

NOV 6 1974

L. Manning Muntzing, Director of Regulation  
THRU: Edson G. Case, Acting Director of Licensing <sup>Original Signed By</sup>  
E. G. Case

**STATUS REPORT ON SELECTED LICENSING CASES**

Enclosed are brief status summaries for the week ending  
November 2, 1974, as requested for:

Indian Point 3  
Waterford 3

Original Signed by  
Roger S. Boyd

A. Giambusso, Deputy Director  
for Reactor Projects  
Directorate of Licensing

Enclosures:  
As stated above

Distribution:  
Docket (50-286 & 50-382)  
L. Rdg. (M. Groff, Rm. 188)  
LWR 1-1 File  
LVGossick  
EGCase  
FSchroeder  
AGiambusso  
RSBoyd  
VMoore

RCDeYoung  
DMuller  
DBVassallo  
KKniel  
ODParr  
~~XXXXXXXX~~  
MBAycock  
RBenedict  
MJOestmann

*MEMO  
4*

8111200824 741106  
ADOCK 05000286

*ms  
11/5/74*

OFFICE	LWR 1-1	AD:LWR 2	AD:LWR 1	DD:RR	Act. DD:L
SURNAME	DBVassallo:ms	VMoore	RCDeYoung	AGiambusso	EGCase
DATE	11/4/74	11/4/74	11/4/74	11/4/74	11/5/74

STATUS REPORT FOR WEEK ENDING NOVEMBER 2, 1974

CONSOLIDATED EDISON COMPANY

INDIAN POINT UNIT 3

DOCKET NO. 50-286

---

Due to the fluid nature of many applicants' financial conditions and Con Ed's in particular, management has decided to address financial qualifications, Con Ed's in this case, in the last SER supplement prior to issuing an OL. As a result of this decision, the November 15 SER supplement has been delayed because of the relatively insignificant number of items that could now be addressed in the supplement. A further supplement would have been necessary even if the November 15 supplement were issued. We, therefore, intend to combine the issues that were to be addressed in the November 15 supplement with those that we anticipated addressing in the later supplement (include ECCS new rule analysis). We will schedule this supplement upon receiving and establishing a schedule for the ECCS new rule analysis which we feel will be the controlling review item for completion of the technical review of the facility design.

A summary of the status of major events is as follows:

1. SER Supplement - To be scheduled
2. FES Issued - December 16, 1974
3. Fuel Loading Date - Con Ed projects - February 1975  
R0 projects - March 1975
4. PDD - May 18, 1975. This date assumes that the hearing will start on January 14, 1975 and a two month contested hearing.

The Board, however, has not set a date for the hearing as yet. If the environmental issues are settled among the parties an earlier decision date is possible. In addition, Con Ed has filed a motion for an interim license for fuel loading, startup testing and power ascension up to 91% power. The Board has not yet ruled on this motion.

STATUS REPORT FOR THE WEEK ENDING NOVEMBER 2, 1974 )  
LOUISIANA POWER AND LIGHT COMPANY  
WATERFORD STEAM ELECTRIC STATION, UNIT 3  
DOCKET NO. 50-382

Since April 30, 1974, when the ASLB handed down its initial decision regarding safety and environmental matters, the only thing holding up issuance of a Construction Permit has been the resolution of Antitrust matters.

On October 24, 1974, the ASLB issued a Memorandum with respect to licensing conditions that had been the subject of an evidentiary hearing held August 19-27, 1974. With this Memorandum the Board presented additional license conditions regarding access to Waterford, transmission among the parties, and reserve sharing. If the applicant accepts the additional conditions, the Board would advise that a CP can be issued. If the applicant declines to accept the additional conditions or takes no action by December 1, 1974, the Board will call a prehearing conference to discuss the completion of discovery and to set dates for a plenary hearing.

As of November 4, 1974, the applicant had not advised us of his decision regarding acceptance or rejection of the additional license conditions.