

1. Give a quantitative comparison of the trip reactivity insertion rates for Cycles 1 and 2. In your submittal you assert that the rod ejection and the rod withdrawal from subcritical events are controlled by the Doppler coefficient and are relatively unaffected by trip reactivity changes. Provide the differences in the total heat input to the limiting fuel rod associated with slower Cycle 2 reactivity rates for these events.

A quantitative comparison of the trip reactivity insertion rates used for Indian Point Unit 3, Cycle 1 and Cycle 2, safety analysis is given in Figure 1.

Rod ejection and rod withdrawal from subcritical are fast transients which are unaffected by changes in the trip reactivity insertion rate. For both of these transients, the peak nuclear power is limited by negative reactivity insertion due primarily to Doppler feedback and occurs prior to any rod insertion.

For the rod withdrawal from subcritical transient, sensitivity studies have shown that the trip reactivity insertion rate has a negligible effect on the transient results. An evaluation of the effects of the slower trip reactivity insertion rate for Indian Point Unit 3, Cycle 2, indicates no change in the peak neutron flux and only a slight increase in the peak thermal power (less than 1%). Though there would be a small increase in total energy release, the peak fuel average temperature would increase by less than 10°F, and the core water temperature would increase by less than 5°F. Thus, the conclusions presented in the FSAR are still valid.

8110240360

For the rod ejection incident, the average core transient analysis is performed using TWINKLE, a special kinetics computer code (see WCAP-7588, Rev. 1-A, for a description of the analysis methodology). Shutdown reactivity effects are calculated directly by the code as a result of dropping of a rod of the required worth into the core. Thus, the trip reactivity insertion rate curve, which was determined using very conservative static nuclear design methods, is applicable only to transient simulations employing point kinetics and is not an input to the rod ejection analysis. Any changes to the curve are, therefore, of no consequence for the rod ejection results.

2. What was the minimum value of the DNB ratio obtained in the reanalysis of the complete 4/4 pump loss of flow incident?

The results of the 4/4 pump loss of flow reanalysis show that the minimum value of the DNB ratio remains above 1.3; thus, the conclusions as presented in the FSAR for this incident are still valid. The minimum DNBR is less than 5% lower than the minimum value previously reported in "Fuel Densification - Indian Point Nuclear Generating Station Unit Number 3", WCAP-8746 (proprietary) and WCAP-8147 (non-proprietary), July 1973.

3. Show that the DNB ratio from the steamline break analysis, which assumes complete loss of offsite power and which is described in the reload submittal, is more limiting than the DNB ratio corresponding to the steamline break analysis with offsite power. Indicate whether the submitted analysis was performed for the break upstream or downstream from the flow measuring nozzle.

The steamline break accident was reanalyzed for Indian Point Unit 3, Cycle 2. All of the following hypothetical break cases (complete severance of a main steam pipe) were included in the reanalysis:

- a. Break downstream of the steam flow measuring nozzle, with the plant initially at no load conditions, and offsite power available (full reactor coolant flow).
- b. Break upstream of the steam flow measuring nozzle, with the plant initially at no load conditions, and with offsite power available.
- c. Case (a) above with loss of offsite power simultaneous with the initiation of the safety injection signal. Loss of offsite power results in reactor coolant pump coastdown.
- d. Case (b) above with loss of offsite power simultaneous with the initiation of the safety injection signal.

For all of the above cases, the minimum DNB ratio is greater than 1.3. Thus, the conclusions presented in the FSAR are still valid.

4. Describe in detail the tests being done to check for a misloaded assembly. What assurances are there that the core is as expected before going to powers $>5\%$ rated power?

Core power anomalies caused by a misloaded assembly would be discovered during the review of the low power (between 3 and 5%) flux map. Such anomalies would be addressed before increasing power above 5%.

5. Provide the details of the procedures for the critical boron concentration tests. What are the conditions when these measurements are made? Discuss how corrections are made to the measured data and how the measured data is compared to the predictions. What are the acceptance criteria and what are the procedures if the acceptance criteria are not met?

Procedures for critical boron concentration measurements, called Boron Endpoints, are detailed in Reactor Analysis Procedures R.A.-2, R.A.-4 and R.A.-5 (copies enclosed). Action to be taken in the event acceptance criteria are not met is described in R.A.-7 (copy enclosed).

6. Describe the procedures and methods used for the temperature reactivity coefficient tests, include the conditions at the time of measurement. Also provide the acceptance criterion and the procedures to be followed if the acceptance criterion is not met.

Procedures for temperature reactivity coefficient tests are described in R.A.-3 (copy enclosed). Action to be taken in the event acceptance criteria are not met is described in R.A.-7.

7. Provide the details of the control rod group reactivity worth tests. Give the predicted worth of each group to be measured, the stuck rod worth and the predicted total worth for all rods. What are the acceptance criteria for this test and what are the procedures to be followed if the acceptance criteria are not met?

Details of the control rod group reactivity worth tests are provided in R.A.-4 (copy enclosed). Action to be taken in the event acceptance criteria are not met is described in R.A.-7. It should be noted that the intent is to measure the worth of the two controlling banks and only measure additional banks if the above measurements fail the acceptance criteria.

8. Provide the details of the core power distribution tests. Describe in detail the methods used to predict the assembly power as well as the analyses of the data obtained during the measurements. What are the assembly by assembly acceptance criteria. What are the conditions when the power distribution test are made?

Details of the core power distribution tests are provided in Administrative Procedure AP-25.4-2 (copy enclosed) and in Westinghouse document WCAP-8492. The measurements will be considered acceptable if the measured $F_{\Delta H}$ for each assembly agrees with the predicted value to within 15%. Action to be taken in the event acceptance criteria are not met is described in R.A.-7.

9. Provide details of the power Doppler reactivity coefficient measurement near full power. What methods are used to compare measured values with prediction? What are the acceptance criteria for those test and what procedures are followed if acceptance criteria are not met.

Details of the power reactivity coefficient measurement are provided in R.A.-6 (copy enclosed). Action to be taken in the event acceptance criteria are not met is described in R.A.-7.


10. Discuss the changes to be made to the plant's computer prior to Cycle 2 operation. This should describe:
 - a. What elements change from Cycle 1 to Cycle 2: coefficients, constants, correlation, etc., and why they change.
 - b. What codes and methods are used to establish the new values.
 - c. What quality assurance procedures (testing) are used at the site to verify that changes have been correctly made.

Comparison of plant computer data to plant data as measured from other sources is outlined in R.A.-1 and R.A.-8. The specific changes to computer coefficients and constants that this comparison requires will be detailed in the Cycle 2 Startup Report. All changes to constants and coefficients made to the plant computer are recorded on either hard copy output or tape which are maintained in the station. This hard copy or tape record provides adequate assurance that the changes have been made correctly.

11. Confirm that a written report of the startup tests results will be submitted to NRC within 45 days after completion of the tests.

A written report of the startup tests results will be submitted within 90 days after completion of the test as required by Technical Specification 6.9.1.2.

NEGATIVE REACTIVITY INSERTION VS TIME
FOR REACTOR TRIP



POWER AUTHORITY OF THE STATE OF NEW YORK
INDIAN POINT NO. 3 NUCLEAR POWER PLANT



R.A.-1 Rev. 0

INCORE THERMOCOUPLE AND WIDE RANGE RTD CALIBRATION

PRELIMINARY

Written by: M. Passman

Reviewed by: _____

PORC Review _____ Date _____

Approved by: _____ Date _____

Effective Date _____

1.0 PURPOSE

- 1.1 To determine isothermal correction factors as a function of temperature for individual thermocouples for analog and computer readout.
- 1.2 To determine isothermal correction factors as a function of temperature for wide range RTD's.
- 1.3 To determine which RTD's should not be used for reactor protection and processing.

2.0 REFERENCES

- 2.1 "Certificate of calibration and Testing" by Rosemount Engineering Company.

3.0 PRECAUTIONS AND LIMITATIONS

- 3.1 The addition of makeup water should be avoided while temperature measurements are made.
- 3.2 Honeywell indicator reading shall be taken in as short a time as possible to minimize effect of reactor coolant temperature change.
- 3.3 Do not take computer thermocouple maps while Honeywell readout indicator is being read.
- 3.4 Before removing in service RTD for measurement. Install 400 Ω resistor at TCL and TML test input and put test/operator switch in test.

4.0 INITIAL CONDITIONS

- 4.1 Reactor is subcritical.
- 4.2 All available reactor coolant pumps are running.
- 4.3 Three direct reading digital voltmeters (DVM) with ohms converter (Hewlett Packard Model 3450A or equivalent) are available.

- 4.4 P-250 computer is working and available.

5.0 INSTRUCTION

- 5.1 Choose one spare narrow range Hot-leg RTD and one narrow range Cold-leg RTD from the same RC loop and record on data sheet 1 which RTD's are in service (\surd) or spares (X).
- 5.2 Connect red and black wires to the DVM's to read lead, RTD and padded resistance.

NOTE: The following alternate wire combinations can be used at the discretion of the Test Supervisor:

WT-RD, GN-BK, and GN-RD

- 5.3 Record manufacturer, model number, and serial No. of DVM's used on Data Sheet No. 1.
- 5.4 Check and setup the P-250 computer according to Attachment 1.
- 5.5 When the reactor coolant temperature is approximately 300°F, obtain the following data:

CAUTION: RCS temperature must be above 280°F and the overpressurization protection system must be defeated to prevent inadvertent actuation whenever wide range RTD current measurements are made. Measurements will be taken at installed test points.

- 5.5.1 Record start time and resistance reading for narrow range RTD's (Hot and Cold) on Data Sheet No. 2 from step 5.2.
- 5.5.2 From computer, obtain short-form 1 minute-old thermocouple map (Value 1=0, Value 2=20, Value 3=1).
- 5.5.3 Measure all primary coolant narrow range RTD lead wire resistances and record on Data Sheet 1. These measurements should be made when RCS temperature is constant. If desired, additional lead wire resistance reading may be made during and following heatup.
- 5.5.4 Obtain all narrow range RTD resistances and wide range RTD currents. Record on Data Sheet 3. It is important that the measurements be made in the order listed in the data sheet, that is left top to right bottom.
- 5.5.5 Obtain Honeywell indicator data on Data Sheet No. 2.
- 5.5.6 Obtain wide range temp. from Control Room Recorder on Data Sheet No. 2 and record finish time.
- 5.6 Repeat Step 5.5 for approximately every 50°F temperature increase until the last data is obtained at 547°F.
- 5.7 Disconnect DVM's and return all data sheets, trend typewriter output and programmer's console typewriter output to Reactor Analyst for data evaluation.

6.0 ACCEPTANCE CRITERIA

This test is acceptable when the Test Supervisor determines that the data requested in this procedure is obtained.

Test Completed

(Test Supervisor)

Signature/Date

Acceptance Criteria Met

YES

NO

(Circle One)

(Watch Supervisor)

Signature/Date

(Reactor Analyst)

Signature/Date

Comments:

Step 5.5.3 Lead Wire Resistance Measurement

DATE: _____

START: T0001A _____ OF
 T0065A _____ OF
 Time _____




Figure 1

Lead Wire Resistance (Ω)

Loop A (Red) Rack A4

Loop 3 (Blue) Rack B3

RTD#	In Service	RD-GN	WT-BK
410A			
411A			
412A			
410A			
411B			
412B			

RTD#	In Service	RD-GN	WT-BK
430A			
431A			
432A			
430A			
431B			
432B			

Loop 2 (White) Rack A10

Loop 4 (Yellow) Rack B10

RTD#	In Service	RD-GN	WT-BK
420A			
421A			
422A			
420B			
421B			
422B			

RTD#	In Service	RD-GN	WT-BK
440A			
441A			
442A			
440B			
441B			
442B			

End T0001A _____ OF DVM's used:
 T0065A _____ OF Manufacturer:
 Time _____ Model No:
 Serial No:

✓ In Service X - Spare

Step 5.3

1	2	3

DATA SHEET NO. 2

Honeywell Indicator Data

DATE: _____

START TIME: _____

Step 5.5.1

Hot Leg RTD (TE- A) Ω

Cold Leg RTD (TE- B) Ω

Step 5.5.5

T/C No.	Temp (°F)						
1		17		33		49	
2		18		34		50	
3		19		35		51	
4		20		36		52	
5		21		37		53	
6		22		38		54	
7		23		39		55	
8		24		40		56	
9		25		41		57	
10		26		42		58	
11		27		43		59	
12		28		44		60	
13		29		45		61	
14		30		46		62	
15		31		47		63	
16		32		48		64	
						65	

Step 5.5.6

MCB WIDE RANGE RECORDER

Loop 21 Hot	_____ (°F);	Loop 22 Hot	_____ (°F);
21 Cold	_____ (°F);	22 Cold	_____ (°F);
Loop 23 Hot	_____ (°F);	Loop 24 Hot	_____ (°F);
23 Cold	_____ (°F);	24 Cold	_____ (°F)

FINISH TIME: _____

DATE _____

START TIME _____

STEP 5.5.4

NARROW RANGE RTD RESISTANCE (Ω)

Loop 1 (Red) Rack A4

RTD#	BK-RD
410A	
411A	
412A	
410B	
411B	
412B	

Loop 3 (Blue) Rack B3

RTD#	BK-RD
430A	
431A	
432A	
430B	
431B	
432B	

Loop 2 (White) Rack A10

RTD#	BK-RD
420A	
421A	
422A	
420B	
421B	
422B	

Loop 4 (Yellow) Rack B10

RTD#	BK-RD
440A	
441A	
442A	
440B	
441B	
442B	

WIDE RANGE RTD (MA)

Rack A6		
RTD #	TEST POINT	MA
TE413A	TP/TM413A	
TE423A	TP/TM423A	
TE433A	TP/TM433A	
TE433A	TP/TM433A	
TE443A	TP/TM443A	
Rack A5		
TE413B	TP/TM413B	
TE423B	TP/TM423B	
TE433B	TP/TM433B	
TE443B	TP/TM443B	

FINISH TIME _____

R.A.-1

ATTACHMENT 1

P-250 COMPUTER CHECK OUT SHEET

A-1 Verify that K5002 (T/C Prog perm) is 1: _____

A-2 Verify that Date and Time is correct: _____

A-3 Trend the following inputs in a trend block at the interval of 1 minute:

1. T0087A)
2. T0088A) Hot Junction Box Temp.
3. T0089A)
4. T0090A)

5. P0400A)
6. P0420A) SG press.
7. P0499A) RCS Press.

8. T0406A)
9. T0426A) Cold leg temp.
10. T0446A) Wide range
11. T0466A)

12. T0001A)
13. T0065A) T/C temp.

A-4 Verify that enough paper exists in trend and programmers typewriter: _____

A-5 Verify that K5501 is 0: _____ (See note below)

Date: _____

Time: _____

Verified By: _____

A-6 Verify that all inputs listed in A-3 are in "SCAN" mode.

Note: When K5501 = 0,

Ti (Cold = Measured in ith Loop Cold Leg Temp.

Ti (Hot) = Ave. In-Core T/C Temp.

POWER AUTHORITY OF THE STATE OF NEW YORK
INDIAN POINT NO. 3 NUCLEAR POWER PLANT



RA-2 Rev. 0

INITIAL CRITICALITY

PRELIMINARY

Written by: N. Passman

Reviewed by: _____

PORC Review _____ Date _____

Approved by: _____ Date _____

Effective Date _____

1.0 PURPOSE

- 1.1 To achieve initial criticality with the rod configuration as close to all-rods-out condition as possible.
- 1.2 To establish the upper limit of the neutron flux level for all zero power physics measurements.

2.0 REFERENCE

- 2.1 Nuclear Design Report - WCAP 9244
- 2.2 PEP-NI-1

3.0 PRECAUTIONS AND LIMITATIONS

- 3.1 Plant operating status as specified in the Limiting Conditions for Operation, Unit 3 Technical Specification are satisfied.
- 3.2 The VCT makeup control system manual mode is available for operation.
- 3.3 During the performance of this procedure, especially during the boron dilution phase, the test supervisor will monitor the changing core conditions and keep the Watch Supervisor or his designated alternate informed of his evaluations. The expected "just critical" conditions are as follows:

1. Boron Concentration: 1456 ± 50 ppm

2. RCC Bank Configuration:

Control Bank D at 228 steps
All other banks at 228 steps

3. Tave: $547 +0$ OF
-5

4. RCS Pressure: 2235 ± 50 psig

Based on his evaluation of the existing boron concentration and inverse count rate ratio, the test supervisor will advise the Watch Supervisor or his designated alternate whether criticality will be achieved within the expected range. If it appears that criticality will be achieved outside the expected range, the test supervisor will determine whether the difference between the predicted critical point and the expected critical point constitutes a safety problem. If it appears that a safety problem may exist, the approach to criticality will be terminated until a complete evaluation of the situation can be conducted.

- 3.4 Startup rate limited to 1 decade per minute.

4.0 INITIAL CONDITIONS

- 4.1 Reactor Coolant System Pressure is at 2235 ± 50 psig.
- 4.2 Reactor Coolant System Temperature is at 547 +0 OF.
-5
- 4.3 All RCC banks are fully inserted.
- 4.4 Low power range trip point set at < 25% of full power.
- 4.5 Initial RCS boron concentration is at least 1600 ppm.
- 4.6 Bank selector switch in shutdown bank A position.
- 4.7 All 4 reactor coolant pumps are in operation.
- 4.8 All source and intermediate range channels are operational. Audible and visual count rate are available from the audio count-rate channel and scaler-timer unit respectively for one source range channel. The nuclear instrumentation recorder is monitoring both source ranges or one source range and one intermediate range channel.
- 4.9 The reactivity computer has been installed and checked out in accordance with Westinghouse Procedure STS-126.
- 4.10 Individual signals from the top and bottom detectors of one power range channel have been hooked up to the reactivity computer to provide a flux signal for the reactivity measurements. The affected channel has been placed in the trip condition in accordance with Reference 2.2 (Instrument Fuses left in place to maintain power on channel).
- 4.11 Precriticality checkoff list has been completed.

5.0 INSTRUCTIONS

- 5.1 Prior to the initial approach to criticality, ensure that the manual reactor trip circuits function properly by depressing the reactor trip button on the Control Room console and verifying that the reactor trip breakers open.

5.2 Establishment of base line count rate

With all RCC banks in the fully inserted positions the test supervisor will establish a baseline count rate for the inverse count rate (ICRR) plots for both Source Range Channels (N31 and N32). Three-60 second counts should be obtained for each channel and the average of the three counts used as the baseline for each of the channels. Separate plots of the ICRR source range channel during the subsequent RCC bank withdrawals.

5.3 Shutdown RCC Bank Withdrawals

On request of the test supervisor through the Watch Supervisor or his designated alternate, begin withdrawing the shutdown banks in the sequence given below. Each of the shutdown banks will be stopped at

5.3 Continued -

approximately 50 step increments during the withdrawal and a 60 second count will be obtained for each source range channel and plotted on the ICRR plots.

5.3.1 Withdraw Shutdown Bank A to 228 steps in 50 step increments.

5.3.2 Withdraw Shutdown Bank B to 228 steps in 50 step increments.

5.3.3 Withdraw Shutdown Bank C to 228 steps in 50 step increments.

5.3.4 Withdraw Shutdown Bank D to 228 steps in 50 step increments.

5.4 RCC Control Bank Withdrawals

On request of the test supervisor, through the Watch Supervisor or his designated alternate, begin withdrawing the control banks in manual. The control banks will be stopped at approximately 50 step increments during the withdrawal and a 60 second count will be obtained for each source range channel and plotted on the ICRR plots.

5.5 Stop control rod withdrawal when Control Bank D reaches approximately 160 steps.

5.6 Switch pressurizer heaters from automatic to manual control. Actuate pressurizer heaters with pressurizer spray on automatic in order to adjust the pressurizer boron concentration to the reactor coolant loop boron concentration during and after boron dilution. Continue in this mode during and after boron dilution until the differential boron concentration between the pressurizer and reactor coolant loop is less than 10 ppm.

5.7 Establish New Baseline Count Rates prior to Starting Boron Dilution

Prior to beginning the boron dilution the test supervisor will establish a baseline count rate for the inverse count rate ratio plots (ICRR) for both source range channel. Three-60 second counts should be obtained for each source range channel and the average of these counts should be used as the baseline for each channel. Separate plots of the ICRR will be maintained for each source range channel as a function of the gallons of dilution water added to the system.

Base Line Count Rate Determination

Channel 31

60 second count rates

Avg.

Channel 32

60 second count rates Avg.

Keithley Background _____ Amps

After the boron dilution has been initiated, 60 second count rates will be obtained for each source range channel at approximately 15 minute intervals. After obtaining each count rate the test supervisor will plot the new inverse count rate value on the appropriate ICRR plot as a function of the total amount of dilution water added to the system. A continuous evaluation of the ICRR plots for both source range channels to determine the rate of approach to criticality and the extrapolated point of criticality will be made by the test supervisor.

- 5.8 After establishing the new baseline count rates, initiate the boron dilution by placing the boric acid mode selector switch in the Manual Makeup position with the setpoint for the boric acid flow control valve FCV-110A at the "0" gpm position (valve fully closed). Manually divert the letdown rate of 75 GPM. The makeup will consist only of primary water. Adjust the primary water makeup valve FCV-111A to obtain a dilution rate of between 75 and 100 gpm (this is between 850 and 1250 pcm/hr positive reactivity addition) dependent on the VCT level or as directed by the test supervisor. Reduce primary water flow to approximately 50 GPM when the ICRR plot equals 0.10.

NOTE: Ensure primary water flow from PWST is sufficient to maintain VCT level above emergency makeup from RWST but below level for high level diversion.

- 5.9 Samples of the pressurizer should be taken at approximately 60 minute intervals and RCS hot leg should be obtained at approximately 20 minute intervals for boron analysis during the system dilution. Dilution of the system should continue at the rate specified by the test supervisor until the inverse count rate ratio indicates that criticality can be achieved by rod withdrawal and system mixing, (approximately 0.05 on the ICRR plot) as determined by the test supervisor. When it appears that criticality can be achieved the test supervisor will request that the dilution be secured and the system allowed to mix. Sampling of the system will continue until it is determined by the test supervisor that the system is mixed and the boron concentration is constant.

If criticality is achieved during mixing, adjust the SUR if necessary by movement of control bank D. Observe the 1 DPM startup rate limit at all times. Continue to step 5.12.

Record flux level at just critical condition:

Keithly _____ Amps

	<u>NI Rack</u>	<u>NI Recorder</u>
N31 (CPS)	_____	_____
N32 (CPS)	_____	_____
N35 (AMPS)	_____	_____
N36 (AMPS)	_____	_____
RCC Position	_____	
Tavg _____ °F		
Przr. Press. _____ psig		

- 5.10 If criticality is not achieved after mixing is complete, begin withdrawal of control bank D stopping at intervals of approximately 15 steps until criticality is achieved. If criticality is not achieved with control bank D at 228 steps, continue to step 5.11. If criticality is achieved at or before this position, continue to step 5.12.
- 5.11 If criticality is not achieved with control bank D at 228 steps, insert control bank D to 160 steps. Initiate boron dilution at approximately 25 GPM (approximately 300 pcm per hour) as per 5.9 . On request from the test supervisor, stop dilution and allow the reactor coolant system to mix. Repeat steps 5.10 and/or 5.11.
- 5.12 Nuclear Heating
- 5.12.1 On achieving criticality, move the rods (Control Bank D) in the following sequence:
- 5.12.1.1 Withdraw 4 steps.
- 5.12.1.2 Insert 8 steps.
- 5.12.1.3 Withdraw 4 steps.
-
- 5.12.2 Record the flux level scale, RCC positions, and time on the reactivity flux recorder.
- 5.12.3 Insert positive reactivity by withdrawal of rods to achieve flux level 1/2 decade above the initial criticality flux level.
- 5.12.4 Insert control rods to the original position of Step 5.12.1.
- 5.12.5 Repeat steps 5.12.1.1 through 5.2.1.3.
- 5.12.6 Repeat steps 5.12.2 through 5.12.3, each time increasing flux by 1/2 decade until nuclear heat is observed.

- 5.12.7 When nuclear heating is observed (as evidence by an exponential decay of the reactivity trace or increase in ΔT or T_{ave}), adjust control bank D to the just critical position and record the reactivity flux level and the response of the intermediate channels.

N35 _____

N36 _____

Keithly _____

- 5.12.8 Reduce the flux level to the decade below which nuclear heating was observed but still at least a decade above the gamma noise region. Consult test supervisor for the determination of Zero power physics test flux level. Gamma noise region can be determined by plotting differential rod worth obtained in Steps 5.12. 1 through 5.12.6 as a function of flux. When the differential rod worth increases and stabilizes, the flux range where the differential rod worth is constant is the zero power physics flux level range.

Upper limit (Keithly) _____

N35 _____

N36 _____

- 5.13 Establish a steady state condition. This is defined as follows:

- a. Pressure 2235 + 25 psig.
- b. T_{avg} . 547 + 0°F - 5°F with a rate change of less than + 0.1 F/min.
- c. Difference of pressurizer and reactor coolant boron concentrations is less than 10 ppm.
- d. A maximum variation of + 5 ppm between successive RCS samples.

NOTE: If those conditions are not attainable they may be relaxed by mutual agreement of the responsible operations supervisor and the test supervisor.

- 5.14 Establish upper limit of the neutron flux level for all zero power physics measurements as per Appendix A.

- 5.15 Perform a checkout of the reactivity computer as per Appendix B.

- 5.16 Boron Endpoint Measurement

NOTE: Retain boron endpoint samples until released by the test supervisor.

- 5.16.1 Withdraw RCC (Bank D) as much as possible by boration.

RA-2

- 5.16.2 Stabilize system boron and obtain RCS and pressurizer boron is within ± 10 ppm of RCS boron.
- 5.16.3 Place reactivity computer in operation.
- 5.16.4 Withdraw rods to 228 steps to bring super critical.
- 5.16.5 Insert rods to just critical position.
- 5.16.6 Repeat steps 5.16.4 and 5.16.5 two more times.
- 5.16.7 Obtain RCS boron sample.

5.16 Establish the initial RCC configuration required for the next step of the startup sequence or maintain normal plant operation at the existing power level as directed.

6.0 ACCEPTANCE CRITERIA

- 6.1 Initial criticality is achieved.
- 6.2 Critical Boron all rods out is 1456 ± 50 ppm. (Ref. 2.1).
- 6.3 Upper limit for neutron flux level for zero power physics measurements has been established.

Test Completed (Test Supervisor)

Signature/Date

Acceptance Criteria Met

YES NO

(Circle One)

(Watch Supervisor)

Signature/Date

(Reactor Analyst)

Signature/Date

Comments:

APPENDIX A

Upper Limit of Neutron Flux For
Zero Power Physics Measurements

A.1 Initial Conditions

The initial conditions for this test are that the flux level and control bank D position are those as established in step 5.12. Steady state conditions as specified in step 5.12. Steady state conditions as specified in step 5.13.

- A.2 On request of the test supervisor, withdraw control bank D until either control bank D is at 228 steps or a positive reactivity insertion of approximately 40 to 60 pcm occurs, whichever occurs first. (The SUR will be less than 0.3 DPM).
- A.3 On achieving super criticality, allow the flux level (indicated on the reactivity computer) to increase until the test supervisor determines that nuclear heating has begun to affect the indicated reactivity signal. Nuclear heating will be observed as an exponential decay of the reactivity trace.
- A.4 On request of the test supervisor insert control bank D to the just critical position. Record the reactivity computer flux signal and the response of the intermediate range channels.
- A.5 Establish a just critical configuration at a lower flux level by adjustment of control bank D. Repeat steps A.2 through A.4 until the upper flux limit for nuclear heating is established. Record in step 5.14.
- A.6 Adjust control bank D until the reactor is just critical at a flux level which is within a decade below the flux limit determined in step A.5. This decade defines the range for all zero power physics testing with the exception of the M/D maps.

APPENDIX B

Operational Checkout of Reactivity Computer

B.1 Precautions

This test must be performed at a flux level below that at which nuclear heating effects are observed. The startup rate shall be limited to less than 1 DPM.

B.2 Initial Conditions

The initial conditions for this test are that the control bank D position is that established in step 5.12, steady state conditions as specified in step 5.13, and zero power flux level as established in step A.6 of Appendix A. The flux level should be at the low end of the decade prior to each reactivity insertion to allow for the resulting flux increase. This should be no lower than 2 on the reactivity computer flux signal.

B.3 Instructions

- B.3.1 On request from the test supervisor, withdraw control bank D until a reactivity gain at approximately 25 pcm (0.11 DPM) is indicated by the reactivity computer. The test supervisor will determine the amount of reactivity increase from the reactivity computer and the corresponding rate of change of flux level.
- B.3.2 On request of the test supervisor insert control bank D to below the starting position in order to reduce the flux level to that established as the initial condition. When this level is reached, obtain a just critical condition.
- B.3.3 Repeat steps B.3.1 and B.3.2 for reactivity insertions of approximately 50 pcm (0.24 DPM) and 75 pcm (0.40 DPM). Those values of reactivity insertion may be reduced if there is an insufficient amount of rod worth available.
- B.3.4 The test supervisor will convert the rate of change of flux level or doubling time to reactivity. This will be compared with the corresponding reactivity insertion as obtained by the reactivity computer.

DATA SHEET

BORON ENDPOINT MEASUREMENTS

DATE: _____

TIME: _____

RCC Positions:

Control Bank D

Control Bank C

Control Bank B

	<u>Initial</u>	<u>Final</u>
RCS Boron	_____	_____
Pressurizer Boron	_____	_____

Initial Bank
Position

Final Bank
Position

$\Delta \rho$

- 1
- 2
- 3
- 4
- 4
- 6

POWER AUTHORITY OF THE STATE OF NEW YORK
INDIAN POINT NO. 3 NUCLEAR POWER PLANT



RA-3 Rev. 0

ISOTHERMAL TEMPERATURE COEFFICIENT

PRELIMINARY

Written by: M. Passman

Reviewed by: _____

PORC Review _____ Date _____

Approved by: _____ Date _____

Effective Date _____

1.0 PURPOSE

1.1 To determine the isothermal temperature coefficient of reactivity.

2.0 REFERENCES

2.1 Nuclear Design Report, WCAP-9244.

2.2 PEP-NI-1

3.0 PRECAUTIONS AND LIMITATIONS

3.1 The startup rate is administratively limited to 1 DPM (Decade Per Minute).

3.2 RCS water/boric acid makeup should be avoided during the performance of this test.

4.0 INITIAL CONDITIONS

4.1 Reactor Coolant System (RCS) pressure at 2235 ± 50 psig. During the test maintain RCS pressure within ± 25 psig of established pressure.

4.2 RCS temperature at $547 +0$ °F or 542 ± 2 °F.

-3

4.3 The reactor is just critical with the control rod configuration as specified in the acceptance criteria, Section 6.0.

4.4 Control of the RCS temperature is established via secondary steam bypass to the condenser or steam dump to the atmosphere.

4.5 Pressurizer spray control on manual, with spray flow established at the maximum rate consistent with pressurizer heater capacity.

4.6 Low power range trip point set at $\leq 25\%$ of full power.

4.7 RCC control selector on bank control.

4.8 The flux signal to the reactivity computer will be taken from the individual top and bottom detectors of one power range channel.

The affected channel has been placed in the trip condition in accordance with Reference 2.2 (Instrument fuses left in place to maintain power on channel).

4.9 All reactor coolant pumps must be operating.

4.10 An "X-Y" recorder is available for these measurements. The reactivity computer output and average Tave signals should be connected to the "X-Y" recorder.

4.11 The pressurizer boron concentration is within ± 10 ppm of the RCS boron concentration.

5.0 INSTRUCTIONS

- 5.1 Obtain a sample of the reactor coolant system boron concentration immediately before the temperature swing and immediately after the temperature swing.
- 5.2 If the RCS temperature is at the lower portion of the temperature range:
- 5.2.1 Adjust the flux level by movement of the controlling bank to the higher level of the reactivity computer scale in anticipation of the expected flux change during heatup.
 - 5.2.2 On request of the test supervisor, establish a RCS heatup rate of approximately 10°F/hr via the secondary system steam dump control.
 - 5.2.3 When the moderator temperature has increased approximately 5°F or has reached 547°F whichever occurs first, establish a cooldown rate of approximately 10°F/hr until the temperature has decreased approximately 5°F.
- 5.3 If the RCS temperature is initially at the higher portion of the temperature range:
- 5.3.1 Adjust the flux level by movement of the controlling bank to the lower level of the reactivity computer scale in anticipation of the expected flux change during cooldown.
 - 5.3.2 On request of the test supervisor, establish a RCS cooldown rate of approximately 10°F/hr until the temperature has decreased approximately 5°F.
- 5.3 If the RCS temperature is initially at the higher portion of the temperature range:
- 5.3.1 Adjust the flux level by movement of the controlling bank to the lower level of the reactivity computer scale in anticipation of the expected flux change during cooldown.
 - 5.3.2 On request of the test supervisor, establish a RCS cooldown rate of approximately 10°F/hr until the temperature has decreased approximately 5°F.
- 5.3 If the RCS temperature is initially at the higher portion of the temperature range:
- 5.3.1 Adjust the flux level by movement of the controlling bank to the lower level of the reactor cavity computer scale in anticipation of the expected flux change during cooldown.
 - 5.3.2 On request of the test supervisor, establish a RCS cooldown rate of approximately 10°F/hr via the secondary system steam dump control.

- 5.3.3 When the moderator temperature has decreased approximately 5°F, establish a heatup rate of approximately 10°F/hr until the temperature has increased approximately 5°F.
- 5.4 The test supervisor will monitor flux and reactivity response via the reactivity computer and may request periodic control bank movement in order to maintain acceptable flux levels.
- 5.5 Steps 5.2.2 and 5.2.3 or 5.3.2 and 5.3.3 may be repeated depending on the assessment by the test supervisor regarding the quality of data obtained.
- 5.6 Record the information given in Attachment 1 on the X-Y recorder graph.
- 5.7 When measurements are complete, maintain a just critical control bank position and a constant temperature when the temperature is in the range 547 + 0°F, -5°F.
- 5.8 The test supervisor will have available an X-Y recorder, and will record reactivity versus temperature during the heatup and cooldown. Over this temperature change, the plot of reactivity versus temperature is approximately linear. The temperature co-efficient will be determined by the slope of the curve (i.e., $\Delta p/\Delta T$). Record data as follows:

RC TEMPERATURE REACTIVITY

TIME/DATE	BEFORE	AFTER	BEFORE	AFTER	$\Delta p/ T$	C_B
-----------	--------	-------	--------	-------	---------------	-------

6.0 ACCEPTANCE CRITERIA6.1 All Rods Out Condition;

Isothermal Temperature Coefficient = $+0.10 \pm 3$ pcm/°F at 1456 ppm (critical boron for HZP, BoL & ARO Condition) Ref. 2.1.

6.2 Control Bank D at 0 step, all other banks at 228 steps.

Isothermal Temperature Coefficient = -0.85 ± 3 pcm/°F at 1372 ppm (critical boron for HZP, BoL & Control Bank D In Condition) Ref. 2.1.

6.3 Control Banks D and C at 0 step, all other banks at 228 steps.

Isothermal Temperature Coefficient = -2.02 ± 3 pcm/°F at 1269 ppm (critical boron for BoL, BZP and Control Banks D & C In Condition) Ref. 2.1.

Test Completed

(Test Supervisor)

Signature/Date

Acceptance Criteria Met

YES

NO

(Circle One)

(Watch Supervisor)

Signature/Date

(Reactor Analyst)

Signature/Date

Comments:

ATTACHMENT 1

Record the following information on the X-Y recorder graph.

- (1) Data and Time
- (2) Procedure No.
- (3) Control Rod Position
- (4) Critical Boron Concentration
- (5) Scale (Moderator Temperature vs. Reactivity)
- (6) Whether the line is a cooldown or heatup curve.
- (7) Initials of Test Supervisor

POWER AUTHORITY OF THE STATE OF NEW YORK
INDIAN POINT NO. 3 NUCLEAR POWER PLANT



RA-4 Rev. 0

CONTROL ROD WORTH MEASUREMENT

PRELIMINARY

Written by: N. Passman

Reviewed by: _____

PORC Review _____ Date _____

Approved by: _____ Date _____

Effective Date _____

1.0 PURPOSE

- 1.1 To determine the differential and integral worth of the controlling RCC bank.

The minimum requirements for the rod worth determination are the following bank worths:

- 1.1.1 Control Bank D worth, all other banks out.
- 1.1.2 Control Bank C worth, with Control Bank D at 0 step, all other banks out.
- 1.1.3 Control Banks D,C (Bank overlap configuration).

- 1.2 To determine the differential boron worth over the range of the controlling RCC bank.

2.0 REFERENCE

- 2.1 Nuclear Design Report, WCAP 9244.
- 2.2 PEP-NI-1

3.0 PRECAUTIONS AND LIMITATIONS

- 3.1 Administratively limit the startup rate to 1 decade per minute.

4.0 INITIAL CONDITIONS

- 4.1 Reactor Coolant system pressure at 2235 ± 50 psig. Maintain RCS pressure within ± 25 psig of established pressure during the test.
- 4.2 Reactor Coolant System temperature at 547 ± 0 F.

5

- 4.3 Control of the Reactor Coolant System temperature is established via secondary steam bypass to the condenser or steam dump to the atmosphere.
- 4.4 Pressurizer spray control on manual, with spray flow established at the maximum rate consistent with pressurizer heater capacity.
- 4.5 Low power range trip point set at - 25% of full power.
- 4.6 The reactor is just critical at zero power with the neutron flux in the range established for zero power physics tests.
- 4.7 RCC control selector on bank control.
- 4.8 All four reactor coolant pumps are in operation.
- 4.9 The flux signal to the reactivity computer will be taken from the individual top and bottom detectors of one power range channel.

The affected channel has been placed in the trip condition in accordance with Reference 2.2 (Instrument fuses left in place to maintain power on channel).

Both the flux and reactivity response should be input to a two pen Mosely strip chart recorder or equivalent. The Tav_g signal should be input to a second Mosely strip chart recorder or equivalent.

4.10 All rods are fully withdrawn except Control Bank D which is positioned above 215 steps and controlling the neutron flux.

5.0 INSTRUCTIONS


5.1 Samples of pressurizer should be taken at 60 minute intervals and RCS Hot Leg should be taken at approximate 20 minute intervals for boron analysis and the results recorded on Data Sheet 1 as soon as they are available. For boron end point measurements this sample rate should be continued after dilution until the Reactor Coolant System is adequately mixed, approximately 30 minutes, and the samples are representative of the RCS soluble Boron Concentration.

Each sample for boron end-point measurements will be identified as to time, date and sample point. Sample analysis results will be logged, and will include this information as part of the log entry.

5.2 Establish boron dilution (boration) at rate requested by test supervisor.

NOTE: Boron addition and concurrent rod withdrawal may be used as an alternate during worth measurement.

5.3 On request from the test supervisor, insert (withdraw) the controlling RCC bank the requested number of steps. The test supervisor will monitor, via the reactivity computer, flux and reactivity response, and will request periodic control bank insertion in order to compensate for the reactivity gain due to boron dilution. Expected reactivity trace:



5.4 Terminate the dilution (boration) on request by the test supervisor.

5.5 Boron End Point Measurement

NOTE: Retain boron endpoint samples until released by the test supervisor.

5.5.1 Insert (withdraw) the controlling bank as much as possible by dilution (boration).

5.5.2 Stabilize system boron and obtain RCS and pressurizer boron samples (Verify pressurizer boron is within ± 10 ppm or RCS boron).

5.5.3 Insert (withdraw) the controlling bank to the fully inserted (withdrawn) position.

5.5.4 Return the controlling bank to the just critical position.

5.5.5 Repeat steps 5.5.3 and 5.5.4 two more times.

5.5.6 Obtain RCS boron sample.

6.0 ACCEPTANCE CRITERIA

6.1 Integral Rod worth of each bank is $\pm 15\%$ of design value (Referenced 2.1).

Control Bank "D" Design - 790 pcm

Control Bank "C" Design - 980 pcm

6.2 The sum of the worth of D and C control banks is $\pm 10\%$ of the design value (Reference 2.1).

Sum of control banks D and C design - 1770 pcm

6.3 Differential boron worth is within $\pm 15\%$ of design value for HZP, no xenon, BOL (Reference 2.1).

Test Completed

(Test Supervisor)

Signature/Date

Acceptance Criteria Met

YES

NO

(Circle One)

(Watch Supervisor)

Signature/Date

(Reactor Analyst)

Signature/Date

Comments:

POWER AUTHORITY OF THE STATE OF NEW YORK
INDIAN POINT NO. 3 NUCLEAR POWER PLANT



R.A.-5 Rev. 0

MINIMUM SHUTDOWN MARGIN VERIFICATION

PRELIMINARY

Written by: M. Passman

Reviewed by: _____

PORC Review _____ Date _____

Approved by: _____ Date _____

Effective Date _____

1.0 PURPOSE

- 1.1 To establish minimum shutdown boron with the most reactive RCC unit fully withdrawn and all other full length RCC units fully inserted.

2.0 REFERENCE

- 2.1 Nuclear Design Report (WCAP 9244).
2.2 PEP-NI-1
2.3 PEP-CVCS-3

3.0 PRECAUTIONS AND LIMITATIONS

- 3.1 Administratively limit the startup rate to 1 decade per minute.
- 3.2 Do not dilute past the all rods in minus most reactive rod configuration. Exercise caution when diluting to near this configuration.
- 3.3 Any operation which produces a sudden change in reactor coolant temperature or sudden reduction in boron concentration must be avoided during this test.
- 3.4 Be prepared to add, if needed, 12% boric acid directly to the charging pump suction manifold in accordance with Reference 2.3.
- 3.5 The Technical Specification requirements for the Chemical and Volume Control System (Section 3.2) have been met.
- 3.6 All four reactor coolant pumps are in operation.

4.0 INITIAL CONDITIONS

- 4.1 Reactor coolant system pressure at 2235 ± 50 psig. Maintain RCS pressure with ± 25 psig of established pressure during the test.
- 4.2 Reactor coolant system temperature at $547 +0$ °F.

-5

- 4.3 The reactor is just critical at zero power with the flux level in the range established for zero power physics tests. The control banks A,B,C, and D are fully inserted. The shutdown banks A,B,C, and D are fully withdrawn.
- 4.4 Control of the reactor coolant system temperature is established via secondary by-pass to the condenser or steam dump to the atmosphere.
- 4.5 Pressurizer spray control on manual, with spray flow established at the maximum rate consistent with pressurizer heater capacity.
- 4.6 Low power range trip point set at $\leq 25\%$ of the full power.

4.7 RCC control selector on bank control.

4.8 The flux signal to the reactivity computer will be taken from the individual top and bottom detectors of one power range channel.

The affected channel has been placed in the trip condition in accordance with Reference 2.2 (Instrument fuses left in place to maintain power on the channel). Both the flux and reactivity response should be input to a two pen Mosely strip chart recorder or equivalent.

4.9 Tave will be connected to a second strip chart recorder.

5.0 INSTRUCTIONS

5.1 Boration Path Verification

5.1.1 Secure both boric acid pumps.

5.1.2 Momentarily open the Emergency Boration M.O. Valve (333), verify valves open and immediately reclose. Verify the Emergency Boration Valve is closed.

Valve Opens YES NO Time _____ Date _____

Valve Reclosed YES NO Time _____ Date _____

5.1.3 Place the desired boric acid pumps back in service.

5.1.4 Obtain sample of the reactor coolant system to determine the RCS boron concentration.

RCS Boron _____ ppm

Time _____ Date _____

Initial Control Bank Position _____

5.1.5 Notify test supervisor and Watch Supervisor that the RCS boron concentration will be increasing.

5.1.6 Initiate normal boration at maximum rate and add 20 gals. of boric acid.

Initiation Time _____ Date _____

5.1.7 During the after boron addition look for decrease in reactivity. If the reactor is critical maintain criticality by withdrawing appropriate control bank as required.

5.1.8 Terminate the boric acid addition as soon as 20 gals. of boric acid have been added and flush the piping.

Termination Time _____ Date _____

- 5.1.9 Allow the boron concentration to mix and then sample the RCS for boron concentration.

RCS Boron _____ ppm

Time _____ Date _____

Final Control Bank Position _____

- 5.1.10 If the normal and emergency boration paths have been shown to be operable, continue with Step 5.2.

5.2 Minimum Shutdown Verification and Endpoint Measurements

- 5.2.1 Samples of pressurizer should be taken at approximately 60 minutes intervals and RCS Hot Leg should be obtained at approximately 20 minute intervals for boron analysis during this measurement.

- 5.2.2 Initiate boron dilution by injection of primary water into the reactor coolant system at approximately 40 GPM. Using the boric acid mode selector switch, select Manual makeup, and a dial setpoint of "0" gpm (valve fully closed, no flow) on the boric acid flow control valve, FCV-110A.

NOTE: Closely monitor VCT level since in this manually initiated mode nothing will automatically stop blended makeup on high VCT level. Ensure that Diversion valve LCV-112A diverts on High VCT level. Makeup may be stopped by moving the makeup control switch to STOP.

- 5.2.3 Compensate for dilution by insertion of shutdown bank D. The test supervisor will monitor the flux and reactivity response via the reactivity computer and recommend shutdown bank movements.

- 5.2.4 Repeat steps 5.2.2 through 5.2.3 for shutdown banks C and B, using the normal insertion sequence. The final rod configuration after step 5.2.4 will be:

a. All banks fully inserted with the exception of shutdown bank B near the fully inserted position and shutdown bank A withdrawn.

or

b. All banks fully inserted with the exception of shutdown bank A near the fully withdrawn position.

- 5.2.5 Disconnect all the lift coils on control bank C with the exception of RCC unit N-13.

- 5.2.6 Commence withdrawal of RCC unit N-13 compensating for the reactivity gain by inserting shutdown bank B (if not fully inserted) and shutdown bank A until N-13 is fully withdrawn.

NOTE: If RCCA N-13 is not fully withdrawn when shutdown Bank A is near fully inserted, borate until N-13 is fully withdrawn.

5.2.7 If Shutdown Bank A is not sufficiently near the fully inserted position to perform a reasonable boron endpoint, adjust the boron concentration observing Precaution 3.4.

6.0 ACCEPTANCE CRITERIA

6.1 Expected value of critical boron of N-1 is 874 ± 100 ppm (Ref. 2.1).

Test Completed

(Test Supervisor)

Signature/Date

Acceptance Criteria Met

YES

NO

(Circle One)

(Watch Supervisor)

Signature/Date

(Reactor Analyst)

Signature/Date

Comments:

POWER AUTHORITY OF THE STATE OF NEW YORK
INDIAN POINT NO. 3 NUCLEAR POWER PLANT



R.A.-6 Rev. 0

POWER COEFFICIENT MEASUREMENT

PRELIMINARY

Written by: N. Passman

Reviewed by: _____

PORC Review _____ Date _____

Approved by: _____ Date _____

Effective Date _____

1.0 PURPOSE

- 1.1 To measure the differential power coefficient of reactivity and to obtain the integral power defect.

2.0 REFERENCES

- 2.1 Nuclear Design Report, WCAP 9244
- 2.2 SOP-RPC-6

3.0 PRECAUTIONS AND LIMITATIONS

- 3.1 Avoid primary system makeup during the power change, or any other action which has the potential of changing the RCS boron concentration.
- 3.2 Observe overpower ΔT setpoint closely while control rods are inserted. When difference between overpower ΔT and actual ΔT becomes less than 3°F , pull rods out to reduce negative delta-flux.

4.0 INITIAL CONDITIONS

- 4.1 The plant is stable load at a power level of 90%.
- 4.2 RCC selector on manual control.
- 4.3 RCC banks positioned for the anticipated load change.
- 4.4 Control of subsystems which affect overall plant transient response should whenever possible be left in automatic (pressurizer level, steam generator level and steam dump).
- 4.5 The flux signal to the reactivity computer will be taken from the sum of all four power range channels through the isolation amplifiers. Both the ΔT and reactivity response should input to a two pen Mosely Strip chart recorder. The Tavg signal and Tref should input to a second Mosely strip chart recorder.
- 4.6 Boron concentration in Reactor Coolant Loop and Pressurizer is within 10 ppm boron.
- 4.7 Stable xenon is achieved prior to power change.
- 4.8 P-250 trend block is set up according to attachment 1.
- 4.9 P-250 Thermal Output (U1109 or U1118) is displayed on P-250 Console (Use digital display).

5.0 INSTRUCTIONS

- 5.1 Establish a reactor coolant sampling program from chemical data (boron concentration Data Sheet 1). Samples of RCS Coolant and Pressurizer should be obtained at the following intervals:

- 1) Prior to reducing power
- 2) At the new lower power level
- 3) Prior to increasing power
- 4) At the original power level

- 5.2 Obtain calorimetric data (as per Reference 2.2) and plant channel detector currents prior to the start of the power change.
- 5.3 Change the generator electrical load at a steady rate of approximately 1% per minute. Adjust the reactor power manually (via Tav_g) to match the generator load (T_{ref}) by moving the controlling RCC banks. Reactivity changes must be anticipated and recorded for each rod movement. The reactor operator must inform the Test Supervisor prior to moving the RCC bank so that the Test Supervisor can increase the recorder speed. It is necessary to record bank movement on very fast recorder speeds (0.2 inches per second) because of the nature of the feedback mechanisms effecting the reactivity. Mark the recorder chart as to changes in speed and time changes were made.
- 5.4 Move the controlling bank as required to maintain the desired Tav_g. This is accomplished by adjusting the bank position in order to keep Tav_g on or close to T_{ref}.
- 5.5 During the power change, the ΔT , reactivity, Tav_g and T_{ref} will be continuously recorded. The power change will be halted and the MWe, ΔT , excor detector currents, % power, bank position and steam generator calorimetric data will be recorded at intervals of approximately 10% power. Also record time, rod position, thermal output periodically on both the charts.
- 5.6 Continue steps 5.1, 5.2, 5.3, 5.4, and 5.5 until the reactor has achieved the desired power levels.
- 5.7 Note and record scale factors, chart speeds, settings, etc., on both recorders. Frequent time checks should be noted on both recorders to aid in subsequent correlation of events.
- 5.8 The test Supervisor will determine the power coefficient of reactivity from ratios of $(\Delta p / \Delta T) / (\Delta Q / \Delta T)$.

6.0 ACCEPTANCE VALUE

Measured Power Coefficient is within ± 2 pcm/% power of predicted power coefficient values derived from Figure 5.7 from Reference 1.1.

Test Completed

(Test Supervisor)

Signature/Date

Acceptance Criteria Met

YES

NO

(Circle One)

(Watch Supervisor)

Signature/Date

(Reactor Analyst)

Signature/Date

Comments:

ATTACHMENT 1

	TREND	1 Minute Interval
1.	U0311	Steam Header Pressure
2	T0496A	Tref
3.	T0499A	Tavg
4.	U0484	Tavg
5.	P0398A	1st State Turbine Pressure
6.	Q0340A	MWe Output
7.	U1169	NIS Power
8.	T0497A	ΔT
9.	U0485	ΔT
10.	U1163	Axial Tilt

DATA SHEET

No. _____

Date _____

Location _____

Prepared by _____

Subject _____

	Unit	Source							
Time									
N-41		} Drawer							
Top	µa								
Bot	µa								
Q	µ%								
N-42									
Top	µa								
Bot	µa								
Q	%								
N-43									
Top	µa								
Bot	µa								
Q	%								
N-44									
Top	a								
Bot	a								
Q	%								
Loop 21		} MCB							
Tave	°F								
Δ T	°F								
Loop 22									
Tave	°F								
Δ T	°F								
Loop 23									
Tave	°F								
Δ T	°F								
Loop 24									
Tave	°F								
Δ T	°F								
Δ Flux									
N41	%								
N42	%								
N43	%								
N44	%								
C/D	Step								
Mwe	Mwe								
Tave	°F	Recorder							
Tref	°F	Recorder							
U1118	MWt	P-250							

POWER AUTHORITY OF THE STATE OF NEW YORK
INDIAN POINT NO. 3 NUCLEAR POWER PLANT



R.A.-8 Rev. 0

PRIMARY AND SECONDARY PLANT PARAMETER MEASUREMENTS

PRELIMINARY

Written by: M. Passman

Reviewed by: _____

PORC Review _____ Date _____

Approved by: _____ Date _____

Effective Date _____

PURPOSE

1.1 To obtain plant operating data at various power levels.

2.0 REFERENCE

None

3.0 PRECAUTIONS AND LIMITATIONS

3.1 Keep primary and secondary plant conditions as constant as possible during this test.

4.0 INITIAL CONDITIONS

4.1 The plant has reached the steady state equilibrium condition (e.g., system temperature, pressure, and levels are steady for at least 30 minutes).

4.2 Bring Tave to within $\pm 5^{\circ}\text{F}$ of Tref. While the data are being collected, keep Tave within $\pm 1\% \text{F}$ of Tref.

5.0 INSTRUCTION

5.1 At or about the power levels specified below, obtain parameters listed in the data sheet 1 through 5.

A - Hot shutdown

B - 35% power

C - 50% power

~~D - 60% power~~

E - 70% power

F - 80% power

G - 90% power

H - 100% power

6.0 ACCEPTANCE CRITERIA

6.1 This test is acceptable when all the data are collected.

Test Completed

(Test Supervisor) _____
Signature/Date

Acceptance Criteria Met

YES NO

(Circle One)

(Watch Supervisor) _____
Signature/Date

(Reactor Analyst) _____
Signature/Date

Comments:

I & C GROUP DATA

DATE: _____
 TIME: START TIME _____ FINISH TIME _____
 Data Taken By; _____

MEASURING PARAMETERS	DATA SOURCE	UNITS	VALUE	COMMENTS
<u>FW FLOW</u>	TRANSDUCER			RACK NO.
Loop 21/31	FT418A		_____	A 3
	FT418B		_____	A 11
Loop 22/32	FT428A		_____	A 3
	FT428B	ma	_____	A 10
Loop 23/33	FT438A		_____	A 2
	FT438B		_____	A 11
Loop 24/34	FT448A		_____	A 2
	FT448B		_____	A 10
FIRST STAGE TURB. PRESS.	TRANSDUCER			
	PT412A	ma	_____	A 10
	PT412B		_____	A 1
STEAM HEADER PRESSURE	TRANSDUCER			
Loop 21/31	PT418A		_____	A 3
	PT419B		_____	A 11
	PT419C		_____	B 9
Loop 22/32	PT429A		_____	A 3
	PT429B	ma	_____	A 10
	PT429C		_____	B 2
Loop 23/33	PT439A		_____	A 2
	PT439B		_____	A 11
	PT439C		_____	B 2
Loop 24/34	PT449A		_____	A 2
	PT449B		_____	A 10
	PT449C		_____	B 9

MEASURING PARAMETERS	DATA SOURCE	UNITS	VALUE	COMMENTS
STEAM FLOW Loop 21/31 Loop 22/32 Loop 23/33 Loop 24/34	TRANSDUCER FT419A FT419B FT429A FT429B FT439A FT439B FT449A FT449B	ma		A 3 A 11 A 3 A 10 A 2 A 11 A 2 A 10
REACTOR COOL. TEMPERATURES T hot Loop 21/31 22/32 23/33 24/34 T cold Loop 21/31 22/32 23/33 24/34 A T Loop 21/31 22/32 23/33 24/34 T ave Loop 21/31 22/32 23/33 24/34	Foxb. TE-411A TE-421A TE-431A TE-441A Foxb. TE-411B TE-421B TE-431B TE-441B Foxb. TP-411F TP-421F TP-431F TP-441F Foxb. TP-412R TP-422R TP-432R TP-442R	V V V ma		A 4 A 12 B 3 B 10 A 4 A 12 B 3 B 10 A 4 A 12 B 3 B 10
Ave T ave Ave T	Foxb. TM-412S TM-411E	ma		D 10 B 8

MEASURING PARAMETERS	DATA SOURCE	UNITS	VALUE	COMMENTS
RC FLOW Loop 21/31 Loop 22/32 Loop 23/33 Loop 24/34	TRANSDUCER FC414 FC415 FC416 FC424 FC425 FC426 FC434 FC435 FC436 FC444 FC445 FC446	mV	_____ _____ _____ _____ _____ _____ _____ _____ _____ _____ _____ _____	A 1 A 9 B 1 A 1 A 9 B 1 A 1 A 9 B 1 A 1 A 9 B 1

OPERATING PLANT DATA

PERFORMANCE GROUP DATA

DATE _____
 TIME: START TIME _____ FINISH TIME _____
 Data Taken By: _____

MEASURING PARAMETERS	DATA SOURCE	UNITS	VALUE		COMMENTS
			RAW DATA AVG.	ZERO VALUE	
<u>FW FLOW</u> Loop 21/31 22/32 23/33 24/34 AMBIENT TEMP	Barton	OF			
	THERMOMETER	OF	VALUE		COMMENTS
<u>FW TEMP</u> 26 HEATER OUTLET (or #36) 26-A/36-A 26-B/36-B 26-C/36-C W HEADER	THERMOCOUPLE	mV			REF JCN TEMP _____ COMPENSATED? YES _____ THERMOCOUPLE TYPE _____
	THERMOMETER INDICATED TEMP AMBIENT TEMP IMMERSION TEMP	OF			
<u>FIRST STATE TURB. PRESS</u>	GAGE (TEST)	PSIG			
<u>TURB INLET PRESS</u>	GAGE (TEST)	PSIG			
STEAM HEADER PRESS. Loop 21/31 22/32 23/33 24/34	LOCAL GAGE	PSIG			
TURB CONTROL OIL PRESS.	LOCAL GAGE	PSIG			

MEASURING PARAMETERS	DATA SOURCE	UNITS	VALUE	COMMENTS
<p>MAIN BOILER FEED PUMPS</p> <p><u>21/#31</u> DISCHARGE PRESS SUCTION PRESS. SPEED</p> <p><u>22/#32</u> DISCHARGE PRESS. SUCTION PRESS FEED</p>	<p>LOCAL GAGE</p> <p>LOCAL GAGE</p>	<p>PSIG</p> <p>RPM</p> <p>PSIG</p> <p>RPM</p>	<p>_____</p> <p>_____</p> <p>_____</p> <p>_____</p> <p>_____</p>	
<p>CONDENSER VACUUM</p> <p>21/#31 22/#32 23/#33</p> <p>21/31 22/#32 23/#33</p> <p>BAROMETER AMBIENT TEMP</p>	<p>HEISSE GAGE</p> <p>LOCAL GAGE</p> <p>GAGE THERMOMETER</p>	<p>INCHES Hg</p> <p>INCHES Hg</p>	<p>_____</p> <p>_____</p> <p>_____</p> <p>_____</p> <p>_____</p>	
<p>GROSS MW OUTPUT CLOCKED</p>	<p>DISC</p>	<p>SEC/10REV</p>	<p>_____</p>	
<p>TURB. GOV. VALUE POSITION</p>	<p>VALVE STEM POSITION LIFT</p> <p>21/31 22/32</p>	<p>INCH</p>	<p>_____</p> <p>_____</p>	
	<p>23/33 24/34</p>		<p>_____</p> <p>_____</p>	

IP _____ OPERATING PLANT DATA

NUCLEAR GROUP DATA

DATE:

TIME: START TIME _____ FINISH TIME _____

Data Taken By:

MEASURING PARAMETERS	DATA SOURCE	UNITS	VALUE	COMMENTS
TURB. CONTROL OIL PRESS.	MCB	PSIG		
MAIN BOILER FEED PUMPS DISCHARGE PRESS. SUCTION PRESS. #21 SPEED #22 SPEED	MCB	PSIG RPM		
CONDENSER VACUUM #21 #22 #23	CONTROL CHART	IN. H g		
GROSS MW OUTPUT	MCB	MWe		
T ave				
T ref	MCB RECORDER	OF		
REACTOR COOL. TEMPERATURES T cold Loop 21/31 22/32 23/33 24/34 T hot Loop 31 32 33 34	WIDE RANGE RECORDER	OF		

IP _____ OPERATING PLANT DATA

NUCLEAR GROUP DATA

DATE:

TIME: START TIME _____ FINISH TIME _____

Data Taken By:

P-250 COMPUTER

U0411 _____
U0431 _____
U0451 _____
U0471 _____
TO418A _____
TO438A _____
TO458A _____
TO478A _____
PO398A _____
PO399A _____
U0414 _____
U0434 _____
U0454 _____
U0474 _____
U0311 _____
U0413 _____
U0433 _____
U0453 _____
U0473 _____
PO300A _____
U 0482 _____
U 0052 _____
PO403A _____
PO423A _____
PO443A _____
PO463A _____

Q0340A _____
TO496A _____
U1118 _____
U1109 _____
TO406A _____
TO426A _____
TO446A _____
TO466A _____
TO403A _____
TO423A _____
TO443A _____
TO463A _____
TO400A _____
TO420A _____
TO440A _____
TO460A _____
TO499A _____
TO497A _____

FO400A _____
FO401A _____
FO402A _____
FO420A _____
FO421A _____
FO422A _____
FO440A _____
FO441A _____
FO442A _____
FO460A _____
FO461A _____
FO462A _____
NO049A _____
NO050A _____
NO051A _____
NO052A _____
U1169 _____

POWER AUTHORITY OF THE STATE OF NEW YORK
INDIAN POINT NO. 3 NUCLEAR POWER PLANT

P. O. BOX 215 BUCHANAN, N. Y. 10511

TELEPHONE: 914-739-8200



AP-25.4-2 Rev. 0

POWER DISTRIBUTION AND HOT CHANNEL
FACTOR DETERMINATION

Written by

M. Passman

Reviewed by

W. A. Jeger

FORC Review

D. W. L. L. L.

2/16/78

Date

Approved by

J. D. Payne

2/16/78

Date

Upon Receipt of Operating License
Effective Date

AP-25.4-2

1.0 PURPOSE

To describe the preparations and procedures required in the determination of power distribution and hot channel factors by means of the movable incore detector system and the Prodac 250 Computer.

2.0 DISCUSSION

Following initial core loading, subsequent reloading and at regular effective full power monthly intervals thereafter, power distribution maps, using the movable detector system, shall be made to confirm that the hot channel factor limits of Technical Specification 3.10 are satisfied.

3.0 PROCEDURE

A. References

1. Technical Specifications Sections 3.10, 3.11.
2. SOP-NI-2
3. P-250 Operator's Console Reference Manual.

B. INITIAL CONDITIONS

1. The movable incore detector system is operational.
2. RCC selector is on manual bank control.
3. Tave is within $\pm 1 F$ of Tref.
4. Equilibrium xenon has been established at the desired reactor power level.
5. Part length rods are the fully withdrawn position.
6. The strip chart recorder potentiometer is set at 2.0 for high power flux maps to avoid unnecessary ranging of the strip chart output.

C. INSTRUCTIONS

1. Prepare the Prodac 250 for data collection.

AP-25.4-2

- a. Verify the values of the following constants:

K0900 = 0 (Flux Map Pass Number)
 K0904 = 23 (Output Device)
 K0905 = 5 (Scan Delay Time)
 K0906 = 1000 (Deviation Limit)
 K5510 = 1 (Tape Output Code 1 - ASCII 1)
 K5002 = 1 (Incore TC Program)

NOTE: Conditions may warrant the use of other constants (e.g. different pass number, different output device, etc.). This is to be left up to the discretion of the operator. Values given are the Normal values used, but not necessarily the only values possible for successful completion of this procedure.

Procedure Print Value
 (K0900) or as appropriate
 Address
 Start

- b. If any constant is not as specified, enter the correct value as follows:

Procedure Enter Value
 (K0900) or as appropriate
 Address
 (Correct Value)
 Value 1
 Start

- c. Verify that enough tape and computer paper are available for data collection.

- d. Set up the trend typewriter to collect heat balance data at ten minute intervals.

NOTE: Ascertain on which trend block the required data are entered.

Procedure Digital Trend
 (Desired Block Number)
 Value 1
 10 (Time in minutes)
 Value 3
 Start

AP-25.4-2

- e. Obtain a short form TC Map on the programmers typewriter and tape as follows:

<u>Procedure</u>	Incore TC Map
	0
	Value 1
	23
	Value 2
	1
	Value 3
	Start

- f. Upon completion of the TC Map printout on the programmer's typewriter and tape, disable the Incore TC Program as follows:

<u>Procedure</u>	Enter Value
	K5002
	Address
	0
	Value 1
	Start

2. Obtain a full core flux map in accordance with the instructions contained in SOP-NI-2. Record all data required by Attachments A and B.

NOTE:

If practical, incore data for all 50 separate paths should be obtained during the performance of this procedure. At least 38 separate paths (75%) should be obtained for analysis of hot channel factors. If conditions (e.g., inoperable drives, etc.) preclude obtaining particular paths, an attempt should be made to obtain the required data using another means (emergency mode, common mode, etc). The exact number of paths obtained is left to the discretion of the personnel performing the operation, and must be weighed against such factors as possible changing plant conditions and the time required to take the additional data. Should less than 38 separate paths be available, contact the Reactor Analyst further for guidance and proceed as directed.

AP-25.4-2

3. At the completion of the programmer's typewriter and tape printout, request an additional tape output as follows:

<u>Procedure</u>	Enter Value
	K0904
	Address
	30
	Value 1
	Start
	Incore Movable Detector Data
	1
	Value 1
	Start

4. At the completion of the tape output, request a summary map as follows:

NOTE: This is desirable but not mandatory.

<u>Procedure</u>	Enter Value
	K0904
	Address
	20
	Value 1
	Start
	Incore Movable Detector Data
	21
	Value 1
	Start

5. Collect all data obtained:

- Trend Typewriter output
- Programmer's Typewriter output
- Tapes
- Data sheets
- Flux traces
- Heat balance data (if obtained)

6. Restore trend blocks to intervals prior to flux mapping procedure. (Refer to step C.1.d).

7. Enable the Incore TC program as follows:

<u>Procedure</u>	Enter Value
	K5002
	Address
	1
	Value 1
	Start

AP-25.4-2

8. Transmit one copy of all data obtained to Reactor Analyst for evaluation and determination of hot channel factors.

NOTE: Any of the following (tape output, computer printout, or flux traces) May be used to satisfy the requirements of Tech. Spec. 3.10, if incore system conditions preclude obtaining all three. Thermocouple maps and heat balance data are desirable, but not required to perform the required analysis.

D. ACCEPTANCE CRITERIA

1. This test is considered acceptable when all the data necessary to determine power distribution and hot channel factors have been obtained.

ATTACHMENT A

FLUX MAP DATA SHEET A

Map No. _____
 Date _____
 Power _____

Shutdown Bank Positions: A _____ B _____ C _____ D _____
 Control Bank Positions: A _____ B _____ C _____ D _____ P/L _____

Pass	Time	Thimble Identification						Scale						Comments
		A	B	C	D	E	F	A	B	C	D	E	F	
1														
2														
3														
4														
5														
6														
7														
8														
9														
10														
11														
12														
13														
14														
15														
16														

Detector	A	B	C	D	E	F
Potentiometer Setting						
Detector Voltage						

POWER AUTHORITY OF THE STATE OF NEW YORK
INDIAN POINT NO. 3 NUCLEAR POWER PLANT
P. O. BOX 215 BUCHANAN, N. Y. 10511
TELEPHONE: 914-739-8200



AP-25.4-3 Rev. 0

INCORE-EXCORE DETECTOR CALIBRATION

Written by: N. Parsman
Reviewed by: W. J. Berger
PORC Review: J. W. [unclear] 2/16/78
Approved by: [Signature] 2/16/78
Date

Upon Receipt of Operating License
Effective Date

AP-25.4-3

Incore-Excore Detector Calibration**1.0** PURPOSE

- A. To obtain the relationship between excore and incore axial offset.
- B. To determine the full power currents for top and bottom excore detectors.

2.0 DISCUSSION

This procedure should be performed at the beginning of each cycle, and whenever the results of a monthly flux map indicates a 2 percent or greater discrepancy between incore and excore axial offset valves.

3.0 PROCEDURE**A.** REFERENCES

1. Technical Specifications, Section 3.11 and Table 4.1-1
2. PC-M1, Power Range Channels Axial Offset Calibration.

B. PRECAUTIONS AND LIMITATIONS

1. Except during physics tests, during excore calibration procedures and except as modified by Section 3.10 of the Technical Specifications, the indicated axial flux difference shall be maintained within a + 5% band about the target flux difference (defines the band on axial flux difference).
2. The indicated axial flux difference may not exceed an envelope bounded by -11 percent and +11 percent at 90% power and increasing by -1 percent and +1 percent for each 2 percent of rated power below 90% power.
3. A minimum of two thimbles per quadrant and sufficient movable in-core detectors shall be operable during recalibration of the excore axial offset detection system.
4. Monitor Delta-T setpoints during the xenon oscillation and insure that sufficient margin exists between the actual Delta-T and the Delta-T setpoint for turbine runback.

AP-25.4-3

C. INITIAL CONDITIONS

1. Equilibrium xenon has been established at a reactor power level between 70% and 90%.
2. RCC selector on manual bank control.
3. Control Bank D is positioned above 210 steps (215-220 steps is the preferred position).
4. Part-length rods are at the fully withdrawn position.
5. The incore moveable detector system is operational.

D. INSTRUCTIONS

1. Establish the conditions as specified in Section C.
2. Obtain a full core flux map and complete the following:
 - a) Flux map and flux map data. (Use Attachments A & B)
 - b) Excore data, average Delta T, average Tavg and computer thermal output data. (Use Attachment B and P-250 Trend Output)
 - c) Incore thermocouple map.
 - d) Calorimetric data on P-250 trend block during or reasonably close to the time of the map.
 - e) Reactor coolant system boron samples during or reasonably close to the time of the map.
3. When the required data has been obtained, initiate RCS boron dilution and compensate for the reactivity addition by insertion of Control Bank D.
4. Stop the insertion of Control Bank D before the indicated axial flux difference reaches the Technical Specification envelope limit, or the actual Delta-T approaches the turbine runback setpoint. Maintain delta-flux approximately constant by maneuvering Control Bank D via boration/dilution.
5. Keep this condition for approximately 2 to 5 hours until xenon is built up in the upper half of the core.
6. Initiate RCS boration and compensate for the reactivity loss by withdrawal of Control Bank D.

AP-25.4-3

7. Stop borating such that a mixed RCS boron concentration is achieved with Control Bank D at its initial position.
8. Maintain Control Bank D at approximately this position until completion of data collection. Compensate for reactivity changes by adjusting RCS boron. Maintain temperature and power as constant as practical. (If possible, maintain reactor power within $\pm 1\%$ of desired and T_{avg} within ± 1 F of Tref).
9. Obtain Quarter Core Flux Map (QCFM) at intervals determined by the Reactor Analyst. The attached Table I lists suggested thimbles and passes. These may be rearranged, deleted or alternate thimbles substituted if conditions require.
10. Maintain a plot of axial flux difference vs. time. (See sample plot) Near the first positive peak of the oscillation, obtain a full core map (See Step D.2).
11. At the negative peak of oscillation, obtain a full core map. (See Step D.2).
12. When sufficient data has been collected, suppress the xenon oscillation by inserting control bank D near the positive peak in accordance with plant operating procedures.
13. Transmit one copy of all required data to the Reactor Analyst for analysis.

E. ACCEPTANCE CRITERIA

This test is considered acceptable when all the data necessary to determine the parameters listed in Section D have been obtained.

AP-25.4-3

TABLE 1

M/D Measurement Thimbles for QCFM

DETECTOR	A	B	C	D	E	F
PASS 1	P-4	N-14	J-14	L-13	J-8	N-6
PASS 2	H-6	K-6	H-11	D-3	M-7	G-12
PASS 3	D-12	A-11	G-9	B-8.	F-14	D-8

ATTACHMENT A

FLUX MAP DATA SHEET A

Map No. _____

Shutdown Bank Positions: A _____ B _____ C _____ D _____

Date _____

Control Bank Positions: A _____ B _____ C _____ D _____ P/L _____

Power _____

Pass	Time	Thimble Identification						Scale						Comments
		A	B	C	D	E	F	A	B	C	D	E	F	
1														
2														
3														
4														
5														
6														
7														
8														
9														
10														
11														
12														
13														
14														
15														
16														

Detector	A	B	C	D	E	F
Potentiometer Setting						
Detector Voltage						

ATTACHMENT B

EXCORE DETECTOR DATA

Date _____

Shutdown Bank Positions: A _____ B _____ C _____ D _____

Power _____ MWe

Control Bank Positions: A _____ B _____ C _____ D _____ P/L

Page _____ of _____

Pass	RCC	N-41			N-42			N-43			N-44			DELTA FLUX			
	POS	TOP	BOT	PWR	41	42	43	44									
1																	
2																	
3																	
4																	
5																	
6																	
7																	
8																	
9																	
10																	
11																	
12																	
13																	
14																	
15																	
16																	


INDIAN POINT - UNIT NO. 3

NO CORE - EX CORE CALIBRATION

84% Fx PAJR


CH. 44

PAJR 0430



Peak 1830
APP: 10
100
100

EMUL TEST



39671

3MIP66

2000 FAL

25 FAL
BA

24 (42) 511 121 122

10/6/77

10/5/77

POWER AUTHORITY OF THE STATE OF NEW YORK
INDIAN POINT NO. 3 NUCLEAR POWER PLANT



R.A.-7 Rev. 0

STARTUP PHYSICS TEST PROGRAM

REVISION 1

Written by: M. Passman

Reviewed by: _____

PORC Review _____ Date _____

Approved by: _____ Date _____

Effective Date _____

1.0 PURPOSE

To specify those additional administrative controls which are applicable during the startup physics testing of Unit 3 Cycle 2.

REFERENCES

- 2.1 Cycle 2 Startup Physics Test Program Description (Attachment No. 1).
- 2.2 Cycle 2 - Zero Power Startup Physics Testing Sequence (Attachment No. 2).
- 2.3 Cycle 2 - Power Ascension Program Sequence (Attachment No. 3).
- 2.4 WCAP-9244, The Nuclear Design and Core Management of the Indian Point Plant No. 3, Cycle 2.

3.0 PRECAUTIONS AND LIMITATIONS

- 3.1 A power level increase above that required to perform low power testing (approximately 5%) is contingent upon receiving approval from the Reactor Analyst.
- 3.2 A power level increase above 90% power is contingent upon receiving approval from the Reactor Analyst having completed recalibration of the power range channels using the revised incore-excore curves and having satisfied the target band requirements (T.S. 3.10).

4.0 INITIAL CONDITIONS

- 4.1 The procedures applicable to the startup physics testing program have received necessary approval.
- 4.2 Conditions necessary for the performance of each phase of the testing program are as specified in the initial conditions section of each separate procedure.

5.0 INSTRUCTIONS

- 5.1 The Startup Physics Test Program Description (Attachment NO. 1) establishes the test program for Cycle 2. Testing will be performed using the indicated Reactor Analysis procedures.
- 5.2 The sequence of Zero Power Startup Physics Testing and Power Ascension (Attachments Nos. 2 and 3) are provided for guidance.
- 5.3 The test program will be implemented by Operations and Westinghouse personnel under the technical direction of the Reactor Analyst and his representatives.
- 5.4 Plant operation during the test program will be controlled by the plant operating procedures except for operations specifically required by the Startup physics test procedures and for deviations permitted by the Technical Specifications for physics testing.

- 5.5 Test results will be reviewed and acceptance criteria signed off by a representative of Operations, Westinghouse and the Reactor Analyst. This provides an independent verification of the testings and results.
- 5.6 The Reactor Analyst shall be responsible for resolving discrepancies between test results and acceptance criteria.

ATTACHMENT 1

Cycle 2 - Startup Physics Test Program

Indian Point Unit No. 3

1. Precriticality Measurements (Procedure R.A.-1)

- (a) Description - To develop correction factors for incore thermocouples and to verify the calibration of RTD's.
- (b) Condition - Reactor coolant temperatures from approximately 300°F to hot shutdown.

2. Criticality and Hot Zero Power (HZP) Tests

2.1 Boron Endpoints (Procedure R.A.-2, R.A.-4 and R.A.-5)

- (a) Description - To determine the critical boron concentration for control rod configurations given below.
- (b) Condition - Reactor at HZP
 - (i) All rods out (initial criticality)
 - (ii) Control Bank D in
 - (iii) Control Banks D & C in
 - (iv) (N-1) configuration (See note 1)

2.2 Isothermal Temperature Coefficients (Procedure R.A.-3)

- (a) Description - To determine isothermal temperature coefficient at control rod configurations given below
- (b) Conditions - Reactor at HZP

-
- (i) All rods out
 - (ii) Control Bank D in
 - (iii) Control Banks D & C in
 - (iv) (N-1) Configuration (See note 1)

2.3 Control Rod Worth Measurements (Procedure R.A.-4)

(a) Description - To measure integral and differential worths of the following control rods

- (i) Control Bank D
- (ii) Control Bank C with Control Bank D in
- (iii) Control Bank D, and C in overlap

(b) Condition - Reactor at HZP

2.4 Movable Incore Detector Flux Map (Procedure AP-25.4-2, See Note 2)

(a) Description - To obtain flux map for power distribution and hot channel factor determinations with the movable incore detectors

(b) Condition - Reactor at approximately 3% to 5% power and approximately all rods out

3.0 Power Ascension Tests

3.1 Power Coefficients Measurements (Procedure R.A.-6)

(a) Description - To measure power coefficients at following conditions

- (b) Conditions - (i) Equilibrium xenon at start of test
- (ii) Power changes between 50% and 90%

3.2 Excore/Incore Calibration (Procedure AP-25.4-3)

(a) Description - To calibrate excore power range channels using the movable incore detectors

(b) Condition - Equilibrium xenon and reactor power at ~90%.

3.3 Movable Incore Detector Flux Maps (Procedure AP-25.4-2)

(a) Description - To obtain flux maps for power distribution and hot channel factor determinations at elevated power levels using the movable incore detectors at following conditions.

- (b) Condition - (i) Any reactor power levels as required by The Reactor Analyst
- (ii) Reactor power at approximately 90%.
- (iii) Reactor power at approximately 100%.

4.0 Plant Data Acquisition (procedure R.A.-8)

(a) Description - To obtain operating plant data for the purpose of instrument calibrations and coolant flow determination.

(b) Condition - Reactor Power levels stable at approximately:

(i)	Hot Shutdown
(ii)	35%
(iii)	50%
(iv)	60%
(v)	70%
(vi)	80%
(vii)	90%
(viii)	100%

NOTES

- 1 - Minimum shutdown verification (boron end point at N-1 rod configuration) needs not be done if the measured integral rod worths of Bank D and C (Step 2.3(a) (i) and (ii)) are within $\pm 15\%$ of the design values and the sum of the worths is within 10% of the design value.
- 2 - Procedural requirement of AP-25.4-2 for equilibrium xenon may not be met for all maps performed as part of the Low Power and Power Ascension testing. Moveable detector potentiometers will have to be adjusted for low power conditions. The requirement for thermocouple maps and heat balance is not applicable to the low power map. Specific conditions and measurements to be made will be determined by the Test Supervisor.
- 3 - The power levels and rod positions mentioned above are appropriate values. Exact values will be determined by the Test Supervisor within the limitations of the appropriate test procedure.

RVA - 7
 INDIAN POINT - UNIT 3
 CYCLE 3
 POWER ASCENSION TESTS
 ATTACHMENT 5

POWER ASCENSION
 AND DATA
 COLLECTION

POSSIBLE 24 HR
 HOUR DELAY
 DUE TO TARGET
 FLUX
 CONSIDERATIONS

POWER ASCENSION
 AND DATA
 COLLECTION

XENON
 STABILIZATION
 PERIOD


IN CORE - EXCORE
 CALIBRATION
 (DATA COLLECTION)

POWER CORE

HOLD AT 4901
 UNTIL IN CORE
 EXCORE
 CALIBRATION
 COMPLETED
 POWER
 FLUX
 MAP

100
 90
 80
 70
 60
 50
 40
 30
 20
 10

0 1 2 3 4 5 6 7 8 9 10 11
 TIME (DAYS)



284③