

John D. O'Toole  
Vice President

Consolidated Edison Company of New York, Inc.  
4 Irving Place, New York, NY 10003  
Telephone (212) 460-2533

April 16, 1982

Re: Indian Point Unit No. 2  
Docket No. 50-247

Director of Nuclear Reactor Regulation  
U. S. Nuclear Regulatory Commission  
Washington, D. C. 20555

ATTN: Mr. Darrell G. Eisenhut, Director  
Division of Licensing



Dear Mr. Eisenhut:

This is in response to the March 17, 1982 Generic Letter No. 82-05 requesting Con Edison to establish a firm schedule for applicable TMI items appearing in Enclosure 1, attached thereto.

The attached Table 1 to this letter provides the requested information and includes:

- 1) Items in Enclosure 1 that have been completed, and the date on which they were completed; and
- 2) A proposed firm schedule for implementation for items in Enclosure 1 that have not been completed and an explanation for dates beyond the schedules shown in NUREG-0737.

This information is being submitted pursuant to 10 CFR 50.54(f) as requested in your letter of March 17, 1982.

Should you or your staff have any questions, please contact us.

Very truly yours,

A handwritten signature in cursive script that reads "John D. O'Toole".

Subscribed and sworn to  
before me this 16 day  
of April, 1982.

A large, stylized handwritten signature in cursive script that reads "Thomas Love".

Notary Public

THOMAS LOVE  
Notary Public State of New York  
No. 31-2409638  
Qualified in New York County  
Commission Expires March 30, 1983

Handwritten initials "AOL" and "S/L" in a cursive style.

8204280305

Table 1

TMI 1/1/82 Items  
Estimated Date of Completion

<u>Item</u>	<u>Estimated Date of Completion</u>	<u>Explanation</u>
I.A.3.1 Simulator Exams	Completed (6/1/80)	-
II.B.2 Plant Shielding	Cycle 5/6 Refueling Outage*	Valve 869 B has a bent stem which will be repaired during the next refueling outage; Valve 248 is operational but has to be test stroked. (See Con Edison letter dated February 4, 1982)
II.B.3 Post Accident Sampling	7/15/82	Redesign, replacement, and some testing to be completed (See Con Edison letter dated February 4, 1982).
II.B.4 Training for Mitigating Core Damage	Completed (10/1/82)	-
II.E.1.2 Aux. Feedwater Initiation and Flow Indicator	Completed (8/11/80)	-
II.E.4.2 Containment Isolation Dependability	Completed (2/26/81)	-
II.F.1 Accident Monitoring		
(1) Install Noble Gas Monitoring	10/1/82	Design changes underway to rectify lack of flow to monitor.
(2) Iodine/Particulate Sampling	Completed (5/12/81)	-

\*Cycle 5/6 Refueling Outage is presently scheduled to commence in September, 1982.

Table 1 (Cont'd)

TMI 1/1/82 Items  
Estimated Date of Completion

<u>Item</u>	<u>Estimated Date of Completion</u>	<u>Explanation</u>
(3) Containment High Range Radiation Monitors	Completed (1/1/82)	-
(4) Containment Pres- sure Monitors	Completed (1/1/82)	-
(5) Containment Water Level Monitors	Completed (5/12/81)	-
(6) Containment H <sub>2</sub> Concentration Monitor	6/30/82	Modification to heat tracing and instal- lation of two (2) new recorders re- quired.