

John D. O'Toole  
Vice President

Consolidated Edison Company of New York, Inc.  
4 Irving Place, New York, NY 10003  
Telephone (212) 460-2533

October 19, 1982

Re: Indian Point Unit No. 2  
Docket No. 50-247

Director of Nuclear Reactor Regulation  
U. S. Nuclear Regulatory Commission  
Washington, D. C. 20555

ATTN: Mr. Steven A. Varga, Chief  
Operating Reactors Branch No. 1  
Division of Licensing


Dear Mr. Varga:

This letter is to notify you of changes in the estimated schedule of completion appearing in our responses to Generic Letter 82-05 and 82-10 dated April 16, 1982 and June 17, 1982 respectively.

Plant modifications for NUREG-0737 Item II.F.1, Attachment 1 "Noble Gas Monitoring", II.B.3 "Post Accident Sampling", and III.D.3.4 "Control Room Habitability" will be completed according to the schedule indicated in the attached Table 1 to this letter.

The above was discussed with Mr. John Thoma of your staff on October 12 and 13, 1982. Should you or your staff have any questions, please contact us.

Very truly yours,



A046

8210260332 821019  
PDR ADOCK 05000247  
P PDR

Table 1

TMI Items  
Estimated Date of Completion

<u>NUREG-0737 Item</u>	<u>Prior Estimated Date of Completion</u>	<u>Current Estimated Date of Completion</u>	<u>Comment</u>
II.F.1 Attach. (1) Noble Gas Monitoring	October 1, 1982	End of Cycle 5/6 Refueling/Maintenance Outage Currently Underway	-
III.B.3 Post Accident Sampling	End of Cycle 5/6 Refueling/Maintenance Outage (See Con Edison letter dated July 1, 1982)	End of Cycle 5/6 Refueling/Maintenance Outage Currently Underway	Final design details regarding implementation of this Task Item will be available for NRC post-implementation review by March 1, 1983 (See Con Edison Letter dated August 6, 1982)
III.D.3.4 Control Room Habitability	Jan 1, 1983	End of Cycle 5/6 Refueling/Maintenance Outage Currently Underway	-