



**U.S. Department of Energy**

200 Grand Avenue  
Grand Junction, CO 81501

July 7, 2010

Ms. Kimberly Conway, Project Manager  
FSME Division of Waste Management and Environmental Protection  
U.S. Nuclear Regulatory Commission  
Mail Stop T8F5  
Washington, DC 20555-0001

Subject: Moab Uranium Mill Tailings Remedial Action (UMTRA) Project Updated  
Schedule for the Crescent Junction Disposal Cell Cover Placement

Dear Ms. Conway,

Please find the enclosed updated schedule for placing the cover on the Crescent Junction disposal cell. This schedule will assist you and your staff in planning a visit to the site.

Please call me at 970-257-2115 if you should have any questions.

Sincerely,

A handwritten signature in black ink, appearing to read "Donald R. Metzler".

Donald R. Metzler  
Moab Federal Project Director

cc w/ enclosures:  
J. Berwick, DOE (e)  
K. Wethington, DOE (e)  
L Brede, RAC (e)  
C. Niemeyer, RAC (e)  
J. Ritchey, TAC (e)  
Project File CRJ 2.12 (C. Smith)

T:\condor\_doe\CRESCENT JCT\NRC\CoverSchedule.doc

FSME21

Activity ID	Activity Name	Start	Finish	BL Project Start	BL Project Finish	Physical % Complete	Schedule % Complete	Activity % Complete	Budgeted Total Cost	Earned Value Cost	Estimate To Complete	OD	RD	Total Float	FY2010					FY2011									
															D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
Project: C-A3 Moab UMTRA Project ARRA (2.0M tons May2011) Working																													
WBS: C-A3.5 ARRA Environmental Remediation & Waste Management																													
WBS: C-A3.5.4 ARRA Disposal Cell - CJ																													
WBS: C-A3.5.4.5 ARRA Cell Cover																													
WBS: C-A3.5.4.5.2 ARRA Disposal Cell Cover Installation																													
WBS: C-A3.5.4.5.2.1 ARRA Disposal Cell Cover Installation																													
ACCI1000A	Place Interim Cell Cover	15-Dec-09 A	24-Feb-11	15-Dec-09	24-Feb-11	14.6%	38.25%	14.6%	\$382,743.00	\$55,880.48	\$382,743.00	243	150	71	Place Interim C														
ACCI2000A	Place Radon Barrier	30-Jun-10*	15-Nov-10	01-Mar-10	27-May-11	0%	20.38%	0%	\$1,618,900.50	\$0.00	\$1,618,900.50	78	78	0	Pla														
ACCI3000A	Place Bio Barrier	15-Jul-10*	15-Nov-10	01-Sep-10	26-May-11	0%	0%	0%	\$156,692.82	\$0.00	\$156,692.82	54	54	0	Pla														
ACCI2100A	Place Frost Protection Barrier	02-Aug-10*	15-Nov-10	03-May-10	27-May-11	0%	7.3%	0%	\$989,633.89	\$0.00	\$989,633.89	60	60	0	Pla														
ACCI3100A	Place 2" Cap Rock	13-Sep-10*	15-Nov-10	28-Jun-10	26-May-11	0%	0%	0%	\$174,100.80	\$0.00	\$174,100.80	37	37	0	Pla														
ACCI3200A	Place Rip-Rap Bedding	29-Nov-10*	26-May-11	07-Jun-10	26-May-11	0%	0%	0%	\$63,529.89	\$0.00	\$63,529.89	102	102	34	Pla														
ACCI3300A	Place Rip-Rap	29-Nov-10*	26-May-11	07-Jun-10	26-May-11	0%	0%	0%	\$244,733.33	\$0.00	\$244,733.33	102	102	34	Pla														

- █ Remaining Level of Effort
- █ Actual Level of Effort
- █ Primary Baseline
- █ Actual Work
- █ Remaining Work
- █ Critical Remaining Work
- ◆ Baseline Milestone
- ◆ Milestone
- \* Critical Path*

Moab UMTRA Project

Monthly Report Schedule

TASK filter: WBS 3.5.4.3.4.2 UPRR Shipping.  
Data Date 30-May-10

Page 1 of 1