

CATEGORY 1

REGULATOR INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR:9709170307 DOC.DATE: 97/08/31 NOTARIZED: NO DOCKET #
FACIL:50-305 Kewaunee Nuclear Power Plant, Wisconsin Public Service 05000305
AUTH.NAME AUTHOR AFFILIATION
WANNER,D.J. Wisconsin Public Service Corp.
MARCHI,M.L. Wisconsin Public Service Corp.
RECIP.NAME RECIPIENT AFFILIATION

SUBJECT: "Kewaunee Nuclear Power Plan Cycle 22 Startup Rept."
W/970909 ltr.

DISTRIBUTION CODE: IE26D COPIES RECEIVED: LTR 1 ENCL 1 SIZE: 37
TITLE: Startup Report/Refueling Report (per Tech Specs)

NOTES:

	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL
	PD3-3 PD	1 1	TRAN,L	1 1
INTERNAL:	ACRS	1 1	<u>FILE CENTER</u>	1 1
	NRR/DSSA/SRXB/B	1 1	RGN3 FILE 01	1 1
EXTERNAL:	NOAC	1 1	NRC PDR	1 1

C
A
T
E
G
O
R
Y

1

D
O
C
U
M
E
N
T

NOTE TO ALL "RIDS" RECIPIENTS:
PLEASE HELP US TO REDUCE WASTE. TO HAVE YOUR NAME OR ORGANIZATION REMOVED FROM DISTRIBUTION LISTS
OR REDUCE THE NUMBER OF COPIES RECEIVED BY YOU OR YOUR ORGANIZATION, CONTACT THE DOCUMENT CONTROL
DESK (DCD) ON EXTENSION 415-2083

TOTAL NUMBER OF COPIES REQUIRED: LTTR 8 ENCL 8



NRC-97-103

Wisconsin Public Service Corporation
(a subsidiary of WPS Resources Corporation)
600 North Adams Street
P.O. Box 19002
Green Bay, WI 54307-9002
1-920-433-5544 fax

September 9, 1997

U. S. Nuclear Regulatory Commission
ATTN: Document Control Desk
Washington, D.C. 20555

Ladies/Gentlemen:

Docket 50-305
Operating License DPR-43
Kewaunee Nuclear Power Plant
Cycle 22 Startup Report _____

In accordance with our practice of reporting the results of physics tests, enclosed is a copy of the Kewaunee Nuclear Power Plant Cycle 22 Startup Report.

Sincerely,

M. L. Marchi
Manager - Nuclear Business Group

MJT/jmf

Enc.

cc - US NRC - Region III - w/o attach.
US NRC Resident Inspector - w/o attach.

IC-471

9709170307 970831
PDR ADOCK 05000305
P PDR



g:\wpfiles\lic\nrc\cycle-st.wp

KEWAUNEE NUCLEAR POWER PLANT

**CYCLE 22
STARTUP REPORT
AUGUST 1997**

**WISCONSIN PUBLIC SERVICE CORPORATION
WISCONSIN POWER & LIGHT COMPANY
MADISON GAS & ELECTRIC COMPANY**

KEWAUNEE NUCLEAR POWER PLANT

STARTUP REPORT

CYCLE 22

AUGUST 1997

WISCONSIN PUBLIC SERVICE CORPORATION

GREEN BAY, WISCONSIN

KEWAUNEE NUCLEAR POWER PLANT

STARTUP REPORT

CYCLE 22

AUGUST 1997

Prepared By: D. J. Warner Date: 08/07/97
Nuclear Fuel Engineer

Prepared By: T.R. Cleeremans Date: 8/7/97
Senior Nuclear Fuel Technician

Reviewed By: M. Ponski Date: 8-12-97
Lead Plant Reactor Engineer

Reviewed By: J.T. Holly Date: 8-28-97
Nuclear Fuel Analysis Supervisor

Reviewed By: S.G. Hornick Date: 8-28-97
Manager-Nuclear Fuel

Reviewed By: R. D. Lee Date: 8-21-97
Nuclear Licensing Director

TABLE OF CONTENTS

1.0	Introduction, Summary, and Conclusion	1
1.1	Introduction	1
1.2	Summary	2
1.3	Conclusion	3
2.0	RCCA Measurements	6
2.1	RCCA Drop Time Measurements	6
2.2	RCCA Bank Measurements	6
2.2.1	Rod Swap Results	6
2.3	Shutdown Margin Evaluation	7
3.0	Boron Endpoints and Boron Worth Measurements	12
3.1	Boron Endpoints	12
3.2	Differential Boron Worth	12
3.3	Boron Letdown	12
4.0	Isothermal Temperature Coefficient	16
5.0	Power Distribution	18
5.1	Summary of Power Distribution Criteria	18
5.2	Power Distribution Measurements	19
6.0	Reactor Startup Calibrations	29
6.1	Rod Position Calibration	29
6.2	Nuclear Instrumentation Calibration	30
7.0	References	31

LIST OF TABLES

Table 1.1	BOC Physics Test	4
Table 2.1	RCCA Drop Time Measurements	8
Table 2.2	RCCA Bank Worth Summary	9
Table 2.3	Minimum Shutdown Margin Analysis	11
Table 3.1	RCCA Bank Endpoint Measurements	13
Table 3.2	Differential Boron Worth	14
Table 4.1	Isothermal Temperature Coefficient	17
Table 5.1	Flux Map Chronology and Reactor Characteristics	20
Table 5.2	Verification of Acceptance Criteria	21
Table 5.3	Verification of Acceptance Criteria	22
Table 5.4	Verification of Review Criteria	23

LIST OF FIGURES

Figure 1.1	Core Loading Map	5
Figure 2.1	RCCA Control Bank A Integral and Differential Worth	10
Figure 3.1	Boron Concentration vs. Burnup	15
Figure 5.1	Power Distribution for Flux Map 2201	24
Figure 5.2	Power Distribution for Flux Map 2202	25
Figure 5.3	Power Distribution for Flux Map 2203	26
Figure 5.4	Power Distribution for Flux Map 2204	27
Figure 5.5	Power Distribution for Flux Map 2205	28

1.0 INTRODUCTION, SUMMARY, AND CONCLUSION

1.1 Introduction

This report presents the results of the physics tests performed during startup of Kewaunee Cycle 22. The core design and reload safety evaluation were performed by Wisconsin Public Service Corporation (1) using methods previously described in WPS topical reports (2,3). The results of the physics tests were compared to WPS analytical results to confirm calculated safety margins. The tests performed and reported herein satisfy the requirements of the Reactor Test Program (4).

During Cycle 21-22 refueling, 44 of the 121 fuel assemblies in the core were replaced with Siemens Power Corporation design(s) fresh fuel assemblies. Twenty-four are enriched to 4.1 weight percent U235, twelve are enriched to 4.5 weight percent U235, and eight Lead Test Assemblies (LTA) are enriched to 4.5 weight percent U235 with four gadolinia rods at 4 weight percent. The Cycle 22 core consists of the following regions of fuel:

<u>Region</u>	<u>ID</u>	<u>Vendor</u>	<u>Initial U235 W/O</u>	<u>Number of Previous Duty Cycles</u>	<u>Number of Assemblies</u>
20	W	SPC	3.4	2	1
22	Z	SPC	3.5	2	4
22	Z	SPC	3.7	2	24
23	A	SPC	3.8	1	20
23	A	SPC	4.1	1	20
23	A	SPC	4.1 (LTA)	1	8
24	B	SPC	4.1	0	24 (Feed)
24	B	SPC	4.5	0	12 (Feed)
24	B	SPC	4.5 (LTA)	0	8 (Feed)

The core loading pattern, assembly identification, RCCA bank identification, instrument thimble I.D., thermocouple I.D., and burnable poison rod configurations for Cycle 22 are presented in Figure 1.1.

On June 10, 1997, at 1420 hours, initial criticality was achieved on the Cycle 22 core. The schedule of physics tests and measurements is outlined in Table 1.1.

1.2 Summary

RCCA measurements are shown in Section 2. All RCCA drop time measurements were within Technical Specification limits. RCCA bank worths were measured using the rod swap reactivity comparison technique previously described (4). The reactivity comparison was made to the reference bank, Control Bank A, which was measured using the dilution technique. All results were within the established acceptance criteria (4), and thereby demonstrated adequate shutdown margin.

Section 3 presents the boron endpoint and boron worth measurements. The endpoint measurements for ARO and Control Bank A inserted core configurations were within the acceptance criteria (4). The available boron letdown data covering the first month of reactor operation is also shown. The agreement between measurements and predictions satisfies the acceptance criteria (4).

Section 4 shows the results of the isothermal temperature coefficient measurements. The differences between measurements and predictions were within the acceptance criteria (4).

Power distributions were measured via flux maps using the INCORE code for beginning of cycle (BOC) core conditions covering power escalation to full power equilibrium xenon. The results indicate compliance with Technical Specification limits (5) and are presented in Section 5. Section 6 discusses the various calibrations performed during the startup of Cycle 22.

1.3 Conclusion


The startup testing of Kewaunee's Cycle 22 core verified that the reactor core has been properly loaded and the core characteristics satisfy the Technical Specifications (5) and are consistent with the parameters used in the design and safety analysis (1).




TABLE 1.1
BOC Physics Test

Test	Date Completed	Time Completed	Plant Conditions
Control Rod Operability Test	06/06/97	1115	Cold SD
Hot Rod Drops	06/09/97	0856	HSD
RPI Calibrations	06/10/97	023B	HSD
Initial Criticality	06/10/97	1420	HZP
Reactivity Computer Checkout	06/10/97	2025	HZP
ARO Endpoint	06/10/97	2240	HZP
Bank A Worth (Dilution)	06/11/97	0450	HZP
Bank A Worth (Boration)	06/11/97	1700	HZP
ARO Endpoint	06/11/97	1815	HZP
ITC Determination	06/11/97	1940	HZP
Power Ascension Flux Map 2201	06/12/97	1102	26%
Power Ascension Flux Map 2202	06/13/97	1435	37%
Power Ascension Flux Map 2203	06/20/97	1238	69%
Power Ascension Flux Map 2204	06/24/97	1432	90%
Power Ascension Flux Map 2205	07/02/97	1559	94%

FIGURE 1.1

Core Loading Map



ROD  BP (= OLD BPA)
 THIMBLE
T/C 

CYCLE TWENTY-TWO

Thomas R. Cleeremons 12-09
 NUCLEAR FUEL TECHNICIAN

David J. Warner 12-09-1
 NUCLEAR FUEL ENGINEER

Stanley G. Hornik 12-0
 FUEL CYCLE SUPERVISOR

2.0 RCCA MEASUREMENTS

2.1 RCCA Drop Time Measurements

RCCA drop times to dashpot and rod bottom were measured at hot shutdown core conditions. The results of the hot shutdown measurements are presented in Table 2.1. The acceptance criterion (4) of 1.8 seconds to dashpot is adequately met for all fuel.

2.2 RCCA Bank Measurements

During Cycle 22 startup the reactivity of the reference bank, Control Bank A, was measured during dilution using the reactivity computer. The reactivity worth of the remaining banks was inferred using rod swap reactivity comparisons to the reference bank.

2.2.1 Rod Swap Results

The worth of the reference bank, Control Bank A, measured during dilution differed from the WPSC predicted Control Bank A worth by 46.9 pcm or 4.4 percent. A comparison of the measured to predicted reference bank integral and differential worth is presented in Figure 2.1.

Rod swap results for the remaining banks are presented in Table 2.2. The measured to predicted total rod worth difference is 3.3 percent which is within the acceptance criteria of 10.0 percent. All individual bank worths were within the 15.0 percent measured to predicted review criterion.

2.3 Shutdown Margin Evaluation

Prior to power escalation a shutdown margin evaluation was made to verify the existence of core shutdown capability. The minimum shutdown margins at beginning and end of cycle are presented in Table 2.3. A 10 percent uncertainty in the calculation of rod worth is allowed for in these shutdown margin analyses. Since the measured rod worths resulted in less than a 10 percent difference from predicted values, the analysis in Table 2.3 is conservative and no additional evaluations were required.

TABLE 2.1
Kewaunee Cycle 22
RCCA Drop Time Measurements
Hot Zero Power

Average Dashpot Delta T (Seconds)	1.239
Standard Deviation	0.036
Average Rod Bottom Delta T (Seconds)	1.772
Standard Deviation	0.034

TABLE 2.2

Kewaunee Cycle 22


RCCA Bank Worth Summary

Reference Bank Measured by Dilution/Reactivity Computer

Rod Swap Method RCCA Bank	Measured Worth (PCM)	WPS Predicted Worth (PCM)	Difference (PCM)	Percent Difference
D	979.7	946.0	33.7	3.6
C	680.1	687.0	-6.9	-1.0
B	570.9	572.0	-1.1	-0.2
A*	1101.9	1055.0	46.9	4.4
SA	673.7	635.0	38.7	6.1
SB	672.2	635.0	37.2	5.9
Total	4678.5	4530.0	148.5	3.3

* Reference bank

CYCLE 22, 0MWD/MTU, NOXE, HZP, 1893PPM,
ORO, A MOVING



CYCLE 22, 0MWD/MTU, NOXE, HZP, 1893PPM,
ORO, A MOVING




TABLE 2.3
 Kewaunee Cycle 22
 Minimum Shutdown Margin Analysis

<u>RCCA Bank Worths (PCM)</u>	<u>BOC</u>	<u>EOC</u>
N	5786	6193
N-1	5157	5460
Less 10 Percent	<u>516</u>	<u>546</u>
Sub Total	4641	4914
Total Requirements (Including Uncertainties)	2406	2779
Shutdown Margin	2235	2135
Required Shutdown Margin	1000	2000

3.0 BORON ENDPOINTS AND BORON WORTH MEASUREMENTS

3.1 Boron Endpoints

Dilution is stopped at the near ARO and at the Reference Bank nearly inserted core conditions. Boron concentration is allowed to stabilize. The critical boron concentration for these core configurations is then determined by boron endpoint measurement.

Table 3.1 lists the measured and WPSC predicted boron endpoints for the RCCA bank configurations shown. The results indicate a difference of -52 ppm and -50 ppm for the ARO and Control Bank A In conditions, respectively. The acceptance criterion on the all rods out boron endpoint is ± 100 PPM; thus, the boron endpoint comparisons are considered acceptable.

3.2 Differential Boron Worth

The differential boron worth is calculated by dividing the worth of control Bank A by the difference in boron concentration of the corresponding bank out and bank in configuration. Table 3.2 presents a comparison between measured and predicted boron concentration change and differential boron worth. No acceptance criteria are applied to these comparisons.

3.3 Boron Letdown

The measured boron concentration data for the first month of power operation is corrected to nominal core conditions and presented versus cycle burnup in Figure 3.1. The predicted boron letdown curve is included for comparison.

TABLE 3.1
 Kewaunee Cycle 22
 RCCA Bank Endpoint Measurements

<u>RCCA Bank Configuration</u>	<u>Measured Endpoint (PPM)</u>	<u>WPS Predicted Endpoint (PPM)</u>	<u>Difference (PPM)</u>
All Rods Out	1912	1964	-52
Bank A In	1772	1822	-50


TABLE 3.2
 Kewaunee Cycle 22
 Differential Boron Worth

<u>RCCA Bank Configuration</u>	<u>CB Change Measured (PPM)</u>	<u>CB Change Predicted (PPM)</u>	<u>Percent Difference</u>
ARO to A Bank In	140	142	-1.4

<u>RCCA Bank Configuration</u>	<u>Measured Boron Worth (PCM/PPM)</u>	<u>Predicted Boron Worth (PCM/PPM)</u>	<u>Difference (PCM/PPM)</u>
ARO/A Bank In	-7.9	-7.2	-0.7

FIGURE 3.1

BORON CONCENTRATION VS BURNUP CYCLE 22 HFP, ARO, EQXE



4.0 ISOTHERMAL TEMPERATURE COEFFICIENT

The measurement of the isothermal temperature coefficient was accomplished by monitoring reactivity while cooling down and heating up the reactor by manual control of the steam dump valves. The temperature and reactivity changes were plotted on an X-Y recorder and the temperature coefficient was obtained from the slope of this curve.

Core conditions at the time of the measurement were Bank D slightly inserted, all other RCCA banks full out, with a boron concentration near 1900 ppm. These conditions approximate the HZP, all rods out core condition which yields the most conservative (least negative) isothermal temperature coefficient measurement.

Table 4.1 presents the heatup and cooldown core conditions and compares the measured and predicted values for the isothermal temperature coefficient. The review criterion (4) of ± 3 PCM/ $^{\circ}$ F was met.

TABLE 4.1
 Kewaunee Cycle 22
 Isothermal Temperature Coefficient

Cooldown

Tave Start - 546.4°F
 Tave End - 541.7°F
 Bank D - 203 Steps
 Boron Concentration - 1899 PPM

<u>Measured ITC</u> (PCM/°F)	Wpsc Predicted ITC (PCM/°F)	Difference (PCM/°F)
-2.29	-2.26	-0.03

Heat Up

Tave Start - 542.4°F
 Tave End - 544.3°F
 Bank D - 203 Steps
 Boron Concentration - 1902 PPM

<u>Measured ITC</u> (PCM/°F)	Wpsc Predicted ITC (PCM/°F)	Difference (PCM/°F)
-2.16	-2.167	0.007

5.0 POWER DISTRIBUTION

5.1 Summary of Power Distribution Criteria

Power distribution predictions are verified through data recorded using the incore detector system and processed through the INCORE computer code. The computer code calculates FQEQ and FDHN which are limited by technical specifications. These parameters are defined as the acceptance criteria on a flux map (4).

The review criterion for measurement is that the percent differences of the normalized reaction rate integrals of symmetric thimbles do not exceed 10 percent at low power physics test conditions and 6 percent at equilibrium conditions (4).

The review criterion for the prediction is that the standard deviation of the percent differences between measured and predicted reaction rate integrals does not exceed 5 percent.

The review criteria for the INCORE calculated quadrant powers are that the quadrant tilt is less than 4 percent at low power physics test conditions and less than 2 percent at equilibrium conditions (4).

Power generation is limited because of steam generator tube plugging, but is projected to reach approximately 97.5% of full power after the feedwater heater bypass is opened.

5.2 Power Distribution Measurements

Table 5.1 identifies the reactor conditions for each flux map recorded at the beginning of Cycle 22.

Comparisons of measured to predicted power distributions for the flux maps are exhibited in Figures 5.1 through 5.5.

Table 5.2 identifies flux map peak FDHN and minimum margin FQEQ. This table addresses acceptance criteria by verifying that technical specification limits are not exceeded. Table 5.3 identifies FQS-1 for the eight Siemens Power Corporation lead test assemblies and FQS-2 for the eight Siemens Power Corporation gadolinia lead test assemblies and verifies that applied limits are reviewed. The Cycle 22 flux maps met all acceptance criteria.

Table 5.4 addresses the established review criteria for the flux maps. All review criteria were met for all the Cycle 22 flux maps.

TABLE 5.1

Flux Map Chronology and Reactor Characteristics

<u>Map</u>	<u>Date</u>	<u>Percent Power</u>	<u>Xenon</u>	<u>Boron PPM</u>	<u>D Rods Steps</u>	<u>Exposure MDW/MTU</u>
2201	06/12/97	26	NON-EQ.	1824	199	0
2202	06/13/97	37	NON-EQ.	1650	193	0
2203	06/20/97	69	NON-EQ.	1442	200	135
2204	06/24/97	90	NON-EQ.	1344	213	254
2205	07/02/97	94	EQ.	1293	224	514

TABLE 5.2

Verification of Acceptance Criteria

<u>Flux Map</u>	<u>Core Location</u>	<u>FDHN</u>	<u>Limit</u>
2201	H-3 (LB)	1.59	1.78
2202	H-3 (LB)	1.53	1.75
2203	H-3 (LB)	1.52	1.65
2204	H-3 (LB)	1.52	1.58
2205	H-3 (LB)	1.52	1.57

<u>Flux Map</u>	<u>Core Location</u>	<u>FQEQ</u>	<u>Limit</u>
2201	H-3 (LB), 20	2.60	4.43
2202	H-3 (LB), 25	2.25	4.49
2203	H-3 (LB), 30	2.16	3.27
2204	H-11 (CB), 33	2.10	2.51
2205	H-11 (CB), 32	2.08	2.38

FDHN and FQEQ include appropriate uncertainties and penalties.

Limit on FQEQ is a function of core power and axial location.

Limit on FDHN is a function of core power.

TABLE 5.3

Verification of Acceptance Criteria

<u>Flux Map</u>	<u>SPC Lead Test</u>		<u>Limit</u>
	<u>Assembly</u>	<u>Core Location</u>	
2201	B-6	<u>FQS-1</u> 2.49	4.21
2202	H-2	2.19	4.25
2203	H-2	2.07	3.09
2204	H-2	2.02	2.37
2205	H-2	1.99	2.26

<u>Flux Map</u>	<u>SPC Lead Test</u>		<u>Limit</u>
	<u>Assembly</u>	<u>Core Location</u>	
2201	J-11	<u>FQS-2</u> 2.29	4.20
2202	J-11	2.10	4.23
2203	J-11	2.01	3.08
2204	J-11	2.00	2.40
2205	J-11	1.97	2.29

FQS-1 and FQS-2 include appropriate uncertainties and penalties.

Limit on FQS-1 and FQS-2 is a function of core power and axial location.

TABLE 5.4

Verification of Review Criteria

<u>Flux Map</u>	(a) <u>Maximum Percent Difference</u>	(b) <u>Standard Deviation</u>	(c) <u>Maximum Quadrant Tilt</u>
2201	3.0	2.7	1.0
2202	2.2	1.7	0.8
2203	1.5	1.6	0.5
2204	2.0	1.5	0.4
2205	3.2	1.6	0.4

- (a) Maximum Percent Difference between symmetric thimbles for measured reaction rate integrals. Review criterion is 10 percent at low power. Review criterion is 6 percent at equilibrium power.
- (b) Standard Deviation of the percent difference between measured and predicted reaction rate integrals. Review criterion is 5 percent.
- (c) Percent Maximum Quadrant Tilt from normalized calculated quadrant powers. Review criteria are 4 percent at low power and 2 percent at equilibrium power.

FIGURE 5.1

Power Distribution for Flux Map 2201

	1	2	3	4	5	6	7	8	9	10	11	12	13
A						0.338 0.334 1.14	0.478 0.472 1.12	0.338 0.334 1.14					
B				0.484 0.506 -4.71	1.055 1.044 1.03	1.123 1.091 2.97	1.284 1.258 2.05	1.115 1.091 2.18	1.067 1.044 2.18	0.506 0.508 -0.22			
C			0.371 0.389 -4.70	1.116 1.138 -1.90	1.040 1.029 1.04	1.319 1.305 1.03	1.210 1.175 2.97	1.341 1.305 2.72	1.057 1.029 2.69	1.136 1.136 -0.22	0.378 0.389 -2.85		
D		0.490 0.507 -3.35	1.099 1.138 -3.41	0.858 0.873 -1.75	1.253 1.239 1.15	1.250 1.236 1.16	1.270 1.244 2.12	1.270 1.236 2.71	1.268 1.239 2.33	0.877 0.873 0.41	1.130 1.138 -0.69	0.493 0.507 -2.86	
E		1.023 1.044 -2.05	1.008 1.029 -2.05	1.256 1.240 1.25	1.058 1.045 1.26	1.292 1.276 1.26	1.156 1.141 1.27	1.296 1.276 1.58	1.062 1.045 1.59	1.260 1.240 1.58	1.025 1.029 -0.43	1.018 1.044 -2.53	
F	0.336 0.334 0.568	1.097 1.091 0.57	1.342 1.305 2.85	1.291 1.236 4.43	1.304 1.276 2.16	1.069 1.064 0.47	0.996 0.996 -0.02	1.067 1.064 0.25	1.288 1.276 0.90	1.245 1.236 0.76	1.302 1.305 -0.21	1.084 1.091 -0.69	0.331 0.334 -1.08
G	0.478 0.472 1.10	1.279 1.259 1.58	1.225 1.175 4.27	1.293 1.244 3.91	1.169 1.140 2.50	0.996 0.996 -0.04	0.760 0.770 -1.27	0.991 0.996 -0.49	1.136 1.140 -0.37	1.246 1.244 0.15	1.167 1.175 -0.71	1.252 1.259 -0.57	0.468 0.472 -0.95
H	0.337 0.334 0.93	1.107 1.091 1.46	1.359 1.305 4.15	1.268 1.236 4.21	1.314 1.276 2.99	1.056 1.064 0.16	0.984 0.996 -1.20	1.056 1.064 -0.72	1.271 1.276 -0.40	1.242 1.236 0.50	1.313 1.305 0.63	1.100 1.091 0.82	0.336 0.334 0.39
I		1.035 1.044 -0.89	1.020 1.029 -0.86	1.246 1.240 0.46	1.076 1.045 2.93	1.268 1.276 0.92	1.126 1.141 -1.31	1.259 1.276 -1.33	1.034 1.045 -1.04	1.249 1.240 0.73	1.028 1.029 -0.06	1.043 1.044 -0.14	
J		0.467 0.507 -3.94	1.091 1.138 -4.10	0.857 0.873 -1.84	1.232 1.239 -0.60	1.247 1.236 0.92	1.227 1.244 -1.37	1.219 1.236 -1.39	1.218 1.239 -1.68	0.888 0.873 1.68	1.136 1.138 -0.14	0.506 0.507 -0.30	
K			0.373 0.389 -4.14	1.091 1.138 -4.14	0.986 1.029 -4.23	1.249 1.305 -4.30	1.156 1.175 -1.68	1.271 1.305 -2.62	1.002 1.029 -2.67	1.097 1.136 -3.62	0.382 0.389 -1.95		
L				0.486 0.508 -4.22	1.000 1.044 -4.22	1.064 1.091 -2.49	1.227 1.258 -2.50	1.057 1.091 -3.08	1.006 1.044 -3.62	0.489 0.508 -3.63			
M						0.326 0.334 -2.48	0.460 0.472 -2.50	0.324 0.334 -3.05					

MEASURED FDHN
 PREDICTED FDHN
 PERCENT DIFFERENCE

STANDARD DEVIATION = 2.21

FIGURE 5.2

Power Distribution for Flux Map 2202

	1	2	3	4	5	6	7	8	9	10	11	12	13
A						0.345 0.336 2.59	0.485 0.473 2.58	0.345 0.336 2.59					
B				0.497 0.511 -2.86	1.042 1.041 0.08	1.092 1.082 0.96	1.264 1.242 1.77	1.106 1.082 2.21	1.064 1.041 2.24	0.518 0.511 1.33			
C			0.383 0.393 -2.67	1.122 1.137 -1.32	1.031 1.030 0.08	1.296 1.294 0.12	1.167 1.150 0.58	1.312 1.294 1.41	1.052 1.030 2.11	1.152 1.137 1.34	0.392 0.393 -0.43		
D		0.499 0.511 -2.23	1.111 1.137 -2.26	0.888 0.879 -1.25	1.240 1.239 0.09	1.236 1.235 0.11	1.248 1.243 0.39	1.252 1.235 1.36	1.265 1.239 2.07	0.893 0.879 1.59	1.146 1.137 0.79	0.509 0.511 -0.43	
E		1.023 1.042 -1.83	1.012 1.031 -1.83	1.242 1.239 0.24	1.055 1.053 0.19	1.282 1.280 0.18	1.151 1.149 0.13	1.282 1.260 0.16	1.075 1.053 2.09	1.265 1.239 2.08	1.038 1.031 0.72	1.035 1.042 -0.70	
F	0.338 0.336 0.714	1.090 1.082 0.72	1.300 1.294 0.46	1.238 1.236 0.18	1.276 1.280 -0.33	1.071 1.076 -0.47	1.003 1.012 -0.90	1.058 1.076 -1.72	1.282 1.280 0.13	1.239 1.236 0.25	1.301 1.294 0.53	1.083 1.082 0.10	0.336 0.336 0.09
G	0.485 0.473 2.47	1.268 1.242 2.13	1.178 1.161 1.47	1.249 1.243 0.49	1.143 1.149 -0.51	1.003 1.012 -0.85	0.776 0.788 -1.46	0.998 1.012 -1.35	1.140 1.149 -0.77	1.240 1.243 -0.27	1.162 1.161 0.08	1.244 1.242 0.15	0.474 0.473 0.15
H	0.344 0.336 2.41	1.104 1.082 2.05	1.313 1.294 1.46	1.250 1.236 1.09	1.281 1.260 0.11	1.070 1.076 -0.54	0.996 1.012 -1.55	1.060 1.076 -1.47	1.271 1.260 -0.70	1.242 1.238 0.48	1.309 1.294 1.18	1.095 1.082 1.27	0.339 0.338 0.86
I		1.046 1.042 0.36	1.028 1.031 -0.30	1.246 1.239 0.55	1.076 1.053 2.15	1.282 1.280 0.17	1.134 1.149 -1.31	1.264 1.260 -1.28	1.048 1.053 -0.49	1.259 1.239 1.62	1.047 1.031 1.58	1.083 1.042 1.98	
J		0.502 0.511 -1.80	1.111 1.137 -2.33	0.871 0.879 -0.92	1.235 1.239 -0.35	1.237 1.235 0.17	1.225 1.243 -1.42	1.218 1.235 -1.39	1.226 1.239 -1.07	0.902 0.879 2.65	1.160 1.137 1.98	0.521 0.511 1.92	
K			0.384 0.393 -2.26	1.111 1.137 -2.30	1.004 1.030 -2.50	1.258 1.294 -2.96	1.146 1.180 -1.06	1.280 1.294 -1.10	1.019 1.030 -1.10	1.124 1.137 -1.13	0.398 0.393 1.32		
L				0.498 0.511 -2.47	1.015 1.041 -2.48	1.068 1.082 -1.26	1.226 1.242 -1.26	1.069 1.082 -1.19	1.029 1.041 -1.13	0.505 0.511 -1.14			
M						0.332 0.336 -1.25	0.467 0.473 -1.27	0.332 0.336 -1.19					

MEASURED FDHN
 PREDICTED FDHN
 PERCENT DIFFERENCE

STANDARD DEVIATION = 1.43

FIGURE 5.3

Power Distribution for Flux Map 2203

	1	2	3	4	5	6	7	8	9	10	11	12	13
A						0.347 0.345 0.55	0.485 0.483 0.54	0.347 0.345 0.55					
B				0.489 0.515 -3.11	1.031 1.027 0.39	1.090 1.072 1.64	1.234 1.221 1.09	1.089 1.072 1.55	1.043 1.027 1.58	0.520 0.515 0.83			
C			0.367 0.399 -3.11	1.105 1.120 -1.39	1.034 1.030 0.39	1.279 1.279 -0.02	1.179 1.172 0.81	1.296 1.279 1.29	1.052 1.030 2.11	1.129 1.120 0.82	0.396 0.399 -0.85		
D		0.506 0.515 -1.86	1.099 1.120 -1.93	0.873 0.894 -1.29	1.233 1.229 0.32	1.236 1.235 0.06	1.257 1.251 0.43	1.250 1.235 1.23	1.253 1.229 1.91	0.894 0.894 1.09	1.124 1.120 0.32	0.511 0.515 -0.83	
E		1.020 1.027 -0.70	1.023 1.030 -0.70	1.235 1.230 0.37	1.066 1.062 0.32	1.281 1.279 0.14	1.164 1.165 -0.09	1.274 1.279 -0.41	1.079 1.062 1.55	1.249 1.230 1.55	1.037 1.030 0.62	1.024 1.027 -0.34	
F	0.351 0.345 1.767	1.091 1.072 1.77	1.295 1.280 1.14	1.237 1.235 0.12	1.274 1.279 -0.44	1.092 1.098 -0.60	1.031 1.042 -1.07	1.085 1.098 -1.22	1.281 1.279 0.13	1.235 1.235 0.01	1.283 1.280 0.25	1.089 1.072 -0.33	0.344 0.345 -0.29
G	0.493 0.483 2.09	1.245 1.221 1.94	1.194 1.173 1.78	1.257 1.251 0.46	1.157 1.165 -0.71	1.030 1.042 -1.13	0.809 0.825 -1.94	1.028 1.042 -1.38	1.158 1.165 -0.79	1.248 1.251 -0.39	1.172 1.173 -0.12	1.217 1.221 -0.33	0.461 0.483 -0.29
H	0.352 0.345 1.91	1.091 1.072 1.80	1.303 1.260 1.75	1.248 1.235 1.08	1.278 1.279 -0.07	1.091 1.068 -0.64	1.023 1.042 -1.81	1.062 1.098 -1.45	1.269 1.279 -0.77	1.240 1.235 0.38	1.291 1.280 0.87	1.079 1.072 0.65	0.344 0.345 -0.23
I		1.029 1.027 0.14	1.032 1.030 0.22	1.241 1.230 0.89	1.085 1.062 2.15	1.283 1.279 0.27	1.149 1.165 -1.40	1.261 1.279 -1.38	1.055 1.062 -0.72	1.249 1.230 1.50	1.041 1.030 1.10	1.040 1.027 1.29	
J		0.511 0.515 -0.78	1.107 1.120 -1.21	0.883 0.984 -0.15	1.232 1.229 0.26	1.236 1.235 0.27	1.235 1.251 -1.33	1.219 1.235 -1.30	1.216 1.229 -1.06	0.907 0.894 2.59	1.135 1.120 1.29	0.521 0.515 1.18	
K			0.393 0.399 -1.55	1.102 1.120 -1.80	1.010 1.030 -1.98	1.257 1.279 -1.71	1.160 1.172 -1.06	1.270 1.279 -0.70	1.023 1.030 -0.68	1.117 1.120 -0.32	0.399 0.399 0.03		
L				0.505 0.515 -1.88	1.007 1.027 -1.98	1.058 1.072 -1.34	1.205 1.221 -1.34	1.063 1.072 -0.82	1.024 1.027 -0.33	0.514 0.515 -0.31			
M						0.341 0.345 -1.33	0.476 0.483 -1.35	0.342 0.345 -0.64					

MEASURED FDHN
 PREDICTED FDHN
 PERCENT DIFFERENCE

STANDARD DEVIATION = 1.20

FIGURE 5.4

Power Distribution for Flux Map 2204

	1	2	3	4	5	6	7	8	9	10	11	12	13
A						0.344 0.351 -1.96	0.487 0.490 -0.69	0.353 0.351 0.54					
B				0.503 0.517 -2.67	0.999 1.019 -2.01	1.047 1.068 -2.01	1.211 1.214 -0.26	1.082 1.098 1.27	1.033 1.019 1.31	0.525 0.517 1.47			
C			0.392 0.402 -2.66	1.090 1.109 -1.18	1.021 1.029 -0.79	1.269 1.275 -0.50	1.187 1.191 -0.31	1.290 1.275 1.18	1.047 1.029 1.73	1.125 1.109 1.45	0.404 0.402 0.40		
D		0.510 0.517 -1.30	1.095 1.110 -1.38	0.876 0.888 -1.11	1.222 1.223 -0.08	1.234 1.234 0.00	1.258 1.258 0.14	1.248 1.234 1.18	1.245 1.223 1.78	0.900 0.888 1.84	1.123 1.110 1.15	0.519 0.517 0.39	
E			1.019 1.019 -0.03	1.029 1.029 -0.03	1.221 1.223 -0.16	1.062 1.065 -0.30	1.274 1.278 -0.20	1.183 1.170 -0.63	1.267 1.278 -0.70	1.068 1.065 0.28	1.247 1.223 1.96	1.038 1.029 0.68	1.017 1.019 -0.25
F	0.358 0.351 1.936	1.089 1.068 1.92	1.292 1.275 1.34	1.231 1.234 -0.24	1.266 1.276 -0.81	1.092 1.105 -1.17	1.039 1.054 -1.45	1.086 1.105 -1.89	1.269 1.278 -0.53	1.237 1.234 0.21	1.284 1.275 0.71	1.068 1.068 -0.04	0.350 0.351 -0.26
G	0.499 0.490 1.78	1.237 1.214 1.90	1.214 1.191 1.95	1.262 1.256 0.43	1.160 1.170 -0.91	1.038 1.054 -1.53	0.829 0.842 -1.60	1.039 1.054 -1.48	1.157 1.170 -1.09	1.251 1.256 -0.39	1.193 1.191 0.17	1.214 1.214 -0.02	0.489 0.490 -0.24
H	0.357 0.351 1.59	1.087 1.068 1.78	1.300 1.275 1.94	1.250 1.234 1.25	1.275 1.278 -0.08	1.099 1.105 -0.55	1.030 1.054 -1.42	1.091 1.105 -1.31	1.265 1.278 -0.89	1.239 1.234 0.38	1.290 1.275 1.14	1.078 1.068 0.96	0.350 1.351 -0.26
I		1.024 1.019 0.47	1.038 1.029 0.87	1.237 1.223 1.17	1.034 1.065 1.73	1.280 1.278 0.32	1.181 1.170 -0.79	1.266 1.276 -0.78	1.061 1.065 -0.35	1.241 1.223 1.47	1.043 1.029 1.35	1.037 1.019 1.79	
J		0.517 0.517 -0.06	1.103 1.110 -0.68	0.888 0.886 0.08	1.226 1.223 0.20	1.230 1.234 -0.30	1.244 1.256 -0.96	1.223 1.234 -0.91	1.220 1.223 -0.24	0.910 0.886 2.71	1.130 1.110 1.78	0.526 0.517 1.72	
K			0.398 0.402 -1.07	1.097 1.109 -1.13	1.013 1.029 -1.60	1.256 1.275 -1.53	1.180 1.191 -0.64	1.270 1.275 -0.42	1.031 1.029 0.17	1.115 1.109 0.54	0.406 0.402 0.90		
L				0.509 0.517 -1.60	1.003 1.019 -1.61	1.052 1.068 -1.54	1.195 1.214 -1.55	1.059 1.068 -0.82	1.025 1.019 0.54	0.520 0.517 0.58			
M						0.346 0.351 -1.54	0.482 0.490 -1.55	0.349 0.351 -0.51					

MEASURED FDHN
 PREDICTED FDHN
 PERCENT DIFFERENCE

STANDARD DEVIATION = 1.19

FIGURE 5.5

Power Distribution for Flux Map 2205

	1	2	3	4	5	6	7	8	9	10	11	12	13
A						0.342 0.354 -3.42	0.468 0.494 -1.62	0.354 0.354 0.08					
B				0.504 0.517 -2.48	0.979 1.013 -3.42	1.031 1.067 -3.41	1.204 1.213 -0.74	1.079 1.067 1.10	1.025 1.013 1.13	0.526 0.517 1.74			
C			0.393 0.403 -2.48	1.099 1.103 -0.42	1.020 1.028 -0.77	1.265 1.278 -0.91	1.192 1.204 -0.99	1.287 1.278 0.82	1.045 1.028 1.68	1.122 1.103 1.72	0.406 0.403 1.42		
D		0.510 0.517 -1.26	1.089 1.103 -1.32	0.883 0.888 -0.32	1.228 1.221 0.57	1.234 1.234 -0.01	1.255 1.256 -0.21	1.243 1.234 0.75	1.241 1.221 1.83	0.901 0.886 1.68	1.120 1.103 1.50	0.524 0.517 1.43	
E		1.012 1.013 -0.11	1.027 1.028 -0.11	1.231 1.222 0.73	1.068 1.065 0.22	1.274 1.275 -0.10	1.157 1.172 -1.29	1.255 1.275 -1.57	1.054 1.068 -0.23	1.242 1.222 1.60	1.041 1.028 1.21	1.021 1.013 0.81	
F	0.360 0.354 1.750	1.086 1.067 1.73	1.295 1.277 1.39	1.237 1.234 0.22	1.268 1.275 -0.75	1.093 1.107 -1.26	1.037 1.057 -1.68	1.084 1.107 -2.08	1.264 1.275 -0.87	1.239 1.234 0.37	1.293 1.277 1.26	1.072 1.067 0.50	0.354 0.354 0.03
G	0.504 0.494 2.07	1.236 1.213 1.87	1.226 1.204 1.81	1.265 1.256 0.55	1.162 1.171 -0.75	1.040 1.067 -1.59	0.834 0.847 -1.54	1.044 1.067 -1.27	1.160 1.171 -0.94	1.257 1.256 -0.10	1.214 1.204 0.85	1.219 1.213 0.48	0.494 0.494 -0.02
H	0.361 0.354 1.95	1.086 1.087 1.76	1.300 1.277 1.78	1.247 1.234 1.01	1.272 1.275 -0.25	1.095 1.107 -1.07	1.043 1.057 -1.30	1.090 1.107 -0.99	1.269 1.275 -0.47	1.239 1.234 0.43	1.293 1.277 1.22	1.077 1.067 0.89	0.352 0.354 -0.73
I		1.021 1.013 0.80	1.038 1.028 0.92	1.234 1.222 1.00	1.078 1.068 1.13	1.272 1.275 -0.23	1.164 1.172 -0.72	1.267 1.275 -0.68	1.068 1.098 -0.08	1.236 1.222 1.14	1.044 1.028 1.51	1.034 1.013 2.09	
J		0.520 0.517 0.68	1.103 1.103 -0.03	0.888 0.886 0.29	1.223 1.221 0.17	1.226 1.234 -0.70	1.242 1.258 -1.30	1.219 1.234 -1.26	1.213 1.221 -0.70	0.904 0.886 2.03	1.126 1.103 2.09	0.528 0.517 2.11	
K			0.401 0.403 -0.47	1.097 1.103 -0.52	1.017 1.028 -1.05	1.255 1.278 -1.64	1.190 1.294 -1.20	1.268 1.278 -0.54	1.027 1.028 -0.11	1.108 1.103 0.44	0.411 0.403 2.16		
L				0.511 0.517 -1.06	1.002 1.013 -1.06	1.051 1.067 -1.55	1.194 1.213 -1.58	1.059 1.067 -0.96	1.018 1.013 0.44	0.519 0.517 0.45			
M						0.349 0.354 -1.44	0.487 0.404 -1.44	0.352 0.354 -0.51					

MEASURED FDHN
 PREDICTED FDHN
 PERCENT DIFFERENCE

STANDARD DEVIATION = 1.30

6.0 REACTOR STARTUP CALIBRATIONS

6.1 Rod Position Calibration

The rod position indicators are calibrated each refueling in accordance with an approved surveillance procedure. The calibration includes the following:

- a) The position signal output is checked at 20 and 200 steps for all rods.
- b) The rod bottom lamps are checked to assure that they light at the proper rod height.
- c) The control room rod position indicators are calibrated to read correctly at 20 and 200 steps.
- d) The pulse-to-analog convertor alignment is checked.
- e) The rod bottom bypass bi-stable trip setpoint is checked.

The calibration was performed satisfactorily during the Cycle 22 startup; no problems or abnormalities were encountered and site procedure acceptance criteria were met. At full power an adjustment was made to selected RPI channels to compensate for the temperature increase associated with power ascension.

6.2 Nuclear Instrumentation Calibration

The nuclear instrumentation (NI) calibration was performed in accordance with the Kewaunee Reactor Test Program during the Cycle 22 startup (4). A flux map was performed at approximately 70 percent power. The incore axial offset was determined from the data collected during the map. The NI's were then calibrated with a conservative incore axial offset-to-excore axial offset ratio of 1.7.

7.0 REFERENCES

- (1) "Reload Safety Evaluation for Kewaunee Cycle 22," Wisconsin Public Service Corporation, August 1996.
- (2) "Qualification of Reactor Physics Methods for Application to Kewaunee," Wisconsin Public Service Corporation, October 1978.
- (3) "Reload Safety Evaluation Methods for Application to Kewaunee", WPSRSEM-NP-A, Revision 2, October 1988.
- (4) "Reactor Test Program, Kewaunee Nuclear Power Plant," Wisconsin Public Service Corporation (Revision 6, May 19, 1997)
- (5) "Kewaunee Nuclear Power Plant Technical Specifications," Wisconsin Public Service Corporation, Docket 50-305.