

# CATEGORY 1

## REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 9903110109      DOC. DATE: ~~99/02/17~~      NOTARIZED: NO      DOCKET # 05000305  
 FACIL: 50-305 Kewaunee Nuclear Power Plant, Wisconsin Public Service  
 AUTH. NAME: MARCHI, M.L.      AUTHOR AFFILIATION: Wisconsin Public Service Corp.  
 RECIP. NAME:      RECIPIENT AFFILIATION:

SUBJECT: "Kewaunee NPP Cycle 23 Startup Rept." With 990301 ltr.

DISTRIBUTION CODE: IE26D      COPIES RECEIVED: LTR 1 ENCL 1      SIZE: 40  
 TITLE: Startup Report/Refueling Report (per Tech Specs)

NOTES:

	RECIPIENT		COPIES		RECIPIENT		COPIES	
	ID	CODE/NAME	LTR	ENCL	ID	CODE/NAME	LTR	ENCL
	PD3-3	PD	1	1	LONG, W		1	1
INTERNAL:	ACRS		1	1	<u>FILE CENTER</u>		1	1
	NRR/DSSA/SRXB/B		1	1	RGN3 FILE 01		1	1
EXTERNAL:	NOAC		1	1	NRC PDR		1	1

C  
A  
T  
E  
G  
O  
R  
Y  
  
1  
  
D  
O  
C  
U  
M  
E  
N  
T

NOTE TO ALL "RIDS" RECIPIENTS:  
 PLEASE HELP US TO REDUCE WASTE. TO HAVE YOUR NAME OR ORGANIZATION REMOVED FROM DISTRIBUTION LISTS  
 OR REDUCE THE NUMBER OF COPIES RECEIVED BY YOU OR YOUR ORGANIZATION, CONTACT THE DOCUMENT CONTROL  
 DESK (DCD) ON EXTENSION 415-2083

TOTAL NUMBER OF COPIES REQUIRED: LTR 8 ENCL 8



**Wisconsin Public Service Corporation**

(a subsidiary of WPS Resources Corporation)

700 North Adams Street

P.O. Box 19002

Green Bay, WI 54307-9002

March 1, 1999

U. S. Nuclear Regulatory Commission  
ATTN: Document Control Desk  
Washington, D.C. 20555

Ladies/Gentlemen:

Docket 50-305  
Operating License DPR-43  
Kewaunee Nuclear Power Plant  
Cycle 23 Startup Report

In accordance with our practice of reporting the results of physics tests, enclosed is a copy of the Kewaunee Nuclear Power Plant Cycle 23 Startup Report.

Sincerely,

A handwritten signature in cursive script that reads "Mark L. Marchi".

Mark L. Marchi  
Vice President-Nuclear

MJT/jmf

Enc.

cc - US NRC - Region III - w/o attach.  
NRC Senior Resident Inspector - w/o attach.

9903110109 990217  
PDR ADOCK 05000305  
PDR  
P

**KEWAUNEE NUCLEAR POWER PLANT**

**CYCLE 23  
STARTUP REPORT  
FEBRUARY 1999**

---

---

**WISCONSIN PUBLIC SERVICE CORPORATION  
WISCONSIN POWER & LIGHT COMPANY  
MADISON GAS & ELECTRIC COMPANY**

---

---

DOCKET 50-305

KEWAUNEE NUCLEAR POWER PLANT

STARTUP REPORT

CYCLE 23

February 1999

WISCONSIN PUBLIC SERVICE CORPORATION

GREEN BAY, WISCONSIN

KEWAUNEE NUCLEAR POWER PLANT

STARTUP REPORT

CYCLE 23

FEBRUARY 1999

Prepared By: J. J. Koskivil Date: 2-10-99  
Nuclear Fuel Engineer

Prepared By: Thomas R Clemons Date: 2-10-99  
Senior Nuclear Fuel Technician

Reviewed By: Michael A Ronski Date: 2.11.99  
Lead Plant Reactor Engineer

Reviewed By: J T Holby Date: 2-10-99  
Nuclear Fuel Analysis Supervisor

Reviewed By: S. G. Gryniet Date: 2/10/99  
Manager-Nuclear Fuel

Reviewed By: Tom J Webb Date: 2.17.99  
Nuclear Licensing Director

# TABLE OF CONTENTS

1.0	Introduction, Summary, and Conclusion . . . . .	1
1.1	Introduction . . . . .	1
1.2	Summary . . . . .	2
1.3	Conclusion . . . . .	3
2.0	RCCA Measurements . . . . .	7
2.1	RCCA Drop Time Measurements . . . . .	7
2.2	RCCA Bank Measurements . . . . .	7
2.2.1	Rod Swap Results . . . . .	7
2.3	Shutdown Margin Evaluation . . . . .	8
3.0	Boron Endpoints and Boron Worth Measurements . . . . .	14
3.1	Boron Endpoints . . . . .	14
3.2	Differential Boron Worth . . . . .	14
3.3	Boron Letdown . . . . .	14
4.0	Isothermal Temperature Coefficient . . . . .	18
5.0	Power Distribution . . . . .	20
5.1	Summary of Power Distribution Criteria . . . . .	20
5.2	Power Distribution Measurements . . . . .	21
6.0	Reactor Startup Calibrations . . . . .	31
6.1	Rod Position Calibration . . . . .	31
6.2	Nuclear Instrumentation Calibration . . . . .	32
7.0	References . . . . .	33

## LIST OF TABLES

Table 1.1	Fuel Characteristics . . . . .	4
Table 1.2	BOC Physics Test . . . . .	5
Table 2.1	RCCA Drop Time Measurements . . . . .	9
Table 2.2	RCCA Bank Worth Summary . . . . .	10
Table 2.3	Minimum Shutdown Margin Analysis . . . . .	11
Table 3.1	RCCA Bank Endpoint Measurements . . . . .	15
Table 3.2	Differential Boron Worth . . . . .	16
Table 4.1	Isothermal Temperature Coefficient . . . . .	19
Table 5.1	Flux Map Chronology and Reactor Characteristics . . . . .	22
Table 5.2	Verification of Acceptance Criteria for SPC Heavy Fuel . . . . .	23
Table 5.3	Verification of Acceptance Criteria for SPC Standard Fuel . . . . .	24
Table 5.4	Verification of Review Criteria . . . . .	25

---

## LIST OF FIGURES

Figure 1.1	Core Loading Map . . . . .	6
Figure 2.1	RCCA Control Bank A Integral Worth . . . . .	12
Figure 2.2	RCCA Control Bank A Differential Worth . . . . .	13
Figure 3.1	Boron Concentration vs. Burnup . . . . .	17
Figure 5.1	Power Distribution for Flux Map 2301 . . . . .	26
Figure 5.2	Power Distribution for Flux Map 2302 . . . . .	27
Figure 5.3	Power Distribution for Flux Map 2303 . . . . .	28
Figure 5.4	Power Distribution for Flux Map 2304 . . . . .	29
Figure 5.5	Power Distribution for Flux Map 2305 . . . . .	30



## 1.0 INTRODUCTION, SUMMARY, AND CONCLUSION

### 1.1 Introduction

This report presents the results of the physics tests performed during startup of Kewaunee Cycle 23. The core design and reload safety evaluation were performed by Wisconsin Public Service Corporation (1) using methods previously described in WPS topical reports (2,3). The results of the physics tests were compared to WPS analytical results to confirm calculated safety margins. The tests performed and reported herein satisfy the requirements of the Reactor Test Program (4).

The reactor core consists of 121 fuel assemblies of 14 x 14 design. The core loading pattern, assembly identification, and burnable absorber configurations for Cycle 23 are presented in Figure 1.1.

Twenty-four (24) new Siemens Power Corporation (SPC) heavy assemblies containing UO<sub>2</sub> rods enriched to 4.5 w/o U235 and twenty (20) SPC heavy assemblies containing UO<sub>2</sub> rods enriched to 4.1 w/o U235 will reside with 61 partially depleted SPC standard assemblies and 16 partially depleted SPC heavy assemblies. The SPC heavy assemblies contain approximately 405 KgU (per assembly) versus approximately 378 KgU in the SPC standard fuel design. Table 1.1 displays the core breakdown by region, enrichment, number of previous duty cycles, fuel rod design, and grid design.

On November 25, 1998, at 2340 hours, initial criticality was achieved on the Cycle 23 core. The schedule of physics tests and measurements is outlined in Table 1.2.

## 1.2 Summary

RCCA measurements are shown in Section 2. All RCCA drop time measurements were within Technical Specification limits. RCCA bank worths were measured using the rod swap reactivity comparison technique previously described (4). The reactivity comparison was made to the reference bank, Control Bank A, which was measured using the dilution technique. All results were within the established acceptance criteria (4), and thereby demonstrated adequate shutdown margin.

Section 3 presents the boron endpoint and boron worth measurements. The endpoint measurements for ARO and Control Bank A inserted core configurations were within the acceptance criteria (4). The available boron letdown data covering the first month of reactor operation is also shown. The agreement between measurements and predictions satisfies the acceptance criteria (4).

Section 4 shows the results of the isothermal temperature coefficient measurements. The differences between measurements and predictions were within the acceptance criteria (4).

Power distributions were measured via flux maps using the INCORE code for beginning of cycle (BOC) core conditions covering power escalation to full power equilibrium xenon. The results indicate compliance with Technical Specification limits (5) and are presented in Section 5. Section 6 discusses the various calibrations performed during the startup of Cycle 23.

### 1.3 Conclusion

The startup testing of Kewaunee's Cycle 23 core verified that the reactor core has been properly loaded and the core characteristics satisfy the Technical Specifications (5) and are consistent with the parameters used in the design and safety analysis (1).

TABLE 1.1  
Fuel Characteristics

Region	Region Identifier	Initial UO <sub>2</sub> Rod W/O U235 (Gad Load)	Number of Previous Duty Cycles	Cycle 23 Assemblies	Fuel Rod Design	Grid Design
20	W	3.4	2	1	Standard	Bi-M <sup>(1)</sup>
22	Z	3.7	3	8	Standard	Bi-M <sup>(1)</sup>
23	A	3.8	2	4	Standard	Bi-M <sup>(1)</sup>
23	A	4.1	2	12	Standard	Bi-M <sup>(1)</sup>
23	A	4.1	2	8	Heavy	HTP <sup>(2)</sup>
24	B	4.1	1	24	Standard	HTP <sup>(2)</sup>
24	B	4.5	1	12	Standard	HTP <sup>(2)</sup>
24	B	4.5 (4 rods - 4%)	1	8	Heavy	HTP <sup>(2)</sup>
25	C	4.1 (8 rods - 8%)	0	8	Heavy	HTP <sup>(2)</sup>
25	C	4.1 (12 rods - 8%)	0	12	Heavy	HTP <sup>(2)</sup>
25	C	4.5 (4 rods - 4%)	0	8	Heavy	HTP <sup>(2)</sup>
25	C	4.5 (8 rods - 4%)	0	8	Heavy	HTP <sup>(2)</sup>
25	C	4.5 (8 rods - 8%)	0	8	Heavy	HTP <sup>(2)</sup>


<sup>(1)</sup> Bi-M denotes the SPC bi-metallic grid design.

<sup>(2)</sup> HTP denotes the SPC High Thermal Performance grid design.

TABLE 1.2  
BOC Physics Test

Test	Date Completed	Time Completed	Plant Conditions
Control Rod Operability Test	11/23/98	1100	Cold SD
Hot Rod Drops	11/24/98	2330	HSD
RPI Calibrations	11/25/98	0415	HSD
Initial Criticality	11/25/98	2340	HZP
Reactivity Computer Checkout	11/26/98	0530	HZP
ARO Endpoint	11/26/98	0530	HZP
Bank A Worth (Dilution)	11/26/98	0815	HZP
ITC Determination	11/26/98	0815	HZP
Power Ascension Flux Map 2301	11/27/98	1258	23%
Power Ascension Flux Map 2302	12/01/98	1342	37%
Power Ascension Flux Map 2303	12/04/98	1359	72%
Power Ascension Flux Map 2304	12/07/98	1036	91%
Power Ascension Flux Map 2305	12/14/98	1140	94%

FIGURE 1.1  
Core Loading Map



CYCLE TWENTY-THREE

	ASSEMBLY ID
	INITIAL ENRICHMENT
	GADOLINIA LOADING

## 2.0 RCCA MEASUREMENTS

### 2.1 RCCA Drop Time Measurements

RCCA drop times to dashpot and rod bottom were measured at hot shutdown core conditions. The results of the hot shutdown measurements are presented in Table 2.1. The acceptance criterion (4) of 1.8 seconds to dashpot is adequately met for all fuel.

### 2.2 RCCA Bank Measurements

During Cycle 23 startup the reactivity of the reference bank, Control Bank A, was measured during dilution using the reactivity computer. The reactivity worth of the remaining banks was inferred using rod swap reactivity comparisons to the reference bank.

#### 2.2.1 Rod Swap Results

The worth of the reference bank, Control Bank A, measured during dilution differed from the WPSC predicted Control Bank A worth by 132.3 pcm or 12.4 percent. This difference exceeds the review criteria of 10% for reference bank worth. A review of the rod worth difference was performed and the results were presented to the Plant Operations

Review Committee (PORC) on December 7, 1998, at PORC meeting number 98129. PORC concurred with the results of the review and approved plant ascension to full power. A comparison of the measured to predicted reference bank integral and differential worth is presented in Figures 2.1 and 2.2

Rod swap results for the remaining banks are presented in Table 2.2. The measured-to-predicted total rod worth difference is 5.9 percent which is within the acceptance criteria of 10.0 percent. All individual remaining bank worths were within the 15.0 percent measured-to-predicted review criterion.

### 2.3 Shutdown Margin Evaluation

Prior to power escalation a shutdown margin evaluation was made to verify the existence of core shutdown capability. The minimum shutdown margins at beginning and end of cycle are presented in Table 2.3. A 10 percent uncertainty in the calculation of rod worth is allowed for in these shutdown margin analyses. Since the measured total rod worths resulted in less than a 10 percent difference from predicted values, the analysis in Table 2.3 is conservative and no additional evaluations were required.



TABLE 2.1

Kewaunee Cycle 23

RCCA Drop Time Measurements

Hot Zero Power

Average Dashpot Delta T (Seconds)	1.251
Standard Deviation	0.025
Average Rod Bottom Delta T (Seconds)	1.717
Standard Deviation	0.031

TABLE 2.2

Kewaunee Cycle 23

## RCCA Bank Worth Summary

Reference Bank Measured by Dilution/Reactivity Computer

Rod Swap Method RCCA Bank	Measured Worth (PCM)	WPS Predicted Worth (PCM)	Difference (PCM)	Percent Difference
D	840.6	800.0	40.6	5.1
C	796.9	761.0	35.9	4.7
B	447.5	454.0	-6.5	-1.4
A*	1198.3	1066.0	132.3	12.4
SA	873.0	839.0	34.0	4.1
SB	883.2	839.0	44.2	5.3
Total	5039.5	4759.0	280.5	5.9

\* Reference bank


TABLE 2.3

Kewaunee Cycle 23

Minimum Shutdown Margin Analysis

<u>RCCA Bank Worths (PCM)</u>	<u>BOC</u>	<u>EOC</u>
N	6579	6551
N-1	5741	5707
Less 10 Percent	<u>574</u>	<u>571</u>
Sub Total	5167	5136
Total Requirements (Including Uncertainties)	2367	2906
Shutdown Margin	2800	2230
Required Shutdown Margin	1000	2000


Cycle 23 0 MWD/MTU HZP NoXe 1871 PPM  
ORO - A Moving



RCCA Control Bank A Integral Worth

Figure 2.1

Cycle 23 0 MWD/MTU HZP NoXe 1871 PPM  
ORO - A Moving



RCCA Control Bank A Differential Worth

Figure 2.2

### 3.0 BORON ENDPOINTS AND BORON WORTH MEASUREMENTS

#### 3.1 Boron Endpoints

Dilution is stopped at the near ARO and at the Reference Bank nearly inserted core conditions. Boron concentration is allowed to stabilize. The critical boron concentration for these core configurations is then determined by boron endpoint measurement.

Table 3.1 lists the measured and WPSC predicted boron endpoints for the RCCA bank configurations shown. The results indicate a difference of -21 ppm and -26 ppm for the ARO and Control Bank A In conditions, respectively. The acceptance criterion on the all rods out boron endpoint is  $\pm 100$  PPM; thus, the boron endpoint comparisons are considered acceptable.

#### 3.2 Differential Boron Worth

The differential boron worth is calculated by dividing the worth of control Bank A by the difference in boron concentration of the corresponding bank out and bank in configuration. Table 3.2 presents a comparison between measured and predicted boron concentration change and differential boron worth. No acceptance criteria are applied to these comparisons.

#### 3.3 Boron Letdown

The measured boron concentration data for the first month of power operation is corrected to nominal core conditions and presented versus cycle burnup in Figure 3.1. The predicted boron letdown curve is included for comparison.

TABLE 3.1

Kewaunee Cycle 23

## RCCA Bank Endpoint Measurements

<u>RCCA Bank Configuration</u>	<u>Measured Endpoint (PPM)</u>	<u>WPS Predicted Endpoint (PPM)</u>	<u>Difference (PPM)</u>
All Rods Out	1927	1948	-21
Bank A In	1768	1794	-26

TABLE 3.2

Kewaunee Cycle 23


Differential Boron Worth

<u>RCCA Bank Configuration</u>	<u>CB Change Measured (PPM)</u>	<u>CB Change Predicted (PPM)</u>	<u>Percent Difference</u>
ARO to A Bank In	159	154	3.2

<u>RCCA Bank Configuration</u>	<u>Measured Boron Worth (PCM/PPM)</u>	<u>Predicted Boron Worth (PCM/PPM)</u>	<u>Difference (PCM/PPM)</u>
ARO/A Bank In	-7.5	-6.9	-0.6



Figure 3.1  
Boron Concentration vs.  
Burnup  
Cycle 23 HFP ARO E4Xe



#### 4.0 ISOTHERMAL TEMPERATURE COEFFICIENT

The measurement of the isothermal temperature coefficient was accomplished by monitoring reactivity while cooling down and heating up the reactor by manual control of the steam dump valves. The temperature change, reactivity change, and the temperature coefficient were obtained from the reactivity computer temperature coefficient analysis results.

Core conditions at the time of the measurement were Bank D slightly inserted, all other RCCA banks full out, with a boron concentration of 1914 ppm. These conditions approximate the HZP, all rods out core condition which yields the most conservative (least negative) isothermal temperature coefficient measurement.

Table 4.1 presents the heatup and cooldown core conditions and compares the measured and predicted values for the isothermal temperature coefficient. The review criterion (4) of  $\pm 3$  PCM/ $^{\circ}$ F was met.

TABLE 4.1

Kewaunee Cycle 23

## Isothermal Temperature Coefficient

Cooldown

Tave Start - 547.3°F  
 Tave End - 543.9°F  
 Bank D - 189 Steps  
 Boron Concentration - 1914 PPM

Measured ITC  
 (PCM/°F)

-3.53

WPSC Predicted ITC  
 (PCM/°F)

-4.75

Difference  
 (PCM/°F)

1.22

Heat Up

Tave Start - 543.9°F  
 Tave End - 547.5°F  
 Bank D - 189 Steps  
 Boron Concentration - 1914 PPM

Measured ITC  
 (PCM/°F)

-4.61

WPSC Predicted ITC  
 (PCM/°F)

-4.75

Difference  
 (PCM/°F)

0.14

## 5.0 POWER DISTRIBUTION

### 5.1 Summary of Power Distribution Criteria

Power distribution predictions are verified through data recorded using the incore detector system and processed through the INCORE computer code. The computer code calculates FQEQ and FDHN which are limited by technical specifications. These parameters are defined as the acceptance criteria on a flux map (4).

The review criterion for measurement is that the percent differences of the normalized reaction rate integrals of symmetric thimbles do not exceed 10 percent at low power physics test conditions and 6 percent at equilibrium conditions (4).

The review criterion for the prediction is that the standard deviation of the percent differences between measured and predicted reaction rate integrals does not exceed 5 percent.

The review criteria for the INCORE calculated quadrant powers are that the quadrant tilt is less than 4 percent at low power physics test conditions and less than 2 percent at equilibrium conditions (4).

## 5.2 Power Distribution Measurements

Table 5.1 identifies the reactor conditions for each flux map recorded at the beginning of Cycle 23. Power generation is limited to approximately 95% of full power because of steam generator tube plugging, but is projected to reach approximately 97% of full power after the feedwater heater bypass is opened.

Comparisons of measured to predicted power distributions for the flux maps are exhibited in Figures 5.1 through 5.5.

Table 5.2 identifies flux map peak FDHN and minimum margin FQEQ for SPC heavy fuel. Table 5.3 identifies flux map peak FDHN and minimum margin FQEQ for SPC standard fuel. These tables address acceptance criteria by verifying that technical specification limits are not exceeded. The Cycle 23 flux maps met all acceptance criteria.

Table 5.4 addresses the established review criteria for the flux maps. All review criteria were met for all the Cycle 23 flux maps.

TABLE 5.1

## Flux Map Chronology and Reactor Characteristics

<u>Map</u>	<u>Date</u>	<u>Percent Power</u>	<u>Xenon</u>	<u>Boron PPM</u>	<u>D Rods Steps</u>	<u>Exposure MDW/MTU</u>
2301	11/27/98	23	EQ.	1816	153	0
2302	12/01/98	37	EQ.	1549	165	54
2303	12/04/98	72	EQ.	1494	192	113
2304	12/07/98	91	EQ.	1401	204	189
2305	12/14/98	94	EQ.	1306	230	424

TABLE 5.2

## Verification of Acceptance Criteria for SPC Heavy Fuel

<u>Flux Map</u>	<u>Core Location</u>	<u>FDHN</u>	<u>Limit</u>
2301	H-2 (ML)	1.63	1.79*
2302	H-2 (ML)	1.60	1.74*
2303	F-12 (BC)	1.57	1.80
2304	F-12 (BC)	1.56	1.73
2305	F-12 (BC)	1.56	1.72

<u>Flux Map</u>	<u>Core Location</u>	<u>FQEQ</u>	<u>Limit</u>
2301	F-12 (BC), 30	2.80	4.55*
2302	K-6 (JK), 29	2.52	4.49*
2303	F-12 (BC), 30	2.30	3.23
2304	F-12 (BC), 34	2.21	2.56
2305	F-12 (BC), 32	2.14	2.45

FDHN and FQEQ include appropriate uncertainties and penalties.

Limit on FQEQ is a function of core power and axial location.

Limit on FDHN is a function of core power.

\* - Flux maps 2301 and 2302 applied the more conservative SPC standard fuel limits to both SPC standard and SPC heavy fuel.

TABLE 5.3

## Verification of Acceptance Criteria for SPC Standard Fuel

<u>Flux Map</u>	<u>Core Location</u>	<u>FDHN</u>	<u>Limit</u>
2301	H-2 (ML)*	1.63	1.79
2302	H-2 (ML)*	1.60	1.74
2303	E-11 (KJ)	1.50	1.64
2304	E-11 (KJ)	1.49	1.58
2305	E-11 (KJ)	1.49	1.57

<u>Flux Map</u>	<u>Core Location</u>	<u>FQEQ</u>	<u>Limit</u>
2301	F-12 (BC), 30*	2.80	4.55
2302	K-6 (JK), 29*	2.52	4.49
2303	E-11 (KJ), 30	2.16	3.14
2304	E-11 (KJ), 30	2.08	2.48
2305	E-11 (KJ), 35	2.04	2.38

FDHN and FQEQ include appropriate uncertainties and penalties.

Limit on FQEQ is a function of core power and axial location.

Limit on FDHN is a function of core power.

- \* - Flux maps 2301 and 2302 were analyzed assuming the more conservative SPC standard fuel limits for the entire core. Although the assemblies in core locations H-2, F-12, and K-6 are SPC heavy assemblies, they had the highest FDHN and FQEQ values for the entire core. Therefore, all of the SPC standard assemblies also met the SPC standard fuel limits.



TABLE 5.4

## Verification of Review Criteria

<u>Flux Map</u>	(a) <u>Maximum Percent Difference</u>	(b) <u>Standard Deviation</u>	(c) <u>Percent Maximum Quadrant Tilt</u>
2301	3.9	2.4	0.9
2302	2.5	2.3	0.7
2303	2.2	1.8	0.4
2304	1.7	1.9	0.4
2305	1.2	1.9	0.4

- (a) Maximum Percent Difference between symmetric thimbles for measured reaction rate integrals. Review criterion is 10 percent at low power. Review criterion is 6 percent at equilibrium power.
- (b) Standard Deviation of the percent difference between measured and predicted reaction rate integrals. Review criterion is 5 percent.
- (c) Percent Maximum Quadrant Tilt from normalized calculated quadrant powers. Review criteria are 4 percent at low power and 2 percent at equilibrium power.

Figure 5.1

Power Distribution for Flux Map 2301

	1	2	3	4	5	6	7	8	9	10	11	12	13	
A						0.294 0.293 0.444	0.403 0.399 0.827	0.296 0.293 1.162						
B				0.524 0.530 -1.095	1.104 1.099 0.446	1.171 1.166 0.446	1.042 1.043 -0.105	1.161 1.166 -0.395	1.095 1.099 -0.391	0.524 0.530 -1.020				
C			0.539 0.545 -1.100	1.169 1.165 0.300	1.366 1.351 1.118	1.363 1.354 0.672	1.166 1.153 -0.535	1.339 1.354 -1.145	1.325 1.351 -1.954	1.153 1.165 -1.021	0.540 0.545 -1.027			
D		0.524 0.527 -0.588	1.153 1.160 -0.612	0.976 0.972 0.381	1.312 1.308 0.298	1.031 1.030 0.049	0.977 0.988 -1.123	1.019 1.030 -1.068	1.299 1.308 -0.726	0.970 0.972 -0.247	1.157 1.160 -0.284	0.522 0.527 -1.025		
E		1.093 1.094 -0.110	1.340 1.341 -0.112	1.306 1.302 0.294	0.865 0.868 -0.288	1.149 1.153 -0.312	1.004 1.084 -1.808	1.129 1.153 -2.090	0.854 0.868 -1.636	1.308 1.302 0.492	1.359 1.341 1.342	1.118 1.094 2.230		
F	0.295 0.291 1.167	1.173 1.159 1.173	1.374 1.350 1.778	1.038 1.029 0.904	1.145 1.154 -0.815	1.058 1.080 -2.056	1.027 1.068 -2.977	1.037 1.080 -3.991	1.125 1.154 -2.556	1.023 1.029 -0.632	1.370 1.350 1.481	1.181 1.159 1.855	0.297 0.291 1.922	
G		0.414 0.398 4.075	1.004 1.039 1.474	1.177 1.160 0.426	0.991 0.987 -0.590	1.079 1.085 -2.474	1.033 1.059 -3.628	0.762 1.059 -3.815	1.019 1.085 -3.685	1.046 0.987 -1.733	0.970 1.160 0.448	1.165 1.039 1.829	1.058 0.398 1.887	
H		0.304 0.291 4.221	1.187 1.159 2.381	1.368 1.350 1.326	1.039 1.029 0.981	1.151 1.154 -0.295	1.046 1.080 -2.991	1.025 1.068 -3.129	1.044 1.080 -3.333	1.114 1.154 -3.449	1.016 1.029 -1.293	1.346 1.350 -0.267	1.173 1.159 1.199	0.296 0.291 1.613
I		1.125 1.094 2.797	1.359 1.341 1.350	1.320 1.302 1.344	0.847 0.868 -2.408	1.125 1.153 -2.411	1.059 1.084 -2.334	1.126 1.153 -2.333	0.847 0.868 -2.454	1.286 1.302 -1.229	1.337 1.341 -0.336	1.103 1.094 0.814		
J		0.546 0.527 3.681	1.195 1.160 2.963	1.000 0.972 2.912	1.336 1.308 2.164	1.005 1.030 -2.417	0.971 0.988 -1.771	1.012 1.030 -1.718	1.293 1.308 -1.139	0.975 0.972 0.329	1.170 1.160 0.819	0.532 0.527 0.854		
K			0.555 0.645 1.705	1.184 1.165 1.648	1.361 1.351 0.703	1.383 1.354 2.164	1.150 1.163 -1.144	1.358 1.354 0.310	1.356 1.351 0.385	1.186 1.165 1.820	0.552 0.545 1.302			
L				0.533 0.530 0.566	1.106 1.099 0.628	1.218 1.166 4.443	1.089 1.043 4.439	1.202 1.166 3.096	1.119 1.099 1.820	0.539 0.530 1.832				
M						0.306 0.293 4.443	0.417 0.399 4.434	0.302 0.293 3.178						

MEASURED FDHN  
 PREDICTED FDHN  
 PERCENT DIFFERENCE

STANDARD DEVIATION = 1.96

Figure 5.2

Power Distribution for Flux Map 2302

	1	2	3	4	5	6	7	8	9	10	11	12	13
A						0.295 0.297 -0.642	0.412 0.407 1.031	0.305 0.297 2.795					
B				0.526 0.529 -0.567	1.073 1.082 -0.850	1.141 1.151 -0.851	1.039 1.044 -0.469	1.142 1.151 -0.808	1.073 1.082 -0.841	0.522 0.529 -1.267			
C			0.642 0.545 -0.569	1.154 1.149 0.461	1.338 1.333 0.375	1.353 1.344 0.677	1.170 1.181 -0.923	1.325 1.344 -1.406	1.299 1.333 -2.573	1.135 1.149 -1.271	0.542 0.545 -0.605		
D		0.527 0.527 0.114	1.146 1.145 0.079	0.976 0.971 0.525	1.296 1.297 -0.069	1.039 1.036 0.319	0.995 1.006 -1.123	1.023 1.036 -1.274	1.283 1.297 -1.064	0.970 0.971 -0.103	1.153 1.145 0.690	0.523 0.527 -0.608	
E		1.086 1.078 0.761	1.334 1.324 0.763	1.295 1.291 0.325	0.873 0.877 -0.433	1.160 1.161 -0.069	1.086 1.103 -1.550	1.144 1.161 -1.401	0.869 0.877 -0.969	1.318 1.291 2.060	1.349 1.324 1.888	1.097 1.078 1.707	
F	0.300 0.296 1.182	1.160 1.146 1.178	1.362 1.341 1.536	1.043 1.036 0.685	1.153 1.163 -0.911	1.079 1.101 -1.971	1.052 1.085 -3.087	1.059 1.101 -3.823	1.141 1.163 -1.909	1.035 1.036 -0.068	1.363 1.341 1.596	1.173 1.146 2.321	0.305 0.296 3.041
G	0.417 0.406 2.785	1.058 1.041 1.623	1.192 1.179 1.060	1.009 1.005 0.368	1.098 1.104 -0.571	1.064 1.086 -2.062	0.792 0.821 -3.581	1.046 1.086 -3.711	1.070 1.104 -3.125	0.993 1.005 -1.214	1.185 1.179 0.509	1.066 1.041 2.353	0.419 0.406 3.130
H	0.305 0.296 2.872	1.165 1.146 1.623	1.364 1.341 0.962	1.044 1.036 0.801	1.158 1.163 -0.413	1.076 1.101 -2.307	1.056 1.085 -2.709	1.070 1.101 -2.870	1.131 1.163 -2.760	1.024 1.036 -1.129	1.336 1.341 -0.353	1.164 1.146 1.518	0.309 0.296 4.324
I		1.100 1.078 1.985	1.338 1.324 1.020	1.304 1.291 1.015	0.854 0.877 -1.528	1.143 1.161 -1.533	1.079 1.103 -2.104	1.135 1.161 -2.231	0.858 0.877 -2.155	1.278 1.291 -1.053	1.318 1.324 -0.430	1.079 1.078 0.046	
J		0.541 0.527 2.678	1.168 1.145 2.000	0.990 0.971 1.946	1.313 1.297 1.218	1.036 1.036 0.029	1.001 1.006 -0.507	1.030 1.036 -0.589	1.276 1.297 -1.604	0.964 0.971 -0.783	1.146 1.145 0.044	0.527 0.527 0.133	
K			0.553 0.545 1.376	1.164 1.149 1.331	1.343 1.333 0.720	1.365 1.344 1.577	1.183 1.181 0.127	1.353 1.344 0.847	1.337 1.333 0.270	1.172 1.149 2.028	0.550 0.545 0.881		
L				0.533 0.529 0.681	1.090 1.082 0.693	1.184 1.151 2.876	1.074 1.044 2.673	1.161 1.151 2.580	1.104 1.082 2.024	0.640 0.529 2.042			
M						0.309 0.297 4.175	0.424 0.407 4.174	0.306 0.297 3.131					

MEASURED FDHN  
 PREDICTED FDHN  
 PERCENT DIFFERENCE

STANDARD DEVIATION = 1.76

Figure 5.3

Power Distribution for Flux Map 2303

	1	2	3	4	5	6	7	8	9	10	11	12	13
A						0.305 0.306 -0.163	0.426 0.423 0.781	0.311 0.306 1.667					
B				0.526 0.530 -0.717	1.066 1.062 -0.169	1.140 1.142 -0.166	1.053 1.056 -0.294	1.137 1.142 -0.402	1.057 1.062 -0.490	0.525 0.530 -0.887			
C			0.542 0.546 -0.714	1.136 1.128 0.745	1.322 1.308 1.078	1.352 1.339 0.993	1.223 1.280 -0.537	1.328 1.339 -0.814	1.288 1.308 -1.408	1.118 1.128 -0.878	0.641 0.546 -1.007		
D		0.526 0.528 -0.265	1.121 1.124 -0.276	0.975 0.967 0.817	1.285 1.278 0.556	1.052 1.046 0.574	1.022 1.031 -0.044	1.039 1.046 -0.717	1.274 1.278 -0.282	0.969 0.967 0.207	1.131 1.124 0.578	0.522 0.528 -1.023	
E		1.061 1.059 0.179	1.301 1.299 0.185	1.282 1.273 0.707	0.885 0.885 -0.011	1.156 1.104 0.140	1.103 1.116 -1.138	1.151 1.104 -1.082	0.882 0.885 -0.294	1.302 1.273 2.255	1.326 1.299 2.079	1.079 1.059 1.889	
F	0.308 0.305 0.820	1.146 1.137 0.827	1.353 1.337 1.212	1.052 1.046 0.574	1.157 1.160 -0.815	1.093 1.112 -1.736	1.072 1.999 -2.466	1.078 1.112 -3.076	1.150 1.166 -1.304	1.648 1.046 0.210	1.362 1.337 1.862	1.156 1.137 1.662	0.310 0.305 1.738
G	0.432 0.422 2.372	1.070 1.054 1.556	1.242 1.228 1.124	1.035 1.030 0.456	1.110 1.117 -0.600	1.078 1.100 -1.973	0.818 0.843 -3.000	1.066 1.100 -3.100	1.085 1.117 -2.910	1.016 1.030 -1.330	1.233 1.228 0.423	1.071 1.064 1.041	0.429 0.422 1.708
H	0.313 0.305 2.459	1.155 1.137 1.566	1.351 1.337 1.055	1.056 1.046 0.956	1.160 1.166 -0.400	1.085 1.112 -2.473	1.070 1.099 -2.675	1.091 1.112 -2.797	1.133 1.166 -2.804	1.036 1.046 -0.966	1.335 1.337 -0.150	1.150 1.137 1.135	0.310 0.305 1.574
I		1.077 1.059 1.681	1.311 1.299 0.885	1.284 1.273 0.688	0.867 0.885 -2.012	1.141 1.104 -2.010	1.092 1.116 -2.159	1.139 1.104 -2.165	0.865 0.885 -2.260	1.261 1.273 -0.956	1.292 1.299 -0.562	1.061 1.059 0.208	
J		0.537 0.528 1.838	1.142 1.124 1.628	0.982 0.967 1.614	1.296 1.278 1.401	1.042 1.046 -0.363	1.024 1.031 -0.708	1.038 1.946 -0.746	1.260 1.278 -1.385	0.970 0.967 0.362	1.126 1.124 0.205	0.529 0.528 0.190	
K			0.551 0.646 0.879	1.138 1.128 0.869	1.313 1.308 0.405	1.356 1.339 1.262	1.231 1.230 0.057	1.347 1.339 0.560	1.312 1.308 0.283	1.149 1.128 1.044	0.646 0.546 0.055		
L				0.532 0.630 0.321	1.066 1.062 0.358	1.162 1.142 1.725	1.074 1.050 1.723	1.162 1.142 1.760	1.082 1.062 1.846	0.540 0.530 1.849			
M						0.313 0.306 2.158	0.432 0.423 2.176	0.312 0.306 2.027					

MEASURED FDHN  
 PREDICTED FDHN  
 PERCENT DIFFERENCE

STANDARD DEVIATION = 1.41

Figure 5.4

Power Distribution for Flux Map 2304

	1	2	3	4	5	6	7	8	9	10	11	12	13	
A						0.311 0.310 0.129	0.434 0.431 0.767	0.315 0.310 1.385						
B				0.526 0.531 -0.885	1.052 1.051 0.114	1.134 1.133 0.115	1.057 1.059 -0.189	1.130 1.133 -0.238	1.049 1.051 -0.228	0.529 0.531 -0.358				
C			0.543 0.546 -0.895	1.120 1.117 0.278	1.305 1.294 0.827	1.341 1.332 0.608	1.239 1.245 -0.498	1.324 1.332 -0.661	1.281 1.294 -0.974	1.113 1.117 -0.358	0.344 0.546 -0.712			
D		0.528 0.529 -0.208	1.110 1.113 -0.243	0.970 0.967 0.341	1.273 1.270 0.213	1.054 1.051 0.238	1.035 1.044 -0.872	1.045 1.051 -0.533	1.272 1.270 0.181	0.973 0.967 0.662	1.123 1.113 0.898	0.525 0.529 -0.718		
E		1.053 1.648 0.429	1.293 1.287 0.427	1.269 1.265 0.292	0.890 0.892 -0.236	1.168 1.169 -0.103	1.109 1.126 -1.501	1.149 1.169 -1.711	0.887 0.892 -0.516	1.298 1.265 2.601	1.316 1.287 2.284	1.069 1.046 1.950		
F	0.312 0.310 0.840	1.139 1.129 0.650	1.343 1.331 0.887	1.051 1.051 0.038	1.157 1.170 -1.111	1.102 1.122 -1.809	1.082 1.113 -2.803	1.083 1.122 -3.476	1.153 1.170 -1.496	1.056 1.051 0.428	1.358 1.331 2.059	1.146 1.129 1.541	0.314 0.310 1.453	
G		0.437 0.429 1.653	1.069 1.057 1.154	1.252 1.244 0.043	1.643 1.043 -0.019	1.115 1.127 -1.065	1.090 1.114 -2.172	0.832 1.114 -3.460	1.076 1.114 -3.411	1.093 1.127 -3.061	1.031 1.043 -1.141	1.252 1.244 0.603	1.073 1.057 1.514	0.435 0.429 1.398
H		0.316 0.310 1.938	1.142 1.129 1.143	1.339 1.331 0.586	1.055 1.051 0.333	1.157 1.170 -1.145	1.091 1.122 -2.736	1.080 1.113 -2.929	1.089 1.122 -2.906	1.137 1.170 -2.812	1.044 1.051 -0.657	1.334 1.331 0.225	1.148 1.129 1.205	0.313 0.310 0.937
I		1.066 1.048 1.669	1.304 1.287 1.290	1.281 1.265 1.289	0.872 0.892 -2.209	1.143 1.169 -2.216	1.100 1.126 -2.336	1.142 1.169 -2.344	0.871 0.892 -2.277	1.259 1.265 -0.490	1.285 1.287 -0.194	1.054 1.048 0.601		
J		0.544 0.529 2.874	1.141 1.113 2.552	0.991 0.967 2.514	1.298 1.270 2.173	1.046 1.051 -0.504	1.035 1.044 -0.824	1.042 1.051 -0.866	1.251 1.270 -1.480	0.977 0.967 1.024	1.120 1.113 0.602	0.532 0.529 0.567		
K			0.555 0.546 1.351	1.132 1.117 1.325	1.302 1.294 0.587	1.348 1.332 1.201	1.245 1.245 -0.024	1.341 1.332 0.668	1.300 1.294 0.495	1.143 1.117 2.355	0.649 0.648 0.183			
L				0.533 0.631 0.452	1.056 1.051 0.504	1.148 1.133 1.306	1.073 1.059 1.303	1.152 1.133 1.668	1.076 1.051 2.360	0.643 0.531 2.354				
M						0.315 0.310 1.418	0.437 0.431 1.417	0.316 0.310 1.869						

MEASURED FDHN  
 PREDICTED FDHN  
 PERCENT DIFFERENCE

STANDARD DEVIATION = 1.48

Figure 5.5

Power Distribution for Flux Map 2305

	1	2	3	4	5	6	7	8	9	10	11	12	13	
A						0.315 0.313 0.871	0.440 0.435 1.148	0.318 0.313 1.598						
B				0.526 0.530 -0.793	1.050 1.043 0.662	1.135 1.128 0.656	1.065 1.063 0.169	1.126 1.128 -0.142	1.042 1.043 -0.144	0.528 0.530 -0.321				
C			0.540 0.547 -0.804	1.117 1.110 0.049	1.305 1.287 1.438	1.546 1.332 1.021	1.259 1.263 -0.301	1.323 1.332 -0.853	1.275 1.287 -0.964	1.106 1.110 -0.324	0.645 0.547 -0.384			
D		0.526 0.528 -0.303	1.103 1.107 -0.325	0.972 0.965 0.725	1.274 1.284 0.815	1.060 1.054 0.531	1.046 1.053 -0.712	1.048 1.054 -0.607	1.265 1.284 0.063	0.970 0.965 0.549	1.117 1.107 0.885	0.526 0.528 -0.379		
E		1.042 1.046 0.173	1.282 1.280 0.180	1.269 1.260 0.738	0.896 0.894 0.224	1.172 1.170 0.188	1.115 1.131 -1.406	1.149 1.170 -1.821	0.888 0.894 -0.705	1.288 1.260 2.207	1.312 1.280 2.500	1.069 1.040 2.798		
F	0.314 0.312 0.577	1.131 1.124 0.596	1.339 1.330 0.677	1.055 1.054 0.066	1.162 1.172 -0.836	1.111 1.127 -1.420	1.091 1.119 -2.480	1.090 1.127 -3.327	1.154 1.172 -1.510	1.056 1.054 0.351	1.359 1.330 2.203	1.144 1.124 1.762	0.318 0.312 1.762	
G		0.442 0.434 1.642	1.073 1.061 1.084	1.268 1.262 0.483	1.052 1.052 -0.038	1.122 1.132 -0.883	1.100 1.120 -1.821	0.840 0.870 -3.472	1.091 1.120 -3.491	1.097 1.132 -3.101	1.041 1.052 -1.085	1.273 1.262 0.850	1.079 1.061 1.697	0.442 0.434 1.658
H		0.318 0.312 1.922	1.136 1.124 1.094	1.336 1.330 0.429	1.056 1.054 0.209	1.161 1.172 -0.904	1.095 1.119 -2.866	1.083 1.119 -3.226	1.090 1.127 -3.274	1.138 1.172 -2.893	1.046 1.054 -0.607	1.333 1.330 0.216	1.137 1.124 1.112	0.314 0.312 0.705
I		1.057 1.040 1.644	1.295 1.280 1.141	1.274 1.260 1.135	0.867 0.894 -2.976	1.135 1.170 -2.975	1.098 1.131 -2.882	1.136 1.170 -2.863	0.871 0.894 -2.539	1.254 1.260 -0.460	1.277 1.280 -0.242	1.045 1.040 0.490		
J		0.542 0.528 2.652	1.135 1.107 2.565	0.990 0.965 2.560	1.295 1.264 2.476	1.023 1.054 -2.979	1.028 1.053 -2.355	1.030 1.054 -2.306	1.242 1.204 -1.733	0.975 0.965 1.036	1.113 1.107 0.497	0.630 0.528 0.455		
K			0.555 0.547 1.499	1.127 1.110 1.495	1.299 1.287 0.932	1.365 1.332 2.478	1.241 1.263 -1.734	1.337 1.332 0.345	1.293 1.287 0.458	1.138 1.110 2.505	0.547 0.547 -0.037			
L				0.534 0.630 0.793	1.052 1.043 0.044	1.147 1.128 1.676	1.081 1.063 1.675	1.152 1.128 2.101	1.069 1.843 2.502	0.843 0.530 2.510				
M						0.318 0.313 1.662	0.443 0.435 1.677	0.319 0.313 2.077						

MEASURED FDHN  
 PREDICTED FDHN  
 PERCENT DIFFERENCE

STANDARD DEVIATION = 1.64

## 6.0 REACTOR STARTUP CALIBRATIONS

### 6.1 Rod Position Calibration

The rod position indicators are calibrated each refueling in accordance with an approved surveillance procedure. The calibration includes the following:

- a) The position signal output is checked at 20 and 200 steps for all rods.
- b) The rod bottom lamps are checked to assure that they light at the proper rod height.
- c) The control room rod position indicators are calibrated to read correctly at 20 and 200 steps.
- d) The pulse-to-analog convertor alignment is checked.
- e) The rod bottom bypass bi-stable trip setpoint is checked.

The calibration was performed satisfactorily during the Cycle 23 startup; no problems or abnormalities were encountered and site procedure acceptance criteria were met. At full power an adjustment was made to selected RPI channels to compensate for the temperature increase associated with power ascension.

## 6.2 Nuclear Instrumentation Calibration

The nuclear instrumentation (NI) calibration was performed in accordance with the Kewaunee Reactor Test Program during the Cycle 23 startup (4). A flux map was performed at approximately 70 percent power. The incore axial offset was determined from the data collected during the map. The NI's were then calibrated with a conservative incore axial offset-to-excore axial offset ratio of 1.7.



## 7.0 REFERENCES

- (1) "Reload Safety Evaluation for Kewaunee Cycle 23." Wisconsin Public Service Corporation, September 1998.
- (2) "Qualification of Reactor Physics Methods for Application to Kewaunee." Wisconsin Public Service Corporation, October 1978.
- (3) "Reload Safety Evaluation Methods for Application to Kewaunee". WPSRSEM-NP-A, Revision 2, October 1988.
- (4) "Reactor Test Program, Kewaunee Nuclear Power Plant," Wisconsin Public Service Corporation (Revision 6, May 19, 1997)
- (5) "Kewaunee Nuclear Power Plant Technical Specifications," Wisconsin Public Service Corporation, Docket 50-305.