

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR:7907050220 DOC.DATE: 79/05/20 NOTARIZED: NO DOCKET #  
 FACIL:50-331 Duane Arnold Energy Center, Iowa Electric Light & Pow 05000331  
 AUTH.NAME AUTHOR AFFILIATION  
 ROOT,L.D. Iowa Electric Light & Power Co.  
 RECIP.NAME RECIPIENT AFFILIATION  
 DENTON,H.R. Office of Nuclear Reactor Regulation

SUBJECT: Notifies NRC of delay in implementing Security Mod Project  
 due to strike by local electrician's union.

DISTRIBUTION CODE: S003S COPIES RECEIVED:LTR L ENCL 0 SIZE: 1  
 TITLE: NON-PROPRIETARY INFO RE SECURITY PLANS.

NOTES: -----

	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL
ACTION:	BC ORB 3	1 0	LA	1 0
INTERNAL:	01 <u>REG FILE</u>	1 1	02 NRC PDR	1 1
	04 CLARK,R.A.	1 1	05 I & E	2 2
EXTERNAL:	03 LPDR	1 1	07 ACRS	1 1

JUL 6 1979

TOTAL NUMBER OF COPIES REQUIRED: LTTR 9 ENCL 7

Ap 4  
 60

# IOWA ELECTRIC LIGHT AND POWER COMPANY

General Office  
CEDAR RAPIDS, IOWA

June 20, 1979  
S79-280

Mr. Harold Denton, Director  
Office Nuclear Reactor Regulation  
U.S. Nuclear Regulatory Commission  
Washington, D.C. 20555

REGULATORY DOCKET FILE COPY

Ref: Iowa Electric Letter S79-228

Dear Mr. Denton:

The purpose of this letter is to inform you of a schedule delay encountered in the total implementation of the Duane Arnold Energy Center Security Modification Project. On June 11, 1979, the local Electrician's Union placed pickets at the Duane Arnold Energy Center causing a work stoppage. Picketing was due to expiration of the local labor contracts in the Cedar Rapids area. Negotiations are in progress. Iowa Electric is working closely with our contractors by providing whatever assistance is necessary to expedite resolution of the labor disagreement.

As noted in the referenced letter concerning work stoppage in May, work was reconvened Tuesday, May 15, 1979. Iowa Electric also resolved the delivery schedule problem with our security hardware contractor. All equipment will be made available for installation upon successful labor contract negotiations with the local Electrician's Union.

We will continue to keep you informed as to the status of our activities.

Very truly yours,

*Larry D. Root*  
Larry D. Root  
Assistant Vice President

cc: T. Gucciardo  
D. Arnold  
S. Tuthill  
H. Rehrauer  
R. Lowenstein  
E.L. Hammond  
R. Clark (NRC)

S003  
S 1/0

7907050220