

# REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8112220573    DOC. DATE: 81/12/16    NOTARIZED: NO    DOCKET #  
 FACIL: 50-331 Duane Arnold Energy Center, Iowa Electric Light & Pow    05000331  
 AUTH. NAME    AUTHOR AFFILIATION  
 ROOT, L.D.    Iowa Electric Light & Power Co.  
 RECIP. NAME    RECIPIENT AFFILIATION  
 DENTON, H.R.    Office of Nuclear Reactor Regulation, Director

SUBJECT: Notices of three major areas of uncertainty that could delay proposed completion dates for Mark I mod program.

DISTRIBUTION CODE: A0255    COPIES RECEIVED: LTR 1 ENCL 2 SIZE: 2  
 TITLE: Mark 1 Containment (Related Info on Individual Dockets) (USI A-7)

**NOTES:**

	RECIPIENT ID CODE/NAME		COPIES LTTR ENCL		RECIPIENT ID CODE/NAME		COPIES LTTR ENCL
ACTION:	ORB #2 BC	01	7				
INTERNAL:	EDO		1		ELD	13	1
	IE	06	2		IE/DEP DIR	08	1
	NRR DIR		1		NRR GRIMES, C	17	1
	NRR SIEGEL, B		1		NRR/DE/MEB		1
	NRR/DL/ORAB	10	1		NRR/DSI/ADCCS		1
	NRR/DSI/CSB	11	1		NRR/DST/GIB		1
	<u>REG FILE</u>	04	1				
EXTERNAL:	ACRS	12	10	1	LPDR	03	1
	NRC PDR	02	1		NSIC	05	1
	NTIS		1				

MA  
4

DEC 30 1981


TOTAL NUMBER OF COPIES REQUIRED: LTTR 35 ENCL 2

Iowa Electric Light and Power Company

December 16, 1981  
LDR-81-344

LARRY D. ROOT  
ASSISTANT VICE PRESIDENT  
OF NUCLEAR DIVISION

Mr. Harold Denton, Director  
Office of Nuclear Reactor Regulation  
U.S. Nuclear Regulatory Commission  
Washington, DC 20555



Dear Mr. Denton:

Attachments to the letter from Mr. S.J. Stark of General Electric to Mr. Thomas Ippolito, dated June 29, 1981, established proposed completion dates for the Mark I modification program at the DAEC. We are still hopeful of meeting those completion dates. However, since mid-1981, three major uncertainties have arisen. Two of these are analytical concerns which may require NRC resolution before we can be assured that our modifications meet NRC requirements; one is a procurement concern. These issues are:

1. Mechanical fatigue analysis using methods at least as conservative as the Class I piping fatigue analysis rules. A Mark I Owners' Group task force has been established to develop methods of analysis but this effort may result in additional iterations of analysis and additional modification which may impact the final completion schedule.
2. Equipment operability for mechanical components such as pumps and valves. The extent of the problem will not be known until completion of the torus attached piping analysis. At that time, final evaluation methods will be developed and coordinated with the mechanical equipment vendors. This could result in additional analysis and modifications that could have an impact on the final completion schedule.
3. Suppression Pool temperature monitoring system upgrade. It is our interpretation that Regulatory Guide 1.97 and NUREG 0696 requires that this instrumentation system be qualified to Class 1E. At this time we have been unable to identify hardware qualified to our requirements for this modification and we are unable to predict whether the need for equipment qualification will have an impact on the final completion schedule.

A025  
s  
1/0

Each of the foregoing uncertainties may cause difficulties in meeting the completion dates in the June letter. In addition to the foregoing, there are other uncertainties with regard to the NRC's


8112220573 811216  
PDR ADDCK 05000331  
P PDR

Page 2  
December 16, 1981  
Mr. Harold Denton

interpretation of NUREG-0661. These include alternate SRV analysis, and analyses of condensate oscillation and chugging harmonic phasing, submerged structures, froth impingement loads and torus lateral loads. Our interpretations of NUREG-0661 with respect to these matters were discussed with the NRC during the Mark I Owners' Group meeting on May 22, 1981. Because of their significance, we plan very soon to submit a detailed description of these interpretations for your consideration prior to submittal of our final analysis.

We propose to discuss these matters further with your staff at a meeting in mid-January. If you wish to discuss these matters in the interim, please contact me at your convenience.

Very truly yours,



Larry D. Root  
Assistant Vice President  
Nuclear Generation

LDR/dmh\*

cc: NRC Resident Office  
K. Eccleston (NRC)