

WBN2Public Resource

From: Boyd, Desiree L [dlboyd@tva.gov]
Sent: Monday, August 20, 2012 8:22 AM
To: Poole, Justin; Bryan, Robert H Jr; Arent, Gordon
Cc: Boyd, Desiree L; Templeton, Pamela J
Subject: 2012-08-20 - WBN Project Plan - Unit 2.pdf
Attachments: 2012-08-20 - WBN Project Plan - Unit 2.pdf

Please see attached for today's 9:15 phone call.

Thank you,

~*~*~*~*~*~*~*~*~*~*

Desiree L. Boyd

WBN Unit 2 Licensing

dlboyd@tva.gov

423-365-8764

Hearing Identifier: Watts_Bar_2_Operating_LA_Public
Email Number: 728

Mail Envelope Properties (7AB41F650F76BD44B5BCAB7C0CCABFAF312F7DD4)

Subject: 2012-08-20 - WBN Project Plan - Unit 2.pdf
Sent Date: 8/20/2012 8:22:10 AM
Received Date: 8/20/2012 8:22:17 AM
From: Boyd, Desiree L

Created By: dlboyd@tva.gov

Recipients:

"Boyd, Desiree L" <dlboyd@tva.gov>
Tracking Status: None
"Templeton, Pamela J" <pjtempleton@tva.gov>
Tracking Status: None
"Poole, Justin" <Justin.Poole@nrc.gov>
Tracking Status: None
"Bryan, Robert H Jr" <rhbryan@tva.gov>
Tracking Status: None
"Arent, Gordon" <garent@tva.gov>
Tracking Status: None

Post Office: TVANUCXVS2.main.tva.gov

Files	Size	Date & Time
MESSAGE	260	8/20/2012 8:22:17 AM
2012-08-20 - WBN Project Plan - Unit 2.pdf		214694

Options

Priority: Standard
Return Notification: No
Reply Requested: Yes
Sensitivity: Normal
Expiration Date:
Recipients Received:

WBN UNIT 2 PROJECT PLAN: 08/20/2012

I. SUBMITTAL LOOK-AHEAD

Item No.	Description	Resp. Person	Due Date
----------	-------------	--------------	----------

License Amendments / Technical Specifications

1.	Common Service Station Transformer (CSST) A & B Credit	Shea	October 12, 2012
3.	U2 Hydrology FSAR & TS Update	Stockton	August 26, 2012
4.	SSER Open Item 32: Revise Diesel Generator Frequency Allowable Value. [Commitment 113676066]	Hilmes	January 13, 2013

SSER Appendix HH Open Items (requiring submittal)

1.	<p>SSER Open Item 1: Following completion of cable pulls, submit letter to NRC either:</p> <ul style="list-style-type: none"> * Affirming no power assisted cable pulls were made, or * Documenting any power assisted cable pulls. <p>[Commitment 113676047]</p>	Hilmes	TBD
2.	<p>SSER Open Item 13: Submit an ASME Section XI Inservice Test Program for the first ten year interval six months before receiving an Operating License. [Commitment NCO080008033: Item 017 of Enclosure 2 of letter T90 080128 001]</p>	McDonald / Crouch	March 2014
3.	<p>SSER Open Item 25: Submit documentation of liability insurance coverage pursuant to 10 CFR 140.11(a)(4). [Commitment 113676162]</p>	Arent	June 2014

WBN UNIT 2 PROJECT PLAN: 08/20/2012

Item No.	Description	Resp. Person	Due Date
4.	SSER Open Item 37: Submit changes to the Emergency Plan (REP) prior to fuel load. [Commitment 111032952]	Detchemendy	June 2014
5.	SSER Open Item 41: Update Plant design displays & dose assessment models to provide two unit capability. [Commitment 111033086]	Hilmes / Koontz	December 2013
6.	SSER Open Item 43: Submit Emergency Plan implementing procedures no less than 180 days before schedule issuance of Operating License. [Commitment _____]	Detchemendy	TBD
7.	SSER Open Item 61: Fuel Thermal Conductivity Degradation Model (PAD Code) - Note: currently this is a License Condition - tracking PWROG activity to update code. [Commitment 113676152]	Koontz	October 26, 2012
8.	SSER Open Item 70: Submit Pre-Service Inspection program update. [Commitment 113676155]	McDonald / Crouch	September 28, 2012
9.	SSER Open Item 77: Provide Electronic Filter Test Results for General Atomic High Range Rad Monitor. [Commitment 113676079]	Hilmes	August 31, 2012
10.	SSER Open Item 79: Perform an EMI survey of the containment high range radiation monitors after they are installed in WBN Unit 2, and submit the results to the NRC within two weeks of the survey being completed. [Commitment 112177753]	Hilmes	March 4, 2014
11.	SSER Open Item 83: Provide Letter verifying completion of data storm test on DCS. [Commitment 113676093]	Hilmes	January 2015

WBN UNIT 2 PROJECT PLAN: 08/20/2012

Item No.	Description	Resp. Person	Due Date
12.	SSER Open Item 115: Incorporate U1 dose reduction plant changes that 2010 letter said were being done on Unit 2 into FSAR Chapter 12. Engineering to identify change packages showing what is done/planned.	Arent	TBD
13.	SSER Open Item 117: Provide calculational basis for access to vital areas - mission dose and update FSAR. (Amendment 109) [Commitment 112046729]	Koontz / Arent	August 26, 2012
14.	SSER Open Item 132: <ul style="list-style-type: none"> • Submit letter documenting that plant modifications to add high VCT level alarm to main control room annunciator system have been completed. [Commitment 113111704] • Submit letter documenting that procedure changes associated with limiting the number of operating primary water pumps and isolating potential boron dilution paths have been made. [Commitment 113111704] 	Arent / Wallace	May 24, 2013
15.	SSER Open Item 134: Provide resolution of dam stability analysis for Cherokee and Douglas Dams finite element analysis.	Ray	August 31, 2012
16.	SSER Open Item 138: (Amendment 109) NRC to verify that the ODCM average annual X/Q & D/Q values have been updated to match the FSAR. [Commitment 113676172]	Bryan	August 26, 2012
17.	SSER Open Item 139: Include cost benefit analysis in next update to FSAR. (Amend 109) [Commitment 113676181]	Bryan	August 26, 2012
18.	Submit a Technical Specification and Bases change package to TVA Licensing to change Table 3.3.3-1, Line item 6 (Reactor Vessel Water Level) to remove the reference to note (g) and bases to show RVLIS as a Type A variable. PER 488815 [Commitment 113307292]	Bryan	August 26, 2012

WBN UNIT 2 PROJECT PLAN: 08/20/2012

Item No.	Description	Resp. Person	Due Date
19.	Submit a FSAR Change Package to TVA Licensing to Amendment 108, Table 7.5-2, "Regulatory Guide 1.97 Post Accident Monitoring Variables Lists," will be updated to show RVLIS as a Type "A" variable. PER 488815 [Commitment 113307350]	Stockton	August 26, 2012

WBN UNIT 2 PROJECT PLAN: 08/20/2012

Item No.	Description	Resp. Person	Due Date
----------	-------------	--------------	----------

Other Submittals

1.	As-Constructed Fire Protection Report [Commitment 113461862]	Hilmes	July 2014
2.	U2 FSAR With As-Constructed Figures [Commitment 112068531]	Arent	July 2014
3.	Prior to fuel load, a final report will be submitted following certain validation activities as described in the IPEEE Design Report (Enclosure 1). [Commitment 111027893]	Koontz / Enis	July 2014
4.	TVA will provide the NRC staff an updated [security] classification scheme that reflects these changes for WBN Unit 2. [Commitment 111033038: RAI Response 3.r of Enclosure 2. of Letter T02 100427 001]	Reynolds	May 2014
5.	Submit a merged U2 FSAR / U1 UFSAR [Commitment 111360889]	Licensing	April 2016
6.	10 CFR Part 70 License Extension	Bryan	August 26, 2012
7.	Two Unit ODCM	Woods / Shea	September 14, 2012
8.	As-Constructed PRA	Guey / Koontz	October 2014
9.	TMI Commitment Review Letter	Licensing	January 2014
10.	Letter to terminate Part 30/40 License after receipt of Part 50 License	Licensing	January 2015
11.	ASME Section III N-3 Report	Crouch	September 2014
12.	Letter to NRC for notification of Vital Area Boundary Restoration	Licensing	May 2014
13.	Unit 2 Completion Letter	Licensing	December 2014

WBN UNIT 2 PROJECT PLAN: 08/20/2012

Item No.	Description	Resp. Person	Due Date
----------	-------------	--------------	----------

Other Submittals

14.	Fire Protection Report	Hilmes / Wiggall	September 13, 2012
15.	PAM variable Calculation for EOP reviews.	Partch	December 31, 2012
16.	Regulatory Framework Update [for status as of 12/31/201207/31]	Elton	January 18, 2013

Regional Submittals

1.			
----	--	--	--

WBN UNIT 2 PROJECT PLAN: 08/20/2012

Item No.	Description	Resp. Person	Due Date
----------	-------------	--------------	----------

Fukushima

1.	<p>NRC Order EA-12-049; Mitigating Strategies Order: Licensees to develop, implement, and maintain guidance and strategies to maintain or restore core cooling, containment and SFP cooling capabilities following a beyond-design-basis external event. Must be implemented in all modes.</p>	Williams	
2.	<p>NRC Order EA-12-049; Mitigating Strategies Order: Strategies must be capable of mitigating a simultaneous loss of all alternating current (AC) power and loss of normal access to the ultimate heat sink and have adequate capacity to address challenges to core cooling, containment, and SFP cooling capabilities at all units on a site.</p>	Williams	
3.	<p>NRC Order EA-12-049; Mitigating Strategies Order: Provide reasonable protection for the associated equipment from external events. Such protection must demonstrate that there is adequate capacity to address challenges to core cooling, containment, and SFP cooling capabilities at all units on a site.</p>	Williams	
4.	<p>NRC Order EA-12-051; Order: Licensees to provide instrumentation, able to withstand design-basis natural phenomena and remain reliable at temperature, humidity and radiation levels at saturation conditions, to monitor SFP water level from the control room. DCN 59683, Spent Fuel Pool Level Indication 10% of package</p>	Hilmes	08/13/2012
5.	<p>10 CFR 50.54 F Letter Request for Information: Licensees to reevaluate the seismic hazards at their sites against current NRC requirements and guidance, and if necessary, update the design basis and SSCs important to safety to protect against the updated hazards.</p>	Williams	

WBN UNIT 2 PROJECT PLAN: 08/20/2012

Item No.	Description	Resp. Person	Due Date
----------	-------------	--------------	----------

Fukushima

6.	<p>10 CFR 50.54 F Letter Request for Information: Licensees to reevaluate the flooding hazards at their sites against current NRC requirements and guidance, and if necessary, update the design basis and SSCs important to safety to protect against the updated hazards.</p>	Williams	
7.	<p>10 CFR 50.54 F Letter Request for Information: Recommendation 9.3 requires licensees to evaluate communication and staffing needs for multi-unit events.</p>	Williams	

WBN UNIT 2 PROJECT PLAN: 08/20/2012

Item No.	Description	Resp. Person	Due Date
-----------------	--------------------	---------------------	-----------------

Waste Confidence

1.	Follow NRC response to Court Order	Vigliucci	10/1/2012
----	------------------------------------	-----------	-----------

WBN UNIT 2 PROJECT PLAN: 08/20/2012

Item No.	Description	Resp. Person	Due Date
----------	-------------	--------------	----------

Significant New Regulatory Issues

1.	New Station Blackout Rule Ongoing rulemaking	Hilmes	
2.	10 CFR 50.46 Rule Change Oxidation limits Ongoing rulemaking	Koontz/Westinghouse	
3.	NRC Bulletin 2012-01 Design Vulnerability in Electric Power Systems Fleet Response	Shea	10/25/2012