

## PMComanchePeakPEm Resource

---

**From:** ComanchePeakCOL Resource  
**Sent:** Wednesday, February 20, 2013 5:23 PM  
**To:** PMComanchePeakPEm Resource  
**Subject:** FW: 2013-02-05-Woodlan Talking Points for 2/5 COLA Status Conference Call  
**Attachments:** 2013-02-06 Talking Points.pdf

---

**From:** Monarque, Stephen  
**Sent:** Wednesday, February 06, 2013 9:36 AM  
**To:** ComanchePeakCOL Resource  
**Subject:** FW: 2013-02-05-Woodlan Talking Points for 2/5 COLA Status Conference Call

---

**From:** Woodlan, Don [<mailto:Donald.Woodlan@luminant.com>]  
**Sent:** Tuesday, February 05, 2013 8:19 PM  
**To:** Monarque, Stephen  
**Cc:** Conly, John; Evans, Todd; Bird, Bobby; Clouser, Tim; Carver, Ronald; Reible, Robert; 'nicholas\_kellenberger@mnes-us.com'; 'Michael\_Melton@mnes-us.com'; Gina Borsh ([regina\\_borsh@dom.com](mailto:regina_borsh@dom.com))  
**Subject:** 2013-02-05-Woodlan Talking Points for 2/5 COLA Status Conference Call

See attached. Also attached is my email regarding DCD references in the R-COLA.

### Donald R. Woodlan

Manager, Nuclear Regulatory Affairs-

**Luminant Power**

O- 254-897-6887 C- 214-542-7761

Confidentiality Notice: This email message, including any attachments, contains or may contain confidential information intended only for the addressee. If you are not an intended recipient of this message, be advised that any reading, dissemination, forwarding, printing, copying or other use of this message or its attachments is strictly prohibited. If you have received this message in error, please notify the sender immediately by reply message and delete this email message and any attachments from your system.

**Hearing Identifier:** ComanchePeak\_COL\_Public  
**Email Number:** 1807

**Mail Envelope Properties** (0AA17736E4C4154CA37233EEBFC8DEB2015527C41245)

**Subject:** FW: 2013-02-05-Woodlan Talking Points for 2/5 COLA Status Conference Call  
**Sent Date:** 2/20/2013 5:23:08 PM  
**Received Date:** 2/20/2013 5:23:09 PM  
**From:** ComanchePeakCOL Resource

**Created By:** ComanchePeakCOL.Resource@nrc.gov


**Recipients:**  
"PMComanchePeakPEm Resource" <PMComanchePeakPEm.Resource@nrc.gov>  
Tracking Status: None

**Post Office:** HQCLSTR02.nrc.gov

<b>Files</b>	<b>Size</b>	<b>Date &amp; Time</b>
MESSAGE	1383	2/20/2013 5:23:09 PM
2013-02-06 Talking Points.pdf		331146

**Options**  
**Priority:** Standard  
**Return Notification:** No  
**Reply Requested:** No  
**Sensitivity:** Normal  
**Expiration Date:**  
**Recipients Received:**

### eRAI Question Status Trends



# Licensing Conference Calls

Cancel Filter

Title ▼▲	Description	PM Status Update	Action Required	Date ▼▲
<p>00 Misc (5)</p> <p>010 Logistics (2)</p>				
Proposed Contention re Waste Confidence Rule	Our former interveners have file a petition with a proposed contention based on the court's rejection of the Waste Confidence Rule. Luminant needs to respond in 25 days.	Commission directed staff to resolve waste confidence and temporary waste storage issues within 24 months.	<b>Luminant and NRC staff responded to petition.</b> <b>NRC staff to address based on direction from Commission.</b>	9/28/2014
WCR Petition	A petition has been filed in 19 proceedings to hold in abeyance decisions in all pending reactor licensing proceedings based upon the recent court decision which vacated the waste confidence rule, 10 CFR 51.23.	In SECY-12-0132, NRC staff proposed that, if not resolved prior, COLAs will address in staff testimony for mandatory hearings. Commission charged staff to resolve within 24 months.	<b>Luminant and NRC staff answered petition within 10 days.</b> <b>NRC staff resolve within 24 months.</b>	9/28/2014
<p>045 Recent Letters (1)</p>				
TXNB-13002 Exemption Request	Exemption request to reschedule next FSAR revision to November 2013		<b>NRC review and respond.</b>	1/28/2013
<p>090 Action CPNPP (1)</p>				
Regulatory Commitments List	Periodically confirm with NRO the list of reg commitments. A report re closed commitments provided Quarterly. Luminant had no update in July 2012.	4/20/2010 (TXNB-10033), 7/28/2010 (TXNB-10054), 1/31/2001 (TXNB-11007), 4/25/11 (TXNB-11028), 7/29/11 (TXNB-11051), 10/25/11 (TXNB-11070), 1/30/12 (TXNB-12004), 4/23/12 (TXNB-12011), 10/30/12 (Conly email), 1/28/13 (Conly email)	<b>Luminant provide April 2013 update.</b>	4/30/2013
<p>120 ACRS (1)</p>				
	<p><b>* COLA Chap 16, 17 &amp; 19; DCD Chap 17 &amp; 19 (except two sections) - Feb 21-22,2013</b></p> <p><b>* ACRS Full Committee (4/11/13) RCOLA Chs 4, 13, 15, 16, 17 and 19; DCD Chs 4, 15, 17 and 19 (except two sections)</b></p> <p><b>* COLA &amp; DCD - Chap 7 (4/24 &amp; 25/13) (ACRS has requested moving to May 2013)</b></p> <p><b>* COLA - 2.0 to 2.3 (4/24 &amp; 25/13)</b></p>	<p><b>* Chap 5 (1/2 day), May 27 - COMPLETE.</b></p> <p><b>* Chap 8, 10 Aug 17-18 - COMPLETE</b></p> <p><b>* Chap 11, 12, &amp; PRA Briefing (NRC), Oct 20 - COMPLETE</b></p> <p><b>* Chap 15 (DCD, COLA and 2</b></p>		

<p>ACRS Subcommittee Meeting Schedule</p>	<p>* <b>DCD 3 (less 3.7 &amp; 3.8) (6/20-21/13)</b> (Per 1/8/13 conference call, Chapters 1 and 14 are expected to be rescheduled for August)                  * <b>COLA Chap 9 (6/20 &amp; 21/13)</b>                  * <b>ACRS Full Committee (7/11/13)</b> - COLA 2.0-2.3                  * <b>COLA Chaps 3 (less 3.7 &amp; 3.8), and 6 (8/20/13)</b>                  * <b>DCD Chap 6 (8/21/13) - TR 7001 Adv Acc (Best estimate based on DCD call of 1/22/13)</b>                  * <b>DCD Chap1 &amp; 14 (9/19/13)</b> (Potentially COLA Chap 1 &amp; 14 as well)                  * <b>ACRS Full Committee (??)</b></p>	<p><b>Topicals) [July 9-10], 2012 - COMPLETE</b>                  * <b>Full Committee for Ch 5, 8, 10, 11 and 12 September 6, 2012 - COMPLETE</b>                  * <b>Chap 13 COLA, September 20, 2012, in the morning - COMPLETE</b>                  * <b>DCD Chap 15 Non-LOCA Topical, October 18, 2012 - COMPLETE</b>                  * <b>Chap 4 COLA, DCD, Fuel Topical - October 18 &amp; 19, 2012 - COMPLETE</b>                  * <b>COLA 2.4, 2.5, 3.7, 3.8 &amp; 18 - TBD</b></p>	<p>NRC - continue to provide updated schedules.                  Prepare for Chapters 16, 17 &amp; 19 on 2/21 &amp; 22/13.</p>	<p>12/12/2012</p>
<p><b>01 (9)</b></p>				
<p><b>027 Potential RAI (1)</b></p>				
<p>New Fuel Security</p>	<p>Clarify Luminant's plans. Proposed for 9/7/12. Steve Monarque to issue scheduler.</p>	<p>Call held as scheduled on 9/7/12. A followup call is proposed to address proposed RAIs.                  2012-11-28 Update. Al Tardiff is preparing RAI. Bob Reible to provide mailing address.                  2013-01-09- NRC projects issuing RAI in January 2013.</p>	<p><b>NRC issue RAI.</b></p>	<p>12/12/2012</p>
<p><b>030 IW - Issued/Waiting for Response RAIs (1)</b></p>				
<p>01.05 RAI-261(6527)                  Post-Fukushima Questions</p>	<p>Three questions re actions to be taken Post-Fukushima.                  01.05-1 Seismic Hazard Evaluation (Recommendation 2.1)                  01.05-2 Spent Fuel Instrumentation (Recommendation 7.1)                  01.05-3 Emergency Planning (Recommendation 9.3)                  Luminant provided schedules for these three recommendations re TXNB-12027 dated 7/24/12.</p>	<p>Luminant provided a schedule to develop and submit complete responses to address the recommendations. These activities are being tracked by commitments.  <b>Question 01.05-1</b> - Issued, Waiting for response  <b>Question 01.05-2</b> - Issued, Waiting for response  <b>Question 01.05-3</b> - In Evaluation</p>	<p><b>NRC review responses and update question status as appropriate.</b></p>	<p>7/24/2012</p>
<p><b>035 IE - In Evaluation RAIs (1)</b></p>				
<p>01.05 RAI-269 (6929)                  Rec 4.2</p>	<p>COL item re NTTF Recommendation 4.2 for mitigating strategies.                  Luminant responded via TXNB-13001 on 1/17/2013.</p>	<p><b>Question 01.05-4</b> - In Evaluation                  2013-01-09 - Luminant informed NRC that the response will be modeled after the approach taken for programs in Chapter 13. An FSAR update will include a table which lists post-COL Fukushima actions and a licensing condition to control the completion of those actions. NRC confirmed that a response of this nature is</p>	<p><b>NRC to review and update eRAI Table.</b></p>	<p>1/17/2013</p>

			acceptable for review.		
<b>040 OI - Potential SER Open Item (1)</b>					
	01-03 RAI-154 (4494) DCD Reference Open Item	<p><b>Question 01.01-3</b> Update COLA to reference DCD as approved by rulemaking. Luminant to address final DCD as adopted by rulemaking - 2011.</p> <p><b>Open Item 1-1</b> Referenced in several other SEs (e.g., chapet 8)</p>	SER Open Item: Question 01-3. No update in 10/26/2011 eRAI Report. Question status is "Waiting for Official Response"	<p><b>PLAN AGREED UPON - Luminant to reference Part 52 appendix and approved DCD.</b></p> <p><b>Luminant respond after US-APWR certification is complete.</b></p>	6/30/2014
<b>070 Site Visits/Audits (1)</b>					
	ISG 22, Impact on operating units	Potential audit on site to assess Luminant's plans to address potential impacts on operating units, including emergency plans.	Time frame is 2013. Will be based on ISG-22. Luminant updated the FSAR re construction impacts on operations via TXNB-11090, FSAR R2 UTR R0, dated 12/20/11.	<b>Propose dates for visit.</b>	
<b>090 Action CPNPP (3)</b>					
	01.05-1 Supplement Response re CEUS	In the response to RAI 261-6527, Question 01.05-1, Luminant committed to submit a supplement to the response describing the activities completed to address the updated EPRI guidance on earthquake sources in the CEUS.	60 days after submittal of FSAR Rev 3 UTR Rev 1	<b>Luminant submit supplement.</b>	4/29/2013
	01.05-2 Supplement Response re Procedures and Training for Spent Fuel Pool Inst	In the response to RAI 261-6527, Question 01.05-2, Luminant committed to provide a supplement to the response and include necessary changes to the COLA describing implementation of the procedure and training provisions of Recommendation 7.1 regarding new spent fuel pool instrumentation.	90 days after MHI submittal of US-APWR DCD revisions.	<b>Luminant submit supplement.</b>	5/29/2013
	01.05-3 Supplemental Response re Offsite Communications	In the response to RAI 261-6527, Question 01.05-3, Luminant committed to provide the results of an evaluation of the offsite communication equipment provisions in accordance with NEI 12-01, Revision 0 in a supplement to the response and include necessary changes to the COLA.	90 days after MHI submittal of US-APWR DCD revisions.	<b>Luminant submit supplement.</b>	5/29/2013
<b>133 Chapter Status (1)</b>					
	1 - INTRODUCTION AND GENERAL DESCRIPTION OF THE	SER W/ OIs - TBD (ECD Aug 2013) ACRS Subc - TBD (ECD Sept 2013) ACRS Full - TBD ACRS W/O OIs - TBD	NRC has noted that all of COLA Part 1 is review complete with no additional questions except for Negation Action Plan.  ASER constraints: ACRS RC briefing FSAR R3 UTR R0 (ECD Feb 2013) FSAR R3 UTR R1 (ECD April 2013) FSAR R3 UTR R2 (ECD June 2013)	<b>NRC provide schedule for SE and ACRS SC. NRC complete SER W/ OIs</b>	10/10/2012

<p>PLANT</p>	<p>Phase 4 (ASER W/O OIs) - TBD</p>	<p>FSAR R3 UTR R3 (ECD August 2013)                  FSAR R4 (ECD Nov 2013)                  Close confirmatory items                  Resolve all Open Items                  Address comments on SE                  DCD ASER</p>	
<p><b>02 (14)</b></p>			
<p><b>075 Conference Calls (1)</b></p>			
<p>Interactions between Luminant and NRC re IHCP</p>	<p>Luminant will propose conference calls, meetings, etc. to discuss IHCP activities and obtain NRC feedback.</p>	<p>NRC feedback on GWL provided on 7/18/12.                  Next call projected for late August or September 2012.                  NRC provided feedback in email from Steve Monarque dated 7/18/12.                  2012-09-19 Update - NRC issued meeting notice.                  Luminant provided advance version of presentation on 10/2/12.                  Meeting held as scheduled, October 2012, on groundwater level modeling.                  Conference call held on RESRAD on 1/8/13.                  Conference call held on HEC-RAS on 1/15/13.                  1/23/13 update - no additional interactions proposed at this time.</p>	<p>2/20/2013</p> <p><b>Luminant propose date and time for additional interactions.</b></p>
<p><b>095 Close Plan Activity (12)</b></p>			
<p>02.04.12 RAI-147 (4314) Groundwater</p>	<p><b>RAI-147</b>                  Q 2.4.12-8 to 17 Response = meeting +60days. Luminant submitted draft meeting materials (TXNB-10039 6/1). Public meeting held 6-28-2010. See TXNB-10060 of 8/26/10. Supplement provided in TXNB-11057 dated <b>8/29/2011</b>.                  Supp 03 provided in TXNB-11082 on 11/28/11. Included fill properties and extent of above ground fill.</p>	<p><b>Questions 02.04.12-10, 13, 14, 15 and 16</b> - Resolved-Closed  <b>Questions 02.04.12- 8, 9, 11, 12 and 17</b> - Issued/Waiting for Response                  NRC issued white paper 10/12/11. Conf call held 10/26/11. White paper provided which included many of the basic parameters needed to address hydrology, groundwater and leakage paths. Public meeting held 3/27/12. To be revised/supplemented as part of IHCP.                  4 of 5 CNs in COLA R2. Q02.04.12-8 not in COLA R2                  6/28/2012 update - Changed 5 questions from Confirmatory to Issued pending implementation of IHCP.                  Per Update 1, the planned submittal for RAI-147 related topics is changed from 3/29/13 to 1/31/13.</p>	<p>3/29/2013</p> <p><b>Luminant to provide revise response on 1/30/2013 3/29/2013 as part of IHCP.</b></p>

	<p><b>RAI-147 related.</b> Luminant, prepared and submitted an overarching description. Luminant supplemented <b>RAI-147 (S02), Q 02.04.12-8</b> re ground water flow in Glen Rose Formation. Response to <b>RAI-22 Q 02.04.05-11</b> revised to properly reflect groundwater level. See TXNB-11057 dated 8/29/2011. Supp 03 provided by TXNB-11082 on 11/28/11 and included fill properties and extent of above ground fill.</p>	<p>In order to address the feedback received from the Public Meeting in October 2012, the submittal date has moved from January 2013 to March 2013.</p> <p>NRC issued a white paper 10/12/11. Conf call held 10/26/11.</p> <p>2/14/12 Update. Questions 02.04.12-10, 13, 14, 15, 16 are Resolved/Closed. Questions 02.04.12-11, 12, 17, 8, and 9 are confirmatory.</p> <p>4/17/12 Update - Discussed during 3/27/12 Public Meeting on hydrology. <b>See updates re submittal for RAI-147.</b></p> <p>Per Update 1, the planned submittal for RAI-147 related topics is changed from 3/29/13 to 1/31/13.</p> <p>NRC issued a white paper 10/12/11. Conf call planned for 10/26/11. In lieu of a conference call, a public meeting is planned for 3/20/12.</p> <p>2/14/12 Update: Questions 02.04.12-10, 13, 14, 15, 16 are Resolved/Closed. Questions 02.04.12-11, 12, 17, 8, and 9 are confirmatory.</p> <p>4/17/12 Update - Discussed during 3/27/12 Public Meeting on hydrology. 4/26/12 update. Luminant provided an updated white paper to NRC and asked for a conference call.</p> <p>Per Update 1, the planned submittal for RAI-147 related topics is changed from 3/29/13 to 1/31/13.</p> <p><b>See updates re submittal for RAI-147.</b></p> <p>NRC issued a white paper 10/12/11. Conf call planned for 10/26/11. In lieu of conference call, public meeting planned for 3/20/12.</p> <p>2/14/12 Update: All RAI-145 questions are now Confirmatory.</p> <p>4/17/12 Update - Discussed during 3/27/12 Public Meeting on hydrology. Per Update 1, the planned submittal for RAI-145 related topics is unchanged.</p> <p>NRC issued a white paper 10/12/11. Conf</p>	<p><b>Luminant to address/update as part of IHCP including a supplemental response to RAI-147. Luminant to include input/output files for MODFLOW model. Update FSAR 2.4.12.</b></p> <p>3/29/2013</p>	
	<p><b>RAI-147 related</b> <b>Groundwater in existing soil structure</b> Need: Address different interpretations re groundwater in existing soil based on slow rise of level in some monitoring wells. Luminant, incorporate alternate interpretations re groundwater in overarching description. Luminant supplement RAI-147 (S02), Q 02.04.12-9 re shallow ground water. See TXNB-11057 dated 8/29/2011.</p>	<p>NRC issued a white paper 10/12/11. Conf call planned for 10/26/11. In lieu of conference call, public meeting planned for 3/20/12.</p> <p>2/14/12 Update: Questions 02.04.12-10, 13, 14, 15, 16 are Resolved/Closed. Questions 02.04.12-11, 12, 17, 8, and 9 are confirmatory.</p> <p>4/17/12 Update - Discussed during 3/27/12 Public Meeting on hydrology. 4/26/12 update. Luminant provided an updated white paper to NRC and asked for a conference call.</p> <p>Per Update 1, the planned submittal for RAI-147 related topics is changed from 3/29/13 to 1/31/13.</p> <p><b>See updates re submittal for RAI-147.</b></p> <p>NRC issued a white paper 10/12/11. Conf call planned for 10/26/11. In lieu of conference call, public meeting planned for 3/20/12.</p> <p>2/14/12 Update: All RAI-145 questions are now Confirmatory.</p> <p>4/17/12 Update - Discussed during 3/27/12 Public Meeting on hydrology. Per Update 1, the planned submittal for RAI-145 related topics is unchanged.</p> <p>NRC issued a white paper 10/12/11. Conf</p>	<p><b>Luminant to address/update as part of IHCP as part of supplement to RAI-147.</b></p> <p>3/29/2013</p>	
	<p><b>Potential error in calculation</b> Luminant has provided a clarification which was included in COLA Rev. 2 dated 6/28/11.</p>	<p>NRC issued a white paper 10/12/11. Conf call planned for 10/26/11. In lieu of conference call, public meeting planned for 3/20/12.</p> <p>2/14/12 Update: All RAI-145 questions are now Confirmatory.</p> <p>4/17/12 Update - Discussed during 3/27/12 Public Meeting on hydrology. Per Update 1, the planned submittal for RAI-145 related topics is unchanged.</p> <p>NRC issued a white paper 10/12/11. Conf</p>	<p><b>Luminant to address/update as part of IHCP including a Luminant to provide input/output files for RESRAD model. Update FSAR 2.3.13.</b></p> <p>3/29/2013</p>	
	<p>02.04.12-1 Groundwater Open Item</p>			
	<p>02.04.12-3 Groundwater Open Item</p>			
	<p>02.04.12-4 Leakage Paths Open Item</p>			



<p>02.04.12-5 and 02.04.13-2 Vertical Flow Paths Open Item</p>	<p><b>Potential vertical leakage path</b> Need: Quantitative assessment of a vertical leakage path to groundwater below. Luminant, pursue options to provide quantitative assessment. RAI-145, Q 2.4.13-5, 6, and 7. See TXNB-11057 dated 8/29/2011.</p>	<p>call held 10/26/11. In lieu of conference call, a public meeting is scheduled for 3/20/12.  2/14/12 Update: All RAI-145 questions are now Confirmatory.  4/17/12 Update - Discussed during 3/27/12 Public Meeting on hydrology. Per Update 1, the planned submittal for RAI-145 related topics is unchanged.</p>	<p><b>Luminant to address/update as part of IHCP and as part of the supplement to RAI-145.</b></p>	<p>3/29/2013</p>
<p>02.04.13, RAI-145 (4315) Rad Liq Release</p>	<p>Assumptions, inputs being used, and calc methods were discussed in a public meeting 6-28-2010. Q 2.4.13-5, 6, 7 Response in 90 days after the meeting depending on results. Luminant submitted draft meeting materials (TXNB-10039 6/1). Luminant response submitted via TXNB-10063 on 9/16/10. Supplemental responses submitted via TXNB-11057 on 8/29/11.</p>	<p>Q 02.04.13-5, 6, and 7. Based on eRAI dated 8/31/2011 were statused as confirmatory. Supp response submitted 8/29/11. 9/28/11 eRAI Report, changed from Confirmatory to Responed. NRC issued white paper 10/12/11. Conf call held 10/26/11. Public meeting cancelled. Public conference call planned for week of December 12, 2011. 2/7/12 Changed from Responed to Confirmatory. Response to be revised/supplemented as part of IHCP. 6/28/2012 update - Changed from Confirmatory to Issued pending implementation of IHCP. Per Update 1, the planned submittal for RAI-145 related topics is unchanged. <b>Questions 02.04.13-5, 6 and 7 - Issued/Waiting for Response</b></p>	<p><b>Revised response to be provided 3/29/2013 as part of IHCP.</b></p>	<p>3/29/2013</p>
<p>02.04.13-3 RAI-145 Open Item</p>	<p><b>Horizontal Leakage Path for Tank Failure</b> Need: Overarching description of leakage path and basis for assumptions used in the analysis. A description of the physics involved in assessing the leakage path. Areas of interest include groundwater dilution assumptions, SCR dilution assumptions, and effects of any installed drainage systems. Luminant prepared and provided an overarching description of the horizontal leakage path, to discuss the physics involved and to identify and justify assumptions used. RAI-145 S01, Q2.4.13-5, 6 &amp; 7. See TXNB-11057 dated 8/29/2011.</p>	<p>NRC preparing detailed comments to be followed by a conference call (10/26). In lieu of a conference call, a public meeting is scheduled for 3/20/12.  2/14/12 Update: eRAI table shows the status for Question 02.04.13-3 as Resolved/Closed. Questions 5, 6, and 7 are shown as Confirmatory.  4/17/12 Update - Discussed during 3/27/12 Public Meeting on hydrology. Per Update 1, the planned submittal for RAI-145 related topics is unchanged.</p>	<p><b>Luminant to address/update as part of IHCP and as part of supplement to RAI-145.</b></p>	<p>3/29/2013</p>
<p>02.04.02 RAI-139 (4309) Flood Calc</p>	<p>Q 2.4-2-2. Will develop responses by modifying current calculations and conclusion that SBR is not a proposed feature. See TXNB-10052 dated</p>	<p><b>Question 02.04.02-2 - Issued/Waiting for Response</b>  NRC issued white paper on 11/12/11. Conference call held on 12/1/11. Several items identified for clarification by Luminant. All but one are impacted by the changes in the DCD Layout. Luminant to</p>	<p><b>Updates planned as part of</b></p>	<p>4/30/2013</p>

		<p>7/16/10. RAI-139 Supplement issued 10/21/11 via TXNB-11066.</p>	<p>update 12/31/12 as part of IHCP. 6/28/2012 update - Changed from Confirmatory to Issued pending implementation of IHCP. Per Update 1, the planned submittal for RAI-139 related topics is changed from 12/31/12 to 4/30/13.</p>	<p><b>IHCP on 4/30/2013.</b></p>	
<p>02.04.02-1 Surface Flooding Open Item</p>		<p><b>Onsite Flooding from potential Intense Precipitation.</b> Need: Weakness in surface flooding calc need to be addressed. Luminant submitted an updated response via TXNB-11066 on 10/21/11. <b>RAI-139 S01 (Q 02.04.02-2).</b></p>	<p>NRC issued a white paper 10/12/11. Conf call held on 12/1/11. Calculations are impacted by standard plant layout changes and will need to be updated. 2/14/12 Update - RAI-139 is now confirmatory in eRAI Table. 4/17/12 Update - Discussed during 3/27/12 Public Meeting on hydrology. Per Update 1, the planned submittal for RAI-139 related topics is changed from 12/31/12 to 4/30/13.</p>	<p><b>Luminant to address/update as part of IHCP in a supplement to RAI-139.</b></p>	<p>4/30/2013</p>
<p>02.04.10-1 Surface Flooding Open Item</p>		<p><b>Surface Flooding</b> Need: Discussion re erosion due to onsite flooding and drainage, the impact of 3 &amp; 4 drainage on 1 &amp; 2 (boundary), and ongoing actions to ensure design drainage remains available (e.g., surveillances, operation observations, housekeeping) RAI-139 S01 (Q 02.04.02-2). RAI-139 supplement issued 10/21/11 via TXNB-11066.</p>	<p>NRC issued a white paper 10/12/11. Conf call held 12/1/11. Calculations are impacted by standard plant layout changes and will need to be updated. 2/14/12 Update - RAI-139 is now confirmatory in eRAI Table. 4/17/12 Update - Discussed during 3/27/12 Public Meeting on hydrology. Per Update 1, the planned submittal for RAI-139 related topics is changed from 12/31/12 to 4/30/13.</p>	<p><b>Luminant to address/update as part of IHCP.</b></p>	<p>4/30/2013</p>
<p>02.05.04 RAI-233 (6115) Groundwater impact on seismic</p>		<p>Question 02.05.04-26. Followup information regarding the impact of changing groundwater level on slopes and sliding. On 11/18, the NRC staff approved a new due date of 12/2/11. Luminant responded in TXNB-11081 on 12/1/11.</p>	<p>2/1/12 Update - NRC asked that Luminant resend the RAI response. 2/7/12 Luminant provided response and eRAI table changed Q 02.05.04-26 to Responded. Project status report says RAI-233 is confirmatory. 4/17/12 Update - Discussed during 3/27/12 Public Meeting on hydrology. 4/27/2012 updated. Included in IHCP and response scheduled for 2/28/2012. 2012-06-20 update - NRC may change question status to "Issued" for this RAI and other RAIs related to the IHCP. 6/28/2012 update - Changed from Responded to Issued pending implementation of IHCP. Per Update 1, the planned submittal for RAI-233 related topics is changed from 2/28/13 to 5/31/13.</p>	<p><b>Luminant to address/update as part of IHCP and scheduled date for supplemental response is 5/31/2013.</b></p>	<p>5/31/2013</p>
			<p><b>Question 02.05.04-26 - Issued/Waiting</b></p>		

			for Response		
	RAI-233 Stability	Supplement response to RAI-233, revise FSAR 2.5.4 and 2.5.5, and update settlement and bearing capacity, stability of sloper and laterla earth pressure analysis.	Per Update 1, the planned submittal for RAI-233 related topics is changed from 2/28/13 to 5/31/13.	<b>Luminant submit revised response to RAI-233 and address other stability and structural issues.</b>	5/31/2013
<b>133 Chapter Status (1)</b>					
	2 - SITE CHARACTERISTICS	<p>2.0-2.3 SER W/ OIs -February 2013 ACRS Subc - April 2013 ACRS Full - July 2013 ACRS W/O OIs - TBD</p> <p>2.4 Hydrology SER W/ OIs - TBD (ECD Nov 2013) ACRS Subc - TBD (ECD Dec 2013) ACRS Full - TBD ACRS W/O OIs - TBD</p> <p>2.5 Geology SER W/ OIs - TBD (ECD Nov 2013) ACRS Subc - TBD (ECD Dec 2013) ACRS Full - TBD ACRS W/O OIs - TBD</p>	<p>2012-09-26 this chapter is a candidate to issue a split SER with OIs. Luminant recommended that 2.1-2.3 be in one SER and that the ACRS subcommittee be set by NRC. A time frame for 2.4 and 2.5 should be proposed (after IHCP submittals/reviews).</p> <p>2013-01-09 - 2.0-2.3 SE in February 2013. Hydrology (2.5) SE next and 2.4 SE last.</p>	<p><b>NRC complete reviews and tech input for SER W/OI.</b></p> <p><b>Provide schedule for 2.0-2.3 SE and ACRS SC.</b></p>	10/10/2012
<b>03 (19)</b>					
<b>030 IW - Issued/Waiting for Response RAIs (1)</b>					
	03.09.06 RAI-244 (6222) IST	<p>Questions 03.09.06-21, 22, and 23. Relate to IST and procurement specifications. Will be answered along with RAI-239. Due date extended to 1/31/2012 to be consistent with RAI-239. Clarifying conference call held.</p> <p>Response submitted via TXNB-12006 on 2/27/12 for questions 21 and 23. Response to question 22 submitted via TXNB-12007 dated 3/9/12. TXNB-12021 dated 6/13/12 provided a supplemental response to question 22 (to correct the revision level of NUREG-1482).</p>	<p><b>Question 03.09.06-21</b> - Issued waiting for response 2012-06-25 Update - During conference call the NRC sought clarification. Either more detailed required re content of procurement specification or some specs need to be made available for audit. 9/24/12 update- chg from IE to IW 1/23/13 update - to be changed to an open item to be closed in Phase 4.</p> <p><b>Question 03.09.06-22</b> - Confirmatory Action Applicant Response provided by TXNB-12007 on 3/9/12 and supplemented by TXNB-12021 on 6/13/12 (to correct a NUREG reference). IST program for pumps, valves and restraints. 2012-09-26 update - to be changed to CA-A in next eRAI update. 2012-10-09 changed to CA-A</p> <p><b>Question 03.09.06-23</b> - Resolved-Closed</p>	<p><b>NRC review responses.</b></p> <p><b>Question 21 to be changed to an open item for closure in Phase 4.</b></p> <p><b>US-APWR DCWG work with NRC to develop products for audit.</b></p>	12/31/2012
<b>035 IE - In Evaluation RAIs (2)</b>					
		Q 03.11-18 followup to Q 03.11-1. The NRC is preparing a followup question to	2012-08-15 - This RAI is linked to a DCDC RAI which will be addressed during an 8/21 public meeting. RCOLA issues may		

<p>03.11 RAI-239 (6159) EQ Followup - Questions 03.11-18, 19 and 20</p>	<p>03.09.06-13 which is very similar to this question. Q 03.11-19 followup to Q 03.11-2. Describe the transition from the initial EQ program to the EQ program to be implemented during plant operation. Q 03.11-20 followup to Q 03.11-11. License condition for program implementation. 12/15, NRC granted extension to 1/31/2012. Response submitted via TXNB-12006 on 2/27/12.</p>	<p>get resolved at that meeting as a result. 2012-08-29 Update - DCD is being reviewed first (October). RCOLA will be reviewed after DCD. <b>Question 03.11-18</b> - In Evaluation <b>Question 03.11-19</b> - In Evaluation <b>Question 03.11-20</b> - Resolved-Closed DCD submitted EQ Program update 11/1/2012. 2013-01-09 - Staff reviewing DCD now and RCOLA next. ECD two to three weeks (about 1/30/13).</p>	<p><b>NRC review response.</b></p>	<p>2/29/2012</p>
<p>03.03.02 RAI-250 (6342) Hurricane Missiles</p>	<p><b>One question, 03.03.02-9.</b> Relates to a new regulatory guide on hurricane winds. Luminant responded in TXNB-12032 dated 9/14/12.</p>	<p>This question is linked to a DCD question. Luminant should not answer until the DCD formal response is submitted. Extension granted to 5/24/12. 5/9/12, extension granted to 6/26/12. This RAI is linked to the final response from MHI to RAIs (908-6327 and 907-6321) related to RG 1.221 R0 which are scheduled to be submitted by the end of August 2012. Luminant expects to submit its response by September 14, 2012. 2012-06-19 - due date moved to 9/14/12. 9/24/12 update - chg from IW to IE. 2013-01-09 - Review being delayed by need to coordinate multiple chapters. No ECD.</p>	<p><b>NRC review Luminant's response.</b></p>	<p>9/14/2012</p>
<p><b>040 OI - Potential SER Open Item (5)</b></p>				
<p>03.09.06-17 IST Detail Open Item</p>	<p>See RAI-228 (6027). Luminant response to RAI due by 11/7/2011. Luminant responded via TXNB-11077 on November 7, 2011.</p>	<p>Question 03.09.06-17. Clarifying conf call 10/3/11. No update in 10/26/2011 eRAI Report. Question status is Confirmatory Action NRC.</p>	<p><b>NRC confirm response and remove SER Open Item designation.</b></p>	<p>10/7/2011</p>
<p>03.09.06-21 RAI-244 IST</p>	<p>Responded.</p>	<p>Question response is "In Evaluation"</p>	<p><b>NRC review response.</b></p>	<p>2/27/2012</p>
<p>03.11-18 RAI-239 EQ Open Item</p>	<p>Responded</p>		<p><b>NRC review response.</b></p>	<p>2/27/2012</p>
<p>03.11-19 RAI-239 EQ Open Item</p>	<p>Responded.</p>		<p><b>NRC review response.</b></p>	<p>2/27/2012</p>
<p>03.09.06-22 RAI-244 IST</p>	<p>Supplemental response provided.</p>	<p>Question status in "In Evaluation"</p>	<p><b>See RAI discussion. DCWG to provide additional information.</b> <b>NRC review Luminant response.</b></p>	<p>6/13/2012</p>
<p><b>094 Complete Closure Plan Activity (1)</b></p>				
	<p>Evaluation of the NI Complex which shows</p>			

<p>3.7-3.8-10 Evaluation of R/B Complex SSI</p>	<p>that the site-specific SSI analysis results of NI Complex are enveloped by DCD SSI analysis results. Evaluation submitted by TXNB-12039 on 11/29/2012.</p>	<p>Site specific seismic may be impacted by standard plant layout changes or seismic design issues. Update 1 to ISCP changed the submittal date from 9/12 to 11/12.</p>	<p><b>NRC use evaluation as appropriate in reviewing CPNPP seismic design.</b></p>	<p>11/29/2012</p>
<p><b>095 Close Plan Activity (9)</b></p>				
<p>3.7-3.8-20 FSAR R3 UTR R0</p>	<p>FSAR R3 UTR R0 to include: Updates to the plot plan (1.2 and 2.1, <b>2.3 and Appendix 3K</b>); Atmospheric dispersion (<b>2.0 and 2.3</b>); Aircraft hazards (3.5); Main control room habitability (6.4); <b>Unit Switchyard layout (8.2)</b>; Grounding and lightning protection <b>and HVAC electric load changes (8.3)</b>; <b>ESW system re plant layout (9.2)</b>; HVAC (9.4); radiation protection (12.3); and PRA (19.1). [Update 1 changes shown in bold above]</p>	<p>Update 1 to ISCP changed the submittal date from 10/12 to 2/13.</p>	<p><b>Luminant prepare and submit UTR.</b></p>	<p>2/28/2013</p>
<p>3.7-3.8-40 ER R3 UTR R0</p>	<p>UTR will contain the updates based on seismic closure plan including: text, table and figure updates to reflect common foundation and new plant layout (F2.1-1, F2.3-26, F2.3-27, F3.1-1, F3.4-3, F4.1-1, and F6.3-1); table update due to source or receptor location if needed (T5.4-1 and T5.4-3)</p>	<p>Update 1 to ISCP changed the submittal date from 11/12 to 3/13.</p>	<p><b>Luminant prepare and submit UTR.</b></p>	<p>3/29/2013</p>
<p>3.7-3.8-50 FSAR R3 UTR R1</p>	<p>UTR to include: updates to reflect EPRI guidance for earthquake sources in the CEUS (2.5); Fire protection updates (9.5 and 9.A)</p>	<p>Investigate and use latest CAV filter procedure. Update 1 to ISCP changed the submittal date from 2/13 to 4/13.</p>	<p><b>Luminant prepare and submit UTR.</b></p>	<p>4/30/2013</p>
<p>03.07.02 RAI-247 (6266) Seismic Follow-up</p>	<p>Follow-up to RAI-226 questions: 03.07.02-26 is follow-up for 23 (items 2,5,6,7,9,10, and 13) 03.07.02-27 is follow-up for 24 (items 1,3,4,6,7,8 and 9)</p>	<p><b>Questions 03.07.02-26 and 27 - Issued/Waiting for Response</b> The 2/14/12 eRAI Table listed RAI-226 questions 03.07.02-23 and 24 as Confirmatory Action NRC. 4/16/12 Update - Luminant has rolled the response to this RAI into the ISCP. Update 1 to ISCP changed the submittal date from 4/13 to 6/13.</p>	<p><b>Luminant prepare and submit responses.</b></p>	<p>6/28/2013</p>
<p>3.7-3.8-30 Physical Security Plan and High Assurance Evaluation</p>	<p>Via separate letter, updates to the Physical Security Plan and High Assurance Evaluation will be developed to include plant layout changes.</p>	<p>Update 1 to ISCP changed the submittal date from 10/12 to 6/13.</p>	<p><b>Luminant prepare and submit PSP updates. Luminant work with MHI re submittal of HAE update.</b></p>	<p>6/28/2013</p>
<p>3.7-3.8-60 FSAR R3 UTR R2</p>	<p>Updates to site-specific seismic analyses in 3.7, 3.8 and Appendices 3H, 3I, 3J, 3KK, 3LL, and 3MM). Update 1 of ISCP expanded scope of UTR to include updates to FSAR 1.8 (re DCD updates) , 3.4 (re ESWPC), 3.6 (re</p>	<p>3/17/12 Update - Currently Luminant believes that Appendices 3H, 3I, and 3J do not require update. Update 1 to ISCP changed the submittal date from 4/13 to 6/13. <b>Response to RAI-254 (6403) (TXNB-</b></p>	<p><b>Luminant prepare and submit UTR.</b></p>	<p>6/28/2013</p>

	ESWPC), 9.2 (re ESW interface), and 13.6 (re HAE).		<b>12038) noted that F 9.2.5-1R will be revised when F 3.8-206 is completed.</b>		
3.7-3.8-63 RAI-221 Supplement	Supplent response to RAI-221 to reflect updated site-specific seismic analysis.		Update 1 to ISCP changed the submittal date from 4/13 to 6/13.	<b>Luminant prepare and submit supplement.</b>	6/28/2013
3.7-3.8-66 RAI-226 Supplement	Supplent response to RAI-226 to reflect updated site-specific seismic analysis.		Update 1 to ISCP changed the submittal date from 4/13 to 6/13.	<b>Luminant prepare and submit supplement.</b>	6/28/2013
3.7-3.8-80 FSAR R3 UTR R3	UTR to include site-specific analysis of NI compls 3.7, 3.8 and Appendix 3NN).		Update 1 - submittal will also address FSAR 19.1, PRA. Submittal date changed from 6/13 to 8/13.	<b>Luminant prepare and submit UTR.</b>	8/30/2013
<b>133 Chapter Status (1)</b>					
	<b>Ch 3 less 3.7 and 3.8</b> SER W/ OIs - TBD (ECD May or June 2013) ACRS Subc - TBD (ECD August 2013) ACRS Full - TBD ACRS W/O OIs - TBD <b>3.7 and 3.8</b> SER W/ OIs - TBD (ECD Feb 2014) ACRS Subc - TBDF (ECD March 2014) ACRS Full - TBD ACRS W/O OIs - TBD		2012-09-26 update - this chapter is a candidate for a split SER. Luminant recommended that one SE cover 3.1-3.6 and 3.9-3.13 and that an ACRS date be set for this portion (June 2013). A time frame should be set for 3.7-3.8 ACRS after ISCP submittals and reviews.	<b>Complete reviews and tech input for SER W/OI.</b>	10/10/2012
<b>04 (1)</b>					
<b>133 Chapter Status (1)</b>					
4 - REACTOR	SER W/ OIs - <b>Complete</b> 9/11/2012 ACRS Subc - <b>Complete</b> October 2012 ACRS Full - 4/11/13 ACRS W/O OIs - TBD Phase 4 - July 2013		<b>Open Item:</b> 1-1. ASER Constraints: COLA ACRS FC briefing DCD Topical Reviews DCD ASER	<b>CompleteACRS Full Committee briefing.</b>	11/21/2012
<b>05 (2)</b>					
<b>042 OI - Resolved SER Open Item (1)</b>					
05.02.03.01-1 Open Item	Commit to EPRI Guidance in effect at time of application for primary chemistry control (see RAI 215-5683). Luminant responded via TXNB-11030 on 5/2/11.			<b>NRC review response. NRC spreadsheet of 5/18 changed to confirmatory.</b> <b>NRC close in SE without OIs.</b>	5/9/2011
<b>133 Chapter Status (1)</b>					
5 - REACTOR COOLANT AND CONNECTING SYSTEMS	SER W/ OIs - <b>Completed</b> 4/29/11 ACRS Subc - <b>Completed</b> 5/27/11 ACRS Full - <b>Completed</b> 9/6/12 ASER W/O OIs - TBD (ECD April 2013) Phase 4 - March 2013		<b>Open Items:</b> 1-1 05.02.03.01-1 (215-5363) ASER constraints: <del>Confirmatory Items</del> - None <del>FSAR Revision</del> - NA DCD ASER - ECD March 2013	<b>NRC issue ASER. Provide ECD.</b>	10/10/2012
<b>06 (3)</b>					
<b>030 IW - Issued/Waiting for Response RAIs (1)</b>					
			<b>Question 06.02.02-6</b> - Issued/Waiting for Response		

<p>06.02.02 RAI-272 (6997) Contmt Cleanliness</p>	<p>Two questions (06.02.02-6 and 7) regarding DCD references in the FSAR and containment cleanliness.</p>	<p>Concerns DCD references in FSAR <b>Question 06.02.02-7</b> - Issued/Waiting for Response Concerns containment cleanliness. <b>Luminant assessing actions taken by Units 1 and 2.</b></p>	<p><b>Luminant to determine if clarifying conference call is needed.</b></p>	<p>3/5/2013</p>
<p><b>035 IE - In Evaluation RAIs (1)</b></p>				
<p>06.02.02 RAI-271 (6965) COL 6.2(6)</p>	<p>Address COL 6.2(6) in FSAR. Luminant responded via TXNB-13001 on 1/17/2013.</p>	<p><b>Question 06.02.02-5</b> - In evaluation</p>	<p><b>NRC review response and update eRAI Table.</b></p>	<p>1/17/2013</p>
<p><b>133 Chapter Status (1)</b></p>				
<p>6 - ENGINEERED SAFETY FEATURES</p>	<p>SER W/ OIs - April 2013 ACRS Subc - TBD (ECD Aug 2013) ACRS Full - TBD ASER W/O OIs - TBD</p>	<p>ACRS subcommittee briefing awaiting resolution of non-concurrence with DCD SE. Presentation needs to address Cyber Security fire walls.</p>	<p><b>Complete reviews and tech input or SER W/OI. Provide dates for SE and ACRS SC briefing.</b></p>	<p>10/10/2012</p>
<p><b>07 (1)</b></p>				
<p><b>133 Chapter Status (1)</b></p>				
<p>7 - INSTRUMENTATION AND CONTROLS</p>	<p>SER W/ OIs - February 2013 ACRS Subc - April 2013 ACRS Full - TBD ASER W/O OIs - TBD</p>	<p>ACRS subcommittee briefing awaiting resolution of non-concurrence with DCD SE. Presentation needs to address Cyber Security fire walls.</p>	<p><b>Goes to ACRS subcommittee with DCD Chapter 7. Need to address hardware vs software for cyber security controls. NRC confirm SE and ACRS SC briefing dates.</b></p>	<p>4/25/2013</p>
<p><b>08 (5)</b></p>				
<p><b>035 IE - In Evaluation RAIs (1)</b></p>				
<p>8.2-31 RAI-263 (6884) NRCB re Loss of one phase offsite power</p>	<p>One question (8.2-31) with three parts. Concerns the Byron event where a problem on one phase of offsite power resulted in unit trip. Response submitted via TXNB-12040 on 11/29/2012.</p>	<p><b>Question 8.2-31</b> - In Evaluation 2012-11-01 - Clarifying conference call held. 2012-11-07 update - Luminant and Mitsubishi working on the response to address various challenges as identified by operating plants. 2012-11-12 Luminant requested an extension to 12/3/12. 2012-11-21 extension granted. 2013-01-09 - NRC staff may request a conference call to discuss the Luminant response.</p>	<p><b>NRC review response. NRC staff, Luminant and MHI/MNES to continue to investigate and to follow the nuclear industry. Industry public meeting expected in February 2013.</b></p>	<p>11/29/2012</p>
<p><b>037 UC-U Unresolved-Closed, Follow-up Unknown (1)</b></p>				
		<p>3/29/12 Update - Clarifying conference call held. Luminant asked for more time to respond re GDC 5 concerns. NRC to reassess their position. Extension granted to 5/17/12. 4/26/12 - Clarifying call held with branch</p>	<p><b>NRC is writing a position paper on application of GDC 5 During September DCWG meeting, NRC committed to</b></p>	

<p>08.01 RAI-249 (6316) Shared Offsite Elec</p>	<p>NRC is asking questions re GDC-5. One question, 08.01-3, with four parts. Response provided via TXNB-12013 dated 5/16/2012.  <b>Open Item 08.01-1</b> (previously associated with question 08.01-2 from RAI 009-2576)</p>	<p>chief. NRC to provide position on GDC 5. 2012-08-27 Conference call with branch chief. NRC staff maintains that GDC 5 applies. Luminant disagrees. 9/13/12 update - discussed at DCWG meeting. NRC projected a position paper in October 2012. (Confirmed 9/26/12) 2012-11-07 update - NRC is discussing a final draft and it may be available soon.  <b>Question 08.01-3</b> - Unresolved-Closed (changed from IE on 12/10/12) - no follow-up identified</p>	<p><b>provide to Luminant in October 2012.</b>  <b>NRC review dependent on finalizing position paper. No time frame identified.</b>  <b>NRC identify follow-up activity.</b>  Conference call scheduled for 1/28 but rescheduled for 2/6/13 due to weather.</p>	<p>2/6/2013</p>
<p><b>042 OI - Resolved SER Open Item (1)</b></p>				
<p>08.02 RAI-182 (5116) Offsite Power</p>	<p><b>Question 08.02-30 is Open Item 08-02-1.</b> Question 08.02-29 regarding inaccessible cable monitoring program and 08.02-30 regarding anti-motoring protective relay for main generator output breaker. Clarifying conference call held on 11/12, new due date 12/10. On 12/2, an extension was granted for one week to 12/17. Response submitted in TXNB-10087 dated 12/16/10. S01 issued 9/16/11 via TXNB-11060.</p>	<p><b>Question 08.02-29 and 30</b> - Resolved-Closed  Confirmatory: 29 and 30. Q29 in COLA R2. Q08.02-30 not in COLA R2. 4/24 Changed from CN-A to CN-N 4/27/12 Question 29 changed from Confirmatory NRC to Resolved/Closed. 2012-09-28 update - Steve stated that question 30 is being re-statused as Resolved-Close. 2012-10-09 status of 30 changed to RC.</p>	<p><b>PLAN AGREED UPON.</b>  <b>NRC updated status of review. NRC close Open Item in SER without OIs.</b></p>	<p>12/17/2010</p>
<p><b>075 Conference Calls (1)</b></p>				
<p>GDC-5 and Offsite Power System</p>	<p>Per the 12/5/12 DCWG meeting, Luminant has proposed the week of 1/21/13 for a conference call for the NRC staff to present its position and for Luminant to understand that position.</p>	<p>Luminant to provide areas where clarification is requested.  If necessary, Luminant may request that the position be provided in writing after the conference call.  Call scheduled for 1/28/13 at 11am EST (10am CST). Luminant provided talking points. Rescheduled due to weather to 2/6/13.</p>	<p><b>Conduct call as scheduled..</b></p>	<p>2/6/2013</p>
<p><b>133 Chapter Status (1)</b></p>				
<p>8 - ELECTRIC POWER</p>	<p>SER W/ OIs - <b>Complete</b> July 2011 ACRS Subc - <b>Complete</b> August 17, 2011 ACRS Full - <b>Complete</b> 9/6/12 ASER W/O OIs - TBD</p>	<p><b>Open Items:</b> 1-1 08.01-1 (2576 question 08.01-2) 08.02-1 (5116 question 08.02-30)</p>	<p><b>Resolve open items.</b></p>	<p>1/28/2013</p>
<p><b>09 (3)</b></p>				
<p><b>090 Action CPNPP (2)</b></p>				
<p>FSAR update re UHS Heat Load</p>	<p>An observation from Chap 9 audit concerned UHS heat load bounding scenario. An FSAR update needed to clarify scenario and heat load values.</p>	<p>Luminant intends to include update in FSAR R3 UTR R0 which is scheduled for February of 2013,  <b>Question 09.04-05-19</b> - Confirmatory Action NRC <b>Question 09.04-05-20</b> - Resolved-Closed</p>	<p><b>Luminant submit updates to FSAR.</b></p>	<p>2/28/2013</p>



	<p>Questions 09-04-05-19 to 25.</p> <p>Q 19 if a followup to Q 12 and 14.                  Q 22 if a followup to Q 3,                  Q 23 if a followup to Q 5 and 17.                  Q 24 if a followup to Q 12 and 15.                  Q 25 if a followup to Q 10 and 18.</p> <p>Response submitted via TXNB-12006 on 2/27/12. Supplement submitted 8/29/2012 for question 23.</p>	<p><b>Question 09.04-05-21</b> - Resolved-Closed  <b>Question 09.04-05-22</b> - Confirmatory Action NRC  <b>Question 09.04-05-23</b> - Confirmatory Action NRC  <b>Question 09.04-05-24</b> - Resolved-Closed  <b>Question 09.04-05-25</b> - Resolved-Closed</p> <p>9/18/12 Update - 23 changed to IW                  9/24/12 update - 23 chaged from IW to IE and 24 changed from CA-N to RC                  2012-11-07 - NRC asked for clarifying call.</p>	<p><b>NRC confirm FSAR and write SE.</b></p> <p><b>Luminant provide supplement information re question 23.</b></p>	<p>3/4/2013</p>
<p><b>133 Chapter Status (1)</b></p>				
<p>9 - AUXILIARY SYSTEMS</p>	<p>SER W/ OIs - ECD May 2013                  ACRS Subc - June 2013                  ACRS Full - TBD                  ASER W/O OIs - TBD</p>	<p>Seismic closure plan may impact the chapter review. Luminant suggested that the NRC consider issuing the SE based on the current reviews and make the ISCP updates an open item. NRC to consider suggestion. This approach may work of other chapters as well.</p>	<p><b>Complete reviews and tech input for SER W/OI. Working on DCD SE. COL SE to follow shortly thereafter.</b></p> <p><b>NRC confirm dates for SE and ACRS SC briefing.</b></p>	<p>10/10/2012</p>
<p><b>10 (2)</b></p>				
<p><b>090 Action CPNPP (1)</b></p>				
<p>10.04.08 RAI-237 (6166) SGBD</p>	<p>Q 10.04.08-3 asks for additional details. TXNB-11084 dated 12/8/11 provides the Luminant response.</p>	<p><b>Question 10.04.08-3</b> - Confirmatory Action Applicant</p> <p>2/28/12 Update - Linked to a DCD issue. Staff needs resolution on DCD issue first. NRC has requested a conference for clarification of response. A good date has not yet been confirmed.                  2012-08-20 update - Clarifying call held. NRC reviewers questions were addressed with no follow-up action required.                  2012-08-27 update - NRC identified a change in a figure not incorporated into FSAR R3.                  2012-09-18 Update - status changed from IE to CA-A</p>	<p><b>NRC review response.</b></p> <p><b>Luminant to include corrected figure in FSAR R4.</b></p>	<p>12/8/2011</p>
<p><b>133 Chapter Status (1)</b></p>				
<p>10 - STEAM AND POWER CONVERSION SYSTEM</p>	<p>SER W/ OIs - <b>Complete</b> July 2011                  ACRS Subc - <b>Complete</b> 8/17/11                  ACRS Full - <b>Complete</b> 9/6/12                  ASER W/O OIs - TBD (ECD Jan 2014)</p>	<p><b>Open Items:</b>                  1-1</p>	<p><b>NRC resolve open items and issue ASER. Provide ECD for ASER.</b></p>	<p>10/10/2012</p>
<p><b>11 (3)</b></p>				
<p><b>042 OI - Resolved SER Open Item (2)</b></p>				
	<p>RAI 39, 11.4-3 and 4, LWMS, 2 ques.</p>	<p>CU-Q                  11.04-3 RAI-200 11.03-3                  FU-Q                  2/1/12 Update - status to be changed to</p>		

	11.04 RAI-039 (3401) LWMS	Answers submitted via TXNB-09055 dated 10/19/09. <b>Open Item 11.04-1</b> (question 11.04-4) - Resolved-Closed	Confirmatory in upcoming eRAI report. 2/7/12 eRAI Table changed q 11.04-4 from Responded - SER Open Item to Confirmatory with no SER Open Item designation. 3/13/12, Q3 changed to Resolved/Closed. 2012-07-24 Question 4 Changed to RC.	<b>NRC close open item in SER without open items.</b>	10/19/2009
	11.02-18 RAI-224 (5854) Evap Pond Sampling	Q 11.02-18. Concerns how we will sample the Evap Pond. Response submitted via TXNB-11061 dated 9/29/11. Conference call held 10/5/11. Luminant to supplement response base upon the call. TXNB-11076 (11/7/11) provided supplemental information (S01) regarding sampling guidance considered. <b>Open Item 11.02-1</b>	2/7/12 eRAI Table changed from Responded - SER Open Item to Confirmatory with no SER Open Item designation. 2012-07-24 Changed to Resolved-Closed	<b>NRC close out in SER without open items.</b>	11/7/2011
<b>133 Chapter Status (1)</b>					
	11 - RADIOACTIVE WASTE MANAGEMENT SYSTEM	SER W/ OIs - <b>Complete</b> August 2011 ACRS Subc - <b>Complete</b> October 2011 ACRS Full - <b>Complete</b> 9/6/12 ASER W/O OIs - TBD Phase 4 - april 2013	<b>Open Items:</b> <b>11.02-1</b> (see RAI 224-5854, question 11.02-18 re Evap Pond sampling) <b>11.04-1</b> (see RAI-039-3401, question 11.04-4 re Interim Rad Waste Storage Bldg.)	<b>Resolve OIs and Issue SER Without OI. Provide ECD for ASER.</b>	10/10/2012
<b>12 (2)</b>					
<b>042 OI - Resolved SER Open Item (1)</b>					
	12 Open Item	<b>Open Item 12.02-1</b> - license condition (s) re Parts 30, 40 and 70. NRC projects an OI based on RAI-198, 30, 40 and 70 compliance. May need an updated of T13.4-201 to indicate when Rad Prot Manager will be in place. Clarification re rad protection supervisor provided via TXNB-11080 dtd 11/14/11.	Included in SER but not in eRAI report as of 10/5/11. No update in 10/18/11 eRAI Report. Clarification received from reviewer on 10/20/11. 2012-01-04 update - being changed to confirmatory. 2012-09-18 Update - All RAI-198 questions statused as Resolved-Closed.	<b>NRC close open item in SER without open items.</b>	11/14/2011
<b>133 Chapter Status (1)</b>					
	12 - RADIATION PROTECTION	SER W/ OIs - <b>Complete</b> August 2011 ACRS Subc - <b>Complete</b> October 2011 ACRS Full - <b>Complete</b> 9/6/12 ASER W/O OIs - TBD (ECD Jan 2014)	<b>Open Items:</b> 1-1 12.02-1 (see RAI-198) FSAR R3 UTR R0 may include updates due to ISCP. FSAR R4 scheduled for November 2013.	<b>Resolve OIs and Issue SER without OIs. Provide schedule for ASER.</b>	10/10/2012
<b>13 (4)</b>					
<b>030 IW - Issued/Waiting for Response RAIs (1)</b>					
			<b>Question 13.06.01-59</b> - Waiting for Official Response <b>Question 13.06.01-60</b> - Waiting for Official Response		

<p>13.06.01 RAI-270 (6963)</p>	<p>2013-01-09 RAI not yet received by Luminant.</p>	<p><b>Question 13.06.01-61-</b> Waiting for Official Response  <b>Question 13.06.01-62 -</b> Waiting for Official Response  <b>Question 13.06.01-63 -</b> Waiting for Official Response                  2013-01-09 - Steve to contact Bob Reible before transmitting by mail.</p>	<p><b>NRC issue RAI to Luminant.</b></p>	
<p><b>041 OI - SER Open Item (1)</b></p>				
<p>13.06.01 RAI-234 (6068) Security Followup</p>	<p><b>Open Item:</b> See Chapter 13 SE with OIs.                  Questions 13.06.01-57 and 58. Followup questions concerning target sets and defense. Clarifying conference call held 11/2/11. Luminant to perform a table top.                  TXNB-11085 dated 12/8/11 provides the Luminant response.                  Final resolution of the issues is tied to the HAE report which will be issued by Mitsubishi on the DCD docket after the standard plant layout is finalized. TXNB-12005 of 2/20/12 provided a submittal date of 10/31/12.</p>	<p>2/15/12 Update - Discussed need to updated HAE one more time to address all layout changes and new scenarios based on this RAI response.                  Proposed date has been changed by Standard Plant layout changes. New date June 2013.  <b>Question 13.06.01-57 -</b> Issued waiting for response  <b>Question 13.06.01-58 -</b> Issued waiting for response</p>	<p><b>NRC Review response.</b>  <b>Luminant provide HAE revision.</b></p>	<p>6/28/2013</p>
<p><b>090 Action CPNPP (1)</b></p>				
<p>EP R3 UTR R0 - Revised Regulations Update</p>	<p>Provide an update to the EP for CPNPP Units 3 and 4 based on the recent revision to the regulations.</p>	<p>Luminant intends to implement the changes on Units 1 and 2 first and then the same or similar changes will be made to the EP for Units 3 and 4.                  Current estimate for the UTR is early 2013.</p>	<p><b>Submit EP R3 UTR R0.</b>  <b>NRC staff projects performing review from April to September 2013.</b></p>	<p>3/31/2013</p>
<p><b>133 Chapter Status (1)</b></p>				
<p>13 - CONDUCT OF OPERATIONS</p>	<p>SER w/ OIs - <b>Complete</b> August 2012                  ACRS Subc - <b>Complete</b> September 2012                  ACRS Full - April 11, 2013                  ASER w/O OIs - TBD</p>	<p><b>Open Items:</b>                  Non-security portions - None                  Security portion - (13.6-1 for security related to HAE report update and 13.7-1 for FFD)  <b>2012-03-15 Luminant provided comments on the SE with OIs.</b>                  2012-09-26 update - the staff expects some questions from the ACRS subcommittee:</p> <ul style="list-style-type: none"> <li>• Hardware vs software for cyber security</li> <li>• Staffing for multi-unit events</li> </ul>	<p><b>Complete full ACRS briefing.</b>  <b>Address Luminant comments on SE with Open Items.</b>  <b>Provide schedule for ASER.</b></p>	<p>10/10/2012</p>

	NRC to write RAIs if Luminant input required		
<p><b>14 (2)</b></p> <p><b>035 IE - In Evaluation RAIs (1)</b></p>			
<p>14.03 RAI-056 (2583) ASME ITAAC</p>	<p>RAI 56 14.3.3-1 to 4. ASME ITAAC 4 ques. Answers provided by TXNB-09058 dated 10/26/09. NRC provided a clarification re a needed ITAAC for design of components and piping.</p> <p>Supplemental response provided for questions 1 and 2 by TXNB-12025 on 7/16/12.</p> <p>2012-10-18, Luminant email confirmed that DCD addressed stress report issue and that R-COLA revisions were not required.</p> <p>2012-11-07 - Reviewer writing SE and expects to close. No challenges identified.</p>	<p>Confirmatory: 1, 2 Resolved/Closed: 3 Closes/Unresolved: 4 CU-Q FU-Q 14.03.03-4 RAI-212 14.03.03-5 4/24 q 1 and 2 changed from CN-A to CN-N Based on need to supplement ITAAC to address design, the COLA rev. changed from 2 to 4.</p> <p>2012-08-15 update - NRC needs clarification re type of report to be developed re AC column (ITAAC 21). Followup interactions required.</p> <p>2012-08-22 update - the same clarification has been requested on the DCD. The DCD solution is being pursued by MHI with the NRC and should resolve the RCOLA as well. Stress Report is defined in DCD section 14B.2. All questions restated as In Evaluation.</p> <p><b>Questions 14.03.03-1</b> - In Evaluation (2013-01-09 NRC projects an updated status by end of January 2013) - (per Otto email of 1/24, some typos identified in the answer to question 1 and we should use two ITAAC.</p> <p><b>Question 14.03.03-2</b> - Confirmatory Action Applicant (2/4/13 Question 2 is now confirmatory.)</p> <p><b>Questions 14.03.03-3, 4</b> - Resolved-Closed (responded date 10/26/09) - (per Otto email of 1/24, and 2/4 table update questions 3 and 4 are now Resolved-Closed)</p>	<p>3/4/2013</p> <p><b>NRC review responses.</b></p> <p><b>NRC assess MHI/DCD resolution.</b></p> <p><b>Luminant supplement corrections and clarifications.</b></p>
<p><b>133 Chapter Status (1)</b></p>			
<p>14 - VERIFICATION PROGRAMS</p>	<p>SER W/ OIs - TBD (ECD Aug 2013) ACRS Subc - TBD (ECD Sept 2013) ACRS Full - TBD ACRS W/O OIs - TBD</p>	<p>2012-09-26 update - this chapter is a candidate to have a split SER W/ OIs.</p> <p>2013-01-09 - multiple SEs projected. 14.2 SE first.</p>	<p>10/10/2012</p> <p><b>Complete reviews and tech input for SER W/OI. Provide schedule for SE and ACRS SC briefing.</b></p>
<p><b>15 (1)</b></p> <p><b>133 Chapter Status (1)</b></p>			

15 - TRANSIENT AND ACCIDENT ANALYSES	SER W/ OIs - <b>Complete</b> June 2012 ACRS Subc - <b>Complete</b> July 2012 ACRS Full - April 11, 2013 ASER W/O OIs - TBD Phase 4 - March 2013	No OIs.	<b>Complete full committee briefing. Provide schedule for ASER.</b>	10/10/2012
<b>16 (1)</b>				
<b>133 Chapter Status (1)</b>				
16 - TECHNICAL SPECIFICATIONS	SER W/ OIs - January 2013 ACRS Subc - February 21 & 22, 2013 ACRS Full - April 11, 2013 ACRS W/O OIs - TBD	2012-09-26 update - this chapter is a candidate to be issued with the pending DCD items as Open Items.  2013-01-09 - SE projects for about 1/25/13.	<b>Issue SER with OIs.</b>	1/15/2013
<b>17 (1)</b>				
<b>133 Chapter Status (1)</b>				
17 - QUALITY ASSURANCE AND RELIABILITY ASSURANCE	SER W/ OIs - <b>Complete</b> January 2013 ACRS Subc - February 21 & 22, 2013 ACRS Full - April 11, 2013 ACRS W/O OIs - TBD	2012-09-26 update - SER W/ OIs written but not issued pending issuance of DCD SE.  2013-01-04 Luminant provided comments on draft SE with OIs.	<b>Complete ACRS SC briefing. Address Luminant comments on draft SE with OIs.</b>	10/10/2012
<b>18 (1)</b>				
<b>133 Chapter Status (1)</b>				
18 - HUMAN FACTORS ENGINEERING	SER W/ OIs - TBD ACRS Subc - TBD ACRS Full - TBD ACRS W/O OIs - TBD	2012-09-26 update - RCOLA SER W/ OIs written but not issued pending issuance of DCD SE.	<b>Complete tech input for SER W/OI. Steve has written the draft SER for this IBR'ed chapter. Confirm schedule for SE and ACRS SC briefing.</b>	10/10/2012
<b>19 (4)</b>				
<b>035 IE - In Evaluation RAIs (3)</b>				
19 RAI-264 (6877) Ext Winds and Hazards	Two questions, 19-21 re extreme winds and 19-22 re screening of external hazards.  19-21 is a follow-up to 19-19.  Response provided in TXNB-12043 dated 12/18/2012.	<b>Question 19-21</b> - In Evaluation. <b>Question 19-22</b> - In Evaluation.  A clarifying call was held on 11/15. Luminant requested an extension to 12/19 (via email on 11/20) due to hurricane, and the need for clarification - extension was granted.	<b>NRC complete review of question responses.</b>	12/19/2012
19-23 RAI-267 (6907) Averted Cost	One question about averted cost as presented in the environmental report.  Response provided in TXNB-12043 dated 12/18/2012.	<b>Question 19-23</b> - In Evaluation.  Luminant requested a one week extension due to the Thanksgiving holiday to 12/19/12. Granted 11/19. 2012-11-20 Added to eRAI Table.	<b>NRC review question response.</b>	12/19/2012
19 RAI-268 (6913) 19-24,25,26 COL	Three PRA related questions. 19-24 - COL action items 19-25 - Use of PRA and RIED applications 19-26 - Plant-specific PRA technical	<b>Question 19-24</b> - In Evaluation <b>Question 19-25</b> - In Evaluation <b>Question 19-26</b> - In Evaluation	<b>NRC review question</b>	12/21/2012

Items, RI, Tech Adeq	adequacy	Response provided in TXNB-12043 dated 12/18/2012.	Luminant requested a one week extension due to the Thanksgiving holiday to 12/21/12. Granted 11/19. 2012-11-20 Added to eRAI Table.	<b>responses.</b>	
<b>133 Chapter Status (1)</b>					
19 - PROBABILISTIC RISK ASSESSMENT AND SEVERE ACCIDENT EVALUATION	SER W/ OIs - January 2013 ACRS Subc - February 21 & 22, 2013 ACRS Full - April 11, 2013 ACRS W/O OIs - TBD		2013-01-09 - SE to be issued soon. The current question which are In Evaluation are expected to be Open Items.	<b>Issue SER W/OI. Complete ACRS SC and FC briefings.</b>	10/10/2012
<b>Part 01 Fin (2)</b>					
<b>090 Action CPNPP (2)</b>					
EFH Financial Status and Gas Prices	Open discussion regarding potential impacts, if any, on the financial status of EFH and the cost of natural gas on the information in Part 1 of the COLA.		A conference call between Luminant and the NRC staff is being considered for May 2013.	<b>Propose a date and time for a conference call.</b>	4/30/2013
Negotiation Action Plan	Discuss the potential for foreign influence. Call held on Thursday, 1/20, at 10am EST. Luminant assess NRC feedback and develop a plan to resolve. Luminant is standing by its submittal for now. Luminant is standing by the submitted plan at this time. May become an Open Item. Need to resolve before phase 6. Luminant submitted request to track as a Phase 2 Open Item on 7/28/11 (TXNB-11052).			<b>Luminant to re-initiate review (approximately second quarter 2013).</b>	6/29/2013
<b>Part 03 ER (3)</b>					
<b>090 Action CPNPP (2)</b>					
Potential alternate pipeline route	Luminant is exploring an alternate pipeline route based upon ability to obtain right-of-ways. The FSAR and ER have not been revised and may not be but Luminant wants to have alternatives identified and available. 5/19: Michael Willingham noted that any changes to the ER could affect the environmental review schedule.			<b>Luminant determine if update required and inform NRC.</b>	12/31/2012
Update NRO re Transmission Lines	In March of 2010, Luminant informed the NRC that, due to actions by ERCOT, the studies (or at least portions of the studies) regarding off-site power may need to be redone by Oncor. Some of the transmission lines or their routes may change. Some information may be available in the fall of 2010 but some final information may not be available until the spring of 2011.			<b>Luminant keep NRC informed of update staus. Subject of future drop in discussion with NRC.</b>	12/31/2012
<b>133 Chapter Status (1)</b>					
				<b>None.</b>	

Environmental Report	Sections complete - All DEIS - Issued Final EIS - Issued		Supplement later if new and significant changes occur. Luminant keep ER correct via UTRs and ER revisions (as part of COLA revisions).	
<b>Part 10 ITAAC (1)</b>				
<b>100 Action NRO (1)</b>				
License Conditions	Generic discussions are ongoing between the NRC Staff (Jerry Wilson) and the industry (NEI COL TF) re standard/typical license conditions. NRC staff is also looking at plant specific license conditions for CPNPP Units 3 and 4. A partial update was included in response to RAI-198 for 10 CFR 30, 40, and 70.		NRC, when time is appropriate, initiate discussion of license conditions for CPNPP Units 3 and 4.	1/31/2013

Total: 89

CPNPP Units 3 and 4

Print

# Licensing Conference Calls

Cancel Filter

	Title	CA R2	CA R3	CA R4	Responded
	<b>02 (2)</b>				
	02.05.05 RAI-019 (2930) Stability of Slopes	1			10/28/2009
	02.05.04 RAI-223 (5716) ITAAC Concrete Fill		1		7/28/2011
	<b>03 (6)</b>				
	03.07.02 RAI-060 (2879) Seismic	4			11/24/2009
	03.02.02 RAI 180 (5090) Codes and Standards	1			11/18/2010
	03.07.02 RAI-192(5255) Concrete	2			1/27/2011
	03.07.02, RAI-221 (5798) SASSI and DCD Seismic		2		8/4/2011
	03.09.06 RAI-244 (6222) IST			1	6/13/2012
	03.06.01 RAI-262 Pipe Hazards			1	9/26/2012
	<b>06 (1)</b>				
	06.04 RAI-240 (6158) CRH Habit			1	6/13/2012
	<b>09 (6)</b>				
	09.01.05 RAI-052 (3294) Heavy Loads			1	6/13/2012
	09.04.05 RAI-243 (6124) UHS Vent		2		8/29/2012
	09.02.05 RAI-252 (6358) UHS			9	9/10/2012
	09.02.01 RAI-251 (6348) ESWS			5	12/3/2012
	09.05.04 RAI-265 (6775) Vault and Tunnel HVAC			1	12/18/2012
	09.04.05 RAI-266 (6898) Room and Duct Heaters			2	12/18/2012
	<b>10 (1)</b>				
	10.04.08 RAI-237 (6166) SGBD			1	12/8/2011
	<b>12 (3)</b>				
	12.03-12.04 RAI-099 (3511) Rad Prot Design Features	1			11/11/2009
	12.3-12.4, RAI-135(4206), Contam Minimization			1	7/28/2011
	12.03-12.04, RAI-225 (5981) Zinc Inj		1		9/16/2011
	<b>13 (2)</b>				
	13.04 RAI-255 (6447) Table Error			1	5/16/2012
	13.03 RAI-258 (6449) EALS			3	7/16/2012
	<b>14 (6)</b>				
	14.03.07 RAI-083 (3532) ITAAC	1			11/13/2009
	14.03.07 RAI-245 (6265) Temp Sw Seismic		1		2/27/2012
	14.02 RAI-098 (3790) IST			1	6/7/2012
	14.03 RAI-056 (2583) ASME ITAAC			1	7/16/2012





14.02 RAI-257 (6457) UHS Testing			1	11/12/2012
14.03.07 RAI-254 (6403) Testing for UHS Components			1	11/26/2012
<b>19 (1)</b>				
19-20 RAI-259 (6441) RITS External Events			1	6/21/2012

**Totals:**

Total: **28**

# Licensing Conference Calls



	Title ▼▲	Description	IE ▼▲	PM Status Update	Action Required	Responded ▼▲
➔	03.11 RAI-239 (6159) EQ Followup - Questions 03.11-18, 19 and 20	<p>Q 03.11-18 followup to Q 03.11-1. The NRC is preparing a followup question to 03.09.06-13 which is very similar to this question.</p> <p>Q 03.11-19 followup to Q 03.11-2. Describe the transition from the initial EQ program to the EQ program to be implemented during plant operation.</p> <p>Q 03.11-20 followup to Q 03.11-11. License condition for program implementation.</p> <p>12/15, NRC granted extension to 1/31/2012.</p> <p>Response submitted via TXNB-12006 on 2/27/12.</p>	2	<p>2012-08-15 - This RAI is linked to a DCD RAI which will be addressed during an 8/21 public meeting. RCOLA issues may get resolved at that meeting as a result.</p> <p>2012-08-29 Update - DCD is being reviewed first (October). RCOLA will be reviewed after DCD.</p> <p><b>Question 03.11-18</b> - In Evaluation</p> <p><b>Question 03.11-19</b> - In Evaluation</p> <p><b>Question 03.11-20</b> - Resolved-Closed</p> <p>DCD submitted EQ Program update 11/1/2012.</p> <p>2013-01-09 - Staff reviewing DCD now and RCOLA next. ECD two to three weeks (about 1/30/13).</p>	<p><b>NRC review response.</b></p>	2/27/2012
	08.01 RAI-249 (6316) Shared Offsite Elec	<p>NRC is asking questions re GDC-5. One question, 08.01-3, with four parts.</p> <p>Response provided via TXNB-12013 dated 5/16/2012.</p> <p><b>Open Item 08.01-1</b> (previously associated with question 08.01-2 from RAI 009-2576)</p>		<p>3/29/12 Update - Clarifying conference call held. Luminant asked for more time to respond re GDC 5 concerns. NRC to reassess their position. Extension granted to 5/17/12.</p> <p>4/26/12 - Clarifying call held with branch chief. NRC to provide position on GDC 5.</p> <p>2012-08-27 Conference call with branch chief. NRC staff maintains that GDC 5 applies. Luminant disagrees.</p> <p>9/13/12 update - discussed at DCWG meeting. NRC projected a position paper in October 2012. (Confirmed 9/26/12)</p> <p>2012-11-07 update - NRC is discussing a final draft and it may be available soon.</p> <p><b>Question 08.01-3</b> - Unresolved-Closed (changed from IE on 12/10/12) - no follow-up identified</p>	<p><b>NRC is writing a position paper on application of GDC 5 to offsite power systems. During September DCWG meeting, NRC committed to provide to Luminant in October 2012.</b></p> <p><b>NRC review dependent on finalizing position paper. No time frame identified.</b></p> <p><b>NRC identify follow-up activity.</b></p> <p>Conference call scheduled for 1/28 but rescheduled for 2/6/13 due to weather.</p>	5/16/2012
		RAI 56 14.3.3-1 to 4. ASME		<p>Confirmatory: 1, 2 Resolved/Closed: 3 Closes/Unresolved: 4 CU-Q FU-Q 14.03.03-4 RAI-212 14.03.03-5 4/24 q 1 and 2 changed from CN-A to CN-N Based on need to supplement ITAAC to address design, the COLA rev. changed from 2 to 4.</p>		

<p>14.03 RAI-056 (2583) ASME ITAAC</p>	<p>ITAAC 4 ques. Answers provided by TXNB-09058 dated 10/26/09. NRC provided a clarification re a needed ITAAC for design of components and piping.</p> <p>Supplemental response provided for questions 1 and 2 by TXNB-12025 on 7/16/12.</p> <p>2012-10-18, Luminant email confirmed that DCD addressed stress report issue and that RCOLA revisions were not required.</p> <p>2012-11-07 - Reviewer writing SE and expects to close. No challenges identified.</p>	<p>1</p>	<p>2012-08-15 update - NRC needs clarification re type of report to be developed re AC column (ITAAC 21). Followup interactions required.</p> <p>2012-08-22 update - the same clarification has been requested on the DCD. The DCD solution is being pursued by MHI with the NRC and should resolve the RCOLA as well. Stress Report is defined in DCD section 14B.2. All questions restated as In Evaluation.</p> <p><b>Questions 14.03.03-1</b> - In Evaluation (2013-01-09 NRC projects an updated status by end of January 2013) - (per Otto email of 1/24, some typos identified in the answer to question 1 and we should use two ITAAC.</p> <p><b>Question 14.03.03-2</b> - Confirmatory Action Applicant (2/4/13 Question 2 is now confirmatory.)</p> <p><b>Questions 14.03.03-3, 4</b> - Resolved-Closed (responded date 10/26/09) - (per Otto email of 1/24, and 2/4 table update questions 3 and 4 are now Resolved-Closed)</p>	<p><b>NRC review responses.</b></p> <p><b>NRC assess MHI/DCD resolution.</b></p> <p><b>Luminant supplement response to make editorial corrections and clarifications.</b></p>	<p>7/16/2012</p>
<p>01.05 RAI-261 (6527) Post-Fukushima Questions</p>	<p>Three questions re actions to be taken Post-Fukushima.</p> <p>01.05-1 Seismic Hazard Evaluation (Recommendation 2.1)</p> <p>01.05-2 Spent Fuel Instrumentation (Recommendation 7.1)</p> <p>01.05-3 Emergency Planning (Recommendation 9.3)</p> <p>Luminant provided schedules for these three recommendations re TXNB-12027 dated 7/24/12.</p>	<p>1</p>	<p>Luminant provided a schedule to develop and submit complete responses to address the recommendations. These activities are being tracked by commitments.</p> <p><b>Question 01.05-1</b> - Issued, Waiting for response</p> <p><b>Question 01.05-2</b> - Issued, Waiting for response</p> <p><b>Question 01.05-3</b> - In Evaluation</p>	<p><b>NRC review responses and update question status as appropriate.</b></p>	<p>7/24/2012</p>
<p>03.03.02 RAI-250 (6342) Hurricane Missiles</p>	<p><b>One question, 03.03.02-9.</b> Relates to a new regulatory guide on hurricane winds. Luminant responded in TXNB-12032 dated 9/14/12.</p>	<p>1</p>	<p>This question is linked to a DCD question. Luminant should not answer until the DCD formal response is submitted. Extension granted to 5/24/12. 5/9/12, extension granted to 6/26/12.</p> <p>This RAI is linked to the final response from MHI to RAIs (908-6327 and 907-6321) related to RG 1.221 R0 which are scheduled to be submitted by the end of August 2012. Luminant expects to submit its response by September 14, 2012. 2012-06-19 - due date moved to 9/14/12. 9/24/12 update - chg from IW to IE.</p> <p>2013-01-09 - Review being delayed by need to coordinate multiple chapters. No ECD.</p> <p><b>Question 03.03.02-9</b> - In Evaluation</p>	<p><b>NRC review Luminant's response.</b></p>	<p>9/14/2012</p>

19 RAI-268 (6913) 19-24,25,26 COL Items, RI, Tech Adeq	Three PRA related questions. 19-24 - COL action items 19-25 - Use of PRA and RId applications 19-26 - Plant-specific PRA technical adequacy Response provided in TXNB-12043 dated 12/18/2012.	3	<p><b>Question 19-24</b> - In Evaluation</p> <p><b>Question 19-25</b> - In Evaluation</p> <p><b>Question 19-25</b> - In Evaluation</p> <p>Luminant requested a one week extension due to the Thanksgiving holiday to 12/21/12. Granted 11/19. 2012-11-20 Added to eRAI Table.</p>	<b>NRC review question responses.</b>	12/18/2012
19-23 RAI-267 (6907) Averted Cost	One question about averted cost as presented in the environmental report. Response provided in TXNB-12043 dated 12/18/2012.	1	<p><b>Question 19-23</b> - In Evaluation.</p> <p>Luminant requested a one week extension due to the Thanksgiving holiday to 12/19/12. Granted 11/19. 2012-11-20 Added to eRAI Table.</p>	<b>NRC review question response.</b>	12/18/2012
01.05 RAI-269 (6929) Rec 4.2	COL item re NTTF Recommendation 4.2 for mitigating strategies. Luminant responded via TXNB-13001 on 1/17/2013.	1	<p><b>Question 01.05-4</b> - In Evaluation</p> <p>2013-01-09 - Luminant informed NRC that the response will be modeled after the approach taken for programs in Chapter 13. An FSAR update will include a table which lists post-COL Fukushima actions and a licensing condition to control the completion of those actions. NRC confirmed that a response of this nature is acceptable for review.</p>	<b>NRC to review and update eRAI Table.</b>	1/17/2013
06.02.02 RAI-271 (6965) COL 6.2(6)	Address COL 6.2(6) in FSAR. Luminant responded via TXNB-13001 on 1/17/2013.	1	<p><b>Question 06.02.02-5</b> - In evaluation</p>	<b>NRC review response and update eRAI Table.</b>	1/17/2013
<b>Totals:</b>		<b>Sum: 11</b>			

**Totals:** Sum: 11

Total: 9