

## WBN2Public Resource

---

**From:** Boyd, Desiree L [dlboyd@tva.gov]  
**Sent:** Tuesday, March 26, 2013 2:38 PM  
**To:** Hon, Andrew; Epperson, Dan; Quichocho, Jessie; Poole, Justin  
**Cc:** Arent, Gordon; Hamill, Carol L; Boyd, Desiree L  
**Subject:** TVA letter to NRC\_03-26-13\_2-PTI-002-02 & 2-PTI-084-01 transmittal to NRC  
**Attachments:** 03-26-13\_2-PTI-002-02 & 2-PTI-084-01 transmittal to NRC\_Final.pdf

*Please see attached TVA letter that was sent to the NRC today.*

*Thank You*

~\*~\*~\*~\*~\*~\*~\*~\*~\*

*Desiree L. Boyd*

WBN Unit 2 Licensing

[dlboyd@tva.gov](mailto:dlboyd@tva.gov)

423-365-8764

**NOTICE:** This electronic message transmission contains information which may be TVA SENSITIVE, TVA RESTRICTED, or TVA CONFIDENTIAL. Any misuse or unauthorized disclosure can result in civil penalties. If you are not the intended recipient, be aware that any disclosure, copying, distribution or use of the content of this information is prohibited. If you have received this communication in error, please notify me immediately by e-mail and delete the original message.

**Hearing Identifier:** Watts\_Bar\_2\_Operating\_LA\_Public  
**Email Number:** 797

**Mail Envelope Properties** (7AB41F650F76BD44B5BCAB7C0CCABFAF3FAA5EF3)

**Subject:** TVA letter to NRC\_03-26-13\_2-PTI-002-02 & 2-PTI-084-01 transmittal to NRC  
**Sent Date:** 3/26/2013 2:38:16 PM  
**Received Date:** 3/26/2013 2:38:43 PM  
**From:** Boyd, Desiree L

**Created By:** dlboyd@tva.gov

**Recipients:**

"Arent, Gordon" <garent@tva.gov>  
Tracking Status: None  
"Hamill, Carol L" <clhamill@tva.gov>  
Tracking Status: None  
"Boyd, Desiree L" <dlboyd@tva.gov>  
Tracking Status: None  
"Hon, Andrew" <Andrew.Hon@nrc.gov>  
Tracking Status: None  
"Epperson, Dan" <Dan.Epperson@nrc.gov>  
Tracking Status: None  
"Quichocho, Jessie" <Jessie.Quichocho@nrc.gov>  
Tracking Status: None  
"Poole, Justin" <Justin.Poole@nrc.gov>  
Tracking Status: None

**Post Office:** TVANUCXVS2.main.tva.gov

Files	Size	Date & Time	
MESSAGE	759	3/26/2013 2:38:43 PM	
03-26-13_2-PTI-002-02 & 2-PTI-084-01 transmittal to NRC_Final.pdf			1366746

**Options**

**Priority:** Standard  
**Return Notification:** No  
**Reply Requested:** Yes  
**Sensitivity:** Normal  
**Expiration Date:**  
**Recipients Received:**



Tennessee Valley Authority, Post Office Box 2000, Spring City, Tennessee 37381-2000

March 26, 2013

U.S. Nuclear Regulatory Commission  
ATTN: Document Control Desk  
Washington, D.C. 20555-0001

Watts Bar Nuclear Plant, Unit 2  
NRC Docket No. 50-391

**Subject: Watts Bar Nuclear Plant (WBN) Unit 2 - Submittal of Pre-op Test Instructions**

The following approved WBN Unit 2 Pre-op Test Instructions (PTIs) are enclosed:

PTI NUMBER	Rev.	TITLE
2-PTI-002-02	0	Condenser Vacuum
2-PTI-084-01	0	Flood Mode Boration

If you have any questions, please contact Nick Welch at (423) 365-7820.

Respectfully,

A handwritten signature in black ink, appearing to read "Raymond A. Hruby Jr.", followed by the word "for" in a cursive script.

Raymond A. Hruby Jr.  
General Manager, Technical Services  
Watts Bar Unit 2

Enclosures

U.S. Nuclear Regulatory Commission  
Page 2  
March 26, 2013

cc (Enclosures):

U. S. Nuclear Regulatory Commission  
Region II  
Marquis One Tower  
245 Peachtree Center Ave., NE Suite 1200  
Atlanta, Georgia 30303-1257

NRC Resident Inspector Unit 2  
Watts Bar Nuclear Plant  
1260 Nuclear Plant Road  
Spring City, Tennessee 37381

U.S. Nuclear Regulatory Commission  
Page 3  
March 26, 2013

bcc (Enclosures):

Jessie Quichocho  
U.S. Nuclear Regulatory Commission  
MS 08G9A  
One White Flint North  
11555 Rockville Pike  
Rockville, Maryland 20852-2738

Fred Brown, Deputy Regional Administrator for Construction  
U. S. Nuclear Regulatory Commission  
Region II  
Marquis One Tower  
245 Peachtree Center Ave., NE Suite 1200  
Atlanta, Georgia 30303-1257

**WATTS BAR NUCLEAR PLANT  
UNIT 2 PREOPERATIONAL TEST**

**TITLE:** Condenser Vacuum

**Instruction No:** 2-PTI-002-02

**Revision No:** 0000

**PREPARED BY:** Keith Jones *Keith Jones*  
PRINT NAME / SIGNATURE

**DATE:** 10-12-12

**REVIEWED BY:** Tom Padgett *Tom Padgett*  
PRINT NAME / SIGNATURE

**DATE:** 2-14-2013

**INSTRUCTION APPROVAL**

**JTG MEETING No:** 2-13-003

**JTG CHAIRMAN:** *Paul A. Wehly*

**DATE:** 3/7/2013

**APPROVED BY:** *Paul A. Wehly*

**DATE:** 3/7/2013

PREOPERATIONAL STARTUP MANAGER

**TEST RESULTS APPROVAL**

**JTG MEETING No:** \_\_\_\_\_

**JTG CHAIRMAN:** \_\_\_\_\_

**DATE:** \_\_\_\_\_

**APPROVED BY:** \_\_\_\_\_

**DATE:** \_\_\_\_\_

PREOPERATIONAL STARTUP MANAGER

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 2 of 198</b>
-----------------------	-------------------------	---

### Revision Log

<b>Revision or Change Number</b>	<b>Effective Date</b>	<b>Affected Page Numbers</b>	<b>Description of Revision/Change</b>
0000	<i>3/11/13</i>	ALL	Initial Issue. This procedure written using Unit 1 PTI-002-02 as a guide.

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 3 of 198</b>
-----------------------	-------------------------	---

## Table of Contents

<b>1.0</b>	<b>INTRODUCTION .....</b>	<b>6</b>
1.1	Test Objectives .....	6
1.2	Scope.....	6
<b>2.0</b>	<b>REFERENCES .....</b>	<b>7</b>
2.1	Performance References .....	7
2.2	Developmental References.....	7
<b>3.0</b>	<b>PRECAUTIONS AND LIMITATIONS .....</b>	<b>13</b>
<b>4.0</b>	<b>PREREQUISITE ACTIONS .....</b>	<b>15</b>
4.1	Preliminary Actions .....	15
4.2	Special Tools, Measuring & Test Equipment, Parts & Supplies.....	19
4.3	Field Preparations.....	20
4.4	Approvals and Notifications .....	27
<b>5.0</b>	<b>ACCEPTANCE CRITERIA .....</b>	<b>28</b>
<b>6.0</b>	<b>PERFORMANCE.....</b>	<b>33</b>
6.1	Condenser Vacuum Exhaust Bypass Valve Logic .....	34
6.2	Condenser Vacuum Breaker Valve Logic .....	35
6.3	Condenser Vacuum Pump Seal Water Makeup Valves Logic .....	37
6.3.1	CVP 2A Seal Water Makeup Valve Logic .....	38
6.3.2	CVP 2B Seal Water Makeup Valve Logic .....	39
6.3.3	CVP 2C Seal Water Makeup Valve Logic.....	40
6.4	Condenser Vacuum Pump Recirculating Pumps Logic.....	41
6.4.1	CVP 2A Seal Water Recirculating Pump Manual Logic .....	41
6.4.2	CVP 2B Seal Water Recirculating Pump Manual Logic .....	43
6.4.3	CVP 2C Seal Water Recirculating Pump Manual Logic.....	45
6.5	Condenser Vacuum Pumps Logic .....	47
6.5.1	CVP 2A Logic .....	48
6.5.2	CVP 2B Logic .....	60
6.5.3	CVP 2C Logic .....	72



<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 4 of 198</b>
-----------------------	-------------------------	---

### **Table of Contents (continued)**

6.5.4	CVP Auto-Start on Low Condenser Vacuum .....	84
6.6	Condenser Vacuum Pumps Performance.....	90
6.6.1	Condenser Vacuum Pump 2A Individual Performance .....	90
6.6.2	Condenser Vacuum Pump 2B Individual Performance .....	101
6.6.3	Condenser Vacuum Pump 2C Individual Performance.....	111
6.6.4	Condenser Evacuation.....	121
<b>7.0</b>	<b>POST-PERFORMANCE ACTIVITIES .....</b>	<b>131</b>
<b>8.0</b>	<b>RECORDS.....</b>	<b>134</b>
<b>Appendix A:</b>	<b>TEST PROCEDURES/INSTRUCTIONS REFERENCE REVIEW .....</b>	<b>135</b>
<b>Appendix B:</b>	<b>TEMPORARY CONDITION LOG .....</b>	<b>137</b>
<b>Appendix C:</b>	<b>PERMANENT PLANT INSTRUMENTATION LOG.....</b>	<b>138</b>
<b>Appendix D:</b>	<b>SWITCH LINEUP .....</b>	<b>142</b>
<b>Appendix E:</b>	<b>ELECTRICAL LINEUP .....</b>	<b>143</b>
<b>Appendix F:</b>	<b>INITIAL VALVE LINEUP .....</b>	<b>145</b>
<b>Appendix G:</b>	<b>VALVE LINEUP FOR CONDENSER EVACUATION.....</b>	<b>148</b>
<b>Appendix H:</b>	<b>BACKGROUND CALCULATIONS .....</b>	<b>164</b>
<b>Data Sheet 1:</b>	<b>Condenser Vacuum Pump 2A Performance.....</b>	<b>174</b>
<b>Data Sheet 2:</b>	<b>Condenser Vacuum Pump 2B Performance.....</b>	<b>180</b>
<b>Data Sheet 3:</b>	<b>Condenser Vacuum Pump 2C Performance.....</b>	<b>186</b>
<b>Data Sheet 4:</b>	<b>Condenser Vacuum Pump Air Flow Traverse .....</b>	<b>192</b>
<b>Data Sheet 5:</b>	<b>Condenser Evacuation Performance Data .....</b>	<b>193</b>
<b>Data Sheet 6:</b>	<b>Barometric Pressure .....</b>	<b>195</b>
<b>Attachment 1:</b>	<b>Condenser Vacuum Pump 2A Curve .....</b>	<b>196</b>

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 5 of 198</b>
-----------------------	-------------------------	---

**Table of Contents (continued)**

**Attachment 2: Condenser Vacuum Pump 2B Curve ..... 197**

**Attachment 3: Condenser Vacuum Pump 2C Curve ..... 198**

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 6 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

## **1.0 INTRODUCTION**

### **1.1 Test Objectives**

Demonstrate the proper operation of the Condenser Vacuum Pumps (CVPs) and their associated support equipment.

Demonstrate the integrity of the Main Condenser and Main Feed Pump Turbine (MFPT) Condensers.

### **1.2 Scope**

- A. Each CVP's Seal Water Tank level controls function properly.
- B. Each CVP Seal Water Recirculating Pump operates correctly from its respective handswitches and starts automatically when its respective CVP starts.
- C. Each CVP operates correctly from its respective handswitches in the Main Control Room and on local panels, and indicating lights indicate correct status.
- D. Main Control Room alarms for low CVP seal water pressure, low Main Condenser vacuum, low MFPT Condenser vacuum, and CVP motor tripout function properly.
- E. Each CVP suction and discharge valves function properly.
- F. Each CVP starts automatically on low suction header vacuum.
- G. Each CVP operates within design parameters throughout entire operating range.
- H. The Condenser Vacuum Breaker and Condenser Vacuum Exhaust Bypass valves function properly.
- I. This instruction does not:
  1. Quantitatively verify instrument setpoints. Instrument setpoints are calibrated prior to performance of this instruction. This instruction only verifies qualitative operation of instrumentation.
  2. Verify acceptable Main Condenser air in leakage at power operation. Main Condenser air in leakage at power operation is tested/verified during Power Ascension Testing.

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 7 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

## **2.0 REFERENCES**

### **2.1 Performance References**

- A. SMP-7.0, Control Of Cleanness, Layup And Flushing
- B. SMP-9.0, Conduct of Test
- C. TI-300, Electrical Arc Flash Personal Protective Equipment & Protection Boundary Matrices
- D. GOI-7, Generic Equipment Operating Guidelines
- E. 2-SOI-2&3.01, Condensate and Feedwater System
- F. SOI-30.01, Turbine Building Ventilation System
- G. 2-SOI-37.01, Gland Seal Water System
- H. 2-SOI-47.01, Turbine Turning Gear Operation
- I. 2-SOI-47.03, Main Turbine Steam Seal System

### **2.2 Developmental References**

- A. Final Safety Analysis Report, Amendment 109
  - 1. Section 10.4.2, Main Condenser Evacuation System
  - 2. Table 14.2-1, Sheet 68 & 69, Condensate and Condenser Vacuum System Test Summary
- B. Drawings
  - 1. Flow Diagrams
    - a. 2-47W801-1, Rev 11, MAIN & REHEAT STEAM
    - b. 2-47W801-2, Rev 16, STEAM GENERATOR BLOWDOWN SYSTEM
    - c. 2-47W802-1, Rev 10, EXTRACTION STEAM
    - d. 2-47W803-1, Rev 14, FEEDWATER

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 8 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

## 2.2 Developmental References (continued)

- e. 2-47W804-1, Rev 13, CONDENSATE  
DRA 53307-030, Rev 0  
DRA 53307-031, Rev 0  
DRA 52340-092, Rev 0  
DRA 52340-093, Rev 0
  - f. 2-47W804-2, Rev 14, CONDENSATE
  - g. 2-47W804-3, Rev 5, CONDENSATE
  - h. 2-47W805-1, Rev 15, HIGH PRESSURE HEATER DRAINS AND VENTS
  - i. 2-47W805-2, Rev 14, LOW PRESSURE HEATER DRAINS & VENTS
  - j. 2-47W805-3, Rev 7, HP & LP - HEATER DRAINS AND VENTS
  - k. 2-47W805-4, Rev 11, HP & LP - HEATER DRAINS AND VENTS
  - l. 2-47W805-5, Rev 12, HIGH PRESSURE HEATER DRAINS AND VENTS
  - m. 2-47W807-1, Rev 14, TURBINE DRAINS AND MISCELLANEOUS PIPING
  - n. 2-47W815-1, Rev 2, AUXILIARY BOILER SYSTEM
  - o. 2-47W838-1, Rev 8, CONDENSATE DEMINERALIZER SYSTEM
  - p. 2-47W841-1, Rev 7, GLAND SEAL WATER
  - q. 2-47W848-2, Rev 17, CONTROL AIR
  - r. 2-47W848-3, Rev 14, CONTROL AIR
2. Electrical
- a. 2-45W760-2-2, Rev. 3, CONDENSATE SYSTEM SCHEMATIC DIAGRAMS
  - b. 2-45W760-2-4, Rev. 3, CONDENSATE SYSTEM SCHEMATIC DIAGRAMS
  - c. 2-45W600-2, Rev. 2, CONDENSATE SYSTEM SCHEMATIC DIAGRAMS

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 9 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

## 2.2 Developmental References (continued)

- d. 2-45W600-6-2, Rev. 2, HEATER DRAIN & VENTS SCHEMATIC DIAGRAMS
- e. 2-45W760-55-1, Rev 3, ANNUNCIATOR SYSTEM SCHEMATIC DIAGRAMS
- f. 2-45W600-57-20, Rev. 5, SEPERATION MISC AUX RELAYS SCHEMATIC DIAGRAMS
- g. 2-45W600-57-21, Rev. 3, SEPERATION & MISC AUX RELAYS SCHEMATIC DIAGRAMS
- h. 2-45W760-30-7, Rev 4, VENTILATING SYSTEM SCHEMATIC DIAGRAMS
- i. 2-45W760-203-1, Rev. 0, 480V UNIT AUXILIARY POWER SCHEMATIC DIAGRAM
- j. 2-45W747-1, Rev 4, 480V UNIT BOARD 2A SINGLE LINE
- k. 2-45W747-2, Rev 4, 480V UNIT BOARD 2B SINGLE LINE
- l. 2-45W753-1, Rev 5, 480V TURBINE MOV BD 2A SINGLE LINE
- m. 2-45W753-5, Rev 4, 480V TURBINE MOV BD 2B SINGLE LINE
- n. 1-45W708-2, Rev 36, MISC 120V AC DISTR PANELS CONNECTION DIAGRAMS
- o. 1-45W2646-3, Rev 17, UNIT CONTROL BD 2-M-7 CONNECTION DIAGRAMS
- p. 2-45W2747-4, Rev 1, 480V UNIT BOARDS CONNECTION DIAGRAMS
- q. 6947D02, Rev H, LVME 'DS' SWGR 480V 3 PH 60 HZ SUBSTATION INTERNALS
- r. 6948D26, Rev 905, LVME 'DS' SWGR 480V UNIT BD 2A 480V 3PH 60HZ SUBSTATION CONN DIAG UNIT 3  
DRA 54155-042, Rev 1

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 10 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

## 2.2 Developmental References (continued)

- s. 6948D28, Rev 906, LVME 'DS' SWGR 480V UNIT BD 2A 480V 3PH  
60HZ SUBSTATION CONN DIAG UNIT 5  
DRA 58324-066, Rev 0  
DRA 58324-068, Rev 0  
DRA 58324-069, Rev 0
- t. 6948D35, Rev 907, LVME 'DS' SWGR 480V UNIT BD 2B 480V 3PH  
60HZ SUBSTATION CONN DIAG UNIT 4  
DRA 54155-034, Rev 1
- u. 6948D37, Rev 908, LVME 'DS' SWGR 480V UNIT BD 2B 480V 3PH  
60HZ SUBSTATION CONN DIAG UNIT 6  
DRA 58324-074, Rev 0  
DRA 58324-076, Rev 0  
DRA 58324-077, Rev 0

## 3. Logic/Control

- a. 2-47W610-2-1, Rev. 9, CONTROL DIAGRAM CONDENSATE  
SYSTEM
- b. 2-47W610-2-2, Rev. 9, CONTROL DIAGRAM CONDENSATE  
SYSTEM
- c. 2-47W610-2-3, Rev. 6, CONTROL DIAGRAM CONDENSATE  
SYSTEM
- d. 2-47W611-2-1, Rev 4, LOGIC DIAGRAM CONDENSATE
- e. 2-47W610-6-5, Rev 4, CONTROL DIAGRAM HEATER DRAINS &  
VENT SYSTEM

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 11 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

## 2.2 Developmental References (continued)

### 4. Other

- a. 2-45B655-E1B, Rev 0, ANNUNCIATOR WINDOW BOX XA-55-1B ENGRAVING
- b. 2-45B655-1B, Rev 1, ANNUNCIATOR INPUTS WINDOW BOX XA-55-1B
- c. 2-45B655-E3A, Rev 1, ANNUNCIATOR WINDOW BOX XA-55-3A ENGRAVING
- d. 2-45B655-3A, Rev 2, ANNUNCIATOR INPUTS WINDOW BOX XA-55-3A  
DRA 52378-214, Rev 0
- e. 2-45B655-E3B, Rev 1, ANNUNCIATOR WINDOW BOX XA-55-3B ENGRAVING
- f. 2-45B655-3B, Rev 2, ANNUNCIATOR INPUTS WINDOW BOX XA-55-3B
- g. 2-47A615-0, Rev 1, INTEGRATED COMPUTER SYSTEM TERMINATIONS AND I/O LIST (Pages 4, 13, 14, 22, & 30 of 30)

### C. Documents

#### 1. Vendor Manuals

- a. WBN-VTD-N010-0020; Rev. 7, Installation and Operation of Nash Condenser Exhaust System Model AT-2004E
- b. WBN-VTD-J057-0010, Rev 0, Jo-Bell General Mounting & Operating Instructions for Type R Explosion Proof

#### 2. Other Documents

- a. 2-TSD-2-2, Rev 1, Condenser Vacuum System
- b. WBN2-2-4002, Rev 1, Condensate System
- c. 0-MI-57.002, Rev 1, Westinghouse DS Circuit Breaker Routine Maintenance, Inspection, and Testing



<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 12 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

## 2.2 Developmental References (continued)

### 3. Scaling & Setpoint Documents

- a. SSD-2-LS-2-169, Rev. 0, Condenser Vac Pump A Seal Water Level
- b. SSD-2-PDS-2-171, Rev.0, Condenser Vac Pump A Inlet Valve Control
- c. SSD-2-PS-2-171, Rev. 0, Condenser Vac Pump A Control
- d. SSD-2-PS-2-250, Rev. 0; Condenser Vac Pump A Back Pressure Control
- e. SSD-2-LS-2-174, Rev. 0, Condenser Vac Pump B Seal Water Level
- f. SSD-2-PDS-2-176, Rev.0, Condenser Vac Pump B Inlet Valve Control
- g. SSD-2-PS-2-176, Rev. 0, Condenser Vac Pump B Control
- h. SSD-2-PS-2-246, Rev. 0; Condenser Vac Pump B Back Pressure Control
- i. SSD-2-LS-2-179, Rev. 0, Condenser Vac Pump C Seal Water Level
- j. SSD-2-PDS-2-181, Rev.0, Condenser Vac Pump C Inlet Valve Control
- k. SSD-2-PS-2-181, Rev. 0, Condenser Vac Pump C Control
- l. SSD-2-PS-2-248, Rev. 0; Condenser Vac Pump C Back Pressure Control
- m. SSD-2-LPP-2-14, Rev 2, MFPT Condenser 2A Shell Vacuum Pressure
- n. SSD-2-LPP-2-15, Rev 1, MFPT Condenser 2B Shell Vacuum Pressure
- o. SSD-2-LPP-2-7, Rev 3, Condenser Zone B Hotwell Narrow Range Pressure
- p. SSD-2-LPP-2-10, Rev 2, Condenser Zone C Hotwell Narrow Range Pressure

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 13 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

### 3.0 PRECAUTIONS AND LIMITATIONS

- A. Standard precautions shall be followed for working around energized electrical equipment in accordance with TI-300 and TVA Safety Manual Procedure 1021.
- B. Steps may be repeated if all components cannot be tested in a step. However, if the test has been exited, prerequisite steps must be re-verified and a Chronological Test Log (CTL) entry made.
- C. Discrepancies between component ID tags and the description in a procedure/instruction do not require a Test Deficiency Notice (TDN) in accordance with SMP-14.0, if the UNIDs match, exclusive of place-keeping zeros and train designators (e.g. 2-HS-31-468 vs. 2-HS-031-0468) and the noun description is sufficient to identify the component. If the component label needs to be changed, a Tag Request Form (TR Card) should be processed in accordance with TI-12.14. Make an entry in the CTL and continue testing.
- D. IF/THEN steps may be N/A'd if stated condition does not exist.
- E. All wires removed/lifted from a terminal shall be identified and taped or covered with an insulator to prevent personnel or equipment hazard and possible spurious initiations. The wires should be grouped together and labeled with the work implementing document number that required them to be lifted if left unattended.
- F. Condenser Vacuum Pump Switchgear has Overload Trip Switch (OTS) reset coils. Placing the Handswitch to STOP energizes the OTS Reset Coil and resets the OTS. The OTS Reset Coil should only be energized momentarily; the OTS contact in series with the Reset Coil should open to de-energize the coil. Do not hold the Handswitch in STOP if the coil does not de-energize to avoid overheating the coil.
- G. When installing fuses with actuators, ensure that the actuating rod is oriented correctly to provide for proper alarm initiation and visual indication.
- H. All open problems are to be tracked by a corrective action document and entered on the appropriate system punchlist.
- I. Problems identified during the test shall be annotated on the CTL from SMP-9.0 including a description of the problem, the procedure step when/where the problem was identified, corrective action steps taken to resolve the problem, and the number of the corrective action document, if one was required.
- J. Observe all Radiation Protection (RP) requirements when working in or near radiologically controlled areas.

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 14 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

### 3.0 PRECAUTIONS AND LIMITATIONS (continued)

- K. Ensure there are no adverse effects to the operation of Unit 1 structures, systems, or components.
- L. Test personnel will coordinate with Unit 1 operations when manipulating Unit 1 equipment if required.
- M. System water chemistry is within system specifiable parameters especially for fluids supplied from external sources.
- N. During the performance of this procedure visual observation of piping and components is required. This includes steady state and transient operations with visual confirmation that vibration is not excessive.
- O. If the vibration is determined to be excessive the Test Engineer shall initiate a TDN.
- P. This instruction uses both Absolute Pressure and Vacuum Pressure to quantify condenser pressure. Absolute Pressure (measured at inHgA) is zero-referenced against a perfect vacuum, so it is the true total pressure in the system. (Barometric Pressure is an example of an absolute pressure). Vacuum Pressure (measured at inHgVac) is zero-referenced against atmospheric pressure, so it is the difference between system pressure and atmospheric pressure. Decreasing vacuum pressure corresponds to increasing absolute pressure and vice versa.
- Q. The terms Barometric Pressure and Atmospheric Pressure are used interchangeably in this instruction.
- R. System air inleakage is not checked with exhaust unit Rotameter in this test.
- S. Use caution when opening 2-PCV-6-330 and 2-DRV-2-713, -714, and -715. Ensure immediate area around these valves is free of debris that could be drawn into the Condenser or Condenser Vacuum Pumps during testing. Ensure dirt shield and screen are installed at 2-PCV-6-330 inlet.
- T. Use caution when installing or removing test gauges; residual pressure or vacuum may be present.
- U. Refer to GOI-7 for Condenser Vacuum Pump motor starting limitations.

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 15 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

#### 4.0 PREREQUISITE ACTIONS

<p style="text-align: center;"><b>NOTE</b></p> <p>Prerequisite steps may be performed in any order unless otherwise stated and should be completed as close in time as practicable to the start of the instruction section or subsection to which they apply.</p>
---

#### 4.1 Preliminary Actions

- [1] **VERIFY** the test/performance copy of this Preoperational Test Instruction (PTI) is the current revision, including any change notices, and as needed, each test person assisting in this test has the current revision, including any change notices. \_\_\_\_\_
  
- [2] **OBTAIN** copies of the applicable forms from the latest revision of SMP-9.0, **AND**  
  
**ATTACH** to this PTI for use during the performance of this PTI. \_\_\_\_\_
  
- [3] **ENSURE** changes to the references listed on Appendix A, have been reviewed, and determined NOT to adversely affect the test performance. \_\_\_\_\_
  
- [4] **VERIFY** current revisions and change paper for the referenced drawings have been reviewed and determined NOT to adversely affect the test performance, **AND**  
  
**ATTACH** documentation of current drawing revision numbers and change paper that were reviewed to data package. \_\_\_\_\_
  
- [5] **EVALUATE** open items on Watts Bar Integrated Task Equipment List (WITEL), **AND**  
  
**ENSURE** that they will NOT adversely affect the test performance. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 16 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

#### 4.1 Preliminary Actions (continued)

[6] **ENSURE** required Component Testing has been completed prior to start of test.

A. Section 6.1 \_\_\_\_\_

B. Section 6.2 \_\_\_\_\_

C. Section 6.3 \_\_\_\_\_

D. Section 6.4 \_\_\_\_\_

E. Section 6.5 \_\_\_\_\_

F. Section 6.6 \_\_\_\_\_

[7] **ENSURE** outstanding Design Change Notices (DCNs), Engineering Document Construction Releases (EDCRs) or Temporary Alterations (TAs) do NOT adversely impact testing, **AND**

**ATTACH** documentation of DCNs, EDCRs, and TAs that were reviewed to the data package. \_\_\_\_\_

[8] **ENSURE** a review of outstanding Clearances has been coordinated with Operations for impact to the test performance, **AND**

**RECORD** in Appendix B, Temporary Condition Log if required. \_\_\_\_\_

[9] **VERIFY** system cleanliness as required for the performance of this test has been completed in accordance with SMP-7.0.

A. Section 6.3 \_\_\_\_\_

B. Section 6.4 \_\_\_\_\_

C. Section 6.5 \_\_\_\_\_

D. Section 6.6 \_\_\_\_\_

[10] **ENSURE** components contained within the boundaries of this test are under the jurisdictional control of Preoperational Startup Engineering (PSE) and/or Plant Operations. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 17 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

#### 4.1 Preliminary Actions (continued)

[11] **PERFORM** a pretest walkdown on equipment to be tested to ensure no conditions exist that will impact test performance.

- A. Section 6.1 \_\_\_\_\_
- B. Section 6.2 \_\_\_\_\_
- C. Section 6.3 \_\_\_\_\_
- D. Section 6.4 \_\_\_\_\_
- E. Section 6.5 \_\_\_\_\_
- F. Section 6.6 \_\_\_\_\_

[12] **REVIEW** preventive maintenance records for equipment within the scope of this test, **AND**

**VERIFY** no conditions exist that will impact test performance.

- A. Section 6.1 \_\_\_\_\_
- B. Section 6.2 \_\_\_\_\_
- C. Section 6.3 \_\_\_\_\_
- D. Section 6.4 \_\_\_\_\_
- E. Section 6.5 \_\_\_\_\_
- F. Section 6.6 \_\_\_\_\_

[13] **CONDUCT** a pretest briefing with Test and Operations personnel in accordance with SMP-9.0.

- A. Section 6.1 \_\_\_\_\_
- B. Section 6.2 \_\_\_\_\_
- C. Section 6.3 \_\_\_\_\_
- D. Section 6.4 \_\_\_\_\_
- E. Section 6.5 \_\_\_\_\_
- F. Section 6.6 \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 18 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

**4.1 Preliminary Actions (continued)**

[14] **ENSURE** that communications are available for areas where testing is to be conducted.

- A. Section 6.1 \_\_\_\_\_
- B. Section 6.2 \_\_\_\_\_
- C. Section 6.3 \_\_\_\_\_
- D. Section 6.4 \_\_\_\_\_
- E. Section 6.5 \_\_\_\_\_
- F. Section 6.6 \_\_\_\_\_

Date \_\_\_\_\_

## 4.2 Special Tools, Measuring & Test Equipment, Parts & Supplies

- [1] **OBTAIN** the following Measuring & Test Equipment (M&TE), or equivalent, **AND**

**RECORD** on the M&TE Log:

DESCRIPTION	MINIMUM RANGE	REQUIRED ACCURACY
Digital Stopwatch*	N/A	±0.1 sec/hr
Clamp-on Multi-meter	600V AC 200A	±2.4% of reading + 1 digit
Torque Screwdriver	0 - 35 in-lbs	±5% of scale
Barometer	27 - 31 inHg	±0.4% of range
Hotwire Anemometer	0-3000 FPM	±5% of reading
Vacuum Gauge A	0 - 30inHg	±0.5% of scale
Vacuum Gauge B	0 - 30inHg	±0.5% of scale
Vacuum Gauge C	0 - 30inHg	±0.5% of scale
Vacuum Gauge D	0 - 30inHg	±0.5% of scale
Pressure Gauge A	0 - 5 PSI	±1% of scale
Pressure Gauge B	0 - 5 PSI	±1% of scale
Pressure Gauge C	0 - 5 PSI	±1% of scale

\* Digital stopwatches are calibrated one time only and do not require recalibration.

- [2] **ENSURE** the following are available:

- A. One (1) handheld jumper for momentary use
- B. Two (2) switched jumpers
- C. Two (2) jumpers for use on secondary contacts in 480V switchgear



<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 20 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

### 4.3 Field Preparations

[1] **ENSURE** the following systems are in service or operable to the extent necessary to perform this test:

- A. System 1, Main Steam\* \_\_\_\_\_
- B. System 2, Condensate\* \_\_\_\_\_
- C. System 3A, Main Feedwater\* \_\_\_\_\_
- D. System 5, Extraction Steam\* \_\_\_\_\_
- E. System 6, Heater Drains and Vents\* \_\_\_\_\_
- F. System 7, Turbine Extraction Traps and Drains\* \_\_\_\_\_
- G. System 12, Auxiliary Boiler\*  
(N/A if seal steam is to be supplied by Unit 1) \_\_\_\_\_
- H. System 24, Raw Cooling Water \_\_\_\_\_
- I. System 30O, Turbine Building Pump & Space Coolers \_\_\_\_\_
- J. System 32, Control Air \_\_\_\_\_
- K. System 37, Gland Seal Water \_\_\_\_\_
- L. System 46A, Main Feedwater Controls\* \_\_\_\_\_
- M. System 47, Turbogenerator Controls\* \_\_\_\_\_
- N. System 261, Integrated Computer System \_\_\_\_\_
- O. System 203, 480V Unit Power \_\_\_\_\_
- P. System 209, Turbine MOV Power \_\_\_\_\_

\* System included only because it is required to support condenser evacuation

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 21 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

#### 4.3 Field Preparations (continued)

##### NOTES

- 1) Any Annunciator points associated with 2-MUX-55-12 and 2-MUX-55-13 ONLY have master switches at the bottom of each terminal strip.
- 2) All points associated with 2-TBK-55-25, 2-TBK-55-26, 2-TBK-55-27, and 2-TBK-55-28 will not have individual switches or a master switch.

[2] **ENSURE** System 55, Annunciator and Sequential Events Recording System, applicable TBK Switches are ON, the applicable Master Switches are ON, and window software input(s) are ENABLED for the following Annunciator Windows.

- A. 2-XA-55-1B-14E, M-1 THRU M-6 MOTOR TRIPOUT \_\_\_\_\_
- B. 2-XA-55-3A-46C, CONDENSER VACUUM LO \_\_\_\_\_
- C. 2-XA-55-3A-47C, VACUUM PMP A SEAL WATER PRESS LO \_\_\_\_\_
- D. 2-XA-55-3A-48C, VACUUM PMP B SEAL WATER PRESS LO \_\_\_\_\_
- E. 2-XA-55-3A-49C, VACUUM PMP C SEAL WATER PRESS LO \_\_\_\_\_
- F. 2-XA-55-3B-55D, MFPT CONDENSER VACUUM LO \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 22 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

#### 4.3 Field Preparations (continued)

[3] **ENSURE** the following ICS Points are in scan:

- A. P2270A, MFPT A CONDENSER VACUUM PRESS \_\_\_\_\_
- B. P2271A, MFPT B CONDENSER VACUUM PRESS \_\_\_\_\_
- C. P2263A, COND ZONE A BACKPRESSURE \_\_\_\_\_
- D. P2264A, COND ZONE B BACKPRESSURE \_\_\_\_\_
- E. P2265A, COND ZONE C BACKPRESSURE \_\_\_\_\_
- F. P1133A, COND ZONE C HOTWELL PRESS \_\_\_\_\_
- G. Y9006C, CONDENSER VACUUM LOW \_\_\_\_\_
- H. F2260A, COND VAC PMP AIR EXH FLOW 1 \_\_\_\_\_
- I. F2700A, COND VAC PMP AIR EXHAUST FLOW 2 \_\_\_\_\_
- J. T2467A, COND VAC HDR TEMP \_\_\_\_\_
- K. Y8003A, RCW TEMP UNIT 2 \_\_\_\_\_

[4] **ENSURE** plant instruments required for test performance listed on Appendix C, Permanent Plant Instrumentation Log, have been placed in service and are within their calibration interval, **AND**

**RECORD** in Appendix C.

- A. Section 6.3 \_\_\_\_\_
- B. Section 6.5 \_\_\_\_\_
- C. Section 6.6 \_\_\_\_\_

[5] **ENSURE** M&TE required for test performance has been (as required) filled, vented, placed in service and recorded on M&TE Log in SMP-9.0.

- A. Section 6.5 \_\_\_\_\_
- B. Section 6.6 \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 23 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

#### 4.3 Field Preparations (continued)

- [6] **VERIFY** M&TE calibration due dates will support the completion of this test performance.

A. Section 6.5 \_\_\_\_\_

B. Section 6.6 \_\_\_\_\_

- [7] **ENSURE** Gland Seal Water is established to the Condenser Vacuum Pumps per 2-SOI-37.01 or equivalent approved Temporary Operating Plan (TOP) for this purpose.

Instruction Used: ☐ 2-SOI-37.01 ☐ TOP: \_\_\_\_\_

- [8] **ENSURE** Raw Cooling Water is in service to the Condenser Vacuum Pump Seal Water coolers per 2-SOI-2&3.01 or equivalent approved TOP for this purpose.

Instruction Used: ☐ 2-SOI-2&3.01 ☐ TOP: \_\_\_\_\_

- [9] **ENSURE** Raw Cooling Water is in service to the Condenser Vacuum Pump Area Cooler per SOI-30.01 or equivalent approved TOP for this purpose.

Instruction Used: ☐ SOI-30.01 ☐ TOP: \_\_\_\_\_

- [10] **PERFORM** switch lineup per Appendix D. \_\_\_\_\_

- [11] **PERFORM** electrical breaker lineup per Appendix E. \_\_\_\_\_

- [12] **PERFORM** valve lineup per Appendix F. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 24 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

**4.3 Field Preparations (continued)**

[13] **ENSURE** permanent screen and dirt shield is installed on suction of 2-PCV-6-330, CONDENSER VACUUM BREAKER, [T14G/720], and

**ENSURE** there is no debris in the area of suction around 2-PCV-6-330.

A. Section 6.2 \_\_\_\_\_

B. Section 6.6 \_\_\_\_\_

[14] **ENSURE** temporary test connections are installed in the following instrument sense lines:

A. Downstream (low side/pump side) sense line for 2-PDS-2-171, COND VAC PMP A INLET VLV CONT, [T14H/685]. \_\_\_\_\_

B. Downstream (low side/pump side) sense line for 2-PDS-2-176, COND VAC PMP B INLET VLV CONT, [T14G/685]. \_\_\_\_\_

C. Downstream (low side/pump side) sense line for 2-PDS-2-181, COND VAC PMP C INLET VLV CONT, [T14G/685]. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 25 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

**4.3 Field Preparations (continued)**

[15] **INSTALL** the following temporary 0-30 inHg vacuum  
Test Gauges at the following locations.

A. Vacuum Gauge A:  
Downstream (low side/pump side) test connection of  
2-PDS-2-171, COND VAC PMP A INLET VLV CONT  
[T14H/685].

\_\_\_\_\_  
1st  
\_\_\_\_\_  
CV

B. Vacuum Gauge B:  
Downstream (low side/pump side) test connection of  
2-PDS-2-176, COND VAC PMP B INLET VLV CONT  
[T14G/685].

\_\_\_\_\_  
1st  
\_\_\_\_\_  
CV

C. Vacuum Gauge C:  
Downstream (low side/pump side) test connection of  
2-PDS-2-181, COND VAC PMP C INLET VLV CONT  
[T14G/685].

\_\_\_\_\_  
1st  
\_\_\_\_\_  
CV

D. Vacuum Gauge D:  
Upstream (high side) test connection of 2-PDI-2-175,  
CONDENSER VACUUM PMP 2B SUCTION STRN  
PRESS, at 2-ISIV-2-388B, [2-L-509, T15G/685].

\_\_\_\_\_  
1st  
\_\_\_\_\_  
CV

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 26 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

**4.3 Field Preparations (continued)**

[16] **INSTALL** the following temporary 0-5 PSI pressure Test Gauges at the following locations:

A. Pressure Gauge A:  
at the test connection downstream of 2-ISV-37-17,  
PRESSURE SWITCH ISOLATION VAC PUMP 2A,  
[T14H/685].

\_\_\_\_\_  
1st  
\_\_\_\_\_  
CV

B. Pressure Gauge B:  
at the test connection downstream of 2-ISV-37-18,  
PRESSURE SWITCH ISOLATION VAC PUMP 2B,  
[T14G/685].

\_\_\_\_\_  
1st  
\_\_\_\_\_  
CV

C. Pressure Gauge C:  
at the test connection downstream of 2-ISV-37-19,  
PRESSURE SWITCH ISOLATION VAC PUMP 2C,  
[T14G/685].

\_\_\_\_\_  
1st  
\_\_\_\_\_  
CV

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 27 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

**4.4 Approvals and Notifications**

- [1] **OBTAIN** permission of the Preoperational Startup Manager to start the test.

_____	_____
Preoperational Startup Manager Signature	Date

- [2] **OBTAIN** the Unit 2 Supervisor's (US/SRO) or Shift Manager's (SM) authorization.

_____	_____
U2 US/SRO/SM Signature	Date



<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 28 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

## 5.0 ACCEPTANCE CRITERIA

A. The Condenser Vacuum Pumps' Seal Water Tank level is maintained correctly

<b>COMPONENT</b>	<b>Opens on decreasing Seal Water Tank Level.</b>	<b>Closes on increasing Seal Water Tank Level</b>
2-LSV-2-169	6.3.1[4]	6.3.1[6]
2-LSV-2-174	6.3.2[4]	6.3.2[6]
2-LSV-2-179	6.3.3[4]	6.3.3[6]

B. The Condenser Vacuum Pumps' Seal Water Recirculation Pumps manual and automatic controls, interlocks, annunciators, alarms, and indications operate correctly.

<b>COMPONENT</b>	<b>Controls and Indications</b>	<b>Alarms and Annunciators</b>
2-PMP-2-171D	Subsection 6.4.1	Subsection 6.5.1
2-PMP-2-176D	Subsection 6.4.2	Subsection 6.5.2
2-PMP-2-181D	Subsection 6.4.3	Subsection 6.5.3

C. The Condenser Vacuum Pumps' Seal Water Recirculation Pumps automatically start when their respective Condenser Vacuum Pump starts.

<b>COMPONENT</b>	<b>Auto-start on associated CVP start</b>
2-PMP-2-171D	6.5.1[15]
2-PMP-2-176D	6.5.2[15]
2-PMP-2-181D	6.5.3[15]

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 29 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

## 5.0 ACCEPTANCE CRITERIA (continued)

- D. The Condenser Vacuum Pumps' manual and automatic controls, interlocks, annunciators, alarms, and indications operate correctly.

<b>COMPONENT</b>	<b>Controls and Indications</b>
2-PMP-2-171	Subsection 6.5.1
2-PMP-2-176	Subsection 6.5.2
2-PMP-2-181	Subsection 6.5.3

- E. The Condenser Vacuum Pumps automatically start on low pump suction vacuum.

<b>COMPONENT</b>	<b>Auto-start on low vacuum</b>
2-PMP-2-171	6.5.4[29]
2-PMP-2-176	6.5.4[23]
2-PMP-2-181	6.5.4[26]

- F. The Condenser Vacuum Pumps respond appropriately to a Bus Undervoltage condition.

<b>COMPONENT</b>	<b>Stops on Bus Undervoltage</b>	<b>Restarts after bus voltage is restored</b>
2-PMP-2-171	6.5.1[27]	6.5.1[30]
2-PMP-2-176	6.5.2[27]	6.5.2[30]
2-PMP-2-181	6.5.3[27]	6.5.3[30]

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 30 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

## 5.0 ACCEPTANCE CRITERIA (continued)

G. The Condenser Vacuum Pumps' Suction Valves operate correctly.

<b>COMPONENT</b>	<b>Opens on decreasing <math>\Delta P</math> between associated CVP and Suction Header</b>
2-FCV-2-171	6.5.4[17]
2-FCV-2-176	6.5.4[10]
2-FCV-2-181	6.5.4[13]

H. The Condenser Vacuum Pumps' Backpressure Relief Valves operate correctly.

<b>COMPONENT</b>	<b>Opens on increasing pressure in associated CVP Seal Water Tank</b>
2-FCV-2-250	6.5.1[51]
2-FCV-2-246	6.5.2[51]
2-FCV-2-248	6.5.3[51]

I. The Condenser Vacuum Pump Exhaust Bypass Valve operates correctly and indicating lights show correct valve position.

<b>COMPONENT</b>	<b>Controls and Indications</b>
2-FCV-2-255	Section 6.1

J. The Condenser Vacuum Breaker Valve operates correctly

<b>COMPONENT</b>	<b>Controls and Indications</b>
2-PCV-6-330	Section 6.2

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 31 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

## 5.0 ACCEPTANCE CRITERIA (continued)

K. The Condenser Vacuum Pumps operate within their design parameters.

<b>Condenser Vacuum Pump 2A</b>					
<b>Suction Pressure</b>	<b>Measured Suction Pressure<sup>4</sup></b>		<b>Air Flow<sup>3</sup></b>		<b>Motor Operates at ≤ 114.5 kVA<sup>5</sup></b>
<b>Atmospheric</b>	N/A		N/A		6.6.1[11]
<b>15 inHgA</b>	≤ 14.83 inHgA	6.6.1[16]	≥ 894 SCFM <sup>1</sup>	6.6.1[16]	6.6.1[16]
<b>5 inHgA</b>	≤ 4.83 inHgA	6.6.1[20]	≥ 276 SCFM	6.6.1[20]	6.6.1[20]
<b>3 inHgA</b>	≤ 2.83 inHgA	6.6.1[23]	≥ 160 SCFM	6.6.1[23]	6.6.1[23]
<b>2 inHgA</b>	≤ 1.83 inHgA	6.6.1[26]	≥ 95.5 SCFM	6.6.1[26]	6.6.1[26]
<b>1 inHgA</b>	≤ 0.83 inHgA	6.6.1[30]	≥ 32.5 SCFM <sup>2</sup>	6.6.1[30]	6.6.1[30]

<b>Condenser Vacuum Pump 2B</b>					
<b>Suction Pressure</b>	<b>Measured Suction Pressure<sup>4</sup></b>		<b>Air Flow<sup>3</sup></b>		<b>Motor Operates at ≤ 114.5 kVA<sup>5</sup></b>
<b>Atmospheric</b>	N/A		N/A		6.6.2[11]
<b>15 inHgA</b>	≤ 14.83 inHgA	6.6.2[16]	≥ 849 SCFM <sup>1</sup>	6.6.2[16]	6.6.2[16]
<b>5 inHgA</b>	≤ 4.83 inHgA	6.6.2[20]	≥ 290 SCFM	6.6.2[20]	6.6.2[20]
<b>3 inHgA</b>	≤ 2.83 inHgA	6.6.2[23]	≥ 171 SCFM	6.6.2[23]	6.6.2[23]
<b>2 inHgA</b>	≤ 1.83 inHgA	6.6.2[26]	≥ 99 SCFM	6.6.2[26]	6.6.2[26]
<b>1 inHgA</b>	≤ 0.83 inHgA	6.6.2[30]	≥ 29 SCFM <sup>2</sup>	6.6.2[30]	6.6.2[30]

1 Meeting this value will also verify acceptance criteria of ≥800 SCFM at 15 inHgA

2 Meeting this value will also verify acceptance criteria of ≥15 SCFM at 1 inHgA

3 Required air flow calculated using Nash Shop Test Curves (see Appendix H).

4 Required Pump Suction Pressure conservatively adjusted for instrument inaccuracies.

5 Verifies motor operates below overload conditions. (See Appendix H for calculation.)

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 32 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

## 5.0 ACCEPTANCE CRITERIA (continued)

Condenser Vacuum Pump 2C					
Suction Pressure	Measured Suction Pressure <sup>4</sup>		Air Flow <sup>3</sup>		Motor Operates at ≤ 114.5 kVA <sup>5</sup>
Atmospheric	N/A		N/A		6.6.3[11]
15 inHgA	≤ 14.83 inHgA	6.6.3[16]	≥ 856 SCFM <sup>1</sup>	6.6.3[16]	6.6.3[16]
5 inHgA	≤ 4.83 inHgA	6.6.3[20]	≥ 267 SCFM	6.6.3[20]	6.6.3[20]
3 inHgA	≤ 2.83 inHgA	6.6.3[23]	≥ 154 SCFM	6.6.3[23]	6.6.3[23]
2 inHgA	≤ 1.83 inHgA	6.6.3[26]	≥ 92.5 SCFM	6.6.3[26]	6.6.3[26]
1 inHgA	≤ 0.83 inHgA	6.6.3[30]	≥ 33 SCFM <sup>2</sup>	6.6.3[30]	6.6.3[30]

1 Meeting this value will also verify acceptance criteria of ≥800 SCFM at 15 inHgA

2 Meeting this value will also verify acceptance criteria of ≥15 SCFM at 1 inHgA

3 Required air flow calculated using Nash Shop Test Curves (see Appendix H).

4 Required Pump Suction Pressure conservatively adjusted for instrument inaccuracies.


5 Verifies motor operates below overload conditions. (See Appendix H for calculation.)

Date \_\_\_\_\_

## 6.0 PERFORMANCE

### NOTES

- 1) The Sections of this test shall be performed per the flow chart below.



- 2) Section 6.1 may be performed any time prior to Section 6.5; likewise, Section 6.2 may be performed any time prior to Section 6.6.
- 3) System piping and components should be visually monitored for vibration during steady state and transient operations.
- 4) This instruction does not quantitatively verify instrument setpoints. Unless otherwise noted, system parameters are recorded for information only.
- 5) Atmospheric conditions can change quickly. During performance of Section 6.6, record atmospheric pressure at least once per shift using Data Sheet 6 and at Test Director discretion during other Sections of this test. This is necessary to accurately determine the required vacuum pressure which corresponds to the required absolute pressure of the instruction.
- 6) This instruction uses both Absolute Pressure and Vacuum Pressure to quantify condenser pressure. Absolute Pressure (measured at inHgA) is zero-referenced against a perfect vacuum, so it is the true total pressure in the system. (Barometric Pressure is an example of an absolute pressure). Vacuum Pressure (measured at inHgVac) is zero-referenced against atmospheric pressure, so it is the difference between system pressure and atmospheric pressure. Decreasing vacuum pressure corresponds to increasing absolute pressure and vice versa.

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 34 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

## 6.1 Condenser Vacuum Exhaust Bypass Valve Logic

[1] **ENSURE** all prerequisites listed in Section 4.0 for Section 6.1 have been completed. \_\_\_\_\_

[2] **PLACE** 2-HS-2-255, EXH BYPASS COND VAC PMPS, [2-M-3], to OPEN, **AND**

**VERIFY** the following:

A. At 2-HS-2-255:

- Red Light is ON \_\_\_\_\_
- Green Light is OFF \_\_\_\_\_

B. 2-FCV-2-255, COND VAC PUMP EXH HDR FILTER BYPASS, [T14G/708], is OPEN (locally). \_\_\_\_\_

[3] **PLACE** 2-HS-2-255, EXH BYPASS COND VAC PMPS, to CLOSE, **AND**

**VERIFY** the following:

A. At 2-HS-2-255:

- Red Light is OFF \_\_\_\_\_
- Green Light is ON \_\_\_\_\_

B. 2-FCV-2-255, COND VAC PUMP EXH HDR FILTER BYPASS, is CLOSED (locally). \_\_\_\_\_

[4] **PLACE** 2-HS-2-255, EXH BYPASS COND VAC PMPS, to OPEN, **AND**

**VERIFY** 2-FCV-2-255, COND VAC PUMP EXH HDR FILTER BYPASS, is OPEN (locally). \_\_\_\_\_

[5] **VERIFY** successful completion of this Section (6.1). **(Acc Crit)** \_\_\_\_\_

Date \_\_\_\_\_

**6.2 Condenser Vacuum Breaker Valve Logic**

- [1] **ENSURE** all prerequisites listed in Section 4.0 for Section 6.2 have been completed. \_\_\_\_\_

**CAUTION**

Use caution when opening 2-PCV-6-330. Ensure immediate area around valve is free of debris that could enter the Condenser.

- [2] **PLACE** 2-HS-6-330A, VACUUM BREAKER COND A, [2-M-3], to OPEN, **AND**
- VERIFY** the following:
- A. At 2-HS-6-330A:
- Red Light is ON \_\_\_\_\_
  - Green Light is OFF \_\_\_\_\_
- B. **VERIFY** 2-PCV-6-330, CONDENSER VACUUM BREAKER, [T14G/720] is OPEN (locally). \_\_\_\_\_

- [3] **PLACE** 2-HS-6-330A, VACUUM BREAKER COND A, to CLOSE, **AND**
- VERIFY** the following:
- A. At 2-HS-6-330A:
- Red Light is OFF \_\_\_\_\_
  - Green Light is ON \_\_\_\_\_
- B. **VERIFY** 2-PCV-6-330, CONDENSER VACUUM BREAKER, is CLOSED (locally). \_\_\_\_\_



<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 36 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

**6.2 Condenser Vacuum Breaker Valve Logic (continued)**

- [4] **PLACE** 2-HS-6-330B, CONDENSER VACUUM BREAKER,  
[2-JB-291-2053, T14G/729], to OPEN, **AND**  
  
**VERIFY** 2-PCV-6-330, CONDENSER VACUUM BREAKER,  
is OPEN (locally). \_\_\_\_\_
- [5] **PLACE** 2-HS-6-330B, CONDENSER VACUUM BREAKER,  
to CLOSE, **AND**  
  
**VERIFY** 2-PCV-6-330, CONDENSER VACUUM BREAKER,  
is CLOSED (locally). \_\_\_\_\_
- [6] **VERIFY** successful completion of this Section (6.2). **(Acc Crit)** \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 37 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

### 6.3 Condenser Vacuum Pump Seal Water Makeup Valves Logic

#### NOTES

- 1) The CVP Seal Water Tank level controls use a fixed low tank level setpoint and a fixed high tank level reset point based on the tank level (elevation) at which the Seal Water Tank Level Switch is installed. The exterior of the Level Switch float chamber is marked "LOW LIQUID LEVEL" at the approximate setpoint level. The reset point is required to be below the tank overflow level and should be approximately 3/4" above the "LOW LIQUID LEVEL" mark.
- 2) The measurement marks on the Seal Water Tank Level Gauges are approximate and are used for reference only. The "LOW LIQUID LEVEL" mark on exterior of the Level Switch float chamber corresponds to approximately the 15" mark on the Level Gauge, and the tank overflow level corresponds to approximately the 17" mark. Acceptance Criteria is qualitatively based on Level Switch actuation and its ability to maintain Tank level rather than on specific tank level values at which it actuates.
- 3) Seal Water Tank Level Makeup Valves are solenoid valves and do not have direct position indication. Valve position may be observed by several methods:
  - By hearing the solenoid click as it energizes and de-energizes.
  - By visually observing a step change in the Seal Water Tank level trend (e.g. observing a decreasing tank level begin increasing).
  - By using a ferrous object to determine when the solenoid is magnetized. The solenoid coil will be magnetized when it is energized.
  - By observing the solenoid change temperature. The solenoid will heat up when it is energized.
- 4) Subsections 6.3.1 through 6.3.3 may be performed in any order provided the steps within each Subsection are performed in the order written.

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 38 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

### 6.3.1 CVP 2A Seal Water Makeup Valve Logic

#### NOTE

Condenser Vacuum Pump 2A Seal Water Tank level recorded in steps 6.3.1[4] and 6.3.1[6] is for information only.

- [1] **ENSURE** all prerequisites listed in Section 4.0 for Subsection 6.3 have been completed. \_\_\_\_\_
- [2] **ENSURE** Condenser Vacuum Pump 2A Seal Water Tank level is above approximately 15" on 2-LG-2-168, COND VAC PUMP A SEAL WATER LEVEL, [T14H/685]. \_\_\_\_\_
- [3] **THROTTLE OPEN** 2-DRV-37-572, COND VAC PUMP 2A SEAL GSW DRAIN, [T14H/685], **AND**  
  
**SLOWLY DRAIN** the Condenser Vacuum Pump 2A Seal Water Tank. \_\_\_\_\_
- [4] **VERIFY** 2-LSV-2-169, COND VAC PMP A SEAL WATER MAKE UP, [T14H/685], OPENS at or below approximately 15" on 2-LG-2-168, COND VAC PUMP A SEAL WATER LEVEL. **(Acc Crit)**  
Tank Level (2-LG-2-168): \_\_\_\_\_ inches \_\_\_\_\_
- [5] **CLOSE** 2-DRV-37-572, COND VAC PUMP 2A SEAL WATER TANK DRAIN. \_\_\_\_\_
- [6] **VERIFY** 2-LSV-2-169, COND VAC PMP A SEAL WATER MAKE UP, CLOSES before the Seal Water Tank level reaches 17" on 2-LG-2-168, COND VAC PUMP A SEAL WATER LEVEL. **(Acc Crit)**  
Tank Level (2-LG-2-168): \_\_\_\_\_ inches \_\_\_\_\_
- [7] **VERIFY** no water flows from the Condenser Vacuum Pump 2A Seal Water Tank overflow line. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 39 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

### 6.3.2 CVP 2B Seal Water Makeup Valve Logic

#### NOTE

Condenser Vacuum Pump 2B Seal Water Tank level recorded in steps 6.3.2[4] and 6.3.2[6] is for information only.

- [1] **ENSURE** all prerequisites listed in Section 4.0 for Section 6.3 have been completed. \_\_\_\_\_
- [2] **ENSURE** Condenser Vacuum Pump 2B Seal Water Tank level is above approximately 15" on 2-LG-2-173, COND VAC PUMP B SEAL WATER LEVEL, [T14G/685]. \_\_\_\_\_
- [3] **THROTTLE OPEN** 2-DRV-37-571, COND VAC PUMP 2B SEAL GSW DRAIN, [T14G/685], **AND**  
  
**SLOWLY DRAIN** the Condenser Vacuum Pump 2B Seal Water Tank. \_\_\_\_\_
- [4] **VERIFY** 2-LSV-2-174, COND VAC PMP B SEAL WATER MAKE UP, [T14G/685], OPENS at or below approximately 15" on 2-LG-2-173, COND VAC PUMP B SEAL WATER LEVEL. **(Acc Crit)**  
Tank Level (2-LG-2-173): \_\_\_\_\_ inches \_\_\_\_\_
- [5] **CLOSE** 2-DRV-37-571, COND VAC PUMP 2B SEAL WATER TANK DRAIN. \_\_\_\_\_
- [6] **VERIFY** 2-LSV-2-174, COND VAC PMP B SEAL WATER MAKE UP, CLOSES before the Seal Water Tank level reaches 17" on 2-LG-2-173, COND VAC PUMP B SEAL WATER LEVEL. **(Acc Crit)**  
Tank Level (2-LG-2-173): \_\_\_\_\_ inches \_\_\_\_\_
- [7] **VERIFY** no water flows from the Condenser Vacuum Pump 2B Seal Water Tank overflow line. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 40 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

### 6.3.3 CVP 2C Seal Water Makeup Valve Logic

#### NOTE

Condenser Vacuum Pump 2C Seal Water Tank level recorded in steps 6.3.3[4] and 6.3.3[6] is for information only.

- [1] **ENSURE** all prerequisites listed in Section 4.0 for Section 6.3 have been completed. \_\_\_\_\_
- [2] **ENSURE** Condenser Vacuum Pump 2C Seal Water Tank level is above approximately 15" on 2-LG-2-178, COND VAC PUMP C SEAL WATER LEVEL, [T14G/685]. \_\_\_\_\_
- [3] **THROTTLE OPEN** 2-DRV-37-565, COND VAC PUMP 2C SEAL GSW DRAIN, [T14G/685], **AND**  
  
**SLOWLY DRAIN** the Condenser Vacuum Pump 2C Seal Water Tank. \_\_\_\_\_
- [4] **VERIFY** 2-LSV-2-179, COND VAC PMP C SEAL WATER MAKE UP, [T14G/685], **OPENS** at or below approximately 15" on 2-LG-2-178, COND VAC PUMP C SEAL WATER LEVEL. **(Acc Crit)**  
Tank Level (2-LG-2-178): \_\_\_\_\_ inches \_\_\_\_\_
- [5] **CLOSE** 2-DRV-37-565, COND VAC PUMP 2C SEAL WATER TANK DRAIN. \_\_\_\_\_
- [6] **VERIFY** 2-LSV-2-179 COND VAC PMP C SEAL WATER MAKE UP, **CLOSES** before the Seal Water Tank level reaches 17" on 2-LG-2-178, COND VAC PUMP C SEAL WATER LEVEL. **(Acc Crit)**  
Tank Level (2-LG-2-178): \_\_\_\_\_ inches \_\_\_\_\_
- [7] **VERIFY** no water flows from the Condenser Vacuum Pump 2C Seal Water Tank overflow line. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 41 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

#### 6.4 Condenser Vacuum Pump Recirculating Pumps Logic

<p style="text-align: center;"><b>NOTE</b></p> <p>Subsections 6.4.1 through 6.4.3 may be performed in any order provided the steps within each Subsection are performed in the order written.</p>
---

##### 6.4.1 CVP 2A Seal Water Recirculating Pump Manual Logic

- [1] **ENSURE** all prerequisites listed in Section 4.0 for Section 6.4 have been completed. \_\_\_\_\_
- [2] **ENSURE** Section 6.3 has been completed. \_\_\_\_\_
- [3] **ENSURE** Condenser Vacuum Pump 2A Seal Water Tank level is at or above level of 2-VTV-2-1045, COND VACUUM WATER PMP A VENT VALVE, [T14H/685]. \_\_\_\_\_
- [4] **OPEN** 2-VTV-2-1045, COND VACUUM WATER PMP A VENT VALVE, to vent trapped air from 2-PMP-2-171D, **THEN**  
  
**CLOSE** 2-VTV-2-1045 \_\_\_\_\_
- [5] **ENSURE** 2-HS-2-171D, CONDENSER VACUUM PUMP 2A RECIRC PUMP, [2-JB-291-269, T14G/685] is RESET. \_\_\_\_\_
- [6] **VERIFY** the following:
  - 2-PMP-2-171D, COND VACUUM WATER PMP A, [T14H/685], is OFF \_\_\_\_\_
  - At 2-BKR-2-171D, COND VAC PMP 2A RECIRC PMP, [TURB MOV BD 2A, Compartment 3B], Red Light is OFF \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 42 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

#### 6.4.1 CVP 2A Seal Water Recirculating Pump Manual Logic (continued)

- [7] **PRESS AND HOLD** TEST pushbutton 2-HS-2-171D,  
CONDENSER VACUUM PUMP 2A RECIRC PUMP, **AND**

**VERIFY** the following:

- 2-PMP-2-171D, COND VACUUM WATER PMP A,  
STARTS \_\_\_\_\_
- At 2-BKR-2-171D, COND VAC PMP 2A RECIRC  
PMP, Red Light is ON. \_\_\_\_\_

- [8] **RELEASE** TEST pushbutton 2-HS-2-171D, CONDENSER  
VACUUM PUMP 2A RECIRC PUMP, **AND**

**VERIFY** the following:

- 2-PMP-2-171D, COND VACUUM WATER PMP A,  
STOPS. \_\_\_\_\_
- At 2-BKR-2-171D, COND VAC PMP 2A RECIRC  
PMP, Red Light is OFF. \_\_\_\_\_

- [9] **PRESS** SAFE STOP pushbutton 2-HS-2-171D, CONDENSER  
VACUUM PUMP 2A RECIRC PUMP. \_\_\_\_\_

- [10] **PRESS AND HOLD** TEST pushbutton 2-HS-2-171D,  
CONDENSER VACUUM PUMP 2A RECIRC PUMP, **AND**

**VERIFY** the following:

- 2-PMP-2-171D, COND VACUUM WATER PMP A,  
is OFF \_\_\_\_\_
- At 2-BKR-2-171D, COND VAC PMP 2A RECIRC  
PMP, Red Light is OFF \_\_\_\_\_

- [11] **RELEASE** TEST pushbutton 2-HS-2-171D, CONDENSER  
VACUUM PUMP 2A RECIRC PUMP. \_\_\_\_\_

- [12] **VERIFY** successful completion of this Subsection (6.4.1).  
**(Acc Crit)** \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 43 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

#### 6.4.2 CVP 2B Seal Water Recirculating Pump Manual Logic

- [1] **ENSURE** all prerequisites listed in Section 4.0 for Section 6.4 have been completed. \_\_\_\_\_
- [2] **ENSURE** Section 6.3 has been completed. \_\_\_\_\_
- [3] **ENSURE** Condenser Vacuum Pump 2B Seal Water Tank level is at or above level of 2-VTV-2-1046, COND VACUUM WATER PMP B VENT VALVE, [T14G/685]. \_\_\_\_\_
- [4] **OPEN** 2-VTV-2-1046, COND VACUUM WATER PMP B VENT VALVE, to vent trapped air from 2-PMP-2-176D, **THEN**  
  
**CLOSE** 2-VTV-2-1046 \_\_\_\_\_
- [5] **ENSURE** 2-HS-2-176D, CONDENSER VACUUM PUMP 2B RECIRC PUMP, [2-JB-291-269, T14G/685] is RESET. \_\_\_\_\_
- [6] **VERIFY** the following:
  - 2-PMP-2-176D, COND VACUUM WATER PMP B, [T14G/685], is OFF \_\_\_\_\_
  - At 2-BKR-2-176D, COND VAC PMP 2B RECIRC PMP, [TURB MOV BD 2A, Compartment 5A], Red Light is OFF \_\_\_\_\_



<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 44 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

#### 6.4.2 CVP 2B Seal Water Recirculating Pump Manual Logic (continued)

- [7] **PRESS AND HOLD** TEST pushbutton 2-HS-2-176D,  
CONDENSER VACUUM PUMP 2B RECIRC PUMP, **AND**

**VERIFY** the following:

- 2-PMP-2-176D, COND VACUUM WATER PMP B,  
STARTS \_\_\_\_\_
- At 2-BKR-2-176D, COND VAC PMP 2B RECIRC  
PMP, Red Light is ON. \_\_\_\_\_

- [8] **RELEASE** TEST pushbutton 2-HS-2-176D, CONDENSER  
VACUUM PUMP 2B RECIRC PUMP, **AND**

**VERIFY** the following:

- 2-PMP-2-176D, COND VACUUM WATER PMP B,  
STOPS. \_\_\_\_\_
- At 2-BKR-2-176D, COND VAC PMP 2B RECIRC  
PMP, Red Light is OFF. \_\_\_\_\_

- [9] **PRESS** SAFE STOP pushbutton 2-HS-2-176D, CONDENSER  
VACUUM PUMP 2B RECIRC PUMP. \_\_\_\_\_

- [10] **PRESS AND HOLD** TEST pushbutton 2-HS-2-176D,  
CONDENSER VACUUM PUMP 2B RECIRC PUMP, **AND**

**VERIFY** the following:

- 2-PMP-2-176D, COND VACUUM WATER PMP B,  
is OFF \_\_\_\_\_
- At 2-BKR-2-176D, COND VAC PMP 2B RECIRC  
PMP, Red Light is OFF \_\_\_\_\_

- [11] **RELEASE** TEST pushbutton 2-HS-2-176D, CONDENSER  
VACUUM PUMP 2B RECIRC PUMP. \_\_\_\_\_

- [12] **VERIFY** successful completion of this Subsection (6.4.2).  
**(Acc Crit)** \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 45 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

#### 6.4.3 CVP 2C Seal Water Recirculating Pump Manual Logic

- [1] **ENSURE** all prerequisites listed in Section 4.0 for Section 6.4 have been completed. \_\_\_\_\_
- [2] **ENSURE** Section 6.3 has been completed. \_\_\_\_\_
- [3] **ENSURE** Condenser Vacuum Pump 2C Seal Water Tank level is at or above level of 2-VTV-2-1047, COND VACUUM WATER PMP C VENT VALVE, [T14G/685]. \_\_\_\_\_
- [4] **OPEN** 2-VTV-2-1047, COND VACUUM WATER PMP C VENT VALVE, to vent trapped air from 2-PMP-2-181D, **THEN**  
  
**CLOSE** 2-VTV-2-1047 \_\_\_\_\_
- [5] **ENSURE** 2-HS-2-181D, CONDENSER VACUUM PUMP 2C RECIRC PUMP, [2-JB-291-269, T14G/685] is RESET. \_\_\_\_\_
- [6] **VERIFY** the following:
  - 2-PMP-2-181D, COND VACUUM WATER PMP C, [T14G/685], is OFF \_\_\_\_\_
  - At 2-BKR-2-181D, COND VAC PMP 2C RECIRC PMP, [TURB MOV BD 2B, Compartment 10D], Red Light is OFF \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 46 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

#### 6.4.3 CVP 2C Seal Water Recirculating Pump Manual Logic (continued)

- [7] **PRESS AND HOLD** TEST pushbutton 2-HS-2-181D,  
CONDENSER VACUUM PUMP 2C RECIRC PUMP, **AND**

**VERIFY** the following:

- 2-PMP-2-181D, COND VACUUM WATER PMP C,  
STARTS \_\_\_\_\_
- At 2-BKR-2-181D, COND VAC PMP 2C RECIRC  
PMP, Red Light is ON. \_\_\_\_\_

- [8] **RELEASE** TEST pushbutton 2-HS-2-181D, CONDENSER  
VACUUM PUMP 2C RECIRC PUMP, **AND**

**VERIFY** the following:

- 2-PMP-2-181D, COND VACUUM WATER PMP C,  
STOPS. \_\_\_\_\_
- At 2-BKR-2-181D, COND VAC PMP 2C RECIRC  
PMP, Red Light is OFF. \_\_\_\_\_

- [9] **PRESS** SAFE STOP pushbutton 2-HS-2-181D, CONDENSER  
VACUUM PUMP 2C RECIRC PUMP. \_\_\_\_\_

- [10] **PRESS AND HOLD** TEST pushbutton 2-HS-2-181D,  
CONDENSER VACUUM PUMP 2C RECIRC PUMP, **AND**

**VERIFY** the following:

- 2-PMP-2-181D, COND VACUUM WATER PMP C,  
is OFF \_\_\_\_\_
- At 2-BKR-2-181D, COND VAC PMP 2C RECIRC  
PMP, Red Light is OFF \_\_\_\_\_

- [11] **RELEASE** TEST pushbutton 2-HS-2-181D, CONDENSER  
VACUUM PUMP 2C RECIRC PUMP. \_\_\_\_\_

- [12] **VERIFY** successful completion of this Subsection (6.4.3).  
**(Acc Crit)** \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 47 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

## 6.5 Condenser Vacuum Pumps Logic

### NOTES

- 1) Section 6.5 operates the Condenser Vacuum Pumps with the Main Condenser and the Main Feed Pump Turbine Condensers isolated.
- 2) Low Seal Water Pressure Annunciator Windows 2-XA-55-3A-47C, -48C, and -49C contacts must be closed for approximately 8 seconds for window to actuate and open for approximately 8 seconds for window to clear.
- 3) Condenser Vacuum Pump Handswitches in the Main Control Room (2-HS-2-171A, -176A, -181A) spring return to P AUTO from both START and STOP positions.
- 4) Subsections 6.5.1 through 6.5.3 may be performed in any order provided the steps within each Subsection are performed in the order written. Subsection 6.5.4 is performed after Subsections 6.5.1 through 6.5.3 are complete.
- 5) Refer to GOI-7 for Condenser Vacuum Pump motor starting limitations.

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 48 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

### 6.5.1 CVP 2A Logic

- [1] **ENSURE** all prerequisites listed in Section 4.0 for Section 6.5 have been completed. \_\_\_\_\_
- [2] **ENSURE** Sections 6.1 and 6.4 have been completed \_\_\_\_\_
- [3] **RACK OUT** 2-BKR-2-171, CONDENSER VACUUM PMP 2A, [480V UNIT BD 2A, Compartment 3D]. \_\_\_\_\_
- [4] **REMOVE** secondary contact cover on the top rear of 2-BKR-2-171, CONDENSER VACUUM PMP 2A \_\_\_\_\_

<b>NOTES</b>	
1)	The following step will allow the CVP 2A control circuit to fully function while 2-BKR-2-171 is in TEST. Breaker will open and close in response to control signals, but CVP 2A itself will remain off.
2)	See drawing 6947D02 for typical 480V Switchgear pin arrangement.

- [5] **INSTALL** temporary jumpers between the following stationary secondary side contacts of 2-BKR-2-171. (Drawing 6948D26)
  - A. Designated A-1:  
Between Pin 3TP (wire 3DC) and Pin 13 (wire 3DC) \_\_\_\_\_  
1st  
\_\_\_\_\_ CV
  - B. Designated A-2:  
Between Pin 6TP (wire 3DT) and Pin 9 (wire 3DT1) \_\_\_\_\_  
1st  
\_\_\_\_\_ CV
- [6] **REPLACE** secondary contact cover on the top rear of 2-BKR-2-171, CONDENSER VACUUM PMP 2A. \_\_\_\_\_  
1st  
\_\_\_\_\_ CV
- [7] **RACK** 2-BKR-2-171, CONDENSER VACUUM PMP 2A, to the TEST position. \_\_\_\_\_

Date \_\_\_\_\_

**6.5.1 CVP 2A Logic (continued)**

- [8] **VERIFY** 2-XA-55-3A-47C, VACUUM PMP A SEAL WATER PRESS LO, is CLEAR. \_\_\_\_\_
- [9] **VERIFY** Unit 2 Alarm Events Display Screen indicates 47-C VACUUM PMP A SEAL WATER PRESS LO (PS-2-251) is NORMAL (Green) \_\_\_\_\_

<p style="text-align: center;"><b>CAUTION</b></p> <p>The following step involves work in an energized panel (250V DC Control Power).</p>
--

<p style="text-align: center;"><b>NOTE</b></p> <p>The following step will disable the Condenser Vacuum Pump 2A auto-start on low suction vacuum function.</p>
---

- [10] **LIFT** vendor wire 30 at TB30, Point 30 (opposite field wire 3DC5) in CVP 2A skid-mounted terminal box. (Drawing 2-45W2747-4) \_\_\_\_\_  
1st  
\_\_\_\_\_ CV
- [11] **INSTALL** switched jumper (designated TS-171) between TB30 Point 30 and TB10 Point 6 in CVP 2A skid-mounted terminal box. (Drawing 2-45W2747-4), **AND**  
**ENSURE** that the jumper test switch is OPEN (OFF). \_\_\_\_\_  
1st  
\_\_\_\_\_ CV
- [12] **ENSURE** 2-ISV-32-2014, CNTL AIR ISOL VLV TO 2-FCV-2-250/2-FCV-2-171, [T14H/685] is CLOSED. \_\_\_\_\_
- [13] **PLACE** 2-HS-2-171A, COND VACUUM PMP A, [2-M-3], to P AUTO. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 50 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

### 6.5.1 CVP 2A Logic (continued)

- [14] **PRESS** CONDENSER VACUUM PUMP 2A BKR TEST  
CLOSE pushbutton at 480V UNIT BD 2A, Compartment 3D,  
**AND**

**VERIFY** the following:

A. At 2-BKR-2-171, CONDENSER VACUUM PMP 2A:

- Red Light is ON \_\_\_\_\_
- Green Light is OFF \_\_\_\_\_
- Red Flag at Breaker Panel \_\_\_\_\_

B. Locally:

- 2-PMP-2-171D, COND VACUUM WATER PMP A,  
[T14H/685], is OFF \_\_\_\_\_
- 2-CLR-30-883, CONDENSER VACUUM PUMP  
AREA COOLER, [T14G/685], STARTS \_\_\_\_\_

C. Annunciation & Alarms:

- 2-XA-55-3A-47C, VACUUM PMP A SEAL WATER  
PRESS LO, is in ALARM \_\_\_\_\_
- Unit 2 Alarm Events Display Screen indicates  
47-C VACUUM PMP A SEAL WATER PRESS LO  
(PS-2-251) is in ALARM (Red) \_\_\_\_\_

- [15] **PRESS** RESET pushbutton 2-HS-2-171D, CONDENSER  
VACUUM PUMP 2A RECIRC PUMP, **AND**

**VERIFY** the following:

- 2-PMP-2-171D, COND VACUUM WATER PMP A,  
STARTS (**Acc Crit**) \_\_\_\_\_
- 2-XA-55-3A-47C, VACUUM PMP A SEAL WATER  
PRESS LO, is CLEAR \_\_\_\_\_
- Unit 2 Alarm Events Display Screen indicates  
47-C VACUUM PMP A SEAL WATER PRESS LO  
(PS-2-251) is NORMAL (Green) \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 51 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

### 6.5.1 CVP 2A Logic (continued)

[16] **PRESS** CONDENSER VACUUM PUMP 2A BKR TEST TRIP pushbutton at 480V UNIT BD 2A, Compartment 3D, **AND**

**VERIFY** the following:

A. At 2-BKR-2-171, CONDENSER VACUUM PMP 2A:

- Red Light is OFF \_\_\_\_\_
- Green Light is ON \_\_\_\_\_
- Green Flag at Breaker Panel \_\_\_\_\_

B. Locally:

- 2-PMP-2-171D, COND VACUUM WATER PMP A, is OFF \_\_\_\_\_
- 2-CLR-30-883, CONDENSER VACUUM PUMP AREA COOLER, is OFF \_\_\_\_\_

C. Annunciation & Alarms:

- 2-XA-55-3A-47C, VACUUM PMP A SEAL WATER PRESS LO, is CLEAR \_\_\_\_\_
- Unit 2 Alarm Events Display Screen indicates 47-C VACUUM PMP A SEAL WATER PRESS LO (PS-2-251) is NORMAL (Green) \_\_\_\_\_

[17] **PLACE** 2-HS-30-883, CONDENSER VACUUM PUMP AREA COOLER, [T14G/685], to OFF. \_\_\_\_\_

[18] **PRESS** SAFE STOP pushbutton 2-HS-2-171D, CONDENSER VACUUM PUMP 2A RECIRC PUMP, [2-JB-291-269, T14G/685]. \_\_\_\_\_



<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 52 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

### 6.5.1 CVP 2A Logic (continued)

#### NOTE

Annunciator Window 2-XA-55-3A-47C, VACUUM PMP A SEAL WATER PRESS LO, will continue to alarm and clear throughout the remainder of this section until step 6.5.1[50] as CVP 2A is simulated started and stopped.

- [19] **PLACE** 2-HS-2-171A, COND VACUUM PMP A, [2-M-3],  
to START, **AND**

**VERIFY** the following

A. At 2-HS-2-171A:

- Red Light is ON \_\_\_\_\_
- Green Light is OFF \_\_\_\_\_
- White Light is OFF \_\_\_\_\_

B. At 2-BKR-2-171, CONDENSER VACUUM PMP 2A:

- Red Light is ON \_\_\_\_\_
- Green Light is OFF \_\_\_\_\_

- [20] **PLACE** 2-HS-2-171A, COND VACUUM PMP A, to STOP,  
**AND**

**VERIFY** the following:

A. At 2-HS-2-171A:

- Red Light is OFF \_\_\_\_\_
- Green Light is ON \_\_\_\_\_
- White Light is OFF \_\_\_\_\_

B. At 2-BKR-2-171, CONDENSER VACUUM PMP 2A:

- Red Light is OFF \_\_\_\_\_
- Green Light is ON \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 53 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

### 6.5.1 CVP 2A Logic (continued)

[21] **PRESS** TEST pushbutton 2-HS-2-171B, CONDENSER VACUUM PUMP 2A, [2-JB-291-269, T14G/685], **AND**

**VERIFY** at 2-HS-2-171A, COND VACUUM PMP A:

- Red Light is ON \_\_\_\_\_
- Green Light is OFF \_\_\_\_\_
- White Light is OFF \_\_\_\_\_

[22] **PRESS** SAFE STOP pushbutton 2-HS-2-171B, CONDENSER VACUUM PUMP 2A, **AND**

**VERIFY** at 2-HS-2-171A, COND VACUUM PMP A:

- Red Light is OFF \_\_\_\_\_
- Green Light is ON \_\_\_\_\_
- White Light is OFF \_\_\_\_\_

[23] **PRESS** RESET pushbutton 2-HS-2-171B, CONDENSER VACUUM PUMP 2A, **AND**

**VERIFY** at 2-HS-2-171A, COND VACUUM PMP A:

- Red Light is OFF \_\_\_\_\_
- Green Light is ON \_\_\_\_\_
- White Light is OFF \_\_\_\_\_

[24] **PRESS** TEST pushbutton 2-HS-2-171B, CONDENSER VACUUM PUMP 2A, **AND**

**VERIFY** at 2-BKR-2-171, CONDENSER VACUUM PMP 2A:

- Red Light is ON \_\_\_\_\_
- Green Light is OFF \_\_\_\_\_

Date \_\_\_\_\_

**6.5.1 CVP 2A Logic (continued)**

<p style="text-align: center;"><b>CAUTION</b></p> <p>Steps 6.5.1[25], 6.5.1[26], and 6.5.1[29] involve work in an energized panel (250V DC Control Power).</p>
--

<p style="text-align: center;"><b>NOTE</b></p> <p>The following two steps will setup and simulate a loss of bus voltage in 480V Unit Board 2A.</p>
--

- [25] **LIFT** wire (3DC2) from Terminal Point 1 on 480-V BUS  
UNDERVOLTAGE AUX RELAY 27BX1, [480V UNIT BD 2A,  
Compartment 5A]. (Drawing 6948D28)

\_\_\_\_\_

1st

\_\_\_\_\_

CV
- [26] **MOMENTARILY PLACE** a handheld jumper between Terminal  
Point 2 (wire 3DTP) and Point 5 (wire 3DT1) on 480-V BUS  
UNDERVOLTAGE AUX RELAY 27BX1. (Drawing 6948D28)

\_\_\_\_\_

1st

\_\_\_\_\_

CV
- [27] **VERIFY** at 2-BKR-2-171, CONDENSER VACUUM PMP 2A:  
**(Acc Crit)**

- Red Light is OFF
  - Green Light is ON

\_\_\_\_\_

\_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 55 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

### 6.5.1 CVP 2A Logic (continued)

#### NOTE

Steps 6.5.1[28] and 6.5.1[32] will temporarily restore and then disable CVP 2A auto-start on low vacuum in order to prove CVP 2A auto-start on restoration of bus voltage..

[28] **PLACE** Test Switch TS-171 to the CLOSED (ON) position. \_\_\_\_\_

#### NOTE

The following step will simulate a restoration of bus voltage in 480V Unit Board 2A.

[29] **LAND** wire (3DC2) on Terminal Point 1 on 480-V BUS  
UNDERVOLTAGE AUX RELAY 27BX1. (Drawing 6948D28) \_\_\_\_\_  
1st

CV

[30] **VERIFY** at 2-BKR-2-171, CONDENSER VACUUM PMP 2A:  
(Acc Crit)

- Red Light is ON \_\_\_\_\_
- Green Light is OFF \_\_\_\_\_

[31] **PRESS** SAFE STOP pushbutton 2-HS-2-171B, CONDENSER  
VACUUM PUMP 2A. \_\_\_\_\_

[32] **PLACE** Test Switch TS-171 to the OPEN (OFF) position. \_\_\_\_\_

[33] **RACK OUT** 2-BKR-2-171, CONDENSER VACUUM PMP 2A. \_\_\_\_\_

[34] **REMOVE** front cover of 2-BKR-2-171, CONDENSER  
VACUUM PMP 2A. \_\_\_\_\_

[35] **PLACE** 2-BKR-2-171, CONDENSER VACUUM PMP 2A,  
Overload Trip Switch (OTS) mechanical lock-in lever (DTA  
plunger) to the TRIP position. \_\_\_\_\_

[36] **INSTALL** front cover of 2-BKR-2-171, CONDENSER  
VACUUM PMP 2A. \_\_\_\_\_  
1st

CV

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 56 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

### 6.5.1 CVP 2A Logic (continued)

- [37] **PRESS** RESET pushbutton 2-HS-2-171B, CONDENSER VACUUM PUMP 2A. \_\_\_\_\_
- [38] **RACK** 2-BKR-2-171, CONDENSER VACUUM PMP 2A to the TEST position. \_\_\_\_\_
- [39] **VERIFY** the following:
- A. White Light at 2-HS-2-171A, COND VACUUM PMP A, is ON \_\_\_\_\_
  - B. 2-XA-55-1B-14E, M-1 THRU M-6 MOTOR TRIPOUT, is in ALARM \_\_\_\_\_
  - C. Motor Tripout Buzzer is ON \_\_\_\_\_
  - D. Unit 2 Alarm Events Display Screen indicates 14-E M-1 THRU M-6 MOTOR TRIPOUT, is in ALARM (Red). \_\_\_\_\_

#### NOTES

- 1) The following step will electrically reset the Overload Trip Switch (OTS) for 2-BKR-2-171. Do not hold the Handswitch in STOP if the coil does not de-energize to avoid overheating the OTS coil.
- 2) If the following step does not reset the OTS, then the OTS may be reset manually by pressing the OTS Reset button on the front of the Breaker, and a Test Deficiency Notice shall be initiated.

- [40] **MOMENTARILY PLACE** 2-HS-2-171A, COND VACUUM PMP A, to STOP, **AND**

**VERIFY** the following:

- A. White Light at 2-HS-2-171A is OFF \_\_\_\_\_
- B. 2-XA-55-1B-14E, M-1 THRU M-6 MOTOR TRIPOUT, is CLEAR \_\_\_\_\_
- C. Motor Tripout Buzzer is OFF \_\_\_\_\_
- D. Unit 2 Alarm Events Display Screen indicates 14-E M-1 THRU M-6 MOTOR TRIPOUT, is NORMAL (Green). \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 57 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

**6.5.1 CVP 2A Logic (continued)**

- [41] **PLACE** 2-HS-2-171A, COND VACUUM PMP A, to  
STOP PULL TO LOCK. \_\_\_\_\_
- [42] **RACK OUT** 2-BKR-2-171, CONDENSER VACUUM PMP 2A. \_\_\_\_\_
- [43] **REMOVE** secondary contact cover on the top rear of  
2-BKR-2-171, CONDENSER VACUUM PMP 2A, **AND**  
  
**REMOVE** temporary jumpers between the following stationary  
secondary side contacts of 2-BKR-2-171: (Drawing 6948D26)  
(Jumpers were installed in step 6.5.1[5])
  - A. Designated A-1:  
Between Pin 3TP (wire 3DC) and Pin 13 (wire 3DC) \_\_\_\_\_  

1st  
CV
  - B. Designated A-2:  
Between Pin 6TP (wire 3DT) and Pin 9 (wire 3DT1) \_\_\_\_\_  

1st  
CV
- [44] **REPLACE** secondary contact cover on the top rear of  
2-BKR-2-171, CONDENSER VACUUM PMP 2A, **AND**  
  
**TORQUE** between 25 and 35 in-lbs.  
M&TE: \_\_\_\_\_  

1st  
CV
- [45] **RACK** 2-BKR-2-171, CONDENSER VACUUM PMP 2A, to the  
CONNECTED position. \_\_\_\_\_
- [46] **PLACE** 2-HS-30-883, CONDENSER VACUUM PUMP AREA  
COOLER to AUTO. \_\_\_\_\_
- [47] **PRESS** RESET pushbutton 2-HS-2-171D, CONDENSER  
VACUUM PUMP 2A RECIRC PUMP. \_\_\_\_\_
- [48] **OPEN** 2-ISV-32-2014, CNTL AIR ISOL VLV TO  
2-FCV-2-250/2-FCV-2-171. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 58 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

#### 6.5.1 CVP 2A Logic (continued)

[49] **ENSURE** Condenser Vacuum Pump 2A Seal Water Tank level is at or above approximately 15" on 2-LG-2-168, COND VAC PUMP A SEAL WATER LEVEL, [T14H/685]. \_\_\_\_\_

[50] **PLACE** 2-HS-2-171A, COND VACUUM PMP A, to START, **AND**

**VERIFY** the following

- 2-PMP-2-171, CONDENSER VACUUM PUMP 2A, [T14H/685], is ON. \_\_\_\_\_
- 2-PMP-2-171D, COND VACUUM WATER PMP A, is ON \_\_\_\_\_
- 2-CLR-30-883, CONDENSER VACUUM PUMP AREA COOLER, is ON \_\_\_\_\_
- 2-FCV-2-171, CONDENSER VACUUM PMP 2A SUCTION ISOL, [T14H/685], is OPEN. \_\_\_\_\_
- 2-XA-55-3A-47C, VACUUM PMP A SEAL WATER PRESS LO, is CLEAR \_\_\_\_\_
- Unit 2 Alarm Events Display Screen indicates 47-C VACUUM PMP A SEAL WATER PRESS LO (PS-2-251) is NORMAL (Green) \_\_\_\_\_

#### NOTE

The following step will cause the pressure in the CVP 2A Seal Water Tank to rise. The pressure switch that controls 2-FCV-2-250 has a setpoint of 4 PSIG ( $\pm 0.5$ PSI).

[51] **SLOWLY CLOSE** 2-CKV-2-710, CONDENSER VACUUM PMP 2A DISCHARGE CHECK, [T14H/685], **AND**

**VERIFY** 2-FCV-2-250, CONDENSER VACUUM PMP 2A VACUUM BREAKER, [T14H/685], begins to OPEN.  
**(Acc Crit)** \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 59 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

### 6.5.1 CVP 2A Logic (continued)

[52] **RELEASE** handle of 2-CKV-2-710, CONDENSER VACUUM PMP 2A DISCHARGE CHECK, **AND**

**VERIFY** 2-FCV-2-250, CONDENSER VACUUM PMP 2A VACUUM BREAKER, CLOSES. \_\_\_\_\_

[53] **PLACE** 2-HS-2-171A, COND VACUUM PMP A, to STOP PULL TO LOCK, **AND**

**VERIFY** the following

- 2-PMP-2-171, CONDENSER VACUUM PUMP 2A, is OFF. \_\_\_\_\_
- 2-PMP-2-171D, COND VACUUM WATER PMP A, is OFF \_\_\_\_\_
- 2-CLR-30-883, CONDENSER VACUUM PUMP AREA COOLER, is OFF \_\_\_\_\_
- 2-FCV-2-171, CONDENSER VACUUM PMP 2A SUCTION ISOL, is CLOSED. \_\_\_\_\_
- 2-XA-55-3A-47C, VACUUM PMP A SEAL WATER PRESS LO, is CLEAR \_\_\_\_\_
- Unit 2 Alarm Events Display Screen indicates 47-C VACUUM PMP A SEAL WATER PRESS LO (PS-2-251) is NORMAL (Green) \_\_\_\_\_

[54] **VERIFY** successful completion of this Subsection (6.5.1). **(Acc Crit)** \_\_\_\_\_



<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 60 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

**6.5.2 CVP 2B Logic**

- [1] **ENSURE** all prerequisites listed in Section 4.0 for Section 6.5 have been completed. \_\_\_\_\_
- [2] **ENSURE** Sections 6.1 and 6.4 have been completed \_\_\_\_\_
- [3] **RACK OUT** 2-BKR-2-176, CONDENSER VACUUM PMP 2B, [480V UNIT BD 2B, Compartment 4C]. \_\_\_\_\_
- [4] **REMOVE** secondary contact cover on the top rear of 2-BKR-2-176, CONDENSER VACUUM PMP 2B. \_\_\_\_\_

<b>NOTES</b>	
1)	The following step will allow the CVP 2B control circuit to fully function while 2-BKR-2-176 is in TEST. Breaker will open and close in response to control signals, but CVP 2B itself will remain off.
2)	See drawing 6947D02 for typical 480V Switchgear pin arrangement.

- [5] **INSTALL** temporary jumpers between the following stationary secondary side contacts of 2-BKR-2-176. (Drawing 6948D35)
  - A. Designated B-1:  
Between Pin 3TP (wire 4CC) and Pin 13 (wire 4CC) \_\_\_\_\_  
1st  
\_\_\_\_\_ CV
  - B. Designated B-2:  
Between Pin 6TP (wire 4CT) and Pin 9 (wire 4CT1) \_\_\_\_\_  
1st  
\_\_\_\_\_ CV
- [6] **REPLACE** secondary contact cover on the top rear of 2-BKR-2-176, CONDENSER VACUUM PMP 2B. \_\_\_\_\_  
1st  
\_\_\_\_\_ CV
- [7] **RACK** 2-BKR-2-176, CONDENSER VACUUM PMP 2B, to the TEST position. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 61 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

**6.5.2 CVP 2B Logic (continued)**

- [8] **VERIFY** 2-XA-55-3A-48C, VACUUM PMP B SEAL WATER PRESS LO, is CLEAR. \_\_\_\_\_
- [9] **VERIFY** Unit 2 Alarm Events Display Screen indicates 48-C VACUUM PMP B SEAL WATER PRESS LO (PS-2-247) is NORMAL (Green) \_\_\_\_\_

**CAUTION**

The following step involves work in an energized panel (250V DC Control Power).

**NOTE**

The following step will disable the Condenser Vacuum Pump 2B auto-start on low suction vacuum function.

- [10] **LIFT** vendor wire 30 at TB30, Point 30 (opposite field wire 4CC5) in CVP 2B skid-mounted terminal box. (Drawing 2-45W2747-4) \_\_\_\_\_  

1st

CV
- [11] **INSTALL** switched jumper (designated TS-176) between TB30 Point 30 and TB10 Point 6 in CVP 2B skid-mounted terminal box. (Drawing 2-45W2747-4), **AND**  
**ENSURE** that the jumper test switch is OPEN (OFF). \_\_\_\_\_  

1st

CV
- [12] **ENSURE** 2-ISV-32-2017, CONTROL AIR ISOLATION VALVE TO 2-FCV-2-176, [T14G/685] is CLOSED. \_\_\_\_\_
- [13] **PLACE** 2-HS-2-176A, COND VACUUM PMP B, [2-M-3], to P AUTO. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 62 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

## 6.5.2 CVP 2B Logic (continued)

- [14] **PRESS** CONDENSER VACUUM PUMP 2B BKR TEST  
CLOSE pushbutton at 480V UNIT BD 2B, Compartment 4C,  
**AND**

**VERIFY** the following:

A. At 2-BKR-2-176, CONDENSER VACUUM PMP 2B:

- Red Light is ON \_\_\_\_\_
- Green Light is OFF \_\_\_\_\_
- Red Flag at Breaker Panel \_\_\_\_\_

B. Locally:

- 2-PMP-2-176D, COND VACUUM WATER PMP B,  
[T14G/685], is OFF \_\_\_\_\_
- 2-CLR-30-883, CONDENSER VACUUM PUMP  
AREA COOLER, [T14G/685], STARTS \_\_\_\_\_

C. Annunciation & Alarms:

- 2-XA-55-3A-48C, VACUUM PMP B SEAL WATER  
PRESS LO, is in ALARM \_\_\_\_\_
- Unit 2 Alarm Events Display Screen indicates  
48-C VACUUM PMP B SEAL WATER PRESS LO  
(PS-2-247) is in ALARM (Red) \_\_\_\_\_

- [15] **PRESS** RESET pushbutton 2-HS-2-176D, CONDENSER  
VACUUM PUMP 2B RECIRC PUMP, **AND**

**VERIFY** the following:

- 2-PMP-2-176D, COND VACUUM WATER PMP B,  
STARTS (**Acc Crit**) \_\_\_\_\_
- 2-XA-55-3A-48C, VACUUM PMP B SEAL WATER  
PRESS LO, is CLEAR \_\_\_\_\_
- Unit 2 Alarm Events Display Screen indicates  
48-C VACUUM PMP B SEAL WATER PRESS LO  
(PS-2-247) is NORMAL (Green) \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 63 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

## 6.5.2 CVP 2B Logic (continued)

[16] **PRESS** CONDENSER VACUUM PUMP 2B BKR TEST TRIP pushbutton at 480V UNIT BD 2B, Compartment 4C, **AND**

**VERIFY** the following:

A. At 2-BKR-2-176, CONDENSER VACUUM PMP 2B:

- Red Light is OFF \_\_\_\_\_
- Green Light is ON \_\_\_\_\_
- Green Flag at Breaker Panel \_\_\_\_\_

B. Locally:

- 2-PMP-2-176D, COND VACUUM WATER PMP B, is OFF \_\_\_\_\_
- 2-CLR-30-883, CONDENSER VACUUM PUMP AREA COOLER, is OFF \_\_\_\_\_

C. Annunciation & Alarms:

- 2-XA-55-3A-48C, VACUUM PMP B SEAL WATER PRESS LO, is CLEAR \_\_\_\_\_
- Unit 2 Alarm Events Display Screen indicates 48-C VACUUM PMP B SEAL WATER PRESS LO (PS-2-247) is NORMAL (Green) \_\_\_\_\_

[17] **PLACE** 2-HS-30-883, CONDENSER VACUUM PUMP AREA COOLER, [T14G/685], to OFF. \_\_\_\_\_

[18] **PRESS** SAFE STOP pushbutton 2-HS-2-176D, CONDENSER VACUUM PUMP 2B RECIRC PUMP, [2-JB-291-269, T14G/685]. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 64 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

## 6.5.2 CVP 2B Logic (continued)

### NOTE

Annunciator Window 2-XA-55-3A-48C, VACUUM PMP A SEAL WATER PRESS LO, will continue to alarm and clear throughout the remainder of this section until step 6.5.2[50] as CVP 2B is simulated started and stopped.

- [19] **PLACE** 2-HS-2-176A, COND VACUUM PMP B, [2-M-3],  
to START, **AND**

**VERIFY** the following

A. At 2-HS-2-176A:

- Red Light is ON \_\_\_\_\_
- Green Light is OFF \_\_\_\_\_
- White Light is OFF \_\_\_\_\_

B. At 2-BKR-2-176, CONDENSER VACUUM PMP 2B:

- Red Light is ON \_\_\_\_\_
- Green Light is OFF \_\_\_\_\_

- [20] **PLACE** 2-HS-2-176A, COND VACUUM PMP B, to STOP,  
**AND**

**VERIFY** the following:

A. At 2-HS-2-176A:

- Red Light is OFF \_\_\_\_\_
- Green Light is ON \_\_\_\_\_
- White Light is OFF \_\_\_\_\_

B. At 2-BKR-2-176, CONDENSER VACUUM PMP 2B:

- Red Light is OFF \_\_\_\_\_
- Green Light is ON \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 65 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

## 6.5.2 CVP 2B Logic (continued)

[21] **PRESS** TEST pushbutton 2-HS-2-176B, CONDENSER VACUUM PUMP 2A, [2-JB-291-269, T14G/685], **AND**

**VERIFY** at 2-HS-2-176A, COND VACUUM PMP B:

- Red Light is ON \_\_\_\_\_
- Green Light is OFF \_\_\_\_\_
- White Light is OFF \_\_\_\_\_

[22] **PRESS** SAFE STOP pushbutton 2-HS-2-176B, CONDENSER VACUUM PUMP 2B, **AND**

**VERIFY** at 2-HS-2-176A, COND VACUUM PMP B:

- Red Light is OFF \_\_\_\_\_
- Green Light is ON \_\_\_\_\_
- White Light is OFF \_\_\_\_\_

[23] **PRESS** RESET pushbutton 2-HS-2-176B, CONDENSER VACUUM PUMP 2B, **AND**

**VERIFY** at 2-HS-2-176A, COND VACUUM PMP B:

- Red Light is OFF \_\_\_\_\_
- Green Light is ON \_\_\_\_\_
- White Light is OFF \_\_\_\_\_

[24] **PRESS** TEST pushbutton 2-HS-2-176B, CONDENSER VACUUM PUMP 2B, **AND**

**VERIFY** at 2-BKR-2-176, CONDENSER VACUUM PMP 2B:

- Red Light is ON \_\_\_\_\_
- Green Light is OFF \_\_\_\_\_

Date \_\_\_\_\_

**6.5.2 CVP 2B Logic (continued)**

<p align="center"><b>CAUTION</b></p> <p>Steps 6.5.2[25], 6.5.2[26], and 6.5.2[29] involve work in an energized panel (250V DC Control Power).</p>
---

<p align="center"><b>NOTE</b></p> <p>The following two steps will setup and simulate a loss of bus voltage in 480V Unit Board 2B.</p>
---

- |  |  |
|--|--|
| <p>[25] <b>LIFT</b> wire (4CC2) from Terminal Point 1 on 480-V BUS<br/>UNDERVOLTAGE AUX RELAY 27BX1, [480V UNIT BD 2B,<br/>Compartment 6A]. (Drawing 6948D37)</p>                          | <p>_____</p> <p>1st</p> <p>_____</p> <p>CV</p> |
| <p>[26] <b>MOMENTARILY PLACE</b> a handheld jumper between Terminal<br/>Point 2 (wire 4CTP) and Point 5 (wire 4CT1) on 480-V BUS<br/>UNDERVOLTAGE AUX RELAY 27BX1. (Drawing 6948D37)</p>   | <p>_____</p> <p>1st</p> <p>_____</p> <p>CV</p> |
| <p>[27] <b>VERIFY</b> at 2-BKR-2-176, CONDENSER VACUUM PMP 2B:<br/><b>(Acc Crit)</b></p> <ul style="list-style-type: none"> <li>• Red Light is OFF</li> <li>• Green Light is ON</li> </ul> | <p>_____</p> <p>_____</p>                      |

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 67 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

## 6.5.2 CVP 2B Logic (continued)

### NOTE

Steps 6.5.2[28] and 6.5.2[32] will temporarily restore and then disable CVP 2B auto-start on low vacuum in order to prove CVP 2B auto-start on restoration of bus voltage..

[28] **PLACE** Test Switch TS-176 to the CLOSED (ON) position. \_\_\_\_\_

### NOTE

The following step will simulate a restoration of bus voltage in 480V Unit Board 2A.

[29] **LAND** wire (4CC2) on Terminal Point 1 on 480-V BUS  
UNDERVOLTAGE AUX RELAY 27BX1. (Drawing 6948D37) \_\_\_\_\_  
1st

CV

[30] **VERIFY** at 2-BKR-2-176, CONDENSER VACUUM PMP 2B:  
**(Acc Crit)**

- Red Light is ON \_\_\_\_\_
- Green Light is OFF \_\_\_\_\_

[31] **PRESS** SAFE STOP pushbutton 2-HS-2-176B, CONDENSER  
VACUUM PUMP 2B. \_\_\_\_\_

[32] **PLACE** Test Switch TS-176 to the OPEN (OFF) position. \_\_\_\_\_

[33] **RACK OUT** 2-BKR-2-176, CONDENSER VACUUM PMP 2B. \_\_\_\_\_

[34] **REMOVE** front cover of 2-BKR-2-176, CONDENSER  
VACUUM PMP 2B. \_\_\_\_\_

[35] **PLACE** 2-BKR-2-176, CONDENSER VACUUM PMP 2B,  
Overload Trip Switch (OTS) mechanical lock-in lever (DTA  
plunger) to the TRIP position. \_\_\_\_\_

[36] **INSTALL** front cover of 2-BKR-2-176, CONDENSER  
VACUUM PMP 2B. \_\_\_\_\_  
1st

CV



<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 68 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

### 6.5.2 CVP 2B Logic (continued)

- [37] **PRESS** RESET pushbutton 2-HS-2-176B, CONDENSER VACUUM PUMP 2B. \_\_\_\_\_
- [38] **RACK** 2-BKR-2-176, CONDENSER VACUUM PMP 2B to the TEST position. \_\_\_\_\_
- [39] **VERIFY** the following:
- A. White Light at 2-HS-2-176A, COND VACUUM PMP B, is ON \_\_\_\_\_
  - B. 2-XA-55-1B-14E, M-1 THRU M-6 MOTOR TRIPOUT, is in ALARM \_\_\_\_\_
  - C. Motor Tripout Buzzer is ON \_\_\_\_\_
  - D. Unit 2 Alarm Events Display Screen indicates 14-E M-1 THRU M-6 MOTOR TRIPOUT, is in ALARM (Red). \_\_\_\_\_

#### NOTES

- 1) The following step will electrically reset the Overload Trip Switch (OTS) for 2-BKR-2-176. Do not hold the Handswitch in STOP if the coil does not de-energize to avoid overheating the OTS coil.
- 2) If the following step does not reset the OTS, then the OTS may be reset manually by pressing the OTS Reset button on the front of the Breaker, and a Test Deficiency Notice shall be initiated.

- [40] **MOMENTARILY PLACE** 2-HS-2-176A, COND VACUUM PMP B, to STOP, **AND**

**VERIFY** the following:

- A. White Light at 2-HS-2-176A is OFF \_\_\_\_\_
- B. 2-XA-55-1B-14E, M-1 THRU M-6 MOTOR TRIPOUT, is CLEAR \_\_\_\_\_
- C. Motor Tripout Buzzer is OFF \_\_\_\_\_
- D. Unit 2 Alarm Events Display Screen indicates 14-E M-1 THRU M-6 MOTOR TRIPOUT, is NORMAL (Green). \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 69 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

## 6.5.2 CVP 2B Logic (continued)

- [41] **PLACE** 2-HS-2-176A, COND VACUUM PMP B, to  
STOP PULL TO LOCK. \_\_\_\_\_
- [42] **RACK OUT** 2-BKR-2-176, CONDENSER VACUUM PMP 2B. \_\_\_\_\_
- [43] **REMOVE** secondary contact cover on the top rear of  
2-BKR-2-176, CONDENSER VACUUM PMP 2B, **AND**  
  
**REMOVE** temporary jumpers between the following stationary  
secondary side contacts of 2-BKR-2-176: (Drawing 6948D35)  
(Jumpers were installed in step 6.5.2[5])
- A. Designated B-1:  
Between Pin 3TP (wire 4CC) and Pin 13 (wire 4CC) \_\_\_\_\_  
1st  
CV
- B. Designated B-2:  
Between Pin 6TP (wire 4CT) and Pin 9 (wire 4CT1) \_\_\_\_\_  
1st  
CV
- [44] **REPLACE** secondary contact cover on the top rear of  
2-BKR-2-176, CONDENSER VACUUM PMP 2B, **AND**  
  
**TORQUE** between 25 and 35 in-lbs.  
M&TE: \_\_\_\_\_  
1st  
CV
- [45] **RACK** 2-BKR-2-176, CONDENSER VACUUM PMP 2B, to the  
CONNECTED position. \_\_\_\_\_
- [46] **PLACE** 2-HS-30-883, CONDENSER VACUUM PUMP AREA  
COOLER to AUTO. \_\_\_\_\_
- [47] **PRESS** RESET pushbutton 2-HS-2-176D, CONDENSER  
VACUUM PUMP 2B RECIRC PUMP. \_\_\_\_\_
- [48] **OPEN** 2-ISV-32-2017, CONTROL AIR ISOLATION VALVE  
TO 2-FCV-2-176. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 70 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

## 6.5.2 CVP 2B Logic (continued)

[49] **ENSURE** Condenser Vacuum Pump 2B Seal Water Tank level is at or above approximately 15" on 2-LG-2-173, COND VAC PUMP B SEAL WATER LEVEL, [T14G/685]. \_\_\_\_\_

[50] **PLACE** 2-HS-2-176A, COND VACUUM PMP B, to START, **AND**

**VERIFY** the following

- 2-PMP-2-176, CONDENSER VACUUM PUMP 2B, [T14G/685], is ON. \_\_\_\_\_
- 2-PMP-2-176D, COND VACUUM WATER PMP B, is ON \_\_\_\_\_
- 2-CLR-30-883, CONDENSER VACUUM PUMP AREA COOLER, is ON \_\_\_\_\_
- 2-FCV-2-176, CONDENSER VACUUM PMP 2B SUCTION ISOL, [T14G/685], is OPEN. \_\_\_\_\_
- 2-XA-55-3A-48C, VACUUM PMP B SEAL WATER PRESS LO, is CLEAR \_\_\_\_\_
- Unit 2 Alarm Events Display Screen indicates 48-C VACUUM PMP B SEAL WATER PRESS LO (PS-2-247) is NORMAL (Green) \_\_\_\_\_

### NOTE

The following step will cause the pressure in the CVP 2B Seal Water Tank to rise. The pressure switch that controls 2-FCV-2-246 has a setpoint of 4 PSIG ( $\pm 0.5$ PSI).

[51] **SLOWLY CLOSE** 2-CKV-2-711, CONDENSER VACUUM PMP 2B DISCHARGE CHECK, [T14G/685], **AND**

**VERIFY** 2-FCV-2-246, CONDENSER VACUUM PMP 2B VACUUM BREAKER, [T14G/685], begins to OPEN.  
**(Acc Crit)** \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 71 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

## 6.5.2 CVP 2B Logic (continued)

[52] **RELEASE** handle of 2-CKV-2-711, CONDENSER VACUUM PMP 2B DISCHARGE CHECK, **AND**

**VERIFY** 2-FCV-2-246, CONDENSER VACUUM PMP 2B VACUUM BREAKER, CLOSES. \_\_\_\_\_

[53] **PLACE** 2-HS-2-176A, COND VACUUM PMP B, to STOP PULL TO LOCK, **AND**

**VERIFY** the following

- 2-PMP-2-176, CONDENSER VACUUM PUMP 2B, is OFF. \_\_\_\_\_
- 2-PMP-2-176D, COND VACUUM WATER PMP B, is OFF \_\_\_\_\_
- 2-CLR-30-883, CONDENSER VACUUM PUMP AREA COOLER, is OFF \_\_\_\_\_
- 2-FCV-2-176, CONDENSER VACUUM PMP 2B SUCTION ISOL, is CLOSED. \_\_\_\_\_
- 2-XA-55-3A-48C, VACUUM PMP B SEAL WATER PRESS LO, is CLEAR \_\_\_\_\_
- Unit 2 Alarm Events Display Screen indicates 48-C VACUUM PMP B SEAL WATER PRESS LO (PS-2-247) is NORMAL (Green) \_\_\_\_\_

[54] **VERIFY** successful completion of this Subsection (6.5.2). **(Acc Crit)** \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 72 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

### 6.5.3 CVP 2C Logic

- [1] **ENSURE** all prerequisites listed in Section 4.0 for Section 6.5 have been completed. \_\_\_\_\_
- [2] **ENSURE** Sections 6.1 and 6.4 have been completed \_\_\_\_\_
- [3] **RACK OUT** 2-BKR-2-181, CONDENSER VACUUM PMP 2C, [480V UNIT BD 2B, Compartment 4D]. \_\_\_\_\_
- [4] **REMOVE** secondary contact cover on the top rear of 2-BKR-2-181, CONDENSER VACUUM PMP 2C. \_\_\_\_\_

<b>NOTES</b>	
1)	The following step will allow the CVP 2C control circuit to fully function while 2-BKR-2-181 is in TEST. Breaker will open and close in response to control signals, but CVP 2C itself will remain off.
2)	See drawing 6947D02 for typical 480V Switchgear pin arrangement.

- [5] **INSTALL** temporary jumpers between the following stationary secondary side contacts of 2-BKR-2-181. (Drawing 6948D35)
  - A. Designated C-1:  
Between Pin 3TP (wire 4DC) and Pin 13 (wire 4DC)
 

\_\_\_\_\_  
 1st  
 \_\_\_\_\_  
 CV
  - B. Designated C-2:  
Between Pin 6TP (wire 4DT) and Pin 9 (wire 4DT1)
 

\_\_\_\_\_  
 1st  
 \_\_\_\_\_  
 CV
- [6] **REPLACE** secondary contact cover on the top rear of 2-BKR-2-181, CONDENSER VACUUM PMP 2C.
 

\_\_\_\_\_  
 1st  
 \_\_\_\_\_  
 CV
- [7] **RACK** 2-BKR-2-181, CONDENSER VACUUM PMP 2C, to the TEST position. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 73 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

**6.5.3 CVP 2C Logic (continued)**

- [8] **VERIFY** 2-XA-55-3A-49C, VACUUM PMP C SEAL WATER PRESS LO, is CLEAR. \_\_\_\_\_
- [9] **VERIFY** Unit 2 Alarm Events Display Screen indicates 49-C VACUUM PMP C SEAL WATER PRESS LO (PS-2-249) is NORMAL (Green) \_\_\_\_\_

**CAUTION**

The following step involves work in an energized panel (250V DC Control Power).

**NOTE**

The following step will disable the Condenser Vacuum Pump 2C auto-start on low suction vacuum function.

- [10] **LIFT** vendor wire 30 at TB30, Point 30 (opposite field wire 4DC5) in CVP 2C skid-mounted terminal box. (Drawing 2-45W2747-4) \_\_\_\_\_  
1st  
CV
- [11] **INSTALL** switched jumper (designated TS-181) between TB30 Point 30 and TB10 Point 6 in CVP 2C skid-mounted terminal box. (Drawing 2-45W2747-4), **AND**  
**ENSURE** that the jumper test switch is OPEN (OFF). \_\_\_\_\_  
1st  
CV
- [12] **ENSURE** 2-ISV-32-2019, CNTL AIR ISOL VLV TO 2-FCV-2-248/2-FCV-2-181, [T14G/685] is CLOSED. \_\_\_\_\_
- [13] **PLACE** 2-HS-2-181A, COND VACUUM PMP C, [2-M-3], to P AUTO. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 74 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

### 6.5.3 CVP 2C Logic (continued)

- [14] **PRESS** CONDENSER VACUUM PUMP 2C BKR TEST  
CLOSE pushbutton at 480V UNIT BD 2B, Compartment 4D,  
**AND**

**VERIFY** the following:

A. At 2-BKR-2-181, CONDENSER VACUUM PMP 2C:

- Red Light is ON \_\_\_\_\_
- Green Light is OFF \_\_\_\_\_
- Red Flag at Breaker Panel \_\_\_\_\_

B. Locally:

- 2-PMP-2-181D, COND VACUUM WATER PMP C,  
[T14G/685], is OFF \_\_\_\_\_
- 2-CLR-30-883, CONDENSER VACUUM PUMP  
AREA COOLER, [T14G/685], STARTS \_\_\_\_\_

C. Annunciation & Alarms:

- 2-XA-55-3A-49C, VACUUM PMP C SEAL WATER  
PRESS LO, is in ALARM \_\_\_\_\_
- Unit 2 Alarm Events Display Screen indicates  
49-C VACUUM PMP C SEAL WATER PRESS LO  
(PS-2-249) is in ALARM (Red) \_\_\_\_\_

- [15] **PRESS** RESET pushbutton 2-HS-2-181D, CONDENSER  
VACUUM PUMP 2C RECIRC PUMP, **AND**

**VERIFY** the following:

- 2-PMP-2-181D, COND VACUUM WATER PMP C,  
STARTS (**Acc Crit**) \_\_\_\_\_
- 2-XA-55-3A-49C, VACUUM PMP C SEAL WATER  
PRESS LO, is CLEAR \_\_\_\_\_
- Unit 2 Alarm Events Display Screen indicates  
49-C VACUUM PMP C SEAL WATER PRESS LO  
(PS-2-249) is NORMAL (Green) \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 75 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

### 6.5.3 CVP 2C Logic (continued)

[16] **PRESS** CONDENSER VACUUM PUMP 2C BKR TEST TRIP pushbutton at 480V UNIT BD 2B, Compartment 4D, **AND**

**VERIFY** the following:

A. At 2-BKR-2-181, CONDENSER VACUUM PMP 2C:

- Red Light is OFF \_\_\_\_\_
- Green Light is ON \_\_\_\_\_
- Green Flag at Breaker Panel \_\_\_\_\_

B. Locally:

- 2-PMP-2-181D, COND VACUUM WATER PMP C, is OFF \_\_\_\_\_
- 2-CLR-30-883, CONDENSER VACUUM PUMP AREA COOLER, is OFF \_\_\_\_\_

C. Annunciation & Alarms:

- 2-XA-55-3A-49C, VACUUM PMP C SEAL WATER PRESS LO, is CLEAR \_\_\_\_\_
- Unit 2 Alarm Events Display Screen indicates 49-C VACUUM PMP C SEAL WATER PRESS LO (PS-2-249) is NORMAL (Green) \_\_\_\_\_

[17] **PLACE** 2-HS-30-883, CONDENSER VACUUM PUMP AREA COOLER, [T14G/685], to OFF. \_\_\_\_\_

[18] **PRESS** SAFE STOP pushbutton 2-HS-2-181D, CONDENSER VACUUM PUMP 2C RECIRC PUMP, [2-JB-291-269, T14G/685]. \_\_\_\_\_



<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 76 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

### 6.5.3 CVP 2C Logic (continued)

#### NOTE

Annunciator Window 2-XA-55-3A-49C, VACUUM PMP C SEAL WATER PRESS LO, will continue to alarm and clear throughout the remainder of this section until step 6.5.3[50] as CVP 2C is simulated started and stopped.

- [19] **PLACE** 2-HS-2-181A, COND VACUUM PMP C, [2-M-3],  
to START, **AND**

**VERIFY** the following

A. At 2-HS-2-181A:

- Red Light is ON \_\_\_\_\_
- Green Light is OFF \_\_\_\_\_
- White Light is OFF \_\_\_\_\_

B. At 2-BKR-2-181, CONDENSER VACUUM PMP 2C:

- Red Light is ON \_\_\_\_\_
- Green Light is OFF \_\_\_\_\_

- [20] **PLACE** 2-HS-2-181A, COND VACUUM PMP C, to STOP,  
**AND**

**VERIFY** the following:

A. At 2-HS-2-181A:

- Red Light is OFF \_\_\_\_\_
- Green Light is ON \_\_\_\_\_
- White Light is OFF \_\_\_\_\_

B. At 2-BKR-2-181, CONDENSER VACUUM PMP 2C:

- Red Light is OFF \_\_\_\_\_
- Green Light is ON \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 77 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

### 6.5.3 CVP 2C Logic (continued)

[21] **PRESS** TEST pushbutton 2-HS-2-181B, CONDENSER VACUUM PUMP 2C, [2-JB-291-269, T14G/685], **AND**

**VERIFY** at 2-HS-2-181A, COND VACUUM PMP C:

- Red Light is ON \_\_\_\_\_
- Green Light is OFF \_\_\_\_\_
- White Light is OFF \_\_\_\_\_

[22] **PRESS** SAFE STOP pushbutton 2-HS-2-181B, CONDENSER VACUUM PUMP 2C, **AND**

**VERIFY** at 2-HS-2-181A, COND VACUUM PMP C:

- Red Light is OFF \_\_\_\_\_
- Green Light is ON \_\_\_\_\_
- White Light is OFF \_\_\_\_\_

[23] **PRESS** RESET pushbutton 2-HS-2-181B, CONDENSER VACUUM PUMP 2C, **AND**

**VERIFY** at 2-HS-2-181A, COND VACUUM PMP C:

- Red Light is OFF \_\_\_\_\_
- Green Light is ON \_\_\_\_\_
- White Light is OFF \_\_\_\_\_

[24] **PRESS** TEST pushbutton 2-HS-2-181B, CONDENSER VACUUM PUMP 2C, **AND**

**VERIFY** at 2-BKR-2-181, CONDENSER VACUUM PMP 2C:

- Red Light is ON \_\_\_\_\_
- Green Light is OFF \_\_\_\_\_

Date \_\_\_\_\_

**6.5.3 CVP 2C Logic (continued)**

<p align="center"><b>CAUTION</b></p> <p>Steps 6.5.3[25], 6.5.3[26], and 6.5.3[29] involve work in an energized panel (250V DC Control Power).</p>
---

<p align="center"><b>NOTE</b></p> <p>The following two steps will setup and simulate a loss of bus voltage in 480V Unit Board 2B.</p>
---

- |  |  |
|--|--|
| <p>[25] <b>LIFT</b> wire (4DC2) from Terminal Point 1 on 480-V BUS<br/>UNDERVOLTAGE AUX RELAY 27BX2, [480V UNIT BD 2B,<br/>Compartment 6A]. (Drawing 6948D37)</p>                          | <p>_____</p> <p>1st</p> <p>_____</p> <p>CV</p> |
| <p>[26] <b>MOMENTARILY PLACE</b> a handheld jumper between Terminal<br/>Point 2 (wire 4DTP) and Point 5 (wire 4DT1) on 480-V BUS<br/>UNDERVOLTAGE AUX RELAY 27BX2. (Drawing 6948D37)</p>   | <p>_____</p> <p>1st</p> <p>_____</p> <p>CV</p> |
| <p>[27] <b>VERIFY</b> at 2-BKR-2-181, CONDENSER VACUUM PMP 2C:<br/><b>(Acc Crit)</b></p> <ul style="list-style-type: none"> <li>• Red Light is OFF</li> <li>• Green Light is ON</li> </ul> | <p>_____</p> <p>_____</p>                      |

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 79 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

### 6.5.3 CVP 2C Logic (continued)

#### NOTE

Steps 6.5.3[28] and 6.5.3[32] will temporarily restore and then disable CVP 2C auto-start on low vacuum in order to prove CVP 2C auto-start on restoration of bus voltage..

[28] **PLACE** Test Switch TS-181 to the CLOSED (ON) position. \_\_\_\_\_

#### NOTE

The following step will simulate a restoration of bus voltage in 480V Unit Board 2B.

[29] **LAND** wire (4DC2) on Terminal Point 1 on 480-V BUS  
UNDERVOLTAGE AUX RELAY 27BX2. (Drawing 6948D37) \_\_\_\_\_  
1st

CV

[30] **VERIFY** at 2-BKR-2-181, CONDENSER VACUUM PMP 2C:  
**(Acc Crit)**

- Red Light is ON \_\_\_\_\_
- Green Light is OFF \_\_\_\_\_

[31] **PRESS** SAFE STOP pushbutton 2-HS-2-181B, CONDENSER  
VACUUM PUMP 2C. \_\_\_\_\_

[32] **PLACE** Test Switch TS-181 to the OPEN (OFF) position. \_\_\_\_\_

[33] **RACK OUT** 2-BKR-2-181, CONDENSER VACUUM PMP 2C. \_\_\_\_\_

[34] **REMOVE** front cover of 2-BKR-2-181, CONDENSER  
VACUUM PMP 2C. \_\_\_\_\_

[35] **PLACE** 2-BKR-2-181, CONDENSER VACUUM PMP 2C,  
Overload Trip Switch (OTS) mechanical lock-in lever (DTA  
plunger) to the TRIP position. \_\_\_\_\_

[36] **INSTALL** front cover of 2-BKR-2-181, CONDENSER  
VACUUM PMP 2C. \_\_\_\_\_  
1st

CV

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 80 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

### 6.5.3 CVP 2C Logic (continued)

- [37] **PRESS** RESET pushbutton 2-HS-2-181B, CONDENSER VACUUM PUMP 2C. \_\_\_\_\_
- [38] **RACK** 2-BKR-2-181, CONDENSER VACUUM PMP 2C to the TEST position. \_\_\_\_\_
- [39] **VERIFY** the following:
- A. White Light at 2-HS-2-181A, COND VACUUM PMP C, is ON \_\_\_\_\_
  - B. 2-XA-55-1B-14E, M-1 THRU M-6 MOTOR TRIPOUT, is in ALARM \_\_\_\_\_
  - C. Motor Tripout Buzzer is ON \_\_\_\_\_
  - D. Unit 2 Alarm Events Display Screen indicates 14-E M-1 THRU M-6 MOTOR TRIPOUT, is in ALARM (Red). \_\_\_\_\_

#### NOTES

- 1) The following step will electrically reset the Overload Trip Switch (OTS) for 2-BKR-2-181. Do not hold the Handswitch in STOP if the coil does not de-energize to avoid overheating the OTS coil.
- 2) If the following step does not reset the OTS, then the OTS may be reset manually by pressing the OTS Reset button on the front of the Breaker, and a Test Deficiency Notice shall be initiated.

- [40] **MOMENTARILY PLACE** 2-HS-2-181A, COND VACUUM PMP C, to STOP, **AND**

**VERIFY** the following:

- A. White Light at 2-HS-2-181A is OFF \_\_\_\_\_
- B. 2-XA-55-1B-14E, M-1 THRU M-6 MOTOR TRIPOUT, is CLEAR \_\_\_\_\_
- C. Motor Tripout Buzzer is OFF \_\_\_\_\_
- D. Unit 2 Alarm Events Display Screen indicates 14-E M-1 THRU M-6 MOTOR TRIPOUT, is NORMAL (Green). \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 81 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

**6.5.3 CVP 2C Logic (continued)**

- [41] **PLACE** 2-HS-2-181A, COND VACUUM PMP C, to  
STOP PULL TO LOCK. \_\_\_\_\_
- [42] **RACK OUT** 2-BKR-2-181, CONDENSER VACUUM PMP 2C. \_\_\_\_\_
- [43] **REMOVE** secondary contact cover on the top rear of  
2-BKR-2-181, CONDENSER VACUUM PMP 2C, **AND**  
  
**REMOVE** temporary jumpers between the following stationary  
secondary side contacts of 2-BKR-2-181: (Drawing 6948D35)  
(Jumpers were installed in step 6.5.3[5])
  - A. Designated C-1:  
Between Pin 3TP (wire 4DC) and Pin 13 (wire 4DC) \_\_\_\_\_  

1st

CV
  - B. Designated C-2:  
Between Pin 6TP (wire 4DT) and Pin 9 (wire 4DT1) \_\_\_\_\_  

1st

CV
- [44] **REPLACE** secondary contact cover on the top rear of  
2-BKR-2-181, CONDENSER VACUUM PMP 2A, **AND**  
  
**TORQUE** between 25 and 35 in-lbs.  
M&TE: \_\_\_\_\_  

1st

CV
- [45] **RACK** 2-BKR-2-181, CONDENSER VACUUM PMP 2C, to the  
CONNECTED position. \_\_\_\_\_
- [46] **PLACE** 2-HS-30-883, CONDENSER VACUUM PUMP AREA  
COOLER to AUTO. \_\_\_\_\_
- [47] **PRESS** RESET pushbutton 2-HS-2-181D, CONDENSER  
VACUUM PUMP 2C RECIRC PUMP. \_\_\_\_\_
- [48] **OPEN** 2-ISV-32-2019, CNTL AIR ISOL VLV TO  
2-FCV-2-248/2-FCV-2-181. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 82 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

### 6.5.3 CVP 2C Logic (continued)

[49] **ENSURE** Condenser Vacuum Pump 2C Seal Water Tank level is at or above approximately 15" on 2-LG-2-178, COND VAC PUMP C SEAL WATER LEVEL, [T14G/685]. \_\_\_\_\_

[50] **PLACE** 2-HS-2-181A, COND VACUUM PMP C, to START, **AND**

**VERIFY** the following

- 2-PMP-2-181, CONDENSER VACUUM PUMP 2C, [T14H/685], is ON. \_\_\_\_\_
- 2-PMP-2-181D, COND VACUUM WATER PMP C, is ON \_\_\_\_\_
- 2-CLR-30-883, CONDENSER VACUUM PUMP AREA COOLER, is ON \_\_\_\_\_
- 2-FCV-2-181, CONDENSER VACUUM PMP 2C SUCTION ISOL, [T14H/685], is OPEN. \_\_\_\_\_
- 2-XA-55-3A-49C, VACUUM PMP C SEAL WATER PRESS LO, is CLEAR \_\_\_\_\_
- Unit 2 Alarm Events Display Screen indicates 49-C VACUUM PMP A SEAL WATER PRESS LO (PS-2-249) is NORMAL (Green) \_\_\_\_\_

#### NOTE

The following step will cause the pressure in the CVP 2C Seal Water Tank to rise. The pressure switch that controls 2-FCV-2-248 has a setpoint of 4 PSIG ( $\pm 0.5$ PSI).

[51] **SLOWLY CLOSE** 2-CKV-2-712, CONDENSER VACUUM PMP 2C DISCHARGE CHECK, [T14G/685], **AND**

**VERIFY** 2-FCV-2-248, CONDENSER VACUUM PMP 2C VACUUM BREAKER, [T14H/685], begins to OPEN.  
**(Acc Crit)** \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 83 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

### 6.5.3 CVP 2C Logic (continued)

[52] **RELEASE** handle of 2-CKV-2-712, CONDENSER VACUUM PMP 2C DISCHARGE CHECK, **AND**

**VERIFY** 2-FCV-2-248, CONDENSER VACUUM PMP 2C VACUUM BREAKER, CLOSES. \_\_\_\_\_

[53] **PLACE** 2-HS-2-181A, COND VACUUM PMP C, to STOP PULL TO LOCK, **AND**

**VERIFY** the following

- 2-PMP-2-181, CONDENSER VACUUM PUMP 2C, is OFF. \_\_\_\_\_
- 2-PMP-2-181D, COND VACUUM WATER PMP C, is OFF \_\_\_\_\_
- 2-CLR-30-883, CONDENSER VACUUM PUMP AREA COOLER, is OFF \_\_\_\_\_
- 2-FCV-2-181, CONDENSER VACUUM PMP 2C SUCTION ISOL, is CLOSED. \_\_\_\_\_
- 2-XA-55-3A-49C, VACUUM PMP C SEAL WATER PRESS LO, is CLEAR \_\_\_\_\_
- Unit 2 Alarm Events Display Screen indicates 49-C VACUUM PMP C SEAL WATER PRESS LO (PS-2-249) is NORMAL (Green) \_\_\_\_\_

[54] **VERIFY** successful completion of this Subsection (6.5.3). **(Acc Crit)** \_\_\_\_\_



<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 84 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

**6.5.4 CVP Auto-Start on Low Condenser Vacuum**

- [1] **ENSURE** Subsections 6.5.1, 6.5.2, and 6.5.3 have been completed. \_\_\_\_\_

<p style="text-align: center;"><b>CAUTION</b></p> <p>Steps 6.5.4[2] through 6.5.4[5] involve work in energized panels (250V DC Control Power).</p>
--

- [2] **REMOVE** the switched jumpers from the following locations:

- [2.1] Designated TS-171:  
in CVP 2A skid-mounted terminal box between  
TB30 Point 30 and TB10 Point 6.  
(Drawing 2-45W2747-4)
- \_\_\_\_\_  
1st

\_\_\_\_\_  
CV

- [2.2] Designated TS-176:  
in CVP 2B skid-mounted terminal box between  
TB30 Point 30 and TB10 Point 6.  
(Drawing 2-45W2747-4)
- \_\_\_\_\_  
1st

\_\_\_\_\_  
CV

- [2.3] Designated TS-181:  
in CVP 2C skid-mounted terminal box between  
TB30 Point 30 and TB10 Point 6.  
(Drawing 2-45W2747-4)
- \_\_\_\_\_  
1st

\_\_\_\_\_  
CV

Date \_\_\_\_\_

**6.5.4 CVP Auto-Start on Low Condenser Vacuum (continued)**

<b>NOTE</b>
The following three steps will restore and enable the Condenser Vacuum Pumps' auto-start on low vacuum function that was disabled in steps 6.5.1[10], 6.5.2[10], and 6.5.3[10].

- |  |  |
|--|--|
| <p>[3]    <b>LAND</b> vendor wire 30 at TB30, Point 30 (opposite field wire 3DC5) in CVP 2A skid-mounted terminal box, [T14H/685].<br/>(Drawing 2-45W2747-4)</p>   | <hr style="border: 0; border-top: 1px solid black; margin-bottom: 5px;"/> 1st<br><hr style="border: 0; border-top: 1px solid black; margin-top: 5px;"/> CV |
| <p>[4]    <b>LAND</b> vendor wire 30 at TB30, Point 30 (opposite field wire 4CC5) in CVP 2B skid-mounted terminal box, [T14G/685].<br/>(Drawing 2-45W2747-4)</p>   | <hr style="border: 0; border-top: 1px solid black; margin-bottom: 5px;"/> 1st<br><hr style="border: 0; border-top: 1px solid black; margin-top: 5px;"/> CV |
| <p>[5]    <b>LAND</b> vendor wire 30 at TB30, Point 30 (opposite field wire 4DC5) in CVP 2C skid-mounted terminal box, [T14G/685].<br/>(Drawing 2-45W2747-4)</p>   | <hr style="border: 0; border-top: 1px solid black; margin-bottom: 5px;"/> 1st<br><hr style="border: 0; border-top: 1px solid black; margin-top: 5px;"/> CV |
| <p>[6]    <b>PLACE</b> 2-HS-2-171A, COND VACUUM PMP A, [2-M-3],<br/>to P AUTO, <b>AND</b></p> <p style="padding-left: 40px;"><b>VERIFY</b> 2-PMP-2-171, CONDENSER VACUUM PUMP 2A,<br/>[T14H/685], STARTS.</p>      | <hr style="border: 0; border-top: 1px solid black; margin-bottom: 5px;"/>  |
| <p>[7]    <b>ALLOW</b> Condenser Vacuum Pump suction header vacuum to<br/>stabilize on Vacuum Gauge D.</p> <p style="padding-left: 40px;">CVP Header Vacuum: _____ inHgVac</p>                                     | <hr style="border: 0; border-top: 1px solid black; margin-bottom: 5px;"/>  |
| <p>[8]    <b>PLACE</b> 2-HS-2-176A, COND VACUUM PMP B, [2-M-3],<br/>to P AUTO, <b>AND</b></p> <p style="padding-left: 40px;"><b>VERIFY</b> 2-PMP-2-176, CONDENSER VACUUM PUMP 2B,<br/>[T14G/685], remains OFF.</p> | <hr style="border: 0; border-top: 1px solid black; margin-bottom: 5px;"/>  |

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 86 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

#### 6.5.4 CVP Auto-Start on Low Condenser Vacuum (continued)

- [9] **PRESS** TEST pushbutton 2-HS-2-176B, CONDENSER VACUUM PUMP 2B, [2-JB-291-269, T14G/685], **AND**

**VERIFY** 2-PMP-2-176, CONDENSER VACUUM PUMP 2B, STARTS. \_\_\_\_\_

#### NOTE

2-FCV-2-176 should not open until Condenser Vacuum Pump 2B draws enough vacuum within itself to approach the suction header vacuum. The differential pressure switch that controls 2-FCV-2-176 has a setpoint of 2.0 inHgDiff ( $\pm 0.5$  inHg).

- [10] **VERIFY** 2-FCV-2-176, CONDENSER VACUUM PMP 2B SUCTION ISOL, [T14G/685], OPENS. **(Acc Crit)** \_\_\_\_\_

- [11] **PLACE** 2-HS-2-181A, COND VACUUM PMP C, [2-M-3], to P AUTO, **AND**

**VERIFY** 2-PMP-2-181, CONDENSER VACUUM PUMP 2C, [T14G/685], remains OFF. \_\_\_\_\_

- [12] **PRESS** TEST pushbutton 2-HS-2-181B, CONDENSER VACUUM PUMP 2C, [2-JB-291-269], **AND**

**VERIFY** 2-PMP-2-181, CONDENSER VACUUM PUMP 2C, STARTS. \_\_\_\_\_

#### NOTE

2-FCV-2-181 should not open until Condenser Vacuum Pump 2C draws enough vacuum within itself to approach the suction header vacuum. The differential pressure switch that controls 2-FCV-2-181 has a setpoint of 2.0 inHgDiff ( $\pm 0.5$  inHg).

- [13] **VERIFY** 2-FCV-2-181, CONDENSER VACUUM PMP 2C SUCTION ISOL, [T14G/685], OPENS. **(Acc Crit)** \_\_\_\_\_

- [14] **PRESS** SAFE STOP pushbutton 2-HS-2-171B, CONDENSER VACUUM PUMP 2A, **AND**

**VERIFY** 2-PMP-2-171, CONDENSER VACUUM PUMP 2A, STOPS. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 87 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

#### 6.5.4 CVP Auto-Start on Low Condenser Vacuum (continued)

- [15] **PRESS** RESET pushbutton 2-HS-2-171B, CONDENSER VACUUM PUMP 2A, **AND**

**VERIFY** 2-PMP-2-171, CONDENSER VACUUM PUMP 2A, remains OFF. \_\_\_\_\_

- [16] **PRESS** TEST pushbutton 2-HS-2-171B, CONDENSER VACUUM PUMP 2A, **AND**

**VERIFY** 2-PMP-2-171, CONDENSER VACUUM PUMP 2A, STARTS. \_\_\_\_\_

#### NOTE

2-FCV-2-171 should not open until Condenser Vacuum Pump 2A draws enough vacuum within itself to approach the suction header vacuum. The differential pressure switch that controls 2-FCV-2-171 has a setpoint of 2.0 inHgDiff ( $\pm 0.5$  inHg).

- [17] **VERIFY** 2-FCV-2-171, CONDENSER VACUUM PMP 2A SUCTION ISOL, [T14G/685], OPENS. **(Acc Crit)**

- [18] **PRESS** SAFE STOP pushbutton 2-HS-2-181B, CONDENSER VACUUM PUMP 2C. \_\_\_\_\_

- [19] **PRESS** SAFE STOP pushbutton 2-HS-2-176B, CONDENSER VACUUM PUMP 2B. \_\_\_\_\_

- [20] **PRESS** SAFE STOP pushbutton 2-HS-2-171B, CONDENSER VACUUM PUMP 2A. \_\_\_\_\_

- [21] **PRESS** RESET pushbutton 2-HS-2-176B, CONDENSER VACUUM PUMP 2B. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 88 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

#### 6.5.4 CVP Auto-Start on Low Condenser Vacuum (continued)

##### NOTES

- 1) Valve 2-DRV-2-714 is throttled open in the following step and will remain open for the remainder of this section.
- 2) The pressure switches that control the auto-start feature of the Condenser Vacuum Pumps have a setpoint of 25.5 inHgVac ( $\pm 0.3$  inHg).

[22] **THROTTLE OPEN** 2-DRV-2-714, CONDENSER VACUUM PMP 2B SUCTION DRAIN, [T14G/685], until the Condenser Vacuum Pump suction header vacuum begins to gradually decrease as read on Vacuum Gauge D. \_\_\_\_\_

[23] **VERIFY** 2-PMP-2-176, CONDENSER VACUUM PUMP 2B, STARTS. (**Acc Crit**) \_\_\_\_\_

[24] **PRESS** RESET pushbutton 2-HS-2-181B, CONDENSER VACUUM PUMP 2C. \_\_\_\_\_

[25] **PRESS** SAFE STOP pushbutton 2-HS-2-176B, CONDENSER VACUUM PUMP 2B, **AND**

**VERIFY** 2-PMP-2-176, CONDENSER VACUUM PUMP 2B, STOPS. \_\_\_\_\_

[26] **VERIFY** 2-PMP-2-181, CONDENSER VACUUM PUMP 2C, STARTS. (**Acc Crit**) \_\_\_\_\_

[27] **PRESS** RESET pushbutton 2-HS-2-171B, CONDENSER VACUUM PUMP 2A. \_\_\_\_\_

[28] **PRESS** SAFE STOP pushbutton 2-HS-2-181B, CONDENSER VACUUM PUMP 2C, **AND**

**VERIFY** 2-PMP-2-181, CONDENSER VACUUM PUMP 2C, STOPS. \_\_\_\_\_

[29] **VERIFY** 2-PMP-2-171, CONDENSER VACUUM PUMP 2A, STARTS. (**Acc Crit**) \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 89 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

**6.5.4 CVP Auto-Start on Low Condenser Vacuum (continued)**

[30] **PLACE** the following Handswitches to STOP PULL TO LOCK:

- 2-HS-2-171A, COND VACUUM PMP A \_\_\_\_\_
- 2-HS-2-176A, COND VACUUM PMP B \_\_\_\_\_
- 2-HS-2-181A, COND VACUUM PMP C \_\_\_\_\_

[31] **PRESS** the RESET pushbutton on the following Handswitches:

- 2-HS-2-176B, CONDENSER VACUUM PUMP 2B \_\_\_\_\_
- 2-HS-2-181B, CONDENSER VACUUM PUMP 2C \_\_\_\_\_

[32] **CLOSE** 2-DRV-2-714, CONDENSER VACUUM PMP 2B SUCTION DRAIN. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 90 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

## 6.6 Condenser Vacuum Pumps Performance

### NOTES

- 1) Atmospheric conditions can change quickly. Atmospheric pressure should be recorded at least once per shift using Data Sheet 6 during performance of this Section.
- 2) Subsections 6.6.1 through 6.6.3 may be performed in any order provided the steps within each Subsection are performed in the order written.
- 3) Refer to GOI-7 for Condenser Vacuum Pump motor starting limitations.
- 4) All air flow traverses are taken in the condenser vacuum exhaust line at T14G/729.

### 6.6.1 Condenser Vacuum Pump 2A Individual Performance

- [1] **ENSURE** all prerequisites listed in Section 4.0 for Section 6.6 have been completed. \_\_\_\_\_
- [2] **ENSURE** Sections 6.2 and 6.5 have been completed \_\_\_\_\_
- [3] **ENSURE** 2-FCV-2-255 is OPEN using 2-HS-2-255, EXH BYPASS COND VAC PMPS, [2-M-3]. \_\_\_\_\_

### CAUTION

Use caution when opening 2-PCV-6-330. Ensure immediate area around valve is free of debris that could enter the Condenser.

- [4] **ENSURE** 2-PCV-6-330 is OPEN using 2-HS-6-330A, VACUUM BREAKER COND A, [2-M-3]. \_\_\_\_\_
- [5] **OPEN** 2-ISV-2-706, MAIN CONDENSER VACUUM LINE ISOL, [T14H/720]. \_\_\_\_\_
- [6] **OPEN** 2-ISV-2-716, MAIN CONDENSER VACUUM LINE ISOL, [T14H/720]. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 91 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

**6.6.1 Condenser Vacuum Pump 2A Individual Performance  
(continued)**

- [7] **BEGIN** recording Atmospheric Pressure on Data Sheet 6  
(N/A if pressure recording has already begun) \_\_\_\_\_
- [8] **VERIFY** Condenser Vacuum Pump Suction Header vacuum is  
at atmospheric pressure (0 inHgVac on Vacuum Gauge D). \_\_\_\_\_
- [9] **START** 2-PMP-2-171 using 2-HS-2-171A, COND VACUUM  
PMP A, [2-M-3]. \_\_\_\_\_
- [10] **RECORD** Condenser Vacuum Pump 2A operating data at  
Atmospheric Pressure on Data Sheets 1 and 4, **AND**  
  
**PERFORM** calculations on Data Sheets 1 and 4. \_\_\_\_\_
- [11] **RECORD** Condenser Vacuum Pump 2A Motor Running kVA  
at Atmospheric Pressure from Data Sheet 1, **AND**  
  
**VERIFY** motor kVA meets acceptance criteria.  
  
\_\_\_\_\_ kVA  
**Acc Crit:** ≤ 114.5 kVA \_\_\_\_\_
- [12] **CLOSE** 2-ISV-2-706, MAIN CONDENSER VACUUM LINE  
ISOL. \_\_\_\_\_
- [13] **CLOSE** 2-ISV-2-716, MAIN CONDENSER VACUUM LINE  
ISOL. \_\_\_\_\_



<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 92 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

### 6.6.1 Condenser Vacuum Pump 2A Individual Performance (continued)

#### NOTES

- 1) Throttle 2-ISV-2-1034 and -1035 in the following step first. If CVP 2A suction pressure of 15 inHgA cannot be obtained using 2-ISV-2-1034 and -1035, then 2-ISV-2-706 may be used in lieu of or in addition to them.
- 2) The intent of the following step is to increase the air flow rate of CVP 2A without increasing the suction pressure above 15 inHgA (to verify CVP 2A flow at 15 inHgA). Valves should be throttled open slowly and the pressure allowed to stabilize before recording air flow.
- 3) Use check boxes to record the as-left valve positions.

[14] **THROTTLE** any or all of the following valves to obtain a pressure of 14.83 inHgA (or slightly less) on Vacuum Gauge A.

- 2-ISV-2-1034, MFPT COND 2A SHELL VENT LINE ISOL, [T14H/720]

☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN

\_\_\_\_\_

- 2-ISV-2-1035, MFPT COND 2B SHELL VENT LINE ISOL, [T14H/720]

☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN

\_\_\_\_\_

- 2-ISV-2-706, MAIN CONDENSER VACUUM LINE ISOL

☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN

\_\_\_\_\_

[15] **RECORD** Condenser Vacuum Pump 2A operating data at 15 inHgA on Data Sheets 1 and 4, **AND**

**PERFORM** calculations on Data Sheets 1 and 4.

\_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 93 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

**6.6.1 Condenser Vacuum Pump 2A Individual Performance  
(continued)**

[16] **RECORD** Condenser Vacuum Pump 2A Motor Running kVA, Pump Suction Pressure, and Airflow Rate (use airflow traverse data) at 15 inHgA from Data Sheet 1, **AND**

**VERIFY** it meets acceptance criteria.

\_\_\_\_\_ kVA  
**Acc Crit:**  $\leq 114.5$  kVA

\_\_\_\_\_ inHgA  
**Acc Crit:**  $\leq 14.83$  inHgA

\_\_\_\_\_ SCFM  
**Acc Crit:**  $\geq 894$  SCFM

[17] **ENSURE** 2-ISV-2-706, MAIN CONDENSER VACUUM LINE ISOL is CLOSED.

\_\_\_\_\_  
\_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 94 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

### 6.6.1 Condenser Vacuum Pump 2A Individual Performance (continued)

#### CAUTION

Use caution when opening 2-DRV-2-713. Ensure immediate area around valve is free of debris that could enter the Condenser Vacuum Pump suction.

#### NOTES

- 1) Throttle 2-ISV-2-1034 and/or -1035 in the following step first and then use 2-DRV-2-713 to fine-tune CVP 2A suction pressure if necessary.
- 2) The intent of the following step is to increase the air flow rate of CVP 2A without increasing the suction pressure above 5 inHgA (to verify CVP 2A flow at 5 inHgA). Valves should be throttled open slowly and the pressure allowed to stabilize before recording air flow.
- 3) Use check boxes to record the as-left valve positions.

[18] **THROTTLE** any or all of the following valves to obtain a pressure of 4.83 inHgA (or slightly less) on Vacuum Gauge A.

- 2-ISV-2-1034, MFPT COND 2A SHELL VENT LINE ISOL  
☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN      \_\_\_\_\_
- 2-ISV-2-1035, MFPT COND 2B SHELL VENT LINE ISOL  
☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN      \_\_\_\_\_
- 2-DRV-2-713, CONDENSER VACUUM PMP 2A  
SUCTION DRAIN, [T14H/685]  
☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN      \_\_\_\_\_

[19] **RECORD** Condenser Vacuum Pump 2A operating data at 5 inHgA on Data Sheets 1 and 4

**PERFORM** calculations on Data Sheets 1 and 4. \_\_\_\_\_

WBN Unit 2	Condenser Vacuum	2-PTI-002-02 Rev. 0000 Page 95 of 198
---------------	------------------	---

Date \_\_\_\_\_

6.6.1 Condenser Vacuum Pump 2A Individual Performance  
(continued)

[20] **RECORD** Condenser Vacuum Pump 2A Motor Running kVA, Pump Suction Pressure, and Airflow Rate (use airflow traverse data) at 5 inHgA from Data Sheet 1, **AND**

**VERIFY** it meets acceptance criteria.

\_\_\_\_\_ kVA  
**Acc Crit:**  $\leq 114.5$  kVA

\_\_\_\_\_ inHgA  
**Acc Crit:**  $\leq 4.83$  inHgA

\_\_\_\_\_ SCFM  
**Acc Crit:**  $\geq 276$  SCFM

\_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 96 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

### 6.6.1 Condenser Vacuum Pump 2A Individual Performance (continued)

#### CAUTION

Use caution when opening 2-DRV-2-713. Ensure immediate area around valve is free of debris that could enter the Condenser Vacuum Pump suction.

#### NOTES

- 1) Throttle 2-DRV-2-713 in the following step first. If CVP 2A suction pressure of 3 inHgA cannot be obtained using 2-DRV-2-713, then 2-ISV-2-1034 and/or -1035 may be used in lieu of or in addition to it.
- 2) The intent of the following step is to increase the air flow rate of CVP 2A without increasing the suction pressure above 3 inHgA (to verify CVP 2A flow at 3 inHgA). Valves should be throttled open slowly and the pressure allowed to stabilize before recording air flow.
- 3) Use check boxes to record the as-left valve positions.

[21] **THROTTLE** any or all of the following valves to obtain a pressure of 2.83 inHgA (or slightly less) on Vacuum Gauge A.

- 2-DRV-2-713, CONDENSER VACUUM PMP 2A  
SUCTION DRAIN  
☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN      \_\_\_\_\_
- 2-ISV-2-1034, MFPT COND 2A SHELL VENT LINE ISOL  
☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN      \_\_\_\_\_
- 2-ISV-2-1035, MFPT COND 2B SHELL VENT LINE ISOL  
☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN      \_\_\_\_\_

[22] **RECORD** Condenser Vacuum Pump 2A operating data at 3 inHgA on Data Sheets 1 and 4, **AND**

**PERFORM** calculations on Data Sheets 1 and 4. \_\_\_\_\_

WBN Unit 2	Condenser Vacuum	2-PTI-002-02 Rev. 0000 Page 97 of 198
---------------	------------------	---

Date \_\_\_\_\_

6.6.1 Condenser Vacuum Pump 2A Individual Performance  
(continued)

[23] **RECORD** Condenser Vacuum Pump 2A Motor Running kVA, Pump Suction Pressure, and Airflow Rate (use airflow traverse data) at 3 inHgA from Data Sheet 1, **AND**

**VERIFY** it meets acceptance criteria.

\_\_\_\_\_ kVA  
**Acc Crit:**  $\leq 114.5$  kVA

\_\_\_\_\_ inHgA  
**Acc Crit:**  $\leq 2.83$  inHgA

\_\_\_\_\_ SCFM  
**Acc Crit:**  $\geq 160$  SCFM

\_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 98 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

### 6.6.1 Condenser Vacuum Pump 2A Individual Performance (continued)

#### CAUTION

Use caution when opening 2-DRV-2-713. Ensure immediate area around valve is free of debris that could enter the Condenser Vacuum Pump suction.

#### NOTES

- 1) Throttle 2-DRV-2-713 in the following step first. If CVP 2A suction pressure of 2 inHgA cannot be obtained using 2-DRV-2-713, then 2-ISV-2-1034 and/or -1035 may be used in lieu of or in addition to it.
- 2) The intent of the following step is to increase the air flow rate of CVP 2A without increasing the suction pressure above 2 inHgA (to verify CVP 2A flow at 2 inHgA). Valves should be throttled open slowly and the pressure allowed to stabilize before recording air flow.
- 3) Use check boxes to record the as-left valve positions.

[24] **THROTTLE** any or all of the following valves to obtain a pressure of 1.83 inHgA (or slightly less) on Vacuum Gauge A

- 2-DRV-2-713, CONDENSER VACUUM PMP 2A  
SUCTION DRAIN  
☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN      \_\_\_\_\_
- 2-ISV-2-1034, MFPT COND 2A SHELL VENT LINE ISOL  
☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN      \_\_\_\_\_
- 2-ISV-2-1035, MFPT COND 2B SHELL VENT LINE ISOL  
☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN      \_\_\_\_\_

[25] **RECORD** Condenser Vacuum Pump 2A operating data at 2 inHgA on Data Sheets 1 and 4, **AND**

**PERFORM** calculations on Data Sheets 1 and 4. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 99 of 198</b>
-----------------------	-------------------------	--

Date \_\_\_\_\_

### 6.6.1 Condenser Vacuum Pump 2A Individual Performance (continued)

[26] **RECORD** Condenser Vacuum Pump 2A Motor Running kVA, Pump Suction Pressure, and Airflow Rate (use airflow traverse data) at 2 inHgA from Data Sheet 1, **AND**

**VERIFY** it meets acceptance criteria.

\_\_\_\_\_ kVA  
**Acc Crit:**  $\leq 114.5$  kVA

\_\_\_\_\_ inHgA  
**Acc Crit:**  $\leq 1.83$  inHgA

\_\_\_\_\_ SCFM  
**Acc Crit:**  $\geq 95.5$  SCFM

[27] **ENSURE** the following valves are CLOSED.

- 2-ISV-2-1034, MFPT COND 2A SHELL VENT LINE ISOL \_\_\_\_\_
- 2-ISV-2-1035, MFPT COND 2B SHELL VENT LINE ISOL \_\_\_\_\_

### CAUTION

Use caution when opening 2-DRV-2-713. Ensure immediate area around valve is free of debris that could enter the Condenser Vacuum Pump suction.

### NOTE

The intent of the following step is to increase the air flow rate of CVP 2A without increasing the suction pressure above 1 inHgA (to verify CVP 2A flow at 1 inHgA). 2-DRV-2-713 should be throttled open slowly and the vacuum allowed to stabilize before recording air flow.

[28] **THROTTLE** 2-DRV-2-713, CONDENSER VACUUM PMP 2A SUCTION DRAIN, as open as possible while still maintaining suction pressure of 0.83 inHgA (or slightly less) on Vacuum Gauge A. \_\_\_\_\_



<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 100 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

### 6.6.1 Condenser Vacuum Pump 2A Individual Performance (continued)

- [29] **RECORD** Condenser Vacuum Pump 2A operating data at 1 inHgA on Data Sheets 1 and 4, **AND**

**PERFORM** calculations on Data Sheets 1 and 4. \_\_\_\_\_

- [30] **RECORD** Condenser Vacuum Pump 2A Motor Running kVA, Pump Suction Pressure, and Airflow Rate (use airflow traverse data) at 1 inHgA from Data Sheet 1, **AND**

**VERIFY** it meets acceptance criteria.

\_\_\_\_\_ kVA  
**Acc Crit:**  $\leq 114.5$  kVA

\_\_\_\_\_ inHgA  
**Acc Crit:**  $\leq 0.83$  inHgA

\_\_\_\_\_ SCFM  
**Acc Crit:**  $\geq 32.5$  SCFM

- [31] **STOP** 2-PMP-2-171 by placing 2-HS-2-171A, COND VACUUM PMP A, to STOP PULL TO LOCK. \_\_\_\_\_

- [32] **CLOSE** 2-DRV-2-713, CONDENSER VACUUM PMP 2A SUCTION DRAIN. \_\_\_\_\_

- [33] **SUBMIT** a copy of the Condenser Vacuum Pump 2A performance data to Engineering for their review and evaluation, **AND**

**RECORD** name of engineer/department receiving data.

\_\_\_\_\_/\_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 101 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

### 6.6.2 Condenser Vacuum Pump 2B Individual Performance

- [1] **ENSURE** all prerequisites listed in Section 4.0 for Section 6.6 have been completed. \_\_\_\_\_
- [2] **ENSURE** Sections 6.2 and 6.5 have been completed \_\_\_\_\_
- [3] **ENSURE** 2-FCV-2-255 is OPEN using 2-HS-2-255, EXH BYPASS COND VAC PMPS, [2-M-3]. \_\_\_\_\_

#### CAUTION

Use caution when opening 2-PCV-6-330. Ensure immediate area around valve is free of debris that could enter the Condenser.

- [4] **ENSURE** 2-PCV-6-330 is OPEN using 2-HS-6-330A, VACUUM BREAKER COND A, [2-M-3]. \_\_\_\_\_
- [5] **OPEN** 2-ISV-2-706, MAIN CONDENSER VACUUM LINE ISOL, [T14H/720]. \_\_\_\_\_
- [6] **OPEN** 2-ISV-2-716, MAIN CONDENSER VACUUM LINE ISOL, [T14H/720]. \_\_\_\_\_
- [7] **BEGIN** recording Atmospheric Pressure on Data Sheet 6 (N/A if pressure recording has already begun) \_\_\_\_\_
- [8] **VERIFY** Condenser Vacuum Pump Header vacuum is at atmospheric pressure (0 inHgVac on Vacuum Gauge D). \_\_\_\_\_
- [9] **START** 2-PMP-2-176 using 2-HS-2-176A, COND VACUUM PMP B, [2-M-3]. \_\_\_\_\_
- [10] **RECORD** Condenser Vacuum Pump 2B at Atmospheric Pressure operating data on Data Sheets 2 and 4, **AND**  
  
**PERFORM** calculations on Data Sheets 2 and 4. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 102 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

### 6.6.2 Condenser Vacuum Pump 2B Individual Performance (continued)

- [11] **RECORD** the Motor Running kVA obtained from Condenser Vacuum Pump 2B at Atmospheric Pressure from Data Sheet 2, **AND**

**VERIFY** motor kVA meets acceptance criteria.

\_\_\_\_\_ kVA  
**Acc Crit:**  $\leq 114.5$  kVA

- [12] **CLOSE** 2-ISV-2-706, MAIN CONDENSER VACUUM LINE ISOL. \_\_\_\_\_
- [13] **CLOSE** 2-ISV-2-716, MAIN CONDENSER VACUUM LINE ISOL. \_\_\_\_\_

#### NOTES

- 1) Throttle 2-ISV-2-1034 and -1035 in the following step first. If CVP 2B suction pressure of 15 inHgA cannot be obtained using 2-ISV-2-1034 and -1035, then 2-ISV-2-706 may be used in lieu of or in addition to them.
- 2) The intent of the following step is to increase the air flow rate of CVP 2B without increasing the suction pressure above 15 inHgA (to verify CVP 2B flow at 15 inHgA). Valves should be throttled open slowly and the pressure allowed to stabilize before recording air flow.
- 3) Use check boxes to record the as-left valve positions.

- [14] **THROTTLE** any or all of the following valves to obtain a pressure of 14.83 inHgA (or slightly less) on Vacuum Gauge B.

- 2-ISV-2-1034, MFPT COND 2A SHELL VENT LINE ISOL, [T14H/720]  
☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN \_\_\_\_\_
- 2-ISV-2-1035, MFPT COND 2B SHELL VENT LINE ISOL, [T14H/720]  
☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN \_\_\_\_\_
- 2-ISV-2-706, MAIN CONDENSER VACUUM LINE ISOL  
☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 103 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

**6.6.2 Condenser Vacuum Pump 2B Individual Performance  
(continued)**

[15] **RECORD** Condenser Vacuum Pump 2B operating data at 15 inHgA operating data on Data Sheets 2 and 4, **AND**

**PERFORM** calculations on Data Sheets 2 and 4. \_\_\_\_\_

[16] **RECORD** Condenser Vacuum Pump 2B Motor Running kVA, Pump Suction Pressure, and Airflow Rate (use airflow traverse data) at 15 inHgA from Data Sheet 2, **AND**

**VERIFY** it meets acceptance criteria.

\_\_\_\_\_ kVA  
**Acc Crit:**  $\leq 114.5$  kVA

\_\_\_\_\_ inHgA  
**Acc Crit:**  $\leq 14.83$  inHgA

\_\_\_\_\_ SCFM  
**Acc Crit:**  $\geq 849$  SCFM

[17] **ENSURE** 2-ISV-2-706, MAIN CONDENSER VACUUM LINE ISOL is CLOSED. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 104 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

## 6.6.2 Condenser Vacuum Pump 2B Individual Performance (continued)

### CAUTION

Use caution when opening 2-DRV-2-714. Ensure immediate area around valve is free of debris that could enter the Condenser Vacuum Pump suction.

### NOTES

- 1) Throttle 2-ISV-2-1034 and/or -1035 in the following step first and then use 2-DRV-2-714 to fine-tune CVP 2B suction pressure.
- 2) The intent of the following step is to increase the air flow rate of CVP 2B without increasing the suction pressure above 5 inHgA (to verify CVP 2B flow at 5 inHgA). Valves should be throttled open slowly and the pressure allowed to stabilize before recording air flow.
- 3) Use check boxes to record the as-left valve positions.

[18] **THROTTLE** any or all of the following valves to obtain a pressure of 4.83 inHgA (or slightly less) on Vacuum Gauge B.

- 2-ISV-2-1034, MFPT COND 2A SHELL VENT LINE ISOL  
☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN      \_\_\_\_\_
- 2-ISV-2-1035, MFPT COND 2B SHELL VENT LINE ISOL  
☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN      \_\_\_\_\_
- 2-DRV-2-714, CONDENSER VACUUM PMP 2B  
SUCTION DRAIN, [T14G/685]  
☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN      \_\_\_\_\_

[19] **RECORD** Condenser Vacuum Pump 2B operating data at 5 inHgA on Data Sheets 2 and 4, **AND**

**PERFORM** calculations on Data Sheets 2 and 4. \_\_\_\_\_

WBN Unit 2	Condenser Vacuum	2-PTI-002-02 Rev. 0000 Page 105 of 198
---------------	------------------	--

Date \_\_\_\_\_

6.6.2 Condenser Vacuum Pump 2B Individual Performance  
(continued)

[20] **RECORD** Condenser Vacuum Pump 2B Motor Running kVA, Pump Suction Pressure, and Airflow Rate (use airflow traverse data) at 5 inHgA from Data Sheet 2, **AND**

**VERIFY** it meets acceptance criteria.

\_\_\_\_\_ kVA  
**Acc Crit:**  $\leq 114.5$  kVA

\_\_\_\_\_ inHgA  
**Acc Crit:**  $\leq 4.83$  inHgA

\_\_\_\_\_ SCFM  
**Acc Crit:**  $\geq 290$  SCFM

\_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 106 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

## 6.6.2 Condenser Vacuum Pump 2B Individual Performance (continued)

### CAUTION

Use caution when opening 2-DRV-2-714. Ensure immediate area around valve is free of debris that could enter the Condenser Vacuum Pump suction.

### NOTES

- 1) Throttle 2-DRV-2-714 in the following step first. If CVP 2B suction pressure of 3 inHgA cannot be obtained using 2-DRV-2-714, then 2-ISV-2-1034 and/or -1035 may be used in lieu of or in addition to it.
- 2) The intent of the following step is to increase the air flow rate of CVP 2B without increasing the suction pressure above 3 inHgA (to verify CVP 2B flow at 3 inHgA). Valves should be throttled open slowly and the pressure allowed to stabilize before recording air flow.
- 3) Use check boxes to record the as-left valve positions.

[21] **THROTTLE** any or all of the following valves to obtain a pressure of 2.83 inHgA (or slightly less) on Vacuum Gauge B.

- 2-DRV-2-714, CONDENSER VACUUM PMP 2B  
SUCTION DRAIN  
☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN      \_\_\_\_\_
- 2-ISV-2-1034, MFPT COND 2A SHELL VENT LINE ISOL  
☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN      \_\_\_\_\_
- 2-ISV-2-1035, MFPT COND 2B SHELL VENT LINE ISOL  
☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN      \_\_\_\_\_

[22] **RECORD** Condenser Vacuum Pump 2B operating data at 3 inHgA on Data Sheets 2 and 4, **AND**

**PERFORM** calculations on Data Sheets 2 and 4. \_\_\_\_\_

WBN Unit 2	Condenser Vacuum	2-PTI-002-02 Rev. 0000 Page 107 of 198
---------------	------------------	--

Date \_\_\_\_\_

6.6.2 Condenser Vacuum Pump 2B Individual Performance  
(continued)

[23] **RECORD** Condenser Vacuum Pump 2B Motor Running kVA, Pump Suction Pressure, and Airflow Rate (use airflow traverse data) at 3 inHgA from Data Sheet 2, **AND**

**VERIFY** it meets acceptance criteria.

\_\_\_\_\_ kVA  
**Acc Crit:**  $\leq 114.5$  kVA

\_\_\_\_\_ inHgA  
**Acc Crit:**  $\leq 2.83$  inHgA

\_\_\_\_\_ SCFM  
**Acc Crit:**  $\geq 171$  SCFM

\_\_\_\_\_



<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 108 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

### 6.6.2 Condenser Vacuum Pump 2B Individual Performance (continued)

#### CAUTION

Use caution when opening 2-DRV-2-714. Ensure immediate area around valve is free of debris that could enter the Condenser Vacuum Pump suction.

#### NOTES

- 1) Throttle 2-DRV-2-714 in the following step first. If CVP 2B suction pressure of 2 inHgA cannot be obtained using 2-DRV-2-714, then 2-ISV-2-1034 and/or -1035 may be used in lieu of or in addition to it.
- 2) The intent of the following step is to increase the air flow rate of CVP 2B without increasing the suction pressure above 2 inHgA (to verify CVP 2B flow at 2 inHgA). Valves should be throttled open slowly and the pressure allowed to stabilize before recording air flow.
- 3) Use check boxes to record the as-left valve positions.

[24] **THROTTLE** any or all of the following valves to obtain a pressure of 1.83 inHgA (or slightly less) on Vacuum Gauge B

- 2-DRV-2-714, CONDENSER VACUUM PMP 2B  
SUCTION DRAIN

☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN

\_\_\_\_\_

- 2-ISV-2-1034, MFPT COND 2A SHELL VENT LINE ISOL

☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN

\_\_\_\_\_

- 2-ISV-2-1035, MFPT COND 2B SHELL VENT LINE ISOL

☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN

\_\_\_\_\_

[25] **RECORD** Condenser Vacuum Pump 2B operating data at 2 inHgA operating data on Data Sheets 2 and 4, **AND**

**PERFORM** calculations on Data Sheets 2 and 4.

\_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 109 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

### 6.6.2 Condenser Vacuum Pump 2B Individual Performance (continued)

[26] **RECORD** Condenser Vacuum Pump 2B Motor Running kVA, Pump Suction Pressure, and Airflow Rate (use airflow traverse data) at 2 inHgA from Data Sheet 2, **AND**

**VERIFY** it meets acceptance criteria.

\_\_\_\_\_ kVA  
**Acc Crit:**  $\leq 114.5$  kVA

\_\_\_\_\_ inHgA  
**Acc Crit:**  $\leq 1.83$  inHgA

\_\_\_\_\_ SCFM  
**Acc Crit:**  $\geq 99$  SCFM

[27] **ENSURE** the following valves are CLOSED

- 2-ISV-2-1034, MFPT COND 2A SHELL VENT LINE ISOL \_\_\_\_\_
- 2-ISV-2-1035, MFPT COND 2B SHELL VENT LINE ISOL \_\_\_\_\_

### CAUTION

Use caution when opening 2-DRV-2-714. Ensure immediate area around valve is free of debris that could enter the Condenser Vacuum Pump suction.

### NOTE

The intent of the following step is to increase the air flow rate of CVP 2B without increasing the suction pressure above 1 inHgA (to verify CVP 2B flow at 1 inHgA). 2-DRV-2-714 should be throttled open slowly and the vacuum allowed to stabilize before recording air flow.

[28] **THROTTLE** 2-DRV-2-714, CONDENSER VACUUM PMP 2B SUCTION DRAIN, as much as possible while still maintaining suction pressure of 0.83 inHgA (or slightly less) on Vacuum Gauge B. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 110 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

## 6.6.2 Condenser Vacuum Pump 2B Individual Performance (continued)

- [29] **RECORD** Condenser Vacuum Pump 2B operating data at 1 inHgA on Data Sheets 2 and 4, **AND**

**PERFORM** calculations on Data Sheets 2 and 4. \_\_\_\_\_

- [30] **RECORD** Condenser Vacuum Pump 2B Motor Running kVA, Pump Suction Pressure, and Airflow Rate (use airflow traverse data) at 1 inHgA from Data Sheet 2, **AND**

**VERIFY** it meets acceptance criteria.

\_\_\_\_\_ kVA  
**Acc Crit:**  $\leq 114.5$  kVA

\_\_\_\_\_ inHgA  
**Acc Crit:**  $\leq 0.83$  inHgA

\_\_\_\_\_ SCFM  
**Acc Crit:**  $\geq 29$  SCFM

- [31] **STOP** 2-PMP-2-176 by placing 2-HS-2-176A, COND VACUUM PMP B, to STOP PULL TO LOCK. \_\_\_\_\_

- [32] **CLOSE** 2-DRV-2-714, CONDENSER VACUUM PMP 2B SUCTION DRAIN. \_\_\_\_\_

- [33] **SUBMIT** a copy of the Condenser Vacuum Pump 2B performance data to Engineering for their review and evaluation, **AND**

**RECORD** name of engineer/department receiving data.

\_\_\_\_\_/\_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 111 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

### 6.6.3 Condenser Vacuum Pump 2C Individual Performance

- [1] **ENSURE** all prerequisites listed in Section 4.0 for Section 6.6 have been completed. \_\_\_\_\_
- [2] **ENSURE** Sections 6.2 and 6.5 have been completed \_\_\_\_\_
- [3] **ENSURE** 2-FCV-2-255 is OPEN using 2-HS-2-255, EXH BYPASS COND VAC PMPS, [2-M-3]. \_\_\_\_\_

#### CAUTION

Use caution when opening 2-PCV-6-330. Ensure immediate area around valve is free of debris that could enter the Condenser.

- [4] **ENSURE** 2-PCV-6-330 is OPEN using 2-HS-6-330A, VACUUM BREAKER COND A, [2-M-3]. \_\_\_\_\_
- [5] **OPEN** 2-ISV-2-706, MAIN CONDENSER VACUUM LINE ISOL, [T14H/720]. \_\_\_\_\_
- [6] **OPEN** 2-ISV-2-716, MAIN CONDENSER VACUUM LINE ISOL, [T14H/720]. \_\_\_\_\_
- [7] **BEGIN** recording Atmospheric Pressure on Data Sheet 6 (N/A if pressure recording has already begun) \_\_\_\_\_
- [8] **VERIFY** Condenser Vacuum Pump Header vacuum is at atmospheric pressure (0 inHgVac on Vacuum Gauge D). \_\_\_\_\_
- [9] **START** 2-PMP-2-181 using 2-HS-2-181A, COND VACUUM PMP C, [2-M-3]. \_\_\_\_\_
- [10] **RECORD** Condenser Vacuum Pump 2C at Atmospheric Pressure operating data on Data Sheets 3 and 4, **AND**  
  
**PERFORM** calculations on Data Sheets 3 and 4. \_\_\_\_\_
- [11] **RECORD** the Motor Running kVA obtained from Condenser Vacuum Pump 2C at Atmospheric Pressure from Data Sheet 3, **AND**  
  
**VERIFY** motor kVA meets acceptance criteria.

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 112 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

### 6.6.3 Condenser Vacuum Pump 2C Individual Performance (continued)

\_\_\_\_\_ kVA  
**Acc Crit:** ≤ 114.5 kVA

[12] **CLOSE** 2-ISV-2-706, MAIN CONDENSER VACUUM LINE ISOL. \_\_\_\_\_

[13] **CLOSE** 2-ISV-2-716, MAIN CONDENSER VACUUM LINE ISOL. \_\_\_\_\_

#### NOTES

- 1) Throttle 2-ISV-2-1034 and -1035 in the following step first. If CVP 2C suction pressure of 15 inHgA cannot be obtained using 2-ISV-2-1034 and -1035, then 2-ISV-2-706 may be used in lieu of or in addition to them.
- 2) The intent of the following step is to increase the air flow rate of CVP 2C without increasing the suction pressure above 15 inHgA (to verify CVP 2C flow at 15 inHgA). Valves should be throttled open slowly and the pressure allowed to stabilize before recording air flow.
- 3) Use check boxes to record the as-left valve positions.

[14] **THROTTLE** any or all of the following valves to obtain a pressure of 14.83 inHgA (or slightly less) on Vacuum Gauge C.

- 2-ISV-2-1034, MFPT COND 2A SHELL VENT LINE ISOL, [T14H/720]

☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN \_\_\_\_\_

- 2-ISV-2-1035, MFPT COND 2B SHELL VENT LINE ISOL, [T14H/720]

☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN \_\_\_\_\_

- 2-ISV-2-706, MAIN CONDENSER VACUUM LINE ISOL

☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 113 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

**6.6.3 Condenser Vacuum Pump 2C Individual Performance  
(continued)**

[15] **RECORD** Condenser Vacuum Pump 2C operating data at 15 inHgA on Data Sheets 3 and 4, **AND**

**PERFORM** calculations on Data Sheets 3 and 4. \_\_\_\_\_

[16] **RECORD** Condenser Vacuum Pump 2C Motor Running kVA, Pump Suction Pressure, and Airflow Rate (use airflow traverse data) at 15 inHgA from Data Sheet 3, **AND**

**VERIFY** it meets acceptance criteria.

\_\_\_\_\_ kVA  
**Acc Crit:**  $\leq 114.5$  kVA

\_\_\_\_\_ inHgA  
**Acc Crit:**  $\leq 14.83$  inHgA

\_\_\_\_\_ SCFM  
**Acc Crit:**  $\geq 856$  SCFM

[17] **ENSURE** 2-ISV-2-706, MAIN CONDENSER VACUUM LINE ISOL is CLOSED. \_\_\_\_\_  
\_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 114 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

### 6.6.3 Condenser Vacuum Pump 2C Individual Performance (continued)

#### CAUTION

Use caution when opening 2-DRV-2-715. Ensure immediate area around valve is free of debris that could enter the Condenser Vacuum Pump suction.

#### NOTES

- 1) Throttle 2-ISV-2-1034 and/or -1035 in the following step first and then use 2-DRV-2-715 to fine-tune CVP 2C suction pressure.
- 2) The intent of the following step is to increase the air flow rate of CVP 2C without increasing the suction pressure above 5 inHgA (to verify CVP 2C flow at 5 inHgA). Valves should be throttled open slowly and the pressure allowed to stabilize before recording air flow.
- 3) Use check boxes to record the as-left valve positions.

[18] **THROTTLE** any or all of the following valves to obtain a pressure of 4.83 inHgA (or slightly less) on Vacuum Gauge C.

- 2-ISV-2-1034, MFPT COND 2A SHELL VENT LINE ISOL

☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN

\_\_\_\_\_

- 2-ISV-2-1035, MFPT COND 2B SHELL VENT LINE ISOL

☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN

\_\_\_\_\_

- 2-DRV-2-715, CONDENSER VACUUM PMP 2C  
SUCTION DRAIN, [T14G/685]

☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN

\_\_\_\_\_

[19] **RECORD** Condenser Vacuum Pump 2C operating data at 5 inHgA operating on Data Sheets 3 and 4, **AND**

**PERFORM** calculations on Data Sheets 3 and 4.

\_\_\_\_\_

WBN Unit 2	Condenser Vacuum	2-PTI-002-02 Rev. 0000 Page 115 of 198
---------------	------------------	--

Date \_\_\_\_\_

6.6.3 Condenser Vacuum Pump 2C Individual Performance  
(continued)

[20] **RECORD** Condenser Vacuum Pump 2C Motor Running kVA, Pump Suction Pressure, and Airflow Rate (use airflow traverse data) at 5 inHgA from Data Sheet 3, **AND**

**VERIFY** it meets acceptance criteria.

_____	kVA
<b>Acc Crit:</b> $\leq 114.5$ kVA	
_____	inHgA
<b>Acc Crit:</b> $\leq 4.83$ inHgA	
_____	SCFM
<b>Acc Crit:</b> $\geq 267$ SCFM	

\_\_\_\_\_



<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 116 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

### 6.6.3 Condenser Vacuum Pump 2C Individual Performance (continued)

#### CAUTION

Use caution when opening 2-DRV-2-715. Ensure immediate area around valve is free of debris that could enter the Condenser Vacuum Pump suction.

#### NOTES

- 1) Throttle 2-DRV-2-715 in the following step first. If CVP 2C suction pressure of 3 inHgA cannot be obtained using 2-DRV-2-715, then 2-ISV-2-1034 and/or -1035 may be used in lieu of or in addition to it.
- 2) The intent of the following step is to increase the air flow rate of CVP 2C without increasing the suction pressure above 3 inHgA (to verify CVP 2C flow at 3 inHgA). Valves should be throttled open slowly and the pressure allowed to stabilize before recording air flow.
- 3) Use check boxes to record the as-left valve positions.

[21] **THROTTLE** any or all of the following valves to obtain a pressure of 2.83 inHgA (or slightly less) on Vacuum Gauge C.

- 2-DRV-2-715, CONDENSER VACUUM PMP 2C  
SUCTION DRAIN  
☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN      \_\_\_\_\_
- 2-ISV-2-1034, MFPT COND 2A SHELL VENT LINE ISOL  
☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN      \_\_\_\_\_
- 2-ISV-2-1035, MFPT COND 2B SHELL VENT LINE ISOL  
☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN      \_\_\_\_\_

[22] **RECORD** Condenser Vacuum Pump 2C operating data at 3 inHgA on Data Sheets 3 and 4, **AND**

**PERFORM** calculations on Data Sheets 3 and 4. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 117 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

**6.6.3 Condenser Vacuum Pump 2C Individual Performance  
(continued)**

[23] **RECORD** Condenser Vacuum Pump 2C Motor Running kVA,  
Pump Suction Pressure, and Airflow Rate (use airflow traverse  
data) at 3 inHgA from Data Sheet 3, **AND**

**VERIFY** it meets acceptance criteria.

\_\_\_\_\_ kVA  
**Acc Crit:**  $\leq 114.5$  kVA

\_\_\_\_\_ inHgA  
**Acc Crit:**  $\leq 2.83$  inHgA

\_\_\_\_\_ SCFM  
**Acc Crit:**  $\geq 154$  SCFM

\_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 118 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

### 6.6.3 Condenser Vacuum Pump 2C Individual Performance (continued)

#### CAUTION

Use caution when opening 2-DRV-2-715. Ensure immediate area around valve is free of debris that could enter the Condenser Vacuum Pump suction.

#### NOTES

- 1) Throttle 2-DRV-2-715 in the following step first. If CVP 2C suction pressure of 2 inHgA cannot be obtained using 2-DRV-2-715, then 2-ISV-2-1034 and/or -1035 may be used in lieu of or in addition to it.
- 2) The intent of the following step is to increase the air flow rate of CVP 2C without increasing the suction pressure above 2 inHgA (to verify CVP 2C flow at 2 inHgA). Valves should be throttled open slowly and the pressure allowed to stabilize before recording air flow.
- 3) Use check boxes to record the as-left valve positions.

[24] **THROTTLE** any or all of the following valves to obtain a pressure of 1.83 inHgA (or slightly less) on Vacuum Gauge C

- 2-DRV-2-715, CONDENSER VACUUM PMP 2C  
SUCTION DRAIN

☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN

\_\_\_\_\_

- 2-ISV-2-1034, MFPT COND 2A SHELL VENT LINE ISOL

☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN

\_\_\_\_\_

- 2-ISV-2-1035, MFPT COND 2B SHELL VENT LINE ISOL

☐ CLOSED      ☐ THROTTLED      ☐ FULL OPEN

\_\_\_\_\_

[25] **RECORD** Condenser Vacuum Pump 2C operating data at 2 inHgA on Data Sheets 3 and 4, **AND**

**PERFORM** calculations on Data Sheets 3 and 4.

\_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 119 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

### 6.6.3 Condenser Vacuum Pump 2C Individual Performance (continued)

[26] **RECORD** Condenser Vacuum Pump 2C Motor Running kVA, Pump Suction Pressure, and Airflow Rate (use airflow traverse data) at 2 inHgA from Data Sheet 3, **AND**

**VERIFY** it meets acceptance criteria.

\_\_\_\_\_ kVA  
**Acc Crit:**  $\leq 114.5$  kVA

\_\_\_\_\_ inHgA  
**Acc Crit:**  $\leq 1.83$  inHgA

\_\_\_\_\_ SCFM  
**Acc Crit:**  $\geq 92.5$  SCFM

[27] **ENSURE** the following valves are CLOSED

- 2-ISV-2-1034, MFPT COND 2A SHELL VENT LINE ISOL \_\_\_\_\_
- 2-ISV-2-1035, MFPT COND 2B SHELL VENT LINE ISOL \_\_\_\_\_

#### CAUTION

Use caution when opening 2-DRV-2-715. Ensure immediate area around valve is free of debris that could enter the Condenser Vacuum Pump suction.

#### NOTE

The intent of the following step is to increase the air flow rate of CVP 2C without increasing the suction pressure above 1 inHgA (to verify CVP 2C flow at 1 inHgA). 2-DRV-2-715 should be throttled open slowly and the vacuum allowed to stabilize before recording air flow.

[28] **THROTTLE** 2-DRV-2-715, CONDENSER VACUUM PMP 2C SUCTION DRAIN, as much as possible while still maintaining suction pressure of 0.83 inHgA (or slightly less) on Vacuum Gauge C. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 120 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

### 6.6.3 Condenser Vacuum Pump 2C Individual Performance (continued)

- [29] **RECORD** Condenser Vacuum Pump 2C operating data at 1 inHgA on Data Sheets 3 and 4, **AND**

**PERFORM** calculations on Data Sheets 3 and 4. \_\_\_\_\_

- [30] **RECORD** Condenser Vacuum Pump 2C Motor Running kVA, Pump Suction Pressure, and Airflow Rate (use airflow traverse data) at 1 inHgA from Data Sheet 3, **AND**

**VERIFY** it meets acceptance criteria.

\_\_\_\_\_ kVA  
**Acc Crit:**  $\leq 114.5$  kVA

\_\_\_\_\_ inHgA  
**Acc Crit:**  $\leq 0.83$  inHgA

\_\_\_\_\_ SCFM  
**Acc Crit:**  $\geq 33$  SCFM

- [31] **STOP** 2-PMP-2-181 by placing 2-HS-2-181A, COND VACUUM PMP B, to STOP PULL TO LOCK. \_\_\_\_\_

- [32] **CLOSE** 2-DRV-2-715, CONDENSER VACUUM PMP 2C SUCTION DRAIN. \_\_\_\_\_

- [33] **SUBMIT** a copy of the Condenser Vacuum Pump 2C performance data to Engineering for their review and evaluation, **AND**

**RECORD** name of engineer/department receiving data.

\_\_\_\_\_/\_\_\_\_\_/\_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 121 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

#### 6.6.4 Condenser Evacuation

##### NOTES

- 1) If Main Condenser absolute pressure stabilizes at greater than 5 inHgA, the Condenser Vacuum Pumps may have to be stopped to repair excessive Condenser air inleakage. Re-perform this Subsection after Condenser inleakage is repaired.
- 2) Condenser Vacuum piping should be observed for excessive vibration or noise during the entire performance of this subsection. Performance of vibration walkdown is documented in step 6.6.4[22].

- [1] **ENSURE** Subsections 6.6.1, 6.6.2, and 6.6.3 have been completed. \_\_\_\_\_
- [2] **ENSURE** system valves are positioned in accordance with Appendix G, Valve Lineup for Condenser Evacuation. \_\_\_\_\_
- [3] **ENSURE** all Main Condenser and MFPT Condenser manways and access hatches are securely closed. \_\_\_\_\_
- [4] **ENSURE** 2-FCV-2-255 is OPEN using 2-HS-2-255, EXH BYPASS COND VAC PMPS. [2-M-3]. \_\_\_\_\_
- [5] **ENSURE** 2-PCV-6-330 is CLOSED using 2-HS-6-330A, VACUUM BREAKER COND A, [2-M-3]. \_\_\_\_\_
- [6] **ENSURE** Main Condenser and Main Feed Pump Turbine Condensers are at atmospheric pressure (0 inHgVac on Vacuum Gauge D). \_\_\_\_\_
- [7] **ENSURE** Main Turbine is placed on Turning Gear per 2-SOI-47.01 or equivalent approved Temporary Operating Plan (TOP) for this purpose.  
Instruction Used: ☐ 2-SOI-47.01 ☐ TOP: \_\_\_\_\_
- [8] **ENSURE** Main Turbine Steam Seals have been established per 2-SOI-47.03 or equivalent approved TOP for this purpose.  
Instruction Used: ☐ 2-SOI-47.03 ☐ TOP: \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 122 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

#### 6.6.4 Condenser Evacuation (continued)

- [9] **ENSURE** Gland Seal Water to Condenser Boot Seal and Condenser Vacuum Breaker has been established per 2-SOI-37.01 or equivalent approved TOP for this purpose.

Instruction Used: ☐ 2-SOI-37.01 ☐ TOP: \_\_\_\_\_

- [10] **ENSURE** Main Feed Pump Turbines are placed on Turning Gear, **AND**

**ENSURE** Main Feed Pump Turbine Steam Seals have been established per 2-SOI-2&3.01 or equivalent approved TOP for this purpose.

Instruction Used: ☐ 2-SOI-2&3.01 ☐ TOP: \_\_\_\_\_

- [11] **VERIFY** the following Annunciation and Alarms:

A. Annunciator Windows:

- 2-XA-55-3A-46C, CONDENSER VACUUM LO, is in ALARM \_\_\_\_\_
- 2-XA-55-3B-55D, MFPT CONDENSER VACUUM LO, is in ALARM \_\_\_\_\_

B. Unit 2 Alarm Events Display Screen:

- 46-C CONDENSER VACUUM LO (PS-2-7B/10) is in ALARM (Red) \_\_\_\_\_
- 46-C CONDENSER VACUUM LO/LO-LO (Y9006C) is in ALARM (Red) \_\_\_\_\_
- 55-D MFPT A CONDENSER VACUUM LO (PS-2-14) is in ALARM (Red) \_\_\_\_\_
- 55-D MFPT B CONDENSER VACUUM LO (PS-2-15) is in ALARM (Red) \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 123 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

#### 6.6.4 Condenser Evacuation (continued)

[12] **RECORD** the starting values of the following parameters.

(Zone A) ICS Point P2263A \_\_\_\_\_ inHgA

(Zone B) ICS Point P2264A \_\_\_\_\_ inHgA

(Zone C) ICS Point P2265A \_\_\_\_\_ inHgA

(MFPTC A) ICS Point P2270A \_\_\_\_\_ inHgA

(MFPTC B) ICS Point P2271A \_\_\_\_\_ inHgA

(Inleakage) ICS Point F2700A \_\_\_\_\_ SCFM

(Zone C) 2-P/TR-2-2 \_\_\_\_\_ inHgA

(M&TE) Vacuum Gauge D \_\_\_\_\_ inHgVac

(M&TE) Atmospheric Pressure \_\_\_\_\_ inHg

#### NOTE

Start the stopwatch simultaneously with the first CVP started in the following step.  
(The CVP that is started first should have a recorded stopwatch time of 00:00:00)

[13] **START** all three Condenser Vacuum Pumps using their respective Control Room handswitch as follows, **AND**

**RECORD** stopwatch time (in hh:mm:ss) at each CVP start:

- 2-PMP-2-171 using 2-HS-2-171A, COND VACUUM PMP A, [2-M-3]

\_\_\_\_\_ : \_\_\_\_\_ : \_\_\_\_\_

- 2-PMP-2-176 using 2-HS-2-176A, COND VACUUM PMP B, [2-M-3]

\_\_\_\_\_ : \_\_\_\_\_ : \_\_\_\_\_

- 2-PMP-2-181 using 2-HS-2-181A, COND VACUUM PMP C, [2-M-3]

\_\_\_\_\_ : \_\_\_\_\_ : \_\_\_\_\_



<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 124 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

#### 6.6.4 Condenser Evacuation (continued)

##### NOTES

- 1) Step 6.6.4[14] is performed concurrently with steps 6.6.4[15] through 6.6.4[19].
- 2) Steps 6.6.4[15], 6.6.4[16], and 6.6.4[17] may be performed in parallel.

[14] **RECORD** system data on Data Sheet 5 at each of the listed Main Condenser absolute pressures as Main Condenser absolute pressure lowers.

A. Atmospheric Pressure \_\_\_\_\_

B. 25 inHgA \_\_\_\_\_

C. 20 inHgA \_\_\_\_\_

D. 15 inHgA \_\_\_\_\_

E. 10 inHgA \_\_\_\_\_

F. 5 inHgA \_\_\_\_\_

G. Final Pressure \_\_\_\_\_

[15] **RECORD** the MFPT Condenser pressures at which the following Alarms on the Unit 2 Alarm Events Display Screen change to NORMAL (Green).

A. 55-D MFPT A CONDENSER VACUUM LO (PS-2-14)

ICS Point P2270A \_\_\_\_\_ inHgA \_\_\_\_\_

B. 55-D MFPT B CONDENSER VACUUM LO (PS-2-15)

ICS Point P2271A \_\_\_\_\_ inHgA \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 125 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

#### 6.6.4 Condenser Evacuation (continued)

[16] **RECORD** the Main Condenser pressures at which the following Alarms on the Unit 2 Alarm Events Display Screen change to NORMAL (Green)

A. 46-C, CONDENSER VACUUM LO (PS-2-7B/10)

ICS Point P2265 \_\_\_\_\_ inHgA \_\_\_\_\_

B. 46-C, CONDENSER VACUUM LO/LO-LO (Y9006C)

ICS Point P2265 \_\_\_\_\_ inHgA \_\_\_\_\_

[17] **VERIFY** the following Annunciation and Alarms:

A. Annunciator Windows:

- 2-XA-55-3A-46C, CONDENSER VACUUM LO, is CLEAR \_\_\_\_\_
- 2-XA-55-3B-55D, MFPT CONDENSER VACUUM LO, is CLEAR \_\_\_\_\_

B. Unit 2 Alarm Events Display Screen:

- 46-C CONDENSER VACUUM LO (PS-2-7B/10) is NORMAL (Green) \_\_\_\_\_
- 46-C CONDENSER VACUUM LO/LO-LO (Y9006C) is NORMAL (Green) \_\_\_\_\_
- 55-D MFPT A CONDENSER VACUUM LO (PS-2-14) is NORMAL (Green) \_\_\_\_\_
- 55-D MFPT B CONDENSER VACUUM LO (PS-2-15) is NORMAL (Green) \_\_\_\_\_

[18] **WHEN** condenser pressure on 2-P/TR-2-2, COND TEMP & PRESS, [2-M-3], falls below 5 inHgA, **THEN**

**CLOSE** 2-FCV-2-255 using 2-HS-2-255, EXH BYPASS COND VAC PMPS. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 126 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

#### 6.6.4 Condenser Evacuation (continued)

##### NOTE

Steps 6.6.4[19] and 6.6.4[21] may be performed in parallel.

[19] **WHEN** main condenser pressure on 2-P/TR-2-2, COND TEMP & PRESS, stabilizes, **THEN**

**STOP** the stopwatch, **AND**

**RECORD** the values below and on Data Sheet 5.

:        :  
\_\_\_\_\_  
(hh:mm:ss)

(Zone A) ICS Point P2263A \_\_\_\_\_ inHgA

(Zone B) ICS Point P2264A \_\_\_\_\_ inHgA

(Zone C) ICS Point P2265A \_\_\_\_\_ inHgA

(MFPTC A) ICS Point P2270A \_\_\_\_\_ inHgA

(MFPTC B) ICS Point P2271A \_\_\_\_\_ inHgA

(Inleakage) ICS Point F2700A \_\_\_\_\_ SCFM

(Zone C ) 2-P/TR-2-2 \_\_\_\_\_ inHgA

(M&TE) Vacuum Gauge D \_\_\_\_\_ inHgVac

[20] **OPEN** 2-FCV-2-255 using 2-HS-2-255, EXH BYPASS COND VAC PMPS.

[21] **MEASURE** CVP discharge air flow traverse (Condenser air inleakage) using Data Sheet 4, **AND**

**RECORD** Condenser air inleakage from Data Sheet 4.

\_\_\_\_\_ SCFM

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 127 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

#### 6.6.4 Condenser Evacuation (continued)

[22] **ENSURE** Condenser Vacuum piping has been walked down to observe for excessive vibration or noise. \_\_\_\_\_

[23] **CLOSE** 2-ISV-2-627, MFPT COND 2A SHELL VENT LINE ISOL, [T15H/708]. \_\_\_\_\_

#### NOTE

The MFPT Condenser 2A Low Vacuum Alarm may take some time to come in. Normal system inleakage will cause MFPT Condenser 2A to slowly lose vacuum. MFPTC 2A Low Vacuum Alarm Setpoint is 17.5 inHgA.

[24] **VERIFY** 2-XA-55-3B-55D, MFPT CONDENSER VACUUM LO, is in ALARM. \_\_\_\_\_

[25] **VERIFY** Unit 2 Alarm Events Display Screen indicates 55-D MFPT A CONDENSER VACUUM LO (PS-2-14) is in ALARM (Red). \_\_\_\_\_

[26] **CLOSE** 2-ISV-2-626, MFPT COND 2B SHELL VENT LINE ISOL, [T15H/708]. \_\_\_\_\_

#### NOTE

The MFPT Condenser 2B Low Vacuum Alarm may take some time to come in. Normal system inleakage will cause MFPT Condenser 2B to slowly lose vacuum. MFPTC 2B Low Vacuum Alarm Setpoint is 17.5 inHgA.

[27] **VERIFY** 2-XA-55-3B-55D, MFPT CONDENSER VACUUM LO, REFLASHES. \_\_\_\_\_

[28] **VERIFY** Unit 2 Alarm Events Display Screen indicates 55-D MFPT B CONDENSER VACUUM LO (PS-2-15) is in ALARM (Red) \_\_\_\_\_

[29] **PLACE** the following handswitches in STOP PULL TO LOCK:

- 2-HS-2-171A, COND VACUUM PMP A \_\_\_\_\_
- 2-HS-2-176A, COND VACUUM PMP B \_\_\_\_\_
- 2-HS-2-181A, COND VACUUM PMP C \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 128 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

#### 6.6.4 Condenser Evacuation (continued)

##### NOTE

The Main Condenser Low Vacuum Alarm may take some time to come in. Normal system inleakage will cause the Main Condenser to slowly lose vacuum. Main Condenser Low Vacuum Alarm setpoint is 6.9 inHgA.

[30] **VERIFY** 2-XA-55-3A-46C, CONDENSER VACUUM LO is  
in ALARM. \_\_\_\_\_

[31] **VERIFY** Unit 2 Alarm Events Display Screen indicates  
46-C CONDENSER VACUUM LO (PS-2-7B) is  
in ALARM (Red) \_\_\_\_\_

##### NOTE

The Main Condenser Lo-Lo Vacuum Alarm may take some time to come in. Normal system inleakage will cause the Main Condenser to slowly lose vacuum. Main Condenser Lo-Lo Vacuum Alarm setpoint is 10.0 inHgA.

[32] **VERIFY** 2-XA-55-3A-46C, CONDENSER VACUUM LO,  
REFLASHES. \_\_\_\_\_

[33] **VERIFY** Unit 2 Alarm Events Display Screen indicates  
46-C CONDENSER VACUUM LO/LO-LO (Y9006C) is  
in ALARM (Red) \_\_\_\_\_

[34] **OPEN** the following Valves:

- 2-ISV-2-627, MFPT COND 2A SHELL VENT LINE ISOL. \_\_\_\_\_
- 2-ISV-2-626, MFPT COND 2B SHELL VENT LINE ISOL \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 129 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

#### 6.6.4 Condenser Evacuation (continued)

##### NOTE

Steps 6.6.4[35] through 6.6.4[41] may be N/A'd if system is to be left in its current configuration to facilitate other testing activities.

- [35] **ENSURE** Main Turbine is removed from Turning Gear per 2-SOI-47.01 or equivalent approved TOP for this purpose.
- [36] Instruction Used: ☐ 2-SOI-47.01 ☐ TOP: \_\_\_\_\_
- [37] **ENSURE** Main Turbine Steam Seals are secured per 2-SOI-47.03 or equivalent approved TOP for this purpose.
- [38] Instruction Used: ☐ 2-SOI-47.03 ☐ TOP: \_\_\_\_\_
- [39] **ENSURE** Gland Seal Water to the Condenser Vacuum Pumps, Condenser Boot Seal and Condenser Vacuum Breaker is secured per 2-SOI-37.01 or equivalent approved TOP for this purpose.  
Instruction Used: ☐ 2-SOI-37.01 ☐ TOP: \_\_\_\_\_
- [40] **ENSURE** Main Feed Pump Turbines are removed from Turning Gear, **AND**  
**ENSURE** Main Feed Pump Turbine Steam Seals are secured per 2-SOI-2&3.01 or equivalent approved TOP for this purpose.  
Instruction Used: ☐ 2-SOI-2&3.01 ☐ TOP: \_\_\_\_\_
- [41] **STOP** recording Atmospheric Pressure on Data Sheet 6. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 130 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

#### 6.6.4 Condenser Evacuation (continued)

[42] **OBTAIN** trend printouts of the following ICS points, as available (from ICS, PEDS, DatAWARE, etc), for the duration of condenser evacuation, **AND**

**ATTACH** trend printouts to this data package:  
(Unavailable points may be marked N/A.)

- P2263A, COND ZONE A BACKPRESSURE \_\_\_\_\_
- P2264A, COND ZONE B BACKPRESSURE \_\_\_\_\_
- P2265A, COND ZONE C BACKPRESSURE \_\_\_\_\_
- P1132A, COND ZONE A HOTWELL PRESS \_\_\_\_\_
- P1133A, COND ZONE C HOTWELL PRESS \_\_\_\_\_
- F2260A, COND VAC PMP AIR EXH FLOW 1 \_\_\_\_\_
- F2700A, COND VAC PMP AIR EXHAUST FLOW 2 \_\_\_\_\_
- P2270A, MFPT A CONDENSER VACUUM PRESS \_\_\_\_\_
- P2271A, MFPT B CONDENSER VACUUM PRESS \_\_\_\_\_
- T2467A, COND VAC HDR TEMP \_\_\_\_\_
- Y8003A, RCW TEMP UNIT 2 \_\_\_\_\_
- T2430A, COND CCW INLET-EAST SIDE TEMP \_\_\_\_\_
- T2431A, COND CCW INLET-WEST SIDE TEMP \_\_\_\_\_
- T2440A, COND CCW OUTLET-EAST SIDE TEMP \_\_\_\_\_
- T2441A, COND CCW OUTLET-WEST SIDE TEMP \_\_\_\_\_

[43] **SUBMIT** a copy of the Condenser Evacuation data to Engineering for their review and evaluation, **AND**

**RECORD** name of engineer/department receiving data.

\_\_\_\_\_/\_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 131 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

## 7.0 POST-PERFORMANCE ACTIVITIES

### NOTE

Post-performance steps may be performed in any order unless otherwise stated and should be completed as close in time as practicable to the end of instruction performance.

- [1] **VERIFY** Engineering has reviewed and evaluated test data to the extent necessary for acceptable system performance, **AND**

**ATTACH** copy of Engineering concurrence to the data package. \_\_\_\_\_

- [2] **VERIFY** that post-test calibration of the M&TE used to record quantitative acceptance criteria has been satisfactorily performed, **AND**

**RECORD** the results in the M&TE log. \_\_\_\_\_

- [3] **VERIFY** no excessive vibration of piping system and components was observed during performance of Section 6.0. (If excessive vibration was observed, then verify engineering has evaluated the vibration and corrective actions have been initiated.) \_\_\_\_\_



<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 132 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

**7.0 POST-PERFORMANCE ACTIVITIES (continued)**

[4] **REMOVE** the following temporary 0-30 inHg vacuum Test Gauges at the following locations: (Installed in Step 4.3[15])

- A. Vacuum Gauge A:  
Downstream (low side) test connection of 2-PDS-2-171,  
COND VAC PMP A INLET VLV CONT, [T14H/685].  

\_\_\_\_\_  
1st  
\_\_\_\_\_  
CV
  
- B. Vacuum Gauge B:  
Downstream (low side) test connection of 2-PDS-2-176,  
COND VAC PMP B INLET VLV CONT, [T14G/685].  

\_\_\_\_\_  
1st  
\_\_\_\_\_  
CV
  
- C. Vacuum Gauge C:  
Downstream (low side) test connection of 2-PDS-2-181,  
COND VAC PMP C INLET VLV CONT, [T14G/685].  

\_\_\_\_\_  
1st  
\_\_\_\_\_  
CV
  
- D. Vacuum Gauge D:  
Upstream (high side) test connection of 2-PDI-2-175,  
CONDENSER VACUUM PMP 2B SUCTION STRN  
PRESSSS, at 2-ISIV-2-388B, [2-L-509, T15G/685].  

\_\_\_\_\_  
1st  
\_\_\_\_\_  
CV

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 133 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

**7.0 POST-PERFORMANCE ACTIVITIES (continued)**

[5] **REMOVE** the following temporary 0-5 PSI pressure Test Gauges at the following locations: (Installed in Step 4.3[16])

A. Pressure Gauge A:  
at the test connection downstream of 2-ISV-37-17  
PRESSURE SWITCH ISOLATION VAC PUMP 2A,  
[T14H/685].

\_\_\_\_\_  
1st  
\_\_\_\_\_  
CV

B. Pressure Gauge B:  
at the test connection downstream of 2-ISV-37-18  
PRESSURE SWITCH ISOLATION VAC PUMP 2B,  
[T14G/685].

\_\_\_\_\_  
1st  
\_\_\_\_\_  
CV

C. Pressure Gauge C:  
at the test connection downstream of 2-ISV-37-19  
PRESSURE SWITCH ISOLATION VAC PUMP 2C,  
[T14G/685].

\_\_\_\_\_  
1st  
\_\_\_\_\_  
CV

[6] **NOTIFY** the Unit 2 US/SRO of the test completion and system alignment.

\_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 134 of 198</b>
-----------------------	-------------------------	---

Date \_\_\_\_\_

## **8.0 RECORDS**

### **A. QA Records**

Completed Test Package

### **B. Non-QA Records**

None

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 135 of 198</b>
-----------------------	-------------------------	---

**Appendix A  
(Page 1 of 2)**

**TEST PROCEDURES/INSTRUCTIONS REFERENCE REVIEW**

Date \_\_\_\_\_

<b>NOTES</b>			
1) Additional copies of this table may be made as necessary.			
2) Initial and date indicates review has been completed for impact.			

<b>PROCEDURE/ INSTRUCTION</b>	<b>REVISION/CHANGES</b>	<b>IMPACT Yes/No</b>	<b>INITIAL AND DATE. (N/A for no change)</b>
2-TSD-2-2			
FSAR Section 10.4.2 Table 14.2-1 Sh 68 & 69			
WBN2-2-4002			
VTD-N010-0020			
VTD-J057-0010			
0-MI-57.002			
SSD-2-LS-2-169			
SSD-2-PDS-2-171			
SSD-2-PS-2-171			
SSD-2-PS-2-250			
SSD-2-LS-2-174			
SSD-2-PDS-2-176			
SSD-2-PS-2-176			
SSD-2-PS-2-246			
SSD-2-LS-2-179			

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 136 of 198</b>
-----------------------	-------------------------	---

**Appendix A  
(Page 2 of 2)**

**TEST PROCEDURES/INSTRUCTIONS REFERENCE REVIEW**

Date \_\_\_\_\_

<b>PROCEDURE/ INSTRUCTION</b>	<b>REVISION/CHANGES</b>	<b>IMPACT Yes/No</b>	<b>INITIAL AND DATE. (N/A for no change)</b>
SSD-2-PDS-2-181			
SSD-2-PS-2-181			
SSD-2-PS-2-248			
SSD-2-LPP-2-14			
SSD-2-LPP-2-15			
SSD-2-LPP-2-7			
SSD-2-LPP-2-10			



WBN Unit 2	Condenser Vacuum	2-PTI-002-02 Rev. 0000 Page 138 of 198
---------------	------------------	--

Appendix C  
(Page 1 of 4)  
  
PERMANENT PLANT INSTRUMENTATION LOG

Date \_\_\_\_\_

INSTRUMENT OR INSTRUMENT LOOP #	CAL DUE DATE	FILLED AND VENTED <sup>1</sup>		PLACED IN SERVICE <sup>1</sup>		USED FOR QUANTITATIVE ACC CRIT		POST-TEST CAL DATE <sup>2</sup>	POST-TEST CALIBRATION ACCEPTABLE <sup>2</sup> INITIAL/DATE
		INIT/DATE		INIT/DATE		YES	NO		
2-LG-2-168	N/A						NO	N/A	N/A
2-LS-2-169							NO	N/A	N/A
2-PDI-2-170 <sup>4</sup>							NO	N/A	N/A
2-PDS-2-171							NO	N/A	N/A
2-PS-2-171							NO	N/A	N/A
2-PS-2-250							NO	N/A	N/A
2-PS-2-251							NO	N/A	N/A
2-TI-2-320 <sup>4</sup>							NO	N/A	N/A
2-LG-2-173	N/A						NO	N/A	N/A
2-LS-2-174							NO	N/A	N/A
2-PDI-2-175 <sup>4</sup>							NO	N/A	N/A
2-PDS-2-176							NO	N/A	N/A
2-PS-2-176							NO	N/A	N/A

WBN Unit 2	Condenser Vacuum	2-PTI-002-02 Rev. 0000 Page 139 of 198
---------------	------------------	--

Appendix C  
(Page 2 of 4)  
  
PERMANENT PLANT INSTRUMENTATION LOG

Date \_\_\_\_\_

INSTRUMENT OR INSTRUMENT LOOP #	CAL DUE DATE	FILLED AND VENTED <sup>1</sup>	PLACED IN SERVICE <sup>1</sup>	USED FOR QUANTITATIVE ACC CRIT		POST-TEST CAL DATE <sup>2</sup>	POST-TEST CALIBRATION ACCEPTABLE <sup>2</sup> INITIAL/DATE
				INIT/DATE	YES	NO	
2-PS-2-246						NO	N/A
2-PS-2-247						NO	N/A
2-TI-2-321 <sup>4</sup>						NO	N/A
2-LG-2-178	N/A					NO	N/A
2-LS-2-179						NO	N/A
2-PDI-2-180 <sup>4</sup>						NO	N/A
2-PDS-2-181						NO	N/A
2-PS-2-181						NO	N/A
2-PS-2-248						NO	N/A
2-PS-2-249						NO	N/A
2-TI-2-322 <sup>4</sup>						NO	N/A



WBN Unit 2	Condenser Vacuum	2-PTI-002-02 Rev. 0000 Page 140 of 198
---------------	------------------	--

Appendix C  
(Page 3 of 4)  
  
PERMANENT PLANT INSTRUMENTATION LOG

Date \_\_\_\_\_

INSTRUMENT OR INSTRUMENT LOOP #	CAL DUE DATE	FILLED AND VENTED <sup>1</sup>	PLACED IN SERVICE <sup>1</sup>	USED FOR QUANTITATIVE ACC CRIT		POST-TEST CAL DATE <sup>2</sup>	POST-TEST CALIBRATION ACCEPTABLE <sup>2</sup> INITIAL/DATE
				INIT/DATE	YES	NO	
2-TE-2-183 <sup>4</sup>						NO	N/A
2-LPF-2-256						NO	N/A
2-LPF-2-257						NO	N/A
2-LPP-2-1 <sup>4</sup>						NO	N/A
2-LPP-2-2 <sup>3,4</sup>						NO	N/A
2-LPP-2-7 <sup>4</sup>						NO	N/A
2-LPP-2-10 <sup>4</sup>						NO	N/A
2-LPP-2-336 <sup>3,4</sup>						NO	N/A
2-LPP-2-14 <sup>4</sup>						NO	N/A
2-LPP-2-15 <sup>4</sup>						NO	N/A
2-LPT-24-24 <sup>4</sup>						NO	N/A

WBN Unit 2	Condenser Vacuum	2-PTI-002-02 Rev. 0000 Page 141 of 198
---------------	------------------	--

**Appendix C**  
**(Page 4 of 4)**

**PERMANENT PLANT INSTRUMENTATION LOG**

Date \_\_\_\_\_

INSTRUMENT OR INSTRUMENT LOOP #	CAL DUE DATE	FILLED AND VENTED <sup>1</sup>	PLACED IN SERVICE <sup>1</sup>	USED FOR QUANTITATIVE ACC CRIT		POST-TEST CAL DATE <sup>2</sup>	POST-TEST CALIBRATION ACCEPTABLE <sup>2</sup> INITIAL/DATE
				INIT/DATE	YES		
2-LPT-27-58 <sup>3,4</sup>						NO	N/A
2-LPT-27-68 <sup>3,4</sup>						NO	N/A
2-LPT-27-74 <sup>3,4</sup>						NO	N/A
2-LPT-27-84 <sup>3,4</sup>						NO	N/A

<sup>1</sup> These items may be initialed and dated by personnel performing the task. Instrumentation not required to be filled and vented may be identified as Not Applicable. (N/A)

<sup>2</sup> May be identified as N/A if instrument was not used to verify/record quantitative acceptance criteria data.

<sup>3</sup> May be identified as N/A if instrument is not available.

<sup>4</sup> These instruments are only used in Subsection 6.6.4, Condenser Evacuation.

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 142 of 198</b>
-----------------------	-------------------------	---

**Appendix D  
(Page 1 of 1)  
SWITCH LINEUP**

Date \_\_\_\_\_

<b>SWITCH</b>	<b>LOCATION</b>	<b>NOMENCLATURE</b>	<b>POSITION</b>	<b>VERIFIED BY INITIAL</b>
2-HS-2-171A	2-M-3	COND VACUUM PMP A	STOP PULL TO LOCK	
2-HS-2-176A	2-M-3	COND VACUUM PMP B	STOP PULL TO LOCK	
2-HS-2-181A	2-M-3	COND VACUUM PMP C	STOP PULL TO LOCK	
2-HS-2-255	2-M-3	EXH BYPASS COND VAC PMPS	OPEN	
2-HS-6-330A	2-M-3	VACUUM BREAKER COND A	CLOSED	
2-HS-2-171B	2-JB-291-269 [T14G/685]	CONDENSER VACUUM PUMP 2A	SAFE STOP	
2-HS-2-176B	2-JB-291-269 [T14G/685]	CONDENSER VACUUM PUMP 2B	SAFE STOP	
2-HS-2-181B	2-JB-291-269 [T14G/685]	CONDENSER VACUUM PUMP 2C	SAFE STOP	
2-HS-2-171D	2-JB-291-269 [T14G/685]	CONDENSER VACUUM PUMP 2A RECIRC PUMP	SAFE STOP	
2-HS-2-176D	2-JB-291-269 [T14G/685]	CONDENSER VACUUM PUMP 2B RECIRC PUMP	SAFE STOP	
2-HS-3-181D	2-JB-291-269 [T14G/685]	CONDENSER VACUUM PUMP 2C RECIRC PUMP	SAFE STOP	
2-HS-6-330B	2-JB-291-2053 [T14G/729]	CONDENSER VACUUM BREAKER	CLOSED	
2-HS-30-883	T14G/685	CONDENSER VACUUM PUMP AREA COOLER	AUTO	

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 143 of 198</b>
-----------------------	-------------------------	---

**Appendix E  
(Page 1 of 2)  
ELECTRICAL LINEUP**

Date \_\_\_\_\_

<b>COMPONENT</b>	<b>LOCATION</b>	<b>NOMENCLATURE</b>	<b>POSITION</b>	<b>VERIFIED BY INITIAL</b>
2-BKR-2-171	480V UNIT BD 2A Compt 3D	CONDENSER VACUUM PMP 2A	DISCONNECTED	
2-FU-203-A3/31 2-FU-203-A3/32	480V UNIT BD 2A Compt 5A	COND VAC PMP 2A CLOSE/TRIP CONT	INSTALLED*	
2-BKR-2-176	480V UNIT BD 2B Compt 4C	CONDENSER VACUUM PMP 2B	DISCONNECTED	
2-BKR-2-181	480V UNIT BD 2B Compt 4D	CONDENSER VACUUM PMP 2C	DISCONNECTED	
2-FU-203-B4/21 2-FU-203-B4/22	480V UNIT BD 2B Compt 6A	COND VAC PMP 2B CLOSE/TRIP CONT	INSTALLED*	
2-FU-203-B4/31 2-FU-203-B4/32	480V UNIT BD 2B Compt 6A	COND VAC PMP 2C CLOSE/TRIP CONT	INSTALLED*	
2-BKR-2-171D	480V TURB MOV BD 2A, Compt 3B	COND VAC PMP 2A RECIRC PMP	ON	
2-FU-209-A3/11	480V TURB MOV BD 2A, Compt 3B	CVP 2A RECIRCULATING PUMP	INSTALLED*	
2-BKR-2-176D	480V TURB MOV BD 2A, Compt 5A	COND VAC PMP 2B RECIRC PMP	ON	
2-FU-209-A5/1	480V TURB MOV BD 2A, Compt 5A	CVP 2B RECIRCULATING PUMP	INSTALLED*	
2-BKR-2-181D	480V TURB MOV BD 2B, Compt 10D	COND VAC PMP 2C RECIRC PMP	ON	
2-FU-209-B10/31	480V TURB MOV BD 2B, Compt 10D	CVP 2C RECIRCULATING PUMP	INSTALLED*	
2-BKR-30-883	480V TURB MOV BD 2A, Compt 8B	CNDS VACUUM PUMP AREA CLR	ON	
2-FU-210-A8/11	480V TURB MOV BD 2A, Compt 8B	COND VACUUM PMP COOLER	INSTALLED*	

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 144 of 198</b>
-----------------------	-------------------------	---

**Appendix E  
(Page 2 of 2)  
ELECTRICAL LINEUP**

Date \_\_\_\_\_

<b>COMPONENT</b>	<b>LOCATION</b>	<b>NOMENCLATURE</b>	<b>POSITION</b>	<b>VERIFIED BY INITIAL</b>
2-BKR-278-M2C	120V AC INST PWR DISTR PNL 2B BKR 16	INST PWR DIST PNL B BKR16 TO 2-PNL-278-M2 CND VAC EXH	ON	
2-BKR-278-M2E	120V PANEL 2-M-7 INST PWR A RACK BKR 24	UNIT CNTL BD 2-M-7A BKR24 TO 2-PNL-278-M2	ON	
2-FU-275-R76/N1 2-FU-275-R76/N2	2-R-76 Row N, Fuse 1 & 2	MOTOR TRIPOUT BUZZER FOR PANELS M-1 THROUGH M-6 AND M-9	INSTALLED*	
2-FU-275-R76/N3 2-FU-275-R76/N4	2-R-76 Row N, Fuse 3 & 4	PANELS M-1 THROUGH M-6 MOTOR TRIPOUT ANNUNCIATION AUXILIARY RELAYS	INSTALLED*	

\* When installing fuses with actuators, ensure that the actuating rod is oriented correctly to provide for proper alarm initiation and visual indication.

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 145 of 198</b>
-----------------------	-------------------------	---

**Appendix F  
(Page 1 of 3)**

**INITIAL VALVE LINEUP**

Date \_\_\_\_\_

<b>COMPONENT</b>	<b>LOCATION</b>	<b>NOMENCLATURE</b>	<b>POSITION</b>	<b>VERIFIED BY INITIAL</b>
2-ISV-2-568	T14H/685	CONDENSER VACUUM PMP 2A SUCTION HDR ISOL	OPEN	
2-ISV-2-571	T14H/685	CONDENSER VACUUM PMP 2A DISCHARGE ISOL	OPEN	
2-RTV-2-386A	T14H/685	2-PDI-2-170 ROOT	OPEN	
2-RTV-2-387A	T14H/685	2-PDI-2-170 ROOT	OPEN	
2-DRV-2-713	T14H/685	CONDENSER VACUUM PMP 2A SUCTION DRAIN	CLOSED	
2-VTV-2-1045	T14H/685	COND VACUUM WATER PMP A VENT VALVE	CLOSED	
2-ISV-32-2014	T14H/685	CNTL AIR ISOL VLV TO 2-FCV-2-250/2-FCV-2-171	OPEN	
2-ISV-2-569	T14G/685	CONDENSER VACUUM PMP 2B SUCTION HDR ISOL	OPEN	
2-ISV-2-572	T14G/685	CONDENSER VACUUM PMP 2B DISCHARGE ISOL	OPEN	
2-RTV-2-388A	T14G/685	2-PDI-2-175 ROOT	OPEN	
2-RTV-2-389A	T14G/685	2-PDI-2-175 ROOT	OPEN	
2-DRV-2-714	T14G/685	CONDENSER VACUUM PMP 2B SUCTION DRAIN	CLOSED	
2-VTV-2-1046	T14G/685	COND VACUUM WATER PMP B VENT VALVE	CLOSED	
2-ISV-32-2017	T14G/685	CONTROL AIR ISOLATION VALVE TO 2-FCV-2-176	OPEN	
2-ISV-2-570	T14G/685	CONDENSER VACUUM PMP 2C SUCTION HDR ISOL	OPEN	
2-ISV-2-573	T14G/685	CONDENSER VACUUM PMP 2C DISCHARGE ISOL	OPEN	
2-RTV-2-390A	T14G/685	2-PDI-2-180 ROOT	OPEN	
2-RTV-2-391A	T14G/685	2-PDI-2-180 ROOT	OPEN	
2-DRV-2-715	T14G/685	CONDENSER VACUUM PMP 2C SUCTION DRAIN	CLOSED	

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 146 of 198</b>
-----------------------	-------------------------	---

**Appendix F  
(Page 2 of 3)**

**INITIAL VALVE LINEUP**

Date \_\_\_\_\_

<b>COMPONENT</b>	<b>LOCATION</b>	<b>NOMENCLATURE</b>	<b>POSITION</b>	<b>VERIFIED BY INITIAL</b>
2-VTV-2-1047	T14G/685	COND VACUUM WATER PMP C VENT VALVE	CLOSED	
2-ISV-32-2019	T14G/685	CNTL AIR ISOL VLV TO 2-FCV-2-248/2-FCV-2-181	OPEN	
2-DRV-2-879	T14G/685	CONDENSER VACUUM PUMP DISCHARGE HDR DRAIN	CLOSED	
2-ISV-2-1032	T14H/708	MFPT COND 2A SHELL VENT LINE ISOL	OPEN	
2-ISV-2-1033	T14H/708	MFPT COND 2B SHELL VENT LINE ISOL	OPEN	
2-ISV-2-626	T15G/708	MFPT COND 2B SHELL VENT LINE ISOL	CLOSED	
2-ISV-2-627	T15H/708	MFPT COND 2A SHELL VENT LINE ISOL	CLOSED	
2-ISIV-90-119I	T14G/708	COND VACUUM PMP AIR EXH MON ISV	CLOSED	
2-ISIV-90-119J	T14G/708	COND VACUUM PMP AIR EXH MON ISV	CLOSED	
2-RTV-2-256/A1	T14G/708	2-FT-2-256 ROOT	OPEN	
2-RTV-2-256/A2	T14G/708	2-FT-2-256 ROOT	OPEN	
2-RTV-2-257A1	T14G/708	2-FT-2-257 ROOT	OPEN	
2-RTV-2-257A2	T14G/708	2-FT-2-257 ROOT	OPEN	
2-ISV-2-574	T14G/708	COND VAC PUMP EXH HDR INLET FILTER ISOL	OPEN	
2-ISV-2-575	T14G/708	COND VAC PUMP EXH HDR OUTLET FILTER ISOL	OPEN	

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 147 of 198</b>
-----------------------	-------------------------	---

**Appendix F  
(Page 3 of 3)**

**INITIAL VALVE LINEUP**

**Date \_\_\_\_\_**

<b>COMPONENT</b>	<b>LOCATION</b>	<b>NOMENCLATURE</b>	<b>POSITION</b>	<b>VERIFIED BY INITIAL</b>
2-RTV-2-350A	T14G/708	2-PDIS-2-255 ROOT	CLOSED	
2-RTV-2-351A	T14G/708	2-PDIS-2-255 ROOT	CLOSED	
2-ISIV-90-129A	T14G/708	CNDS VAC PMP AIR EXH PART-IODINE SAMP ISV	CLOSED	
2-ISIV-90-129F	T14G/708	CNDS VAC PMP AIR EXH PART-IODINE SAMP ISV	CLOSED	
2-ISV-32-2060	T14G/708	CONTROL AIR ISOLATION VALVE TO 2-FCV-2-255	OPEN	
2-ISV-2-706	T14H/720	MAIN CONDENSER VACUUM LINE ISOL	CLOSED	
2-ISV-2-716	T14H/720	MAIN CONDENSER VACUUM LINE ISOL	CLOSED	
2-ISV-2-1034	T14H/720	MFPT COND 2A SHELL VENT LINE ISOL	CLOSED	
2-ISV-2-1035	T14H/720	MFPT COND 2B SHELL VENT LINE ISOL	CLOSED	
2-ISV-32-2625	T14G/720	CONTROL AIR ISOLATION VALVE TO 2-PCV-6-330	OPEN	



<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 148 of 198</b>
-----------------------	-------------------------	---

**Appendix G  
(Page 1 of 16)**

**VALVE LINEUP FOR CONDENSER EVACUATION**

Date \_\_\_\_\_

<b>COMPONENT</b>	<b>LOCATION</b>	<b>NOMENCLATURE</b>	<b>POSITION</b>	<b>VERIFIED BY INITIAL</b>
2-RTV-2-412A	T12E/680	MAIN CONDENSER LEVEL INSTR RACK SPARE	CLOSED	
2-RTV-2-414A	T12E/680	MAIN CONDENSER LEVEL INSTR RACK SPARE	CLOSED	
2-RTV-2-415A	T12E/680	MAIN CONDENSER LEVEL INSTR RACK SPARE	CLOSED	
2-RTV-2-416A	T12E/680	MAIN CONDENSER LEVEL INSTR RACK SPARE	CLOSED	
2-RTV-2-417A	T12E/680	MAIN CONDENSER LEVEL INSTR RACK SPARE	CLOSED	
2-RTV-2-418A	T12E/680	2-LS-2-12B ROOT	CLOSED	
2-RTV-2-419A	T12E/680	2-LS-2-12B ROOT	CLOSED	
2-RTV-2-420A	T12E/680	2-LS-2-12A ROOT	CLOSED	
2-RTV-2-421A	T12E/680	2-LS-2-12A ROOT	CLOSED	
2-DRV-2-920A	T12E/680	MAIN CONDENSER 2-LG-2-12 DRAIN	CLOSED	
2-VTV-2-882	T12E/680	MAIN CONDENSER 2-LG-2-12 VENT	CLOSED	
2-DRV-2-565	T13C/680	MAIN CONDENSER HOTWELL DRAIN	CLOSED	
2-RTV-2-1013A	T13H/680	HOTWELL A INSTR SPARE	CLOSED	
2-RTV-2-1015A	T13H/680	RT VLV TO LS-2-1009B	CLOSED	
2-RTV-2-1016A	T13H/680	RT VLV TO LS-2-1009B	CLOSED	
2-RTV-2-1017A	T13H/680	RT VLV TO LS-2-1009A	CLOSED	
2-RTV-2-1018A	T13H/680	RT VLV TO LS-2-1009A	CLOSED	
2-VTV-2-1019	T13H/680	HOTWELL A LEVEL CONDENSATE RSVR VENT	CLOSED	
2-DRV-2-1023	T13H/680	HOTWELL A LG-2-1009 DRAIN	CLOSED	
2-ISV-2-581	T14E/680	COND HOTWELL PUMP 2C SUCTION ISOL	CLOSED	
2-ISV-6-22	T14E/680	MFW HTR A2 COND BYP DNSTR ISOL	CLOSED	
2-ISV-6-23	T14E/680	MFW HTR B2 COND BYP DNSTR ISOL	CLOSED	

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 149 of 198</b>
-----------------------	-------------------------	---

**Appendix G  
(Page 2 of 16)**

**VALVE LINEUP FOR CONDENSER EVACUATION**

Date \_\_\_\_\_

<b>COMPONENT</b>	<b>LOCATION</b>	<b>NOMENCLATURE</b>	<b>POSITION</b>	<b>VERIFIED BY INITIAL</b>
2-ISV-2-579	T14F/680	COND HOTWELL PUMP 2A SUCTION ISOL	CLOSED	
2-ISV-2-580	T14F/680	COND HOTWELL PUMP 2B SUCTION ISOL	CLOSED	
2-RTV-2-300A	T14F/680	COND HOTWELL PUMP 2B SUCTION PRESS	CLOSED	
2-ISV-6-823	T14F/680	HOT WELL PUMP 2A VENT TO CONDENSER	CLOSED	
2-ISV-6-824	T14F/680	HOT WELL PUMP 2B VENT TO CONDENSER	CLOSED	
2-ISV-6-825	T14F/680	HOT WELL PUMP 2C VENT TO CONDENSER	CLOSED	
2-ISV-6-617	T14F/680	#3 HDT BYP 2-LCV-6-105B D/S ISOL	CLOSED	
2-ISV-6-619	T14F/680	#3 HDT BYP 2-LCV-6-105A D/S ISOL	CLOSED	
2-ISV-6-24	T14F/680	MFV HTR C2 COND BYP DNSTR ISOL	CLOSED	
2-ISV-6-793	T10E/685	#7 HDT PUMP 2A MIN FLOW ISOL	CLOSED	
2-ISV-6-794	T10E/685	#7 HDT PUMP 2B MIN FLOW ISOL	CLOSED	
2-ISV-6-1980	T10E/685	ISOL VLV TO NO. 7 HTR DRAIN TANK	CLOSED	
2-THV-6-195	T114H/685	NITROGEN INJECTION PORT THROTTLE VALVE	CLOSED	
2-DRV-12-514	T11F/685	CONDENSER SPARGING DRAIN	CLOSED	
2-ISV-6-2027	T11H/685	MFPT COND DR TK DR LINE ISOLATION VALVE	CLOSED	
2-LCV-6-209	T14G/685	MFPT COND DRAIN TANK BYPASS TO CONDENSER	CLOSED	
2-THV-6-203	T14H/685	NITROGEN INJECTION PORT THROTTLE VALVE	CLOSED	
2-ISV-6-2028	T14H/685	MFPT COND DR PUMP DISCH ISOLATION VALVE	CLOSED	
2-PFV-12-512	T8F/708	SPARGING NOZ SUP U2	CLOSED	
2-VTV-6-156	T9E/708	2-LG-6-190 VENT	CLOSED	
2-VTV-6-126	T9E/708	2-LG-6-190 DRAIN	CLOSED	

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 150 of 198</b>
-----------------------	-------------------------	---

**Appendix G  
(Page 3 of 16)**

**VALVE LINEUP FOR CONDENSER EVACUATION**

Date \_\_\_\_\_

<b>COMPONENT</b>	<b>LOCATION</b>	<b>NOMENCLATURE</b>	<b>POSITION</b>	<b>VERIFIED BY INITIAL</b>
2-ISV-6-764	T10E/708	CNDS HTR A6 SHELL SIDE 2-LCV-6-138 U/S ISOL	CLOSED	
2-ISV-6-767	T10E/708	CNDS HTR A6 SHELL SIDE 2-LCV-6-138 D/S ISOL	CLOSED	
2-ISV-6-765	T10E/708	CNDS HTR B6 SHELL SIDE 2-LCV-6-158 U/S ISOL	CLOSED	
2-ISV-6-768	T10E/708	CNDS HTR B6 SHELL SIDE 2-LCV-6-158 D/S ISOL	CLOSED	
2-ISV-6-766	T10E/708	CNDS HTR C6 SHELL SIDE 2-LCV-6-177 U/S ISOL	CLOSED	
2-ISV-6-769	T10E/708	CNDS HTR C6 SHELL SIDE 2-LCV-6-177 D/S ISOL	CLOSED	
2-DRV-6-953	T10E/708	#7 HEATER DRAIN TANK LEVEL COLUMN DRAIN	CLOSED	
2-ISV-12-650	T10F/708	BLDG HTG SYS CNDS ISOL	CLOSED	
2-ISV-12-644	T10F/708	AUX STM CNDS RETURN 2-LCV-12-698 D/S ISOL	CLOSED	
2-ISV-1-992	T10G/708	MAIN STEAM HEADER MSTR TRAP DRAIN ISOL	CLOSED	
2-ISV-1-1002	T10G/708	MAIN STEAM HEADER MSTR TRAP DRAIN ISOL	CLOSED	
2-ISV-1-982	T10H/708	MAIN STEAM HEADER MSTR TRAP DRAIN ISOL	CLOSED	
2-FCV-14-114	T11E/708	CNDS POLISHER RINSE HDR TO HOTWELL ISOL	CLOSED	
2-DRV-6-894	T11E/708	CNDS HEATER C5 SHELL SIDE DRAIN	CLOSED	
2-RTV-6-413A	T11E/708	2-PI-6-174 ROOT	CLOSED	
2-ISV-6-776	T11E/708	#7 HEATER DRAIN TANK 2-LCV-6-190B U/S ISOL	CLOSED	

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 151 of 198</b>
-----------------------	-------------------------	---

**Appendix G  
(Page 4 of 16)**

**VALVE LINEUP FOR CONDENSER EVACUATION**

Date \_\_\_\_\_

<b>COMPONENT</b>	<b>LOCATION</b>	<b>NOMENCLATURE</b>	<b>POSITION</b>	<b>VERIFIED BY INITIAL</b>
2-ISV-6-777	T11E/708	#7 HEATER DRAIN TANK 2-LCV-6-190B D/S ISOL	CLOSED	
2-RTV-6-419A	T11F/708	2-PI-6-179 ROOT	CLOSED	
2-VTV-15-852	T11H/708	SG BLOWDOWN PUMP SUCT HDR VENT	CLOSED	
2-ISV-1-972	T11J/708	MAIN STEAM HEADER MSTR TRAP DRAIN ISOL	CLOSED	
2-ISV-15-919	T11J/708	SG BLOWDOWN RAD MON RETURN ISOL	CLOSED	
2-ISV-1-962	T12J/708	MAIN STEAM HEADER MSTR TRAP DRAIN ISOL	CLOSED	
2-RTV-15-113A	T12J/708	2-RE-90-120/2-RE-90-121 ROOT	CLOSED	
2-RTV-15-100A	T12J/708	2-PI-15-30 ROOT	CLOSED	
2-FCV-3-195	T13J/708	MFV DEAERATION LINE CONTROL	CLOSED	
2-PCV-3-40	T13J/708	MFV DEAERATION LINE BACK PRESSURE CONTROL	CLOSED	
2-ISV-5-622	T14E/708	#3 EXTR STM HDR COND ISOL	CLOSED	
2-VTV-6-679	T14G/708	MFV HTR C1 SHELL SIDE OPERATING VENT	CLOSED	
2-ISV-5-623	T14H/708	#3 EXTR STM HDR DRAIN ISOL	CLOSED	
2-ISV-2-626	T15G/708	MFPT COND 2B SHELL VENT LINE ISOL	OPEN	
2-VTV-6-677	T15G/708	MFV HTR A1 SHELL SIDE OPERATING VENT	CLOSED	
2-VTV-6-678	T15G/708	MFV HTR B1 SHELL SIDE OPERATING VENT	CLOSED	
2-ISV-6-798	T15G/708	MFPT CONDENSER 2B OUT ISOL	CLOSED	
2-VTV-6-800	T15G/708	MFPT CONDENSER 2B VENT	CLOSED	
2-VTV-6-995	T15G/708	MFPT CONDENSER 2B IN VENT	CLOSED	
2-VTV-6-996	T15G/708	MFPT CONDENSER 2B OUT VENT	CLOSED	
2-ISV-2-627	T15H/708	MFPT COND 2A SHELL VENT LINE ISOL	OPEN	

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 152 of 198</b>
-----------------------	-------------------------	---

**Appendix G  
(Page 5 of 16)**

**VALVE LINEUP FOR CONDENSER EVACUATION**

Date \_\_\_\_\_

<b>COMPONENT</b>	<b>LOCATION</b>	<b>NOMENCLATURE</b>	<b>POSITION</b>	<b>VERIFIED BY INITIAL</b>
2-ISV-6-797	T15H/708	MFPT CONDENSER 2A OUT ISOL	CLOSED	
2-VTV-6-799	T15H/708	MFPT CONDENSER 2A VENT	CLOSED	
2-VTV-6-993	T15H/708	MFPT CONDENSER 2A IN VENT	CLOSED	
2-VTV-6-994	T15H/708	MFPT CONDENSER 2A OUT VENT	CLOSED	
2-ISV-1-952	T15M/708	MAIN STEAM LOOP 4 MSTR TRAP DRAIN ISOL	CLOSED	
2-ISV-1-932	T15M/708	MAIN STEAM LOOP 2 MSTR TRAP DRAIN ISOL	CLOSED	
2-ISV-1-922	T15M/708	MAIN STEAM LOOP 1 MSTR TRAP DRAIN ISOL	CLOSED	
2-ISV-1-942	T15M/708	MAIN STEAM LOOP 3 MSTR TRAP DRAIN ISOL	CLOSED	
2-RTV-2-308A	T16H/708	2-PS-2-252B/2-PS-2-252E ROOT	OPEN	
2-RTV-2-307A	T16J/708	2-PS-2-252A/2-PS-2-252D ROOT	OPEN	
2-ISV-6-602	T14G/720	MFW HTR A1 SHELL SIDE BYP LCV-6-15B D/S ISOL	CLOSED	
2-ISV-6-603	T14G/720	MFW HTR B1 SHELL SIDE BYP LCV-6-35B D/S ISOL	CLOSED	
2-ISV-6-604	T14G/720	MFW HTR C1 SHELL SIDE BYP LCV-6-58B D/S ISOL	CLOSED	
2-ISV-2-706	T14H/720	MAIN CONDENSER VACUUM LINE ISOL	OPEN	
2-ISV-2-716	T14H/720	MAIN CONDENSER VACUUM LINE ISOL	OPEN	
2-IBV-1-637	T10F/724	MAIN STEAM DUMP MANUAL ISOL	CLOSED	
2-FCV-1-113	T10F/724	CONDENSER B MAIN STEAM DUMP VLV	CLOSED	
2-IBV-1-638	T10F/724	MAIN STEAM DUMP MANUAL ISOL	CLOSED	
2-FCV-1-114	T10F/724	CONDENSER C MAIN STEAM DUMP VLV	CLOSED	
2-DRV-6-893	T10F/724	CNDS HEATER B5 SHELL SIDE DRAIN	CLOSED	

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 153 of 198</b>
-----------------------	-------------------------	---

**Appendix G  
(Page 6 of 16)**

**VALVE LINEUP FOR CONDENSER EVACUATION**

Date \_\_\_\_\_

<b>COMPONENT</b>	<b>LOCATION</b>	<b>NOMENCLATURE</b>	<b>POSITION</b>	<b>VERIFIED BY INITIAL</b>
2-DRV-6-908	T10F/724	CNDS HEATER B6 SHELL SIDE DRAIN	CLOSED	
2-FCV-1-112	T10G/724	CONDENSER B MAIN STEAM DUMP VLV	CLOSED	
2-IBV-1-631	T10G/724	MAIN STEAM DUMP MANUAL ISOL	CLOSED	
2-FCV-1-107	T10G/724	CONDENSER A MAIN STEAM DUMP VLV	CLOSED	
2-IBV-1-632	T10G/724	MAIN STEAM DUMP MANUAL ISOL	CLOSED	
2-FCV-1-108	T10G/724	CONDENSER A MAIN STEAM DUMP VLV	CLOSED	
2-IBV-1-633	T10G/724	MAIN STEAM DUMP MANUAL ISOL	CLOSED	
2-FCV-1-109	T10G/724	CONDENSER A MAIN STEAM DUMP VLV	CLOSED	
2-IBV-1-634	T10G/724	MAIN STEAM DUMP MANUAL ISOL	CLOSED	
2-FCV-1-110	T10G/724	CONDENSER A MAIN STEAM DUMP VLV	CLOSED	
2-IBV-1-635	T10G/724	MAIN STEAM DUMP MANUAL ISOL	CLOSED	
2-FCV-1-111	T10G/724	CONDENSER B MAIN STEAM DUMP VLV	CLOSED	
2-IBV-1-636	T10G/724	MAIN STEAM DUMP MANUAL ISOL	CLOSED	
2-DRV-6-920	T10G/724	CNDS HEATER B7 SHELL SIDE DRAIN	CLOSED	
2-IBV-1-627	T10H/724	MAIN STEAM DUMP MANUAL ISOL	CLOSED	
2-FCV-1-103	T10H/724	CONDENSER A MAIN STEAM DUMP VLV	CLOSED	
2-IBV-1-628	T10H/724	MAIN STEAM DUMP MANUAL ISOL	CLOSED	
2-FCV-1-104	T10H/724	CONDENSER A MAIN STEAM DUMP VLV	CLOSED	
2-IBV-1-629	T10H/724	MAIN STEAM DUMP MANUAL ISOL	CLOSED	
2-FCV-1-105	T10H/724	CONDENSER A MAIN STEAM DUMP VLV	CLOSED	
2-IBV-1-630	T10H/724	MAIN STEAM DUMP MANUAL ISOL	CLOSED	
2-FCV-1-106	T10H/724	CONDENSER A MAIN STEAM DUMP VLV	CLOSED	
2-RTV-6-418A	T11E/724	2-PI-6-160 ROOT	CLOSED	

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 154 of 198</b>
-----------------------	-------------------------	---

**Appendix G  
(Page 7 of 16)**

**VALVE LINEUP FOR CONDENSER EVACUATION**

Date \_\_\_\_\_

<b>COMPONENT</b>	<b>LOCATION</b>	<b>NOMENCLATURE</b>	<b>POSITION</b>	<b>VERIFIED BY INITIAL</b>
2-DRV-6-909	T11E/724	CNDS HEATER C6 SHELL SIDE DRAIN	CLOSED	
2-RTV-6-425A	T11E/724	2-PI-6-183 ROOT	CLOSED	
2-DRV-6-951	T11E/724	CNDS HTR C6 SHELL SIDE LEVEL COLUMN DRAIN	CLOSED	
2-DRV-6-1138	T11E/724	2-LIC-6-177 DRAIN	CLOSED	
2-VTV-6-1148	T11E/724	2-LIC-6-177 VENT	CLOSED	
2-VTV-6-1836B	T11E/724	2-LG-6-177 VENT	CLOSED	
2-DRV-6-1837B	T11E/724	DRAIN VALVE FOR 2-LG-6-177	CLOSED	
2-RTV-47-215CA	T11F/724	2-FCV-47-215C SENSING LINE ROOT	CLOSED	
2-ISV-2-861	T11F/724	SGBD 1ST STAGE HX TO MN CONDENSER ISOL	CLOSED	
2-RTV-6-421A	T11F/724	2-PI-6-145 ROOT	CLOSED	
2-RTV-6-412A	T11F/724	2-PI-6-155 ROOT	CLOSED	
2-RTV-6-423A	T11F/724	2-PI-6-165 ROOT	CLOSED	
2-ISV-6-754	T11F/724	CNDS HTR C5 SHELL SIDE 2-LCV-6-172 U/S ISOL	CLOSED	
2-ISV-6-757	T11F/724	CNDS HTR C5 SHELL SIDE 2-LCV-6-172 D/S ISOL	CLOSED	
2-DRV-6-921	T11F/724	CNDS HEATER C7 SHELL SIDE DRAIN	CLOSED	
2-ISV-5-624	T11F/724	MSR A2/B2/C2 EXTR STM COND DRN ISOL	CLOSED	
2-DRV-6-947	T11F/724	CNDS HTR B5 SHELL SIDE LEVEL COLUMN DRAIN	CLOSED	
2-DRV-6-1122	T11F/724	2-LIC-6-153 DRAIN	CLOSED	
2-VTV-6-1132	T11F/724	2-LIC-6-153 VENT	CLOSED	
2-VTV-6-1796B	T11F/724	2-LG-6-153 VENT	CLOSED	
2-DRV-6-1797B	T11F/724	DRAIN VALVE FOR 2-LG-6-153	CLOSED	

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 155 of 198</b>
-----------------------	-------------------------	---

**Appendix G  
(Page 8 of 16)**

**VALVE LINEUP FOR CONDENSER EVACUATION**

Date \_\_\_\_\_

<b>COMPONENT</b>	<b>LOCATION</b>	<b>NOMENCLATURE</b>	<b>POSITION</b>	<b>VERIFIED BY INITIAL</b>
2-ISV-47-427-	T11G/724	LP TURB B EXHAUST HOOD SPRAY FCV D/S ISOL	CLOSED	
2-BYV-47-432	T11G/724	LP TURB B EXHAUST HOOD SPRAY FCV BYPASS	CLOSED	
2-RTV-47-215BA	T11G/724	2-FCV-47-215B SENSING LINE ROOT	CLOSED	
2-ISV-47-429	T11G/724	LP TURB C EXHAUST HOOD SPRAY FCV D/S ISOL	CLOSED	
2-BYV-47-433	T11G/724	LP TURB C EXHAUST HOOD SPRAY FCV BYPASS	CLOSED	
2-DRV-6-892	T11G/724	CNDS HEATER A5 SHELL SIDE DRAIN	CLOSED	
2-RTV-6-411A	T11G/724	2-PI-6-134 ROOT	CLOSED	
2-ISV-6-752	T11G/724	CNDS HTR A5 SHELL SIDE 2-LCV-6-133 U/S ISOL	CLOSED	
2-ISV-6-755	T11G/724	CNDS HTR A5 SHELL SIDE 2-LCV-6-133 D/S ISOL	CLOSED	
2-RTV-6-414A	T11G/724	2-PI-6-136 ROOT	CLOSED	
2-DRV-6-907	T11G/724	CNDS HEATER A6 SHELL SIDE DRAIN	CLOSED	
2-RTV-6-417A	T11G/724	2-PI-6-140 ROOT	CLOSED	
2-RTV-6-408A	T11G/724	2-PI-6-132 ROOT	CLOSED	
2-ISV-6-753	T11G/724	CNDS HTR B5 SHELL SIDE 2-LCV-6-153 U/S ISOL	CLOSED	
2-ISV-6-756	T11G/724	CNDS HTR B5 SHELL SIDE 2-LCV-6-153 D/S ISOL	CLOSED	
2-RTV-6-415A	T11G/724	2-PI-6-157 ROOT	CLOSED	
2-RTV-6-409A	T11G/724	2-PI-6-152 ROOT	CLOSED	
2-DRV-6-946	T11G/724	CNDS HTR A5 SHELL SIDE LEVEL COLUMN DRAIN	CLOSED	



<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 156 of 198</b>
-----------------------	-------------------------	---

**Appendix G  
(Page 9 of 16)**

**VALVE LINEUP FOR CONDENSER EVACUATION**

Date \_\_\_\_\_

<b>COMPONENT</b>	<b>LOCATION</b>	<b>NOMENCLATURE</b>	<b>POSITION</b>	<b>VERIFIED BY INITIAL</b>
2-DRV-6-1118	T11G/724	2-LIC-6-133 DRAIN VALVE	CLOSED	
2-VTV-6-1128	T11G/724	2-LIC-6-133 VENT	CLOSED	
2-VTV-6-1786B	T11G/724	2-LG-6-133 VENT	CLOSED	
2-DRV-6-1787B	T11G/724	DRAIN VALVE FOR 2-LG-6-133	CLOSED	
2-DRV-6-948	T11G/724	CNDS HTR C5 SHELL SIDE LEVEL COLUMN DRAIN	CLOSED	
2-DRV-6-1126	T11G/724	2-LIC-6-172 DRAIN	CLOSED	
2-VTV-6-1136	T11G/724	2-LIC-6-172 VENT	CLOSED	
2-VTV-6-1806B	T11G/724	2-LG-6-172 VENT	CLOSED	
2-DRV-6-1807B	T11G/724	DRAIN VALVE FOR 2-LG-6-172	CLOSED	
2-DRV-6-950	T11G/724	CNDS HTR B6 SHELL SIDE LEVEL COLUMN DRAIN	CLOSED	
2-DRV-6-1134	T11G/724	2-LIC-6-158 DRAIN	CLOSED	
2-VTV-6-1144	T11G/724	2-LIC-6-158 VENT	CLOSED	
2-VTV-6-1826B	T11G/724	2-LG-6-158 VENT	CLOSED	
2-DRV-6-1827B	T11G/724	DRAIN VALVE FOR 2-LG-6-158	CLOSED	
2-ISV-47-426	T11H/724	LP TURB A EXHAUST HOOD SPRAY FCV U/S ISOL	CLOSED	
2-BYV-47-431	T11H/724	LP TURB A EXHAUST HOOD SPRAY FCV BYPASS	CLOSED	
2-RTV-47-215AA	T11H/724	2-FCV-47-215A SENSING LINE ROOT	CLOSED	
2-VTV-6-916	T11H/724	HTR A7 CHANNEL DRAIN	CLOSED	
2-ISV-5-621	T11H/724	MSR A1/B1/V1 EXTR STM COND DRN ISOL	CLOSED	
2-DRV-6-949	T11H/724	CNDS HTR A6 SHELL SIDE LEVEL COLUMN DRAIN	CLOSED	

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 157 of 198</b>
-----------------------	-------------------------	---

**Appendix G  
(Page 10 of 16)**

**VALVE LINEUP FOR CONDENSER EVACUATION**

Date \_\_\_\_\_

<b>COMPONENT</b>	<b>LOCATION</b>	<b>NOMENCLATURE</b>	<b>POSITION</b>	<b>VERIFIED BY INITIAL</b>
2-DRV-6-1130	T11H/724	2-LIC-6-138 DRAIN	CLOSED	
2-VTV-6-1140	T11H/724	2-LIC-6-138 VENT	CLOSED	
2-VTV-6-1816B	T11H/724	2-LG-6-138 VENT	CLOSED	
2-DRV-6-1817B	T11H/724	DRAIN VALVE FOR 2-LG-6-138	CLOSED	
2-RTV-6-416A	T12E/724	2-PI-6-176 ROOT	CLOSED	
2-RTV-6-410A	T12E/724	2-PI-6-171 ROOT	CLOSED	
2-ISV-6-875	T11E/729	MSR B-1 LP DRN TNK BYP 2-LCV-6-28B D/S ISOL	CLOSED	
2-ISV-6-876	T11E/729	MSR C-1 LP DRN TNK BYP 2-LCV-6-50B D/S ISOL	CLOSED	
2-ISV-6-874	T11F/729	MSR A-1 LP DRN TNK BYP 2-LCV-6-4B D/S ISOL	CLOSED	
2-ISV-6-830	T11G/729	MSR A-2 HP DRN TNK BYP 2-LCV-6-76B D/S ISOL	CLOSED	
2-ISV-6-831	T11G/729	MSR B-2 HP DRN TNK BYP 2-LCV-6-85B D/S ISOL	CLOSED	
2-ISV-6-832	T11G/729	MSR C-2 HP DRN TNK BYP 2-LCV-6-94B D/S ISOL	CLOSED	
2-ISV-6-833	T11G/729	MSR A-1 HP DRN TNK BYP 2-LCV-6-13B D/S ISOL	CLOSED	
2-ISV-6-842	T11G/729	MSR B-1 HP DRN TNK BYP 2-LCV-6-33B D/S ISOL	CLOSED	
2-ISV-6-843	T11G/729	MSR C-1 HP DRN TNK BYP 2-LCV-6-56B D/S ISOL	CLOSED	
2-VTV-15-922	T11H/729	SG BLOWDOWN FLASH TANK DISCH VENT	CLOSED	

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 158 of 198</b>
-----------------------	-------------------------	---

**Appendix G  
(Page 11 of 16)**

**VALVE LINEUP FOR CONDENSER EVACUATION**

Date \_\_\_\_\_

<b>COMPONENT</b>	<b>LOCATION</b>	<b>NOMENCLATURE</b>	<b>POSITION</b>	<b>VERIFIED BY INITIAL</b>
2-FCV-7-1	T12H/729	TURBINE EXTRACTION DRAIN	CLOSED	
2-FCV-7-2	T12H/729	TURBINE EXTRACTION DRAIN	CLOSED	
2-FCV-7-3	T12H/729	TURBINE EXTRACTION DRAIN	CLOSED	
2-FCV-7-4	T12H/729	TURBINE EXTRACTION DRAIN	CLOSED	
2-FCV-7-5	T12H/729	TURBINE EXTRACTION DRAIN	CLOSED	
2-FCV-7-6	T12H/729	TURBINE EXTRACTION DRAIN	CLOSED	
2-FCV-7-7	T13H/729	TURBINE EXTRACTION DRAIN	CLOSED	
2-FCV-7-8	T13H/729	TURBINE EXTRACTION DRAIN	CLOSED	
2-FCV-7-9	T13H/729	TURBINE EXTRACTION DRAIN	CLOSED	
2-FCV-7-10	T13H/729	MN TURBINE VENTILATING STEAM DUMP	CLOSED	
2-FCV-7-11	T13H/729	MN TURBINE VENTILATING STEAM DUMP	CLOSED	
2-ISV-6-850	T14D/729	MSR A-2 BELLY DRN TNK BYP LCV-6-74B D/S ISOL	CLOSED	
2-ISV-6-851	T14D/729	MSR B-2 BELLY DRN TNK BYP LCV-6-83B D/S ISOL	CLOSED	
2-ISV-6-852	T14D/729	MSR C-2 BELLY DRN TNK BYP LCV-6-92B D/S ISOL	CLOSED	
2-ISV-6-859	T14D/729	MSR A-1 BELLY DRN TNK BYP LCV-6-9B D/S ISOL	CLOSED	
2-ISV-6-860	T14D/729	MSR B-1 BELLY DRN TNK BYP LCV-6-31B D/S ISOL	CLOSED	
2-ISV-6-861	T14D/729	MSR C-1 BELLY DRN TNK BYP LCV-6-52B D/S ISOL	CLOSED	
2-VTV-5-573	T14E/729	CNDS HTR C4 EXTR STM INLET VENT	CLOSED	
2-ISV-6-867	T14E/729	MSR B-2 LP DRN TNK BYP 2-LCV-6-81B D/S ISOL	CLOSED	

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 159 of 198</b>
-----------------------	-------------------------	---

**Appendix G  
(Page 12 of 16)**

**VALVE LINEUP FOR CONDENSER EVACUATION**

Date \_\_\_\_\_

<b>COMPONENT</b>	<b>LOCATION</b>	<b>NOMENCLATURE</b>	<b>POSITION</b>	<b>VERIFIED BY INITIAL</b>
2-ISV-6-1988	T14E/729	HTR A3/B3/C3 OPER VENT COND ISOL	CLOSED	
2-ISV-6-1989	T14E/729	HTR A2/B2/C2 OPER VENT COND ISOL	CLOSED	
2-IBV-5-502	T14F/729	CNDS HTR C4 EXTR STM INLET 2-FCV-5-70 BYP	CLOSED	
2-FCV-5-70	T14F/729	CNDS HTR C4 EXTR STM INLET FLOW CNTL	CLOSED	
2-VTV-5-572	T14F/729	CNDS HTR B4 EXTR STM INLET VENT	CLOSED	
2-RTV-5-228A	T14F/729	2-PI-5-68/2-PT-5-68 ROOT	CLOSED	
2-RTV-5-232A	T14F/729	2-PI-5-83/2-PT-5-83 ROOT	CLOSED	
2-RTV-5-235A	T14F/729	2-PI-5-86/2-PT-5-86 ROOT	CLOSED	
2-RTV-5-240A	T14F/729	2-PI-5-91B/2-PT-5-91 ROOT	CLOSED	
2-RTV-5-241A	T14F/729	2-PI-5-92 ROOT	CLOSED	
2-TV-5-551	T14F/729	CNDS HTR C4 EXTR STM TEST CONN	CLOSED	
2-TV-5-552	T14F/729	CNDS HTR C5 EXTR STM TEST CONN	CLOSED	
2-TV-5-553	T14F/729	CNDS HTR C6 EXTR STM TEST CONN	CLOSED	
2-TV-5-554	T14F/729	CNDS HTR C7 EXTR STM TEST CONN	CLOSED	
2-TV-5-555	T14F/729	CNDS HTR C7 EXTR STM TEST CONN	CLOSED	
2-ISV-6-738	T14F/729	CNDS HTR B4 SHELL SIDE 2-LCV-6-147A D/S ISOL	CLOSED	
2-ISV-6-841	T14F/729	MSR A-2 LP DRN TNK BYP 2-LCV-6-72B D/S ISOL	CLOSED	
2-ISV-6-739	T14F/729	CNDS HTR C4 SHELL SIDE 2-LCV-6-166A D/S ISOL	CLOSED	
2-IBV-6-748	T14F/729	CNDS HTR C4 SHELL SIDE BYP LCV-6-166B D/S ISOL	CLOSED	
2-ISV-6-868	T14F/729	DRN TNK BYP 2-LCV-6-90B D/S ISOL	CLOSED	
2-VTV-5-571	T14G/729	CNDS HTR A4 EXTR STM INLET VENT	CLOSED	

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 160 of 198</b>
-----------------------	-------------------------	---

**Appendix G  
(Page 13 of 16)**

**VALVE LINEUP FOR CONDENSER EVACUATION**

Date \_\_\_\_\_

<b>COMPONENT</b>	<b>LOCATION</b>	<b>NOMENCLATURE</b>	<b>POSITION</b>	<b>VERIFIED BY INITIAL</b>
2-RTV-5-226A	T14G/729	2-PI-5-60/2-PT-5-60 ROOT	CLOSED	
2-RTV-5-231A	T14G/729	2-PI-80/2-PT-5-80 ROOT	CLOSED	
2-RTV-5-234A	T14G/729	2-PI-5-85/2-PT-5-85 ROOT	CLOSED	
2-RTV-5-238A	T14G/729	2-PI-5-89B/2-PT-5-89 ROOT	CLOSED	
2-RTV-5-239A	T14G/729	2-PI-5-90 ROOT	CLOSED	
2-TV-5-546	T14G/729	CNDS HTR B4 EXTR STM TEST CONN	CLOSED	
2-TV-5-547	T14G/729	CNDS HTR B5 EXTR STM TEST CONN	CLOSED	
2-TV-5-548	T14G/729	CNDS HTR B6 EXTR STM TEST CONN	CLOSED	
2-TV-5-549	T14G/729	CNDS HTR B7 EXTR STM TEST CONN	CLOSED	
2-TV-5-550	T14G/729	CNDS HTR B7 EXTR STM TEST CONN	CLOSED	
2-RTV-2-369A	T14G/729	SPARE ROOT	CLOSED	
2-RTV-2-994A	T14G/729	SPARE ROOT	CLOSED	
2-TV-2-1000	T14G/729	SPARE TEST	CLOSED	
2-RTV-2-927A	T14G/729	2-PT-2-1, 2-PT-2-2 ROOT	OPEN	
2-RTV-2-370A	T14G/729	SPARE ROOT	CLOSED	
2-RTV-2-995A	T14G/729	SPARE ROOT	CLOSED	
2-RTV-2-1001	T14G/729	SPARE TEST	CLOSED	
2-RTV-2-925A	T14G/729	2-PT-2-7 ROOT	OPEN	
2-RTV-2-380A	T14G/729	SPARE ROOT	CLOSED	
2-RTV-2-996A	T14G/729	SPARE ROOT	CLOSED	
2-RTV-2-1002	T14G/729	SPARE TEST	CLOSED	
2-RTV-2-926A	T14G/729	2-PT-2-10, 2-PT-2-336 ROOT	OPEN	
2-ISV-6-737	T14G/729	CNDS HTR A4 SHELL SIDE 2-LCV-6-127 D/S ISOL	CLOSED	

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 161 of 198</b>
-----------------------	-------------------------	---

**Appendix G  
(Page 14 of 16)**

**VALVE LINEUP FOR CONDENSER EVACUATION**

Date \_\_\_\_\_

<b>COMPONENT</b>	<b>LOCATION</b>	<b>NOMENCLATURE</b>	<b>POSITION</b>	<b>VERIFIED BY INITIAL</b>
2-IBV-6-746	T14G/729	CNDS HTR A4 SHELL SIDE BYP LCV-6-127B D/S ISOL	CLOSED	
2-IBV-6-747	T14G/729	CNDS HTR B4 SHELL SIDE BYP LCV-6-147B D/S ISOL	CLOSED	
2-RTV-5-224A	T14H/729	2-PI-5-52B/2-PT-5-52 ROOT	CLOSED	
2-RTV-5-230A	T14H/729	2-PI-5-77B/2-PT-5-77 ROOT	CLOSED	
2-RTV-5-233A	T14H/729	2-PI-5-84B/2-PT-5-84 ROOT	CLOSED	
2-RTV-5-236A	T14H/729	2-PI-5-87B/2-PT-5-87 ROOT	CLOSED	
2-RTV-5-237A	T14H/729	2-PI-5-88 ROOT	CLOSED	
2-TV-5-541	T14H/729	CNDS HTR A4 EXTR STM TEST CONN	CLOSED	
2-TV-5-542	T14H/729	CNDS HTR A5 EXTR STM TEST CONN	CLOSED	
2-TV-5-543	T14H/729	CNDS HTR A6 EXTR STM TEST CONN	CLOSED	
2-TV-5-544	T14H/729	CNDS HTR A7 EXTR STM TEST CONN	CLOSED	
2-TV-5-545	T14H/729	CNDS HTR A7 EXTR STM TEST CONN	CLOSED	
2-ISV-5-629	T14H/729	MSR A2/B2/C2 EXTR STM DRN COND ISO	CLOSED	
2-IBV-5-501	T15F/729	CNDS HTR B4 EXTR STM INLET 2-FCV-5-62 BYP	CLOSED	
2-FCV-5-62	T15F/729	CNDS HTR B4 EXTR STM INLET FLOW CNTL	CLOSED	
2-FCV-1-45	T15H/729	MFPT 2B LP STEAM CONTROL VLV	CLOSED	
2-FCV-1-46	T15H/729	MFPT 2B LP STEAM STOP VLV	CLOSED	
2-ISV-3-580	T15H/729	MAIN FEEDWATER PUMP A RECIRC ISOL	CLOSED	
2-ISV-3-581	T15H/729	MAIN FEEDWATER PUMP B RECIRC ISOL	CLOSED	
2-FCV-1-38	T15J/729	MFPT 2A LP STEAM CONTROL VLV	CLOSED	
2-FCV-1-39	T15J/729	MFPT 2A LP STEAM STOP VLV	CLOSED	

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 162 of 198</b>
-----------------------	-------------------------	---

**Appendix G  
(Page 15 of 16)**

**VALVE LINEUP FOR CONDENSER EVACUATION**

Date \_\_\_\_\_

<b>COMPONENT</b>	<b>LOCATION</b>	<b>NOMENCLATURE</b>	<b>POSITION</b>	<b>VERIFIED BY INITIAL</b>
2-FCV-3-208	T15J/729	STANDBY MAIN FEEDWATER PUMP MIN FLOW	CLOSED	
2-IBV-5-500	T16F/729	CNDS HTR A4 EXTR STM INLET 2-FCV-5-54 BYP	CLOSED	
2-FCV-5-54	T16F/729	CNDS HTR A4 EXTR STM INLET FLOW CNTL	CLOSED	
2-FCV-1-43	T16H/729	MFPT 2B HP STEAM STOP VLV	CLOSED	
2-FCV-1-44	T16H/729	MFPT 2B HP STEAM CONTROL VLV	CLOSED	
2-FCV-1-36	T16J/729	MFPT 2A HP STEAM STOP VLV	CLOSED	
2-FCV-1-37	T16J/729	MFPT 2A HP STEAM CONTROL VLV	CLOSED	
2-HCV-3-208	T16J/729	STANDBY MAIN FEEDWATER PUMP RECIRC WARMING	CLOSED	
2-PCV-6-47	T10F/755	MSR C-1 LOW PRESSURE START UP VENT	CLOSED	
2-ISV-6-2042	T10G/755	ISOLATION VALVE FOR MSR 2C-1 START UP VENT	CLOSED	
2-PCV-6-25	T12E/755	MSR B-1 LOW PRESSURE START UP VENT	CLOSED	
2-FCV-1-101	T12F/755	MSR C-1 TO LP TURB C STOP VLV	CLOSED	
2-FCV-1-102	T12F/755	MSR C-1 TO LP TURB C INTERCEPT VLV	CLOSED	
2-ISV-6-2041	T12F/755	ISOLATION VALVE FOR MSR 2B-1 START UP VENT	CLOSED	
2-FCV-1-94	T12G/755	MSR B-1 TO LP TURB B STOP VLV	CLOSED	
2-FCV-1-95	T12G/755	MSR B-1 TO LP TURB B INTERCEPT VLV	CLOSED	
2-ISV-2-2040	T12G/755	ISOLATION VALVE FOR MSR 2A-1 START UP VENT	CLOSED	
2-FCV-1-87	T12H/755	MSR A-1 TO LP TURB A STOP VLV	CLOSED	
2-FCV-1-88	T12H/755	MSR A-1 TO LP TURB A INTERCEPT VLV	CLOSED	
2-PCV-6-1	T12J/755	MSR A-1 LOW PRESSURE START UP VENT	CLOSED	

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 163 of 198</b>
-----------------------	-------------------------	---

**Appendix G  
(Page 16 of 16)**

**VALVE LINEUP FOR CONDENSER EVACUATION**

Date \_\_\_\_\_

<b>COMPONENT</b>	<b>LOCATION</b>	<b>NOMENCLATURE</b>	<b>POSITION</b>	<b>VERIFIED BY INITIAL</b>
2-FCV-1-133	T13F/755	MSR C-2 TO LP TURB C STOP VLV	CLOSED	
2-FCV-1-134	T13F/755	MSR C-2 TO LP TURB C INTERCEPT VLV	CLOSED	
2-FCV-1-128	T13G/755	MSR B-2 TO LP TURB B STOP VLV	CLOSED	
2-FCV-1-129	T13G/755	MSR B-2 TO LP TURB B INTERCEPT VLV	CLOSED	
2-FCV-1-123	T13H/755	MSR A-2 TO LP TURB A STOP VLV	CLOSED	
2-FCV-1-124	T13H/755	MSR A-2 TO LP TURB A INTERCEPT VLV	CLOSED	
2-LOV-47-727	T13J/755	HP TURBINE STEAM SEAL LEAKOFF	CLOSED	
2-LOV-47-728	T13J/755	HP TURBINE STEAM SEAL LEAKOFF	CLOSED	
2-LOV-47-729	T13J/755	HP TURBINE STEAM SEAL LEAKOFF	CLOSED	
2-LOV-47-730	T13J/755	HP TURBINE STEAM SEAL LEAKOFF	CLOSED	
2-PCV-6-78	T14E/755	MSR B-2 LOW PRESSURE START UP VENT	CLOSED	
2-ISV-6-2044	T14F/755	ISOLATION VALVE FOR MSR 2B-2 START UP VENT	CLOSED	
2-RTV-7-200A	T14G/755	2-PS-7-1 ROOT	CLOSED	
2-ISV-2-2043	T14G/755	ISOLATION VALVE FOR MSR 2A-2 START UP VENT	CLOSED	
2-PCV-6-69	T14J/755	MSR A-2 LOW PRESSURE START UP VENT	CLOSED	
2-PCV-6-87	T15F/755	MSR C-2 LOW PRESSURE START UP VENT	CLOSED	
2-ISV-6-2045	T15G/755	ISOLATION VALVE FOR MSR 2C-2 START UP VENT	CLOSED	

\* If condensate is run in long path recirculation then these valves will be positioned as required by applicable operating guidelines.



<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 164 of 198</b>
-----------------------	-------------------------	---

**Appendix H  
(Page 1 of 10)**

**BACKGROUND CALCULATIONS**

Date \_\_\_\_\_

**1.0 CVP Motor Running Overload**

CVP Motors are required to operate below overload conditions.  
CVP Motors have the following nameplate information:

Amps: 151                      Volts: 460

Assuming each measured current and voltage value is within  $\pm 2.4\%$  of reading, then the instrument uncertainty associated with the motor current and voltage measurements can be calculated.

$$I_{AVG} = \frac{\sum I}{3} = \frac{I_A + I_B + I_C}{3}$$

$$I_A = I_{AM} \pm 0.024I_{AM} = I_{AM}(1 \pm 0.024) \qquad I_B = I_{BM} \pm 0.024I_{BM} = I_{BM}(1 \pm 0.024)$$

$$I_C = I_{CM} \pm 0.024I_{CM} = I_{CM}(1 \pm 0.024)$$

Where  $I_{AM}$ ,  $I_{BM}$ , and  $I_{CM}$  are measured currents in A, B, and C phases, respectively.

$$I_{AVG} = \frac{I_{AM}(1 \pm 0.024) + I_{BM}(1 \pm 0.024) + I_{CM}(1 \pm 0.024)}{3} = \frac{(1 \pm 0.024) \cdot (I_{AM} + I_{BM} + I_{CM})}{3}$$

Applying that same logic to measured Voltage:

$$\frac{(I_{AM} + I_{BM} + I_{CM})}{3} = \frac{I_{AVG}}{(1 \pm 0.024)} \qquad \text{and} \qquad \frac{(V_{ABM} + V_{BCM} + V_{ACM})}{3} = \frac{V_{AVG}}{(1 \pm 0.024)}$$

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 165 of 198</b>
-----------------------	-------------------------	---

**Appendix H  
(Page 2 of 10)**

**BACKGROUND CALCULATIONS**

Date \_\_\_\_\_

**1.0 CVP Motor Running Overload (continued)**

Using these values as inputs to motor running kVA

$$\begin{aligned} \text{Actual kVA} &= \frac{\sqrt{3} \times \text{Actual Volts} \times \text{Actual Amps}}{1000} \\ \text{Actual kVA} &= \frac{\sqrt{3} \times \frac{I_{\text{AVG}}}{(1 \pm 0.024)} \times \frac{V_{\text{AVG}}}{(1 \pm 0.024)}}{1000} = \frac{\sqrt{3} \times \frac{I_{\text{AVG}} \times V_{\text{AVG}}}{(1 \pm 0.024)^2}}{1000} \\ &= \frac{\sqrt{3} \times I_{\text{AVG}} \times V_{\text{AVG}}}{1000} \times \frac{1}{1.0486} \quad \text{or} \quad = \frac{\sqrt{3} \times I_{\text{AVG}} \times V_{\text{AVG}}}{1000} \times \frac{1}{0.9526} \end{aligned}$$

Maximum CVP motor kVA is 120.3 based on the following calculation:

$$\text{Nameplate kVA} = \frac{\sqrt{3} \times \text{NP Volts} \times \text{NP Amps}}{1000} = \frac{\sqrt{3} \times 460 \times 151}{1000} = 120.3 \text{ kVA}$$

Therefore, since actual kVA cannot exceed Nameplate kVA:

$$= 120.3 \times \frac{1}{1.0486} = 114.7 \quad \text{or} \quad = 120.3 \times \frac{1}{0.9526} = 126.3$$

The Acceptance Criteria to ensure no CVP Motor overload is that the CVP Motors operate at **no greater than 114.5 kVA** to conservatively account for instrument inaccuracies.

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 166 of 198</b>
-----------------------	-------------------------	---

**Appendix H  
(Page 3 of 10)**

**BACKGROUND CALCULATIONS**

Date \_\_\_\_\_

**2.0 CVP Air Flows**

**A. SCOPE**

The required air flows required to meet the acceptance criteria of equaling or exceeding pump shop test curve for suction pressure and capacity were extracted from the Nash Shop Test Curves for the respective CVPs. These curves are Attachments 1, 2, and 3 of this instruction.

The Nash Shop Test curves are measured in Actual Cubic Feet per Minute (ACFM) at the pump suction pressure at a pump speed of 590 RPM. This presents three challenges.

1. The CVPs in this test are configured to operate at 500 RPM.
2. Plant configuration does not facilitate measuring airflow at the CVP suction; CVP flows are measured at the common discharge line.
3. The instrumentation that will be used to measure air flow measured in Standard Cubic Feet per Minute (SCFM)

Therefore, the required pump flows must be converted to SCFM values at 500 RPM.

Calculating the required CVP flows is a four-step process.

1. Pump flow values are adjusted to 500 RPM pump speed.
2. Linear interpolation is used to determine the required flow value in ACFM
3. The interpolated flow value is then converted to SCFM
4. Instrument inaccuracies are applied.

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 167 of 198</b>
-----------------------	-------------------------	---

**Appendix H  
(Page 4 of 10)**

**BACKGROUND CALCULATIONS**

Date \_\_\_\_\_

**2.0 CVP Air Flows (continued)**

**B. EQUATIONS USED**

- Using Pump laws, if the pump wheel diameter is constant a change in pump speed is linearly proportional to pump flow rate.

$$\frac{q_1}{q_2} = \frac{n_1}{n_2} \quad \text{which becomes:} \quad q_2 = \frac{n_2}{n_1} \times q_1$$

Where:  
q = flow rate  
n = pump speed

- The generic formula for linear interpolation is:

$$Y = \frac{(X - X_1)(Y_2 - Y_1)}{(X_2 - X_1)} + Y_1$$

Where:  
X<sub>1</sub>, Y<sub>1</sub> = First coordinates  
X<sub>2</sub>, Y<sub>2</sub> = Second coordinates  
X = Target X coordinate  
Y = Interpolated Y coordinate

- The formula for relating ACFM to SCFM (standard conditions are Barometric Pressure = 29.92inHg and Air Temp = 70°F) is:

$$q_{SCFM} = q_{ACFM} \times \frac{P_{Barometric} + P_{Static}}{P_{STD}} \times \frac{T_{STD} + 460}{T_A + 460}$$

Where:  
q = flow rate  
P = Air Pressure (inHg)  
T = Temperature (°F)

Assuming standard conditions,  
this relationship becomes:

P<sub>STD</sub> = 29.92 inHg  
T<sub>STD</sub> = 70°F  
P<sub>A</sub> = Air Stream Absolute Pressure (inHgA)  
T<sub>A</sub> = Air Stream Temperature (°F)

$$q_{SCFM} = q_{ACFM} \times \frac{P_A}{29.92} \times \frac{530}{T_A + 460} = 17.714 \times q_{ACFM} \times \frac{P_A}{T_A + 460}$$

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 168 of 198</b>
-----------------------	-------------------------	---

**Appendix H  
(Page 5 of 10)**

**BACKGROUND CALCULATIONS**

Date \_\_\_\_\_

**2.0 CVP Air Flows (continued)**

4. Assuming each measured air velocity value is within  $\pm 5\%$  of reading, then the instrument uncertainty associated with the air flow measurements can be calculated.

Where:

q = flow rate

A = Area

V = Air Velocity

n = number of Traverse Points

$$V_{\text{Measured}} = V_{\text{Actual}} \pm 0.05V_{\text{Actual}} = V_{\text{Actual}}(1 \pm 0.05)$$

$$V_{\text{AVG}} = \frac{\sum V_{\text{Actual}}}{n} = \frac{V_{\text{Measured}(1)}(1 \pm 0.05) + V_{\text{Measured}(2)}(1 \pm 0.05) + \dots + V_{\text{Measured}(n)}(1 \pm 0.05)}{n}$$

$$= \frac{(1 \pm 0.05)(V_{\text{Measured}(1)} + V_{\text{Measured}(2)} + \dots + V_{\text{Measured}(n)})}{n} = (1 \pm 0.05) \frac{\sum V_{\text{Measured}i}}{n} = (1 \pm 0.05)V_{\text{AVG(Measured)}}$$

$$q = A \times V_{\text{AVG}}$$

$$q = A \times (1 \pm 0.05)V_{\text{AVG(Measured)}}$$

Therefore, since Area is a constant and has no associated uncertainties:

$$\frac{q}{(1 \pm 0.05)} = A \times V_{\text{AVG(Measured)}} = q_{\text{Measured}}$$

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 169 of 198</b>
-----------------------	-------------------------	---

**Appendix H  
(Page 6 of 10)**

**BACKGROUND CALCULATIONS**

Date \_\_\_\_\_

**2.0 CVP Air Flows (continued)**

**C. CALCULATIONS**

This Appendix will step through the complete process with one point on the curve for CVP 2A and show the other curve point calculations in a table.

Determine the Air Flow at 15 inHgA for CVP 2A based on the data from Nash Shop Test Curve 78U4265 (Attachment 1):

Point 1 = 1968.6 CFM at 15.54 inHgA and

Point 2 = 1848.3 CFM at 7.82 inHgA

Temperature = 60°F

1. Adjusting pump flow values to 500 RPM pump speed:

$$q_2 = \frac{n_2}{n_1} \times q_1$$

Where:  
q = flow rate  
n = pump speed

$$q_2 = \frac{500}{590} \times 1968.6 = 1668.3$$

$$q_2 = \frac{500}{590} \times 1848.3 = 1566.4$$

So the pump flows adjusted to a pump speed of 500 RPM are:

Point 1 = 1668.3 CFM at 15.54 inHgA and

Point 2 = 1566.4 CFM at 7.82 inHgA

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 170 of 198</b>
-----------------------	-------------------------	---

**Appendix H  
(Page 7 of 10)**

**BACKGROUND CALCULATIONS**

Date \_\_\_\_\_

**2.0 CVP Air Flows (continued)**

2. Interpolating to determine the required flow value in ACFM:

$$Y = \frac{(X - X_1)(Y_2 - Y_1)}{(X_2 - X_1)} + Y_1$$

Where:

$X_1, Y_1$  = First coordinates

$X_2, Y_2$  = Second coordinates

$X$  = Target X coordinate

$Y$  = Interpolated Y coordinate

Point coordinates are (15.54, 1668.3) and (7.82, 1566.4) and the value to be interpolated is Air Flow (Y) at target pressure of 15 inHgA (X):

$$Y = \frac{(15 - 15.54)(1566.4 - 1668.3)}{(7.82 - 15.54)} + 1668.3 = 1661.2$$

So, pump flow is 1661.2 CFM at 15 inHgA

3. Converting the interpolated flow value to SCFM:

$$q_{\text{SCFM}} = 17.714 \times q_{\text{ACFM}} \times \frac{P}{T + 460}$$

Where:

$q$  = flow rate

$P$  = Air Stream Absolute Pressure (inHgA)

$T$  = Air Stream Temperature (°F)

$$q_{\text{SCFM}} = 17.714 \times 1661.2 \times \frac{15}{60 + 460} = 848.8$$

So, pump flow at 15 inHgA is 848.8 SCFM

4. Applying instrument inaccuracies:

$$\frac{q}{(1 \pm 0.05)} = q_{\text{Measured}}$$

$$\frac{848.8}{1.05} = 808.4$$

$$\frac{848.8}{0.95} = 893.5$$

Since 848.8 SCFM is the minimum required flow, the Acceptance Criteria value will be adjusted to **894 SCFM** to account for instrument inaccuracies.

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 171 of 198</b>
-----------------------	-------------------------	---

**Appendix H  
(Page 8 of 10)**

**BACKGROUND CALCULATIONS**

Date \_\_\_\_\_

**2.0 CVP Air Flows (continued)**

**5. Calculation Tables**

These tables use the same four-step process shown in 2.0C.1 through 2.0C.4 to determine the acceptance criteria values for the CVP flow rates.

Condenser Vacuum Pump 2A

Temperature: 60°F							
Pressure (inHgA)		22.86	15.54	7.82	4.25	2.30	1.50
Flow (CFM)	@ 590 RPM	2084.9	1968.6	1848.3	1805.8	1715.2	1311.3
	@ 500 RPM	1766.9	1668.3	1566.4	1530.3	1453.6	1111.3
Interpolation		Pressure (inHgA)	15	5	3	2	1
		Flow (CFM)	1661.2	1537.9	1481.1	1325.2	897.3
Convert to SCFM			848.8	261.9	151.4	90.3	30.6
Apply instrument inaccuracies (SCFM)			893.5	275.7	159.4	95.1	32.2
<b>Acceptance Criteria (SCFM)</b>			<b>894</b>	<b>276</b>	<b>160</b>	<b>95.5</b>	<b>32.5</b>

Condenser Vacuum Pump 2B

Temperature: 60°F							
Pressure (inHgA)		22.94	16.32	8.00	4.16	2.33	1.56
Flow (CFM)	@ 590 RPM	2086.8	1866.2	1838.0	1922.4	1845.6	1321.7
	@ 500 RPM	1768.5	1581.5	1557.6	1629.2	1564.1	1120.1
Interpolation		Pressure (inHgA)	15	5	3	2	1
		Flow (CFM)	1577.7	1613.5	1587.9	1373.8	797.2
Convert to SCFM			806.2	274.8	162.3	93.6	27.2
Apply instrument inaccuracies (SCFM)			848.6	289.3	170.8	98.5	28.5
<b>Acceptance Criteria (SCFM)</b>			<b>849</b>	<b>290</b>	<b>171</b>	<b>99</b>	<b>29</b>



<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 172 of 198</b>
-----------------------	-------------------------	---

**Appendix H  
(Page 9 of 10)**

**BACKGROUND CALCULATIONS**

Date \_\_\_\_\_

**2.0 CVP Air Flows (continued)**

Condenser Vacuum Pump 2C

Temperature: 60°F							
Pressure (inHgA)		22.86	15.93	7.96	4.34	2.32	1.47
Flow (CFM)	@ 590 RPM	2058.2	1887.4	1792.6	1741.4	1654.6	1285.2
	@ 500 RPM	1744.2	1599.5	1519.2	1475.8	1402.2	1089.2
Interpolation	Pressure (inHgA)	15	5	3	2	1	
	Flow (CFM)	1590.1	1483.7	1427.0	1284.3	916.1	
Convert to SCFM		812.5	252.7	145.8	87.5	31.2	
Apply instrument inaccuracies (SCFM)		855.3	266.0	153.5	92.1	32.8	
<b>Acceptance Criteria (SCFM)</b>		<b>856</b>	<b>267</b>	<b>154</b>	<b>92.5</b>	<b>33</b>	

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 173 of 198</b>
-----------------------	-------------------------	---

**Appendix H  
(Page 10 of 10)**

**BACKGROUND CALCULATIONS**

Date \_\_\_\_\_

**3.0 CVP Suction Pressure**

Assuming the Barometric Pressure reading is within  $\pm 0.4\%$  of range:

$$\text{Range: } 27\text{-}31 \text{ inHg} \qquad 0.004 \times (31 - 27) = 0.016 \text{ inHg}$$

Assuming that the Vacuum Gauge readings are within 0.5% of scale

$$\text{Scale: } 0\text{-}30 \text{ inHg} \qquad 0.005 \times (30 - 0) = 0.15 \text{ inHg}$$

Since the barometric pressure and the vacuum pressure are used together to determine the CVP suction absolute pressure, the maximum error in CVP suction pressure will be the sum of each reading's maximum error.

$$0.016 + 0.15 = 0.166 \text{ inHg}$$

Therefore, the acceptance criteria for each CVP suction value will be adjusted to be **0.17 inHg less** than its required value.

Required Value	15	5	3	2	1
<b>Acceptance Criteria</b>	<b>14.83</b>	<b>4.83</b>	<b>2.83</b>	<b>1.83</b>	<b>0.83</b>

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 174 of 198</b>
-----------------------	-------------------------	---

**Data Sheet 1  
(Page 1 of 6)**

**Condenser Vacuum Pump 2A Performance**

Date \_\_\_\_\_

Step 6.6.1[10]

**CVP 2A at Atmospheric Pressure**

$$\text{Absolute Pressure (inHgA)} = \text{Barometric Pressure(inHg)} - \text{Vacuum Pressure (inHgVac)}$$

Barometric Pressure (BP): \_\_\_\_\_ inHg

CVP 2A Suction Pressure  
(Vacuum Gauge A) \_\_\_\_\_ inHgVac = \_\_\_\_\_ inHgA

CVP 2A Discharge Pressure  
(Pressure Gauge A) \_\_\_\_\_ PSI

Airflow Traverse  
(Use Data Sheet 4) \_\_\_\_\_ SCFM

ICS Point F2260A \_\_\_\_\_ SCFM

Phase	Current (Amps)
A	
B	
C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$ _____ =	

Phase	Voltage (Volts)
A - B	
A - C	
B - C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$ _____ =	

$$\text{Motor kVA} = \frac{\sqrt{3} \times (\text{Average Volts}) \times (\text{Average Amps})}{1000} = \frac{\sqrt{3} \times ( \quad ) \times ( \quad )}{1000} = \quad \text{kVA}$$

Data Taken By: \_\_\_\_\_

Calculations Performed By: \_\_\_\_\_ Date: \_\_\_\_\_

Calculations Verified By: \_\_\_\_\_ Date: \_\_\_\_\_

Barometer M&TE: \_\_\_\_\_ Vacuum Gauge A M&TE: \_\_\_\_\_

Multimeter M&TE: \_\_\_\_\_ Pressure Gauge A M&TE: \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 175 of 198</b>
-----------------------	-------------------------	---

**Data Sheet 1  
(Page 2 of 6)**

**Condenser Vacuum Pump 2A Performance**

Date \_\_\_\_\_

<b>Step 6.6.1[15]</b>	<b>CVP 2A at 15 inHgA</b>
-----------------------	---------------------------

Absolute Pressure (inHgA) = Barometric Pressure(inHg) - Vacuum Pressure (inHgVac)

Barometric Pressure (BP): \_\_\_\_\_ inHg

Req'd Vac = 14.83 inHgA = BP - 14.83= \_\_\_\_\_ inHgVac

CVP 2A Suction Pressure  
(Vacuum Gauge A) \_\_\_\_\_ inHgVac = \_\_\_\_\_ inHgA

CVP 2A Discharge Pressure  
(Pressure Gauge A) \_\_\_\_\_ PSI

Airflow Traverse  
(Use Data Sheet 4) \_\_\_\_\_ SCFM

ICS Point F2260A \_\_\_\_\_ SCFM

Phase	Current (Amps)
A	
B	
C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$	$\frac{\text{_____}}{3} =$

Phase	Voltage (Volts)
A - B	
A - C	
B - C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$	$\frac{\text{_____}}{3} =$

Motor kVA =  $\frac{\sqrt{3} \times (\text{Average Volts}) \times (\text{Average Amps})}{1000}$  =  $\frac{\sqrt{3} \times (\text{_____}) \times (\text{_____})}{1000}$  = \_\_\_\_\_ kVA

Data Taken By: \_\_\_\_\_

Calculations Performed By: \_\_\_\_\_ Date: \_\_\_\_\_

Calculations Verified By: \_\_\_\_\_ Date: \_\_\_\_\_

Barometer M&TE: \_\_\_\_\_ Vacuum Gauge A M&TE: \_\_\_\_\_

Multimeter M&TE: \_\_\_\_\_ Pressure Gauge A M&TE: \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 176 of 198</b>
-----------------------	-------------------------	---

**Data Sheet 1  
(Page 3 of 6)**

**Condenser Vacuum Pump 2A Performance**

Date \_\_\_\_\_

<b>Step 6.6.1[19]</b>	<b>CVP 2A at 5 inHgA</b>
-----------------------	--------------------------

Absolute Pressure (inHgA) = Barometric Pressure(inHg) - Vacuum Pressure (inHgVac)

Barometric Pressure (BP): \_\_\_\_\_ inHg

Req'd Vac = 4.83 inHgA = BP - 4.83= \_\_\_\_\_ inHgVac

CVP 2A Suction Pressure  
(Vacuum Gauge A) \_\_\_\_\_ inHgVac = \_\_\_\_\_ inHgA

CVP 2A Discharge Pressure  
(Pressure Gauge A) \_\_\_\_\_ PSI

Airflow Traverse  
(Use Data Sheet 4) \_\_\_\_\_ SCFM

ICS Point F2260A \_\_\_\_\_ SCFM

Phase	Current (Amps)
A	
B	
C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$	$\frac{\text{_____}}{3} =$

Phase	Voltage (Volts)
A - B	
A - C	
B - C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$	$\frac{\text{_____}}{3} =$

Motor kVA =  $\frac{\sqrt{3} \times (\text{Average Volts}) \times (\text{Average Amps})}{1000} = \frac{\sqrt{3} \times ( \quad ) \times ( \quad )}{1000} = \text{_____ kVA}$

Data Taken By: \_\_\_\_\_

Calculations Performed By: \_\_\_\_\_ Date: \_\_\_\_\_

Calculations Verified By: \_\_\_\_\_ Date: \_\_\_\_\_

Barometer M&TE: \_\_\_\_\_ Vacuum Gauge A M&TE: \_\_\_\_\_

Multimeter M&TE: \_\_\_\_\_ Pressure Gauge A M&TE: \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 177 of 198</b>
-----------------------	-------------------------	---

**Data Sheet 1  
(Page 4 of 6)**

**Condenser Vacuum Pump 2A Performance**

Date \_\_\_\_\_

<b>Step 6.6.1[22]</b>	<b>CVP 2A at 3 inHgA</b>
-----------------------	--------------------------

Absolute Pressure (inHgA) = Barometric Pressure(inHg) - Vacuum Pressure (inHgVac)

Barometric Pressure (BP): \_\_\_\_\_ inHg

Req'd Vac = 2.83 inHgA = BP - 2.83= \_\_\_\_\_ inHgVac

CVP 2A Suction Pressure  
(Vacuum Gauge A) \_\_\_\_\_ inHgVac = \_\_\_\_\_ inHgA

CVP 2A Discharge Pressure  
(Pressure Gauge A) \_\_\_\_\_ PSI

Airflow Traverse  
(Use Data Sheet 4) \_\_\_\_\_ SCFM

ICS Point F2260A \_\_\_\_\_ SCFM

Phase	Current (Amps)
A	
B	
C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$	$\frac{\text{_____}}{3} =$

Phase	Voltage (Volts)
A - B	
A - C	
B - C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$	$\frac{\text{_____}}{3} =$

Motor kVA =  $\frac{\sqrt{3} \times (\text{Average Volts}) \times (\text{Average Amps})}{1000}$  =  $\frac{\sqrt{3} \times ( \quad ) \times ( \quad )}{1000}$  = \_\_\_\_\_ kVA

Data Taken By: \_\_\_\_\_

Calculations Performed By: \_\_\_\_\_ Date: \_\_\_\_\_

Calculations Verified By: \_\_\_\_\_ Date: \_\_\_\_\_

Barometer M&TE: \_\_\_\_\_ Vacuum Gauge A M&TE: \_\_\_\_\_

Multimeter M&TE: \_\_\_\_\_ Pressure Gauge A M&TE: \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 178 of 198</b>
-----------------------	-------------------------	---

**Data Sheet 1  
(Page 5 of 6)**

**Condenser Vacuum Pump 2A Performance**

Date \_\_\_\_\_

<b>Step 6.6.1[25]</b>	<b>CVP 2A at 2 inHgA</b>
-----------------------	--------------------------

Absolute Pressure (inHgA) = Barometric Pressure(inHg) - Vacuum Pressure (inHgVac)

Barometric Pressure (BP): \_\_\_\_\_ inHg

Req'd Vac = 1.83 inHgA = BP - 1.83= \_\_\_\_\_ inHgVac

CVP 2A Suction Pressure  
(Vacuum Gauge A) \_\_\_\_\_ inHgVac = \_\_\_\_\_ inHgA

CVP 2A Discharge Pressure  
(Pressure Gauge A) \_\_\_\_\_ PSI

Airflow Traverse  
(Use Data Sheet 4) \_\_\_\_\_ SCFM

ICS Point F2260A \_\_\_\_\_ SCFM

Phase	Current (Amps)
A	
B	
C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$	$\frac{\text{_____}}{3} =$

Phase	Voltage (Volts)
A - B	
A - C	
B - C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$	$\frac{\text{_____}}{3} =$

Motor kVA =  $\frac{\sqrt{3} \times (\text{Average Volts}) \times (\text{Average Amps})}{1000}$  =  $\frac{\sqrt{3} \times ( \quad ) \times ( \quad )}{1000}$  = \_\_\_\_\_ kVA

Data Taken By: \_\_\_\_\_

Calculations Performed By: \_\_\_\_\_ Date: \_\_\_\_\_

Calculations Verified By: \_\_\_\_\_ Date: \_\_\_\_\_

Barometer M&TE: \_\_\_\_\_ Vacuum Gauge A M&TE: \_\_\_\_\_

Multimeter M&TE: \_\_\_\_\_ Pressure Gauge A M&TE: \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 179 of 198</b>
-----------------------	-------------------------	---

**Data Sheet 1  
(Page 6 of 6)**

**Condenser Vacuum Pump 2A Performance**

Date \_\_\_\_\_

<b>Step 6.6.1[29]</b>	<b>CVP 2A at 1 inHgA</b>
-----------------------	--------------------------

Absolute Pressure (inHgA) = Barometric Pressure(inHg) - Vacuum Pressure (inHgVac)

Barometric Pressure (BP): \_\_\_\_\_ inHg

Req'd Vac = 0.83 inHgA = BP - 0.83= \_\_\_\_\_ inHgVac

CVP 2A Suction Pressure  
(Vacuum Gauge A) \_\_\_\_\_ inHgVac = \_\_\_\_\_ inHgA

CVP 2A Discharge Pressure  
(Pressure Gauge A) \_\_\_\_\_ PSI

Airflow Traverse  
(Use Data Sheet 4) \_\_\_\_\_ SCFM

ICS Point F2260A \_\_\_\_\_ SCFM

Phase	Current (Amps)
A	
B	
C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$	$\frac{\text{_____}}{3} =$

Phase	Voltage (Volts)
A - B	
A - C	
B - C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$	$\frac{\text{_____}}{3} =$

Motor kVA =  $\frac{\sqrt{3} \times (\text{Average Volts}) \times (\text{Average Amps})}{1000} = \frac{\sqrt{3} \times ( \quad ) \times ( \quad )}{1000} = \text{_____ kVA}$

Data Taken By: \_\_\_\_\_

Calculations Performed By: \_\_\_\_\_ Date: \_\_\_\_\_

Calculations Verified By: \_\_\_\_\_ Date: \_\_\_\_\_

Barometer M&TE: \_\_\_\_\_ Vacuum Gauge A M&TE: \_\_\_\_\_

Multimeter M&TE: \_\_\_\_\_ Pressure Gauge A M&TE: \_\_\_\_\_



<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 180 of 198</b>
-----------------------	-------------------------	---

**Data Sheet 2  
(Page 1 of 6)**

**Condenser Vacuum Pump 2B Performance**

Date \_\_\_\_\_

<b>Step 6.6.2[10]</b>	<b>CVP 2B at Atmospheric Pressure</b>
-----------------------	---------------------------------------

Absolute Pressure (inHgA) = Barometric Pressure(inHg) - Vacuum Pressure (inHgVac)

Barometric Pressure (BP): \_\_\_\_\_ inHg

CVP 2B Suction Pressure  
(Vacuum Gauge B) \_\_\_\_\_ inHgVac = \_\_\_\_\_ inHgA

CVP 2B Discharge Pressure  
(Pressure Gauge B) \_\_\_\_\_ PSI

Airflow Traverse  
(Use Data Sheet 4) \_\_\_\_\_ SCFM

ICS Point F2260A \_\_\_\_\_ SCFM

Phase	Current (Amps)
A	
B	
C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$	$\frac{\text{_____}}{3} =$

Phase	Voltage (Volts)
A - B	
A - C	
B - C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$	$\frac{\text{_____}}{3} =$

Motor kVA =  $\frac{\sqrt{3} \times (\text{Average Volts}) \times (\text{Average Amps})}{1000} = \frac{\sqrt{3} \times (\text{_____}) \times (\text{_____})}{1000} = \text{_____ kVA}$

Data Taken By: \_\_\_\_\_

Calculations Performed By: \_\_\_\_\_ Date: \_\_\_\_\_

Calculations Verified By: \_\_\_\_\_ Date: \_\_\_\_\_

Barometer M&TE: \_\_\_\_\_ Vacuum Gauge B M&TE: \_\_\_\_\_

Multimeter M&TE: \_\_\_\_\_ Pressure Gauge B M&TE: \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 181 of 198</b>
-----------------------	-------------------------	---

**Data Sheet 2  
(Page 2 of 6)**

**Condenser Vacuum Pump 2B Performance**

Date \_\_\_\_\_

<b>Step 6.6.2[15]</b>	<b>CVP 2B at 15 inHgA</b>
-----------------------	---------------------------

Absolute Pressure (inHgA) = Barometric Pressure(inHg) - Vacuum Pressure (inHgVac)

Barometric Pressure (BP): \_\_\_\_\_ inHg

Req'd Vac = 14.83 inHgA = BP - 14.83= \_\_\_\_\_ inHgVac

CVP 2B Suction Pressure  
(Vacuum Gauge B) \_\_\_\_\_ inHgVac = \_\_\_\_\_ inHgA

CVP 2B Discharge Pressure  
(Pressure Gauge B) \_\_\_\_\_ PSI

Airflow Traverse  
(Use Data Sheet 4) \_\_\_\_\_ SCFM

ICS Point F2260A \_\_\_\_\_ SCFM

Phase	Current (Amps)
A	
B	
C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$	$\frac{\text{_____}}{3} =$

Phase	Voltage (Volts)
A - B	
A - C	
B - C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$	$\frac{\text{_____}}{3} =$

Motor kVA =  $\frac{\sqrt{3} \times (\text{Average Volts}) \times (\text{Average Amps})}{1000} = \frac{\sqrt{3} \times ( \quad ) \times ( \quad )}{1000} = \text{_____ kVA}$

Data Taken By: \_\_\_\_\_

Calculations Performed By: \_\_\_\_\_ Date: \_\_\_\_\_

Calculations Verified By: \_\_\_\_\_ Date: \_\_\_\_\_

Barometer M&TE: \_\_\_\_\_ Vacuum Gauge B M&TE: \_\_\_\_\_

Multimeter M&TE: \_\_\_\_\_ Pressure Gauge B M&TE: \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 182 of 198</b>
-----------------------	-------------------------	---

**Data Sheet 2  
(Page 3 of 6)**

**Condenser Vacuum Pump 2B Performance**

Date \_\_\_\_\_

<b>Step 6.6.2[19]</b>	<b>CVP 2B at 5 inHgA</b>
-----------------------	--------------------------

Absolute Pressure (inHgA) = Barometric Pressure(inHg) - Vacuum Pressure (inHgVac)

Barometric Pressure (BP): \_\_\_\_\_ inHg

Req'd Vac = 4.83 inHgA = BP - 4.83= \_\_\_\_\_ inHgVac

CVP 2B Suction Pressure  
(Vacuum Gauge B) \_\_\_\_\_ inHgVac = \_\_\_\_\_ inHgA

CVP 2B Discharge Pressure  
(Pressure Gauge B) \_\_\_\_\_ PSI

Airflow Traverse  
(Use Data Sheet 4) \_\_\_\_\_ SCFM

ICS Point F2260A \_\_\_\_\_ SCFM

Phase	Current (Amps)
A	
B	
C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$	$\frac{\text{_____}}{3} =$

Phase	Voltage (Volts)
A - B	
A - C	
B - C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$	$\frac{\text{_____}}{3} =$

Motor kVA =  $\frac{\sqrt{3} \times (\text{Average Volts}) \times (\text{Average Amps})}{1000} = \frac{\sqrt{3} \times ( \quad ) \times ( \quad )}{1000} = \text{_____ kVA}$

Data Taken By: \_\_\_\_\_

Calculations Performed By: \_\_\_\_\_ Date: \_\_\_\_\_

Calculations Verified By: \_\_\_\_\_ Date: \_\_\_\_\_

Barometer M&TE: \_\_\_\_\_ Vacuum Gauge B M&TE: \_\_\_\_\_

Multimeter M&TE: \_\_\_\_\_ Pressure Gauge B M&TE: \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 183 of 198</b>
-----------------------	-------------------------	---

**Data Sheet 2  
(Page 4 of 6)**

**Condenser Vacuum Pump 2B Performance**

Date \_\_\_\_\_

<b>Step 6.6.2[22]</b>	<b>CVP 2B at 3 inHgA</b>
-----------------------	--------------------------

Absolute Pressure (inHgA) = Barometric Pressure(inHg) - Vacuum Pressure (inHgVac)

Barometric Pressure (BP): \_\_\_\_\_ inHg

Req'd Vac = 2.83 inHgA = BP - 2.83= \_\_\_\_\_ inHgVac

CVP 2B Suction Pressure  
(Vacuum Gauge B) \_\_\_\_\_ inHgVac = \_\_\_\_\_ inHgA

CVP 2B Discharge Pressure  
(Pressure Gauge B) \_\_\_\_\_ PSI

Airflow Traverse  
(Use Data Sheet 4) \_\_\_\_\_ SCFM

ICS Point F2260A \_\_\_\_\_ SCFM

Phase	Current (Amps)
A	
B	
C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$ _____ = _____	

Phase	Voltage (Volts)
A - B	
A - C	
B - C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$ _____ = _____	

Motor kVA =  $\frac{\sqrt{3} \times (\text{Average Volts}) \times (\text{Average Amps})}{1000}$  =  $\frac{\sqrt{3} \times ( \quad ) \times ( \quad )}{1000}$  = \_\_\_\_\_ kVA

Data Taken By: \_\_\_\_\_

Calculations Performed By: \_\_\_\_\_ Date: \_\_\_\_\_

Calculations Verified By: \_\_\_\_\_ Date: \_\_\_\_\_

Barometer M&TE: \_\_\_\_\_ Vacuum Gauge B M&TE: \_\_\_\_\_

Multimeter M&TE: \_\_\_\_\_ Pressure Gauge B M&TE: \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 184 of 198</b>
-----------------------	-------------------------	---

**Data Sheet 2  
(Page 5 of 6)**

**Condenser Vacuum Pump 2B Performance**

Date \_\_\_\_\_

<b>Step 6.6.2[25]</b>	<b>CVP 2B at 2 inHgA</b>
-----------------------	--------------------------

Absolute Pressure (inHgA) = Barometric Pressure(inHg) - Vacuum Pressure (inHgVac)

Barometric Pressure (BP): \_\_\_\_\_ inHg

Req'd Vac = 1.83 inHgA = BP - 1.83= \_\_\_\_\_ inHgVac

CVP 2B Suction Pressure  
(Vacuum Gauge B) \_\_\_\_\_ inHgVac = \_\_\_\_\_ inHgA

CVP 2B Discharge Pressure  
(Pressure Gauge B) \_\_\_\_\_ PSI

Airflow Traverse  
(Use Data Sheet 4) \_\_\_\_\_ SCFM

ICS Point F2260A \_\_\_\_\_ SCFM

Phase	Current (Amps)
A	
B	
C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$	$\frac{\text{_____}}{3} =$

Phase	Voltage (Volts)
A - B	
A - C	
B - C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$	$\frac{\text{_____}}{3} =$

Motor kVA =  $\frac{\sqrt{3} \times (\text{Average Volts}) \times (\text{Average Amps})}{1000} = \frac{\sqrt{3} \times (\text{_____}) \times (\text{_____})}{1000} = \text{_____ kVA}$

Data Taken By: \_\_\_\_\_

Calculations Performed By: \_\_\_\_\_ Date: \_\_\_\_\_

Calculations Verified By: \_\_\_\_\_ Date: \_\_\_\_\_

Barometer M&TE: \_\_\_\_\_ Vacuum Gauge B M&TE: \_\_\_\_\_

Multimeter M&TE: \_\_\_\_\_ Pressure Gauge B M&TE: \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 185 of 198</b>
-----------------------	-------------------------	---

**Data Sheet 2  
(Page 6 of 6)**

**Condenser Vacuum Pump 2B Performance**

Date \_\_\_\_\_

<b>Step 6.6.2[29]</b>	<b>CVP 2B at 1 inHgA</b>
-----------------------	--------------------------

Absolute Pressure (inHgA) = Barometric Pressure(inHg) - Vacuum Pressure (inHgVac)

Barometric Pressure (BP): \_\_\_\_\_ inHg

Req'd Vac = 0.83 inHgA = BP - 0.83= \_\_\_\_\_ inHgVac

CVP 2B Suction Pressure  
(Vacuum Gauge B) \_\_\_\_\_ inHgVac = \_\_\_\_\_ inHgA

CVP 2B Discharge Pressure  
(Pressure Gauge B) \_\_\_\_\_ PSI

Airflow Traverse  
(Use Data Sheet 4) \_\_\_\_\_ SCFM

ICS Point F2260A \_\_\_\_\_ SCFM

Phase	Current (Amps)
A	
B	
C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$	$\frac{\text{_____}}{3} =$

Phase	Voltage (Volts)
A - B	
A - C	
B - C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$	$\frac{\text{_____}}{3} =$

Motor kVA =  $\frac{\sqrt{3} \times (\text{Average Volts}) \times (\text{Average Amps})}{1000} = \frac{\sqrt{3} \times ( \quad ) \times ( \quad )}{1000} = \text{_____ kVA}$

Data Taken By: \_\_\_\_\_

Calculations Performed By: \_\_\_\_\_ Date: \_\_\_\_\_

Calculations Verified By: \_\_\_\_\_ Date: \_\_\_\_\_

Barometer M&TE: \_\_\_\_\_ Vacuum Gauge B M&TE: \_\_\_\_\_

Multimeter M&TE: \_\_\_\_\_ Pressure Gauge B M&TE: \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 186 of 198</b>
-----------------------	-------------------------	---

**Data Sheet 3  
(Page 1 of 6)**

**Condenser Vacuum Pump 2C Performance**

Date \_\_\_\_\_

<b>Step 6.6.3[10]</b>	<b>CVP 2C at Atmospheric Pressure</b>
-----------------------	---------------------------------------

$$\text{Absolute Pressure (inHgA)} = \text{Barometric Pressure(inHg)} - \text{Vacuum Pressure (inHgVac)}$$

Barometric Pressure (BP): \_\_\_\_\_ inHg

CVP 2C Suction Pressure  
(Vacuum Gauge C) \_\_\_\_\_ inHgVac = \_\_\_\_\_ inHgA

CVP 2C Discharge Pressure  
(Pressure Gauge C) \_\_\_\_\_ PSI

Airflow Traverse  
(Use Data Sheet 4) \_\_\_\_\_ SCFM

ICS Point F2260A \_\_\_\_\_ SCFM

Phase	Current (Amps)
A	
B	
C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$	$\frac{\text{_____}}{3} =$

Phase	Voltage (Volts)
A - B	
A - C	
B - C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$	$\frac{\text{_____}}{3} =$

$$\text{Motor kVA} = \frac{\sqrt{3} \times (\text{Average Volts}) \times (\text{Average Amps})}{1000} = \frac{\sqrt{3} \times (\text{_____}) \times (\text{_____})}{1000} = \text{_____ kVA}$$

Data Taken By: \_\_\_\_\_

Calculations Performed By: \_\_\_\_\_ Date: \_\_\_\_\_

Calculations Verified By: \_\_\_\_\_ Date: \_\_\_\_\_

Barometer M&TE: \_\_\_\_\_ Vacuum Gauge C M&TE: \_\_\_\_\_

Multimeter M&TE: \_\_\_\_\_ Pressure Gauge C M&TE: \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 187 of 198</b>
-----------------------	-------------------------	---

**Data Sheet 3  
(Page 2 of 6)**

**Condenser Vacuum Pump 2C Performance**

Date \_\_\_\_\_

<b>Step 6.6.3[15]</b>	<b>CVP 2C at 15 inHgA</b>
-----------------------	---------------------------

Absolute Pressure (inHgA) = Barometric Pressure(inHg) - Vacuum Pressure (inHgVac)

Barometric Pressure (BP): \_\_\_\_\_ inHg

Req'd Vac = 14.83 inHgA = BP - 14.83= \_\_\_\_\_ inHgVac

CVP 2C Suction Pressure  
(Vacuum Gauge C) \_\_\_\_\_ inHgVac = \_\_\_\_\_ inHgA

CVP 2C Discharge Pressure  
(Pressure Gauge C) \_\_\_\_\_ PSI

Airflow Traverse  
(Use Data Sheet 4) \_\_\_\_\_ SCFM

ICS Point F2260A \_\_\_\_\_ SCFM

Phase	Current (Amps)
A	
B	
C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$	$\frac{\text{_____}}{3} =$

Phase	Voltage (Volts)
A - B	
A - C	
B - C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$	$\frac{\text{_____}}{3} =$

Motor kVA =  $\frac{\sqrt{3} \times (\text{Average Volts}) \times (\text{Average Amps})}{1000} = \frac{\sqrt{3} \times ( \quad ) \times ( \quad )}{1000} = \text{_____ kVA}$

Data Taken By: \_\_\_\_\_

Calculations Performed By: \_\_\_\_\_ Date: \_\_\_\_\_

Calculations Verified By: \_\_\_\_\_ Date: \_\_\_\_\_

Barometer M&TE: \_\_\_\_\_ Vacuum Gauge C M&TE: \_\_\_\_\_

Multimeter M&TE: \_\_\_\_\_ Pressure Gauge C M&TE: \_\_\_\_\_



<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 188 of 198</b>
-----------------------	-------------------------	---

**Data Sheet 3  
(Page 3 of 6)**

**Condenser Vacuum Pump 2C Performance**

Date \_\_\_\_\_

<b>Step 6.6.3[19]</b>	<b>CVP 2C at 5 inHgA</b>
-----------------------	--------------------------

Absolute Pressure (inHgA) = Barometric Pressure(inHg) - Vacuum Pressure (inHgVac)

Barometric Pressure (BP): \_\_\_\_\_ inHg

Req'd Vac = 4.83 inHgA = BP - 4.83= \_\_\_\_\_ inHgVac

CVP 2C Suction Pressure  
(Vacuum Gauge C) \_\_\_\_\_ inHgVac = \_\_\_\_\_ inHgA

CVP 2C Discharge Pressure  
(Pressure Gauge C) \_\_\_\_\_ PSI

Airflow Traverse  
(Use Data Sheet 4) \_\_\_\_\_ SCFM

ICS Point F2260A \_\_\_\_\_ SCFM

Phase	Current (Amps)
A	
B	
C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$	$\frac{\text{_____}}{3} =$

Phase	Voltage (Volts)
A - B	
A - C	
B - C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$	$\frac{\text{_____}}{3} =$

Motor kVA =  $\frac{\sqrt{3} \times (\text{Average Volts}) \times (\text{Average Amps})}{1000} = \frac{\sqrt{3} \times ( \quad ) \times ( \quad )}{1000} = \text{_____ kVA}$

Data Taken By: \_\_\_\_\_

Calculations Performed By: \_\_\_\_\_ Date: \_\_\_\_\_

Calculations Verified By: \_\_\_\_\_ Date: \_\_\_\_\_

Barometer M&TE: \_\_\_\_\_ Vacuum Gauge C M&TE: \_\_\_\_\_

Multimeter M&TE: \_\_\_\_\_ Pressure Gauge C M&TE: \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 189 of 198</b>
-----------------------	-------------------------	---

**Data Sheet 3  
(Page 4 of 6)**

**Condenser Vacuum Pump 2C Performance**

Date \_\_\_\_\_

<b>Step 6.6.3[22]</b>	<b>CVP 2C at 3 inHgA</b>
-----------------------	--------------------------

Absolute Pressure (inHgA) = Barometric Pressure(inHg) - Vacuum Pressure (inHgVac)

Barometric Pressure (BP): \_\_\_\_\_ inHg

Req'd Vac = 2.83 inHgA = BP - 2.83= \_\_\_\_\_ inHgVac

CVP 2C Suction Pressure  
(Vacuum Gauge C) \_\_\_\_\_ inHgVac = \_\_\_\_\_ inHgA

CVP 2C Discharge Pressure  
(Pressure Gauge C) \_\_\_\_\_ PSI

Airflow Traverse  
(Use Data Sheet 4) \_\_\_\_\_ SCFM

ICS Point F2260A \_\_\_\_\_ SCFM

Phase	Current (Amps)
A	
B	
C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$	$\frac{\text{_____}}{3} =$

Phase	Voltage (Volts)
A - B	
A - C	
B - C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$	$\frac{\text{_____}}{3} =$

Motor kVA =  $\frac{\sqrt{3} \times (\text{Average Volts}) \times (\text{Average Amps})}{1000}$  =  $\frac{\sqrt{3} \times ( \quad ) \times ( \quad )}{1000}$  = \_\_\_\_\_ kVA

Data Taken By: \_\_\_\_\_

Calculations Performed By: \_\_\_\_\_ Date: \_\_\_\_\_

Calculations Verified By: \_\_\_\_\_ Date: \_\_\_\_\_

Barometer M&TE: \_\_\_\_\_ Vacuum Gauge C M&TE: \_\_\_\_\_

Multimeter M&TE: \_\_\_\_\_ Pressure Gauge C M&TE: \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 190 of 198</b>
-----------------------	-------------------------	---

**Data Sheet 3  
(Page 5 of 6)**

**Condenser Vacuum Pump 2C Performance**

Date \_\_\_\_\_

<b>Step 6.6.3[25]</b>	<b>CVP 2C at 2 inHgA</b>
-----------------------	--------------------------

Absolute Pressure (inHgA) = Barometric Pressure(inHg) - Vacuum Pressure (inHgVac)

Barometric Pressure (BP): \_\_\_\_\_ inHg

Req'd Vac = 1.83 inHgA = BP - 1.83= \_\_\_\_\_ inHgVac

CVP 2C Suction Pressure  
(Vacuum Gauge C) \_\_\_\_\_ inHgVac = \_\_\_\_\_ inHgA

CVP 2C Discharge Pressure  
(Pressure Gauge C) \_\_\_\_\_ PSI

Airflow Traverse  
(Use Data Sheet 4) \_\_\_\_\_ SCFM

ICS Point F2260A \_\_\_\_\_ SCFM

Phase	Current (Amps)
A	
B	
C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$	$\frac{\text{_____}}{3} =$

Phase	Voltage (Volts)
A - B	
A - C	
B - C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$	$\frac{\text{_____}}{3} =$

Motor kVA =  $\frac{\sqrt{3} \times (\text{Average Volts}) \times (\text{Average Amps})}{1000} = \frac{\sqrt{3} \times (\text{_____}) \times (\text{_____})}{1000} = \text{_____ kVA}$

Data Taken By: \_\_\_\_\_

Calculations Performed By: \_\_\_\_\_ Date: \_\_\_\_\_

Calculations Verified By: \_\_\_\_\_ Date: \_\_\_\_\_

Barometer M&TE: \_\_\_\_\_ Vacuum Gauge C M&TE: \_\_\_\_\_

Multimeter M&TE: \_\_\_\_\_ Pressure Gauge C M&TE: \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 191 of 198</b>
-----------------------	-------------------------	---

**Data Sheet 3  
(Page 6 of 6)**

**Condenser Vacuum Pump 2C Performance**

Date \_\_\_\_\_

<b>Step 6.6.3[29]</b>	<b>CVP 2C at 1 inHgA</b>
-----------------------	--------------------------

Absolute Pressure (inHgA) = Barometric Pressure(inHg) - Vacuum Pressure (inHgVac)

Barometric Pressure (BP): \_\_\_\_\_ inHg

Req'd Vac = 0.83 inHgA = BP - 0.83= \_\_\_\_\_ inHgVac

CVP 2C Suction Pressure  
(Vacuum Gauge C) \_\_\_\_\_ inHgVac = \_\_\_\_\_ inHgA

CVP 2C Discharge Pressure  
(Pressure Gauge C) \_\_\_\_\_ PSI

Airflow Traverse  
(Use Data Sheet 4) \_\_\_\_\_ SCFM

ICS Point F2260A \_\_\_\_\_ SCFM

Phase	Current (Amps)
A	
B	
C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$	$\frac{\text{_____}}{3} =$

Phase	Voltage (Volts)
A - B	
A - C	
B - C	
$\frac{\text{TOTAL}}{3} = \text{AVERAGE}$	$\frac{\text{_____}}{3} =$

Motor kVA =  $\frac{\sqrt{3} \times (\text{Average Volts}) \times (\text{Average Amps})}{1000} = \frac{\sqrt{3} \times ( \quad ) \times ( \quad )}{1000} = \text{_____ kVA}$

Data Taken By: \_\_\_\_\_

Calculations Performed By: \_\_\_\_\_ Date: \_\_\_\_\_

Calculations Verified By: \_\_\_\_\_ Date: \_\_\_\_\_

Barometer M&TE: \_\_\_\_\_ Vacuum Gauge C M&TE: \_\_\_\_\_

Multimeter M&TE: \_\_\_\_\_ Pressure Gauge C M&TE: \_\_\_\_\_

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 192 of 198</b>
-----------------------	-------------------------	---

**Data Sheet 4  
(Page 1 of 1)**

**Condenser Vacuum Pump Air Flow Traverse**

Date \_\_\_\_\_

**NOTE**


Additional Copies of this Data Sheet will be required and may be made as necessary

**Step:** \_\_\_\_\_ **CVP:** \_\_\_\_\_ **Suction Pressure:** \_\_\_\_\_ inHgA

Anemometer M&TE ID: \_\_\_\_\_

Inside Pipe Diameter = 12.00 in.

Duct Area (A) = 0.785 ft<sup>2</sup>



- 1 - 1/4 in.
- 2 - 1 in.
- 3 - 1 3/4 in.
- 4 - 2 3/4 in.
- 5 - 4 1/8 in.
- 6 - 7 7/8 in.
- 7 - 9 1/4 in.
- 8 - 10 1/4 in.
- 9 - 11 in.
- 10 - 11 3/4 in.

Dimensions are from inside wall.

Traverse Point	Velocity (FPM)
A1	
A2	
A3	
A4	
A5	
A6	
A7	
A8	
A9	
A10	

Traverse Point	Velocity (FPM)
B1	
B2	
B3	
B4	
B5	
B6	
B7	
B8	
B9	
B10	

Test port caps/plugs reinstalled: \_\_\_\_\_ 2nd Party Verified: \_\_\_\_\_

$$V_{AVG} = \left( \sum \text{Velocities} \right) \div 20 = \frac{\quad}{20} = \quad \text{FPM}$$

$$\text{Airflow} = A \times V_{AVG} = 0.785 \times \quad = \quad \text{SCFM}$$

Data Taken By: \_\_\_\_\_

Calculations Performed By: \_\_\_\_\_ Date: \_\_\_\_\_

Calculations Verified By: \_\_\_\_\_ Date: \_\_\_\_\_

WBN Unit 2	Condenser Vacuum	2-PTI-002-02 Rev. 0000 Page 193 of 198
---------------	------------------	--

Data Sheet 5  
(Page 1 of 2)  
Condenser Evacuation Performance Data

Date \_\_\_\_\_

Step 6.6.4[14]	6.6.4[14]A	6.6.4[14]B	6.6.4[14]C	6.6.4[14]D	6.6.4[14]E	6.6.4[14]F	6.6.4[14]G
Condenser Pressure (inHgA)	2-P/TR-2-2	25	20	15	10	5	(Final)
Time (hh:mm:ss)	Stopwatch M&TE: _____						
Condenser Exhaust Flow (SCFM)	ICS Pt. F2700A						
	ICS Pt. F2260A						
RCW Inlet Temp (°F)	ICS Pt. Y8003A						
CVP Seal Wtr HTX Outlet Temp (°F)	2-TI-2-320						
	2-TI-2-321						
	2-TI-2-322						
CVP Suction Strainer ΔP (inH2O)	2-PDI-2-170						
	2-PDI-2-175						
	2-PDI-2-180						

<b>WBN Unit 2</b>	<b>Condenser Vacuum</b>	<b>2-PTI-002-02 Rev. 0000 Page 194 of 198</b>
-----------------------	-------------------------	---

**Data Sheet 5  
(Page 2 of 2)**

**Condenser Evacuation Performance Data**

Date \_\_\_\_\_

Step 6.6.4[14]	6.6.4[14]A	6.6.4[14]B	6.6.4[14]C	6.6.4[14]D	6.6.4[14]E	6.6.4[14]F	6.6.4[14]G
Condenser Pressure (inHgA)	_____ (Atm)	25	20	15	10	5	_____ (Final)
CVP Discharge Pressure (PSI)	2-P/TR-2-2						
	Pressure Gauge A M&TE: _____						
	Pressure Gauge B M&TE: _____						
MFPT Condenser 2A Pressure (inHgA)	Pressure Gauge C M&TE: _____						
	ICS Pt. P2270A						
	ICS Pt. P2271A						





Attachment 1  
(Page 1 of 1)

## Condenser Vacuum Pump 2A Curve

Date \_\_\_\_\_

THE NASH ENGINEERING CO  
TRUMBULL CT USA 06611CERTIFIED PRODUCTION TEST  
PRODTEST VERSION 3.81

PRODUCT CODE 4670200440000 REV- D NAME- AT2004 TEST NO- 78U4265  
PUMP SPEED- 590 RPM ORDER NO- 1773686 TESTED- 07/22/2010  
CUSTOMER ORDER NUMBER TVA

\*\*\*\*\* TEST DATA \*\*\*\*\*


HEADER ABS IN HG	SEAL WATER TEMP DEG F	PRESS PSIG	RATE GPM	ABS IN HG	CFM	HP
22.36	86.0	0.0	40.0	22.86	2084.9	116.1
15.20	86.0	0.0	40.0	15.54	1968.6	118.0
7.65	86.5	0.0	40.0	7.82	1848.3	123.6
4.16	87.5	0.0	40.0	4.25	1805.8	104.8
2.30	87.5	0.0	40.0	2.30	1715.2	95.5
1.50	88.0	0.0	40.0	1.50	1311.3	91.7

\*\*\*\*\* CORRECTED DATA \*\*\*\*\*

BAR: 29.27 INHG TEMP 79.0 DEG F BAR: 29.92 INHG TEMP: 60.0 DEG F

LEAKS : NONE BEARING TEMP : NORMAL NOISE AND VIBRATION : OK

CERTIFIED CORRECT BY ENGINEERING DIVISION FOR FEATURE 1009



Attachment 2  
(Page 1 of 1)

## Condenser Vacuum Pump 2B Curve

THE NASH ENGINEERING CO  
TRUMBULL CT USA 06611CERTIFIED PRODUCTION TEST  
PRODTEST VERSION 3.81

PRODUCT CODE 4670200440000 REV- D NAME- AT2004 TEST NO- 78U4261  
PUMP SPEED- 590 RPM ORDER NO- 1773681 TESTED- 07/22/2010  
CUSTOMER ORDER NUMBER TVA

\*\*\*\*\* TEST DATA \*\*\*\*\*

\*\*\*\*\* CORRECTED DATA \*\*\*\*\*

BAR: 29.27 INHG TEMP 95.0 DEG F BAR: 29.92 INHG TEMP: 60.0 DEG F


HEADER ABS IN HG	SEAL WATER TEMP DEG F	PRESS PSIG	RATE GPM	ABS IN HG	CFM	HP
22.44	94.0	0.0	40.0	22.94	2086.8	121.7
15.97	91.7	0.0	40.0	16.32	1866.2	123.6
7.83	92.0	0.0	40.0	8.00	1838.0	121.7
4.07	92.0	0.0	40.0	4.16	1922.4	112.3
2.33	92.0	0.0	40.0	2.33	1845.6	97.4
1.56	90.0	0.0	40.0	1.56	1321.7	88.0

LEAKS : NONE

BEARING TEMP : NORMAL

NOISE AND VIBRATION : OK

CERTIFIED CORRECT BY ENGINEERING DIVISION FOR FEATURE 1009



Attachment 3  
(Page 1 of 1)

## Condenser Vacuum Pump 2C Curve

Date \_\_\_\_\_

THE NASH ENGINEERING CO  
TRUMBULL CT USA 06611CERTIFIED PRODUCTION TEST  
PRODTEST VERSION 3.81

PRODUCT CODE 4670200440000 REV- D NAME- AT2004 TEST NO- 78U4263  
PUMP SPEED- 590 RPM ORDER NO- 1773685 TESTED- 07/22/2010  
CUSTOMER ORDER NUMBER TVA

\*\*\*\*\* TEST DATA \*\*\*\*\*

\*\*\*\*\* CORRECTED DATA \*\*\*\*\*

BAR: 29.27 INHG TEMP 81.0 DEG F

BAR: 29.92 INHG TEMP: 60.0 DEG F

HEADER ABS IN HG	SEAL WATER TEMP DEG F	PRESS PSIG	RATE GPM	ABS IN HG	CFM	HP
22.36	86.0	0.0	40.0	22.86	2058.2	116.1
15.58	87.0	0.0	40.0	15.93	1887.4	121.7
7.79	87.0	0.0	40.0	7.96	1792.6	116.1
4.25	87.0	0.0	40.0	4.34	1741.4	108.6
2.32	87.0	0.0	40.0	2.32	1654.6	93.6
1.47	87.0	0.0	40.0	1.47	1285.2	88.0

LEAKS : NONE


BEARING TEMP : NORMAL

NOISE AND VIBRATION : OK

CERTIFIED CORRECT BY ENGINEERING DIVISION FOR FEATURE 1009

DATE \_\_\_\_\_

MODEL 4670200440000 CUSTOMER NUMBER TVA  
PRODTEST V 3.81 CERTIFIED PERFORMANCE OF AT2004 VACUUM PUMP AT 590 RPM  
CERTIFIED CORRECT BY ORDER NUMBER - 1773685  
DATE TEST NUMBER - 78U4263




**WATTS BAR NUCLEAR PLANT  
UNIT 2 PREOPERATIONAL TEST**


**TITLE:** FLOOD MODE BORATION

**Instruction No:** 2-PTI-084-01

**Revision No:** 0000

**PREPARED BY:** T. E. Tuckier   
PRINT NAME / SIGNATURE

**DATE:** 3/5/2013

**REVIEWED BY:** Whiting S. Delk   
PRINT NAME / SIGNATURE

**DATE:** 3/6/2013

**INSTRUCTION APPROVAL**

**JTG MEETING No:** 2-13-003

**JTG CHAIRMAN:** Nick A. Welch

**DATE:** 3/7/2013

**APPROVED BY:** Nick A. Welch  
PREOPERATIONAL STARTUP MANAGER

**DATE:** 3/7/2013

**TEST RESULTS APPROVAL**

**JTG MEETING No:** \_\_\_\_\_

**JTG CHAIRMAN:** \_\_\_\_\_

**DATE:** \_\_\_\_\_

**APPROVED BY:** \_\_\_\_\_  
PREOPERATIONAL STARTUP MANAGER

**DATE:** \_\_\_\_\_

<b>WBN Unit 2</b>	<b>FLOOD MODE BORATION</b>	<b>2-PTI-084-01 Rev. 0000 Page 2 of 39</b>
-----------------------	----------------------------	--

### Revision Log

<b>Revision or Change Number</b>	<b>Effective Date</b>	<b>Affected Page Numbers</b>	<b>Description of Revision/Change</b>
0000	<i>3/11/13</i>	ALL	Initial Issue. This procedure was developed from Rev. 0 of Unit 1 PTI-084-01, 2-TSD-84-1, Rev 0001, 2-TI-50.048 and 2-TI-50.049 Rev 0001.

<b>WBN Unit 2</b>	<b>FLOOD MODE BORATION</b>	<b>2-PTI-084-01 Rev. 0000 Page 3 of 39</b>
-----------------------	----------------------------	--

## Table of Contents

<b>1.0</b>	<b>INTRODUCTION .....</b>	<b>5</b>
1.1	Test Objectives .....	5
1.2	Scope.....	5
<b>2.0</b>	<b>REFERENCES .....</b>	<b>6</b>
2.1	Performance References .....	6
2.2	Developmental References.....	7
<b>3.0</b>	<b>PRECAUTIONS AND LIMITATIONS .....</b>	<b>9</b>
<b>4.0</b>	<b>PREREQUISITE ACTIONS .....</b>	<b>11</b>
4.1	Preliminary Actions .....	11
4.2	Special Tools, M&TE, Parts, and Supplies .....	15
4.3	Field Preparations.....	17
4.4	Approvals and Notifications .....	17
<b>5.0</b>	<b>ACCEPTANCE CRITERIA .....</b>	<b>18</b>
<b>6.0</b>	<b>PERFORMANCE.....</b>	<b>19</b>
6.1	Performance Test of Flood Mode Aux Charging Pump 2A .....	19
6.2	Performance Test of Flood Mode Aux Charging Pump 2B .....	20
6.3	Install Flood Prep Aux Chg Sys Spool Piece (2-SPPC-84-112).....	22
6.4	Install Flood Prep RCDT Spool Piece (2-SPPC-84-111) .....	24
6.5	Install Flood Prep Sample Htx Spool Pieces.....	26
6.6	Install Flood Prep Spool Pieces - ERCW/CCS .....	28
6.7	Install Flood Prep Spool Piece - SFPC/RHR .....	30
6.8	HPFP Supply Capability to Flood Mode Aux Boration M/U Tank.....	32
6.9	ALT HPFP Capability to Flood Mode Aux Boration M/U Tank .....	33
<b>7.0</b>	<b>POST PERFORMANCE ACTIVITIES .....</b>	<b>35</b>
<b>8.0</b>	<b>RECORDS .....</b>	<b>36</b>
8.1	QA Records .....	36
8.2	Non-QA Records .....	36

<b>WBN Unit 2</b>	<b>FLOOD MODE BORATION</b>	<b>2-PTI-084-01 Rev. 0000 Page 4 of 39</b>
-----------------------	----------------------------	--

**Table of Contents (continued)**

**Appendix A: INSTRUCTIONS REFERENCE REVIEW..... 37**

**Appendix B: TEMPORARY CONDITION LOG ..... 38**

**Appendix C: PERMANENT PLANT INSTRUMENTATION LOG..... 39**

<b>WBN Unit 2</b>	<b>FLOOD MODE BORATION</b>	<b>2-PTI-084-01 Rev. 0000 Page 5 of 39</b>
-----------------------	----------------------------	--

## **1.0 INTRODUCTION**

### **1.1 Test Objectives**

The objective of this test is to verify the operability and performance of the Unit 2 Auxiliary Charging Pumps and other components of the Auxiliary Charging System (ACS) and to demonstrate the operability of the system as a whole under conditions as close to design as possible. This test will also verify the connection and proper mating of applicable spool pieces.

This test shall verify flow through the Unit 2 ACS pumps only. Flow through the Auxiliary Charging Booster Pumps, non-regenerative demineralizer tank and filters are Unit 0 and have previously been tested.

This test shall also verify the connection and proper mating of affected spool pieces to include make up flow from the U-2 Reactor Coolant Drain Tank (RCDT) and to the Reactor Coolant System (RCS) via the Chemical and Volume Control System (CVCS).

### **1.2 Scope**

Performance of this test will demonstrate that:

- A. The Unit 2 ACS pumps can provide makeup water to the U-2 Reactor Coolant System (RCS).
- B. The spool pieces required for flood mode operation can be installed and mate properly.
- C. The intertie piping between Chemical & Volume Control System (CVCS) and Reactor Coolant System (RCS) is unobstructed.
- D. Testing observations are made of the vibration of system pumps, piping and other components during normal steady state and transient operations. Based on engineering judgment by test personnel, measurements shall be taken on areas and components exhibiting excessive vibration. Transient operations include pump starts, trips, valve openings and closures, and all components which are considered an integral part of the transient.



<b>WBN Unit 2</b>	<b>FLOOD MODE BORATION</b>	<b>2-PTI-084-01 Rev. 0000 Page 6 of 39</b>
-----------------------	----------------------------	--

## **2.0 REFERENCES**

### **2.1 Performance References**

- A. SMP-9.0, Conduct of Test
- B. TI-31.02, Plant Equipment Vibration Monitoring & Vibration Diagnostics Program
- C. MI-17.003, Flood Mode Preparation Storage Locations and Periodic Inventory
- D. 2-TI-50.048, Flood Mode Auxiliary Charging Pump 2A Performance Test
- E. 2-TI-50.049, Flood Mode Auxiliary Charging Pump 2B Performance Test
- F. 2-MI-17.019, Flood Preparation - Auxiliary Charging System Spool Piece
- G. 2-MI-17.018, Flood Preparation High Pressure Fire Protection System Spool Pieces
- H. 2-MI-17.020, Flood Preparation - Sample Heat Exchanger Spool Pieces
- I. 0-MI-17.021, Installation of Spool Pieces between ERCW and Component Cooling System
- J. 2-MI-17.022, Flood Preparation- Installation of Spool Pieces between SFPC and RHR Systems
- K. 2-MI-17.023, Flood Preparation - Reactor Coolant Drain Tank Spool Pieces
- L. 2-CP-062-02, Cleanness Plan, Rev. 0000
- M. 2-CP-077-01, Cleanness Plant, Rev. 0000

<b>WBN Unit 2</b>	<b>FLOOD MODE BORATION</b>	<b>2-PTI-084-01 Rev. 0000 Page 7 of 39</b>
-----------------------	----------------------------	--

## 2.2 Developmental References

### A. Final Safety Analysis Report

1. FSAR-(Amendment 109)
  - a. Section 9.3.6, Auxiliary Charging System
  - b. Table 14.2-1, Sheet 20 of 89, Flood Mode Boration System Test Summary

### B. Drawings

1. Flow Diagrams
  - a. 2-47W809-7,Rev 5 (CC) Flow Diagram Flood Mode Boration Makeup System
  - b. 2-47W809-1 Rev 12 (CC), Flow Diagram Chemical and Volume Control System
  - c. 2-47W830-1 Rev 6 (CC), Mechanical Flow Diagram Waste Disposal System
  - d. 1-47W850-2 Rev 35 (CC), Flow Diagram Fire Protection Raw Service Water
  - e. 2-47W845-2 Rev 7 (CC), Mechanical Flow Diagram Essential Raw Cooling Water System
2. Electrical
  - a. 2-45W760-84-1, Rev 1 (CC), Wiring Diagram Flood Mode Boration Makeup Sys Schematic Diagrams
  - b. 2-45W756-2 Rev 1 (CC), 480V Cont and Aux Bldg VT Bd 2A1-A Single Line - Sh-2
  - c. 2-45W756-6 Rev 0 (CC), 480V Cont and Aux Bldg VT Bd 2B1-B Single Line - Sh-2
3. Logic/Control
  - a. 2-47W610-41-1 Rev 2 (CC), Electrical Control Diagram Flood Mode Boration Makeup Sys Layup Wtr Treatment System

<b>WBN Unit 2</b>	<b>FLOOD MODE BORATION</b>	<b>2-PTI-084-01 Rev. 0000 Page 8 of 39</b>
-----------------------	----------------------------	--

## **2.2 Developmental References (continued)**

### **C. Documents**

1. WBN2-84-4001, Flood Mode Boration Makeup System (Rev. 01)
2. 2-TSD-84-1, Flood Mode Boration System, (Rev. 0001)
3. NPG-SPP-18.4.6, Control of Fire Protection Impairments (Rev 0001)

<b>WBN Unit 2</b>	<b>FLOOD MODE BORATION</b>	<b>2-PTI-084-01 Rev. 0000 Page 9 of 39</b>
-----------------------	----------------------------	--

### 3.0 PRECAUTIONS AND LIMITATIONS

- A. Standard precautions shall be followed for working around energized electrical equipment in accordance with TVA Safety Manual Procedure 1021.
- B. Steps may be repeated if all components cannot be tested in a step. However, if the test has been exited, prerequisite steps must be re-verified and a Chronological Test Log (CTL) entry made.
- C. Discrepancies between component ID tags and the description in a procedure/instruction do not require a Test Deficiency Notice (TDN), in accordance with SMP-14.0, if the UNIDs match, exclusive of place-keeping zeros and train designators (e.g. 2-HS-31-468 vs. 2-HS-031-0468) and the noun description is sufficient to identify the component. If the component label needs to be changed, a Tag Request Form (TR Card) should be processed in accordance with TI-12.14. Make an entry in the CTL and continue testing.
- D. The hinged cover of the Auxiliary Boration Mixing Tank (ABMT) must be open during flood mode operation so the tank's associated instrumentation will not be damaged. Use CAUTION to ensure tank/system is not overpressurized.
- E. All open problems are to be tracked by a corrective action document and entered on the appropriate system punchlist.
- F. RCS pressure must be less than 350 psig before installation and removal of temporary spool pieces.
- G. Observe all Radiation Protection (RP) requirements when working in or near radiological areas.
- H. Ensure there are no adverse effects to the operation of Unit 1 structures, systems, or components.
- I. Test personnel will coordinate with Unit 1 Operations when manipulating Unit 1 equipment if required.
- J. System water chemistry is within system specifiable parameters especially for fluids supplied from external sources.
- K. Problems identified during the test shall be annotated on the CTL from SMP-9.0 including a description of the problem, the procedure step when/where the problem was identified, corrective action steps taken to resolve the problem, and the number of the corrective action document, if one was required.

<b>WBN Unit 2</b>	<b>FLOOD MODE BORATION</b>	<b>2-PTI-084-01 Rev. 0000 Page 10 of 39</b>
-----------------------	----------------------------	---

### **3.0 PRECAUTIONS AND LIMITATIONS (continued)**

- L. Notification/Coordination of activities with Unit 1 is required, since Mixing Tank falls under the control of the operating unit.
- M. Transients include pump starts and stops, water hammers or other fluid transients. Check valves should be observed for abnormal slam during startup or shutdown of pumps.
- N. If the vibration is determined to be excessive the Test Engineer shall initiate a Test Deficiency Notice (TDN) and notify Preventive and Diagnostic Maintenance (PDM). Submit the findings to Nuclear Engineering (NE).
- O. Unit 1, 2, and common components operated in this test are in close proximity. Use caution to ensure correct component is selected and operated.

<b>WBN Unit 2</b>	<b>FLOOD MODE BORATION</b>	<b>2-PTI-084-01 Rev. 0000 Page 11 of 39</b>
-----------------------	----------------------------	---

#### 4.0 PREREQUISITE ACTIONS

<p style="text-align: center;"><b>NOTE</b></p> <p>Prerequisite steps may be performed in any order unless otherwise stated and should be completed as close in time as practicable to the start of the instruction subsection to which they apply.</p>
--

#### 4.1 Preliminary Actions

- [1] **EVALUATE** open items in Watts Bar Integrated Task Equipment List (WITEL), and  
  
**ENSURE** they will **NOT** adversely affect the test performance and results. \_\_\_\_\_
- [2] **OBTAIN** copies of the applicable forms from the latest revision of SMP-9.0, Conduct of Test and  
  
**ATTACH** to this PTI for use during the performance of this test. \_\_\_\_\_
- [3] **ENSURE** changes to the references listed in Appendix A, Test Procedure/Instruction Reference Review, have been reviewed, recorded, and determined **NOT** to adversely affect the test performance. \_\_\_\_\_
- [4] **VERIFY** the test/performance copy of this Preoperational Test Instruction (PTI) is the current revision including any change notices and as needed, each test person assisting in this test has the current revision including any change notices. (Unit 1 SM/US must approve performance on or affecting Unit 0 or Unit 1 components.) \_\_\_\_\_
- [5] **ENSURE** special environmental conditions are available for testing if required. \_\_\_\_\_
- [6] **ENSURE** outstanding Design Change Notices (DCN's), Engineering Document Construction Releases (EDCR's) or Temporary Alterations (TAs) do not adversely impact testing, and  
  
Attach documentation of DCNs, EDCRs, and TA's that were reviewed to the data package. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>FLOOD MODE BORATION</b>	<b>2-PTI-084-01 Rev. 0000 Page 12 of 39</b>
-----------------------	----------------------------	---

#### 4.1 Preliminary Actions (continued)

- [7] **ENSURE** required Component Testing has been completed prior to start of test. \_\_\_\_\_
- [8] **ENSURE** 2-TI-50.048, 2-TI-50.049, 0-MI-17.021, 2-MI-17.018, 2-MI-17.019, 2-MI-17.020, 2-MI-17.022, and 2-MI-17.023 have been reviewed for concurrence by JTG.  
  
JTG Meeting: \_\_\_\_\_.
- [9] **VERIFY** the system cleanliness, as required for the performance of this test has been completed in accordance with SMP-7.0, Control of Cleanness, Layup and Flushing. \_\_\_\_\_
- [10] **ENSURE** all piping supports required for testing are installed and adjusted as required. \_\_\_\_\_
- [11] **CONDUCT** a pretest briefing with Test and Operations personnel in accordance with SMP-9.0, Conduct of Test. \_\_\_\_\_
- [12] **ENSURE** communications are available for areas where testing is to be conducted. \_\_\_\_\_
- [13] **VERIFY** plant instruments, listed on Appendix C, Permanent Plant Instrumentation Log, are placed in service, and are within their calibration interval. \_\_\_\_\_  
IM
- [14] **ENSURE** components contained within the boundaries of this test are under the jurisdictional control of Preoperational Startup Engineering (PSE) in accordance with SMP-4.0, System Completion and Turnover. \_\_\_\_\_
- [15] **PERFORM** a pretest walk down on equipment to be tested to ensure no conditions exist that will impact test performance. \_\_\_\_\_
- [16] **VERIFY** supports required for System 84 testing are in place or an equivalent engineering approved temporary support is installed.

\_\_\_\_\_  
STE

<b>WBN Unit 2</b>	<b>FLOOD MODE BORATION</b>	<b>2-PTI-084-01 Rev. 0000 Page 13 of 39</b>
-----------------------	----------------------------	---

#### 4.1 Preliminary Actions (continued)

- [17] **VERIFY** spring cans identified for Systems 84 are installed, unpinned, and on scale with no visual indication of damage, loose parts or interferences.

\_\_\_\_\_ STE

- [18] **VERIFY** snubbers identified for Systems 84 are installed with no visual indication of damage, loose parts or interferences.

\_\_\_\_\_ STE

- [19] **VERIFY** Boundary Drawings are up to date or necessary changes accomplished prior to the start of testing and that any change to the Boundary Drawings do not impact the validity of the test.

- [20] **CONDUCT** a pretest briefing with test and operations personnel in accordance with SMP-9.0.

- [21] **ESTABLISH** communications in areas where testing is to be conducted.

- [22] **PREPARE** Work Order to install & restore spool piece 2-SPPC-84-112, Aux Chg Sys in accordance with 2-MI-17.019

WO# \_\_\_\_\_.

- [23] **PREPARE** Work Order to install & restore spool piece 2-SPPC-84-111, RCDT in accordance with 2-MI-17.023

WO# \_\_\_\_\_.

- [24] **PREPARE** Work Order to install & restore spool pieces 2-SPPC-084-0687 and 0-SPPC-067-559A & 559B, Sample Htx in accordance with 2-MI-17.020

WO# \_\_\_\_\_.



<b>WBN Unit 2</b>	<b>FLOOD MODE BORATION</b>	<b>2-PTI-084-01 Rev. 0000 Page 14 of 39</b>
-----------------------	----------------------------	---

#### 4.1 Preliminary Actions (continued)

- [25] **PREPARE** Work Order to install & restore spool pieces  
0-SPPC-067-0529, 0557, 0558A and 0558B, ERCW/CCS Sys  
in accordance with 2-MI-17.021

WO# \_\_\_\_\_.

- [26] **PREPARE** Work Order to install & restore spool pieces  
2-SPPC-078-0625 and 0-SPPC-078-0625, SFPC/RHR Sys in  
accordance with 2-MI-17.022

WO# \_\_\_\_\_.

- [27] **PREPARE** Work Order to install & restore spool piece  
2-SPPC-003-6384 and 6385, HPFP/AFW Sys in accordance  
with 2-MI-17.018

WO# \_\_\_\_\_.

- [28] **PREPARE** Work Order to install & restore fire hose connected  
at 2-ISV-3-6385, AFW/FP XCONN SPOOL BRANCH  
ISOLATION VALVE routed to Aux Boration Makeup Tank  
(0-TANK-084-110) and placed in hinged access at top of tank

WO# \_\_\_\_\_.

- [29] **PREPARE** Work Order to install & restore fire hose (without  
nozzle) from 2-ISV-26-670 EL 757/A12U to Aux Boration  
Makeup tank and place in hinged access at top of tank.

WO# \_\_\_\_\_.

<b>WBN Unit 2</b>	<b>FLOOD MODE BORATION</b>	<b>2-PTI-084-01 Rev. 0000 Page 15 of 39</b>
-----------------------	----------------------------	---

## 4.2 Special Tools, M&TE, Parts, and Supplies

### NOTE

Steps 4.2[1] through 4.2[4] will be performed by Maintenance.

- [1] **OBTAIN** a 1-inch hose or tubing (approximately 20 ft) with an attached 1-inch globe valve, and a 3-inch by 1-inch reducer rated at a minimum of 200 psig for connection to the Flood Mode Boration Non-Regenerative Demineralizer resin fill plug. \_\_\_\_\_
- [2] **OBTAIN** a strainer assembly and flush cloth for filtering pump discharge to prevent resin from entering the drainage system. \_\_\_\_\_

### NOTE

Temporary valve and flange for the following step must be rated for  $\geq 600$  psig. Hose must be located downstream of the temporary valve and must be rated for 200 psig.

- [3] **OBTAIN** a 1-inch hose or tubing (approximately 20 ft) with a 1-inch pipe flange attached on one end and a valve suitable to throttle flow (ball valve is not permitted), for connection at spool piece 2-SPPC-084-0112 to provide a pump discharge flow path. \_\_\_\_\_
- [4] **OBTAIN** container and tubing approximately 1/4 inch diameter for insertion into ear of each pump cylinder or a plastic bag to collect venting fluid. \_\_\_\_\_
- [5] **ENSURE** a stethoscope is available for check valve testing. \_\_\_\_\_

### NOTE

Steps 4.2[6] and 4.2[7] will be performed by Plant Services. The drums should have removable lids or tops.

- [6] **OBTAIN** four 55-gallon drums for receiving water discharged during this test. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>FLOOD MODE BORATION</b>	<b>2-PTI-084-01 Rev. 0000 Page 16 of 39</b>
-----------------------	----------------------------	---

#### 4.2 Special Tools, M&TE, Parts, and Supplies (continued)

- [7] **MARK** the four drums to identify the contents (one drum marked similar to “TI Test Quantity”, one drum marked similar to “TI CKV Test” and the other two drums similar to “TI Water Collection”, and

**INDICATE** all to contain potentially contaminated DI water. \_\_\_\_\_

- [8] **OBTAIN** either a 3-foot scale or a tape measure with a minimum of 1/16-inch graduations for use as a dip-stick. \_\_\_\_\_

#### NOTE

PDM/Operations will supply vibration meter with identification and calibration due date.

- [9] **OBTAIN** a stopwatch with an accuracy of  $\pm 1.5$  sec/hr, and

**RECORD** the following M&TE information:

M&TE \_\_\_\_\_

#### NOTE

Step 4.2[10] will be performed by IM.

- [10] **ENSURE** a liquid catch container is available. \_\_\_\_\_

- [11] **ENSURE** the following M&TE is available:

DESCRIPTION	MIN RANGE	ACTUAL RANGE	ACCURACY
	MAX RANGE		
Discharge Press Gauge	0 - 600 psig		$\pm 1\%$ of full scale
Suction Press Gauge	0 - 100 psig		$\pm 1\%$ of full scale
Suction Press Gauge	0 - 30 psig		$\pm 1\%$ of full scale
Suction Press Gauge	0 - 15 psig		$\pm 1\%$ of full scale

<b>WBN Unit 2</b>	<b>FLOOD MODE BORATION</b>	<b>2-PTI-084-01 Rev. 0000 Page 17 of 39</b>
-----------------------	----------------------------	---

### 4.3 Field Preparations

#### NOTE

Unit 1 permission is required prior to installing equipment or operating any portion of the Aux Boration Makeup Tank.

- [1] **OBTAIN** Unit 1 SM/US authorization prior to installing equipment or operating any portion of the Aux Boration Makeup Tank or System. \_\_\_\_\_
- [2] **ENSURE** mixed bed demineralizer resin is in Flood Mode Boration Non-Regenerative Demineralizer. \_\_\_\_\_
- [3] **ENSURE** filter cartridge is in Flood Mode Boration Makeup System Filter, 0-FLTR-84-1. \_\_\_\_\_
- [4] **ENSURE** filter cartridge is in Flood Mode Boration Makeup System Filter, 0-FLTR-84-512. \_\_\_\_\_

### 4.4 Approvals and Notifications

- [1] **OBTAIN** permission of the Preoperational Startup Manager to start the test.

\_\_\_\_\_  
Preoperational Startup Manager Signature

\_\_\_\_\_  
Date

- [2] **OBTAIN** the Unit 1 Supervisor (US/SRO) or Shift Manager's (SM) authorization to perform the test.

\_\_\_\_\_  
US/SRO/SM Signature

\_\_\_\_\_  
Date

- [3] **OBTAIN** the Unit 2 Supervisor's (US/SRO) or Shift Manager's (SM) authorization to perform the test.

\_\_\_\_\_  
US/SRO/SM Signature

\_\_\_\_\_  
Date

- [4] **OBTAIN** Fire Protection Impairment Permit (FPIP) for affected hose station in accordance with NPG-SPP-18.4.6. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>FLOOD MODE BORATION</b>	<b>2-PTI-084-01 Rev. 0000 Page 18 of 39</b>
-----------------------	----------------------------	---

## 5.0 ACCEPTANCE CRITERIA

- [1] The Hydraulic performance of the auxiliary charging pumps and booster pumps meets or exceeds design requirements.
  - A. Auxiliary Charging Pump flow rates are greater than or equal to 100 gph, at 350 psig or greater discharge pressure. (2-TI-50.048, 2-TI-50.049 Steps 6.2[12], 6.2[34]), Section 6.1, and 6.2
  - B. Each Auxiliary Charging Pump can be operated from a local control station and indicating lights operate correctly. (2-TI-50.048, 2-TI-50.049 Step 6.2[27], 6.2[28]), Section 6.1, and 6.2
- [2] Equipment required for Flood Mode Boration Operation can be properly installed.
  - A. Auxiliary Charging Spool Piece, 2-SPPC-084-0112, can be properly installed. (Step 6.3[5])
  - B. Reactor Coolant Drain Tank Spool Piece, 2-SPPC-084-0111, can be properly installed. (Step 6.4[6])
  - C. Sample HTX Spool Pieces 2-SPPC-067-687 and 0-SPPC-067-559A & 559B, can be properly installed. (Step 6.5[5])
  - D. ERCW/CCS Spool Pieces 0-SPPC-067-067-0529, 0557, 0558A, and 0558B can be properly installed. (Step 6.6[5])
  - E. Spend Fuel Pool Cooling/Residual Heat Removal Spool Piece 2-SPPC-078-0625 and 0-SPPC-078-0625 can be properly installed. (Step 6.7[5])
  - F. High Pressure Fire Protection (HPFP) hose can be routed to the Flood Mode Aux Boration Makeup Tank. (Step 6.8[4], 6.9[6])
  - G. High Pressure Fire Protection System to Auxiliary Feedwater System spool pieces can be properly installed. (Step 6.9[10])
- [3] The interconnected piping between CVCS and RCS is unobstructed (Step 6.2[5])
- [4] Piping and components do not exhibit indications of excessive vibration in various operating modes (Steps 6.1[1] and 6.2[1])

<b>WBN Unit 2</b>	<b>FLOOD MODE BORATION</b>	<b>2-PTI-084-01 Rev. 0000 Page 19 of 39</b>
-----------------------	----------------------------	---

## 6.0 PERFORMANCE

<b>NOTES</b>
1) Subsections 6.1 and 6.2 are to be performed in sequence, although certain steps may be performed concurrently.
2) Subsections 6.3 through 6.9 may be performed in any order or concurrently.
3) Sign off steps may be delayed until completion of both test sections when duplicate actions would result.

### 6.1 Performance Test of Flood Mode Aux Charging Pump 2A

<b>NOTES</b>
1) Auxiliary Charging System equipment is located in the Auxiliary Building EL 757/A5U, unless otherwise noted.
2) During the performance of this subsection visual observation of transient and steady-state vibration is required.

- [1] **PERFORM** observations to ensure piping and components do not exhibit indications of excessive vibration while testing in accordance with Step 6.1[2] and

**DOCUMENT** in Chronological Test Log (CTL) **(Acc Crit 5.0[4])**

- [2] **PERFORM** 2-TI-50.048, Flood Mode Auxiliary Charging Pump 2A Performance Test.

- [3] **VERIFY** Completed test 2-TI-50.048, Flood Mode Auxiliary Charging Pump 2A Performance Test met acceptance criteria as specified in Section 5.0. **(Acc Crit 5.0[1]A, 5.0[1]B)**

\_\_\_\_\_  
Reviewer

- [4] **ATTACH** the completed 2-TI-50.048 performance test to this instruction. **(Acc Crit 5.0[1]A, 5.0[1]B)**

\_\_\_\_\_

<b>WBN Unit 2</b>	<b>FLOOD MODE BORATION</b>	<b>2-PTI-084-01 Rev. 0000 Page 20 of 39</b>
-----------------------	----------------------------	---

## 6.2 Performance Test of Flood Mode Aux Charging Pump 2B

### NOTES

- 1) Auxiliary Charging System equipment is located in the Auxiliary Building EL 757/A5U, unless otherwise noted.
- 2) During the performance of this subsection visual observation of transient and steady-state vibrations is required.

- [1] **PERFORM** observations to ensure piping and components do not exhibit indications of excessive vibration while testing in accordance with Step 6.2[2] and

**DOCUMENT** in Chronological Test Log (CTL) **(Acc Crit 5.0[4])**

- [2] **PERFORM** 2-TI-50.049, Flood Mode Auxiliary Charging Pump 2B Performance Test.

- [3] **VERIFY** Completed test 2-TI-50.049, Flood Mode Auxiliary Charging Pump 2B Performance Test met acceptance criteria as specified in Section 5.0. **(Acc Crit 5.0[1]A, 5.0[1]B)**

\_\_\_\_\_  
Reviewer

- [4] **ATTACH** the completed 2-TI-50.049 performance test to this instruction. **(Acc Crit 5.0[1]A, 5.0[1]B)**

- [5] **VERIFY** completed performance of 2-CP-062-02 Cleanness Plan and 2-CP-077-01, Cleanness Plan demonstrate flow paths from Flood Mode Auxiliary Charging Pump(s) discharge spool piece to the CVCS charging line and discharge line from the Reactor Coolant Drain Tank to the makeup spool piece to the Auxiliary Boron Mixing tank, are unobstructed. **(Acc Crit 5.0[3]).**

\_\_\_\_\_  
Reviewer

<b>WBN Unit 2</b>	<b>FLOOD MODE BORATION</b>	<b>2-PTI-084-01 Rev. 0000 Page 21 of 39</b>
-----------------------	----------------------------	---

## **6.2 Performance Test of Flood Mode Aux Charging Pump 2B (continued)**

- [6] **ATTACH** copies of appropriate pages of 2-CP-062-02 and 2-CP-077-01 to document discharge of Auxiliary Charging Pump piping spool piece connection to CVCS, and discharge of RCDT pumps to Aux Boration Mixing Tank piping spool piece are unobstructed, for inclusion with this test **(Acc Crit 5.0[3])**.
-



<b>WBN Unit 2</b>	<b>FLOOD MODE BORATION</b>	<b>2-PTI-084-01 Rev. 0000 Page 22 of 39</b>
-----------------------	----------------------------	---

### 6.3 Install Flood Prep Aux Chg Sys Spool Piece (2-SPPC-84-112)

#### NOTE

Auxiliary Charging System equipment is located in the Auxiliary Building EL 757/A5U, unless otherwise noted.

- [1] **VERIFY** prerequisites listed in Section 4.0, for subsection 6.3 have been completed. \_\_\_\_\_

#### NOTE

Step 6.3[2] is to be performed immediately prior to performance of Step 6.2[3] to ensure accuracy of required installation time.

- [2] **RECORD** date and time (prior to start of Step 6.2[3]).

Date \_\_\_\_\_ Time \_\_\_\_\_

- [3] **PERFORM** 2-MI-17.019, Flood Preparation Auxiliary Charging System Spool Piece to install 2-SPPC-84-112. \_\_\_\_\_

- [4] **RECORD** date and time at completion of Step 6.2[3].

Date \_\_\_\_\_ Time \_\_\_\_\_

- [5] **VERIFY** Auxiliary Charging System Spool Piece (2-SPPC-84-112) with all gaskets, studs, and nuts, has been properly installed. (**Acc Crit 5.0[2]A**) \_\_\_\_\_

- [6] **DETERMINE** the actual installation Time.

Step 6.3[4] \_\_\_\_\_ (-) Step 6.3[2] \_\_\_\_\_ = \_\_\_\_\_ hr. \_\_\_\_\_

- [7] **VERIFY** the installation time recorded in Step 6.3[6] is less than or equal to 1 hour. \_\_\_\_\_

WBN Unit 2	FLOOD MODE BORATION	2-PTI-084-01 Rev. 0000 Page 23 of 39
---------------	---------------------	--

6.3      **Install Flood Prep Aux Chg Sys Spool Piece (2-SPPC-84-112)**  
**(continued)**

[8]      **REMOVE** Auxiliary Charging System Spool Piece,  
2-SPPC-84-112, and

**RESTORE** both Blind Flanges at each spool piece location.

\_\_\_\_\_

\_\_\_\_\_

IV

[9]      **RETURN** 2-SPPC-84-112, Auxiliary charging System Spool  
Piece, to storage location and replace required gaskets, tools,  
rigging etc. as needed to ensure readiness for future  
installation in accordance with MI-17.003.

\_\_\_\_\_

\_\_\_\_\_

IV

<b>WBN Unit 2</b>	<b>FLOOD MODE BORATION</b>	<b>2-PTI-084-01 Rev. 0000 Page 24 of 39</b>
-----------------------	----------------------------	---

#### 6.4 Install Flood Prep RCDT Spool Piece (2-SPPC-84-111)

##### NOTE

Auxiliary Charging System equipment is located in the Auxiliary Building EL 757/A5U unless otherwise noted.

[1] **VERIFY** prerequisites listed in Section 4.0, for subsection 6.4 have been completed. \_\_\_\_\_

[2] **OBTAIN** U-2 US authorization to install and remove RCDT spool piece 2- SPPC-84-111. \_\_\_\_\_

##### NOTE

Step 6.4[3] is to be performed immediately prior to performance of Step 6.4[4] to ensure accuracy of required installation time.

[3] **RECORD** date and time (prior to start of Step 6.4[4]).

Date \_\_\_\_\_ Time \_\_\_\_\_

[4] **PERFORM** 2-MI-17.023, Flood Preparation Reactor Coolant Drain Tank Spool Pieces to install 2-SPPC-84-111. \_\_\_\_\_

[5] **RECORD** date and time at completion of Step 6.4[4].

Date \_\_\_\_\_ Time \_\_\_\_\_

[6] **VERIFY** Reactor Coolant Drain Tank Spool Piece (2-SPPC-84-111) with all gaskets, studs, and nuts, has been properly installed. (**Acc Crit 5.0[2]B**) \_\_\_\_\_

[7] **DETERMINE** the actual installation Time.

6.4[5] \_\_\_\_\_ (-) Step 6.4[3] \_\_\_\_\_ = \_\_\_\_\_ hr. \_\_\_\_\_

[8] **VERIFY** the installation time recorded in Step 6.4[7] is less than or equal to 1 hour. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>FLOOD MODE BORATION</b>	<b>2-PTI-084-01 Rev. 0000 Page 25 of 39</b>
-----------------------	----------------------------	---

**6.4 Install Flood Prep RCDT Spool Piece (2-SPPC-84-111)  
(continued)**

[9] **REMOVE** Reactor Coolant Drain Tank Spool Piece, 2-SPPC-84-111, and

**RESTORE** both Blind Flanges at spool piece location.

\_\_\_\_\_

\_\_\_\_\_  
IV

[10] **RETURN** 2-SPPC-84-111, Reactor Coolant Drain Tank Spool Piece, to storage location and replace required gaskets, tools, rigging, etc. as needed to ensure readiness for future installation in accordance with MI-17.003.

\_\_\_\_\_

\_\_\_\_\_  
IV

[11] **NOTIFY** U-2 US that 2-SPPC-84-111 has been removed and stored in accordance with 2-MI-17.003.

\_\_\_\_\_

<b>WBN Unit 2</b>	<b>FLOOD MODE BORATION</b>	<b>2-PTI-084-01 Rev. 0000 Page 26 of 39</b>
-----------------------	----------------------------	---

## 6.5 Install Flood Prep Sample Htx Spool Pieces

- [1] **OBTAIN** authorization from Unit 1 Shift Manager/Unit Supervisor (SM/US) and Unit 2 US to install/remove spool pieces.

### NOTE

Step 6.5[2] is to be performed immediately prior to performance of Step 6.5[3] to ensure accuracy of required installation time.

- [2] **RECORD** date and time (prior to start of Step 6.5[3]).

Date \_\_\_\_\_ Time \_\_\_\_\_

- [3] **PERFORM** 2-MI-17.020, Sample HTX Spool Pieces 2-SPPC-67-687 and 0-SPPC-67-559A and 559B .

- [4] **RECORD** date and time at completion of Step 6.5[3]

Date \_\_\_\_\_ Time \_\_\_\_\_

- [5] **VERIFY** Sample HTX Spool Pieces (2-SPPC-067-687 and 0-SPPC-067-559A and 559B) with all gaskets, studs, and nuts, have been properly installed. (**Acc Crit 5.0[2]C**)

- [6] **DETERMINE** the actual installation Time.

Step 6.5[4] \_\_\_\_\_ (-) Step 6.5[2] \_\_\_\_\_ = \_\_\_\_\_ hr.

- [7] **VERIFY** the installation time recorded in Step 6.5[6] is less than or equal to 1 hour.

- [8] **REMOVE** Sample HTX Spool Pieces, 2-SPPC-067-687 and 0-SPPC-067-559A & 559B, and

**RESTORE** both Blind Flanges at spool piece location.

<b>WBN Unit 2</b>	<b>FLOOD MODE BORATION</b>	<b>2-PTI-084-01 Rev. 0000 Page 27 of 39</b>
-----------------------	----------------------------	---

**6.5      Install Flood Prep Sample Htx Spool Pieces (continued)**

[9]      **RETURN** 2-SPPC-067-687 and 0-SPPC-067-559A & 559B,  
Sample HTX Spool Pieces, to storage location and replace  
required gaskets, tools, rigging, etc. as needed to ensure  
readiness for future installation in accordance with MI-17.003 .

\_\_\_\_\_

\_\_\_\_\_  
IV

[10]      **NOTIFY** Unit 1 SM/US and Unit 2 US that 2-MI-17.020 is  
complete.

\_\_\_\_\_

<b>WBN Unit 2</b>	<b>FLOOD MODE BORATION</b>	<b>2-PTI-084-01 Rev. 0000 Page 28 of 39</b>
-----------------------	----------------------------	---

## 6.6 Install Flood Prep Spool Pieces - ERCW/CCS

- [1] **OBTAIN** authorization from Unit 1 SM/US and Unit 2 US to install/remove spool piece (0-SPPC-67-529, 557, 558A, and 558B). \_\_\_\_\_

### NOTE

Step 6.6[2] is to be performed immediately prior to performance of Step 6.6[3] to ensure accuracy of required installation time.

- [2] **RECORD** date and time (prior to start of Step 6.6[3]).

Date \_\_\_\_\_ Time \_\_\_\_\_

- [3] **PERFORM** 2-MI-17.021, ERCW/CCS Spool Piece to install 0-SPPC-67-529, 557, 558A and 558B, per WO# \_\_\_\_\_. \_\_\_\_\_

- [4] **RECORD** date and time at completion of Step 6.6[3].

Date \_\_\_\_\_ Time \_\_\_\_\_

- [5] **VERIFY** ERCW/CCS Spool Pieces (0-SPPC-67-529, 557, 558A, and 558B) with all gaskets, studs, and nuts, have been properly installed. (**Acc Crit 5.0[2]D**) \_\_\_\_\_

- [6] **DETERMINE** the actual installation Time.

Step 6.6[4] \_\_\_\_\_ (-) Step 6.6[2] \_\_\_\_\_ = \_\_\_\_\_ hr. \_\_\_\_\_

- [7] **VERIFY** the installation time recorded in Step 6.6[6] is less than or equal to 1 hour. \_\_\_\_\_

- [8] **REMOVE** ERCW/CCS Spool Pieces, (0-SPPC-67-529, 557, 558A, and 558B), and

**RESTORE** both Blind Flanges at spool piece location. \_\_\_\_\_

WBN Unit 2	FLOOD MODE BORATION	2-PTI-084-01 Rev. 0000 Page 29 of 39
---------------	---------------------	--

**6.6      Install Flood Prep Spool Pieces - ERCW/CCS (continued)**

[9]      **RETURN** 0-SPPC-67-529, 557, 558A, and 558B, ERCW/CCS Spool Pieces, to storage location and replace required gaskets, tools, etc. as needed to ensure readiness for future installation in accordance with MI-17.003.

\_\_\_\_\_

\_\_\_\_\_  
IV

[10]    **NOTIFY** Unit 1 SM/US and Unit 2 US, 2-MI-17.021 is complete.

\_\_\_\_\_



<b>WBN Unit 2</b>	<b>FLOOD MODE BORATION</b>	<b>2-PTI-084-01 Rev. 0000 Page 30 of 39</b>
-----------------------	----------------------------	---

## 6.7 Install Flood Prep Spool Piece - SFPC/RHR

- [1] **OBTAIN** authorization from Unit 1 SM/US and Unit 2 US to install/remove spool piece. \_\_\_\_\_

### NOTE

Step 6.7[2] is to be performed immediately prior to performance of Step 6.7[3] to ensure accuracy of required installation time.

- [2] **RECORD** date and time (prior to start of Step 6.7[3]).

Date \_\_\_\_\_ Time \_\_\_\_\_

- [3] **PERFORM** 2-MI-17.022, to install SFPC/RHR Spool Piece 2-SPPC-78-625 and 0-SPPC-78-625. \_\_\_\_\_

- [4] **RECORD** date and time at completion of Step 6.7[3].

Date \_\_\_\_\_ Time \_\_\_\_\_

- [5] **VERIFY** SFPC/RHR Spool Pieces (0-SPPC-078-625 and 2-SPPC-78-625) with all gaskets, studs, and nuts, have been properly installed. (**Acc Crit 5.0[2]E**) \_\_\_\_\_

- [6] **DETERMINE** the actual installation Time.

Step 6.7[4] \_\_\_\_\_ (-) Step 6.7[2] \_\_\_\_\_ = \_\_\_\_\_ hr. \_\_\_\_\_

- [7] **VERIFY** the installation time recorded in Step 6.7[6] is less than or equal to 1 hour. \_\_\_\_\_

- [8] **REMOVE** SFPC/RHR Spool Pieces (0-SPPC-78-625 and 2-SPPC-78-625) and \_\_\_\_\_

**RESTORE** both Blind Flanges at spool piece location. \_\_\_\_\_

<b>WBN Unit 2</b>	<b>FLOOD MODE BORATION</b>	<b>2-PTI-084-01 Rev. 0000 Page 31 of 39</b>
-----------------------	----------------------------	---

**6.7      Install Flood Prep Spool Piece - SFPC/RHR (continued)**

[9]      **RETURN** 0-SPPC-78-625 and 2-SPPC-78-625, SFPC/RHR Spool Pieces, to storage location and replace required gaskets, tools, rigging, etc. as needed to ensure readiness for future installation in accordance with MI-17.003.

\_\_\_\_\_

\_\_\_\_\_  
IV

[10]    **NOTIFY** Unit 1 SM/US and Unit 2 US, 2-MI-17.022 is complete.

\_\_\_\_\_

WBN Unit 2	FLOOD MODE BORATION	2-PTI-084-01 Rev. 0000 Page 32 of 39
---------------	---------------------	--

**6.8 HPFP Supply Capability to Flood Mode Aux Boration M/U Tank**

<p style="text-align: center;"><b>NOTE</b></p> <p>Auxiliary Charging System equipment is located in the Auxiliary Building EL 757/A5U, unless otherwise noted.</p>
--

- [1] **ENSURE** FPIP for deployment of fire hose (at 2-ISV-26-670) without nozzle, as a makeup source to Auxiliary Boration Makeup Tank is on hand.

<p style="text-align: center;"><b>CAUTION</b></p> <p>NO fire header water is to be introduced into the Auxiliary Boration Makeup Tank.</p>
--

- [2] **VERIFY** Manual Valve 2-ISV-26-670, AUXILIARY BLDG HPFP HOSE STA ISOL, located at EL 757/A12U in Rm 757.0-A10, is CLOSED.

- [3] **REMOVE** nozzle from fire hose connected at Manual Valve 2-ISV-26-670, AUXILIARY BLDG HPFP HOSE STA ISOL.

- [4] **ROUTE** fire hose connected at 2-ISV-26-670, AUXILIARY BLDG HPFP HOSE STA ISOL, to 0-TANK-84-110, FLOOD MODE AUXILIARY BORATION MAKEUP TANK, and

**PLACE** fire hose in hinged access at top of tank.  
(Acc Crit 5.0[2]F)

- [5] **REMOVE** fire hose from 0-TANK-84-110, FLOOD MODE AUXILIARY BORATION MAKEUP TANK, and

**RESTORE** fire hose station to normal configuration and

**CLOSE** Fire Protection Impairment Permit (FPIP).

- [6] **VERIFY** hose station (2-ISV-26-670) is restored and FPIP appropriately closed in accordance with NPG-SPP-18.4.6..

<b>WBN Unit 2</b>	<b>FLOOD MODE BORATION</b>	<b>2-PTI-084-01 Rev. 0000 Page 33 of 39</b>
-----------------------	----------------------------	---

## 6.9 ALT HPFP Capability to Flood Mode Aux Boration M/U Tank

- [1] **OBTAIN** U-1 SRO/Fire Ops authorization to install AFW/HPFP spool pieces in accordance with 2-MI-17.018. \_\_\_\_\_
- [2] **OBTAIN** U-2 SM/US authorization to install AFW/HPFP spool pieces in accordance with 2-MI-17.018. \_\_\_\_\_

### NOTE

Step 6.9[3] is to be performed immediately prior to performance of Step 6.9[4] to ensure accuracy of required installation time.

- [3] **RECORD** date and time (prior to start of Step 6.9[4]).

Date \_\_\_\_\_ Time \_\_\_\_\_

- [4] **PERFORM** 2-MI-17.018 Flood Preparation High Pressure Fire Protection System Spool Pieces to install 2-SPPC-3-6384 and 2-SPPC-3-6385. \_\_\_\_\_

- [5] **CONNECT** fire hose to hose connection at valve 2-ISV-3-6385, AFW/FP XCONN SPOOL BRANCH ISOLATION VALVE. \_\_\_\_\_

- [6] **ROUTE** fire hose to 0-TANK-84-110, FLOOD MODE AUXILIARY BORATION MAKEUP TANK, and

**PLACE** fire hose in hinged access at top of tank.  
(Acc Crit 5.0[2]F) \_\_\_\_\_

- [7] **RECORD** date and time at completion of Step 6.9[6].

Date \_\_\_\_\_ Time \_\_\_\_\_

- [8] **DETERMINE** the actual installation Time.

Step 6.9[7] \_\_\_\_\_ (-) Step 6.9[3] \_\_\_\_\_ = \_\_\_\_\_ hr.

- [9] **VERIFY** the installation time recorded in Step 6.9[8] is less than or equal to 2 hours. \_\_\_\_\_

WBN Unit 2	FLOOD MODE BORATION	2-PTI-084-01 Rev. 0000 Page 34 of 39
---------------	---------------------	--

**6.9 ALT HPFP Capability to Flood Mode Aux Boration M/U Tank  
(continued)**

[10] **VERIFY** High Pressure Fire Protection System to Auxiliary Feedwater System spool pieces with all gaskets, studs, and nuts, have been properly installed. (**Acc Crit 5.0[2]G**)

\_\_\_\_\_

[11] **REMOVE** fire hose from 0-TANK-84-110, FLOOD MODE AUXILIARY BORATION MAKEUP TANK.

\_\_\_\_\_

[12] **REMOVE** the High Pressure Fire Protection System to Auxiliary Feedwater System spool pieces, and

**RESTORE** the blind flanges at each spool piece location.

\_\_\_\_\_

IV

[13] **RETURN** High Pressure Fire Protection System to Auxiliary Feedwater System spool pieces and fire hose to their storage location and replace required gaskets, tools, rigging, etc. for future installation in accordance with MI-17.003.

\_\_\_\_\_

IV

[14] **NOTIFY** U-1 US/Fire Ops of section completion for Fire Operating Requirement evaluation.

\_\_\_\_\_

[15] **NOTIFY** U-2 SM/US of section completion for Fire Operating Requirement evaluation.

\_\_\_\_\_

WBN Unit 2	FLOOD MODE BORATION	2-PTI-084-01 Rev. 0000 Page 35 of 39
---------------	---------------------	--

**7.0 POST PERFORMANCE ACTIVITIES**

- [1] **VERIFY** that Post-test calibration of the M&TE used to record quantitative acceptance criteria has been satisfactorily performed and the results RECORDED on Measuring and Test Equipment (M&TE) Log in SMP-9.0

\_\_\_\_\_
- [2] **VERIFY** that Post-test calibration of permanent plant instruments used to record quantitative acceptance criteria has been satisfactorily performed and

**RECORD** the results on Appendix C, Permanent Plant Instrumentation Log.

\_\_\_\_\_
- [3] **ENSURE** M&TE and temporary test equipment installed, has been removed and system returned to original (normal) configuration.

\_\_\_\_\_

IM

\_\_\_\_\_

IV

\_\_\_\_\_
- [4] **NOTIFY** the Unit 1 SM/US and Unit 2 US of the test completion and System alignment.

\_\_\_\_\_

<b>WBN</b> <b>Unit 2</b>	<b>FLOOD MODE BORATION</b>	<b>2-PTI-084-01</b> <b>Rev. 0000</b> <b>Page 36 of 39</b>
-----------------------------	----------------------------	---

## 8.0 RECORDS

### 8.1 QA Records

Complete Test Package

### 8.2 Non-QA Records

None

<b>WBN Unit 2</b>	<b>FLOOD MODE BORATION</b>	<b>2-PTI-084-01 Rev. 0000 Page 37 of 39</b>
-----------------------	----------------------------	---

**Appendix A  
(Page 1 of 1)**

**INSTRUCTIONS REFERENCE REVIEW**

Additional copies of this table may be made as necessary.
---

<b>PROCEDURE/ INSTRUCTION</b>	<b>REVISION/CHANGES</b>	<b>INITIAL AND DATE. (N/A for no change)</b>
FSAR Section 9.3.6, Figure 9.3-18 Table 14.2-1 Sht 20 of 89	Amendment 109	
2-TSD-84-1	001	
WBN2-84-4001	draft	





WBN Unit 2	FLOOD MODE BORATION	2-PTI-084-01 Rev. 0000 Page 39 of 39
---------------	---------------------	--

Appendix C  
(Page 1 of 1)  
  
PERMANENT PLANT INSTRUMENTATION LOG

INSTRUMENT OR INSTRUMENT LOOP #	CAL DUE DATE	FILLED AND VENTED <sup>1</sup>		PLACED IN SERVICE <sup>1</sup>	USED FOR QUANTITATIVE Acc Crit		POST-TEST CAL DATE <sup>2</sup>	POST-TEST CALIBRATION ACCEPTABLE <sup>2</sup> INITIAL/DATE
		INIT/DATE	INIT/DATE		YES	NO		
0-PI-84-5								
0-PI-84-7								
0-PI-84-10								
0-PI-84-12								
0-LI-84-1								
2-PI-84-15								
2-PI-84-17								
2-PI-84-20								
2-PI-84-22								

<sup>1</sup> These items may be initialed and dated by personnel performing the task. Instrumentation not required to be filled and vented may be identified as Not Applicable. (N/A)

<sup>2</sup> May be identified as Not Applicable (N/A) if instrument was not used to verify/record quantitative acceptance criteria data.