



**Luminant**

**Rafael Flores**  
Senior Vice President &  
Chief Nuclear Officer  
rafael.flores@luminant.com

**Luminant Power**  
P O Box 1002  
6322 North FM 56  
Glen Rose, TX 76043

**T** 254.897.5590  
**F** 254.897.6652  
**C** 817.559.0403

CP-201300534  
Log # TXNB-13012

Ref. # 10 CFR 52

April 16, 2013

U. S. Nuclear Regulatory Commission  
Document Control Desk  
Washington, DC 20555  
ATTN: David B. Matthews, Director  
Division of New Reactor Licensing

SUBJECT: COMANCHE PEAK NUCLEAR POWER PLANT, UNITS 3 AND 4  
DOCKET NUMBERS 52-034 AND 52-035  
RESPONSE TO REQUEST FOR ADDITIONAL INFORMATION 273 (7006)  
(SECTION 14.3.7)

Dear Sir:

Luminant Generation Company LLC (Luminant) submits herein the response to Request for Additional Information (RAI) 273 (7006) for the Combined License Application for Comanche Peak Nuclear Power Plant Units 3 and 4. The RAI addresses the ventilation system for the essential service water pump house.

Should you have any questions regarding the response, please contact Don Woodlan (254-897-6887, Donald.Woodlan@luminant.com) or me.

There are no commitments in this letter.

I state under penalty of perjury that the foregoing is true and correct.

Executed on April 16, 2013.

Sincerely,

Luminant Generation Company LLC

Rafael Flores

Attachment: Response to Request for Additional Information 273 (7006)

D 090  
NRD

Electronic distribution w/attachment:

Rafael.Flores@luminant.com  
jeffry.simmons@luminant.com  
William.Moore@luminant.com  
Stephanie.Moore@energyfutureholdings.com  
Ken.Peters@luminant.com  
Robert.Bird@luminant.com  
Allan.Koenig@luminant.com  
Timothy.Clouser@luminant.com  
Daniel.Wilder@luminant.com  
Eric.Evans@luminant.com  
Robert.Reible@luminant.com  
donald.woodlan@luminant.com  
John.Only@luminant.com  
Janice.Caldwell@luminant.com  
David.Beshear@txu.com  
Ashley.Monts@luminant.com  
Fred.Madden@luminant.com  
Debra.Gilliam@luminant.com  
NuBuild Licensing files  
sfrantz@morganlewis.com  
jrund@morganlewis.com  
tmatthews@morganlewis.com  
regina.borsh@dom.com  
jane.d.macek@dom.com  
Barry.bryant@dom.com  
tomo\_imamura@mhi.co.jp  
yoshinori\_fujiwara@mhi.co.jp  
kano\_saito@mhi.co.jp  
Luminant Records Management (.pdf files only)

shigemitsu\_suzuki@mhi.co.jp  
yoshiki\_ogata@mnes-us.com  
masanori\_onozuka@mnes-us.com  
tatsuya\_hashimoto@mnes-us.com  
joseph\_tapia@mnes-us.com  
michael\_melton@mnes-us.com  
michael\_tschiltz@mnes-us.com  
atsushi\_kumaki@mnes-us.com  
yukako\_hill@mnes-us.com  
nicholas\_kellenberger@mnes-us.com  
ryan\_sprengel@mnes-us.com  
seiki\_yamabe@mnes-us.com  
molly\_spalding@mnes-us.com  
rjb@nei.org  
kra@nei.org  
michael.takacs@nrc.gov  
cp34update@certrec.com  
David.Matthews@nrc.gov  
Balwant.Singal@nrc.gov  
Stephen.Monarque@nrc.gov  
jeff.ciocco@nrc.gov  
john.kramer@nrc.gov  
Brian.Tindell@nrc.gov  
Elmo.Collins@nrc.gov  
Frank.Akstulewicz@nrc.gov  
ComanchePeakCOL.Resource@nrc.gov  
Sujata.Goetz@nrc.gov

---

---

**RESPONSE TO REQUEST FOR ADDITIONAL INFORMATION**

---

---

**Comanche Peak, Units 3 and 4**

**Luminant Generation Company LLC**

**Docket Nos. 52-034 and 52-035**

**RAI 273 (7006)**

**SRP SECTION: 14.03.07 - Plant Systems - Inspections, Tests, Analyses, and Acceptance Criteria**

**DATE OF RAI ISSUE: 3/13/2013**

---

**QUESTION NO.: 14.03.07-39**

Acceptance Criterion 5 of NUREG-0800 Standard Review Plan 14.3.7 reads in part "The design features in Tier 1 should be selected to ensure that the integrity of the analyses are preserved in the as-built facility."

Two safety features identified in FSAR subsection 9.4.5.3.6 "UHS ESW Pump House Ventilation System" read:

- 1) Backdraft dampers are capable of withstanding the affects of tornado wind and atmospheric differential pressure loading.
- 2) The UHS ESW pump house air intakes and air outlets are protected from tornado missiles as described in Subsection 3.8.4.1.3.2.

With respect to the first safety feature, the staff notes that there is no ITAAC to demonstrate that the installed air intake and exhaust dampers of the UHS ESW Pump House Ventilation System are capable of withstanding differential loading due to a design basis tornado.

The staff requests that the applicant add an ITAAC to Tier 1 Table A.2-1 "UHS ESW Pump House Ventilation System Inspections, Tests, Analyses, and Acceptance Criteria" that captures this safety related attribute.

With respect to the second safety feature, the staff notes that there is no ITAAC that inspects the tornado missile shields described in Subsection 3.8.4.1.3.2. The staff notes that inspections exist in the DCD for the exterior protective barriers that shield the outside air intakes and exhaust outlets for the MCR HVAC system, the Class 1E electrical room HVAC system and the emergency feedwater pump area HVAC system. [Reference Design Commitments 25, 26 and 27 as amended by DCD RAI No. 926-6448, Question 14.03.07-59 (ADAMS Number ML12163A010)]

The staff requests that a similar R-COLA ITAAC be created for the tornado missile shields that protect the outside air intakes and exhaust outlets of the UHS ESW Pump House Ventilation System.

---

**ANSWER:**

1. Luminant has added ITAAC in Part 10 to verify that the ESW Pump Room air intake and discharge backdraft dampers and the UHS Transfer Pump Room air intake and discharge backdraft dampers (identified in Table A.2-2) are capable of withstanding the effects of tornado wind and atmospheric differential pressure loading or hurricane wind effects. Specifically, Part 10 Table A.2-1 has been revised to include new ITAAC that will
  - (i) perform a type-test or combination of type-test and analysis to verify that the backdraft dampers identified in Table A.2-2 are capable of withstanding the effects of tornado wind and atmospheric differential pressure loading or hurricane wind effects, and can perform their active safety function after being subjected to these forces,
  - (ii) verify that these as-built backdraft dampers are bounded by the type-test or combination of type-test and analysis; and
  - (iii) verify that the as-built backdraft dampers have freedom of motion.

Furthermore, the existing Table A.2-1 Item 5.c columns for "Inspection, Test, and Analyses" and for "Acceptance Criteria" have been deleted because this verification is addressed in the new ITAAC described above.
2. Luminant has added ITAAC to Table A.2-1 to verify that the UHS ESW pump house air intakes and air outlets are protected from tornado missiles and hurricane missiles.

Impact on R-COLA

See attached marked-up COLA Part 10 Revision 3 pages 25, 28, and 29.

Impact on S-COLA

None; this response is site-specific.

Impact on DCD

None.

**Comanche Peak Nuclear Power Plant, Units 3 & 4  
COL Application  
Part 10 - ITAAC and Proposed License Conditions**

**Appendix A.2**

- 5.c The UHS ESW pump house ventilation system backdraft dampers identified in Table A.2-2 as having a safety function perform a safety function to change position as indicated in the table.
- 6. Displays of the parameters identified in Table A.2-3 are provided in the MCR.
- 7. Displays and controls identified in Table A.2-3 are provided in the RSC.
- 8. The UHS ESW pump house air intakes and air outlets are protected from tornado and hurricane missiles.

RCOL2\_14.0  
3.07-39

**A.2.2 Inspections, Tests, Analyses, and Acceptance Criteria**

Table A.2-1 specifies the ITAAC for the UHS ESW pump house ventilation system.

**Comanche Peak Nuclear Power Plant, Units 3 & 4  
COL Application  
Part 10 - ITAAC and Proposed License Conditions**

**Appendix A.2**

**Table A.2-1 (Sheet 3 of 4)  
UHS ESW Pump House Ventilation System  
Inspections, Tests, Analyses, and Acceptance Criteria**

Design Commitment	Inspections, Tests, Analyses	Acceptance Criteria
<p>5.c. The UHS ESW pump house ventilation system backdraft dampers identified in Table A.2-2 as having a safety function perform a safety function to change position as indicated in the table.</p>	<p><del>5.c. Tests of the as-built UHS-ESW pump house ventilation system backdraft dampers identified in Table A.2-2 as having a safety function will be performed.</del></p> <p>5.c.i <u>Type tests or a combination of type tests and analysis of the backdraft dampers identified in Table A.2-2 will be performed to verify that the dampers can withstand the affects of tornado wind and atmospheric differential pressure loading or hurricane wind effects and perform their active safety function after being subjected to these forces.</u></p>	<p><del>5.c. Each as-built UHS-ESW pump house ventilation system backdraft damper identified in Table A.2-2 as having a safety function changes position as indicated in the table under design conditions.</del></p> <p>5.c.i <u>A report exists and concludes that the backdraft dampers identified in Table A.2-2 can withstand the affects of tornado wind and atmospheric differential pressure loading or hurricane wind effects and perform their active safety function after being subjected to these forces.</u></p>
	<p>5.c.ii <u>Inspections will be performed of the as-built backdraft dampers identified in Table A.2-2.</u></p>	<p>5.c.ii <u>Each as-built backdraft damper identified in Table A.2-2 is bounded by the type tests or combination of type tests and analysis.</u></p>
	<p>5.c.iii <u>Tests will be performed of the as-built backdraft dampers identified in Table A.2-2 to verify freedom of motion.</u></p>	<p>5.c.iii <u>Each as-built backdraft damper identified in Table A.2-2 has freedom of motion.</u></p>
<p>6. Displays <del>of the parameters</del> identified in Table A.2-3 are provided in the MCR.</p>	<p>6. Inspections will be performed for retrievability of displays identified in Table A.2-3 in the as-built MCR.</p>	<p>6. Displays identified in Table A.2-3 can be retrieved in the as-built MCR.</p>
<p>7. Displays and controls identified in Table A.2-3 are provided in the RSC.</p>	<p>7.a Inspections will be performed for retrievability of the displays identified in Table A.2-3 in the as-built RSC.</p>	<p>7.a Displays identified in Table A.2-3 can be retrieved in the as-built RSC.</p>
	<p>7.b Tests of the as-built RSC control functions identified in Table A.2-3 will be performed.</p>	<p>7.b Controls in the as-built RSC operate the as-built equipment identified in Table A.2-3 with an RSC control function.</p>

RCOL2\_14  
03.07-39

CTS-015  
04

**Comanche Peak Nuclear Power Plant, Units 3 & 4  
COL Application  
Part 10 - ITAAC and Proposed License Conditions**

**Appendix A.2**

**Table A.2-1 (Sheet 4 of 4)  
UHS ESW Pump House Ventilation System  
Inspections, Tests, Analyses, and Acceptance Criteria**

Design Commitment	Inspections, Tests, Analyses	Acceptance Criteria
<u>8. The UHS ESW pump house air intakes and air outlets are protected from tornado and hurricane missiles.</u>	<u>8.i. An analysis will be performed to verify that the UHS ESW pump house air intakes and air outlets are protected from tornado and hurricane missiles.</u>	<u>8.i. A report exists and concludes that the UHS ESW pump house air intakes and air outlets are protected from tornado and hurricane missiles.</u>
	<u>8.ii. Inspections will be performed of the as-built UHS ESW pump house air intakes and air outlets missile protection features.</u>	<u>8.ii. The as-built UHS ESW pump house air intakes and air outlets missile protection features are bounded by the conditions assumed in the analysis.</u>

RCOL2\_  
14.03.  
07-39