

Project:	PG&E PROCESS PROTECTION SYSTEM REPLACEMENT
Purchase Order No.:	3500897372
Project Sales Order:	993754

Non -Proprietary copy per 10CFR2.390
 - Areas of Invensys Operations Management proprietary information, marked as [P], have been redacted based on 10CFR2.390(a)(4).

PACIFIC GAS & ELECTRIC COMPANY


NUCLEAR SAFETY-RELATED PROCESS PROTECTION SYSTEM REPLACEMENT DIABLO CANYON POWER PLANT

VALIDATION TEST SPECIFICATION (VTS)

Document No. 993754-1-812 (-NP)

Revision 1

April 04, 2014

	Name	Signature	Title
Author:	Son Phan		Nuclear IV&V Engineer
Reviewers:	Loc Nguyen		Nuclear IV&V Engineer
Approvals:	Kevin Vu		Nuclear IV&V Manager

Document Change History			
Revision	Date	Change	Author
0	11/12/2013	Initial Issue	S. Phan
1	04/04/2014		P

List of Tables7

List of Figures.....8

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	4 of 138	Date:	04/04/2014

1 Purpose.....	9
2 Scope.....	11
2.1 V10 Tricon Portion of the PPS.....	12
3 References.....	13
3.1 PG&E Documents	13
3.2 InvenSys Operations Management Documents.....	13
3.3 NRC Documents	13
3.4 Industry Documents.....	13
4 Definitions, Acronyms, and Abbreviations	15
4.1 Definitions.....	15
4.2 Acronyms	15
4.3 Abbreviations	16
5 Test Specification Identifier.....	17
6 Features to be Tested.....	19
6.1 Hardware Validation Testing.....	19
6.2 System Validation Testing.....	19
7 Features not to be Tested	21
7.1 Diagnostic Functions	21
7.2 SRS Tag Traceability for Untested Features	21
8 Test Approach Refinements	22
8.1 Validation Techniques.....	22
8.1.1 Techniques for System Validation	22
8.2 Hardware Validation Testing.....	23
8.2.1 Hardware Configuration	23
8.2.2 Hardware Validation Test Prerequisites	24
8.2.3 Outline of Hardware Validation Testing.....	25
8.3 System Validation Testing.....	25
8.3.1 Factory Acceptance Test Prerequisites	25
8.3.2 Field Input Simulation	26
8.3.3 Test Anomalies	26
8.3.4 Test Environmental Conditions	26
9 Test Identification.....	27
9.1 Hardware Validation Tests Identification.....	27
9.1.1 Hardware Validation Test Case Identifier	27
9.2 Hardware Validation Test Design	28

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification			
Revision:	1	Page:	5 of 138	Date:	04/04/2014	

9.2.1	Power-up Test System Verification	28
9.2.2	Field Input / Output Verification	29
9.3	Factory Acceptance Tests Identification.....	30
9.3.1	Factory Acceptance Test Case Identifier	30
9.3.2	SRS Tag Traceability.....	32
9.4	Factory Acceptance Tests Design.....	32
9.4.1	External Interface Requirements.....	32
9.4.1.1	Inputs/Outputs	32
9.4.1.2	User Interfaces	32
9.4.1.3	Hardware Interfaces	32
9.4.1.4	Manual Trip Switches and Indications	33
9.4.1.5	Manual Bypass Switches.....	34
9.4.1.6	Out-of-Service Switches (OOS).....	35
9.4.1.7	Trip and Bypass Test Features	38
9.4.1.8	Software Interfaces.....	38
9.4.1.9	Communication Interfaces.....	39
9.4.2	External Input/Output	39
9.4.3	Functional Requirements	40
9.4.3.1	System Diagnostics	40
9.4.3.2	Failure Alarms.....	41
9.4.3.3	Trouble Alarms	42
9.4.3.4	Bypass Alarms	44
9.4.3.5	RTD Failure Alarms.....	45
9.4.3.6	Out-of-Service Alarms	46
9.4.3.7	Remove From Service (RFS) Indication	47
9.4.3.8	Time Response.....	48
9.4.4	Online Test and Calibration Access.....	49
9.4.4.1	Online Test and Calibration Access	49
9.4.4.2	Test Analog Indication.....	51
9.4.4.3	Annunciator Output.....	52
9.4.4.4	Channel in Maintenance	53
9.4.4.5	Test-In-Trip.....	54
9.4.4.6	Test-In-Bypass	56
9.4.4.7	Tunable Constants and Setpoints	59
9.4.4.8	Data Retention after Power Cycle	60
9.4.5	Wide Range Reactor Coolant Temperature	61
9.4.6	Wide Range Reactor Coolant Pressure	67
9.4.7	Delta Temperature – Temperature Average (DTTA)	72
9.4.8	Pressurizer Level	91
9.4.9	Pressurizer Vapor Temperature	93
9.4.10	Steamflow	97
9.4.11	Steamline Break Protection	102
9.4.12	Steam Generator Narrow Range Level	116
9.4.13	Turbine Impulse Chamber Pressure	131
9.4.14	Security.....	135
9.4.15	Maintainability.....	135

10 Feature Pass / Fail Criteria..... 137

10.1	Qualitative Method.....	137
10.2	Quantitative Method.....	137
10.3	Acceptance Criteria Accuracy and Precision.....	137

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification			
Revision:	1	Page:	6 of 138	Date:	04/04/2014	

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification			
Revision:	1	Page:	7 of 138	Date:	04/04/2014	

List of Tables

Table 1: Validation Test Specification Outline	10
Table 2: V10 Tricon Protection Set Requirements Categories	20
Table 3: The list of requirements without the associated test case identifier(s).....	21

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification			
Revision:	1	Page:	8 of 138	Date:	04/04/2014	

List of Figures

Figure 1: Tricon Protection Set Architecture for the PPS Replacement System.....	12
Figure 2: Overall Validation Test Document Structure.....	17

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	9 of 138	Date:	04/04/2014

1 Purpose

This document constitutes the entire validation test specification (VTS) for the InvenSys Operations Management (IOM) portion of the Diablo Canyon Power Plant Process Protection System Replacement Project. Per PG&E’s request, and as described fully in the validation test plan [Ref 3.2.5], this specification also addresses specific communication interface testing of the Tricon, NetOptics Network Port Aggregator Tap (hereafter, “port aggregator”), Maintenance Workstation (MWS) and KVM switch.

Under IOM process, hardware validation testing is embedded in the system validation test plans and test specifications. Therefore, this document addresses the design of protection set Tricon hardware validation testing. Note that, under IOM process, hardware validation includes a considerable amount of hardware *verification* testing; i.e., assessing conformance of the hardware to Hardware Requirement Specifications (HRS).

IOM’s deliverables to PG&E consist primarily of four V10 Tricon systems, executing application specific TriStation Application Projects (TSAPs). The V10 Tricons are major elements in the four protection sets that make up the plant protection system; one Tricon per protection set.

The detailed description of IOM’s scope of delivery, which effectively defines the items subject to validation, is provided in the project management plan (PMP) [Ref 3.2.2]. Hereafter, the four Tricons subject to this validation test are referred to collectively as the “V10 Tricon Protection Set”. Individually, the protections sets are denoted as Protection Set I, Protection Set II, Protection Set III, and Protection Set IV (using a Roman numeral convention).

The protection sets include equipment outside IOM’s scope of delivery. Except where noted, in this document the terms Protection Set I, Protection Set II, Protection Set III, and Protection Set IV refer exclusively to the protection set components with InvenSys scope of supply.

This document describes the design of all validation tests to be carried out on the V10 Tricon Protection Set. Several tests are common to one or more V10 Tricon Protection Sets, because of redundant functionality and/or design among them. Some tests are unique to a specific V10 Tricon Protection Set, because of its unique functions or design.

This document contains sufficient detail to permit the development of the validation test cases and procedures, although test case and procedure details will draw upon information in the engineering documents.

This VTS was developed in accordance with PPM 6.0: *Test Control* [Ref 3.2.1] and conforms to IEEE-829-1983: *IEEE Standard for Software Test Documentation* [Ref 3.4.2] and NRC guidance documents (Section 3.3). Table 1 describes the correlation between PPM development requirements, IEEE-829-1983 guidance, and the layout of this document.

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	10 of 138	Date:	04/04/2014

Table 1: Validation Test Specification Outline

PPM 6.0 Section 4.2.1	IEEE 829-1998 Sections 5.0	VTs Sections
Cover Page	5.0 Test Design Specification	Cover Page
1.0 Purpose	5.1 Purpose	1. Purpose
2.0 Test Outline	5.2 Outline	2. Scope
2.1 Scope		
	5.2.1 Test design specification Identifier	5. Test Specification Identifier
	5.2.2 Feature to be tested	6. Features to be Tested 7. Features not to be Tested
2.2 Test Approach	5.2.3 Approach refinements	8. Test Approach Refinements
2.3 Test Elements	5.2.4 Test Identification	9. Test Identification
2.4 Acceptance Criteria	5.2.5 Feature Pass/Fail Criteria	10. Feature Pass/Fail Criteria
3.0 Test Requirements		8.2 Hardward Validation Testing 8.3 System Validation Testing
4.0 References	None Apply	3. References
5.0 Terms, Definitions, and Acronyms.	None Apply	4. Definitions, Acroyms, and Abbreviations

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	11 of 138	Date:	04/04/2014

2 Scope

The scope of this test specification is defined by the system validation test plan. In brief, this test specification will include hardware of all four V10 Tricon Protection Sets and their related TriStation Application Project (TSAP). MWS and the communication peripherals (media converters, port aggregator taps and touchscreen device via a KVM switch) will be utilized as test tools for complete interface tests between V10 Tricon Protection Set and MWS.

This specification does not encompass the validation testing for any other hardware or software, although it may describe the use of other hardware and software during validation testing.

As a validation test specification, this document describes those tests that assess the conformance of the test items against their requirements specifications, as found in the four V10 Tricon Protection Set software requirements specifications (SRSs) [Refs 3.2.7] and hardware requirements specifications (HRSs) [Refs 3.2.11 thru 9.2.14]. Thus, software verification testing is explicitly out-of-scope of this test specification. (Such testing is specified in the software verification test specification [Ref 3.2.6].)

In the DCPD PPS Replacement Project, there is no system requirements specification. Instead, there is a hardware requirements specification (HRS) and a software requirements specification (SRS). The SRS contains the bulk of the product functional requirements, since most functionality is implemented in software. Therefore, the SRS is tantamount to a system requirements specification, and the system validation test is carried out against the SRS. The HRS is also tantamount to a system hardware requirements specification, and the hardware validation test (HVT) is carried out against the HRS.

2.1 V10 Tricon Portion of the PPS



Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification			
Revision:	1	Page:	13 of 138	Date:	04/04/2014	

3 References

3.1 PG&E Documents

- 3.1.1 Deleted
- 3.1.2 PG&E 08-0015-SP-001, Functional Requirements Specification (FRS) Revision 9.
- 3.1.3 Deleted
- 3.1.4 PG&E Process Protection System (PPS) Replacement Interface Requirements Specification (IRS) Revision 9.
- 3.1.5 Deleted
- 3.1.6 PG&E Project Letter 993756-35R, PG&E Plant Operating Data

3.2 Invensys Operations Management Documents

- 3.2.1 Invensys Project Procedures Manual (PPM).
- 3.2.2 Project Management Plan (PMP), 993754-1-905.
- 3.2.3 Software Quality Assurance Plan (SQAP), 993754-1-801.
- 3.2.4 Software Verification and Validation Plan (SVVP), 993754-1-802.
- 3.2.5 Validation Test Plan (VTP), 993754-1-813.
- 3.2.6 Software Verification Test Specification, 993754-1-869.
- 3.2.7 Software Requirements Specification, 993754-11-809.
- 3.2.8 Deleted
- 3.2.9 Deleted
- 3.2.10 Deleted
- 3.2.11 Hardware Requirements Specification Protection Set I, 993754-11-807.
- 3.2.12 Hardware Requirements Specification Protection Set II, 993754-12-807.
- 3.2.13 Hardware Requirements Specification Protection Set III, 993754-13-807.
- 3.2.14 Hardware Requirements Specification Protection Set IV, 993754-14-807.
- 3.2.15 Software Design Description, 993754-11-810.

3.3 NRC Documents

- 3.3.1 Branch Technical Position 7-14, Guidance on Software Reviews for Digital Computer-Based Instrumentation and Control Systems, Revision 5, U.S. Nuclear Regulatory Commission.
- 3.3.2 U.S. NRC Regulatory Guide (RG) 1.168, Verification, Validation, Reviews, and Audits for Digital Computer Software Used in Safety Systems of Nuclear Power Plants.
- 3.3.3 U.S. NRC Digital Instrumentation and Controls Interim Staff Guidance DI&C-ISG-06.
- 3.3.4 10 CFR50, Appendix A, GDC 21 "Protection System Reliability and Testability.
- 3.3.5 U.S. NRC Regulatory Guide (RG) 1.170, Software Test Documentation for Digital Computer Software used in Safety System of Nuclear Power Plants.

3.4 Industry Documents

- 3.4.1 IEEE 1012 - 1998, Standard for Software Verification and Validation.
- 3.4.2 IEEE 829 – 1983, Standard for Software Test Documentation.

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification			
Revision:	1	Page:	14 of 138	Date:	04/04/2014	

3.4.3 IEEE 1074-1995, Standard for Developing Software Life Cycle Processes.

3.4.4 IEEE 610.12-1990, Standard Glossary of Software Engineering Terminology.

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	15 of 138	Date:	04/04/2014

4 Definitions, Acronyms, and Abbreviations

4.1 Definitions

Acceptance (Pass/Fail) Criteria: Decision rules used to determine whether a software or hardware passes or fails a test.

Black Box Testing – (1) Testing that ignores the internal mechanism of a system or component and focuses solely on the outputs generated in response to selected inputs and execution conditions. (2) Testing conducted to evaluate the compliance of a system or component with specified functional requirements.

Factory Acceptance Test (FAT): See *System Validation Test*.

Project Traceability Matrix: A table that shows the trace of customer requirements to product requirements, to product design elements, to verification tests, and to validation tests.

System Validation Test: Also known as a factory acceptance test (FAT), when carried out at the supplier's facility, this test evaluates the product system against its requirements.

Test Plan: A document describing the scope, approach, resources, and schedule of intended testing activities. It identifies test items, the features to be tested, the testing tasks, who will do each task, and any risks requiring contingency planning.

Test Procedure: A document specifying the sequence of actions for the execution of a test.

Test Specification: A specification that translates customer requirements and design features into test specifications and test approaches for validation by testing. It may add to or refine the test approaches described in the Validation Test Plan. (Also known as the Test Design Specification.)

Validation: The process of assessing an item to determine its level of conformance with its requirements, i.e., to determine its level of quality. For example, software is validated at its software requirements specification. Validation answers, "Did we build the right thing?"

Verification: The process of assessing an item to determine whether it has been implemented in accordance with its design. Verification answers, "Did we build the thing right?"

4.2 Acronyms

AI	Analog Inputs
ALS	Advanced Logic System
DTTA	Delta Temperature/Average Temperature
FAT	Factory Acceptance Test
FRS	Functional Requirements Specification
FSR	Full Scale Range
HRS	Hardware Requirements Specification
HVT	Hardware Validation Test
I/O	Input/Output

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	16 of 138	Date:	04/04/2014

IRS	Interface Requirements Specification
IV&V	Independent Verification and Validation
LTOPS	Low Temperature Overpressure Protection System
M&TE	Measurement and Test Equipment
MWS	Maintenance Workstation
NIST	National Institute of Standards and Technology
NRC	Nuclear Regulatory Commission
ORR	Out-of-Range
OOS	Out-of-Service
OPDT	Overpower Delta-T
OPTR	Overpressure Turbine Runback
OTDT	Overtemperature Delta-T
OTTR	Overtemperature Turbine Runback
PG&E	Pacific Gas and Electric
PMP	Project Management Plan
PPM	Project Procedures Manual
PPS	Process Protection System
PRC	Project Review Committee
PTM	Project Traceability Matrix
QA	Quality Assurance
RTS	Reactor Trip System
S/G	Steam Generator
SDD	Software Design Description
SIDR	System Integration Deficiency Report
SIL	Software Integrity Level
SQAP	System Quality Assurance Plan
SRS	Software Requirements Specification
SVT	Software Verification Test
SVVP	Software Verification and Validation Plan
TCM	Triconex Communications Module
TiB	Test-in-Bypass
TiT	Test-in-Trip
TS1131	TriStation 1131
TSAP	TriStation Application Project
TTD	Trip Time Delay
VTP	Validation Test Plan
VTs	Validation Test Specification

4.3 Abbreviations

None

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	17 of 138	Date:	04/04/2014

5 Test Specification Identifier

This document is used as the system validation test specification for all protection set Tricons in the Diablo Canyon Power Plant Process Protection System Replacement Project. There are no other system validation test specifications for Tricon protection set.

This section discusses the overall identifier assignment scheme in the test design specification. Figure 2 shows the overall structure of the verification test documents for the PPS Project.




Figure 2: Overall Validation Test Document Structure.

- One Validation Test Plan is developed for the entire PPS Project (993754-1-813).
- One Validation Test Specification is generated for the entire PPS Project (993754-1-812).
- One Hardware Validation Test (HVT) Procedures and one Factory Acceptance Test (FAT) Procedure are specified for each PPS Protection Set. There are total four (4) sets of Hardware Validation Test Procedures and four (4) sets of Factory Acceptance Test Procedure.
- Each HVT Procedure has one appendix excel file (of test cases).
- Each FAT Procedure has multiple appendices excel file and word file (of test cases).

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	18 of 138	Date:	04/04/2014

The identifier assignment scheme is developed in accordance with PPM 4.0, *Project Document and Date Control*, and PMP Appendix B. The unique identifier assigned to this design specification is 993754-1-812. The identifiers assigned to the Hardware Validation Test Procedures and Factory Acceptance Test Procedures are shown below.

Protection Set Number	HVT Procedure Document Number (MS Word File)	FAT Procedure Document Number (MS Word File)
PS I	993754-11-902-0	993754-11-902-1
PS II	993754-12-902-0	993754-12-902-1
PS III	993754-13-902-0	993754-13-902-1
PS IV	993754-14-902-0	993754-14-902-1

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	19 of 138	Date:	04/04/2014

6 Features to be Tested

This section describes the features (i.e., functional, performance, and other requirements) to be tested. It specifically identifies the features that apply to each of the four V10 Tricon Protection Sets, as well as to the port aggregator. Not all test item features will be validation tested. See Section 7 for identification of features that will not be tested, including justification for not testing those features during validation testing.

6.1 Hardware Validation Testing

Hardware validation testing, under IOM process, involves substantial hardware verification activity. HVT assesses whether the completed V10 Tricon Protection Sets satisfy the requirements specified in their respective hardware requirements specifications (HRSs). The Tricon platform is supplied with certificates of conformance for the internal components of the platform. No verification testing of those components is required. However, as further verification of the assembled hardware, the following features are tested as part of hardware validation testing:

- Tricon Power modules
- Tricon I/O modules
- I/O module points, including spare points specified in drawings or the HRS
- Tricon Communication Modules interface with MWS
- Loop Instrument power supplies

6.2 System Validation Testing

System validation testing assesses whether the completed V10 Tricon Protection Sets satisfy the requirements specified in their respective software requirements specifications (SRSs). The FRS [Ref 3.1.2], and IRS [Ref 3.1.4] provide the system-level requirements. The requirements applicable to the V10 Tricon (i.e., InvenSys scope of supply) were translated into software and hardware requirements, and those are the basis of validation testing.

System validation testing addresses the requirements categories shown in Table 2, taken from the indicated sections of the SRS.

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	20 of 138	Date:	04/04/2014

Table 2: V10 Tricon Protection Set Requirements Categories

SRS Section	Requirements Category
3.1 External Interface Requirements	
3.1.1	External Systems
3.1.2	Inputs/Outputs
3.1.3	User Interfaces
3.1.4	Hardware Interfaces
3.1.5	Software Interfaces
3.1.6	Communications Interfaces
3.2 External Input/Output	
3.2.1	Analog Output Signals
3.2.2	Analog Input Signals
3.2.3	Discrete Input Signals
3.2.4	Discrete Output Signals
3.3 Functional Requirements	
3.3.1	System Diagnostics
3.3.2	Applicable To All
3.3.3	Wide Range Reactor Coolant Temperature
3.3.4	Wide Range Reactor Coolant Pressure
3.3.5	Delta Temperature – Temperature Average (DTTA)
3.3.6	Pressurizer Level
3.3.7	Pressurizer Vapor Temperature
3.3.8	Steamflow
3.3.9	Steamline Break Protection
3.3.10	Steam Generator Narrow Range Level
3.3.11	Turbine Impulse Chamber Pressure
3.7 Software System Attributes	
3.7.4	Security
3.7.5	Maintainability

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification			
Revision:	1	Page:	21 of 138	Date:	04/04/2014	

7 Features not to be Tested

This section describes all those requirements against which the V10 Tricon Protection Sets will not be validated.

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	22 of 138	Date:	04/04/2014

8 Test Approach Refinements

8.1 Validation Techniques

For the safety-related DCPD project, Inven·sys IV&V engineers employ rigorous validation testing techniques to ensure quality of the Tricon hardware and Tricon application software. The validation techniques facilitate both dynamic testing and static testing of the TSAP functionality.

8.1.1 Techniques for System Validation

During the Requirements Phase of the DCPD project, IV&V engineers employ the techniques below to validate four (4) system Protection Sets. The techniques are grouped under either dynamic testing or static testing.

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	23 of 138	Date:	04/04/2014

P

8.2 Hardware Validation Testing

Hardware validation testing validates the V10 Tricon Protection Sets' hardware against their respective HRSSs. The HVT purpose and scope are defined in the validation test plan. That plan provides a basic description of the test approach. This document provides additional test approach information.

8.2.1 Hardware Configuration

The hardware being validated is the deliverable V10 Tricon Protection Set hardware for Protection Set I, Protection Set II, Protection Set III, and Protection Set IV. The V10 Tricon Protection Sets' components are provided with certificates of conformance from the IOM Tricon manufacturing facility. Prior to hardware validation testing, the hardware is assembled in the IOM Lake Forest facility, in a climate-controlled, secure test environment. All four V10 Tricon Protection Sets are received, assembled, and tested in this facility, at essentially the same time.

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification			
Revision:	1	Page:	24 of 138	Date:	04/04/2014	

8.2.2 Hardware Validation Test Prerequisites

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	25 of 138	Date:	04/04/2014

8.2.3 Outline of Hardware Validation Testing

HVT is performed in parallel (not necessarily “simultaneously”; i.e., in lock step) on each of the four V10 Tricon Protection Sets.

The testing first verifies that the hardware configuration is correct. This is accomplished through a series of inspections, power-on tests, and calibration verification steps, to confirm the hardware configuration conforms to design documentation and is in proper working order.

Testing continues via the execution of the hardware validation test procedures, which comprise the hardware validation test cases. (These tests identify the set of hardware validation tests that will sufficiently verify and validate the Tricon Protection Sets against their design descriptions and requirements specifications.)

Per the software verification and validation plan (SVVP) [Ref 3.2.4]; HVT results are documented in the hardware validation test report.

8.3 System Validation Testing

System Validation Testing (SysVT) validates the V10 Tricon Protection Sets against their respective software requirements specifications.

The test targets are the four deliverable V10 Tricon platforms loaded with the four deliverable TriStation application projects (TSAPs), each one developed specifically for a specific V10 Tricon Protection Set: Protection Set I, Protection Set II, Protection Set III, and Protection Set IV.

SysVT is performed on each V10 Tricon Protection Set using (via) Factory Acceptance Test procedure (FAT) by Nuclear IV&V personnel, supported by Nuclear Delivery personnel and Nuclear QA personnel. The tests may be witnessed by PG&E representatives.

Before System validation testing can begin on any individual V10 Tricon Protection Set, the following prerequisites must be met, in the order shown, for that V10 Tricon Protection Set.

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	26 of 138	Date:	04/04/2014

8.3.3 Test Anomalies

In the event a V10 Tricon Protection Set is found to be in nonconformance with its requirement specifications, or in case of any abnormal test conditions, the anomaly is documented on a System Integration Deficiency Report (SIDR), in accordance to PPM 6.0 and PPM 10.0, *Nonconformance and Corrective Action*. Software anomalies are also documented per PPM 7.0.

8.3.4 Test Environmental Conditions

System validation tests are carried out under the normal environmental conditions (temperature and humidity) of the Triconex facility.

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	27 of 138	Date:	04/04/2014

9 Test Identification

9.1 Hardware Validation Tests Identification

The hardware validation test procedures and test cases are developed in four separate documents, one for each of the V10 Tricons in Protection Set I, Protection Set II, Protection Set III, and Protection Set IV:

Title	Document Number
Protection Set I HVT Procedures	993754-11-902-0
Protection Set II HVT Procedures	993754-12-902-0
Protection Set III HVT Procedures	993754-13-902-0
Protection Set IV HVT Procedures	993754-14-902-0

These documents therefore specify all the hardware validation test procedures and their supporting test cases. Complete execution of these procedures, with acceptable results, constitutes validation of the V10 Tricon Protection Sets' hardware. No other hardware validation testing is necessary, prior to execution of the system validation tests.

9.1.1 Hardware Validation Test Case Identifier

The unique test case identifier will be used in two places:

1. In PTM as test case traceability tag
2. In Word file as test case number

The test case identifier has the following ID convention:

<Test Category>-<Protection Set>-<Group of Tests>-<Test Case Index>

Where:

Attributes	Description / Format / Acceptable Values
<Test Category>	<u>Description:</u> indicates the Test Category of the test case. <u>Format:</u> 3 characters are used to abbreviate the Test Category. <u>Acceptable Values:</u> • HVT (Hardware Validation Test)
<Protection Set>	<u>Description:</u> indicates the Protection Set to which the test case is assigned. <u>Format:</u> 2 digits are used. <u>Acceptable Values:</u> • 11 (Protection Set I) • 12 (Protection Set II) • 13 (Protection Set III) • 14 (Protection Set IV)
<Group of Tests>	<u>Description:</u> to indicate which Group of Test for each test case intends to verify. <u>Format:</u> 3 characters are used to abbreviate the Group of Tests. <u>Acceptable Values:</u> • PUT (Power-up Test) • FIO (Field Input/Output)

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	28 of 138	Date:	04/04/2014

< <i>Test Case Index</i> >	<u>Description:</u> to indicate the test case number. <u>Format:</u> 3 digits are used. <u>Acceptable Values:</u> • 1 ... 999
----------------------------	---

9.2 Hardware Validation Test Design

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	29 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	30 of 138	Date:	04/04/2014
					P

9.3 Factory Acceptance Tests Identification

The factory acceptance test procedures and test cases are developed in four separate documents, one for each of the V10 Tricons in Protection Set I, Protection Set II, Protection Set III, and Protection Set IV:

Title	Document Number
Protection Set I Factory Acceptance Test Procedures	993754-11-902-1
Protection Set II Factory Acceptance Test Procedures	993754-12-902-1
Protection Set III Factory Acceptance Test Procedures	993754-13-902-1
Protection Set IV Factory Acceptance Test Procedures	993754-14-902-1

These documents therefore specify all the factory acceptance test procedures and their supporting test cases. Complete execution of these procedures, with acceptable results, constitutes validation of the deliverable V10 Tricon Protection Sets. No other factory acceptance testing is necessary, prior to delivery of the V10 Tricon Protection Sets to PG&E.

9.3.1 Factory Acceptance Test Case Identifier

The unique test case identifier will be used in two places:

1. In PTM as test case traceability tag
2. In Word file as test case number

The test case identifier has the following ID convention:

<Test Category>-<Protection Set>-<Group of Tests>-<Test Case Index>

Where:

Attributes	Description / Format / Acceptable Values
<Test Category>	<u>Description:</u> indicates the Test Category of the test case. <u>Format:</u> 3 characters are used to abbreviate the Test Category. <u>Acceptable Values:</u> • FAT (Factory Acceptance Test)
<Protection Set>	<u>Description:</u> indicates the Protection Set to which the test case is assigned. <u>Format:</u> 2 digits are used. <u>Acceptable Values:</u> • 11 (Protection Set I) • 12 (Protection Set II) • 13 (Protection Set III) • 14 (Protection Set IV)

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	31 of 138	Date:	04/04/2014

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification			
Revision:	1	Page:	32 of 138	Date:	04/04/2014	

9.3.2 SRS Tag Traceability

In general, each test case identifier is traceable to a single or multiple requirement elements in the SRS. Each requirement element is tagged by a base requirement ID (R-#) or a derived requirement ID (DR-#), which is specified in the SRS.

The test cases traceability is documented in the initial revision of the Validation Test Specification. As the Validation Test Specification is updated with PG&E design inputs revision 9, it is also streamlined with the removal of the test cases traceability from this revision of the specification and moving forward. The test cases traceability will be part of the Implementation-phase PTM referenced by this specification.

The streamlining effort of moving the test cases traceability from the Validation Test Specification to the PTM complies with IEEE 829-1983 guidance on the test cases traceability and requirement coverage and completeness.

9.4 Factory Acceptance Tests Design

The following sections represent the general categories of V10 Tricon Protection Set features subject to system validation testing. Each section identifies system validation “tests” of those features.

The tests are assigned identifiers that are used as the test procedure identifiers. Only a brief description of the test is provided, the aim being only to identify the number and types of tests that make up factory acceptance testing. Test details are provided in the test procedures and test cases.

Tracing back to the SRS requirements is accomplished via the test identifier and the project traceability matrix.

9.4.1 External Interface Requirements

This test verifies that the Tricon TSAP satisfies the requirements imposed on the Tricon Protection Set to interface with other systems.

9.4.1.1 Inputs/Outputs

[NO REQUIREMENTS]

9.4.1.2 User Interfaces

[NO REQUIREMENTS]

9.4.1.3 Hardware Interfaces

This test verifies that the Tricon TSAP satisfies the requirements imposed on the Tricon Protection Set to interface with other systems.

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	33 of 138	Date:	04/04/2014

P

9.4.1.4 Manual Trip Switches and Indications

This test verifies that the Tricon TSAP satisfies the requirements imposed on the Manual Trip Switches and Indication.

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	34 of 138	Date:	04/04/2014

P

9.4.1.5 Manual Bypass Switches

This test verifies that the Tricon TSAP satisfies the requirements imposed on the Manual Bypass Switches and Indication.

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	35 of 138	Date:	04/04/2014
					P

9.4.1.6 Out-of-Service Switches (OOS)

This test verifies that the Tricon TSAP satisfies the requirements imposed on the Out-of-Service Switches and Indication.

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	36 of 138	Date:	04/04/2014

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	37 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification			
Revision:	1	Page:	38 of 138	Date:	04/04/2014	

9.4.1.7 Trip and Bypass Test Features

This test verifies that the Tricon TSAP satisfies the requirements imposed on the Trip and Bypass Test Features.

P

9.4.1.8 Software Interfaces

[NO REQUIREMENTS]

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification			
Revision:	1	Page:	39 of 138	Date:	04/04/2014	

9.4.1.9 Communication Interfaces

This test verifies that the Tricon TSAP satisfies the requirements utilize the TSAA protocol for runtime non-safety Ethernet communications.

P

9.4.2 External Input/Output

[NO REQUIREMENTS]

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification			
Revision:	1	Page:	40 of 138	Date:	04/04/2014	

9.4.3 Functional Requirements

9.4.3.1 System Diagnostics

This test verifies that the Tricon TSAP satisfies the requirement to provide capabilities for diagnostics and error handling of Tricon Protection Set System. This test design is created based on the function requirements of section 3.3.1 (System Diagnostic) in the SRS.

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification			
Revision:	1	Page:	41 of 138	Date:	04/04/2014	

9.4.3.2 Failure Alarms

This test verifies that the Tricon TSAP satisfies the requirement to provide Failure Alarm for Tricon Protection Set System. This test design is created based on the function requirements of section 3.3.1.2.2 (Failure Alarms) in the SRS.

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	42 of 138	Date:	04/04/2014

P

9.4.3.3 Trouble Alarms

This test verifies that the Tricon TSAP satisfies the requirement to provide Trouble Alarm for Tricon Protection Set System. This test design is created based on the function requirements of section 3.3.1.2.3 (Trouble Alarms) in the SRS.

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	43 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	44 of 138	Date:	04/04/2014

or Test Conditions	
--------------------	--

9.4.3.4 Bypass Alarms

This test verifies that the Tricon TSAP satisfies the requirement to provide Bypass Alarm for Tricon Protection Set System. This test design is created based on the function requirements of section 3.3.1.2.4 (Bypass Alarms) in the SRS.

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification			
Revision:	1	Page:	45 of 138	Date:	04/04/2014	

9.4.3.5 RTD Failure Alarms

This test verifies that the Tricon TSAP satisfies the requirement to provide RTD Failure Alarm for Tricon Protection Set System. This test design is created based on the function requirements in the SRS.

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	46 of 138	Date:	04/04/2014

P

9.4.3.6 Out-of-Service Alarms

This test verifies that the Tricon TSAP satisfies the requirement to provide Out-of-Service Alarm for Tricon Protection Set System. This test design is created based on the function requirements of section 3.3.1.2.6 (Out-of-Servcie Alarms) in the SRS.

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification			
Revision:	1	Page:	47 of 138	Date:	04/04/2014	

9.4.3.7 Remove From Service (RFS) Indication

This test verifies that the Tricon TSAP satisfies the requirement to provide an indication for each T_{Hot} or T_{Cold} signal if a signal has been removed from service.

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification			
Revision:	1	Page:	48 of 138	Date:	04/04/2014	

9.4.3.8 Time Response

This test verifies that the Tricon TSAP satisfies the requirements total throughput time shall not exceed 200 msec for Tricon Protection Set System. This test design is created based on the function requirements in the SRS.

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	49 of 138	Date:	04/04/2014
					P

Requirements Applicable to All Protective Functions

9.4.4 Online Test and Calibration Access

This test design is to verify the initiation (enabling) of the Online Test and Maintenance process. This test design is created base on the Online Test and Calibration Access of section 3.3.2.1.1 in the SRS.

9.4.4.1 Online Test and Calibration Access

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	50 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	51 of 138	Date:	04/04/2014

P

9.4.4.2 Test Analog Indication

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	52 of 138	Date:	04/04/2014

P

9.4.4.3 Annunciator Output

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	53 of 138	Date:	04/04/2014

9.4.4.4 Channel in Maintenance

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	54 of 138	Date:	04/04/2014
					P

9.4.4.5 Test-In-Trip

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	55 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	56 of 138	Date:	04/04/2014

P

9.4.4.6 Test-In-Bypass

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	57 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	58 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification			
Revision:	1	Page:	59 of 138	Date:	04/04/2014	

9.4.4.7 Tunable Constants and Setpoints

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification			P
Revision:	1	Page:	60 of 138	Date:	04/04/2014	

9.4.4.8 Data Retention after Power Cycle

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification			
Revision:	1	Page:	61 of 138	Date:	04/04/2014	

9.4.5 Wide Range Reactor Coolant Temperature

Purpose of this test design is to test the correctness of the Wide Range Reactor Coolant Temperature trip determination and its outputs. This test design is created based on the function requirements of section 3.3.3 (Wide Range Reactor Coolant Temperature) in the SRS.

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	62 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	63 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	64 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	65 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	66 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification			
Revision:	1	Page:	67 of 138	Date:	04/04/2014	

9.4.6 Wide Range Reactor Coolant Pressure

Purpose of this test design is to test the correctness of the Wide Range Reactor Coolant Pressure trip determination and its outputs. This test design is created based on the function requirements of section 3.3.4 (Wide Range Reactor Coolant Pressure) in the SRS.

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	68 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	69 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	70 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	71 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	72 of 138	Date:	04/04/2014

P

9.4.7 Delta Temperature – Temperature Average (DTTA)

Purpose of this test design is to test the correctness of the overall DTTA function trip determination and its outputs. This test design is created based on the function requirements of section 3.3.5 (Delta Temperature – Temperature Average) in the SRS.

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	73 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	74 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	75 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	76 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	77 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	78 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	79 of 138	Date:	04/04/2014

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	80 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	81 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	82 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	83 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	84 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	85 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	86 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	87 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	88 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	89 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	90 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification			
Revision:	1	Page:	91 of 138	Date:	04/04/2014	

9.4.8 Pressurizer Level

Purpose of this test design is to test the correctness of the Pressurizer Level function trip determination and its outputs. This test design is created based on the function requirements of section 3.3.6 (Pressurizer Level) in the SRS.

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	92 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	93 of 138	Date:	04/04/2014

P

9.4.9 Pressurizer Vapor Temperature

Purpose of this test design is to test the correctness of the Pressurizer Vapor Temperature function trip determination and its outputs. This test design is created based on the function requirements of section 3.3.7 (Pressurizer Vapor Temperature) in the SRS.

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	94 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	95 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	96 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification			
Revision:	1	Page:	97 of 138	Date:	04/04/2014	

9.4.10 Steamflow

Purpose of this test design is to test the correctness of the Steamflow Compensation determination and its outputs. This test design is created based on the function requirements of section 3.3.8 (Steamflow) in the SRS.

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	98 of 138	Date:	04/04/2014

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	99 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	100 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	101 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	102 of 138	Date:	04/04/2014
					P

9.4.11 Steamline Break Protection

Purpose of this test design is to test the correctness of the Steamline Break Protection function trip determination and its outputs. This test design is created based on the function requirements of section 3.3.9 (Steamline Break Protection) in the SRS.

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	103 of 138	Date:	04/04/2014

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	104 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	105 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	106 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	107 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	108 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	109 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	110 of 138	Date:	04/04/2014

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	111 of 138	Date:	04/04/2014

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	112 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	113 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	114 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	115 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	116 of 138	Date:	04/04/2014

P

9.4.12 Steam Generator Narrow Range Level

Purpose of this test design is to test the correctness of the Steam Generator Narrow Range Level function trip determination and its outputs. This test design is created based on the function requirements of section 3.3.10 (Steam Generator Narrow Range Level) in the SRS.

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	117 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	118 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	119 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	120 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	121 of 138	Date:	04/04/2014

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	122 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	123 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	124 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	125 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	126 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	127 of 138	Date:	04/04/2014

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	128 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	129 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	130 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification			
Revision:	1	Page:	131 of 138	Date:	04/04/2014	

9.4.13 Turbine Impulse Chamber Pressure

Purpose of this test design is to test the correctness of the Turbine Impulse Chamber Pressure function trip determination and its outputs. This test design is created based on the function requirements of section 3.3.11 (Turbine Impulse Chamber Pressure) in the SRS.

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	132 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	133 of 138	Date:	04/04/2014

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	134 of 138	Date:	04/04/2014

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	135 of 138	Date:	04/04/2014

9.4.14 Security

Purpose of this test design is to test the system logon access to the Tricon Protection Set TSAP via the MWS will be administratively control using physical security and passwork logon security measures.

P

9.4.15 Maintainability

Purpose of this test design is to test the capability to place and maintain multiple channels Out of Service (Trip or bypass).

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification		
Revision:	1	Page:	136 of 138	Date:	04/04/2014
					P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification			
Revision:	1	Page:	137 of 138	Date:	04/04/2014	

10 Feature Pass / Fail Criteria

Two methods, one qualitative and one quantitative, are used to establish the pass/fail criteria. The pass/fail criteria are specified within each of the test cases. Alternately, the test procedure may specify the pass/fail criteria, for test cases in which pass/fail is dependent on the specific test procedure employed.

P

Document:	993754-1-812	Title:	DCPP PPS Validation Test Specification			
Revision:	1	Page:	138 of 138	Date:	04/04/2014	