

DUKE POWER COMPANY
OCONEE NUCLEAR STATION

UNIT 1, CYCLE 6
STARTUP TESTING SUMMARY

JULY 1980

8007220483

DUKE POWER COMPANY
OCONEE NUCLEAR STATION
UNIT 1, CYCLE 6
STARTUP TESTING SUMMARY

I. INTRODUCTION

The Startup Test Program for Oconee Unit 1, Cycle 6 consisted of pre-critical tests, zero power physics tests, and power escalation tests. This report provides a summary of the zero power and power escalation test results and includes, where appropriate, comparisons of measured and predicted values of important core parameters. The test methodology and acceptance criteria used in the Oconee Unit 1, Cycle 6 Startup Test Program are in accordance with the "Oconee Nuclear Station Generic Startup Physics Test Program", submitted to the staff on July 11, 1980.

Pre-critical testing for Oconee Unit 1, Cycle 6 involved measurement of the control rod drop times. All rods were verified to fall to 75% insertion within 1.40 seconds after release.

The zero power physics testing was initiated on February 23, 1980, and was completed on February 26, 1980. Testing was conducted with the reactor at Hot Zero Power conditions (532°F, 2155 psig, and 0% FP). The core parameters measured included all-rods-out critical boron concentration, isothermal temperature and moderator coefficients of reactivity, individual control rod groups and total group reactivity worths, core symmetry/ejected rod worth measurements, and differential boron worth measurements. The results are described in Section II.

Following satisfactory completion of zero power physics testing, the power escalation testing began on February 26, 1980 and was completed on March 26, 1980. The power escalation tests included core power distribution measurements at approximately 40% FP, 75% FP and 100% FP, and measurements of reactivity coefficients at power. Section III summarizes the results of these tests.

II. ZERO POWER PHYSICS TESTING (ZPPT)

The approach to initial criticality of Cycle 6 commenced on February 23, 1980, with the reactor at hot shutdown conditions (532°F, 2155 psig). The control rods were withdrawn from the core and a continuous, regulated deboration of the Reactor Coolant System (RCS) was started. During the deboration, the reactor's neutron population changes were monitored with an inverse multiplication plot. Initial criticality was achieved at 0530 hours on February 25, 1980, with Control Rod Group 7 at 100% withdrawn, Group 8 at 37.5% withdrawn, and an RCS boron concentration of 1441 ppm.

Reactor power was stabilized and held at zero power while a series of physics tests were performed. These tests and their results are given in Table 1. All acceptance criteria were satisfactorily met.

III. POWER ESCALATION TESTING (PET)

Power escalation of Oconee 1, Cycle 6 started on February 26, 1980. Testing of the reactor was performed at test plateaus of 40%, 75%, and 100% full power. On March 26, 1980, with all testing, data reduction, and analyses completed and all test results verified as acceptable for all test plateaus, the Oconee 1 Cycle 6 Power Escalation Test was declared complete.

The results of the testing performed at the various test plateaus are given in Tables 2 and 3 and in Figures 1 through 6. All acceptance criteria were satisfactorily met.

TABLE 1
OCONEE 1 CYCLE 6 ZPPT RESULTS

PARAMETER MEASURED	RELEVANT REACTOR CONDITIONS	MEASURED VALUE	PREDICTED VALUE	DEVIATION*	MAX. ACCEPTABLE DEVIATION
All Rods Out Boron Conc.	CRA Gp 7 @ 100% WD	1430	1475	45 ppm	±50 ppm
Temperature Coefficient 1	CRA Gp 5 @ 6.3% WD 1108 ppm Boron	-7.88×10^{-5} %ΔK/K per °F	-8.30×10^{-5} %ΔK/K per °F	-0.42×10^{-5} %ΔK/K per °F	$\pm 3.0 \times 10^{-5}$ %ΔK/K per °F
Moderator Coefficient 1	CRA Gp 5 @ 6.3% WD 1108 ppm Boron	-6.02×10^{-5} %ΔK/K per °F	-6.44×10^{-5} %ΔK/K per °F	-0.42×10^{-5} %ΔK/K per °F	$\pm 3.0 \times 10^{-5}$ %ΔK/K per °F
Temperature Coefficient 2	CRA Gp 7 @ 82.3% WD 1420 ppm Boron	-0.16×10^{-5} %ΔK/K per °F	-1.32×10^{-5} %ΔK/K per °F	1.16×10^{-5} %ΔK/K per °F	$\pm 3.0 \times 10^{-5}$ %ΔK/K per °F
Moderator Coefficient 2	CRA Gp 7 @ 82.3% WD 1420 ppm Boron	$+1.68 \times 10^{-5}$ %ΔK/K per °F	$+0.52 \times 10^{-5}$ %ΔK/K per °F	-1.16×10^{-5} %ΔK/K per °F	$\pm 3.0 \times 10^{-5}$ %ΔK/K per °F
CRA Gp 5 Integral Worth	N/A	1.00 %ΔK/K	1.02 %ΔK/K	2.0%	±15%
CRA Gp 6 Integral Worth	N/A	0.89 %ΔK/K	0.97 %ΔK/K	9.0%	±15%
CRA Gp 7 Integral Worth	N/A	1.38 %ΔK/K	1.39 %ΔK/K	0.7%	±15%
Total Worth of Groups 5,6, & 7	N/A	3.27 %ΔK/K	3.38 %ΔK/K	3.4%	±10%

TABLE 1 (Cont'd)
 OCONEE 1 CYCLE 6 ZPPT RESULTS

PARAMETER MEASURED	RELEVANT REACTOR CONDITIONS	MEASURED VALUE	PREDICTED VALUE	DEVIATION*	MAX. ACCEPTABLE DEVIATION															
Differential Boron Worth	1259 ppm Average	1.027%ΔK/K per 100 ppm	0.922%ΔK/K per 100 ppm	-10.2%	±15% Deviation															
Pseudo Ejected Rod Worth (Rod 6-4)	Gp 5 @ 4.6 WD	0.44 %ΔK/K	0.42 %ΔK/K	-2.3%	±20%															
Symmetry Checks	N/A	<table border="1"> <thead> <tr> <th>Core Location</th> <th>Rod</th> <th>Measured</th> </tr> </thead> <tbody> <tr> <td>N-12</td> <td>6-4</td> <td>0.40 %ΔK/K</td> </tr> <tr> <td>N-4</td> <td>6-6</td> <td>0.40 %ΔK/K</td> </tr> <tr> <td>D-4</td> <td>6-8</td> <td>0.45 %ΔK/K</td> </tr> <tr> <td>D-12</td> <td>6-2</td> <td>0.43 %ΔK/K</td> </tr> </tbody> </table>	Core Location	Rod	Measured	N-12	6-4	0.40 %ΔK/K	N-4	6-6	0.40 %ΔK/K	D-4	6-8	0.45 %ΔK/K	D-12	6-2	0.43 %ΔK/K	N/A	4.8% 4.8% 7.1% 2.4%	±20% From Average Measured Value
Core Location	Rod	Measured																		
N-12	6-4	0.40 %ΔK/K																		
N-4	6-6	0.40 %ΔK/K																		
D-4	6-8	0.45 %ΔK/K																		
D-12	6-2	0.43 %ΔK/K																		

*Deviation = Predicted-Measured; %Deviation = $\frac{\text{predicted} - \text{measured}}{\text{measured}} \times 100$

TABLE 2
 OCONEE 1 CYCLE 6 PET RESULTS
 TABULATED RESULTS OF MINIMUM DNBR AND MAXIMUM LHR CALCULATIONS

POWER LEVEL %FP	WORST CASE MAXIMUM LINEAR HEAT RATE (KW/FT)	MAXIMUM ACCEPTABLE WORST CASE MAXIMUM LHR (KW/FT)	WORST CASE MINIMUM DNBR	EXTRA- ¹ POLATION POWER LEVEL	WORST ² CASE EXTRA- POLATED MAXIMUM LHR (KW/FT)	MAXIMUM ACCEPTABLE WORST CASE EXTRAP. MAXIMUM LHR (KW/FT)	WORST ² CASE EXTRA- POLATED MINIMUM DNBR	MINIMUM ACCEPTABLE WORST CASE EXTRAP. MINIMUM DNBR
37.73	4.49	15.5	9.96	85.0	10.22	20.15	4.90	1.30
74.82	8.47	15.5	4.56	105.5	12.15	20.15	2.82	1.30
99.07	11.64	15.5	3.24	105.5	12.61	20.15	2.75	1.30

¹The extrapolation power level is the overpower trip setpoint of the next power level plateau in the escalation sequence.

²All cases extrapolated to 105.5%FP.

TABLE 3
 OCONEE 1 CYCLE 6 PET RESULTS
 REACTIVITY COEFFICIENTS AT POWER

<u>PARAMETER</u>	<u>MEASURED VALUE</u>	<u>ACCEPTANCE CRITERION</u>
Hot Full Power Temperature Coefficient, BOC	$-0.92 \times 10^{-4}(\Delta K/K)/^{\circ}F$	Less than $-0.144 \times 10^{-4}(\Delta K/K)/^{\circ}F$
Hot Full Power Temperature Coefficient extrapolated to EOC	$-2.66 \times 10^{-4}(\Delta K/K)/^{\circ}F$	More than $-3.0 \times 10^{-4}(\Delta K/K)/^{\circ}F$
Hot Full Power Power Coefficient	$-0.84 \times 10^{-5}(\Delta K/K)/\%FP$	Less than $-0.55 \times 10^{-4}(\Delta K/K)/\%FP$

FIGURE 1
 OCONEE 1 CYCLE 6 PET RESULTS
 40%FP RADIAL PEAKING FACTORS

	8	9	10	11	12	13	14	15
	0.89	1.08	0.86	1.16	1.05	1.28	1.12	0.70
H	1.00	1.16	0.93	1.18	1.09	1.23	1.10	0.66
		0.98	0.85	0.96	1.21	1.08	1.27	0.67
K		1.07	0.89	1.02	1.21	1.06	1.18	0.64
			0.85	1.20	1.19	1.33	1.03	0.55
		L	0.92	1.21	1.16	1.26	1.06	0.50
				1.08	1.29	0.99	0.94	
			M	1.10	1.26	1.01	0.92	
					0.96	1.04	0.57	
				N	0.99	1.03	0.56	

Largest Measured Peak = 1.33
 Largest Predicted Peak = 1.26
 Deviation From Measured = -5.26%
 Acceptance Criterion = ±8.0%

0	0.61	Measured
	0.62	Predicted

Core Conditions for Predicted Peaking Factors

Group 6 = 100% wd
 Group 7 = 87.1% wd
 Group 8 = 28.8% wd
 Imbalance = +0.10%
 Core Burnup = 2.0 EFPD

Core Conditions for Measured Peaking Factors

Group 6 = 100% wd
 Group 7 = 88.3% wd
 Group 8 = 29.1% wd
 Imbalance = -2.21%
 Tilt WX = +1.52%
 XY = +0.13%
 YZ = -1.17%
 ZW = -0.46%

Core Burnup = 0.74 EFPD

FIGURE 2
 OCONEE 1 CYCLE 6 PET RESULTS
 40% FP TOTAL PEAKING FACTORS

	8	9	10	11	12	13	14	15
	1.08	1.32	1.04	1.37	1.23	1.51	1.31	0.84
H	1.16	1.36	1.10	1.35	1.27	1.46	1.29	0.78
		1.16	1.08	1.14	1.48	1.30	1.49	0.78
K		1.26	1.09	1.17	1.44	1.29	1.40	0.76
			1.02	1.48	1.59	1.62	1.22	0.64
		L	1.07	1.43	1.50	1.51	1.25	0.60
				1.29	1.58	1.14	1.13	
		M		1.28	1.49	1.17	1.09	

Largest Measured Peak = 1.62
 Largest Predicted Peak = 1.51
 Deviation From Measured = -6.79%
 Acceptance Criterion = ±12.0%

	1.12	1.22	0.68
N	1.14	1.21	0.66

	0.70	Measured
0	0.72	Predicted

Core Conditions for Predicted Peaking Factors

Group 6 = 100% wd
 Group 7 = 87.1% wd
 Group 8 = 28.8% wd
 Imbalance = 0.10%
 Core Burnup = 2 EFPD

Core Conditions for Measured Peaking Factors

Group 6 = 100% wd
 Group 7 = 88.3% wd
 Group 8 = 29.1% wd
 Imbalance = -2.21%
 Tilt WX = +1.52%
 XY = +0.13%
 YZ = -1.17%
 ZW = -0.46%

Core Burnup = 0.74 EFPD

FIGURE 3
 OCONEE 1 CYCLE 6 PET RESULTS
 75% FP RADIAL PEAKING FACTORS

	8	9	10	11	12	13	14	15
H	0.92 1.00	1.10 1.15	0.88 0.94	1.18 1.18	1.04 1.09	1.26 1.22	1.11 1.10	0.71 0.67
K		1.00 1.07	0.87 0.90	0.97 1.02	1.20 1.20	1.07 1.06	1.25 1.17	0.67 0.65
L			0.87 0.93	1.19 1.21	1.17 1.15	1.31 1.25	1.05 1.06	0.54 0.52
M				1.07 1.09	1.29 1.24	0.98 1.01	0.93 0.93	

Largest Measured Peak = 1.31
 Largest Predicted Peak = 1.25
 Deviation From Measured = -4.58%
 Acceptance Criterion = ±5.0%

	N	0.96 0.99	1.04 1.04	0.58 0.57
--	---	--------------	--------------	--------------

Core Conditions for Predicted Peaking Factors

Group 6 = 100% wd
 Group 7 = 87.1% wd
 Group 8 = 25.5% wd
 Imbalance = 2.04%
 Core Burnup = 3 EFPD

	0	0.61 0.63	Measured Predicted
--	---	--------------	-----------------------

Core Conditions for Measured Peaking Factors

Group 6 = 100% wd
 Group 7 = 86.7% wd
 Group 8 = 25.6% wd
 Imbalance = -3.87%
 Tilt WX = +1.91%
 XY = +0.05%
 YZ = -1.38%
 ZW = -0.57%

Core Burnup = 2.42 EFPD

FIGURE 4
 OCONEE 1 CYCLE 6 PET RESULTS
 75% FP TOTAL PEAKING FACTORS

	8	9	10	11	12	13	14	15
	1.09	1.33	1.04	1.36	1.18	1.46	1.29	0.82
H	1.14	1.34	1.08	1.39	1.31	1.49	1.33	0.81
		1.17	1.08	1.09	1.44	1.28	1.49	0.77
K		1.24	1.07	1.22	1.49	1.33	1.43	0.80
			1.00	1.40	1.49	1.58	1.20	0.63
		L	1.12	1.49	1.57	1.56	1.29	0.63
				1.23	1.52	1.12	1.08	
		M		1.34	1.54	1.22	1.13	

Largest Measured Peak = 1.58
 Largest Predicted Peak = 1.57
 Deviation From Measured = -0.63%
 Acceptance Criterion = ±7.5%

	N	1.07	1.19	0.67
		1.20	1.25	0.70

	0	0.70	Measured
		0.76	Predicted

Core Conditions for Predicted Peaking Factors

Group 6 = 100% wd

Group 7 = 87.1% wd

Group 8 = 25.5% wd

Imbalance = 2.04%

Core Burnup = 3 EFPD

Core Conditions for Measured Peaking Factors

Group 6 = 100% wd

Group 7 = 86.7% wd

Group 8 = 25.6% wd

Imbalance = -3.87%

Tilt WX = +1.91%
 XY = +0.05%
 YZ = -1.38%
 ZW = -0.57%

Core Burnup = 2.42 EFPD

FIGURE 5
 OCONEE 1 CYCLE 6 PET RESULTS
 100% FP RADIAL PEAKING FACTORS

	8	9	10	11	12	13	14	15
	0.93	1.12	0.89	1.18	1.04	1.25	1.10	0.71
H	1.00	1.15	0.94	1.17	1.08	1.21	1.10	0.68
		1.02	0.88	0.98	1.21	1.06	1.23	0.68
K		1.07	0.90	1.02	1.19	1.06	1.17	0.66
			0.88	1.20	1.16	1.30	1.05	0.54
		L	0.93	1.20	1.14	1.24	1.06	0.53
				1.07	1.28	0.97	0.94	
			M	1.09	1.24	1.01	0.94	

Largest Measured Peak = 1.30
 Largest Predicted Peak = 1.24
 Deviation From Measured = -4.62%
 Acceptance Criterion = ±5.0%

	0.96	1.04	0.58
N	1.00	1.04	0.59

Core Conditions for Predicted Peaking Factors

Group 6 = 100% wd
 Group 7 = 87.1% wd
 Group 8 = 22.3% wd
 Imbalance = +0.22%
 Core Burnup = 4 EFPD

	0.61	Measured
0	0.64	Predicted

Core Conditions for Measured Peaking Factors

Group 6 = 100% wd
 Group 7 = 84.9% wd
 Group 8 = 21.3% wd
 Imbalance = -5.8%
 Tilt WX = +1.41%
 XY = -0.17%
 YZ = -0.62%
 ZW = -0.61%

Core Burnup = 6.15 EFPD

FIGURE 6
 OCONEE 1 CYCLE 6 PET RESULTS
 100% FP TOTAL PEAKING FACTORS

	8	9	10	11	12	13	14	15
	1.11	1.36	1.06	1.41	1.18	1.48	1.30	.84
H	1.16	1.35	1.10	1.37	1.30	1.46	1.30	.81
		1.20	1.11	1.13	1.47	1.29	1.50	0.79
K		1.25	1.09	1.21	1.47	1.31	1.40	0.79
			1.07	1.43	1.46	1.58	1.24	0.63
		L	1.12	1.48	1.57	1.54	1.28	0.64
				1.25	1.53	1.14	1.11	
		M		1.33	1.53	1.22	1.13	

Largest Measured Peak = 1.58
 Largest Predicted Peak = 1.57
 Deviation From Measured = -0.63%
 Acceptance Criterion = ±7.5%

N	1.10	1.24	0.68
	1.19	1.24	0.70

0	0.73	Measured
	0.76	Predicted

Core Conditions for Predicted Peaking Factors

Group 6 = 100% wd
 Group 7 = 87.1% wd
 Group 8 = 22.3% wd
 Imbalance = +0.22%
 Core Burnup = 4 EFPD

Core Conditions for Measured Peaking Factors

Group 6 = 100% wd
 Group 7 = 84.9% wd
 Group 8 = 21.3% wd
 Imbalance = -5.8%
 Tilt WX = +1.41%
 XY = -0.17%
 YZ = -0.62%
 ZW = -0.61%

Core Burnup = 6.15 EFPD