

NRC DISTRIBUTION FOR PART 50 DOCKET MATERIAL

TO: MR B C RUSCHE

FROM: DUKE POWER CO  
CHARLOTTE, NC  
W O PARKER, JR

DATE OF DOCUMENT

**8-27-76**

DATE RECEIVED

**9-8-76**

LETTER  
 ORIGINAL  
 COPY

NOTORIZED  
 UNCLASSIFIED

PROP

INPUT FORM

NUMBER OF COPIES RECEIVED

**1 SIGN**

DESCRIPTION

LTR REF OUR 6-30-76 LTR.....TRANS THE FOLLOWING.....

PLANT NAME: **OCONEE**

ENCLOSURE

OCONEE NUCLEAR STATION UNIT 2 CYCLE 2 ZERO POWER PHYSICS TEST REPORT.....

**ACKNOWLEDGED**  
**DO NOT REMOVE**

SAFETY

FOR ACTION/INFORMATION

ENVIRO **9-14-76 RKB**

ASSIGNED AD:  
BRANCH CHIEF: **(6) Schwence**  
PROJECT MANAGER:  
LIC. ASST.: **(17) S. Sheppard**

ASSIGNED AD:  
BRANCH CHIEF:  
PROJECT MANAGER:  
LIC. ASST.:

INTERNAL DISTRIBUTION

<input checked="" type="checkbox"/> REG FILE	SYSTEMS SAFETY	PLANT SYSTEMS	SITE SAFETY &
<input checked="" type="checkbox"/> NRC PDR	HEINEMAN	TEDESCO	ENVIRO ANALYSIS
<input checked="" type="checkbox"/> I & E (2)	SCHROEDER	BENAROYA	DENTON & MULLER
OELD (2)		LAINAS	
GOSSICK & STAFF	ENGINEERING	IPPOLITO	ENVIRO TECH.
MIPC	MACCARRY	KIRKWOOD	ERNST
CASE	KNIGHT		BALLARD
HANAUER	SIHWEIL	OPERATING REACTORS	SPANGLER
HARLESS	PAWLICKI	STELLO	
			SITE TECH.
PROJECT MANAGEMENT	REACTOR SAFETY	OPERATING TECH.	GAMMILL
BOYD	ROSS	<input checked="" type="checkbox"/> EISENHUT	STEPP
P. COLLINS	NOVAK	<input checked="" type="checkbox"/> SHAO	HULMAN
HOUSTON	ROSZTOCZY	<input checked="" type="checkbox"/> BAER	
PETERSON	CHECK	<input checked="" type="checkbox"/> BUTLER	SITE ANALYSIS
MELTZ		<input checked="" type="checkbox"/> GRIMES	VOLLMER
HELTEMES	AT & I		BUNCH
SKOVHOLT	SALTZMAN		<input checked="" type="checkbox"/> J. COLLINS
	RUTBERG		KREGER

EXTERNAL DISTRIBUTION

LPDR: **WALHALLA, SC**  
 TIC:  
 NSIC:  
ASLB:  
ACRS CYS/6 HOLDING SENT

NAT. LAB:  
REG. VIE.  
LA PDR  
CONSULTANTS

BROOKHAVEN NAT. LAB  
ULRIKSON (ORNL)

CONTROL NUMBER

**9165**

DUKE POWER COMPANY

POWER BUILDING


422 SOUTH CHURCH STREET, CHARLOTTE, N. C. 28242

WILLIAM O. PARKER, JR.  
VICE PRESIDENT  
STEAM PRODUCTION

TELEPHONE: AREA 704  
373-4083

Regulatory Docket File

August 27, 1976



Mr. Benard C. Rusche, Director  
Office of Nuclear Reactor Regulation  
U. S. Nuclear Regulatory Commission  
Washington, D. C. 20555

Attention: Mr. A. Schwencer, Chief  
Operating Reactors Branch No. 1




Re: Oconee Nuclear Station  
Docket Nos. 50-269, -270, -287

Dear Mr. Rusche:

Attached is the Oconee Unit 2, Cycle 2 Zero Power Physics Test Report, which provides a comparison of the predicted core physics parameters with those measured during the Cycle 2 zero power physics test program of Oconee Unit 2. This report is submitted in conformance with the Commission's request as specified in the safety evaluation report accompanying your letter of June 30, 1976.

Very truly yours,

  
William O. Parker, Jr.

EDB/PMA:vr  
Attachment

OCONEE NUCLEAR STATION  
UNIT 2

CYCLE 2 ZERO POWER PHYSICS TEST REPORT

The Cycle 2 startup test program for Oconee Unit 2 consisted of pre-critical tests, zero power physics tests, and power escalation tests. This report provides a summary of the zero power test results and includes comparisons of measured and predicted values of important core parameters.

The Cycle 2 zero power testing was initiated on July 8, 1976, and consisted of critical boron concentration and boron worth measurement, temperature reactivity coefficient measurement, control group worth measurement, and ejected rod worth measurements. All tests were conducted at hot zero power conditions (532°F, 2155 psig, and 0 %FP). A summary of the results of these tests follows:

1. Critical Boron Concentration and Boron Worth Measurement

Deboration to criticality was started with an initial Reactor Coolant System boron concentration of 1835 ppmb, and criticality was achieved with a boron concentration of 1420 ppmb. The boron concentration for the all-rods-out condition was determined to be 1426 ppmb. This value differed by only 4 ppmb from the predicted value of 1430 ppmb and was well within the acceptance criterion requiring agreement within 100 ppmb.

The differential boron worth was measured to be 1.03%  $\Delta k/k/100$  ppmb. This value was within 2.2 percent of the predicted worth of 1.008%  $\Delta k/k/100$  ppmb and met the acceptance criterion requiring agreement within 10 percent.

2. Temperature Reactivity Coefficient Measurement

Temperature reactivity coefficients were determined for the condition in which all control rods were fully withdrawn and for the condition in which only the safety rods (Groups 1-4) were withdrawn.

Table 1 compares the results of the measurements with their respective predicted values, and it is seen that the test results were within the acceptance criterion limit.

3. Control Rod Group Worth Measurement

Table 2 summarizes the results of the control rod group worth measurements. As indicated, measured values of all control rod group worths are within acceptance tolerances. The most important quantity among control rod group worths is the total group worth, and it is note worthy that the measured and predicted values of the total group worth are in remarkable agreement (within 1.7 percent of each other).

4. Ejected Rod Worth Measurement

The value of the worst case ejected rod worth was measured to be 0.51%  $\Delta k/k$ , as compared to the predicted value of 0.59%  $\Delta k/k$ , and is well below the maximum allowable value of 1.0%  $\Delta k/k$ .

TABLE 1

COMPARISON OF PREDICTED TEMPERATURE COEFFICIENTS  
WITH THOSE MEASURED DURING ZERO POWER PHYSICS TESTS

	<u>Measured Value</u> ( $10^{-4} \Delta k/k/^{\circ}F$ )	<u>Predicted Value</u> ( $10^{-4} \Delta k/k/^{\circ}F$ )	<u>Deviation From Predicted Value</u> ( $10^{-4} \Delta k/k/^{\circ}F$ )	<u>Acceptance Tolerance</u> ( $10^{-4} \Delta k/k/^{\circ}F$ )
All rods out	0.24	0.05	0.19	<u>+0.4</u>
Safety Rods Out	-0.45	-0.68	0.23	<u>+0.4</u>

TABLE 2

COMPARISON OF MEASURED AND PREDICTED  
CONTROL ROD GROUP WORTHS

<u>CRA Group</u>	<u>Measured Worth</u> % $\Delta k/k$	<u>Predicted Worth</u> % $\Delta k/k$	<u>% Difference</u>	<u>(%) Acceptance Tolerance</u>
7	0.767	0.830	7.6	<u>± 20</u>
6	1.024	1.189	13.9	<u>± 20</u>
5	0.709	0.813	12.8	<u>± 20</u>
1-4	7.15	6.987	2.3	<u>± 20</u>
TOTAL 1-7	9.65	9.82	1.7	<u>± 15</u>