

Dominion Nuclear Connecticut, Inc.
Rope Ferry Rd., Waterford, CT 06385
Mailing Address: P.O. Box 128
Waterford, CT 06385

JAN 15 2016



Dominion®

dom.com

U.S. Nuclear Regulatory Commission
Attention: Document Control Desk
Washington, DC 20555

Serial No. 15-594
MPS Lic/WEB R0
Docket No. 50-336
License No. DPR-65

DOMINION NUCLEAR CONNECTICUT, INC.
MILLSTONE POWER STATION UNIT 2
STARTUP TEST REPORT FOR CYCLE 24

Pursuant to Section 6.9.1.3 of the Millstone Power Station Unit 2 (MPS2) Technical Specifications, Dominion Nuclear Connecticut, Inc. hereby submits the enclosed Startup Test Report for Cycle 24.

If you have any questions or require additional information, please contact Mr. Thomas G. Cleary at (860) 444-4377.

Sincerely,

John R. Daugherty
Site Vice President – Millstone

Enclosure: (1)

Commitments made in this letter: None

cc: U.S. Nuclear Regulatory Commission
Region I Administrator
2100 Renaissance Blvd, Suite 100
King of Prussia, PA 19406-2713

Richard Guzman
NRC Senior Project Manager
U.S. Nuclear Regulatory Commission, Mail Stop O8 C2
One White Flint North
11555 Rockville Pike
Rockville, MD 20852-2738

NRC Senior Resident Inspector
Millstone Power Station

IEZL
NRR

Serial No. 15-594
MPS2 Startup Test Report For Cycle 24
Enclosure

Enclosure

**Millstone Power Station Unit 2
Startup Test Report for Cycle 24**

Table of Contents

1. <u>SUMMARY</u>	2
2. <u>INTRODUCTION</u>	3
3. <u>LOW POWER PHYSICS TESTING RESULTS</u>	3
3.1 Unrodded Critical Boron Concentration	4
3.2 Moderator Temperature Coefficient	4
3.3 Control Element Assembly Rod Worth Parameters	5
3.4 Rodded Critical Boron Concentration	5
3.5 Control Rod Drop Time Measurements	5
4. <u>POWER ASCENSION TESTING RESULTS</u>	6
4.1 Power Peaking, Linear Heat Rate and Incore Tilt Measurements	6
4.2 Critical Boron Measurements	7
4.3 Hot Zero Power (HZP) to Hot Full Power (HFP) Critical Boron Concentration Difference	7
4.4 Flux Symmetry Measurements	8
4.5 Moderator Temperature Coefficient	8
4.6 Reactor Coolant System Flow	9
4.7 Core Power Distributions	9
4.8 Reactor Coolant System Radiochemistry	10
5. <u>REFERENCES</u>	11
6. <u>FIGURES</u>	11
6.1 Cycle 24 Core Loading Map	12
6.2 69% Core Power Distribution Map	13
6.3 100% Core Power Distribution Map	14

1. **SUMMARY**

The Millstone Power Station Unit 2 (MPS2) refueling outage preceding the Cycle 24 startup was approximately 35 days, starting on October 3, 2015 and ending on November 7, 2015.

The results of the MPS2, Cycle 24 low power physics testing and power ascension testing programs were in agreement with the core design predictions. Measured parameters were within the review and acceptance criteria of the tests. Technical Specification Limiting Conditions of Operation (LCOs) were met.

Implementation of the Startup Test Activity Reduction (STAR) Program for MPS2 Cycle 24 has been accomplished in accordance with the steps outlined in WCAP-16011-A-P, Rev. 0 for (1) core design, (2) Control Element Assembly (CEA) lifetime, and (3) fuel and CEA fabrication. The STAR Applicability requirements for refueling have been accomplished for core verification, CEA coupling verification and startup testing. The application of the STAR Program allowed for the elimination of control rod worth measurements from the startup physics testing.

2. INTRODUCTION

The MPS2 Cycle 24 fuel loading was completed on October 23, 2015. The attached core map (Figure 6.1) shows the final core loading. The subsequent operation/testing milestones were completed as follows:

Initial Criticality	November 6, 2015
Low Power Physics Testing Complete	November 6, 2015
Turbine On-Line	November 7, 2015
30% Power Testing Complete	November 7, 2015
69% Power Testing Complete	November 9, 2015
100% Power Testing Complete	November 20, 2015

The MPS2 Cycle 24 core is comprised of 217 AREVA manufactured fuel assemblies.

3. LOW POWER PHYSICS TESTING RESULTS

Low Power Physics Testing was conducted at a power level of approximately 2×10^{-2} % power.

3.1 Unrodded Critical Boron Concentration

The Critical Boron Concentration (CBC) measured with CEA Group 7 at 168 steps withdrawn and a reactor coolant system (RCS) temperature of 529.3°F was 1492 ppm.

Adjusted to the prediction conditions of Group 7 at 180 steps withdrawn and an RCS temperature of 532°F yields an adjusted, measured CBC of 1509 ppm.

Adjusted, measured unrodded CBC = 1509 ppm

Predicted unrodded CBC = 1505 ppm

Difference = +4 ppm (+34 pcm)

Review Criteria is ± 50 ppm of the predicted CBC.

Acceptance Criteria is ± 1000 pcm of the predicted CBC.

Review and Acceptance Criteria met? Yes.

3.2 Moderator Temperature Coefficient

The Isothermal Temperature Coefficient (ITC) measurements were performed at a boron concentration of 1492 ppm, an average RCS temperature of 529.6°F, and CEA Group 7 at 168 steps.

The measured ITC at these conditions was +0.448 pcm/°F.

The predicted ITC of +0.040 pcm/°F for an RCS boron concentration of 1505 ppm and an RCS temperature of 532°F, adjusted for measured conditions, yields an adjusted, predicted ITC of -0.109 pcm/°F.

Measured ITC = +0.448 pcm/°F

Adjusted, predicted ITC = -0.109 pcm/°F

Difference = +0.557 pcm/°F

Review Criteria is ± 2 pcm/°F of the predicted ITC.

Review Criteria met? Yes.

The Moderator Temperature Coefficient (MTC) was determined by subtracting the predicted Doppler Temperature Coefficient at the test conditions from the adjusted, measured ITC. The MTC at these conditions was $+0.19 \times 10^{-4} \Delta\rho/^{\circ}\text{F}$. The MPS2 Technical Specifications require the MTC be less positive than $+0.7 \times 10^{-4} \Delta\rho/^{\circ}\text{F}$ for power levels less than 70% power.

Technical Specification limit met? Yes.

3.3 Control Element Assembly Rod Worth Parameters

CEA Rod Worth Parameters were not measured as allowed by WCAP-16011-P-A, Revision 0, "Startup Test Activity Reduction Program."

3.4 Rodded Critical Boron Concentration

The CBC measured with CEA Group A inserted was not performed during Cycle 24 startup testing due to application of the STAR Program.

3.5 Control Rod Drop Time Measurements

The MPS2 Technical Specifications require that all CEAs drop in less than or equal to 2.75 seconds to the 90% inserted position, with RCS conditions at greater than or equal to 515°F and full flow (all reactor coolant pumps operating).

Control rod drop time testing was done at an RCS temperature of 535.5 °F with all four reactor coolant pumps operating. The average control rod drop time was 2.15 seconds to 90% insertion, with the fastest and slowest drop times being 2.00 seconds and 2.24 seconds, respectively.

Technical Specification limits met? Yes.

4. POWER ASCENSION TESTING RESULTS

4.1 Power Peaking, Linear Heat Rate and Incore Tilt Measurements

The following core power distribution parameters were measured during the power ascension to ensure compliance with the Technical Specifications:

- Total Unrodded Integrated Radial Peaking Factor (F_r^T) is the ratio of the peak fuel rod power to the average fuel rod power in an unrodded core. This value includes the effect of Azimuthal Power Tilt.
- Linear Heat Rate (LHR) is the amount of power being produced per linear length of fuel rod.
- Azimuthal Power Tilt is the maximum difference between the power generated in any core quadrant (upper or lower) and the average power of all quadrants in that half (upper or lower) of the core divided by the average power of all quadrants in that half (upper or lower) of the core.

The measurements of these parameters were:

Power Level	F_r^T	Peak Linear Heat Rate	Incore Tilt
69%	1.565	9.36 KW/ft	0.0066
100%	1.576	12.88 KW/ft	0.0057

The corresponding technical specification limits for all power levels for these parameters are:

- $F_r^T \leq 1.69$ (Note - larger values of F_r^T are permissible at less than 100% power)
- Peak Linear Heat Rate ≤ 15.1 KW/ft
- Azimuthal Power Tilt ≤ 0.02

Technical Specification limit for F_r^T met? Yes.

Technical Specification limit for LHR met? Yes.

Technical Specification limit for Tilt met? Yes.

4.2 Critical Boron Concentration Measurements

CBC measurement was performed at 100% power at equilibrium xenon conditions.

The CBC measured at 100% power with CEA Group 7 at 180 steps withdrawn and an RCS cold leg temperature of 544.7°F was 1040 ppm. The cycle average exposure at the time of this measurement was 270 Megawatt Days per Metric Ton Uranium (MWD/MTU).

Adjusted to the prediction conditions of 100% power at an All Rods Out (ARO) condition and an RCS cold leg temperature of 545 °F yields an adjusted, measured CBC of 1040.3 ppm.

Adjusted, measured 100% power CBC	=	1040.3 ppm
<u>Predicted 100% power CBC</u>	=	<u>1036.4 ppm</u>
Difference	=	+3.9 ppm (+32 pcm)

Review Criteria is ± 50 ppm of the predicted CBC.

Acceptance Criteria is ± 1000 pcm of the predicted CBC.

Review and Acceptance Criteria met? Yes.

4.3 Hot Zero Power (HZP) to Hot Full Power (HFP) Critical Boron Concentration Difference

The difference in the adjusted measured CBC performed at HZP and HFP was determined and compared to the design prediction.

Predicted change in CBC from HZP to HFP	=	468.6 ppm
<u>Adjusted, measured change in CBC from HZP to HFP</u>	=	<u>468.2 ppm</u>
Difference	=	0.4 ppm

Review Criteria is ± 50 ppm of the predicted CBC difference.

Review Criteria met? Yes.

4.4 Flux Symmetry Measurements

The core neutron flux symmetry was measured at approximately 30% power using the fixed incore detector monitoring system. The differences between measured and calculated signals in operable incore detector locations ranged from -0.033 to +0.044.

Review Criteria is ± 0.10 .

Review Criteria met? Yes.

The maximum azimuthal asymmetry in the neutron flux from measurements of the variation in incore detector signals from symmetric incore detectors was 3.09%

Review Criteria is $\pm 10\%$.

Review Criteria met? Yes.

4.5 Moderator Temperature Coefficient

The ITC measurements were performed at a power level of 99.03 %, an RCS boron concentration of 1040 ppm, and an average RCS temperature of 569.60°F, and CEA Group 7 at 180 steps.

The measured ITC at these conditions was -8.273 pcm/°F.

The predicted ITC was determined for a power level of 100%, an RCS boron concentration of 1049 ppm, an average RCS temperature of 570.0°F, and at an ARO condition.

The predicted ITC at these conditions was -8.520 pcm/°F.

The predicted ITC adjusted for 99.03% power, an actual RCS boron concentration of 1040 ppm and an RCS temperature of 569.60°F yields an adjusted, predicted ITC of -8.582 pcm/°F.

Adjusted, Predicted ITC = -8.582 pcm/°F

Measured ITC = -8.273 pcm/°F

Difference = -0.309 pcm/°F

Review Criteria is ± 2 pcm/°F of the predicted ITC.

Review Criteria met? Yes.

The MTC was determined by subtracting the predicted Doppler Temperature Coefficient at the test conditions from the measured ITC. The MTC at these conditions was $-0.70 \times 10^{-4} \Delta\rho/^\circ\text{F}$. The MPS2 Technical Specifications require the MTC be less than or equal to $+0.4 \times 10^{-4} \Delta\rho/^\circ\text{F}$ for power levels greater than 70% power.

Technical Specification limit met? Yes.

4.6 Reactor Coolant System Flow

The RCS flow rate was measured using the secondary calorimetric method, in which the RCS flow rate is inferred by performing a heat balance around the steam generators and RCS to determine reactor power, and measuring the differential temperature across the reactor core to determine the enthalpy rise.

The measured RCS flow rate at 100% power was 391,180 gallons per minute (GPM).

When 13,000 GPM is subtracted from the measured flow rate to account for measurement uncertainties, the Minimum Guaranteed Safety Analysis RCS Flow Rate is 378,180 GPM. This value is used to satisfy the technical specification surveillance requirement.

The MPS2 Technical Specifications require the RCS flow rate to be greater than 360,000 GPM.

Technical Specification limit met? Yes.

4.7 Core Power Distributions

The core power distribution measurements were inferred from the signals obtained by the fixed incore detector monitoring system. These measurements were performed at 69% power and 100% to determine if the measured and predicted core power distributions are consistent.

The core power distribution map for 69% power, cycle average exposure of 20 MWD/MTU, *non-equilibrium* xenon conditions is shown in Figure 6.2. This map shows that there is good agreement between the measured and predicted values.

The core power distribution map for 100%, cycle average exposure of 204 MWD/MTU, non-equilibrium xenon conditions is shown in Figure 6.3. This map also shows that there is good agreement between the measured and predicted values.

The review criteria for these measurements are:

1. The difference between the measured and predicted Relative Power Densities (RPDs) for core locations with an operable incore detector is less than 0.1.
2. The Root Mean Square (RMS) deviation for radial and axial power distributions between the measured and predicted values is less than 0.05.

Review Criteria met? Yes, for both 69% and 100% power.

4.8 Reactor Coolant System Radiochemistry

RCS radiochemistry analysis during the power ascension testing program and during subsequent power operation indicate activity levels with Iodine-131 values of approximately 2.2×10^{-4} $\mu\text{Ci/ml}$. These RCS activity levels show there are no failed fuel assemblies resident in the core.

5. REFERENCES

- 5.1 EN 21004K, "Cycle 24, Low Power Physics Test"
- 5.2 EN 21004J, "Cycle 24, Power Ascension Testing"
- 5.3 ETE-NAF-2015-0121, Rev. 0, Attachment A, "Millstone Unit 2, Cycle 24, Startup and Operations Report," October 2015 (Areva NP, Inc. Proprietary).
- 5.4 SP 21010, "CEA Drop Times"
- 5.5 WCAP-16011-P-A Revision 0. "Startup Test Activity Reduction Program," February 2005
- 5.6 ETE-MP-2015-1144, Rev 0, "Application of the Startup Test Activity Reduction (STAR) Program for Cycle 24," October 31, 2015

6. FIGURES

- 6.1 Cycle 24 Core Loading Map
- 6.2 69% Core Power Distribution Map
- 6.3 100% Core Power Distribution Map




Figure 6.1
Millstone Unit No. 2
Cycle 24 Core Loading Map

