

DUKE POWER COMPANY  
OCONEE NUCLEAR STATION  
UNIT 1, CYCLE 5  
STARTUP TESTING SUMMARY  
JANUARY 1979

7901260177

DUKE POWER COMPANY  
OCONEE NUCLEAR STATION  
UNIT 1, CYCLE 5  
STARTUP TESTING SUMMARY

I. INTRODUCTION

The Cycle 5 Startup Test Program for Oconee Unit 1 consisted of pre-critical tests, zero power physics tests, and power escalation tests. This report provides a summary of the zero power and power escalation test results and includes, where appropriate, comparisons of measured and predicted values of important core parameters.

The zero power physics testing was initiated on October 23, 1978, and was completed on October 28, 1978. Testing was conducted with the reactor at Hot Zero Power conditions (532°F, 2155 psig, and 0% FP). The core parameters measured included all-rods-out critical boron concentration, isothermal temperature and moderator coefficients of reactivity, individual control rod groups and total group reactivity worths, ejected rod worth measurements, and differential boron worth measurements. The measurements and results are further described in Section II.

Following satisfactory completion of zero power physics testing, the power escalation testing began on October 28, 1978, and was completed on November 10, 1978. The power escalation tests included core power distribution measurements at approximately 40% FP, 75% FP and 100% FP, power imbalance detector correlation tests, and measurements of reactivity coefficients at power. Section III describes the individual tests in more detail and summarizes the results of these tests.

## II. ZERO POWER PHYSICS TESTING

### A. Initial Criticality

Cycle 5 initial criticality was achieved on Oconee 1 at 1549 hours on October 25, 1978 by first withdrawing control rods (Group 7 to 75% withdrawn and Group 8 to 37.5% withdrawn) and initiating a continuous but regulated feed and bleed deboration of the Reactor Coolant System. Inverse multiplication plots versus boron concentration and time were maintained, and the feed and bleed was terminated when these plots reached a value of approximately 0.15. Criticality was achieved with Control Rod Group 7 at 75% withdrawn and a Reactor Coolant System boron concentration of 1412 ppm.

This measured critical boron concentration of 1412 ppm met the acceptance criterion of 1395 ppm  $\pm 100$  ppm.

### B. All-Rods-Out Boron Concentration

The all-rods-out configuration was achieved by boration of Control Rod Group 7 to 85% withdrawn, and then achieving an equilibrium boron condition within the Reactor Coolant System. Group 7 was then withdrawn to 100% withdrawn and the reactivity associated with the rod movement recorded. This reactivity was then converted to a boron equivalent and added to the measured Reactor Coolant System concentration.

The all rods out boron concentration of 1423 ppm met the acceptance criterion of 1426 ppm  $\pm 100$  ppm.

### C. Temperature Coefficients of Reactivity

The hot zero power temperature coefficients of reactivity were measured at two control rod configurations - all rods out (Group 8 inserted) and Groups 5-7 fully inserted. The test consisted of sequentially changing the RCS temperature by  $-5^{\circ}\text{F}$ ,  $+10^{\circ}\text{F}$ , and  $-5^{\circ}\text{F}$  and by measuring the associated changes in the core reactivity. The temperature coefficient was obtained by dividing the reactivity changes by the corresponding temperature changes. The moderator coefficient of reactivity was obtained by subtracting the predicted isothermal Doppler coefficient from the temperature coefficient.

The measured moderator and temperature coefficients of reactivity are shown in Table 1 along with their predicted values. The test satisfactorily met the acceptance criteria requiring the measured and predicted reactivity coefficients to agree within a tolerance of  $+0.4 \times 10^{-4}$  ( $\Delta\text{K}/\text{K}$ )/ $^{\circ}\text{F}$  and requiring the measured moderator coefficient to be less than  $+0.5 \times 10^{-4}$  ( $\Delta\text{K}/\text{K}$ )/ $^{\circ}\text{F}$ .

D. Control Rod Worth Measurements

Group integral and differential worths were obtained for Control Rod Groups 5 through 7 with Group 8 at 37.5% withdrawn by deboration from an all-rods-out configuration. The measured reactivity worths of the Regulating Control Rod Groups 5 through 7 met the acceptance criteria requiring the predicted worth of the individual groups to be within +15% of the measured value and the predicted total worth of the regulating groups to be within +10% of the measured value. Table 2 illustrates the control rod worth measurement data as well as comparisons to pertinent predicted values.

E. Boron Worth Measurements

A measured differential boron worth of  $1.096\%(\Delta K/K)/100\text{ppmb}$  was obtained, which met the acceptance criterion of  $0.988\%(\Delta K/K)/100\text{ppmb}$  +10% of measured value.

F. Ejected Rod Worth Measurement

In order to measure the worst case ejected control rod worth, Rod 4 in Control Rod Group 6 (predicted to be the most reactive rod) was borated out of the core while Control Rod Group 5 was maintained at 13.9% withdrawn and Control Rod Group 8 at 37.5% withdrawn. The measured worth of rod 6-4 was  $0.67\% \Delta K/K$  which met the acceptance criteria requiring the ejected rod worth to be less than or equal to  $1\% \Delta K/K$  and to be within +20% of measured of the predicted value of  $0.57\% \Delta K/K$ .

The three Group 6 rods with  $\frac{1}{2}$  core symmetry to rod 6-4 were also measured for ejected rod worth. These measurements were made by swapping each rod individually with rod 6-4. Due to core symmetry, each of these symmetric rods should have relatively the same ejected rod worth. The test is designed to assure that the maximum worth ejected rod was indeed measured. The results of this test showed no significant deviation between the four rod worths.

### III. POWER ESCALATION SEQUENCE TESTING

#### A. Core Power Distribution Results

Core power distribution measurements were performed at 40% FP, 75% FP, and 100% FP in order to verify that the measured power distribution is consistent with the predicted distribution. Corrected instrument readings from the incore instrumentation were taken from the process computer while the plant was operating at these power plateaus and were then compared to calculated power distributions at comparable burn-up, rod pattern, boron concentration, and power levels.

The results of these comparisons are shown on the enclosed eighth core maps of radial and total peaking factors. (Figures 1-6). The following acceptance criteria were used at the three power level testing plateaus.

#### 40% FP Acceptance Criteria

The largest measured radial peak  $\leq$  108% of the largest predicted radial peak.

The largest measured total peak  $\leq$  112% of the largest predicted total peak.

#### 75% FP and 100% FP Acceptance Criteria

The largest measured radial peak  $\leq$  105% of the largest predicted radial peak.

The largest measured total peak  $\leq$  107.5% of the largest predicted total peak.

These acceptance criteria for the core power distribution measurements at 40% FP, 75% FP, and 100% FP were met.

During the execution of the core power distribution test, the following parameters were checked:

1. SPND background readings and background corrections
2. Reactor power imbalance values
3. Worst case extrapolated minimum DNBR
4. Quadrant power tilt
5. Extrapolated worst case maximum linear heat rate
6. Non-extrapolated worst case maximum linear heat rate
7. Tilt and imbalance values from back-up incore detectors.

Table 3 provides the results of the minimum DNBR and maximum linear heat rate measurements and extrapolations and shows that all values, both extrapolated and measured, met the acceptance criteria.

B. Power Imbalance Detector Correlation Test Results

The Power Imbalance Detector Correlation Test was performed at the 40% testing plateau in order to verify that the out-of-core detectors measurement of offset was sufficiently conservative with respect to the incore measured offset to assure that the tolerance assumed in the safety analysis would be met during full power operation. All four out-of-core detectors were verified to satisfy the desired offset correlation.

C. Reactivity Coefficient at Power

The temperature coefficient of reactivity and the power coefficient of reactivity were measured at the 100% FP testing plateau. The measured temperature coefficient was  $-1.097 \times 10^{-4} (\Delta K/K)/^{\circ}F$  which met the acceptance criterion of being less than  $-0.145 \times 10^{-4} (\Delta K/K)/^{\circ}F$  for power levels above 95% FP.

The measured power-Doppler coefficient was  $-0.95 \times 10^{-4} (\Delta K/K)/\%FP$ . This value is more negative than the upper limit of  $-0.55 \times 10^{-4} (\Delta K/K)/\%FP$ , and therefore, met the acceptance criterion.

Table 1 also contains the values of the reactivity coefficients measured at the 100% FP testing plateau.

TABLE 1  
SUMMARY OF REACTIVITY COEFFICIENTS

CONDITIONS	MEASURED VALUE	PREDICTED VALUE	ACCEPTANCE CRITERION
HOT ZERO POWER TEMPERATURE COEFFICIENT #1	GPS 5&6@100%WD GP 7@76.6%WD 1405 ppmb	$+0.20 \times 10^{-4} (\Delta K/K)/^{\circ}F$	$-0.061 \times 10^{-4} (\Delta K/K)/^{\circ}F$ Predicted $\pm 0.4 \times 10^{-4} (\Delta K/K)/^{\circ}F$
HOT ZERO POWER MODERATOR COEFFICIENT #1	GPS 5&6@100%WD GP 7@76.6%WD 1405 ppmb	$+0.40 \times 10^{-4} (\Delta K/K)/^{\circ}F$	$+0.139 \times 10^{-4} (\Delta K/K)/^{\circ}F$ Predicted $\pm 0.4 \times 10^{-4} (\Delta K/K)/^{\circ}F$ Less than $+0.5 \times 10^{-4} (\Delta K/K)/^{\circ}F$
HOT ZERO POWER TEMPERATURE COEFFICIENT #2	GPS 6&7@0%WD GP 5@4.5%WD GP 8@37.5%WD 1083 ppmb	$-0.65 \times 10^{-4} (\Delta K/K)/^{\circ}F$	$-0.677 \times 10^{-4} (\Delta K/K)/^{\circ}F$ Predicted $\pm 0.4 \times 10^{-4} (\Delta K/K)/^{\circ}F$
HOT ZERO POWER MODERATOR COEFFICIENT #2	GPS 6&7@0%WD GP 5@4.5%WD GP 8@37.5%WD 1083 ppmb	$-0.45 \times 10^{-4} (\Delta K/K)/^{\circ}F$	$-0.477 \times 10^{-4} (\Delta K/K)/^{\circ}F$ Predicted $\pm 0.4 \times 10^{-4} (\Delta K/K)/^{\circ}F$ Less than $+0.5 \times 10^{-4} (\Delta K/K)/^{\circ}F$
HOT FULL POWER TEMPERATURE COEFFICIENT	7.2 EFPD	$-1.097 \times 10^{-4} (\Delta K/K)/^{\circ}F$	N/A Less than $-0.145 \times 10^{-4} (\Delta K/K)/^{\circ}F$
HOT FULL POWER POWER-DOPPLER COEFFICIENT	7.2 EFPD	$-0.95 \times 10^{-4} (\Delta K/K)/\%FP$	N/A Less than $-0.55 \times 10^{-4} (\Delta K/K)/\%FP$

TABLE 2

## SUMMARY OF CONTROL ROD WORTH MEASUREMENTS

CONTROL ROD GROUP	PREDICTED WORTH (% $\Delta$ K/K)	MEASURED WORTH (% $\Delta$ K/K)	% DEVIATION FROM MEASURED
Group 7	1.32	1.36	-2.9%
Group 6	1.13	1.20	-5.8%
Group 5	1.05	1.19	-11.8%
TOTAL 5-7	3.50	3.75	-6.7%



POWER LEVEL %FP	WORST CASE MAXIMUM LINEAR HEAT RATE (KW/FT)	MAXIMUM ACCEPTABLE WORST CASE MAXIMUM LHR (KW/FT)	WORST CASE MINIMUM DNBR	EXTRA- <sup>1</sup> POLATION POWER LEVEL	WORST CASE EXTRA- POLATED MAXIMUM LHR (KW/FT)	MAXIMUM ACCEPTABLE WORST CASE EXTRAP. MAXIMUM LHR (KW/FT)	WORST <sup>2</sup> CASE EXTRA- POLATED MINIMUM DNBR	MINIMUM ACCEPTABLE WORST CASE EXTRAP. MINIMUM DNBR
40.2	4.87	15.5	8.62	85.0	10.57	20.15	3.92	1.30
75.3	9.04	15.5	4.29	105.5	12.67	20.15	2.68	1.30
99.8	11.89	15.5	2.91	105.5	12.57	20.15	2.30	1.30

-8-

1-The extrapolation power level is the overpower trip setpoint of the next power level plateau in the escalation sequence.

2-All cases extrapolated to 105.5%FP

TABLE 3  
TABULATED RESULTS OF MINIMUM DNBR AND  
MAXIMUM LINEAR HEAT RATE CALCULATIONS

FIGURE 1

40% FP RADIAL PEAKING FACTORS

	8	9	10	11	12	13	14	15
	0.79	0.87	0.98	0.90	1.40	0.98	1.09	0.85
H	0.78	0.94	0.92	0.91	1.35	0.99	1.04	0.84
		1.29	1.08	1.18	1.03	1.03	0.93	0.76
K		1.39	1.06	1.21	0.98	1.01	0.91	0.81
			1.07	1.29	1.05	0.93	1.09	0.65
		L	0.99	1.23	1.05	0.95	1.19	0.66
				1.12	1.33	0.92	0.90	
			M	1.09	1.24	0.89	0.95	
					1.19	0.95	0.62	
				N	1.25	0.98	0.65	
						0.81	Measured	
					0	0.76	Predicted	

Largest Measured Peak = 1.40  
 Largest Predicted Peak = 1.39

Deviation From Measured = -0.71%

Core Conditions for Predicted Peaking Factors

Group 6 = 100.0% wd

Group 7 = 87.0% wd

Group 8 = 38.5% wd

Imbalance = -0.33% FP

Core Burnup = 2.0 EFPD

Core Conditions for Measured Peaking Factors

Group 6 = 100.0% wd

Group 7 = 86.5% wd

Group 8 = 35.5% wd

Imbalance = +1.48% FP

Tilt WX = +0.89%  
 XY = +0.25%  
 YZ = +0.18%  
 ZW = -1.31%

Core Burnup = 0.6 EFPD

FIGURE 2

40% FP TOTAL PEAKING FACTORS

	8	9	10	11	12	13	14	15
	0.95	1.05	1.17	1.09	1.71	1.18	1.36	1.08
H	0.99	1.20	1.17	1.07	1.60	1.20	1.27	1.05
		1.66	1.27	1.42	1.23	1.30	1.17	0.92
K		1.80	1.39	1.44	1.14	1.22	1.10	1.01
			1.38	1.61	1.40	1.15	1.32	0.81
		L	1.22	1.43	1.34	1.12	1.46	0.81
				1.36	1.65	1.14	1.10	
			M	1.25	1.44	1.03	1.16	
Largest Measured Peak = 1.71					1.41	1.16	0.74	
Largest Predicted Peak = 1.80				N	1.45	1.15	0.79	
Deviation From Measured = +5.26%						1.02	Measured	
					0	0.91	Predicted	

Core Conditions for Predicted Peaking Factors

Group 6 = 100.0% wd

Group 7 = 87.0% wd

Group 8 = 38.5% wd

Imbalance = -0.33% FP

Core Burnup = 2.0 EFPD

Core Conditions for Measured Peaking Factors

Group 6 = 100.0% wd

Group 7 = 86.5% wd

Group 8 = 35.5% wd

Imbalance = +1.48% FP

Tilt WX = +0.89%  
 XY = +0.25%  
 YZ = +0.18%  
 ZW = -1.31%

Core Burnup = 0.6 EFPD

FIGURE 3

75% FP RADIAL PEAKING FACTORS

	8	9	10	11	12	13	14	15
	0.80	0.88	0.98	0.93	1.39	0.98	1.08	0.86
H	0.79	0.94	0.93	0.91	1.33	0.99	1.04	0.85
		1.29	1.08	1.18	1.01	1.02	0.93	0.77
K		1.37	1.06	1.20	0.98	1.01	0.91	0.82
			1.08	1.28	1.03	0.94	1.10	0.66
		L	0.99	1.23	1.05	0.95	1.19	0.67
				1.12	1.31	0.94	0.91	
			M	1.09	1.23	0.90	0.96	
Largest Measured Peak = 1.39					1.20	0.96	0.62	
Largest Predicted Peak = 1.37				N	1.24	0.98	0.66	
Deviation From Measured = -1.44%						0.81	Measured	
					0	0.77	Predicted	

Core Conditions for Predicted Peaking Factors

Group 6 = 100.0% wd

Group 7 = 87.0% wd

Group 8 = 32.0% wd

Imbalance = +1.25% FP

Core Burnup = 3.0 EFPD

Core Conditions for Measured Peaking Factors

Group 6 = 100.0% wd

Group 7 = 87.2% wd

Group 8 = 29.2% wd

Imbalance = +0.96% FP

Tilt WX = +0.41%  
 XY = -0.30%  
 YZ = +0.45%  
 ZW = -0.56%

Core Burnup = 2.5 EFPD

FIGURE 4

75% FP TOTAL PEAKING FACTORS

	8	9	10	11	12	13	14	15
	1.02	1.13	1.22	1.13	1.71	1.20	1.33	1.07
H	1.00	1.20	1.18	1.13	1.65	1.25	1.29	1.06
		1.69	1.36	1.45	1.23	1.31	1.16	0.93
K		1.78	1.39	1.51	1.24	1.29	1.13	1.02
			1.37	1.56	1.34	1.15	1.33	0.81
		L	1.29	1.53	1.37	1.18	1.45	0.83
				1.33	1.60	1.15	1.14	
			M	1.34	1.52	1.11	1.17	
					1.43	1.16	0.76	
				N	1.51	1.21	0.82	
						0.99	Measured	
					0	0.95	Predicted	

Largest Measured Peak = 1.71  
 Largest Predicted Peak = 1.78

Deviation From Measured = +4.09%

Core Conditions for Predicted Peaking Factors

Group 6 = 100.0% wd

Group 7 = 87.0% wd

Group 8 = 32.0% wd

Imbalance = +1.25% FP

Core Burnup = 3.0 EFPD

Core Conditions for Measured Peaking Factors

Group 6 = 100.0% wd

Group 7 = 87.2% wd

Group 8 = 29.2% wd

Imbalance = +0.96% FP

Tilt WX = +0.41%  
 XY = -0.30%  
 YZ = +0.45%  
 ZW = -0.56%

Core Burnup = 2.5 EFPD

FIGURE 5

100% FP RADIAL PEAKING FACTORS

	8	9	10	11	12	13	14	15
	0.81	0.89	0.98	0.94	1.37	0.99	1.08	0.86
H	0.79	0.94	0.92	0.91	1.32	1.00	1.05	0.86
		1.29	1.08	1.18	1.01	1.03	0.93	0.77
K		1.35	1.05	1.20	0.98	1.01	0.92	0.83
			1.08	1.28	1.03	0.94	1.10	0.65
		L	0.99	1.22	1.05	0.96	1.18	0.68
				1.12	1.30	0.93	0.91	
			M	1.09	1.23	0.90	0.96	
					1.19	0.96	0.62	
				N	1.24	0.99	0.67	

Largest Measured Peak = 1.37  
 Largest Predicted Peak = 1.35

Deviation From Measured = -1.46%

0.81 Measured  
 0.78 Predicted

Core Conditions for Predicted Peaking Factors

Group 6 = 100.0% wd

Group 7 = 87.0% wd

Group 8 = 29.0% wd

Imbalance = +0.75% FP

Core Burnup = 4.0 EFPD

Core Conditions for Measured Peaking Factors

Group 6 = 100.0% wd

Group 7 = 89.4% wd

Group 8 = 28.3% wd

Imbalance = -0.11% FP

Tilt WX = +0.36%  
 XY = -0.29%  
 YZ = +0.43%  
 ZW = -0.49%

Core Burnup = 5.1 EFPD

FIGURE 6

100%FP TOTAL PEAKING FACTORS

	8	9	10	11	12	13	14	15
	1.00	1.10	1.19	1.10	1.62	1.17	1.28	1.04
H	1.00	1.20	1.18	1.13	1.65	1.25	1.28	1.07
		1.64	1.32	1.41	1.19	1.27	1.12	0.90
K		1.76	1.39	1.52	1.26	1.30	1.13	1.03
			1.33	1.51	1.31	1.13	1.28	0.78
		L	1.31	1.56	1.46	1.21	1.45	0.83
				1.29	1.54	1.11	1.10	
			M	1.37	1.55	1.12	1.18	
					1.39	1.12	0.74	
				N	1.52	1.21	0.83	

Largest Measured Peak = 1.64  
 Largest Predicted Peak = 1.76  
 Deviation from Measured = +7.32%

0.96 Measured  
 0.96 Predicted

Core Conditions for Predicted Peaking Factors

Group 6 = 100.0% WD  
 Group 7 = 87.0% WD  
 Group 8 = 29.0% WD  
 Imbalance = +0.75% FP  
 Core Burnup = 4.0 EFPD

Core Conditions for Measured Peaking Factors

Group 6 = 100.0% WD  
 Group 7 = 89.4% WD  
 Group 8 = 28.3% WD  
 Imbalance = -0.11% FP  
 Tilt WX = +0.36%  
 XY = -0.29%  
 YZ = +0.43%  
 ZW = -0.49%

Core Burnup = 5.1 EFPD