

PACIFIC GAS AND ELECTRIC COMPANY  
STATION CONSTRUCTION DEPARTMENT  
DIABLO CANYON PROJECT

## UNIT 1

## TEST PROCEDURE NO. 42.7

## NATURAL CIRCULATION BORON MIXING TEST

1.0 TEST PURPOSE

This test will accomplish the following:

- 1) Verify that the Reactor Coolant System can be borated to the COLD SHUTDOWN concentration.
- 2) Confirm that adequate mixing of borated water added prior to cooldown can be achieved under natural circulation conditions.
- 3) Confirm cooldown and depressurization of the reactor from normal HOT STANDBY to COLD SHUTDOWN conditions can be accomplished using only safety related equipment.
- 4) Obtain reactor vessel head cooldown rates.
- 5) Verify adequate water volume available in the Condensate Storage Tank to cooldown the plant.

2.0 TEST DESCRIPTION

After the 100 hour Acceptance Test (Ref. T.P. 43.6), the main turbine and reactor will be tripped and the plant allowed to stabilize to HOT STANDBY Conditions (Ref. T.P. 43.4). With the Reactor Coolant System (RCS) at specified HOT STANDBY (MODE 3) conditions, all Reactor Coolant Pumps will be tripped, natural circulation conditions established and then 900 gallons of 12% Boric Acid injected into the RCS by aligning a centrifugal charging pump to the Boron Injection Tank.

The RCS will be maintained at HOT STANDBY conditions for at least four hours and sampled every twenty minutes to verify boron mixing. When the RCS boron concentration (C<sub>b</sub>) is stable ( $\pm 20$  ppm between loops) and at least 4 hours have elapsed since natural circulation had been established, cooldown of the RCS will commence using the 10% atmospheric steam dumps. RCS Coolant volume and RCP seal flow will be maintained by charging blended Boric Acid from the VCT.

When RCS temperature of less than 350 deg. F has been reached, depressurization of the RCS will commence. Once an RCS temperature and pressure of approximately 350 deg. F and 425 psig have been established, the RHR system will be aligned to the RCS and the plant brought to COLD SHUTDOWN conditions (MODE 5).

**"FOR INFORMATION ONLY"**



2.8 (Continued)

test will terminate when 1) the temperature in all RCS hot legs is less than 200 deg. F, 2) fluid temperature in the Upper Head region is less than 300 deg. F and 3) RCS decay heat is being removed by the RHR system.

Listed below is a general outline of the tests' sequence of events:

#### ACTIVITY

- 1) Trip Plant From 100% Power (T.P. 43.4)
- 2) Stabilize to HOT STANDBY Conditions (Section 5.0)
- 3) Establish Natural Circulation (Section 6.1)
- 4) Inject BIT, Verify Boron Mixing and Maintain HOT STANDBY for 4 Hrs. (Section 6.2)
- 5) Cooldown to RHR Initiation (Section 6.3)
- 6) Depressurize to RHR Initiation (Section 6.4)
- 7) Stabilize to COLD SHUTDOWN using RHR (Section 6.5)

#### 3.0 REFERENCES

##### 3.1 Piping Schematics:

|                                      |           |
|--------------------------------------|-----------|
| Reactor Coolant System               | 102007-17 |
| Chemical and Volume Control System   | 102008-25 |
| Nuclear Steam Supply Sampling System | 102011-19 |

##### 3.2 DCPD Unit I Technical Specifications

##### 3.3 Diablo Canyon FSAR

##### 3.4 Precautions, Limitations and Setpoints 663229-47-11

##### 3.5 Instrument Schematics:

|                                 |           |
|---------------------------------|-----------|
| Multivariable Instrument System | 102036-18 |
| Flow Instrument System          | 102032-21 |
| Pressure Instrument System      | 102034-22 |

**"FOR INFORMATION ONLY"**



**3.6 Nuclear Plant Operations Department Emergency Operating Procedures**

OP-0.1 Reactor Trip Response  
OP-4 Loss of All AC Power  
OP-0.2 Natural Circulation Cooldown

**3.7 Nuclear Plant Operations Department Operating Procedures**

L-5 Plant Cooldown from Minimum Load to COLD SHUTDOWN  
K-1 Compressed Air System (Part 4)  
B-2 Residual Heat Removal System  
A4:V Pressurizer Heaters - Emergency Operation  
B-1C:I 12% Boric Acid System - Place in Service  
AP-6 Emergency boration  
AP-17 Loss of Charging  
AP-18 Loss of Normal Letdown  
AP-19 Malfunction of Reactor Makeup Control System

**3.8 Startup Test Procedure 40.0 - Startup Program Master Document****3.9 1967 ASME Steam Tables****3.10 Diablo Canyon "Q" List****3.11 "Natural Circulation Pre-Test Report"****3.12 NRC Branch Technical Position RSB 5-1, "Design Requirements of the Residual Heat Removal System".****3.13 Diablo Canyon Site Units 1 and 2 Final Safety Analysis Report Appendix J, "Systems/Equipment for Achieving and Maintaining Hot Standby and Cold Shutdown of Diablo Canyon Unit Nos. 1 and 2 following SSE."****4.0 PREREQUISITES**

4.1 Steam Dump System available as required (minimum 10% capacity).

**"FOR INFORMATION ONLY"**



4.2 The Test Recorders listed on the attached Data Sheet entitled "Recorder Parameter Check List" have:

- a) required calibration information recorded \_\_\_\_\_
- b) been connected to test points for data acquisition \_\_\_\_\_
- c) scaling adjusted per above Data Sheet \_\_\_\_\_
- d) associated traces identified with parameter measured, recorder and test point number, chart speed, scaling and time and date \_\_\_\_\_
- e) calibration information listed for the associated recorder and test points "TEST INSTRUMENT LIST" (Form S-50). \_\_\_\_\_

4.3 Condensate Storage Tank 1-1 contains sufficient water to complete this test. (90% level minimum). Record the level \_\_\_\_\_%

4.4 Verify that Aux. Boiler 0-1 or 0-2 are aligned to CST 2-1 and are available to supply gland steam to the condenser. \_\_\_\_\_

4.5 Minimum of 100 clean bottles available for boron samples. \_\_\_\_\_

4.6 Chem. lab set up to give boron concentration analysis. \_\_\_\_\_

4.7 RCS boron concentration has stabilized. Record the value: \_\_\_\_\_ppm. \_\_\_\_\_

4.8 Verify that magnetic thermocouples (T/C's) have been attached to the vessel head and that a temperature recording device is available. Indicate T/C locations on Figure 1. \_\_\_\_\_

NOTE: Record instrument data and verify calibration on the attached TEST INSTRUMENT LIST.

4.9 Verify that the P-250 has been reprogrammed so that T/C maps can be obtained without RCP's running. \_\_\_\_\_

4.10 Arrange to have incore thermocouple data (short form) printed on request. \_\_\_\_\_

NOTE: If the P-250 program is not operable, thermocouple maps can be obtained from PAM 3 and PAM 4 panels.

4.11 Verify Sub-Cooled Margin Monitor is in service. \_\_\_\_\_

4.12 Verify a minimum of 8,000 gallons of 12% boric acid is available. \_\_\_\_\_

**"FOR INFORMATION ONLY"**





**NOTE:** This should satisfy the minimum Tech. Spec. Requirement of 5106 gallons and an estimated usage of approximately 2000 gallons during the performance of this test.

4.13 Verify incore thermocouple recorders on PAM I panel are in service. \_\_\_\_\_

**NOTE:** These recorders (2 pen recorders, TR65 A&B) record both the highest and next highest thermocouple temperatures for Trains A and B respectively.

4.14 Verify that instrumentation to record accumulator pressures have been installed on the following back-up air accumulators:

4.14.1 Back-up accumulator for valves 8145, 8146, and 8147 \_\_\_\_\_

4.14.2 Back-up accumulator for valve 8148 \_\_\_\_\_

4.14.3 Back-up accumulator for PCV-455C \_\_\_\_\_

4.14.4 Back-up accumulator for PCV-456 \_\_\_\_\_

4.14.5 Back-up accumulator for HCV-142 \_\_\_\_\_

4.14.6 PCV-364 RHR Hx 1-1 CCW Supply Valve \_\_\_\_\_

4.14.7 PCV-365 RHR Hx 1-2 CCW Supply Valve \_\_\_\_\_

4.14.8 PCV-602 ASW Supply to CCW Hx 1-1 \_\_\_\_\_

4.14.9 PCV-603 ASW Supply to CCW Hx 1-2 \_\_\_\_\_

**NOTE:** The compressed air bottles for the 100% steam dumps have test gauges installed already. Record instrument ranges and accuracies on the attached S-50 Test Instrument List.

4.15 All test instruments and permanent plant instruments necessary for data acquisition are available, calibrated and listed with the appropriate information on the attached Test Instrument List (S-50 Form). \_\_\_\_\_

## 5.0 INITIAL CONDITIONS

In the conduct of this test, some equipment will be employed which may not be available during actual emergency Natural Circulation conditions. Such equipment and the justification for using it are specified below:

- a) Reactor Makeup Control System is employed to retain the VCT as the charging pump suction supply rather than transferring suction to the RWST, due to potentially high dissolved oxygen levels in RWST.

**"FOR INFORMATION ONLY"**



## 5.0 (Continued)

- b) The Control Rod Drive Mechanism (CRDM) lift, stationary and holding coils are designed to operate at temperatures between 68 deg. F and 392 deg. F. Therefore, the CRDM fans will be operated to protect the CRDM coils. Once the reactor vessel head temperature approaches 350 deg. F the CRDM fans will be tripped so that vessel head cooldown rate can be determined without the CRDM fans operating.
- c) If steam dump usage exceeds the available capacity of the Condensate Storage Tank, CST makeup will be initiated by aligning the Hotwell Reject to the CST. Note any CST makeup requirements in the attached "Remarks" section.

**NOTE:** Steps 5.1 through 5.8 shall be performed prior to the plant trip.

**NOTE:** The following trend data is taken for information only. Therefore, if a trend point is not available, enter N/A in the checkoff space and continue with the test.

## 5.1 Place the following points on a computer trend block:

- a) Wide range temperatures

| Loop 1             | Loop 2       | Loop 3       | Loop 4       |
|--------------------|--------------|--------------|--------------|
| Thot T0419A _____  | T0439A _____ | T0459A _____ | T0479A _____ |
| Tcold T0406A _____ | T0426A _____ | T0446A _____ | T0466A _____ |

- b) RCL 1.4 Hot Leg Pressure

P0499A \_\_\_\_\_

- c) Pressurizer Pressure - Choose one channel, enter N/A for those channels not monitored

| Channel 1    | Channel 2    | Channel 3    | Channel 4    |
|--------------|--------------|--------------|--------------|
| P0480A _____ | P0481A _____ | P0482A _____ | P0483A _____ |

- d) Pressurizer Level Channels - Choose one channel, enter N/A for those channels not monitored

|              |              |              |
|--------------|--------------|--------------|
| LO480A _____ | LO481A _____ | LO482A _____ |
|--------------|--------------|--------------|

- e) Pressurizer Vapor Temperature

T0481A \_\_\_\_\_

- f) Pressurizer Liquid Temperature

T0480A \_\_\_\_\_

**"FOR INFORMATION ONLY"**



## 5.1 (Continued)

## g) Steam Generator Level (Narrow Range)

| SG 1         | SG 2         | SG 3         | SG 4         |
|--------------|--------------|--------------|--------------|
| L0400A _____ | L0420A _____ | L0440A _____ | L0460A _____ |

## h) Steam Generator Pressure - Choose one channel per steam generator; enter N/A for those channels not monitored.

| S/G 1-1      | S/G 1-2      | S/G 1-3      | S/G 1-4      |
|--------------|--------------|--------------|--------------|
| P0400A _____ | P0420A _____ | P0440A _____ | P0460A _____ |
| P0401A _____ | P0421A _____ | P0441A _____ | P0461A _____ |
| P0402A _____ | P0422A _____ | P0442A _____ | P0462A _____ |

## i) Regeneration Heat Exchanger Charging Flow Temperature

T0126A \_\_\_\_\_

## j) Charging Flow

F0128A \_\_\_\_\_

## k) Condensate Storage Tank level

L2200A \_\_\_\_\_

## l) NIS Source Range

N0031A \_\_\_\_\_ N0032A \_\_\_\_\_

## m) Control Rod Drive Mechanism Fan Suction Temperatures

| CRDM 1-1     | CRDM 1-2     | CRDM 1-3     | CRDM 1-4     |
|--------------|--------------|--------------|--------------|
| T1034A _____ | T1039A _____ | T1044A _____ | T1061A _____ |

## n) Vessel Shield Wall Temperature

| Southeast    | Southwest    | Northwest    | Northeast    |
|--------------|--------------|--------------|--------------|
| T0720A _____ | T0721A _____ | T0722A _____ | T0723A _____ |

## 5.2 Place the following incore T/C's on a computer trend block:

| TT 16        | TT 21        | TT 25        | TT 49        |
|--------------|--------------|--------------|--------------|
| T0016A _____ | T0021A _____ | T0025A _____ | T0049A _____ |

NOTE: These T/C's have been modified to monitor the upper head fluid temperature.

**"FOR INFORMATION ONLY"**



5.3 Isolation valves for Pressurizer power operated relief valves open and operable.

8000A \_\_\_\_\_  
8000B \_\_\_\_\_  
8000C \_\_\_\_\_

5.4 Pressurizer liquid sample space on recirculation to VCT. \_\_\_\_\_

5.5 CRDM fans ON. (Three fans minimum.) \_\_\_\_\_

5.6 Verify centrifugal charging pumps' recirculation paths are properly aligned.

1-1 \_\_\_\_\_  
1-2 \_\_\_\_\_

5.7 Primary Water makeup Pumps 1-1 and 1-2 are available. \_\_\_\_\_

5.8 A Shutdown Margin Calculation, STP R-19, has been performed to verify adequate shutdown margin for Mode 3 Hot Standby conditions. \_\_\_\_\_

5.9 Reactor has been tripped from 100% power (Ref. T.P. 43.4). Record date and time of the trip:

Date \_\_\_\_\_ Time \_\_\_\_\_

5.10 Plant is stabilizing to HOT STANDBY Conditions per T.P. 43.4. \_\_\_\_\_

5.11 Source Range Nuclear Instruments are in operation (i.e. P-6 is cleared). \_\_\_\_\_

5.12 All Reactor Coolant Pumps running. \_\_\_\_\_

5.13 Steam pressure maintained at approximately 1005 psig by using steam dump to condenser (Steam Header Pressure Control). \_\_\_\_\_

5.14 Charging and letdown lines in service with one centrifugal charging pump on line. \_\_\_\_\_

5.15 Start the Vessel Head Magnetic T/C recorder. \_\_\_\_\_

5.16 Isolate these lines to/from U-1 CST:

- a) CST to Unit 2 CST \_\_\_\_\_
- b) CST to package boiler \_\_\_\_\_
- c) CST to transfer pumps \_\_\_\_\_
- d) Evaporator Distillate to CST \_\_\_\_\_

**"FOR INFORMATION ONLY"**





5.17 Communication established between the Control Room and test personnel at Reactor Vessel Head Temperature Recorder.

5.18 Obtain coolant samples from Loop 1 or Loop 4 (not both) and Pressurizer liquid space at twenty (20) minute intervals. Label each sample with source of sample and date and time taken. Continue sampling until termination of test. Record results on Data Sheet No. 1.

Initially Selected Loop Sample Point \_\_\_\_\_

**NOTE:** The interval for taking core maps and boron samples may be changed during the conduct of the test at the direction of the Test Director.

#### DATA ACQUISITION:

Good engineering practice is to be used when compiling data (i.e. adequate scaling of recorders, indication of events that affect the measured parameter, etc.).

In addition, it is imperative that all data obtained for this test procedure be properly labeled so that later identification and evaluation will be possible. This requires that each piece of trend data, recorder output, etc. be labeled with T.P. number, date, time, parameter, input source, scaling, chart speed, etc.

When applicable, data recorded in this procedure will be obtained from the P-250 printout. the S-50 Form for trend points used.

#### 6.0 TEST INSTRUCTIONS

##### 6.1 SIMULATION OF LOSS OF OFF-SITE POWER - ESTABLISHING NATURAL CIRCULATION

#### PRECAUTIONS

- a) Avoid sudden changes in steam pressure.
- b) Maintain differential pressure between the RCS and the steam generators' secondary side to less than 1600 psid.
- c) Avoid sudden changes in auxiliary feedwater flow or in steam generator water level.
- d) Avoid overpressurization of the Pressurizer Relief Tank through excessive use of the Pressurizer power operated relief valves.
- e) To minimize temperature transients to the pressurizer during the plant shutdown operation, the following precautions should be observed:

If used, the auxiliary spray flow from the charging pumps should be initiated cautiously.

**"FOR INFORMATION ONLY"**



## 6.1 (Continued)

In accordance with Technical Specification 3.4.9.2, auxiliary spray flow into the pressurizer shall not be initiated if the temperature difference between the pressurizer and the spray fluid exceeds 560 deg. F. If the temperature difference exceeds 320 deg. F, (320 deg. F is an administration limit) refer to the cyclic limits (12) of Table 5.7-1 of the Technical Specifications. When applicable, perform STP M-55.

The maximum cooldown rate for the pressurizer averaged over 30 minute periods must not exceed 200 deg. F/hr.

- f) Do not remove the CRDM ventilation system from operation whenever Reactor Vessel Head temperature is >350 deg. F or when the control rod drive mechanisms are energized.
- g) Though CVCS letdown is not safety grade, it will be used, as required, to maintain pressurizer level within operating range during the period at hot standby. However, during Boration Phase, it will be isolated until the acceptance criteria for boron mixing is verified.
- h) Do not exceed any Tech. Spec. limits regarding RCS temperatures and pressures while in the process of cooling down from HOT STANDBY conditions to COLD SHUTDOWN conditions. (Reference attached Figure 2.)
- i) Once Natural Circulation conditions have been established, Test Termination must occur if any of the following conditions are met:
  - a) Primary System sub-cooling (Tsat margin) ≤15 deg. F
  - b) Steam Generator Water level < 5% Narrow Range Span
  - c) Pressurizer Water Level 17% > span > 92%
  - d) Any loop ΔT > 65 deg. F
  - e) Tavg > 577 deg. F
  - f) Core Exit Temperature (highest) > 610 deg. F
  - g) Source Range NIS Unexplained increase in count rates
  - h) Pressurizer Pressure > 2350 psig

**NOTE:** Maximum cooldown rate must not exceed 25 deg. F/hr averaged over a 20 minute period. Rate of temperature change will be determined from average incore thermocouples (T/C) readings.

6.1.1 Verify that the plant is at stable HOT STANDBY Conditions following the trip from 100% RTP. Record the time: \_\_\_\_\_ hours. \_\_\_\_\_

6.1.2 Verify/Record the following:

6.1.2.1 RCS parameters at nominal HOT STANDBY values (547 deg. F and 2235 psig).

Temperature \_\_\_\_\_

Pressure \_\_\_\_\_

**"FOR INFORMATION ONLY"**



6.1.2.2 Steam pressure maintained at approximately 1005 psig by using steam dump to condenser (Steam Header Pressure control). Record steam lead pressures.

Lead 1 \_\_\_\_\_ psig

Lead 3 \_\_\_\_\_ psig

Lead 2 \_\_\_\_\_ psig

Lead 4 \_\_\_\_\_ psig

6.1.2.3 Pressurizer level and pressure being maintained at nominal HOT STANDBY values (22% and 2235 psig respectively).

Level \_\_\_\_\_

Pressure \_\_\_\_\_

6.1.2.4 Steam Generator level being maintained at nominal HOT STANDBY value (33%).

SG 1 \_\_\_\_\_

SG 3 \_\_\_\_\_

SG 2 \_\_\_\_\_

SG 4 \_\_\_\_\_

6.1.3 Start the chart recorder(s). Verify all channels are recording (chart speed approximately 2 cm/min).

**NOTE:** Operation of the chart recorder(s) during the test shall be at the direction of the Test Director. Data should be recorded at a speed commensurate with the conditions/transient expected - relatively fast (approximately 2 cm/min.) for RCS flows and Pressurizer pressure during RCP trips, initial establishment of natural circulation conditions, etc.; and slow (approximately 5 cm/hour) for other parameters and once conditions no longer require a fast speed. Always note chart speed changes on the trace.

6.1.4 Start P-250 computer trend of points listed in Steps 5.1 and 5.2. Trend data at two (2) minute intervals.

**NOTE:** The trend interval may be changed during the conduct of the test at the direction of the Test Director.

6.1.5 Take first core thermocouple map. Continue taking core maps at twenty (20) minute intervals.

6.1.6 Verify CVCS is in MANUAL and set to make up to the VCT with approximately 1200 ppm boric acid. Let VCT level rise to 60%.

**NOTE:** VCT is providing suction for the charging pumps. Monitor VCT level and Chg. Pp. suction pressure continually. Also, set Boric Acid and Primary Water Flow integrators, YIC-110 and YIC-111, high enough to prevent their perturbing the blended flow.

6.1.7 Record Condensate Storage Tank level. Continue recording CST levels on Data Sheet No. 1 at 20 minute intervals until the test terminates:

\_\_\_\_\_ % Start time \_\_\_\_\_

6.1.8 Start/verify started Special Test Exception 3.10.4 Surveillance Requirements by performing the following:

6.1.8.1 Verify once per 4 hours that at least three reactor coolant loops are operable.

**"FOR INFORMATION ONLY"**



6.1.8.2 Verify once per 4 hours that the fire-water tank and its path to the auxiliary feedwater pump are operable.

NOTE: Data Sheet S-1 will be used to log verification of Tech. Spec. Surveillance Requirements.

NOTE: The following equipment alignment has been selected to minimize the use of non-safety related equipment. If safety concerns arise which necessitates the use of non-safety related equipment, the action shall be noted in the Remarks Section of this procedure and the test performance shall continue.

6.1.9 Verify that Pressurizer Heater Groups 1-2 and 1-3 are aligned to their vital power supplies.

1-2 \_\_\_\_\_ 1-3 \_\_\_\_\_

6.1.10 Verify that the following valves have been aligned to their Class I air sources (i.e., Non-Class I Air Sources Isolated):

- |    |          |   |       |
|----|----------|---|-------|
| a) | PCV-19   | (10% Atmospheric Steam Dump)            | _____ |
| b) | PCV-20   | (10% Atmospheric Steam Dump)            | _____ |
| c) | PCV-21   | (10% Atmospheric Steam Dump)            | _____ |
| d) | PCV-22   | (10% Atmospheric Steam Dump)            | _____ |
| e) | 8145     | Auxiliary Pressurizer Spray Valve       | _____ |
| f) | 8146     | Charging to Loop 4 Cold Leg             | _____ |
| g) | 8147     | Charging to Loop 3 Cold Leg             | _____ |
| h) | 8148     | Auxiliary Pressurizer Spray Bypass      | _____ |
| i) | HCV-142  | Charging Pumps Discharge to Regen. Hx   | _____ |
| j) | PCV-455C | Pressurizer Power Operated Relief Valve | _____ |
| k) | PCV-456  | Pressurizer Power Operated Relief Valve | _____ |
| l) | FCV-364  | RHR Hx 1-1 CCW Supply Valve             | _____ |
| m) | FCV-365  | RHR Hx 1-2 CCW Supply Valve             | _____ |
| n) | FCV-602  | ASW Supply to CCW Hx 1-1                | _____ |
| o) | FCV-603  | ASW Supply to CCW Hx 1-2                | _____ |

NOTE: Once the Class I Air has been aligned, record time and initial accumulator pressures on Data Sheets III and IV. Continue taking accumulator pressure readings on an hourly frequency or at the discretion of the Test Director.

6.1.11 Verify containment supply and exhaust fans are shutdown.

S-3 \_\_\_\_\_ E-3 \_\_\_\_\_

6.1.12 Transfer steam dump control from the condenser steam dumps to the 10% atmospheric steam dumps.

NOTE: The 10% steam dumps are aligned to their Class I air bottles. Therefore, their operation is limited to their ON/OFF toggle switches on VB-3.

**"FOR INFORMATION ONLY"**





**CAUTION:** Maintain steam pressure at zero load steam pressure (1005 psig) until cooldown commences.

If the MSIV's are closed, balance the use of the 10% steam dumps to avoid 100 psid among the steam generators. Otherwise Safety Injection will be actuated.

6.1.13 Place the following valves in the CLOSED position:

6.1.13.1 LCV-8 CST makeup to hotwell. \_\_\_\_\_

6.1.13.2 LCV-12 Hotwell rejection to CST. \_\_\_\_\_

6.1.14 Place control switch for PCV-474 in the CLOSED position. Comply with the appropriate action statement of Tech. Spec. 3.4.4. \_\_\_\_\_

6.1.15 Turn off the Pressurizer Proportional Heater Group 1-1 and Backup Heater Group 1-4. \_\_\_\_\_

**NOTE:** Maintain RCS pressure within Tech. Spec. limits at all times during the test. During boration and cooldown phases, use PORV's and heater groups 1-2 and 1-3 for this purpose. Record on Data Sheet II all operating times of PORV's and heaters. Per Tech. Spec 3.4.9.3, a special report shall be prepared if the PORV's are used to mitigate a pressure transient.

**NOTE:** There is no regenerative heat exchanger with letdown terminated. Normal and alternate charging lines have thermal sleeves; pressurizer auxiliary spray line does not.

6.1.16 Terminate letdown by closing the letdown orifice stop valves.

8149A \_\_\_\_\_  
8149B \_\_\_\_\_  
8149C \_\_\_\_\_

6.1.17 Close off charging flow to the RCS.

**NOTE:** Maintain RCP seal flows.

8146 CLOSED \_\_\_\_\_  
8147 CLOSED \_\_\_\_\_

**NOTE:** At the initiation of natural circulation from RCP trip the following instrumentation responses are expected.

- a) Wide range Thot - increase
- b) Wide range Tcold - slight decrease or constant
- c) Core exit T/C's - increase
- d) Tavg and  $\Delta T$  indications - unreliable
- e) Pressurizer level and pressure - increase
- f) Steam Generator levels - slight variation in response to steam usage
- g) Steam Generator Pressure - decrease slightly
- h) NIS indications - constant or slight variation with Tcold
- i) Auxiliary Feedwater Flows - increase in response to item f)
- j) Steam Generator Steam Flows - constant or slight variation in response to item g)
- k) RCS Flows - nearly full scale decrease (100% to less than 10%)

**"FOR INFORMATION ONLY"**



**NOTE:** The following step allows restart of the RCP's after natural circulation is established, if safety concerns necessitate re-establishment of forced circulation. However, RCP's should not be restarted for 30 minutes after a pump trip.

6.1.18 Start all four RCP Thrust Bearing Oil Lift pumps not more than 50 seconds prior to tripping the RCP's in the next step. \_\_\_\_\_

6.1.19 Close the Pressurizer Spray valves.

PCV 455A CLOSED \_\_\_\_\_

PCV 455B CLOSED \_\_\_\_\_

6.1.20 Simultaneously trip all four RCP's. Record time on Data Sheet S-1. \_\_\_\_\_

**NOTE:** Verify by using Data Sheet S-1 that all Special Test Exception Pre-requisites have been met.

**NOTE:** If PORV's open but fail to close, immediately close the PORV block isolation valve (8000 A, B, or C).

6.1.21 HOT STANDBY conditions have to be maintained for at least four hours. Therefore, if necessary, use Pressurizer Heaters 1-2 and 1-3 to maintain HOT STANDBY conditions. Record on Data Sheet II whenever the Pressurizer Heaters are used. \_\_\_\_\_

6.1.22 Carefully control Auxiliary Feedwater flow to the steam generators to maintain levels at approximately 33% narrow range (N.R.). \_\_\_\_\_

6.1.23 Verify the establishment and effectiveness of Natural Circulation by checking the following conditions. (Refer to OP-0.2, Natural Circulation Cooldown). Record approximate values of the parameters listed below on the attached "Natural Circulation Data Sheet" at intervals shown.

**NOTE:** Stable Natural Circulation flows may be attained prior to the end of the 15 minute interval. If this occurs, enter N/A in those spaces where data is no longer required.

**NOTE:** Monitor sub-cooled margin monitor throughout the establishment of Natural Circulation and during the cooldown phase of the test. The recorder (YR31) data from this monitor on PAM I panel will be attached to this procedure at the completion of the test.

- a) Core exit temperature is at least 50 deg. F cooler than pressurizer temperature and exhibits stable or decreasing values.
- b) Cold leg temperatures are approximately equal to S.G. saturation temperature.
- c) Hot leg temperatures are stabilizing and hot to cold leg  $\Delta T$  should be less than 65 deg. F.

6.1.24 Natural circulation flow will be stable when:

- a)  $\Delta T$  between wide range  $T_{hot}$  and  $T_{cold}$  is approximately constant.

**"FOR INFORMATION ONLY"**



- b)  $\Delta T$  between wide range Toold and core exit T/C average temperature is approximately constant.
- c) Wide range Thot is approximately equal to core exit T/C average temperature.

Record time when Natural Circulation was declared established.

Time \_\_\_\_\_ hrs.

6.1.25 Re-establish letdown, and bring down and maintain Pressurizer level at about 22%.

6.1.26 Isolate letdown prior to Boration Phase.

## 6.2 BORATION PHASE

COMMENTS: Boric Acid will be added to the RCS by discharging the Boron Injection Tank into all four cold legs and by charging into the RCP seals. Boron mixing will occur at 547 deg. F (Toold) and nominal RCS pressures.

6.2.1 Close BIT Boric Acid recirc. to Boric Acid Storage Tank valves.

8870A and 8870B  
8911

6.2.2 Record Pressurizer level. \_\_\_\_\_%

RCS Boron Concentration \_\_\_\_\_ ppm

6.2.3 Align charging pump to BIT.

8803A and 8803B OPEN  
8801A and 8801B OPEN

Allow pump to run in this configuration for approximately 30 minutes. Record injection start time (Use Control Room clock).

\_\_\_\_\_ hrs.

CAUTION: VCT makeup is in MANUAL. Maintain VCT levels around 60%. This should assure adequate NPSH for charging pump. When discharging to BIT, blend 1200 ppm Boric Acid to VCT.

VCT: 1% = 19.25 gallons

NOTE: Injection of the BIT will cool the RCS. Pressurizer Heaters 1-2 and 1-3 may have to be used to maintain HOT STANDBY conditions (Ref. Step 6.1.21).

With letdown isolated and the Pressurizer level at approximately 22% prior to the Boration Phase, the Pressurizer level is expected to stabilize at about 70% after the injection of the BIT is complete (Pressurizer high level alarm will occur at  $\approx 70\%$ ).

# "FOR INFORMATION ONLY"



6.2.4 After the injection phase, terminate charging flow through BIT and record time. Record total injection time.

\_\_\_\_ hrs. Total injection time \_\_\_\_ min.

6.2.5 Record Pressurizer level.

\_\_\_\_ %

6.2.6 Continue to sample the selected RCS hot leg. When three (3) consecutive boron concentration measurements are within  $\pm 20$  ppm of each other, record values and change sampling point to the alternate hot leg.

Selected sample point loop \_\_\_\_

Sample No. \_\_\_\_

Boron Conc. \_\_\_\_

Time of Sample \_\_\_\_

NOTE: Purge sample line adequately before taking alternate leg sample.

NOTE: As loop concentrations stabilize, it is permissible to allow VCT levels to decrease to normal levels. This anticipates change of blend concentration to 2000 ppm in cooldown phase.

6.2.7 Verify alternate leg sample boron concentration is within  $\pm 20$  ppm of the final selected loop value. Record Loop 4 and Loop 1 boron concentration.

Loop 1 \_\_\_\_ ppm

Loop 4 \_\_\_\_ ppm

NOTE: If Loops 4 and 1 are not within  $\pm 20$  ppm of each other, repeat Steps 6.2.6 and 6.2.7 as necessary and record the Loop being sampled in Step 6.2.7 as the selected Loop.

6.2.8 Verify boron concentration has increased from initial boron concentration (6.2.2) by at least 250 ppm.

Loop 1 \_\_\_\_ ppm

Loop 4 \_\_\_\_ ppm

6.2.9 Once the boron samples for Loop 1 and Loop 4 meet the acceptance criteria, (initial RCS boron concentration  $\pm 250$  ppm) letdown can be reestablished to maintain pressurizer level.

### 6.3 COOLDOWN PHASE

COMMENTS: Cooldown will reduce the RCS hot leg temperatures to below 350 deg. F and upper vessel head fluid temperature to below 450 deg. F. RCS pressure is expected to continue drifting down but, in all cases, will be maintained within Tech. Spec. limit and the shaded area in Fig. 2. Depressurization will be initiated, if necessary, by using the indication on the subcooled margin monitor. This is to ensure no steam formation

3 (Continued)

**"FOR INFORMATION ONLY"**





will occur in the upper head region. Further depressurization will follow cooldown. (Reference attached Figure 2.)

**ION:** Block both trains of safety injection when RCS pressure decreases below P-11 setpoint (1915 psig).

6.3.1 A Shutdown Margin Calculation, STP R-19, has been performed to verify adequate shutdown margin for Mode 5, Cold Shutdown, conditions.

6.3.2 Verify CVCS makeup control is providing 2000 ppm boric acid in VCT. Sample Loop 1 and Loop 4 hot legs alternately at the discretion of the Test Director. Continue sampling until COLD SHUTDOWN Conditions are established.

6.3.3 Verify that the plant has been in natural circulation and HOT STANDBY conditions for at least four (4) hours.

6.3.4 Re-establish charging flow as required to maintain pressurizer level at or above 22% during the Cooldown Phase and isolate letdown.

**NOTE:** During the Cooldown Phase, RCS volume is expected to decrease approximately 1800 ft.<sup>3</sup> (100% of Pressurizer volume). Charging during cooldown will be necessary to maintain saturation margins and pressurizer levels.

6.3.5 Using only the 10% steam dump valves, start the cooldown. (Use RCS wide range temperature as trended on P-250). Record the cooldown start time and RCS temperature and pressure.

RCS temperature \_\_\_\_\_ deg. F RCS pressure \_\_\_\_\_ psig \_\_\_\_\_ hrs.

6.3.6 Using RCS wide range temperature as trended on P-250, as a guide maintain as high a cooldown rate as possible commensurate with the following conditions:

- 1) Maximum cooldown rate is 25 deg. F/hr. averaged over 20 minute intervals. Maintain a minimum subcooled margin of 50 deg. F as indicated by the sub cooled margin monitor.
- 2) Upper head and RCS loops fluid  $\Delta T$  must be less than 100 deg. F. If 100 deg. F  $\Delta T$  is approached, decrease cooldown rate to allow loop temperature to increase.
- 3) Maintain Tcold, Thot and Pressurizer pressure within the shaded area of Figure 2. Step 6.4.2 may be repeated as required and a log of this will be maintained in Data Sheet II.

6.3.7 Cooldown to RHR initiation is complete when:

- and
- 1) All 4 hot legs are less than 350 deg. F
  - 2) Upper head fluid temperature is less than 450 deg. F (highest reading T/C).

**"FOR INFORMATION ONLY"**



NOTE: Highest T/C can be obtained from PAM 3 and 4 panels.

Verify cooldown complete by recording the following:  
Four hot leg temperatures:

RCL 1-1 \_\_\_\_\_ deg. F      RCL 1-2 \_\_\_\_\_ deg. F

RCL 1-3 \_\_\_\_\_ deg. F      RCL 1-4 \_\_\_\_\_ deg. F

Highest upper head fluid T/C      TT - \_\_\_\_\_ deg. F

Record time: \_\_\_\_\_ hrs.

6.3.8 Record final RCS and Pressurizer boron concentrations after cooldown phase.

Pressurizer \_\_\_\_\_ ppm      Loop 1 \_\_\_\_\_ ppm      Loop 4 \_\_\_\_\_ ppm

#### 6.4 DEPRESSURIZATION

CAUTION: To prevent flashing in the primary system, RCS pressure must be maintained above the saturation pressure of the hottest part of the RCS. It is anticipated that the upper head fluid will be the hottest section. (Reference attached Figure 2 for saturation curve.)

6.4.1 Record RCS pressure \_\_\_\_\_ psig

E: Differential temperature between Pressurizer and Auxiliary spray fluid should be less than 320 deg. F before using Auxiliary spray. If auxiliary spray can not be used, PORV's should be used to depressurize RCS.

6.4.2 Use PORV's if required, or Pressurizer Auxiliary Spray to depressurize RCS so as to maintain Tcold, Thot, and Pressurizer pressure in the shaded area in Figure 2.

NOTE: The following steps will verify the effects of a potential charging valve failure to the function of the auxiliary pressurizer spray system during RCS depressurization.

6.4.3 Verify that RCS depressurization/cooldown rate is constant.

6.4.4 Verify that auxiliary spray is in service. Record valve status.

8145 OPEN/CLOSED

8148 OPEN/CLOSED

6.4.5 Open charging valve 8146.

6.4.6 Mark the valve opening time on the recorder traces and keep the valve open until a marked change in the depressurization rate can be observed.

6.4.7 Close valve 8146. Continue with the depressurization of the RCS.

6.4.8 Verify that RCS pressure is below the Loop 4 to RHR recirc. valves (8701 and 8702) interlock setpoint (390 psig). Record pressure \_\_\_\_\_ psig.

**"FOR INFORMATION ONLY"**



**6.5 RHR SYSTEM INITIATION**

- 1 Using Nuclear Plant Operations (NPO) Department Operating Procedure B-2, place the RHR system into operation to remove decay heat. \_\_\_\_\_
- 6.5.2 Declare Special Test Exception 3.10.4 no longer in effect.  
Record time \_\_\_\_\_ hrs. \_\_\_\_\_
- 6.5.3 Once the vessel head metal temperature is less than 350 deg. F, secure the CRDM fans. Record time \_\_\_\_\_ hrs. \_\_\_\_\_
- 6.5.4 Continue cooldown to COLD SHUTDOWN in accordance with NPO Emergency Operating Procedure EP OP-0.2, Natural Circulation Cooldown. \_\_\_\_\_
- 6.5.5 Once COLD SHUTDOWN conditions have been established, record time, RCS temperature and RCS pressure. \_\_\_\_\_

**NOTE:** Record highest Thot value for RCS temperature.

RCS upper head fluid temperature \_\_\_\_\_ deg. F  
RCS pressure \_\_\_\_\_ psig  
RCS temperature \_\_\_\_\_ deg. F  
Time \_\_\_\_\_ hrs. \_\_\_\_\_

- 6.5.6 Discontinue trending on the P-250 Computer (Reference Steps 5.1 and 5.2). \_\_\_\_\_
- 6.5.7 Discontinue taking boron samples started in Step 5.18. \_\_\_\_\_
- 6.5.8 Record CST final level and change in volume (gallons). \_\_\_\_\_

Final level \_\_\_\_\_ %  
Δ Volume \_\_\_\_\_ gals.

1% of CST = 4,207 gallons \_\_\_\_\_

- 6.5.9 Discontinue recording CST level on Data Sheet I. \_\_\_\_\_
- 6.5.10 Stop the chart recorder(s). \_\_\_\_\_
- 6.5.11 Discontinue taking core T/C maps. \_\_\_\_\_

**6.6 RESTORATION**

- 6.6.1 Restore parameters monitored by chart recorders to normal (Reference Step 4.2). \_\_\_\_\_
- 6.6.2 Collect all recorders charts, trend data and sub cooled margin monitor records data from PAM I panel and attach to the test procedure. \_\_\_\_\_
- 6.6.3 Disconnect the vessel head magnetic T/C recording device and secure the T/C extension wires. \_\_\_\_\_

**NOTE:** The vessel head magnetic T/C's and the modified incore T/C's will be dispositioned by NPO at the first refueling.

**"FOR INFORMATION ONLY"**



6.6.4 Restore the normal air supplies to the valves listed in Step 6.1.10. \_\_\_\_\_

5 Align Pressurizer Heater Groups 1-2 and 1-3 to their normal power supplies  
(Ref. Step 6.1.9). \_\_\_\_\_

**"FOR INFORMATION ONLY"**





**7.0 ACCEPTANCE CRITERIA**

Acceptable performance of Systems, Equipment or Components tested by this procedure is based only on two concerns;

- a) That all steps have been successfully completed as prescribed, and
- b) That data recorded specifically for Acceptance Criteria purposes falls within prescribed limits.

Verification in Steps 7.1 and 7.2 establish that acceptable performance has been demonstrated.

VERIFIED

7.1 Verify that all Steps in this procedure have been successfully completed as prescribed.

\_\_\_\_\_

7.2 Verify that all data recorded for acceptability (Form S-54) falls within the Acceptable Data Limits.

\_\_\_\_\_

**"FOR INFORMATION ONLY"**



## 7.2 Data Limits

The steps appearing in the table below are keyed to steps within this procedure. The Acceptable Data Limits under the Acceptance Criteria column are the Operational Limits adjusted for Test Instrument Accuracy in the conservative direction. Verify the Actual Data Obtained falls within the Acceptable Data Limits.

T.P. No. 42.7

| STEP NO. | ITEM (Description)   | TEST INSTRUMENT USED | OPERATIONAL LIMITS | TEST INSTRUMENT ACCURACY | ACCEPTANCE CRITERIA    |                      |                              |
|----------|--|----------------------|--------------------|--------------------------|------------------------|----------------------|------------------------------|
|          |  |                      |                    |                          | ACCEPTABLE DATA LIMITS | ACTUAL DATA OBTAINED | ACCEPTANCE CRITERIA VERIFIED |
| 6.2.8    | Loop 1 Δ C <sub>B</sub>  |                      | >250 ppm           | +4 ppm                   |                        |                      |                              |
|          | Loop 4 Δ C <sub>B</sub>  |                      | >250 ppm           | +4 ppm                   |                        |                      |                              |
| 7        | RCS Hot Leg Temp.  |                      |                    |                          |                        |                      |                              |
|          | RCL 1-1  |                      | <350°F             |                          |                        |                      |                              |
|          | RCL 1-2  |                      | <350°F             |                          |                        |                      |                              |
|          | RCL 1-3  |                      | <350°F             |                          |                        |                      |                              |
|          | RCL 1-4  |                      | <350°F             |                          |                        |                      |                              |
|          | Upper Head Fluid Temp.   |                      | <450°F             |                          |                        |                      |                              |
| 5        | Verify cold shutdown conditions have been established:   |                      |                    |                          |                        |                      |                              |
|          | RCS Pressure   |                      | <350 psig          |                          |                        |                      |                              |
|          | RCS Temperature  |                      | <200°F             |                          |                        |                      |                              |
|          | Upper Head Fluid Temp.   |                      | <300°F             |                          |                        |                      |                              |
| 6.5.9    | Verify that the condensate storage tank had sufficient water volume to perform the cooldown (i.e. Makeup to CST 1-1 was not necessary.). | N/A                  | N/A                | N/A                      | N/A                    | N/A                  |                              |

FOR INFORMATION ONLY

061332



# TEST RECORDER PARAMETER CHECKLIST

Sheet 1 of 5

Startup T.P. 42.7

Recorder Mod. \_\_\_\_\_

I.D. No. \_\_\_\_\_

Accuracy Information \_\_\_\_\_

Calibration Verified by \_\_\_\_\_ Date \_\_\_\_\_

| TRACE NUMBER | PARAMETER              | INPUT SOURCE      | PROCESS SCALING | ELECTRONIC SCALING | COMMENTS | REMARKS | REMARKS |
|--------------|------------------------|-------------------|-----------------|--------------------|----------|---------|---------|
| 1            | S.G. 1-1 Pressure      | TP-514-2 (RK 33)  | 0 → 1200 psig   | 1 → 5 VDC          |          |         |         |
| 2            | Aux.F.W. Flow S.G. 1-1 | ERFDS 7/5/* (VB4) | 0 → 300 gpm     |                    |          |         |         |
| 3            | Tcold RCL 1-1          | TP-413B-2 (RK 34) | 100 → 600°F     | 1.571 → 4.429 V    |          |         |         |
| 4            | Thot RCL 1-1           | TP-413A-2 (RK 33) | 100 → 600°F     | 1.571 → 4.429 V    |          |         |         |
| 5            | 8145 Position          | ERFDS 3/20/1      | Open/Closed     | 1 → 5 VDC          |          |         |         |
| 6            | 8148 Position          |                   | Open/Closed     |                    |          |         |         |
| 7            |                        |                   |                 |                    |          |         |         |
| 8            |                        |                   |                 |                    |          |         |         |

"FOR INFORMATION ONLY"

051332

NOTE. Refer to Test Instrument List for parameter accuracy information.



# TEST RECORDER PARAMETER CHECKLIST

Sheet 2 of 5  
Startup T.P. 42.7

Recorder Mod. \_\_\_\_\_

I.D. No. \_\_\_\_\_

Accuracy Information \_\_\_\_\_

Calibration Verified by \_\_\_\_\_ Date \_\_\_\_\_

| INDEX | PARAMETER  | INPUT SOURCE            | PROCESS SCALING | ELECTRONIC SCALING | COMMENTS | -EACH- | -EACH- |
|-------|--|-------------------------|-----------------|--------------------|----------|--------|--------|
| 1     | S.G. 1-2 Pressure  | TP-524-2<br>(RK 33)     | 0 → 1200 psig   | 1-5 VDC            |          |        |        |
| 2     | Aux. F.W. Flow to S.G. 1-2                               | ERFDS<br>7/6/*<br>(VB4) | 0 → 300 gpm     |                    |          |        |        |
| 3     | TcoId RCL 1-2  | TP-423B-2<br>(RK 34)    | 100 → 600°F     | 1.571 → 4.429 V    |          |        |        |
| 4     | Thot RCL 1-2   | TP-423A-2<br>(RK 33)    | 100 → 600°F     | 1.571 → 4.429 V    |          |        |        |
| 5     | Regenerative Heat Exchanger Charging<br>Flow Temperature | TP-<br>(RK 33)          | 100 → 600°F     | 1-5 VDC            |          |        |        |
| 6     | Pressurizer Liquid Space Temperature                     |                         | 200 → 700°F     |                    |          |        |        |
| 7     |  |                         |                 |                    |          |        |        |
| 8     |  |                         |                 |                    |          |        |        |

FOR INFORMATION ONLY

061332





# TEST RECORDER PARAMETER CHECKLIST

Sheet 3 of 5

Startup T.P. 427

Recorder Mod. \_\_\_\_\_

I.D. No. \_\_\_\_\_

Accuracy Information \_\_\_\_\_

Calibration Verified by \_\_\_\_\_ Date \_\_\_\_\_

| TRACER<br>NUMBER | PARAMETER                  | INPUT SOURCE             | PROCESS<br>SCALING | ELECTRONIC<br>SCALING | COMMENTS | -RCL- | -RCL- | -RCL- |
|------------------|----------------------------|--------------------------|--------------------|-----------------------|----------|-------|-------|-------|
| 1                | S.G. Pressure 1-3          | TP-534-2<br>(RK 33)      | 0 → 1200 psig      | 1-5 VDC               |          |       |       |       |
| 2                | Aux. F.W. Flow to S.G. 1-3 | ERFDS<br>5/7/*<br>(VB 4) | 0 → 300 gpm        |                       |          |       |       |       |
| 3                | Tcold RCL 1-3              | TP-433B-2<br>(RK 34)     | 100 → 600°F        | 1.571 → 4.429 V       |          |       |       |       |
| 4                | Thot RCL 1-3               | TP-433A-2<br>(RK 33)     | 100 → 600°F        | 1.571 → 4.429 V       |          |       |       |       |
| 5                | PORV Position (PCV-474)    | ERFDS<br>1/23/4<br>(VB1) | Open/Closed        | 0 → 125 VDC           |          |       |       |       |
| 6                | RCL 1-4 Hot Leg Pressure   | TP-403-2<br>(RK 33)      | 0 → 3000 psig      | 1 → 5 VDC             |          |       |       |       |
| 7                |                            |                          |                    |                       |          |       |       |       |
| 8                |                            |                          |                    |                       |          |       |       |       |

FOR INFORMATION ONLY

10613332

NOTE: Refer to Test Instrument List for parameter accuracy information.



# TEST RECORDER PARAMETER CHECKLIST

Sheet 4 of 5

Startup T.P. 42.7

Recorder Mod. \_\_\_\_\_

I.D. No. \_\_\_\_\_

Accuracy Information \_\_\_\_\_

Calibration Verified by \_\_\_\_\_ Date \_\_\_\_\_

| TRACE NUMBER | PARAMETER                  | INPUT SOURCE             | PROCESS SCALING | ELECTRONIC SCALING | COMMENTS | -RCL-<br>CORRECT<br>-RCL- | -RCL-<br>CORRECT<br>-RCL- |
|--------------|----------------------------|--------------------------|-----------------|--------------------|----------|---------------------------|---------------------------|
| 1            | S.G. Pressure 1-4          | TP-544-2<br>(RK 33)      | 0 → 1200 psig   | 1-5 VDC            |          |                           |                           |
| 2            | Aux. F.W. Flow to S.G. 1-4 | ERFDS<br>5/8/*<br>(VB4)  | 0 → 300 gpm     |                    |          |                           |                           |
| 3            | Tcold RCL 1-4              | TP-443B-2<br>(RK 34)     | 100 → 600°F     | 1.571 → 4.429 V    |          |                           |                           |
| 4            | Thot RCL 1-4               | TP-443A-2<br>(RK 33)     | 100 → 600°F     | 1.571 → 4.429 V    |          |                           |                           |
| 5            | Pressurizer Level          | TP-459-2<br>(RK 33)      | 0 → 100%        | 1-5 VDC            |          |                           |                           |
| 6            | PORV Position (PCV-455C)   | ERFDS<br>2/24/4<br>(VB1) | Open/Closed     | 0 → 125 VDC        |          |                           |                           |
| 7            |                            |                          |                 |                    |          |                           |                           |
| 8            |                            |                          |                 |                    |          |                           |                           |

FOR INFORMATION ONLY



Order Mod. \_\_\_\_\_

I.D. No. \_\_\_\_\_

Sheet 5

Accuracy Information \_\_\_\_\_

Startup 42.7

Libtation Verified by \_\_\_\_\_ Date \_\_\_\_\_

| TRACE<br>NUMBER | PARAMETER  | INPUT SOURCE               | PROCESS<br>SCALING | ELECTRONIC<br>SCALING | COMMENTS | COOR-<br>-RECT | COOR-<br>-RECT |
|-----------------|--|----------------------------|--------------------|-----------------------|----------|----------------|----------------|
| 1               | Charging Flow                                      | ERFDS<br>6/6/*<br>(VB4)    | 0 → 200 gpm        | 1-5 VDC               |          |                |                |
| 2               | Charging Flow to BIT                               | ERFDS<br>1/11/*<br>(VB1)   | 0 → 200 gpm        | 1-5 VDC               |          |                |                |
| 3               | Emergency Borate Flow to Charging<br>Pumps Suction | ERFDS<br>11/11/*           | 0 → 50 gpm         | 1-5 VDC               |          |                |                |
| 4               | Primary Water to Boric Acid Blender                | FC 111 Input #1<br>(RK 19) | 0 → 200 gpm        | 1-5 VDC               |          |                |                |
| 5               | Boric Acid Flow to Boric Acid Blender              | FC 110 Input<br>(RK 19)    | 0 → 10 gpm         | 1-5 VDC               |          |                |                |
| 6               | PORV Position<br>(PCV 456)                         | ERFDS<br>3/12/4<br>(VB1)   | Open/Closed        | 0 → 125 VDC           |          |                |                |
| 7               |  |                            |                    |                       |          |                |                |
| 8               |  |                            |                    |                       |          |                |                |

NOTE: Refer to Test Instrument List for parameter accuracy information.

165332



## TEST INSTRUMENT LIST

SHEET \_\_\_\_\_ OF \_\_\_\_\_

STARTUP T.P. \_\_\_\_\_

UNIT \_\_\_\_\_

[illegible]





# DATA SHEET

061332

**SHIRT** OF                     

**DATE:** \_\_\_\_\_

[illegible]



# DATA SHEET 11

061332

**DATE OF \_\_\_\_\_**

**DATE:** \_\_\_\_\_

[illegible]



### BACKUP ACCUMULATORS PRESSURE READINGS

**SHEET \_\_\_\_\_ OF \_\_\_\_\_**

DATE: \_\_\_\_\_

[illegible]



# DATA SHEET IV

061332

SHEET \_\_\_\_\_ OF \_\_\_\_\_

BACKUP ACCUMULATORS PRESSURE READINGS

DATE: \_\_\_\_\_

Initials

FCV-364

FCV-365

FCV-602

FCV-603

PCV-19

PCV-20

"FOR INFORMATION ONLY"





NATURAL CIRCULATION DATA SHEET

|  | RCP trip | +10 min | +20 min | +30 min |
|--|----------|---------|---------|---------|
| <b>a) <u>CORE EXIT TEMPERATURES</u></b>  |          |         |         |         |
| 1) P-250 average T/C temp. (deg. F)  | _____    | _____   | _____   | _____   |
| 2) Pressurizer liquid temp. (deg. F)   | _____    | _____   | _____   | _____   |
| 3) (2) - (1) (deg. F)  | _____    | _____   | _____   | _____   |
| <b>b) <u>COLD LEG TEMPERATURE/STEAM GENERATOR SATURATION TEMPERATURE</u></b>     |          |         |         |         |
| Loop 1   |          |         |         |         |
| 1) Tcold - (deg. F)  | _____    | _____   | _____   | _____   |
| 2) S.G. Pressure (psig)  | _____    | _____   | _____   | _____   |
| 3) S.G. Tsat * (deg. F)  | _____    | _____   | _____   | _____   |
| Loop 2   |          |         |         |         |
| 4) Tcold - (deg. F)  | _____    | _____   | _____   | _____   |
| 5) S.G. Pressure (psig)  | _____    | _____   | _____   | _____   |
| 6) S.G. Tsat * (deg. F)  | _____    | _____   | _____   | _____   |
| Loop 3   |          |         |         |         |
| 7) Tcold - (deg. F)  | _____    | _____   | _____   | _____   |
| 8) S.G. Pressure (psig)  | _____    | _____   | _____   | _____   |
| S.G. Tsat * (deg. F)   | _____    | _____   | _____   | _____   |
| Loop 4   |          |         |         |         |
| 10) Tcold - (deg. F)   | _____    | _____   | _____   | _____   |
| 11) S.G. Pressure (psig)   | _____    | _____   | _____   | _____   |
| 12) S.G. Tsat * (deg. F)   | _____    | _____   | _____   | _____   |
| <b>c) <u>HOT LEG TEMPERATURES/HOT LEG AND COLD LEG <math>\Delta T</math></u></b> |          |         |         |         |
| Loop 1   |          |         |         |         |
| 1) Thot (deg. F)   | _____    | _____   | _____   | _____   |
| 2) $\Delta T$ (deg. F)   | _____    | _____   | _____   | _____   |
| Loop 2   |          |         |         |         |
| 3) Thot (deg. F)   | _____    | _____   | _____   | _____   |
| 4) $\Delta T$ (deg. F)   | _____    | _____   | _____   | _____   |
| Loop 3   |          |         |         |         |
| 5) Thot (deg. F)   | _____    | _____   | _____   | _____   |
| 6) $\Delta T$ (deg. F)   | _____    | _____   | _____   | _____   |
| Loop 4   |          |         |         |         |
| 7) Thot (deg. F)   | _____    | _____   | _____   | _____   |
| 8) $\Delta T$ (deg. F)   | _____    | _____   | _____   | _____   |




















\*Steam Generator pressure will determine saturation temperature (use ASME steam tables.)

**"FOR INFORMATION ONLY"**



061332

[illegible]

REMARKS: 1 Per Special Test Exception 3.10.4, 3 RCPs and the flowpath from the firewater tank  
to the AFWPP must be verified operable within 4 Hrs. of initiating natural circulation testing.

**"FOR INFORMATION ONLY"**







FIG. 1






FIGURE 2





**"FOR INFORMATION ONLY"**

