


Docket No. 50-220

September 30, 1981



Mr. Donald P. Dise
 Vice President - Engineering
 c/o Miss Catherine R. Seibert
 Niagara Mohawk Power Corporation
 300 Erie Boulevard West
 Syracuse, New York 13202

Dear Mr. Dise:

SUBJECT: FIRE PROTECTION SCHEDULAR RELIEF - NINE MILE POINT NUCLEAR POWER PLANT (UNIT 1)

We have completed our review of your letter dated September 11, 1981. Prior to this time you had requested, and received NRC approval for, schedular relief regarding four fire protection modifications. Of these four items, three have been completed. Your letter requested further schedular relief for the remaining item, Fire Detection Systems. We have reviewed your submittal and have decided to grant the requested extension in accordance with 10 CFR 50.48(d).

The fire detection system was to be installed by September 30, 1981. However, in your letter you indicated that equipment delivery problems have resulted in a revised installation date of November 1, 1981. Furthermore, you indicated that preoperational testing might extend beyond November 1, 1981.

We have reviewed your efforts to obtain fire detection equipment in a timely fashion. We have concluded that you have made a best effort and that your effort is considered good cause for granting schedular relief. However, such relief cannot extend beyond November 17, 1981 in accordance with the requirements of 10 CFR 50 Appendix R. Therefore, as verbally agreed to by members of your staff, the fire detection system must be completely installed, preoperationally tested and functional by November 17, 1981.

In order to ensure public health and safety, you indicated that compensatory measures will be taken prior to detection system completion. A high degree of early warning is already provided by normal plant tours, and security personnel make hourly tours of all main buildings within the plant. In addition, operating and maintenance personnel make irregular tours for various reasons. Finally, during system preoperational testing, fire watches will be posted as specified by Technical Specifications for removal from service of one extinguishing system. We have concluded that these interim measures, in conjunction with plant procedures for the control of combustibles, adequately reduce potential fire damage to equipment required for safe plant shutdown.

OFFICE							
SURNAME							
B110150590 B10930 PDR ADDCK 05000220 PDR							



[The main body of the document contains several paragraphs of extremely faint, illegible text. The text is scattered across the page and is too light to be transcribed accurately. It appears to be a standard letter or report format with multiple lines of text per paragraph.]

Mr. Donald P. Dise

Based on our review, we conclude that Niagara Mohawk's efforts to date and equipment unavailability are good cause for extending the fire detection system completion date. Furthermore, we conclude that such an extension will not adversely affect public health and safety. Accordingly, pursuant to 10 CFR 50.48(d) the modification completion date has been extended to November 17, 1981. The aforementioned interim measures shall remain in effect until preoperational testing has been satisfactorily accomplished, and the system has been declared operational.

A copy of the related Notice of Extension, which is being forwarded to the Office of the Federal Register for publication, is enclosed.

Sincerely,

Original Signed by
H. R. Denton

Harold R. Denton, Director
Office of Nuclear Reactor Regulation

Enclosure:
As stated

cc w/encl:
See next page

DISTRIBUTION:
DOCKET FILE
NRC PDR
Local PDR
ORB #2 Rdg
D. Eisenhut
S. Norris
P. Polk
OELD
IE (3)
G. Deegan (4)
B. Scharf (2)
OPA
ACRS (10)
TERA
NSIC
Gray File

ORB#2
SNorris
9/24/81

OFFICE	DL:ORB#2	DL:ORB#2	DL:ORB#5	DL:OR	DL:OR	NRR:DD	NRR:DD
SURNAME	PPolk:ms	TAIppolito	TWambach	TMNovak	DGEisenhut	EGCase	HRDenton
DATE	9/24/81	9/24/81	9/24/81	9/24/81	9/24/81	9/24/81	9/20/81



10

THE
FIRST
PART
OF
THE
HISTORY
OF
THE
CITY
OF
NEW
YORK
FROM
1624
TO
1800
BY
JOHN
BURNETT
NEW
YORK
1846

NEW
YORK
1846

NEW
YORK
1846

Mr. Donald P. Dise
Niagara Mohawk Power Corporation

cc:

Eugene B. Thomas, Jr., Esquire
LeBoeuf, Lamb, Leiby & MacRae
1333 New Hampshire Avenue, N. W.
Suite 1100
Washington, D. C. 20036

T. K. BeBoer, Director
Technological Development Programs
State of New York
Energy Office
Swan Street Building
CORE 1 - Second Floor
Empire State Plaza
Albany, New York 12223

Mr. Robert P. Jones, Supervisor
Town of Scriba
R. D. #4
Oswego, New York 13126

Niagara Mohawk Power Corporation
ATTN: Mr. Thomas Perkins
Plant Superintendent
Nine Mile Point Plant
300 Erie Boulevard West
Syracuse, New York 13202

U.S. Environmental Protection Agency
Region II Office
ATTN: EIS COORDINATOR
26 Federal Plaza
New York, New York 10007

State University at Oswego
Penfield Library - Documents
Oswego, New York 13126

Resident Inspector
c/o U.S. NRC
P. O. Box 126
Lycoming, New York 13093

PTM

10

UNITED STATES NUCLEAR REGULATORY COMMISSION

DOCKET NO: 50-220

NIAGARA MOHAWK POWER CORPORATION

NOTICE OF EXTENSION OF COMPLETION DATES

By letter dated September 11, 1981 Niagara Mohawk Power Corporation (the licensee) requested that the U.S. Nuclear Regulatory Commission (the Commission) extend a completion date for the fire protection modifications for the Nine Mile Point Nuclear Station Unit 1 located in Oswego County, New York.

The fire detection system modification completion date has been extended to November 17, 1981.

The Commission's Director of Nuclear Reactor Regulation has concluded that good cause has been shown and that such postponement will not adversely affect the public health and safety. Accordingly, pursuant to 10 CFR 50.48(d) the request has been granted.

For further details with respect to this action, see (1) the licensee's request dated September 11, 1981 and (2) the Director's letter to the licensee dated _____ which are available for public inspection at the Commission's Public Document Room, 1717 H Street, N.W., Washington, D.C., and at the Oswego County Office Building, 46 E Bridge Street, Oswego, New York 13126.

FOR THE NUCLEAR REGULATORY COMMISSION

Harold R. Denton, Director
Office of Nuclear Reactor Regulation

Dated at Bethesda, Maryland; this



[The page contains extremely faint and illegible text, likely bleed-through from the reverse side of the document. No specific words or phrases can be discerned.]