

SUMMARY REPORT
THE NEUTRON MONITORING SYSTEM (NMS)
ELECTRICAL CIRCUIT ISOLATION TEST

T.C. McClellan

T.C. MCCLELLAN, RESPONSIBLE ENGINEER

DATE 3-7-88

W.C. Boehm

W.C. BOEHM, PRINCIPAL ENGINEER
VERIFIER


DATE 3-7-88

Clark F. Canham

C.F. CANHAM, MANAGER
PLANT ELECTRONIC SERVICES


DATE 3-7-88

8805050378 880307
PDR ADCK 05000410
P PDR



ABSTRACT

Tests were performed to demonstrate the ability of a fuse, resistor - divider network and zener diode to provide electrical isolation between safety function trip signals and non-safety computer and recorder signals. The resistor - divider, fuse and zener diode (on the output of an operational amplifier) met the requirement of providing isolation of the trip signal from faults at the computer and recorder connections. The tests performed demonstrate that under all credible faults at the connections to the computer or the recorder, there is no adverse affect on the trip signal.




1.0 INTRODUCTION

This report is an evaluation and discussion of the tests performed on an interface isolation circuit configuration used in the Average Power Range Monitoring subsystem of the Neutron Monitoring System.

This high resistance - fuse network isolates Average Power Range Monitor signal voltages to the trip circuits from the voltages sent to computer and recorder interfaces. The voltage source is an averaging operational amplifier that averages the inputs from the Local Power Range Monitors and produces a voltage proportional to reactor power.

These interface circuits are resistive voltage divider configurations. One circuit provides a 0 - 160 millivolt signal to the computer; a second circuit provides a 0 - 1 volt signal to the recorder.



W

.

x

.

.

.

.

2.0 BACKGROUND

The Neutron Monitoring System and the Average Power Range Monitoring System circuits used to isolate the non-safety functions from the safety trip function has come under question by the NRC. The NRC questioned the adequacy of resistors and fuses as isolation devices, and requested that their performance be demonstrated by test.

This circuit design dates from the Neutron Monitoring System design for the BWR/3s in the 1970s. As such there are more than 250 reactor-years of operating experience in the USA with these circuits without reports or evidence of generic faults.

The design of these circuits is rational and practical, rather than required by some standard or regulation. The initial design preceded the guidelines and standards now applied. However the design recognized the need for isolation between the output signals from the operational amplifier. This design achieved the isolation with an established circuit, ie, the voltage divider of resistors, the use of a fuse and where practical, the use of a zener diode. This design is a simple circuit that was readily analyzed to show it to be effective in all reasonable failure modes. This effectiveness has been demonstrated under the tests performed for this report.



Small, faint, illegible marks or characters in the top right corner.

3.0 RESULTS

The Neutron Monitoring System isolation circuits have been tested under a variety of faults to demonstrate that the trip signal is protected per the requirements of IEEE 384-1977, Criteria for Independence of Class IE Equipment and Circuits.

The fuses in the isolation circuits opened promptly (less than 2 milliseconds) under the application of fault voltages at the output terminals to the computer or the recorder interfaces.

During fuse opening time and for short circuit and low level fault conditions which may not cause the fuses to open, the high resistance in the voltage divider protects the trip signal and the operational amplifier. These resistors are the 10.7K (R7) or the 9K (R9 + R10), as shown in Figure 4.1. This protection is demonstrated by the small changes in the output of the operational amplifier (to the trip circuits) when fault simulations were applied at the output connections to the computer or the recorder.



11

4.0 THE CIRCUIT

4.1 Neutron Monitoring System Elementary

The circuit tested is outlined on a typical elementary diagram, Power Range Neutron Monitoring System, 807E163TY, sheet 12, attached. The dc amplifier, Z32, drawing 225A6679BB, is a prepackaged, encapsulated operational amplifier, input supply voltage filter capacitors, and an adjustment resistor. The amplifier specifications are shown on drawing 174B9091. Its specifications include a high gain, high input impedance and a low output impedance. The remaining components - input resistor, feedback resistor, voltage divider resistors, zener diode and fuses - are defined by auxiliary unit, Z31, drawing 112D1907, and the averaging card, Z30, 136B2158.

The circuit function is to average the input voltages from 22 (typically) local power range monitors, and provide an average power range monitor signal to the trip circuits, computer and recorder. In addition, the computer and recorder signals are isolated from the trip signal by a resistive voltage divider and fuse circuits.

4.2 Test Circuit

The equivalent circuit tested is shown on Figure 4.1, Test Specimen Schematic Diagram. This circuit is the functional equivalent of the partial circuit highlighted on the elementary diagram, 807E163TY, Sheet 12. The key portions of the circuits performing the isolation function are shown in Figure 4.2 and Figure 4.3.

4.3 Circuit Operation

Figure 4.2 is a voltage divider of resistors and a 1/32 ampere fuse providing a 0 to -160 mvolt signal to the computer. The fuse is designed to open in 5 seconds at 200% of its rated current (drawing 209A5156P005). The 174 ohm resistor to common requires 10.875 Vdc to conduct this 200% current. This electrical path to common, having the lowest resistance will be the route of any overcurrent faulted condition. The fuse opening time decreases with increased overcurrent.



11

Figure 4.3 is a voltage divider of resistors, a zener diode across the low resistor (1K) and a 1/32 ampere fuse providing a 0 to -1 volt signal to the recorder. The fuse characteristic is the same as for the fuse used in Figure 4.2. The zener diode conducts most of the current in order to allow the fuse to open when required. In Figure 4.2, the 174 ohm resistor allows sufficient current to flow to open the fuse when required. In the circuit represented on Figure 4.3, the resistors are higher values, so a zener was used in the design to allow the fuse clearing current to flow when external voltage faults occur. A small positive voltage across the zener diode will cause forward conduction current to flow until the fuse blows. Approximately -11 volts across the zener diode will cause maximum rated current to flow through the zener (approximately 90 mA) which will be sufficient to blow the fuse.


4.4 Circuit Faults

An open circuit in the high resistor (10.7K or 9K) has no effect on the output of the operational amplifier trip signal.

A short circuit to common in the output of the operational amplifier will cause a downscale trip. This short circuit would have no effect on the input signals because of the high resistance path through the feedback resistor (1 megohm) and the high input resistance (499K + 499K). This is demonstrated by the tests in Section 5.0 on the 10 Kohm voltage divider which provided isolation. Two megohms (1M + 0.499M + 0.499M) provides even greater isolation. The operational amplifier design includes internal short circuit protection. The output merely clamps to zero and returns to normal when the fault is removed.

An open circuit between the voltage divider of resistors has no effect on the trip signal, although the signal to the computer or recorder would be lost.

A short circuit to common between the voltage divider of resistors also has no effect on the trip signal because of the high resistance path provided by the 10.7K or 9K resistors. The signal to the computer or recorder would be lost.



Protection against the misapplication of voltages to the computer or the recorder connections is provided by the voltage divider and fuse circuits as discussed in 5.0, THE TESTS. The maximum credible voltage that could be applied is 120 Vac, RMS, which has peak values of +170 V, -170 V.

5.0 THE TESTS

5.1 Baseline Functional Test

An initial functional test on the NMS isolation circuit was performed to adjust and measure the amplifier offset (balance), to adjust and measure the amplifier gain, and to measure the outputs to the trip circuits, the computer and the recorder. The zero offset and the gain were slightly out-of-tolerance, but these were judged to be acceptable for this test of the isolation function.

5.2 Acceptance Criteria

For all simulated faults the acceptance criteria are:

The fuse opens prior to damage or failure of the operational amplifier. The trip output signal is not affected or returns to normal after the fuse opens.

The output signal is degraded sufficiently to cause the safety action (a trip or alarm).

Failure or permanent damage to the operational amplifier without causing the fuses to open is unacceptable.



Small, faint, illegible marks or characters in the top right corner.

5.3 170 Volt Transient Tests

Refer to Figure 4.1.

An 8 microfarad capacitor charged to +170 Vdc and to -170Vdc was used to provide the transient signal into test point 1 (signal output to the computer) and into test point 2 (signal output to the recorder). This 170 Vdc simulates the peak value of 120 Vac inadvertently and transiently applied at the non-safety related interfaces to the computer and recorder. A transient recorder was used to record the plus/minus 15 Vdc supply voltage, the 2.5 Vdc input voltage and the three output voltages (trip, computer, recorder).

The 1/32 ampere fuse protected the operational amplifier. It opened without damaging or failing the the operational amplifier. The change at the trip output was an approximate -0.05 volt spike. The effect of this spike on the trip output depends on the trip setpoints and signal level at the time of the transient. It could cause a trip if the input signal was already sufficiently close to the trip point.

The input signal and plus/minus 15 Vdc supply voltage were unaffected.


Thus the fuses, resistors and zener diode isolated the computer and the recorder, and protected the safety-related trip signal.

5.4 120 Vac Tests

Refer to Figure 4.1.

These tests simulate the inadvertent application of 120 Vac to the computer output or the recorder output. The 120 Vac was supplied from a variac through a mercury switch to the test point.

When the voltage was connected to the computer output, the fuse opened immediately. The input signal, output signal and 15 Vdc supply voltage were unaffected.



When the voltage was connected to the recorder output, the fuse opened promptly, and the zener diode (VR1) short circuited. All of the monitored test points, except the computer output, varied during the fuse clearing period and then returned to normal. The input signal changed about +0.2 volts, and the output signal changed about -1 volt. These changes would cause a trip if the signal was already sufficiently close to the trip point. The shorted zener diode did not affect the output signal because the remaining resistance of 9K (R9 + R10) does not load the operational amplifier sufficiently to cause signal degradation.

Thus the fuses, resistors and zener diode isolated the computer and the recorder, and protected the output trip signal.

5.5 Special Tests

These tests were performed to show the effects on the operational amplifier output signal as follows:

- a) during the fuse clearing period,
- b) the degree of isolation provided by the resistor R7, 10.7K, when the fuse does not clear,
- c) when the low resistance path to common (R8 or VR1 & R11) fails to an open condition.

Testing was performed with the test circuit conditioned the same as for the previous tests. The tests (on Figure 4.1) consisted of the following:

- o 5 Vac applied at test point E (computer output),
- o -20 volt step at test point 1 (computer output),
- o +20 volt step at test point 1,
- o -15 volt step at test point 2 (recorder output),
- o -20 volt step at test point 2,
- o +300 Vdc at test point E with R8 open to common,
- o -300 Vdc at test point E with R8 open to common.

The low resistance path of VR1 and R11 at test point F is demonstrated by similarity to the circuit with test point E.



11

The lower voltages (5 Vac, +20, -20, -15) were selected to monitor circuit performance without stressing the components, to demonstrate fuse clearing time at these voltage levels, and to demonstrate the low output impedance of the operational amplifier. The 300 Vdc was selected to demonstrate isolation and protection of the operational amplifier output by the 9K or 10.7K resistors alone.

The 5 Vac signal at test point E (computer output) yielded a very small change (0.2 mVac) in the output trip signal. Similarly the step voltages yielded no changes at the output trip signal. This indicates that the effective output impedance of the operational amplifier is very low, as expected.

For the -20 volt step at the computer output the fuse opened in 1.8 milliseconds; for the +20 volt step the fuse opened in 1.6 milliseconds. The fuse overload current was approximately 370% for both cases. For the -15 volt step and -20 volt step at the recorder output, the fuse opened in 1.5 milliseconds. This indicates, at a reduced voltage, the ability of the 1/32 ampere fuse, resistor divider and zener diode to provide isolation and protection for the trip output.

For the +300 Vdc and -300 Vdc applied at test point E (computer output) with R8 open to common, the input signal and the 15 Vdc supply voltage were unaffected.

The trip output changed by less than ± 5 mvolts for +300 Vdc and -300 Vdc. The relatively small changes demonstrate the capability of the circuit to withstand a fuse fault and open circuit in the low resistance path to common in the voltage divider. These small changes also demonstrate the very low dynamic output impedance of the operational amplifier and the associated feedback circuit.

5.6 Final Baseline Functional Test

The results of the final functional test were the same as the initial functional test. This indicates that the test circuit was not adversely affected by the fault signal simulations.



11

6.0 REFERENCES

Letter R. Artigas to Ashok C. Thadani, Subject:
"Meeting Results - NRC and GE Review of the Neutron
Monitoring System Interface Isolation", September 21,
1987.

NEDO-10139, Compliance of Protection Systems to
Industry Criteria, June 1970.


General Electric drawings:

209A5156
209A6112
225A6679BB
136B2158
112D1907
807E163TY
174B9091

Design Record File A00-03209, NMS Isolation Circuits



Small, faint, illegible marks or characters in the top right corner.





11




FIGURE 4.2




FIGURE 4.3



11

REV NO. 81234

TITLE

CONT ON SHEET F SH NO. 2


209A5156

FUSE, SUBMINIATURE (PLUG IN FOR PCB)

CONT ON SHEET F SH NO. 2

FIRST MADE FOR

REVISIO



SPECIFICATIONS:

TIME/CURRENT CHARACTERISTICS: WITHIN 1% AQL PER MIL-STD-105, INSPEC. LEVEL II

BLOWING CHARACTERISTICS:
PERCENT OF RATING

100%
200%

BLOW TIME

4 HR. MIN.
5 SEC. MAX.

VOLTAGE RATING: 125V

FUSE HOLDERS (IF REQUIRED): FRONT PANEL: CAT NO. 282001 (LITTELFUSE)
REAR PANEL: CAT NO. 282002 (LITTELFUSE)

PART NO	AMP RATING	VENDOR CAT NO
5	1/32	272.031
7	1/16	272.062

00107904

4 NJ72802

AS MANUFACTURED BY: LITTELFUSE INC.
OR ENGINEERING APPROVED EQUIV.

MADE BY: W. Cooley AUG 7 '68
ISSUED: Ted. Smith AUG 14-68

APPROVALS: CAYonDamm
8-7-68

NEBO
SAN JOSE, CALIF.

DIV OR DEPT.

209A5156

LOCATION

CONT ON SHEET F

SH NO. 2

PRINTS 7



11
12
13

EIS IDENT: DIODE

GENERAL ELECTRIC


209A6112

C
209A6112
CONT ON SHEET SH NO.

TITLE PURCHASED PART
DIODE, ZENER, 1WATT, 5%
FIRST MADE FOR STANDARDS

CLASS 2 FSC 5961-63/B

REVISIONS



SPECIFICATIONS

POWER RATE : 1 WATT (DERATE 6.67M W/°C ABOVE 50°C)
 JUNCTION AND STORAGE TEMP : -65°C TO +200°C
 TEMP COEFFICIENT : .09%/°C MAX
 PACKAGE : "SURMETIC" STYLE SILICONE POLYMER THERMOSETTING PLASTIC OR GLASS.

TOLERANCE : ± 5%

MARKINGS: MEET MIL-STD-202C METHOD 215 RESISTANCE TO SOLVENTS
 NOTE: FABRICATE AND TEST TO MIL-STD-750B, METHOD 103B.

PT NO	JEDEC NO	V _{ZT}	I _{ZT}	Z _{ZT}
14	IN4729A	3.6V	69 MA	10 Ω
15	IN4730A	3.9	64	9
		4.3		
		4.7		
18	IN4733A	5.1	49	7
19	IN4734A	5.6	45	5
20	IN4735A	6.2	41	2
21	IN4736A	6.8	37	3.5
		7.5		
23	IN4738A	8.2	31	4.5
24	IN4739A	9.1	28	5.0
25	IN4740A	10	25	7.0
		11		
27	IN4742A	12	21	9
		13		
29	IN4744A	15 V	17 MA	14 Ω

PT NO	JEDEC NO	V _{ZT}	I _{ZT}	Z _{ZT}
30	IN4745A	16 V	16 MA	16 Ω
31	IN4746A	18	14 MA	20
32	IN4747A	20	12.5	22
33	IN4748A	22	11.5	23
34	IN4749A	24	10.5	25
35	IN4750A	27	9.5	35
36	IN4751A	30	8.5	40
37	IN4752A	33	7.5	45
		36		
		39		
40	IN4755A	43	6.0	70
		47		
42	IN4757A	51	5.0MA	95 Ω
		56		
		62		
48	IN4763A	91 V	2.8MA	250Ω

AS MFG BY: SARKS-TARZIAN, FAIRCHILD, MOTOROLA SIEMENS, INTERNATIONAL

RECT CORP, UNITRODE, GEN SEMICOND, IND, OR ENGINEERING APPROVED EQUIV.

MADE BY: RPKidwell 31 OCT 68 APPROVALS: C. von... NPJ BY OR DEPT: 209A6112
 ISSUE: J. B. ... 10-31-68 SAN JOSE LOCATION CONT ON SHEET SH NO.

REVISIONS
 11 WILKINS 12-8-68
 10 W.B. WALDROP 7-13-77
 9 NE 84358
 8 NE 97257
 7 V. BURST
 6
 5
 4
 3
 2
 1
 PRINTS TO

CHKD BY: C. HUDSON MAR 31 1968 EIS 18






11 11 11

225A6679BB
CONT ON SHEET SH NO.

TITLE SCHEM DIAG
D.C. AMPLIFIER
FIRST MADE FOR GEN USE

FCF 136B3107 BB

REVISIONS




1	J. Vasquez 9-8-79	D.H.
	APPROVED FOR CHG	
	ADDED 15V SUPPLY	
	CHS D'AMONTEY	
236 K		
212A		
212B		
PRINTS TO		

MADE BY R.P. KIMBLE
REVISED R. SIMS
DATE 4 MAR 74

APPROVED BY NED VAN JOSE
DATE 7 MAR 74
BY OR DEPT. LOCATION

225A6679BB
CONT ON SHEET SH NO.




EIS IDENT: AMPLIFIER

GENERAL ELECTRIC


174B9091
(CONT. ON SHEET 2)

UNLESS OTHERWISE SPECIFIED USE THE FOLLOWING				572345	TITLE
APPLIED PRACTICES	SURFACES	DIMENSIONS ON DRAWINGS		174B9091	AMPLIFIER
	✓	FRACTIONS	DECIMALS	<small>CONT. ON SHEET 2</small>	<small>FIRST MADE FOR STANDARDS</small>
		+	+		PURCHASED PART
					CLASS 2

FSC 5820-C0'8



BOTTOM VIEW



WIRING DIAGRAM

(EXTERNAL BIAS POTENTIOMETER SUPPLIED BY USER)

ELECTRICAL SPECIFICATIONS:
OUTPUT VOLTAGE AND CURRENT:
 $\pm 10V \pm 20 MA$
 $\pm 12V \pm 6 MA (MIN)$
SUPPLY VOLTAGE AND FULL LOAD CURRENT:
 $\pm 15V \pm 30 MA (MAX)$
INPUT BIAS CURRENT (EITHER TERMINAL):
 $50 \mu A (MAX) @ 25^{\circ}C$
INPUT VOLTAGE OFFSET AND BALANCE:
 $\pm 5 mV (MAX) USING 5.50V BALANCE POT$
OVERLOAD RESPONSE:
VOLTAGE GAIN (OPEN LOOP):
 85μ
FREQUENCY RESPONSE (UNITY GAIN):
 $1 MHz (TYP)$
STABILITY:
 $20 dB/DECADE MAX ROLL-OFF SLOPE TO AT LEAST UNITY GAIN FREQUENCY.$
COMMON MODE VOLTAGE:
 $\pm 10V$
ENVIRONMENT:

AMPLIFIER OUTPUT SHALL NOT EXHIBIT HOOKING CHARACTERISTICS (180° REVERSAL IN PHASE) WHEN SUBJECTED TO AN INPUT TRANSIENT $\pm 15 V$ MAX AND 1 MS TIME CONSTANT SUPERIMPOSED UPON $\pm 10 VDC$ DIFFERENTIAL INPUTS.
 85μ
 $1 MHz (TYP)$
 $20 dB/DECADE MAX ROLL-OFF SLOPE TO AT LEAST UNITY GAIN FREQUENCY.$
 $\pm 10V$
OPERATING: 0-60°C TEMP AND 0-90% REL HUMIDITY
STORAGE: -55°C TO +100°C TEMP
INPUT BIAS CURRENT VS. TEMP: 1nA/°C
INPUT BIAS CURRENT VS. TIME: 20nA/30 DAYS
OFFSET VOLTAGE VS. TEMP: 50 $\mu V/^{\circ}C$
OFFSET VOLTAGE VS. TIME: 100 μV /30 DAYS
 $1V/\mu SEC (MIN)$

SLEW RATE:

- NOTES:
 1. DELETED
 2. DELETED
 3. DELETED

PART NO	CAT. NO	VENDOR
1	A2635	INTECH INC
	ZEL1ACM467	ZELTEX

REVISIONS			C	PRINTS TO
5	ADD SH.2 NJ29558	CHK BY: K. REDDICK		040E1243A
4	DELETE P. NO. 2 DEK 1			212B1015A
3	ADD WIRING DIAG			429F1429G
2	ADD WIRING DIAG			041G1238A
1				427A
				430A

174B9091
 SAK JOSE
 NC & I
 174B9091
CONT. OF SHEET 2

DD437285

CI

65



Handwritten marks or characters in the top right corner.

January 28, 1988

DOCKET NO(S). 50-410

DISTRIBUTION w/o encl
~~Docket File-w/encl~~
PDI-1 Rdg.
CVogan
MHaughey

SUBJECT: NIAGARA MOHAWK POWER CORPORATION
Nine Mile Point Nuclear Station, Unit 2

The following documents concerning our review of the subject facility are transmitted for your information.

- Notice of Receipt of Application, dated _____.
- Draft/Final Environmental Statement, dated _____.
- Notice of Availability of Draft/Final Environmental Statement, dated _____.
- Safety Evaluation Report, or Supplement No. _____ dated _____.
- Environmental Assessment and Finding of No Significant Impact, dated _____.
- Notice of Consideration of Issuance of Facility Operating License or Amendment to Facility Operating License, dated _____.
- Bi-Weekly Notice; Applications and Amendments to Operating Licenses Involving No Significant Hazards Considerations, dated _____ [see page(s)] _____.
- Exemption, dated _____.
- Construction Permit No. CPPR-_____, Amendment No. _____ dated _____.
- Facility Operating License No. _____, Amendment No. _____ dated _____.
- Order Extending Construction Completion Date, dated _____.
- Monthly Operating Report for _____ transmitted by letter dated _____.
- Annual/Semi-Annual Report- _____
_____ transmitted by letter dated _____.

XOTHER: Bi-weekly Notice covering period through January 13, 1988. Expiration date for hearing requests and comments; February 12, 1988.

Office of Nuclear Reactor Regulation

Enclosures:
As stated

CC:

OFFICE	PDI-1						
SURNAME	CVogan						
DATE	1/28/88						



1945

1946

1947

1948

1949

September 2, 1987

DOCKET NO(S). 50-410

✓ DISTRIBUTION w/o encl
Docket File w/encl
PDI-1 Rdg.
CVogan
MHaughey

See Attached List of Addressees

SUBJECT: NIAGARA MOHAWK POWER CORPORATION
Nine Mile Point Nuclear Station, Unit No. 2

The following documents concerning our review of the subject facility are transmitted for your information.

- Notice of Receipt of Application, dated _____.
- Draft/Final Environmental Statement, dated _____.
- Notice of Availability of Draft/Final Environmental Statement, dated _____.
- Safety Evaluation Report, or Supplement No. _____ dated _____.
- Environmental Assessment and Finding of No Significant Impact, dated _____.
- Notice of Consideration of Issuance of Facility Operating License or Amendment to Facility Operating License, dated _____.
- Bi-Weekly Notice; Applications and Amendments to Operating Licenses Involving No Significant Hazards Considerations, dated _____ [see page(s)] _____.
- Exemption, dated _____.
- Construction Permit No. CPPR-_____, Amendment No. _____ dated _____.
- Facility Operating License No. _____, Amendment No. _____ dated _____.
- Order Extending Construction Completion Date, dated _____.
- Monthly Operating Report for _____ transmitted by letter dated _____.
- Annual/Semi-Annual Report- _____
_____ transmitted by letter dated _____.

X OTHER: Bi-Weekly notice covering period through August 26, 1987. Expiration date for hearing requests and comments; September 25, 1987.

Office of Nuclear Reactor Regulation

Enclosures:
As stated

cc: See next page

OFFICE	PDI-1 Rdg						
SURNAME	CVogan						
DATE	9/3/87						



.....

.....

.....

.....

.....

.....