

TEST FOLDER # 75002.F
 Equipment Name 2UBB-UPSIC
 Equipment Mark # 2UBB-UPSIC

07-~~87~~-91
 26
 CIRCLE APPROP. CAT.
 QA. CAT. 1 (A) W

PROCEDURE COVER SHEET

NIAGARA MOHAWK POWER CORPORATION

Job Book # A075108

(#17)

PROCEDURE TYPE	APPROVAL AUTHORITY	PROCEDURE NO.
ELECTRICAL TEST PROCEDURE	JTG	ES.0071.003
PROCEDURE TITLE	AUTHOR	
75 KVA UNINTERRUPTIBLE POWER SUPPLIES	B. CRAHDALL	
REVIEWED and APPROVED	reviewed-QA Nuclear	(POTS only)
rev. no.	approved by	date
0	<i>[Signature]</i>	5/10/85
1		85-29
2		N/A
3		
4		
5		
6		

RELEASE FOR PERFORMANCE (required for POT's and AT's only)

Pretest review completed by _____ date _____
 Approved for performance _____ date _____

RESULTS REVIEW and APPROVAL (required for specific Prelim., POT and AT only)

Conducted by Robert J. Crahdall (ROBERT J. CRAHDALL) date 5/14/85 (5/13/85)
 Reviewed by [Signature] et Reih - 10-14-85 date 10-7-85
 QA Review by _____ N/A date _____
 Approved by [Signature] date 5-20-86
 Title Test Group Mgr JTG mtg no. N/A

OPERATIONAL ACCEPTANCE (required for POT's and AT's only)

Review and Accepted _____ date _____
 _____ SORC Chairman _____ SORC mtg. no. _____
 System Operational _____ date _____
 _____ Station Superintendent

1-62

9304290236 911031
 PDR ADDCK 05000410
 S PDR

RECORD COPY 9304290236

3 8 7 8 3
 1 6 8 3




TABLE OF CONTENTS

<u>SECTION</u>	<u>TITLE</u>	<u>PAGE</u>
1.0	PURPOSE	1
2.0	SCOPE	1
3.0	GENERAL TEST METHOD	1
4.0	TEST EQUIPMENT	1
5.0	PREREQUISITES	2
6.0	INITIAL CONDITIONS	3
7.0	PRECAUTIONS AND LIMITATIONS	4
8.0	PROCEDURE	4
9.0	ACCEPTANCE CRITERIA	22
10.0	RESTORATION OF EQUIPMENT TO NORMAL STATUS	23
11.0	REFERENCE	23
12.0	ATTACHMENTS	23
12.1	75 KVA UNINTERRUPTIBLE POWER SUPPLY BLOCK DIAGRAM	24
12.2	UNINTERRUPTIBLE POWER SUPPLY INSPECTION AND TEST RECORD - 75 KVA UPS	25
12.3	ANNUNCIATOR LIST	26
12.4	COMPUTER POINT LIST	29
12.5	TEST SUMMARY	30

RECORD COPY

0 0 7 8 3 1 6 8 4

1
2
3
4
5

1.0 PURPOSE

This procedure establishes a method for verifying that the uninterruptible power supply (UPS) conforms with referenced drawings and is capable of performing in accordance with specification requirements in all modes of operation.

2.0 SCOPE

This procedure will test the Uninterruptible Power Supply (UPS). This includes testing the alternate supply source A.C. Power Transformer and regulator as well as the uninterruptible power supply itself. This procedure is designed to test all five 75 KVA UPS. These may be tested in any order. Although it is advantageous to test the regulated alternate power source equipment and the UPS at one time this is not a requirement for acceptability of this procedure.

3.0 GENERAL TEST METHOD

The procedure will test the alternate source transformer/regulator for distortion and regulation - full load versus no load. It will then check for initial operation of the Uninterruptible Power Supply (UPS) including starting the unit up and verifying the mimic light indication. UPS regulation will be tested - no load versus full load and full load transfers will be attempted. During full load transfers it will be verified that there is no loss of load. For full load operation a temporary load bank will be connected to the UPS. A transfer without loss of load will mean a transfer in less than 1/4 cycle. The ability for the UPS to operate using only DC power will be verified. The control room annunciation from the UPS will be verified as it occurs as well as unit installed meter response. For any unit installed meter that is past calibration, out of calibration or in some way inoperable a portable piece of test equipment may be used as long as the model of the equipment and the manner in which it is used is recorded on the test summary. It is assumed that if a meter is inoperable, the portable meter will be connected as close to the actual installed equipment meter connection as is possible.


The end of the test will include a 24 - hour load test of the UPS. Upon satisfactory completion of the test the test load will be removed and the unit put in service.

4.0 TEST EQUIPMENT

- 4.1 Megger, Biddle Model No. 21359 or equivalent
- 4.2 Digital Multimeter, Fluke Model No. 8060A or equivalent
- 4.3 Knopp, K-3 Phase Sequence Tester or equivalent.

RECORD COPY

58831685



- 4.4 Phase angle meter, Dranetz Model No. 314 or equivalent
- 4.5 Dranetz Model 626 disturbance analyzer or equivalent
- 4.6 Thermometer, capable of reading 32°F to 104°F
- 4.7 Three phase load bank suitable for 75 KVA.
- 4.8 Harmonic distortion analyzer, Hewlett Packard Model 339A or equivalent.
- 4.9 For 75KVA UPS testing, clamp-on ammeter capable of reading at least 225 amps.
- 4.10 Hewlett-Packard H.P. 3400A, or equivalent.

5.0 PREREQUISITES

NOTE: This procedure is written for testing five 75 KVA uninterruptible power supplies the individual UPS may be tested in any order. Therefore prior to testing a particular UPS not all prerequisites listed below need to be satisfied. Only those prerequisites that directly apply to the particular UPS being tested need to be satisfied. Indicate "N/A" (non-applicable) on those that do not apply.

- 5.1 No preliminary tests are required to be complete prior to performing this test.
- 5.2 No special environmental conditions are required for this test.
- 5.3 Permanent plant power is connected to and supplying power to the following equipment:

5.3.1 For 2VBB-UPS1A: Initials/Date

- 1) 2VBB-PNL301, BKR #1 N/A /
- 2) 2NJS-US5, BKR #8-D N/A /
- 3) 2BYS-SWG001A, BKR #2-C N/A /

5.3.2 For 2VBB-UPS1B:

- 1) 2VBB-PNL301, BKR #2 N/A /
- 2) 2NJS-US6, BKR #4-B N/A /
- 3) 2BYS-SWG001B, BKR #2-C N/A /

5.3.3 For 2VBB-UPS1C:

- 1) 2LAT-PNL300, BKR#SUB-FEED RF 15/12/05
- 2) 2NJS-US5, BKR #4-D RF 15/12/05
- 3) 2BYS-SWG001A, BKR #2-D RF 15/12/05

(ROBERT J CRANALL - RF)

RECORD COPY

08783 1686

11

12

13

14

15

16

17

18

19

5.3.4 For 2VBB-UPS1D:

- 1) 2NJS-MCC006, BKR #8-A
- 2) 2NJS-US6, BKR #6-C
- 3) 2BYS-SWG001B, BKR #2-D

n/a /
n/a /
n/a /

5.3.5 For 2VBB-UPS1G:

- 1) 2VBB-PNL301, BKR #7
- 2) 2NJS-US6, BKR #6-D
- 3) 2BYS-SWG001C, BKR #2-C

Initial/Date

n/a /
n/a /
n/a /

5.4 System Status

5.4.1 Note any temporary modifications on the particular UPS under test ^{50 minutes} in the test summary and indicate their effect on the test.

Pat J. Clev 1 5/13/85
Verified By Date

5.4.2 Verify from Attachment 12.3 that the annunciators for the particular unit under test are in service. Note any exception to this on test summary.

Pat J. Clev 1 5/13/85
Verified By Date

5.4.3 Verify from Attachment 12.4 that the computer points for the particular unit under test are in service. Note any exception to this on the test summary.

Pat J. Clev 1 5/13/85
Verified By Date

5.5 There are no other prerequisites required for this test.

6.0 INITIAL CONDITIONS

6.1 CB #5 on the alternate supply transformer is open.

Pat J. Clev 1 5/13/85
Verified By Date

6.2 CB #4 on the particular UPS is closed.

Pat J. Clev 1 5/13/85
Verified By Date

6.3 CB #1 and CB #2 on the particular UPS are open.

Pat J. Clev 1 5/13/85
Verified By Date

98783 1687

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50
51
52
53
54
55
56
57
58
59
60
61
62
63
64
65
66
67
68
69
70
71
72
73
74
75
76
77
78
79
80
81
82
83
84
85
86
87
88
89
90
91
92
93
94
95
96
97
98
99
100

6.4 The three phase load bank is connected to the UPS output terminals E13(neutral), E14(Phase A), E15(Phase B), E16(Phase C).

Pat J. C. C. 1 5/13/85
Verified By Date

6.5 The normal source feed breaker is closed on the applicable switchgear or panel.

Pat J. C. C. 1 5/13/85
Verified By Date

6.6 The D.C. source feed breaker is closed on the applicable D.C. switchgear.

Pat J. C. C. 1 5/13/85
Verified By Date

7.0 PRECAUTIONS & LIMITATIONS

7.1 Do not work on UPS output bus without shutting off normal, alternate and backup D.C. power to unit (taking readings on bus with voltmeter does not necessitate open input power).

7.2 In case of smoke, fire, electrical shorts or other circumstances that would damage the unit shutdown unit as follows:

- 1) Place transfer switch into bypass position
- 2) Open battery breaker (CB #2)
- 3) Open AC input breaker (CB #1)

7.3 Do not open CB #5 on alternate supply transformer with A27CB1 and A27-Switch #1 closed.

7.4 Ensure to all personnel involved in the test understand that there are multiple feeds to the UPS, where they enter and how each should be isolated.

7.5 Prior to using a megger in any portion of the UPS system verify that all control circuits, solid state components, relays & meters are sufficiently isolated.


7.6 Applicable safety precautions, as outlined in the NMPC Accident Prevention Rules, apply. Record applicable mark-up numbers on test summary.

8.0 PROCEDURE

NOTE: All percent (%) of full load values required in this procedure are approximate. The load bank used is not a continuously variable unit - it is energized in distinct steps of approximately 41 amps for each breaker closed.

RECORD COPY 6

08783 1688



NOTE: Where the actual measured values are out of tolerance the recorded values shall be "As Left" values. Note in the test summary when adjustments are made.

NOTE: Record all test equipment data on Attachment 12.2 as each item of test equipment is used.

8.1 Step Deleted.

8.2 Verify all UPS meters are calibrated or attach temporary test meter(s) as necessary and note M&TE No., Cal. Due Date, and manner it was used in test summary.

Paul J. Call 1 5/12/85
Verified By Date

8.3 Equipment Mark # 2UBB-UPSIC
KVA 75 KVA
AC Input 575 VAC
DC Input 125 VDC
AC Output 120/209 VAC

Serial # 77223 - 3

8.4 Step Deleted.

8.5 Perform a visual inspection of the UPS as follows:

8.5.1 Visually verify the exterior of the UPS and associated transformer /regulator for proper installation. Paul J. Call (yc) ROBERT J. CRANDALL
yc 1 5/13/85

8.5.2 Open or remove doors or inspection panels, as required. Verify the following.

8.5.3 No loose tools within UPS. yc 1 5/13/85

8.5.4 UPS interior clean and free of debris. yc 1 5/13/85

8.5.5 Wire terminations tight. yc 1 5/13/85

8.5.6 Cables tied properly. yc 1 5/13/85

8.5.7 No evidence of overheating or other mechanical damage. yc 1 5/13/85

8.5.8 Circuit boards are properly secured. yc 1 5/13/85

8.5.9 Ventilation filters are clean and secured properly. yc 1 5/13/85

7
RECORD COPY

38783 1689

5
7
11
15

Initials/Date

8.5.10 Replace all removed doors or inspection panels. yc 1 5/13/85

8.6 Read and record the ambient air temperature in the vicinity of the UPS and transformer/regulator.

MATE # IC 2604
CAL DUE 9/29/85 71 OF yc 1 5/13/85

8.7 Verify continuity of the UPS grounding connection by using a multimeter on resistance scale and obtaining a resistance reading of approximately zero between the UPS housing and the nearest plant ground.

yc 1 5/13/85

8.8 Read and record the elapsed time meter reading.

104.8 HOURS yc 1 5/13/85

8.9 Check Normal AC supply voltage and phase rotation as follows:

8.9.1 Read and record the AC input voltage at the line side (top) of CB #1 within the UPS. * SEE TEST SUMMARY #51

E-1
MATE # IC 7255
CAL DUE - 11/10/85
1-2 616.5 vac, 2-3 615.5 vac, 1-3 608.1 vac, yc 1 5/13/85
(575 ± 10%, 517.5 to 632.5)

E-1
8.9.2 Attach phase sequence meter to top of CB #1 within UPS phase A to C, Left to Right, & Read record phase rotation.

Rotation ABC (ABC). * SEE TEST SUMMARY #51 yc 1 5/13/85
MATE # MT 2007
CAL DUE - 5/16/85

8.10 Check alternate AC supply voltage and phase rotation at the associated transformer/regulator as follows:

8.10.1 Read and record voltage at the transformer/regulator input breaker CB5.

1-2 610.1 vac, 2-3 617.0 vac, 1-3 608.1 vac, yc 1 5/13/85
(575 vac ± 10% - 517.5 to 632.5 vac)
MATE - IC 7255
CAL DUE - 11/10/85

8.10.2 Attach phase sequence meter to top of CB#5 at transformer regulator Left to Right read phase Rotation ABC (ABC).

MATE - MT 2007
CAL DUE - 5/16/85 yc 1 5/13/85

8.11 Test the alternate AC supply transformer/regulator as follows:

8.11.1 Close the alternate AC supply breaker CB5 at the transformer/regulator.

yc 1 5/13/85

RECORD COPY

0 8 7 8 3 1 6 9 0

8

8.11.2 Verify that there are no unusual sounds or odors coming from the transformer/regulator.

yc 1 5/13/85

8.11.3 Using the H.P. 3400A read the alternate AC supply voltage phase to neutral on the line side (top) of CB #3 within the UPS.

1-N 121 vac, 2-N 122 vac, 3-N 121 vac, yc 1 5/13/85
 - (120 ± 2%, 117.6 - 122.4 vac) NOTE - IC 2101
CAL DUE - 11/2/85

NOTE: This is regulator no-load voltage.

8.11.4 Read and record the alternate AC supply phase rotation on the line side of CB #3 within the UPS. Attach phase sequence meter to top of CB#3, Left to Right & read phase rotation. Rotation ABC (ABC).

NOTE - MT 2007
CAL DUE - 5/16/85

yc 1 5/13/85

8.11.5 Set the test load bank to 25% of rated UPS capability (41 amps/phase) by closing one breaker on load unit distribution panel.

yc 1 5/13/85

8.11.6 Verify that the UPS bypass circuit breaker - CB 4; is closed to energize the test load from the alternate AC supply.

yc 1 5/13/85

8.11.7 Disconnect power cable to the motor operator on CB-4.

yc 1 5/13/85

8.11.8 Raise the test load to 100 percent of rated UPS capacity (166 amps/phase) in 25 percent steps (41 amps/phase), allowing current to stabilize between steps. Measure and record voltage phase to neutral, and current at each step using clamp on ammeter and H.P. 3400A.

CLAMP - ON 8-4
NOTE IC 2139
CAL - 9/6/85
USED WITH FLUKE
IC 2239
CAL - 10/17/85
H.P. 3400A # IC 2101
CAL DUE - 11/2/85

	Percent Rated Load			
	25%	50%	75%	100%
Current (Clamp On)	43.5	88.0	132.5	175.5
Phase A Voltage (H.P.3400A)	121	121	120	120
Phase B Voltage	122	122	121	121
Phase C Voltage	121	121	120	120

Summary
PS 1

(120 ± 2%, 117.6 - 122.4 vac)

yc 1 5/13/85

8.11.9 Reduce the test load to 25 percent of rated UPS capacity in 25 percent steps, allowing current to stabilize between steps.

yc 1 5/13/85

RECORD COPY

1691
 38783

1

2

8.11.10 Calculate and record voltage regulation (VR) of the transformer/regulator using the formula:

NOTE: Show calculation on worst regulation of three phase.

$$VR = \frac{VNL - VFL}{VNL} \times 100 \text{ percent}$$

Where: VNL = Transformer/regulator voltage at no load
(measured in Section 8.11.3)

VFL = Transformer/regulator voltage at full load
(measured in Section 8.11.8)

$$VR = \frac{121 - 120}{121} \times 100\% = 0.8 \quad (+ 2\% \text{ Max}) \quad \text{yk 5/13/85}$$

8.12 Start up the UPS, as follows:

VERIFIED yk 5/13/85 10-7

NOTE: UPS DC input breaker cannot be closed until UPS normal AC breaker is closed and the UPS rectifier is energized.

8.12.1 Place the transfer control switch on the UPS control panel in the MANUAL RESTART position.

yk 5/13/85

8.12.2 Place the CB3, OPEN/CLOSED switch on the UPS control panel in the OPEN position.

yk 5/13/85
Initial/Date

8.12.3 Read logic power supply battery voltage, at panel A27-CB1.

(+) 19.8 vdc (>16.5 vdc) (-) 20.05 vdc (>16.5 vdc)

yk 5/13/85

8.12.4 Close circuit breaker A27CB1 and place control switch A27-S1 (located on A27 panel in the rear of the UPS is in the ON position.

NOTE - IR 7259
CME due - 11/10/85

yk 5/13/85

8.12.5 Verify the following status lights:

- 1) "CB-4 Bypass Breaker" closed light is lit
- 2) "CB-3" open light is lit
- 3) "Bypass Input" light is lit
- 4) "Critical Bus" green light is lit


yk 5/13/85

8.12.6 Push the lamp test button on the card cage alarm card (A13A21) and verify that all alarm lamps on the card light.

yk 5/13/85

RECORD COPY

1692
08783



- 8.12.7 Verify that the alarms are unstored when button is released. yc 1 5/13/85
- 8.12.8 Push the lamp test button on the static switch control card (A13A34) and verify that all alarm lamps on card light. yc 1 5/13/85
- 8.12.9 Push its associated reset button on card and verify all lamps are reset to original state. yc 1 5/13/85
- 8.12.10 Push the lamp test button on module control panel and verify that all status and alarm lamps on the control panel light. yc 1 5/13/85
- 8.12.11 Release pushbutton and verify that all lamps reset to original state. yc 1 5/13/85

NOTE: Push horn silence button as necessary.

- 8.12.12 Verify that the MODULE OFF lamp is energized. yc 1 5/13/85
- 8.12.13 Verify that the Normal AC Source Voltmeter M1 indicates 575 V \pm 10% (517.5 - 632.5 vac)
610 vac yc 1 5/13/85
- 8.12.14 Manually close the UPS normal AC input breaker (CB1). yc 1 5/13/85

8.12.15 Verify the following status lights:

- 1) "Module - Off" lamp is lit.
- 2) "CB-1" closed lamp is lit.
- 3) "Module -OK" lamp is lit.

yc 1 5/13/85
yc 1 5/13/85
yc 1 5/13/85
— 12/11/84

8.12.16 Reconnect the power cable to the motor operator on bypass breaker CB-4. yc 1 5/13/85


8.12.17 Depress the MODULE ON pushbutton. yc 1 5/13/85

8.12.18 Observe the following sequence of events:

11

RECORD COPY

0 8 7 8 3 1 6 9 3



8.12.18.1 MODULE OFF lamp deenergizes.

ye 1 5/13/85

8.12.18.2 DC Voltmeter M3 slowly increases to 103-140 VDC.

ye 5/13/85
1 ~~ye~~ SEE SUMMARY.

8.12.18.3 AC Output Voltmeter M5 increases to 120V ± 2%. (117.6 - 122.4 vac)

120.7 vac

ye 1 5/13/85

8.12.18.4 AC Output Frequency Meter M9 indicates 60 Hertz ± .5HZ (59.5 to 60.5 HZ).

60.0 HZ

ye 1 5/13/85

8.12.18.5 Battery Ammeter M4 indicates 0 Amperes.

ye 1 5/13/85

8.12.18.6 AC Output Ammeter M6 indicates approx. 41 Amperes.

ye 1 5/13/85

8.12.18.7 Charger Output Current Meter M8 indicates current flow.

ye 1 5/13/85
30 x 5/13/85
30 AMPERS

8.12.18.8 MODULE ON lamp energizes.

ye 1 5/13/85

8.12.18.9 NO BREAK TRANSFER READY, TO UPS lamp energizes.

ye 1 5/13/85

8.12.19 Verify the following status lights:

8.12.19.1 "CB2" open lamp is lit.

ye 1 5/13/85

8.12.19.2 "No External DC" lamp is lit.

ye 1 5/13/85

8.12.19.3 "Util. Sync OK" lamp is lit.

ye 1 5/13/85

8.12.19.4 Adjust UPS rectifier DC output voltage to 103 VDC ± 2 volts. Record the no load UPS rectifier voltage.

105.8 Vdc

ye 1 5/13/85

FRF ES.0071.003-1 ye.
NOTE IC 7255
CNC DUE - 11/10/85.
OR AS LOW AS FBT R71
ON H13192 WILL A1161

8.14.13 Verify that the UPS control module will automatically restart when transfer control switch is in the "Auto Restart" mode as follows:

8.14.14 Place the transfer control to "Auto Restart" position.


ye 1 5/13/85

8.14.2 On the control module panel push the OFF position.

ye 1 5/13/85

RECORD COPY

08783 1694



5
1695
38783

13.3
8.14.3 Verify the following status:

13.3.1
8.14.3.1 Module OFF lamp is lit.

yc 1 5/13/05

13.3.2
8.14.3.2 AC output voltage decreases to zero.

yc 1 5/13/05

Verify that the UPS automatically restarts after a time delay (Approximately 40 sec.) as follows:

E-3 13.4.1
8.14.4.1 Rectifier/Charger "Walks Up" to approx. 103 V dc

1 * SEE SUMMARY pg 1

13.4.2
8.14.4.2 AC output frequency returns to 60 Hz.

yc 1 5/13/05

13.4.3
8.14.4.3 AC output volts returns to 120 V ac.

yc 1 5/13/05

13.4.4
8.14.4.4 "Module-On" lamp relights.

yc 1 5/13/05

8.15 Check UPS no-load output voltage and frequency as follows:

8.15.1 Using the AC output voltmeter on the UPS read the UPS No-Load output voltage and record.

1 121.5 vac, 2 121.0 vac, 3 121.0 vac, yc 1 5/13/05
(120 ± 2%, 117.6 - 122.4 vac)

8.15.2 Using the AC output frequency meter mounted on the UPS read the UPS No-Load output frequency and record.

RA 60.0
RB 60.0
RC 60.0 HZ
(60 ± .85, 59.5 - 60.5 HZ)

yc 1 5/13/05

yc 1 5/13/05

8.16 Verify that the UPS output and alternate (bypass) supply output are "in phase" as follows:

8.16.1 Within the UPS read the voltage between the bottom of circuit breakers CB-3 and CB-4, Phase A to Phase A, Phase B to Phase B, Phase C to Phase C.

A-A 8.0 vac
B-B 9.5 vac (< 10Vac)
C-C 9.1 vac

*NOTE "IL 7255
CAL DUE - 11/10/05*

yc 1 5/13/05

8.17 Transfer the test load which is at 25 percent load (41 amp/phase) to the UPS inverter as follows:

yc 1 5/13/05

8.17.1 Verify that the "UTIL SYNC OK" lamp is energized.

yc 1 5/13/05

RECORD COPY

1

2

3

4

- 8.17.2 Verify that the "No Break Transfer Ready to UPS" lamp is energized. ye 15/12/85
- 8.17.3 PLACE the inverter output circuit breaker (CB3) switch in the closed position. ye 15/12/85
- 8.17.4 Verify the following:
 - 8.17.4.1 The "CB-3" closed lamp is lit. ye 15/12/85
 - 8.17.4.2 The "CB-4" open lamp is lit. ye 15/12/85
 - 8.17.4.3 NO BREAK TRANSFER TO BYPASS lamp energizes. ye 15/12/85
 - 8.17.4.4 Normal AC source ammeter M2 indicates increased input current. ye 15/12/85
 - 8.17.4.5 Charger output current meter M8 indicates increased current. ye 15/12/85
 - 8.17.4.6 Battery Ammeter M4 indicates 0 amperes. ye 15/12/85
 - 8.17.4.7 AC output ammeter M6 indicates approximately the same current as the load test unit. ye 15/12/85
 - 8.17.4.8 Load test the UPS as follows:
- 8.18.1 With the UPS supplied from the normal source, raise the test load to 100 percent of rated UPS capacity (166 amps/phase) in 25 percent steps. Measure and record load voltage and current at each step using the UPS meters. Record full load output inverter frequency as indicated on UPS meters.

08783 1696

E-4

	Percent Rated Load			
	25%	50%	75%	100%
Current	43.0*	80-85amps	125-130	166
Ø1 Voltage	121.3	121.0	120.8	120.5
Ø2 Voltage	121.0	120.8	120.5	120.0
Ø3 Voltage	121.0	120.9	120.6	120.5


(120 ± 2%, 117.6 - 122.4 vac)

Summary
 pg 1

* READ WITH
 CLAMP-O.
 ye
 50-100 RE
 ON UPS
 ye
 5/13

MATE (CNC)
 JC2139 (9/6/8
 JC2139 (10/17/1

RECORD COPY 14



Full load frequency Q1 60.0 HZ (59.5 - 60.5 HZ)
Q2 60.0 HZ
Q3 60.0 HZ

yc 1 5/13/05

8.18.2 Decrease load to 0% in 25 percent steps allowing current to stabilize between steps.

yc 1 5/13/05

8.19 Manually transfer load to the alternate AC supply as follows:

8.19.1 Verify that the "UTIL SYNC OK" lamp is lit.

yc 1 5/13/05

8.19.2 Verify that the "No-Break Transfer, to Bypass" lamp is lit.

yc 1 5/13/05

8.19.3 Place the transfer control switch in the bypass position.

yc 1 5/13/05

8.19.4 Release the switch and allow it to spring back to the "Manual Restart" position.

yc 1 5/13/05

8.19.5 Move switch "CB-3" to the open position.

yc 1 5/13/05

8.20 ²² Restart the UPS (~~and adjust UPS rectifier DC output voltage to 140 VDC \pm 1 volt.~~) PER FRF ES.0071.003-2

yc 1 5/13/05

8.21 ²⁶ ADJUST UPS... (PER FRF ES.0071.003-2) yc 1 5/13/05
Measure and record the No-Load UPS rectifier output voltage.

140.16 Vdc MATE # 7255
CAL DUE - 11/10/05

yc 1 5/13/05

8.22 ²⁷ Measure and record the No-Load AC output voltage and frequency of the inverter as indicated on UPS panel meters.

Q1 120.5 , Q2 120.5 , Q3 120.5 vac (117.6 - 122.3vac)
Q1 60.0 , Q2 60.0 , Q3 60.0 HZ (59.5 - 60.5HZ).

yc 1 5/13/05


8.23 ²⁰ Close the DC supply breaker at the associated switchgear.

15

yc 1 5/13/05

08703 1697

ES.0071.003-2



8.24 2/ Verify that battery polarity at the UPS is in accordance with Exide 75 KVA UPS manual.

yc 1 5/13/85
Initial/Date

8.25 23 Close the UPS molded case DC supply breaker.

yc 1 5/13/85

8.26 24 Observe the following:

8.26.1 24.1 The CB2 (DC battery breaker) OPEN lamp deenergized and the CLOSED lamp energizes.

yc 1 5/13/85

8.26.2 24.2 NO EXTERNAL DC lamp deenergizes.

yc 1 5/13/85

8.26.3 24.3 BLOCKING DIODE CONDUCTING, BATTERY GROUND, BATTERY DISCHARGE, and BATTERY UNDERVOLTAGE lamps are deenergized.

yc 1 5/13/85

8.27 25 Measure the DC backup supply voltage at the UPS on the battery input bus on left side inside UPS cabinet. Record voltage.

133.45 Vdc *MATE IC 7255*
CAL DUE - 11/10/85

yc 1 5/13/85

8.28 Transfer the test load, which is set at 25 percent load, 41 amps/phase, to the UPS inverter output as follows:

8.28.1 Place the transfer control switch in the AUTO RESTART position.

yc 1 5/13/85

8.28.2 Verify that the "UTIL SYNC OK" lamp is energized.

yc 1 5/13/85

8.28.3 Verify that the "No Break Transfer Ready to UPS" lamp is energized.

yc 1 5/13/85

8.28.4 PLACE the inverter output circuit breaker (CB3) switch in the closed position.

yc 1 5/13/85

8.28.5 Verify the following:

8.28.5.1 The "CB-3" closed lamp is lit.

yc 1 5/13/85

8.28.5.2 The "CB-4" open lamp is lit. 16

yc 1 5/13/85

0 8 7 8 3 1 6 9 8

RECORD COPY

.

2
3
4

.

5

.

6

8.28.5.3 NO BREAK TRANSFER TO BYPASS lamp energizes.

yc 1 5/13/85
 Initial/Date

8.28.5.4 Normal AC source ammeter M2 indicates increased input current.

yc 1 5/13/85

8.28.5.5 Charger output current meter M8 indicates increased current.

yc 1 5/13/85

8.28.5.6 Battery Ammeter M4 indicates 0 amperes.

yc 1 5/13/85

E-S 8.28.5.7 AC output ammeter M6 indicates the same current as the clamp-on ammeter indicating test load current (read at load unit).

yc 1 5/13/85

8.29 Load test the UPS at 140 Vdc rectifier voltage as follows:

With the UPS supplied from the normal AC source, raise the test load to 100 percent of rated UPS capacity (166 amps/phase) in 25-percent steps (41 amps/phase), allowing current to stabilize between steps. measure and record load voltage and current at each step using the UPS meters. Measure and record full-load output inverter AC current, voltage, and frequency as indicated on the UPS meters.

	Percent Rated Load			
	25%	50%	75%	100%
Current (Amps)	43	85	130	175
Q1 Voltage	120.5	121.0	120.75	120.5
Q2 Voltage	120.5	120.5	120.75	120.5
Q3 Voltage	120.5	120.5	120.75	120.5

E-S.

* SEE SUMMARY PG 7
 MATE (CHK DUE
 IC2129 (9/6/85)
 IC2239 (10/17/85)

Full load output frequency Q1 60.0 HZ (59.5 - 60.5 HZ)
 Q2 60.0
 Q3 60.0


yc 1 5/13/85

8.30 Measure and record the full load output phase angle difference between each output phase using the phase angle meter.

1-2 120.30, 2-3 120.10, 1-3 119.90, yc 1 5/13/85
 (119 -1210)
 MATE M T 30 2034
 CHK DUE 9/20/85

08783 1699

RECORD COPY



8.31 Operationally test the static switch and UPS control circuits at full rated test load as follows:

8.31.1 Attach disturbance analyzer to UPS output and monitor UPS output voltage. yc 1 5/13/85

8.31.2 Manually transfer full rated load from the inverter to the alternate AC supply as follows:

8.31.2.1 Verify that the "UTIL SYNC OK" lamp is lit. yc 1 5/13/85

8.31.2.2 Verify that the "NO-BREAK TRANSFER, TO BYPASS" lamp is lit. yc 1 5/13/85

8.31.2.3 Place the transfer control switch in the bypass position. yc 1 5/13/85
 Initial/Date

8.31.2.4 Release the switch and allow it to spring back to the "Manual Restart" position. yc 1 5/13/85

NOTE: This transfers load to the bypass source.

8.31.2.5 Observe the disturbance analyzer printout during transfer. Attach printout to the procedure and number it to reference this step number. yc 1 5/13/85

8.31.2.6 Read and record the total harmonic distortion with (THD) UPS on bypass source. * SEE SUMMARY pg 3

Q1	6.8%	Q1 TO Q2	2.2%
Q2	6.6%	Q2 TO Q3	2.1 0.8 1%
Q3	6.8%	Q1 TO Q3	0.8 2.1 1% THD (= 5% THD)
(< 5% THD)			

yc 1 5/13/85

8.31.3 Manually transfer full rated load from the alternate supply to the inverter (UPS) as follows:

8.31.3.1 Restart the UPS and then verify that the "UTIL SYNC OK" lamp is lit. yc 1 5/13/85

RECORD COPY


08783 1700

(FRF ES.0071.003-3)

summary pg 2

NOTE FC 3014 CAL DUE 9/20/85

5% THD 5/22/85



8.31.3.2 Verify that the "NO BREAK TRANSFER READY - TO UPS" lamp is lit.

yc 1 5/13/85

8.31.3.3 Place the "CB-3" switch in the closed position.

yc 1 5/13/85

NOTE: This transfers load to the inverter.

8.31.3.4 Observe the disturbance analyzer printout during transfer. Attach printout to the procedure and number it to reference this step number.

yc 1 5/13/85

Summary
Pg 3

8.32 Verify that the blocking diode will not conduct when the DC supply voltage is raised to 140 V (when equalizing the batteries) as follows:

8.32.1 With the UPS supplying full load, move the float/equalize switch on the associated charger to the equalize position.

yc 1 5/13/85

8.32.2 On the UPS DC voltmeter, read the battery input voltage and record.

139.0 vdc

yc 1 5/13/85

8.32.3 Confirm that the blocking diode is not conducting by verifying the following:

8.32.3.1 Verify that the battery ammeter on the UPS reads approximately zero amps.

yc 1 5/13/85

8.32.3.2 Read and record the battery current on Data Sheet.

0 adc

yc 1 5/13/85

8.32.3.3 Verify that the "Blocking Diode Conducting" mimic light is not lit.

yc 1 5/13/85

Summary
Pg 3

8.32.4 Return the float/equalize switch to the float position.

yc 1 5/13/85


8.33 Operate UPS off DC power as follows:

8.33.1 With full rated load supplied from the inverter and the UPS supplied from the normal AC supply, open the normal AC supply breaker at the switchgear.

yc 1 5/13/85

RECORD COPY

1701
38783



8.33.2 Read and record the full load DC input amperes from the UPS battery ammeter.

540 adc

yc 1 5/13/85

8.33.3 Observe the disturbance analyzer printout during transfer. Attach printout to the procedure and number it to reference this step number.

yc 1 5/13/85

8.33.4 With the UPS supplied from the DC source, measure and record full load output inverter AC current, voltage, and frequency, as indicated on the UPS meters.

Full load AC Output Current 16.7 adc
AC Output Voltage 120.7 vac (117.6 - 122.4 vac)
Output Frequency 60.0 HZ (59.5 - 60.5 HZ)

yc 1 5/13/85

8.34 Simulate an inverter failure with automatic transfer as follows:

8.34.1 With the UPS supplied from the DC source, open the DC supply breaker at its associated switchgear.

yc 1 5/13/85
Initial/Date

8.34.2 Observe the disturbance analyzer printout during transfer. Attach printout to the procedure and number it to reference this step number.

yc 1 5/13/85

8.34.3 Verify transfer by verifying the following:

8.34.3.1 The "CB-3" open lamp is lit.

yc 1 5/13/85

8.34.3.2 The "CB-4" closed lamp is lit.

yc 1 5/13/85

8.34.3.3 The "No External DC Closed" lamp is lit.

yc 1 5/13/85

8.34.3.4 Verify that the normal AC source ammeter reads approximately zero amps.

yc 1 5/13/85


8.34.3.5 Verify that the battery ammeter reads approximately zero amps.

yc 1 5/13/85

8.35 Place breaker CB3 switch in the open position.

yc 1 5/13/85

08783 1702



08703 1703

8.36 Verify the transfer control switch is in the Manual Restart Position and complete the following:

yc 1 5/13/05

8.36.1 Close the normal AC source breaker at the switchgear.

yc 1 5/13/05

8.36.2 Verify that all alarms are cleared and the audible alarm is silenced.

yc 1 5/13/05

8.36.3 Start the UPS by pushing the Module On switch.

yc 1 5/13/05

8.36.4 When the DC link reaches open-circuit voltage, close DC supply Circuit Breaker at its associated switchgear, allowing the charger to walk-up to float voltage.

yc 1 5/13/05

8.36.5 Manually transfer the critical bus load to the UPS by closing breaker CB3.

yc 1 5/13/05

8.36.6 Verify that the UPS is supplying the critical bus and Breaker CB4 is open.

yc 1 5/13/05

8.37 Reduce the test load to 25 percent of rated UPS capacity in 25 percent steps, allowing current to stabilize between steps.

yc 1 5/13/05

8.38 Calculate inverter output AC voltage regulation (VR), with the rectifier voltage at 103 V dc using the following formula:

NOTE: Show calculation on worst of three phases

$$VR = \frac{VNL - VFL}{VNL} \times 100 \text{ percent}$$

Where: VNL = UPS inverter output AC voltage at no load (measured in Section 8.15 for rectifier DC set at 103 VDC)


VFL = UPS inverter output AC voltage at full load (measured in section 8.18.1 for rectifier DC set at 103 Vdc).

Phase A (21) $VR = \frac{121.5 - 120.5}{121.5} \times 100\% = \frac{1.0}{121.5} \times 100\% = 0.82\%$
(± 2% Max)

yc 1 5/13/05

VERIFIED [Signature] 10-7-05

RECORD COPY



8.39 Step Deleted.

8.40 Calculate and record inverter output AC voltage regulation (VR), with the rectifier voltage at 140 V dc using the following formula:

NOTE: Show calculation of worst of three phases.

$$VR = \frac{VNL - VFL}{VNL} \times 100 \text{ percent}$$

Where: VNL = UPS inverter output AC voltage at no load (measured in Section 8.22 for rectifier DC set at 140 VDC)

VFL = UPS inverter output AC voltage at full load (measured in Section 8.29 for rectifier DC set at 140 VDC)

Phase A (Q1) VR = $\frac{120.5 - 120.5}{120.5} \times 100\% = \frac{0}{(+ 2\% \text{ Max})} \%$ 4c / 5/13/85

VERIFIED 2810-775

8.41 Step Deleted.

8.42 Calculate and record inverter frequency regulation (FR), with the rectifier voltage set at 103 V dc using the following formula:

NOTE: Show calculation of worst phase frequency regulation.

$$\text{Frequency Regulation} = \frac{FNL - FFL}{FNL} \times 100 \text{ percent}$$

Where: FNL = UPS inverter frequency at no load (measured in Section 8.15.2 for rectifier DC set at 103 VDC)

FFL = UPS inverter frequency at full load (measured in Section 8.18.1 for rectifier DC set at 103 VDC)

FR = $\frac{60 - 60}{60} \times 100\% = \frac{0}{(+ .833\% \text{ Max})} \%$

4c / 5/13/85
VERIFIED 2810-7-85

8.43 Step Deleted.


8.44 Calculate and record inverter frequency regulation (FR), with the rectifier voltage set at 140 V dc using the following formula:

$$FR = \frac{FNL - FFL}{FNL} \times 100 \text{ percent}$$

Where: FNL = UPS inverter frequency at no load (measured in Section 8.22 for rectifier DC set at 140 V DC)

RECORD COPY 22

308783 1704



FNL = UPS inverter frequency at no load (measured in Section 8.29 for rectifier DC set at 140 V DC)

$$FR = \frac{60-60}{60} \times 100\% = \frac{0}{(+.833\% \text{ Max})}$$

ye / 5/13/85

VERIFIED S/P 107-65

8.45 Step Deleted.

8.46 Raise the test load 100% of rated UPS capacity in 25% steps, allowing current to stabilize between steps. Commence 24 hour load test. Choose phase used in calculation in step 8.40 and take readings hourly and record data on Attachment 12.2

* SEE SUMMARY 193

Thomas Dorman

ye 5/13/85
ye 5/14/85
ye 5/14/85

8.47 At the end of 24 hours attach harmonic distortion analyzer to UPS output. Read and record the UPS output harmonic distortion with UPS on normal power.

Q1	2.6	% THD
Q2	2.9	%
Q3	2.5	%
(<5% THD)		

MSTE IC3014
 CAL DUE - 11/13/85

ye 15/14/85

8.48 Reduce load to 0 amps in 25% steps, allowing current and voltage to stabilize between steps.

ye 15/14/85

8.49 Replace UPS output cables as follows:

8.49.1 Verify that the NO-BREAK TRANSFER, READY-TO BYPASS lamp is lit.

ye 15/14/85

8.49.2 Transfer the load to the bypass source by placing the transfer control switch momentarily in the bypass position. (A spring will return the switch to the MANUAL RESTART position).

ye 15/14/85

8.49.3 Open the inverter output breaker (CB3) by placing the Inverter Output Switch in the open position.

ye 15/14/85

8.49.4 Manually, open the battery breaker (CB2).

ye 15/14/85

8.49.5 Manually, open the AC input breaker (CB1).

ye 15/14/85

8.49.6 After one minute, open A27CB1 and A27S1.

ye 15/14/85


8.49.7 De-energize the AC feed to the UPS at the associated switchgear.

ye 15/14/85

38783 1705

23

REPROD COPY



8.49.8 De-energize the DC feed to the UPS at the appropriate switchgear.

yc 1 5/14/85

8.49.9 Open CB5 on the alternate supply transformer.

yc 1 5/14/85

8.49.10 Disconnect the load test unit from terminals E13, E14, E15, and E16 and reconnect the output feeder cable(s).

yc 1 5/14/85

8.50 Read and record elapsed time meter reading. Verify that elapsed time meter reading has changed from its initial reading in Step 8.8.

131.2 Hours

yc 1 5/14/85

8.51 Close the AC feed to the UPS at the associated switchgear.

yc 1 5/14/85

8.52 Close the DC feed to the UPS at the associated switchgear.

yc 1 5/14/85

8.53 Energize the associated UPS output panels by closing CB-5 on the alternate supply transformer.

yc 1 5/14/85

8.54 Start-up UPS and transfer output load to UPS.

yc 1 5/14/85

8.55 Verify phase rotation to be A-B-C at associated UPS output panels and record on data sheet.

8.56 WITH UPS OPERATING NORMALLY OFF AC POWER TRANSMIT ON A PORTABLE RADIO WHILE STANDING WITH TWO FEET OF FRONT, BACK AND EACH SIDE OF UPS. VERIFY THAT UPS DOES NOT TRIP AND NO ALARMS ARE ACTIVATED

yc 1 5/14/85

9.0 ACCEPTANCE CRITERIA

yc 1 5/17/85

9.1 For UPS rectifier voltages of 103 to 140 VDC, the UPS output voltage shall be:

117.6 - 122.4 vac (Step 8.15.1, 8.18.1, 8.22, 8.29).

9.2 The UPS output frequencies shall be 59.5 to 60.5 Hz. (Steps 8.15.2, 8.18.1, 8.22, 8.29).

9.3 The UPS output phase separation with balanced loads shall be 1190 to 1210. (Step 8.30).

9.4 Transient AC output voltage deviation, averaged over one-half cycle shall not exceed +10% (approx. +12 VAC.) or -25% (Approx. -30 VAC) for 100% load application or removal and shall return to within + 2% (Approx. 2.4 VAC) within 3 cycles. (Steps 8.31.2.5, 8.31.3.4, 8.34.2).

3 8 7 8 3 1 7 0 6

PPF #
23.0071.003-13

RECEIVED
24

12
2

- 9.5 Output voltage regulation shall be less than or equal to ± 2 percent from no load to full load. (Steps 8.11.10, 8.38, 8.40).
- 9.6 Output frequency regulation shall be less than or equal to ± 0.833 percent of 60 HZ from no load to full load. (Step 8.42, 8.44).
- 9.7 Logic power supply voltage shall be greater than 16.5 Vdc. (Step 8.12.3).
- 9.8 Transfer time \leq 1/4 cycle (Step 8.31.2.5, 8.31.3.4, 8.34.2).
- 9.9 Total harmonic distortion \leq 5% of the fundamental. (Steps 8.31.2.6, 8.47).

10.0 RESTORATION OF EQUIPMENT TO NORMAL STATUS

- 10.1 Disconnect and remove all test equipment as necessary.
- 10.2 Replace panels and doors as necessary.
- 10.3 Systems and/or components shall be placed in a configuration to support operational and/or test requirements.

rc 1 5/14/85

rc 1 5/14/85

rc 1 5/14/85

11.0 REFERENCE

11.1 Manufacturers' Manuals:

Exide 75 KVA UPS NMP2-E035A (101-710-343-77223), 10/28/81


11.2 Uninterruptible Power Supply Equipment Specification NMP2-E035A, Rev. 1 including Addendum 1-4.


12.0 ATTACHMENTS

- 12.1 75 KVA Uninterruptible Power Supply Block Diagram
- 12.2 Uninterruptible Power Supply Inspection and Test Record - 75KVA UPS
- 12.3 Annunciator List
- 12.4 Computer Point List
- 12.5 Test Summary

REC'D COPY

08783 1707





NOTES:


- 1. CB3, and CB4 are electrically operated.
- 2. CB3 is interlocked to trip CB4 on closing.

FIG.

75KVA Three Phase UPS
Manufactured by Exide

NMP2
 ES.0071.003
 Rev. 0
 Attachment 12.1
 Sheet 1 of 1
 Page 24 of 30

REPRODUCTION
 PROHIBITED



Test Folder No. 75,002. I

Equipment Name 2UBB-UPSIC

Equipment Mark No. 2UBB-UPSIC

NMP2
ES.0071.003
Rev. 0
Attachment 12.2
Sheet 1 of 1
Page 25 of 30

UNINTERRUPTIBLE POWER SUPPLY
INSPECTION AND TEST RECORD
75KVA UPS

Reference Documents EO 35A/VE/101 TO 343 77227 Rev. 10/81
Rev. _____
Rev. _____

UPS Nameplate Data Mark # - 2UBB-UPSIC
Serial # - RL 77223-3

8.46 24 Hour Load Test

- Take Readings on Phase A :

Time	Volts	Amps	Time	Volts	Amps	Time	Volts	Amps
4:40 PM	120.0	171.8	00:40	120.0	169.8	8:40	120.0	170.4
5:40	120.0	170.5	1:40 AM	120.0	169.7	9:40	120.0	170.1
6:40	120.0	170.8	2:40	120.0	170.1	10:40	120.0	170.5
7:40	120.0	170.8	3:40	120.0	169.8	11:40	120.0	170.6
8:40	120.0	170.7	4:40	120.0	169.6	12:40	120.0	170.4
9:40	120.0	170.6	5:40	120.0	170.5	1:40	120.0	170.5
10:40	120.0	170.4	6:40	120.0	170.6	2:40	120.0	170.5
11:40	120.0	169.8	7:40	120.0	169.8	3:40	120.0	170.6
						14:40 PM	120.0	170.7

8.55 Phase rotation for UPS output panels after removal of test load cables:

Panel Number	Rotation
2LAT-PNL017	AB-C
—	—
—	—

KNOPP K-3
MT-2007
CAL-DUE - 5/16/85


TEST EQUIPMENT	M&T NO.	CAL. DUE DATE
FLUKE 8060A	IC 7255	11/10/85
CLAMP-ON	IC 2139	9/6/85
H.P. 3400A	IC 2101	11/2/85
PRAMER 314	M.T. 2034	9/20/85
H.P. 339A	IC 3014	11/13/85
KNOPP K-3	MT 2007	5/16/85
OSCILLOSCOPE	IC 3203	8/5/85
PYROMETER	IC 2604	9/29/85
FLUKE 8662A	IC 2239	10/17/85

USED FOR
AMPS - 24HR
LOAD TEST.

1709
3
87

UPS
MATE IC 2101
CAL DUE - 11/2/85

AMPS -
IC 2139 (9/6/85)
IC 2239 (10/17/85)



ANNUNCIATOR LIST

Location/ Number	Description (Name)
---------------------	--------------------

For 2VBB-UPS1A =

- 1) Main Control Room Panel
2CEC-PNL852/#852503 "UPS1A System Trouble"
- 2) Main Control Room Panel
2CEC-PNL852/#852504 "UPS1A On Battery Power"


For 2VBB-UPS1B =

- 1) Main Control Room Panel
2CEC-PNL852/#852513 "UPS1B System Trouble"
 - 2) Main Control Room Panel
2CEC-PNL852/#852514 "UPS1B On Battery Power"
-

38783
1710

27

RECORD COPY



ANNUNCIATOR LIST

<u>Location/ Number</u>	<u>Description</u>
-----------------------------	--------------------


For 2VBB-UPS1C =

1) Main Control Room Panel 2CEC-PNL 852/#852523	"UPS1C System Trouble"
2) Main Control Room Panel 2CEC-PNL 852/#852524	"UPS1C On Battery Trouble"

For 2VBB-UPS1D =

1) Main Control Room Panel 2CEC-PNL 852/#852533	"UPS1D System Trouble"
2) Main Control Room Panel 2CEC-PNL 852/#852534	"UPS1D On Battery Power"

1711
38783



ANNUNCIATOR LIST


Location/ Number	Description (Name)
---------------------	--------------------

For 2VBB-UPS1G =

- 1) Main Control Room Panel
2CEC-PNL852/#852543 "UPS1G System Trouble"
- 2) Main Control Room Panel
2CEC-PNL852/#852544 "UPS1G On Battery Power"

38783 1712

DI... COPY
#852544 2511



COMPUTER POINT LIST

<u>CP Ident. Number</u>	<u>Description (Name)</u>
<u>For 2VBB-UPS1A =</u>	
1) VBB TC09	"UPS1A System Trouble"
2) VBB TC10	"UPS1A On Battery Power"
<u>For 2VBB-UPS1B =</u>	
1) VBB TC11	"UPS1B System Trouble"
2) VBB TC12	"UPS1B On Battery Power"
<u>For 2VBB-UPS1C =</u>	
1) VBB TC05	"UPS1C System Trouble"
2) VBB TC06	"UPS1C On Battery Power"
<u>For 2VBB-UPS1D =</u>	
1) VBB TC07	"UPS1D System Trouble"
2) VBB TC08	"UPS1D On Battery Power"
<u>For 2VBB-UPS1G =</u>	
1) VBB TC01	"UPS1G System Trouble"
2) VBB TC02	"UPS1G On Battery Power"

08783 1713

RECEIVED 0007

1000

1000

1000

1000

1000

1000

NIAGARA MOHAWK POWER CORP.

TEST SUMMARY

NOTE: EXCEPTIONS ARE INDICATED AT (E-1), (E-2), ETC.

REMARKS

- 4
 1
 7
 1
 3
 7
 0
- 5.4.1 - TEMPORARY MODIFICATION # 85-5-063, A13A1 BOARD MODIFIED TO CORRECT GROUND DETECTION PROBLEM, Yell 5/13/05. NO AFFECT ON TEST RESULTS Yell 5/14/05
 - 7.6 - BLUE MARK-UP # 013393 ON INFED BREAKERS AND OUTPUT DISTRIBUTION PANEL Yell 5/13/05
 - (E-1) 8.9.1 - AC FEED TO UPS ENTERS BOTTOM OF CB#1 - READINGS 8.9.2 TAKEN AT THAT POINT Yell 5/12/05
 - (E-2) 8.12.19.2 DC VOLTAGE M-3 READS 0 VOLTS - THIS IS NORMAL M-3 SHOW BATTERY INPUT VOLTS Yell 5/13/05 - DC BREAKER IS OPEN AT THIS POINT Yell 5/13/05
 - (E-3) 8.13.4.1 DC VOLTS READ 125 VOLTS - PER FRF ES. 71.003-1, DC VOLTS ARE NOT ADJUSTED TO 103 YET. Yell 5/12/05
 - 8.14 - WITH UNIT AT 105.8 VDC DC LINK VOLTAGE FOLLOWING ALARMS EXIST - BATTERY DISCHARGE
 BATTERY UNDER VOLTAGE
 CHARGER Yell 5/13/05
 INVERTER LOGIC Yell 5/13/05
 - (E-4) 8.18.1 25% READING DONE WITH CLAMP - 50-7100% WITH 8.11.8 UPS METER, 25% TOO LOW TO READ ON UPS Yell 5/13/05
 CONT. ON PG 7.

REPRO COPY

11

12

13

14

15

16

17

18

19

20

21

22

TEST SUMMARY

NIIP2
ES.0071.003
Rev. 0
Attachment 12.5
Sheet 1 of 1 2 of 24
Page 30 of 30
31 5/14/85
33 5/21/85

REMARKS

5
1
7
1
5
3
8
3
0
8
7
8
3
0
8
7
8
3
0

8.18.1 WHEN FULL LOAD (GOING FROM 75% TO 100%) IS APPLIED
(LINK) DC BUS DECAYS TO BELOW 103 TURNING UNIT OFF.
UNIT WAS RESTARTED AT 120 VDC LINK VOLTAGE, FULL
LOADED & THEN DC LINK WAS BROUGHT TO LOW LIMIT OF
105.7 VDC - UNIT STAYED ON *YALBA 5/13/85*

8.18.1 UNIT WOULD NOT ACCEPT LOAD WITHOUT CB-2 CLOSED -
UNIT WAS BROUGHT UP & CB-2 CLOSED, FULL LOADED,
THEN CB-2 WAS OPEN & UNIT DC LINK ADJUSTED
DOWN TO 105.8 WITH STERLING WHEEL POT ON FRONT OF
UNIT. FULL LOAD ~~READINGS~~ ^{YALBA 5/13/85} READINGS TAKEN AT THIS POINT.
*SEE PAGE 4 OF TEST SUMMARY *YALBA 5/13/85*

(E-5) 8.28.5.7 Y
8.29 CURRENT READ WITH CLAMP-ON, UNIT METER GRADUATIONS
DIFFICULT TO READ BELOW 50 AMPS. *YALBA 5/13/85*
CONT ON P34

8.29 50, 75 100 AMPS READINGS DONE WITH UPS METER *YALBA 5/13/85*

8.31.2.5 THIS STEP DONE TWICE - ONCE WHILE OBSERVING PHASE 1 & 2
AND ONCE FOR PHASE 1 & 3. *YALBA 5/13/85*

11

12

13

14

15

16

TEST SUMMARY

REMARKS

8.31.3.4 TRANSFORMER DONE ONCE MONITORING PHASE 1 AND 2; AND
ONCE MONITORING 1 & 3 yr 5/13/85

8.32.3.3 BLOCKING DIODE WORKED FINE ^{but fault} IN CFRI/2 RELAY PICKED
UP & LIGHT LIT. CFRI WAS ADJUSTED & BLOCKING
DIODE TEST WAS REPEATED SUCCESSFULLY yr 5/13/85

8.46 LOAD TEST VOLTAGE READINGS TAKEN USING H.P 3400A.
yr 5/13/85

8.31.2.6 THE PHASE TO NEUTRAL "THD" WAS RECORDED
IN ERROR. THIS IS SUPPOSED TO BE "A THD"
PHASE TO PHASE. THIS DATA WAS RECORDED
PRIOR TO ISSUANCE OF FRF ES.0071.003-3 yr 5/24/85

(E-4, E-5) - EXCEPTION DONE TO ALLOW GREATER ACCURACY OF DATA.
ACCEPTANCE CRITERIA - ALL CRITERIA MET AS SHOWN IN
INDIVIDUAL TEST. PICTURES SHOW EXCELLENT TRANSFER
TIMES WITH MINIMAL TRANSIENTS, TEST SATISFACTORY AT CDD
6/24/85

RECORD COPY

08783
1716

11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50
51
52
53
54
55
56
57
58
59
60
61
62
63
64
65
66
67
68
69
70
71
72
73
74
75
76
77
78
79
80
81
82
83
84
85
86
87
88
89
90
91
92
93
94
95
96
97
98
99
100

NIAGARA MOHAWK POWER CORP.

TEST SUMMARY

EXCEPTIONS E-1 THRU E-5 - VERBAL APPROVAL WAS RECEIVED FOR THESE DURING TEST - FINAL WRITTEN APPROVAL NOT DONE UNTIL 5/19/86 - ~~PRJ JLU 5/19/86~~ 5/19/86 APPROVED ~~[Signature]~~ BRIAN PARRY

REMARKS

BECAUSE OSCILLOSCOPE PICTURES WERE NOT CONCLUSIVE EVIDENCE OF TRANSFER ^{7/21/85} CRITERIA, THAT PORTION OF THE TEST WAS REDONE USING A VISICORPER TO SHOW TRANSFER) - THIS IS ATTACHED (TRACE) & TEST ITSELF) AS ATTACHMENT 12.7 & 12.8
PRJ JLU 9/21/85

~~AT TIME OF RETEST + PRJ JLU 5/19/86~~

ACCEPTANCE CRITERIA - TRANSFER TIME REQUIREMENTS OF 4 MSEC OR LESS WAS MET - WORST CASE WAS 3.0 MSEC, SHEET 4 OF 4, ATTACHMENT 12.8, SPEC 8.34.2 - THIS IS ACCEPTABLE PRJ JLU 9/21/85

TEST RESULTS WITH RETEST RESULTS ARE SATISFACTORY FOR ENTIRE TEST PRJ JLU 9/21/85

STEP 8.1 The change accomplished, should have been a test exception but was not noted as such. The action taken was technically correct and satisfies the requirements of this procedure therefore the action is considered approved.

3'

RECORD COPY [Signature] 10-17-85

1717
08783

1

2

3

4

5

6

7

8

9

10

NIAGARA MOHAWK POWER CORPORATION
NMP2.

FIELD REVISION FORM

TEST FOLDER NUMBER 71.809/75.001/75.002 FRF NO. ES.0071.003-1

PROCEDURE TITLE 75KV UNINTERRUPTIBLE POWER Supplies NO. ES.0071.003 REV. 0

PROCEDURE REVISION REQUIRED yes no BOB CRANDALL

DESCRIPTION OF CHANGE

- CHANGE STEP 8.13 TO 8.14
 8.14 TO 8.13
 8.14.1 - 8.13.1
 8.14.2 - 8.13.2
 8.14.3 - 8.13.3
 8.14.3.1 - 8.13.3.1
 8.14.3.2 - 8.13.3.2
 8.14.4.1 - 8.13.4.1
 8.14.4.2 - 8.13.4.2
 8.14.4.3 - 8.13.4.3
 8.14.4.4 - 8.13.4.4

ON NEW STEP 8.14 (OLD STEP 8.13) CHANGE WORDING TO READ THIS -
 "ADJUST UPS RECTIFIER DC OUTPUT VOLTAGE TO 103 ± 2 VOLTS DC
 OR AS LOW AS POT R71 ON A13A2 WILL ALLOW. RECORD THE NO-LUX

REASON FOR CHANGE

RECTIFIER VOLTAGE

POT R-71 WILL NOT ALLOW ADJUSTMENT TO 103.
 (IT ADJUSTS TO 105.8 VDC ON UPSIC)

AUTHORIZED BY [Signature] date 5-13-85 SSS (if applicable) [Signature] date 5/12/85
 1. [Signature] 2. N/A date N/A

APPROVED yes no [Signature] date 5-15-85 JTG mtg no. 85-30


RETEST REQUIRED specify N/A DR No.

REVISION INCORPORATED (if applicable) date

08783 1718

36

RECORD COPY



NIAGARA MOHAWK POWER CORPORATION
NMP2

FIELD REVISION FORM

TEST FOLDER NUMBER	FRF NO.
<u>71.809/75.001/75.002</u>	<u>ES.0071.003-2</u>
PROCEDURE TITLE	NO. REV.
<u>75 KVA UNINTERRUPTIBLE POWER Supplies</u>	<u>ES.0171.003 0</u>
PROCEDURE REVISION REQUIRED <input checked="" type="checkbox"/> yes <input type="checkbox"/> no	<u>BOB CRAIGDALL</u>
DESCRIPTION OF CHANGE	

CHANGE STEP 8.23 TO STEP 8.20
 8.24 STEP 8.21
 8.20 → 8.22 DELETE "AND ADJUST... VOLT"
 8.25 → 8.23
 8.26 → 8.24
 8.27 → 8.25
 8.21 → 8.26 ADD WORDS "ADJUST UPS RECTIFIER DC
 8.22 → 8.27 OUTPUT VOLTAGE TO 140 VDC
 ±1 VOLT. RECORD THE NO-LOA
 UPS RECTIFIER OUTPUT VOLTAGE.
 _____ VDC _____"

- REASON FOR CHANGE
- 1) STEPS ARE OUT OF SEQUENCE
 - 2) CB-2 CANNOT BE CLOSED UNTIL UPS IS STARTED.
 - 3) RECTIFIER OUTPUT CANNOT BE ADJUSTED UNTIL
CB-2 IS CLOSED


RAJ J. Chell 5/13/85

AUTHORIZED BY	SSS (if applicable)
1. <u>E. J. Stockm</u> date <u>5-13-85</u>	2. <u>N/A</u> date <u>N/A</u>
APPROVED <input checked="" type="checkbox"/> yes <input type="checkbox"/> no	date
<u>[Signature]</u>	<u>5-15-85</u>
RETEST REQUIRED specify <u>N/A</u>	JTG mtg no. <u>85-30</u>
	DR No. _____

REVISION INCORPORATED (if applicable) _____ date _____

08783 1719

RECORD COPY



NIAGARA MOHAWK POWER CORPORATION
NMP2

FIELD REVISION FORM

TEST FOLDER NUMBER	FRF NO.
71. B09 / 75.001 / 75.002	ES. 0071.003-3
PROCEDURE TITLE	NO. REV.
75 KVA UNINTERRUPTIBLE POWER SUPPLIES	ES. 0071.003 0
PROCEDURE REVISION REQUIRED	<input checked="" type="checkbox"/> yes <input checked="" type="checkbox"/> no
DESCRIPTION OF CHANGE	

- 1) FOR STEP 8.31.2.6:
 CHANGE "Q1" TO READ "Q1 TO Q2"
 CHANGE "Q2" TO READ "Q2 TO Q3"
 CHANGE "Q3" TO READ "Q1 TO Q3"
- 2) ADD "STEP 8.56."
 " WITH UPS OPERATING NORMALLY OFF AC POWER TRANSFER ON A PORTABLE RADIO WHILE STANDING WITHIN TWO FEET OF THE FRONT, BACK AND EACH SIDE OF UPS. VERIFY THAT UPS DOES NOT TRIP AND NO ALARMS ARE ACTIVATED. "

REASON FOR CHANGE


- 1) PROCEDURE STEP TYPED IN ERROR - READINGS ARE TAKEN PHASE TO PHASE FOR REGULATOR DISTORTION.
- 2) CHANGE WILL VERIFY THE ABILITY TO OPERATE RADIOS NEAR UPS.

out of call 5/16/85


AUTHORIZED BY	SSS (if applicable)
1. <u>[Signature]</u> date 5-16-85	2. N/A date
APPROVED <input checked="" type="checkbox"/> yes <input checked="" type="checkbox"/> no	date JTG mtg no.
<u>[Signature]</u> 5-22-85	85-31
RETEST REQUIRED specify	DR No.
N/A	
REVISION INCORPORATED (if applicable)	date

RECORD COPY

08783 1720




08783 1721




STEP 8.5L2.5 PHASE 1 & 2

FULL LOAD TRANSFER (MANUAL) FROM
UPS. INVERTER TO ALTERNATE SUPPLY
Q1 & Q2 SHOWN - NO INTERRUPTION
OF POWER, SLIGHT PHASE SHIFT.



08783 1722




STEP 0.31.2.5, PHASE 1 & 3

FULL LOAD TRANSFER (MANUALLY) FROM
UPS INVERTER TO ALTERNATE SUPPLY.
Q1 & Q3 SHOW - NO INTERRUPTION
OF POWER, SLIGHT PHASE SHIFT.


10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50
51
52
53
54
55
56
57
58
59
60
61
62
63
64
65
66
67
68
69
70
71
72
73
74
75
76
77
78
79
80
81
82
83
84
85
86
87
88
89
90
91
92
93
94
95
96
97
98
99
100

08783 1723




STEP 8.31.3.4 PHASE 1 & 2

MANUAL TRANSFER FROM
BYPASS POWER TO UPS INVERTER.
PHASE 1 & 2 SHOWN - NO
INTERRUPTION OF POWER, SLIGHT
PHASE SHIFT.



1724

08783




MANUAL TRANSFER FROM BYPASS
POWER TO UPS INVERTER,

PHASE 1 & 3 SHOWN -

NO INTERRUPTION OF POWER,


SLIGHT PHASE SHIFT.



00783 1725

50VOLT VERT

2MS TIME




STEP 8.33.3 PHASE 1 # 2

UPS ON FULL LOAD, AC (NORMAL) BREAKER
TO UPS OPENED. INVERTER CONTINUED TO
OPERATE USING BATTERY POWER -
NO TRANSFER, NO INTERRUPTION,


1. 1. 1.

00783 1726



FULL LOAD "CRASH" TRANSFER
 FROM UPS TO BYPASS PHASE 1
 22 SHOWN. NORMAL AC &
 DC FEEDS OPENED. UPS
 TRANSFER TO BYPASS.

NOTE, SLIGHT DROP OF VOLTAGE
 LEVEL ON PHASE 1 FOR
 2 MSEC. THIS IS WELL
 WITHIN ACCEPTANCE CRITERIA



TEST FOLDER # 75.002.F
Equipment Name 2UBB-UPSIC
Equipment Mark # 2UBB-UPSIC

TEST SWAP

MARGINAL QUALITY

REMARKS

NOTE: THE OSCILLOSCOPE PICTURES TAKEN UP TRANSFER DO NOT CLEARLY SHOW TRANSFERS. THEREFORE A RETEST OF THAT PORTION OF THE TEST SHEETS USING A VISICORR WILL BE PERFORMED TO SHOW TRANSFERS - SEE ATTACHED RETEST SHEETS (ATTACHMENT 12.7 & 12.8) REF Call 9/4/85

PRIOR TO RETEST UNIT WAS SHUT DOWN, MAIN BREAKERS FEEDING UPSIC WERE OPENED, LOAD UNIT WAS ATTACHED TO OUTPUT OF UPSIC AS DESCRIBED IN STEP 6.4. TEST EQUIPMENT RETURNED ON ATTACHMENT 12.7 REF Call 9/4/85


PRIOR TO RETEST UNIT WAS BROKE UP TO FULL LOAD AS SHOWN BY FOLLOWING -
AMPS ON UPS AC CURRENT (OUTPUT) METER ON UPS - 170 AMPS AC
VOLTAGE ON UPS AC OUTPUT VOLT METER - 120.5 VAC
REF Call 9/4/85

UNIT WAS OPERATIONAL AT TIME OF RETEST SO NO PREREQUISITES WERE REQUIRED TO BE REVERIFIED REF Call 5/13/86

08783 1727

UNCONTROLLED COPY
Verify Prior To Use
Verified By yell Date 9/4/85

45



TEST FOLDER # 75.002.I
 Equipment Name 2UBS-UPSIC
 Equipment Mark # 2UBS-UPSIC

NMP2
 ES.0071.003
 Rev. 0
~~Page 15 of 30~~
 ATTACHMENT 12.7 9/4
 PAGE 2 of 7

0
7
8
3
1
7
2
8
0

8.31 Operationally test the static switch and UPS control circuits at full rated test load as follows:

8.31.1 Attach disturbance analyzer to UPS output and monitor UPS output voltage.

pk/ckd (KOSKOT F-CRAWDAU)
7-1 9/4/05

8.31.2. Manually transfer full rated load from the inverter to the alternate AC supply as follows:

8.31.2.1 Verify that the "UTIL SYNC OK" lamp is lit.

7-1 9/4/05

8.31.2.2. Verify that the "NO-BREAK TRANSFER, TO BYPASS" lamp is lit.

7-1 9/4/05

8.31.2.3 Place the transfer control switch in the bypass position.

7-1 9/4/05
 Initial/Date

8.31.2.4 Release the switch and allow it to spring back to the "Manual Restart" position.

7-1 9/4/05

NOTE: This transfers load to the bypass source.

8.31.2.5 Observe the disturbance analyzer printout during transfer. Attach printout to the procedure and number it to reference this step number.

7-1 9/4/05

8.31.2.6 Read and record the total harmonic distortion with (THD) UPS on bypass source.

31 N/A
 32 N/A
 33 N/A
 (% THD)
 (< 5% THD)

(PREVIOUSLY MEASURED
 JULY 9/4/05)


N/A

8.31.3 Manually transfer full rated load from the alternate supply to the inverter (UPS) as follows:

8.31.3.1 Restart the UPS and then verify that the "UTIL SYNC OK" lamp is lit.

UNCONTROLLED COPY
Verify Prior To Use
 Verified By pk/ckd Date 9/4/05

46 7-1 9/4/05



0 8 7 8 3 1 7 2 9

8.31.3.2 Verify that the "NO BREAK TRANSFER READY - TO UPS" lamp is lit. *7/1 8 9/4/85*

8.31.3.3 Place the "CB-3" switch in the closed position. *7/1 9/4/85*

NOTE: This transfers load to the inverter.

8.31.3.4 Observe the disturbance analyzer printout during transfer. Attach printout to the procedure and number it to reference this step. *7/1 9/4/85*

8.32 Verify that the blocking diode will not conduct when the DC supply voltage is raised to 140 V (when equalizing the batteries) as follows:

8.32.1 With the UPS supplying full load, move the float/equalize switch on the associated charger to the equalize position.

N/A 1 (STEPS PREVIOUSLY DONE)

8.32.2 On the UPS DC voltmeter, read the battery input voltage and record. *N/A 1*

8.32.3 Confirm that the blocking diode is not conducting by verifying the following:

8.32.3.1 Verify that the battery ammeter on the UPS reads approximately zero amps. *N/A 1*

8.32.3.2 Read and record the battery current on Data Sheet. *N/A 1*

8.32.3.3 Verify that the "Blocking Diode Conducting" mimic light is not lit. *N/A 1*

8.32.4 Return the float/equalize switch to the float position. *N/A 1*

Operate UPS off DC power as follows:

8.32.4.1 With full rated load supplied from the inverter and the UPS supplied from the normal AC supply, open the normal AC supply breaker at the switchgear. *7/1 9/4/85*

UNCONTROLLED COPY
Verify Prior To Use
Verified By *BRS/Keller* Date *7/1/85*

10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50
51
52
53
54
55
56
57
58
59
60
61
62
63
64
65
66
67
68
69
70
71
72
73
74
75
76
77
78
79
80
81
82
83
84
85
86
87
88
89
90
91
92
93
94
95
96
97
98
99
100

8.33.2 Read and record the full load DC input amperes from the UPS battery ammeter.

520 adc *9/4/85*

8.33.3 Observe the disturbance analyzer printout during transfer. Attach printout to the procedure and number it to reference this step number.

9/4/85

8.33.4 With the UPS supplied from the DC source, measure and record full load output inverter AC current, voltage, and frequency, as indicated on the UPS meters.

Full load AC Output Current 170 adc
 AC Output Voltage 120.5 vac (117.6 - 122.4 vac)
 Output Frequency N/A HZ (59.5 - 60.5 HZ)

(PREVIOUSLY
 VERIFIED -
9/4/85) *9/4/85*

8.34 Simulate an inverter failure with automatic transfer as follows:

8.34.1 With the UPS supplied from the DC source, open the DC supply breaker at its associated switchgear.

9/4/85
Initial/Date

8.34.2 Observe the disturbance analyzer printout during transfer. Attach printout to the procedure and number it to reference this step number.

9/4/85

8.34.3 Verify transfer by verifying the following:

8.34.3.1 The "CB-3" open lamp is lit.

9/4/85

8.34.3.2 The "CB-4" closed lamp is lit.

9/4/85

8.34.3.3 The "No External DC Closed" lamp is lit.

9/4/85

8.34.3.4 Verify that the normal AC source ammeter reads approximately zero amps.

9/4/85

8.34.3.5 Verify that the battery ammeter reads approximately zero amps.

9/4/85


Place breaker CB3 switch in the open position.

9/4/85

L7.

08783 1730

UNCONTROLLED COPY
 Verify Prior To Use
 Verified By *RS/SLC* Date *9/4/85*



FNL = UPS inverter frequency at no load (measured in Section 8.29 for rectifier DC set at 140 V DC)

FR = N/A X 100% = N/A %
(± .833% Max)

(STEPS PREVIOUSLY
VERIFIED -
P. 6/4/05

- 8.45 Step Deleted.
- 8.46 Raise the test load 100% of rated UPS capacity in 25% steps, allowing current to stabilize between steps. Commence 24 hour load test. Choose phase used in calculation in step 8.40 and take readings hourly and record data on Attachment 12.2

N/A 1

- 8.47 At the end of 24 hours attach harmonic distortion analyzer to UPS output. Read and record the UPS output harmonic distortion with UPS on normal power.

Q1 N/A % THD
 Q2 N/A %
 Q3 N/A %
 (<5% THD)

N/A 1

- 8.48 Reduce load to 0 amps in 25% steps, allowing current and voltage to stabilize between steps.

N/A 1

- 8.49 Replace UPS output cables as follows:

- 8.49.1 Verify that the NO-BREAK TRANSFER, READY-TO BYPASS lamp is lit.

N/A 1

- 8.49.2 Transfer the load to the bypass source by placing the transfer control switch momentarily in the bypass position. (A spring will return the switch to the MANUAL RESTART position).

N/A 1

- 49.3 Open the inverter output breaker (CB3) by placing the Inverter Output Switch in the open position.

N/A 1

- 49.4 Manually, open the battery breaker (CB2).

P. 1 9/4/05

- 49.5 Manually, open the AC input breaker (CB1).

P. 1 9/4/05

- 49.6 After one minute, open A27CB1 and A27S1.

P. 1 9/4/05


- 49.7 De-energize the AC feed to the UPS at the associated switchgear.

49

P. 1 9/4/05

08783 1731

UNCONTROLLED COPY
 Verify Prior To Use
 Verified By P. 1 Date 9/4/05



8.49.8 De-energize the DC feed to the UPS at the appropriate switchgear.

X 1 9/4/85

8.49.9 Open CB5 on the alternate supply transformer.

X 1 9/4/85

8.49.10 Disconnect the load test unit from terminals E13, E14, E15, and E16 and reconnect the output feeder cable(s).

X 1 9/4/85

8.50 Read and record elapsed time meter reading. Verify that elapsed time meter reading has changed from its initial reading in Step 8.8.

2514.8

X 1 9/4/85

8.51 Close the AC feed to the UPS at the associated switchgear.

X 1 9/4/85

8.52 Close the DC feed to the UPS at the associated switchgear.

X 2/4/85

8.53 Energize the associated UPS output panels by closing CB-5 on the alternate supply transformer.

X 1 9/4/85

8.54 Start-up UPS and transfer output load to UPS.

X 1 9/4/85

8.55 Verify phase rotation to be, A-B-C at associated UPS output panels and record on data sheet.

N/A. 1 PREVIOUSLY VERIFIED
9/4/85
(OUTPUT CABLES LEFT ON DURI TEST. ROTATION)

9.0 ACCEPTANCE CRITERIA

9.1 For UPS rectifier voltages of 103 to 140 VDC, the UPS output voltage shall be:

117.6 - 122.4 vac (Step 8.15.1, 8.18.1, 8.22, 8.29).

The UPS output frequencies shall be 59.5 to 60.5 Hz. (Steps 8.15.2, 8.18.1, 8.22, 8.29).

The UPS output phase separation with balanced loads shall be 119° to 121°. (Step 8.30).

Transient AC output voltage deviation, averaged over one-half cycle shall not exceed +10% (approx. +12 VAC.) or -25% (Approx. -30 VAC) for 100% load application or removal and shall return to within + 2% (Approx. 2.4 VAC) within 3 cycles. (Steps 8.31.2.5, 8.31.3.4, 8.34.2).

50

2
3
3
1
8
7
8
3
0

UNCONTROLLED COPY
Verify Prior To Use
Verified By RSK/LL Date 9/4/85

.

100

100

100

100

13
1733
08783

- 9.5 Output voltage regulation shall be less than or equal to ± 2 percent from no load to full load. (Steps 8.11.10, 8.38, 8.40).
- 9.6 Output frequency regulation shall be less than or equal to ± 0.833 percent of 60 HZ from no load to full load. (Step 8.42, 8.44).
- 9.7 Logic power supply voltage shall be greater than 16.5 Vdc. (Step 8.12.3).
- 9.8 Transfer time $\leq 1/4$ cycle (Step 8.31.2.5, 8.31.3.4, 8.34.2).
- 9.9 Total harmonic distortion $\leq 5\%$ of the fundamental. (Steps 8.31.2.6, 8.47).

10.0 RESTORATION OF EQUIPMENT TO NORMAL STATUS

- 10.1 Disconnect and remove all test equipment as necessary.
- 10.2 Replace panels and doors as necessary.
- 10.3 Systems and/or components shall be placed in a configuration to support operational and/or test requirements.

7/1 9/1/85
7/1 9/1/85
7 19/1/85

11.0 REFERENCE

- 11.1 Manufacturers' Manuals:
Exide 75 KVA UPS NMP2-E035A (101-710-343-77223), 10/28/81
- 11.2 Uninterruptible Power Supply Equipment Specification NMP2-E035A, Rev. 1 including Addendum 1-4.

12.0 ATTACHMENTS

- 12.1 75 KVA Uninterruptible Power Supply Block Diagram
- 12.2 Uninterruptible Power Supply Inspection and Test Record - 75KVA UPS
- 12.3 Annunciator List
- 12.4 Computer Point List
- 12.5 Test Summary

UNCONTROLLED COPY
Verify Prior To Use
Verified By RS/Kell Date 7/1/85

1
2
3
4
5

6

7

8

9

Test Folder No. 75.002. I

Equipment Name 2U5B-UPSIC

Equipment Mark No. 2U5B-UPSIC

NMP2
ES.0071.003
Rev. 0
Attachment ~~12.2~~ 12.7
Sheet 1 of 1
Page ~~25~~ of ~~30~~ PAGE 8 of
JUL 29/81

UNINTERRUPTIBLE POWER SUPPLY
INSPECTION AND TEST RECORD
75KVA UPS

Reference Documents E035A/US/101 710 343 7723

Rev. 10/81
Rev. _____
Rev. _____

UPS Nameplate Data Mark # - 2U5B-UPSIC
Serial # - RL 77223-3

8.46. . . 24 Hour Load Test.

- Take Readings on Phase N/A :

N/A

Time	Volts	Amps	Time	Volts	Amps	Time	Volts	Amps

N/A

8.55 Phase rotation for UPS output panels after removal of test load cables:

N/A

Panel Number	Rotation


N/A

TEST EQUIPMENT	M&T NO.	CAL. DUE DATE
VISICORDER (MAIN)	8404	8/7/86
" (MODULE #1)	8398	8/7/86
" (MODULE #2)	8395	8/7/86

UNCONTROLLED COPY
Verify Prior To Use
Verified By Keller Date 8/1/86

08783 1734

STEP
8-30-85
MARGINAL
TRANSITION
WPS TO
BYPASS



SETTINGS =
120 n/sec
0.01 sec/div
140 use/div


TRANSITION
(24 usec)

(WPS)

0.1

1000

MARGINAL QUALITY



100-100-100-100

100-100-100-100
100-100-100-100
100-100-100-100
100-100-100-100
100-100-100-100

100-100-100-100

100-100-100-100

100-100-100-100



100-100-100-100

100-100-100-100

97

ATTACHMENT 28 7 8
p. 3054.

MARGINAL QUALITY



1000

56

ATTACHMENT 12-B
p. 4 of 4

STEP	1
8.04.21	
LOSS OF AC	
& DC	
"CASH TRANSFER"	

Q3

TIME →

TRANSFER
(3 msec)


MARGINAL QUALITY

Q1

SETTINGS
120 IN/SEC
1001 SQ/IN
100 VOLT/IN

Q2

UPS →



(

?

TEST FOLDER # 75.002.F
 Equipment Name 2UBB-UPSIC
 Equipment Mark # 2UBB-UPSIC

07-~~91~~-91
 26
 CIRCLE APPROP. CAT.
 QA. CAT. 1011

PROCEDURE COVER SHEET
 NIAGARA MOHAWK POWER CORPORATION

Job Book # A075,08

(#17)

PROCEDURE TYPE	ELECTRICAL TEST PROCEDURE	APPROVAL AUTHORITY	JTG	PROCEDURE NO.	ES.0071.003
PROCEDURE TITLE	75 KVA UNINTERRUPTIBLE POWER SUPPLIES			AUTHOR	B. CRANDALL
REVIEWED and APPROVED	rev. no.	approved by	date	JTG mtg no.	reviewed-QA Nuclear (POTS only)
	0		5/10/85	85-29	N/A
	1				
	2				
	3				
	4				
	5				
	6				

RELEASE FOR PERFORMANCE (required for POT's and AT's only)

Pretest review completed by _____ date _____
 Approved for performance _____ date _____

RESULTS REVIEW and APPROVAL (required for specific Prelim., POT and AT only)

Conducted by Robert J. Crandall (ROBERT J. CRANDALL) date 5/17/85 (5/12/84)
 Reviewed by et Reick date 10-14-85
 QA Review by _____ N/A date _____
 Approved by date 5-20-86
 Title Test Group Mgr JTG mtg no. NA

OPERATIONAL ACCEPTANCE (required for POT's and AT's only)

Review and Accepted _____ date _____
 SORC Chairman _____ SORC mtg. no. _____
 System Operational _____ date _____
 Station Superintendent _____

1-62

RECORD COPY

9284296236

08783 1685




TABLE OF CONTENTS

<u>SECTION</u>	<u>TITLE</u>	<u>PAGE</u>
1.0	PURPOSE	1
2.0	SCOPE	1
3.0	GENERAL TEST METHOD	1
4.0	TEST EQUIPMENT	1
5.0	PREREQUISITES	2
6.0	INITIAL CONDITIONS	3
7.0	PRECAUTIONS AND LIMITATIONS	4
8.0	PROCEDURE	4
9.0	ACCEPTANCE CRITERIA	22
10.0	RESTORATION OF EQUIPMENT TO NORMAL STATUS	23
11.0	REFERENCE	23
12.0	ATTACHMENTS	23
12.1	75 KVA UNINTERRUPTIBLE POWER SUPPLY BLOCK DIAGRAM	24
12.2	UNINTERRUPTIBLE POWER SUPPLY INSPECTION AND TEST RECORD - 75 KVA UPS	25
12.3	ANNUNCIATOR LIST	26
12.4	COMPUTER POINT LIST	29
12.5	TEST SUMMARY	30

00783.1684

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50
51
52
53
54
55
56
57
58
59
60
61
62
63
64
65
66
67
68
69
70
71
72
73
74
75
76
77
78
79
80
81
82
83
84
85
86
87
88
89
90
91
92
93
94
95
96
97
98
99
100

1.0 PURPOSE

This procedure establishes a method for verifying that the uninterruptible power supply (UPS) conforms with referenced drawings and is capable of performing in accordance with specification requirements in all modes of operation.

2.0 SCOPE

This procedure will test the Uninterruptible Power Supply (UPS). This includes testing the alternate supply source A.C. Power Transformer and regulator as well as the uninterruptible power supply itself. This procedure is designed to test all five 75 KVA UPS. These may be tested in any order. Although it is advantageous to test the regulated alternate power source equipment and the UPS at one time this is not a requirement for acceptability of this procedure.

3.0 GENERAL TEST METHOD

The procedure will test the alternate source transformer/regulator for distortion and regulation - full load versus no load. It will then check for initial operation of the Uninterruptible Power Supply (UPS) including starting the unit up and verifying the mimic light indication. UPS regulation will be tested - no load versus full load and full load transfers will be attempted. During full load transfers it will be verified that there is no loss of load. For full load operation a temporary load bank will be connected to the UPS. A transfer without loss of load will mean a transfer in less than 1/4 cycle. The ability for the UPS to operate using only DC power will be verified. The control room annunciation from the UPS will be verified as it occurs as well as unit installed meter response. For any unit installed meter that is past calibration, out of calibration or in some way inoperable a portable piece of test equipment may be used as long as the model of the equipment and the manner in which it is used is recorded on the test summary. It is assumed that if a meter is inoperable, the portable meter will be connected as close to the actual installed equipment meter connection as is possible.


The end of the test will include a 24 - hour load test of the UPS. Upon satisfactory completion of the test the test load will be removed and the unit put in service.

4.0 TEST EQUIPMENT

- 4.1 Megger, Biddle Model No. 21359 or equivalent
- 4.2 Digital Multimeter, Fluke Model No. 8060A or equivalent
- 4.3 Knopp, K-3 Phase Sequence Tester or equivalent.

RECORD COPY

30783 1685



- 4.4 Phase angle meter, Dranetz Model No. 314 or equivalent
- 4.5 Dranetz Model 626 disturbance analyzer or equivalent
- 4.6 Thermometer, capable of reading 32°F to 104°F
- 4.7 Three phase load bank suitable for 75 KVA.
- 4.8 Harmonic distortion analyzer, Hewlett Packard Model 339A or equivalent.
- 4.9 For 75KVA UPS testing, clamp-on ammeter capable of reading at least 225 amps.
- 4.10 Hewlett-Packard H.P. 3400A, or equivalent.

5.0 PREREQUISITES

NOTE: This procedure is written for testing five 75 KVA uninterruptible power supplies the individual UPS may be tested in any order. Therefore prior to testing a particular UPS not all prerequisites listed below need to be satisfied. Only those prerequisites that directly apply to the particular UPS being tested need to be satisfied. Indicate "N/A" (non-applicable) on those that do not apply.

- 5.1 No preliminary tests are required to be complete prior to performing this test.
- 5.2 No special environmental conditions are required for this test.
- 5.3 Permanent plant power is connected to and supplying power to the following equipment:

5.3.1 For 2VBB-UPS1A:

- 1) 2VBB-PNL301, BKR #1
- 2) 2NJS-US5, BKR #8-D
- 3) 2BYS-SWG001A, BKR #2-C

Initials/Date

N/A /
N/A /
N/A /

5.3.2 For 2VBB-UPS1B:

- 1) 2VBB-PNL301, BKR #2
- 2) 2NJS-US6, BKR #4-B
- 3) 2BYS-SWG001B, BKR #2-C

N/A /
N/A /
N/A /

5.3.3 For 2VBB-UPS1C:


- 1) 2LAT-PNL300, BKR#SUB-FEED
- 2) 2NJS-US5, BKR #4-D
- 3) 2BYS-SWG001A, BKR #2-D

RF 1 5/13/05
RF 1 5/13/05
RF 1 5/13/05

(ROBERT J CRANDALL - RF)

RECORD COPY

38783 1686



5.3.4 For 2VBB-UPS1D:

- 1) 2NJS-MCC006, BKR #8-A
- 2) 2NJS-US6, BKR #6-C
- 3) 2BYS-SWG001B, BKR #2-D

N/A 1
N/A 1
N/A 1

5.3.5 For 2VBB-UPS1G:

- 1) 2VBB-PNL301, BKR #7
- 2) 2NJS-US6, BKR #6-D
- 3) 2BYS-SWG001C, BKR #2-C

Initial/Date

N/A 1
N/A 1
N/A 1

5.4 System Status

5.4.1 Note any temporary modifications on the particular UPS under test ^{50 minutes} in the test summary and indicate their effect on the test.

Pat J. Clev 1 5/13/85
 Verified By Date

5.4.2 Verify from Attachment 12.3 that the annunciators for the particular unit under test are in service. Note any exception to this on test summary.

Pat J. Clev 1 5/13/85
 Verified By Date

5.4.3 Verify from Attachment 12.4 that the computer points for the particular unit under test are in service. Note any exception to this on the test summary.

Pat J. Clev 1 5/13/85
 Verified By Date

5.5 There are no other prerequisites required for this test.

6.0 INITIAL CONDITIONS

6.1 CB #5 on the alternate supply transformer is open.

Pat J. Clev 1 5/13/85
 Verified By Date


6.2 CB #4 on the particular UPS is closed.

Pat J. Clev 1 5/13/85
 Verified By Date

6.3 CB #1 and CB #2 on the particular UPS are open.

Pat J. Clev 1 5/13/85
 Verified By Date

08783 1687



- 6.4 The three phase load bank is connected to the UPS output terminals E13(neutral), E14(Phase A), E15(Phase B), E16(Phase C).

Pat J. Cole 1 5/13/85
Verified By Date

- 6.5 The normal source feed breaker is closed on the applicable switchgear or panel.

Pat J. Cole 1 5/13/85
Verified By Date

- 6.6 The D.C. source feed breaker is closed on the applicable D.C. switchgear.

Pat J. Cole 1 5/13/85
Verified By Date

7.0 PRECAUTIONS & LIMITATIONS

- 7.1 Do not work on UPS output bus without shutting off normal, alternate and backup D.C. power to unit (taking readings on bus with voltmeter does not necessitate open input power).

- 7.2 In case of smoke, fire, electrical shorts or other circumstances that would damage the unit shutdown unit as follows:

- 1) Place transfer switch into bypass position
- 2) Open battery breaker (CB #2)
- 3) Open AC input breaker (CB #1)

- 7.3 Do not open CB #5 on alternate supply transformer with A27CB1 and A27-Switch #1 closed.

- 7.4 Ensure to all personnel involved in the test understand that there are multiple feeds to the UPS, where they enter and how each should be isolated.

- 7.5 Prior to using a megger in any portion of the UPS system verify that all control circuits, solid state components, relays & meters are sufficiently isolated.


- 7.6 Applicable safety precautions, as outlined in the NMPC Accident Prevention Rules, apply. Record applicable mark-up numbers on test summary.

8.0 PROCEDURE

NOTE: All percent (%) of full load values required in this procedure are approximate. The load bank used is not a continuously variable unit - it is energized in distinct steps of approximately 41 amps for each breaker closed.

RECORD COPY 6

1688
38783



NOTE: Where the actual measured values are out of tolerance the recorded values shall be "As Left" values. Note in the test summary when adjustments are made.

NOTE: Record all test equipment data on Attachment 12.2 as each item of test equipment is used.

8.1 Step Deleted.

8.2 Verify all UPS meters are calibrated or attach temporary test meter(s) as necessary and note M&TE No., Cal. Due Date, and manner it was used in test summary.

Robt J. Call 1 5/13/85
Verified By Date

8.3 Equipment Mark # 2 VBB-UPSIC
KVA 75 KVA
AC Input 575 VAC
DC Input 125 VDC
AC Output 120/208 VAC

Serial # 77223 - 3

8.4 Step Deleted.

8.5 Perform a visual inspection of the UPS as follows:

8.5.1 Visually verify the exterior of the UPS and associated transformer /regulator for proper installation. Robt J. Call (yc) ROBERT J. CRANDALL
yc 1 5/13/85

8.5.2 Open or remove doors or inspection panels, as required. Verify the following.

8.5.3 No loose tools within UPS. yc 1 5/13/85

8.5.4 UPS interior clean and free of debris. yc 1 5/13/85

8.5.5 Wire terminations tight. yc 1 5/13/85

8.5.6 Cables tied properly. yc 1 5/13/85


8.5.7 No evidence of overheating or other mechanical damage. yc 1 5/13/85

8.5.8 Circuit boards are properly secured. yc 1 5/13/85

8.5.9 Ventilation filters are clean and secured properly. yc 1 5/13/85

RECORD COPY

38783.1689



Initials/Date

8.5.10 Replace all removed doors or inspection panels. yc 1 5/13/85

8.6 Read and record the ambient air temperature in the vicinity of the UPS and transformer/regulator.

*NOTE # IC 2604
CAL DUE 9/29/85* 71 °F yc 1 5/13/85

8.7 Verify continuity of the UPS grounding connection by using a multimeter on resistance scale and obtaining a resistance reading of approximately zero between the UPS housing and the nearest plant ground.

yc 1 5/13/85

8.8 Read and record the elapsed time meter reading.

104.8 HOURS yc 1 5/13/85

8.9 Check Normal AC supply voltage and phase rotation as follows:

8.9.1 Read and record the AC input voltage at the line side (top) of CB #1 within the UPS. ** SEE TEST SUMMARY Pg 1*

E-1
1-2 616.5 vac, 2-3 615.5 vac, 1-3 608.1 vac, yc 1 5/13/85
(575 ± 10%, 517.5 to 632.5)
*NOTE # IC 7255
CAL DUE - 11/10/85*

E-1 8.9.2 Attach phase sequence meter to top of CB #1 within UPS phase A to C, Left to Right, & Read record phase rotation. Rotation ABC (ABC). ** SEE TEST SUMMARY Pg 1*

*NOTE # MT 2007
CAL DUE - 5/16/85* yc 1 5/13/85

8.10 Check alternate AC supply voltage and phase rotation at the associated transformer/regulator as follows:

8.10.1 Read and record voltage at the transformer/regulator input breaker CB5.

1-2 610.1 vac, 2-3 617.0 vac, 1-3 608.1 vac, yc 1 5/13/85
(575 vac ± 10% - 517.5 to 632.5 vac)

*NOTE - IC 7255
CAL DUE - 11/10/85*

8.10.2 Attach phase sequence meter to top of CB#5 at transformer regulator Left to Right read phase Rotation ABC (ABC).

*NOTE - MT 2007
CAL DUE - 5/16/85* yc 1 5/13/85


8.11 Test the alternate AC supply transformer/regulator as follows:

8.11.1 Close the alternate AC supply breaker CB5 at the transformer/regulator.

yc 1 5/13/85

RECORD COPY

08783 1690



8.11.2 Verify that there are no unusual sounds or odors coming from the transformer/regulator.

yc 1 5/13/85

8.11.3 Using the H.P. 3400A read the alternate AC supply voltage phase to neutral on the line side (top) of CB #3 within the UPS.

1-N 121 vac, 2-N 122 vac, 3-N 121 vac, yc 1 5/13/85
 (120 ± .2%, 117.5 - 122.4 vac) NOTE - JCL 2/01

CAL DUE - 11/2/85

NOTE: This is regulator no-load voltage.

8.11.4 Read and record the alternate AC supply phase rotation on the line side of CB #3 within the UPS. Attach phase sequence meter to top of CB#3, Left to Right & read phase rotation.

Rotation ABC (ABC).

NOTE - NOT 2007
 CAL DUE - 5/16/85

yc 1 5/12/85

8.11.5 Set the test load bank to 25% of rated UPS capability (41 amps/phase) by closing one breaker on load unit distribution panel.

yc 1 5/13/85

8.11.6 Verify that the UPS bypass circuit breaker - CB 4, is closed to energize the test load from the alternate AC supply.

yc 1 5/13/85

8.11.7 Disconnect power cable to the motor operator on CB-4.

yc 1 5/13/85

8.11.8 Raise the test load to 100 percent of rated UPS capacity (166 amps/phase) in 25 percent steps (41 amps/phase), allowing current to stabilize between steps. Measure and record voltage phase to neutral, and current at each step using clamp on ammeter and H.P. 3400A.

CLAMP - ON
 NOTE IC 2439
 CAL - 9/6/85
 USED WITH FLUKE
 IC 2239
 CAL - 10/17/85
 H.P. 3400A # IC 2101
 CAL DUE - 11/2/85

	Percent Rated Load			
	25%	50%	75%	100%
Current (Clamp On)	43.5	88.0	132.5	175.5
Phase A Voltage (H.P. 3400A)	121	121	120	120
Phase B Voltage	122	122	121	121
Phase C Voltage	121	121	120	120

(120 ± 2%, 117.6 - 122.4 vac)

Summary
 P51


yc 1 5/13/85

8.11.9 Reduce the test load to 25 percent of rated UPS capacity in 25 percent steps, allowing current to stabilize between steps.

yc 1 5/13/85

RECORD COPY

1691
 38783



8.11.10 Calculate and record voltage regulation (VR) of the transformer/regulator using the formula:

NOTE: Show calculation on worst regulation of three phase.

$$VR = \frac{VNL - VFL}{VNL} \times 100 \text{ percent}$$

Where: VNL = Transformer/regulator voltage at no load
(measured in Section 8.11.3)

VFL = Transformer/regulator voltage at full load
(measured in Section 8.11.8)

$$VR = \frac{121 - 120}{121} \times 100\% = 0.8 \quad (\pm 2\% \text{ Max}) \quad \text{yk 5/13/85}$$

8.12 Start up the UPS, as follows:

VERIFIED gltahm 10-7

NOTE: UPS DC input breaker cannot be closed until UPS normal AC breaker is closed and the UPS rectifier is energized.

8.12.1 Place the transfer control switch on the UPS control panel in the MANUAL RESTART position.

yk 5/13/85

8.12.2 Place the CB3, OPEN/CLOSED switch on the UPS control panel in the OPEN position.

yk 15/13/85
Initial/Date

8.12.3 Read logic power supply battery voltage, at panel A27-CB1.

(+) 19.8 vdc (>16.5 vdc) (-) 20.05 vdc (>16.5 vdc)

yk 15/13/85

8.12.4 Close circuit breaker A27CB1 and place control switch A27-S1 (located on A27 panel in the rear of the UPS is in the ON position.

NOTE - FC 7259
CHK. DATE - 11/10/85

yk 15/13/85

8.12.5 Verify the following status lights:

- 1) "CB-4 Bypass Breaker" closed light is lit
- 2) "CB-3" open light is lit
- 3) "Bypass Input" light is lit
- 4) "Critical Bus" green light is lit


yk 15/13/85

8.12.6 Push the lamp test button on the card cage alarm card (A13A21) and verify that all alarm lamps on the card light.

yk 18/13/85

RECORD COPY

1692
08783



0 8 7 8 3 1 6 9 3

8.12.7 Verify that the alarms are unstored when button is released.

yc 1 5/13/85

8.12.8 Push the lamp test button on the static switch control card (A13A34) and verify that all alarm lamps on card light.

yc 1 5/13/85

8.12.9 Push its associated reset button on card and verify all lamps are reset to original state.

yc 1 5/13/85

8.12.10 Push the lamp test button on module control panel and verify that all status and alarm lamps on the control panel light.

yc 1 5/13/85

8.12.11 Release pushbutton and verify that all lamps reset to original state.

yc 1 5/13/85

NOTE: Push horn silence button as necessary.

8.12.12 Verify that the MODULE OFF lamp is energized.

yc 1 5/13/85

8.12.13 Verify that the Normal AC Source Voltmeter M1 indicates 575 V \pm 10% (517.5 - 632.5 vac)

610 vac

yc 1 5/13/85

8.12.14 Manually close the UPS normal AC input breaker (CB1).

yc 1 5/13/85

8.12.15 Verify the following status lights:

- 1) "Module - Off" lamp is lit.
- 2) "CB-1" closed lamp is lit.
- 3) "Module -OK" lamp is lit.

yc 1 5/13/85
yc 1 5/13/85
yc 1 5/13/85
12/11A

8.12.16 Reconnect the power cable to the motor operator on bypass breaker CB-4.

yc 1 5/13/85


8.12.17 Depress the MODULE ON pushbutton.

yc 1 5/13/85

8.12.18 Observe the following sequence of events:

11

RECORD COPY



08783
1694

8.12.18.1 MODULE OFF lamp deenergizes.

ye 1 5/13/85

8.12.18.2 DC Voltmeter M3 slowly increases to 103-140 VDC.

ye 5/13/85
1 ye SEE SUMMARY.

8.12.18.3 AC Output Voltmeter M5 increases to 120V \pm 2%. (117.6 - 122.4 vac)

120.7 vac

ye 1 5/13/85

8.12.18.4 AC Output Frequency Meter M9 indicates 60 Hertz \pm .5HZ (59.5 to 60.5 HZ).

60.0 HZ

ye 1 5/13/85

8.12.18.5 Battery Ammeter M4 indicates 0 Amperes.

ye 1 5/13/85

8.12.18.6 AC Output Ammeter M6 indicates approx. 41 Amperes.

ye 1 5/13/85

8.12.18.7 Charger Output Current Meter M8 indicates current flow.

ye 1 5/13/85
30 ye 5/13/85
30 AMPERS

8.12.18.8 MODULE ON lamp energizes.

ye 1 5/13/85

8.12.18.9 NO BREAK TRANSFER READY, TO UPS lamp energizes.

ye 1 5/13/85

8.12.19 Verify the following status lights:

8.12.19.1 "CB2" open lamp is lit.

ye 1 5/13/85

8.12.19.2 "No External DC" lamp is lit.

ye 1 5/13/85

8.12.19.3 "Util. Sync OK" lamp is lit.

ye 1 5/13/85

8.12.14 Adjust UPS rectifier DC output voltage to 103 VDC \pm 2 volts / Record the no-load UPS rectifier voltage.

FRP# ES.0071.003-1 ye.
NOTE: SC7255
105.8 Vdc CXC DUE-11/10/85

ye 1 5/13/85
OR AS LOW AS FOT R71
ON H13A2 WILL A1161

8.14.13 Verify that the UPS control module will automatically restart when transfer control switch is in the "Auto Restart" mode as follows:


8.14.14 Place the transfer control to "Auto Restart" position.

ye 1 5/13/85

8.14.2 On the control module panel push the OFF position.

ye 1 5/13/85

RECORD COPY



1695
 30703

13.3
 8.14.3 Verify the following status:

13.3.1
 8.14.3.1 Module OFF lamp is lit. yc 1 5/12/05

13.3.2
 8.14.3.2 AC output voltage decreases to zero. yc 1 5/12/05

Verify that the UPS automatically restarts after a time delay (Approximately 40 sec.) as follows:

E-3 13.4.1
 8.14.4.1 Rectifier/Charger "Walks Up" to approx. 103 V dc 1 * SEE SUMMA. PG 1

13.4.2
 8.14.4.2 AC output frequency returns to 60 Hz. yc 1 5/12/05

13.4.3
 8.14.4.3 AC output volts returns to 120 V ac. yc 1 5/12/05

13.4.4
 8.14.4.4 "Module-On" lamp relights. yc 1 5/12/05

8.15 Check UPS no-load output voltage and frequency as follows:

8.15.1 Using the AC output voltmeter on the UPS read the UPS No-Load output voltage and record.

1 121.5 vac, 2 121.0 vac, 3 121.0 vac, yc 1 5/12/05
 (120 ± 2%, 117.6 - 122.4 vac)

8.15.2 Using the AC output frequency meter mounted on the UPS read the UPS No-Load output frequency and record.

QA 60.0
 QB 60.0
 QC 60.0 HZ yc 1 5/12/05
 (60 ± .05, 59.5 - 60.5 HZ)

8.16 Verify that the UPS output and alternate (bypass) supply output are "in phase" as follows:

8.16.1 Within the UPS read the voltage between the bottom of circuit breakers CB-3 and CB-4, Phase A to Phase A, Phase B to Phase B, Phase C to Phase C.

A-A 8.0 vac
 B-B 9.5 vac (≤ 10Vac)
 C-C 9.1 vac yc 1 5/12/05

8.17 Transfer the test load which is at 25 percent load (41 amp/phase) to the UPS inverter as follows:

8.17.1 Verify that the "UTIL SYNC OK" lamp is energized. yc 1 5/12/05

RECORD COPY

12

13

14

15

16

3 0 7 8 3
 1 6 9 6

- 8.17.2 Verify that the "No Break Transfer Ready to UPS" lamp is energized. ye 15/12/05
- 8.17.3 PLACE the inverter output circuit breaker (CB3) switch in the closed position. ye 15/12/05
- 8.17.4 Verify the following:
 - 8.17.4.1 The "CB-3" closed lamp is lit. ye 15/12/05
 - 8.17.4.2 The "CB-4" open lamp is lit. ye 15/12/05
 - 8.17.4.3 NO BREAK TRANSFER TO BYPASS lamp energizes. ye 15/12/05
 - 8.17.4.4 Normal AC source ammeter M2 indicates increased input current. ye 15/12/05
 - 8.17.4.5 Charger output current meter M8 indicates increased current. ye 15/12/05
 - 8.17.4.6 Battery Ammeter M4 indicates 0 amperes. ye 15/12/05
 - 8.17.4.7 AC output ammeter M6 indicates approximately the same current as the load test unit. ye 15/12/05
 - 8.17.4.8 Load test the UPS as follows:
- 8.18.1 With the UPS supplied from the normal source, raise the test load to 100 percent of rated UPS capacity (166 amps/phase) in 25 percent steps. Measure and record load voltage and current at each step using the UPS meters. Record full load output inverter frequency as indicated on UPS meters.


E-4

	Percent Rated Load			
	25%	50%	75%	100%
Current	43.0*	80-85amps	125-130	166
D1 Voltage	121.3	121.0	120.8	120.5
D2 Voltage	121.0	120.8	120.5	120.0
D3 Voltage	121.0	120.9	120.6	120.5

(120 ± 2%, 117.6 - 122.4 vac)

Summary
 pg 1
 * READ WITH CLAMP--
 ye.
 50-100 RD
 ON UPS
 ye
 5/13
 METER (CALC)
 IC 2139 (9/6/04
 IC 2139 (10/17/04)

RECORD COPY 14



Full load frequency Q1 60.0 HZ (59.5 - 60.5 HZ)
Q2 60.0 HZ
Q3 60.0 HZ

ye 1 5/13/05

8.18.2 Decrease load to 0% in 25 percent steps allowing current to stabilize between steps.

ye 1 5/13/05

8.19 Manually transfer load to the alternate AC supply as follows:

8.19.1 Verify that the "UTIL SYNC OK" lamp is lit.

ye 1 5/13/05

8.19.2 Verify that the "No-Break Transfer, to Bypass" lamp is lit.

ye 1 5/13/05

8.19.3 Place the transfer control switch in the bypass position.

ye 1 5/13/05

8.19.4 Release the switch and allow it to spring back to the "Manual Restart" position.

ye 1 5/13/05

8.19.5 Move switch "CB-3" to the open position.

ye 1 5/13/05

8.20 ²² Restart the UPS (and adjust UPS rectifier DC output voltage to ~~140 VDC ± 1 volt.~~) PER FRF ES.0071.003-2 ye 5/13/05

ye 1 5/13/05

8.21 ²⁶ ADJUST UPS ... (PER FRF ES.0071.003-2 ye 5/13/05)
Measure and record the No-Load UPS rectifier output voltage.

140.16 Vdc DATE = 5/13/05
CAL DUE = 11/10/05

ye 1 5/13/05

8.22 ²⁷ Measure and record the No-Load AC output voltage and frequency of the inverter as indicated on UPS panel meters.

Q1 120.5 , Q2 120.5 , Q3 120.5 vac (117.6 - 122.3vac)
Q1 60.0 , Q2 60.0 , Q3 60.0 HZ (59.5 - 60.5 HZ).

ye 1 5/13/05

8.23 ²⁰ Close the DC supply breaker at the associated switchgear.

15

ye 1 5/13/05

38703 1697

100

1

1

1

1

1

- 8.24 ~~21~~ Verify that battery polarity at the UPS is in accordance with Exide 75 KVA UPS manual. yc 1 5/13/05
Initial/Date
- 8.25 ~~23~~ Close the UPS molded case DC supply breaker. yc 1 5/13/05
- 8.26 ~~24~~ Observe the following:
- 8.26 ~~1~~ The CB2 (DC battery breaker) OPEN lamp deenergized and the CLOSED yc 1 5/13/05
24.1 lamp energizes.
- 8.26 ~~2~~ NO EXTERNAL DC lamp deenergizes. yc 1 5/13/05
24.2
- 8.26 ~~3~~ BLOCKING DIODE CONDUCTING, BATTERY GROUND, BATTERY DISCHARGE, and yc 1 5/13/05
24.3 BATTERY UNDERVOLTAGE lamps are deenergized.
- 8.27 ~~25~~ Measure the DC backup supply voltage at the UPS on the battery input yc 1 5/13/05
bus on left side inside UPS cabinet. Record voltage.
133.45 Vdc MATE # EC 7255
CAL DUE = 11/10/05
- 8.28 Transfer the test load, which is set at 25 percent load, 41 amps/phase, to the UPS inverter output as follows:
- 8.28.1 Place the transfer control switch in the AUTO RESTART position. yc 1 5/13/05
- 8.28.2 Verify that the "UTIL SYNC OK" lamp is energized. yc 1 5/13/05
- 8.28.3 Verify that the "No Break Transfer Ready to UPS" lamp is energized. yc 1 5/13/05
- 8.28.4 PLACE the inverter output circuit breaker (CB3) switch in the closed position. yc 1 5/13/05
- 8.28.5 Verify the following:
- 8.28.5.1 The "CB-3" closed lamp is lit. yc 1 5/13/05
- 8.28.5.2 The "CB-4" open lamp is lit. 16 yc 1 5/13/05

3 0 7 8 3 1 6 9 8

RECORD COPY

1000

8.28.5.3 NO BREAK TRANSFER TO BYPASS lamp energizes.

ye 1 5/13/85
 Initial/Date

8.28.5.4 Normal AC source ammeter M2 indicates increased input current.

ye 1 5/13/85

8.28.5.5 Charger output current meter M8 indicates increased current.

ye 1 5/13/85

8.28.5.6 Battery Ammeter M4 indicates 0 amperes.

ye 1 5/13/85

E-5 8.28.5.7 AC output ammeter M6 indicates the same current as the clamp-on ammeter indicating test load current (read at load unit).

ye 1 5/13/85

8.29 Load test the UPS at 140 Vdc rectifier voltage as follows:

With the UPS supplied from the normal AC source, raise the test load to 100 percent of rated UPS capacity (166 amps/phase) in 25-percent steps (41 amps/phase), allowing current to stabilize between steps. measure and record load voltage and current at each step using the UPS meters. Measure and record full-load output inverter AC current, voltage, and frequency as indicated on the UPS meters.

	Percent Rated Load			
	25%	50%	75%	100%
Current (AMPS) *	43	85	130	175
Q1 Voltage	120.5	121.0	120.75	120.5
Q2 Voltage	120.5	120.5	120.75	120.5
Q3 Voltage	120.5	120.5	120.75	120.5

* SEE SUMMARY PG 7
 MATE (CML DUU)
 SC2129 (9/6/85)
 SC2239 (10/17/85)

Full load output frequency Q1 60.0 HZ (59.5 - 60.5 HZ)
 Q2 60.0
 Q3 60.0


ye 1 5/13/85

8.30 Measure and record the full load output phase angle difference between each output phase using the phase angle meter.

1-2 120.30, 2-3 120.10, 1-3 119.90, ye 1 5/13/85
 (119 - 1210)
 MATE MT 30 2034
 CML DUU 9/20/85

RECORD COPY

30783 1699



07831700

8.31 Operationally test the static switch and UPS control circuits at full rated test load as follows:

8.31.1 Attach disturbance analyzer to UPS output and monitor UPS output voltage.

yc 1 5/13/85

8.31.2 Manually transfer full rated load from the inverter to the alternate AC supply as follows:

8.31.2.1 Verify that the "UTIL SYNC OK" lamp is lit.

yc 1 5/13/85

8.31.2.2 Verify that the "NO-BREAK TRANSFER, TO BYPASS" lamp is lit.

yc 1 5/13/85

8.31.2.3 Place the transfer control switch in the bypass position.

yc 1 5/13/85
 Initial/Date

8.31.2.4 Release the switch and allow it to spring back to the "Manual Restart" position.

yc 1 5/13/85

NOTE: This transfers load to the bypass source.

8.31.2.5 Observe the disturbance analyzer printout during transfer. Attach printout to the procedure and number it to reference this step number.

summary pg 2

yc 1 5/13/85

8.31.2.6 Read and record the total harmonic distortion with (THD) UPS on bypass source.

*SEE summary pg 3

NOTE FC 3014
 CAL DUE 9/20/85

Q1	6.8%	Q1 TO Q2	2.2%
Q2	6.6%	Q2 TO Q3	2.1%
Q3	6.8%	Q1 TO Q3	0.8%
(< 5% THD)		% THD (= 5% THD)	

yc 1 5/13/85


8.31.3 Manually transfer full rated load from the alternate supply to the inverter (UPS) as follows:

8.31.3.1 Restart the UPS and then verify that the "UTIL SYNC OK" lamp is lit.

yc 1 5/13/85

(FRF)
 ES.0071.003-3

RECORD COPY



8.31.3.2 Verify that the "NO BREAK TRANSFER READY - TO UPS" lamp is lit.

yc 1 5/13/85

8.31.3.3 Place the "CB-3" switch in the closed position.

yc 1 5/13/85

NOTE: This transfers load to the inverter.

8.31.3.4 Observe the disturbance analyzer printout during transfer. Attach printout to the procedure and number it to reference this step number.

yc 1 5/13/85

8.32 Verify that the blocking diode will not conduct when the DC supply voltage is raised to 140 V (when equalizing the batteries) as follows:

8.32.1 With the UPS supplying full load, move the float/equalize switch on the associated charger to the equalize position.

yc 1 5/13/85

8.32.2 On the UPS DC voltmeter, read the battery input voltage and record.

139.0 vdc

yc 1 5/13/85

8.32.3 Confirm that the blocking diode is not conducting by verifying the following:

8.32.3.1 Verify that the battery ammeter on the UPS reads approximately zero amps.

yc 1 5/13/85

8.32.3.2 Read and record the battery current on Data Sheet.

0 adc

yc 1 5/13/85

8.32.3.3 Verify that the "Blocking Diode Conducting" mimic light is not lit.

yc 1 5/13/85

8.32.4 Return the float/equalize switch to the float position.

yc 1 5/13/85

8.33 Operate UPS off DC power as follows:

8.33.1 With full rated load supplied from the inverter and the UPS supplied from the normal AC supply, open the normal AC supply breaker at the switchgear.


yc 1 5/13/85

RECORD COPY

08783 1701

Summary
pg 3

Summary
pg 3



8.33.2 Read and record the full load DC input amperes from the UPS battery ammeter.

540 adc

yc 1 5/13/85

8.33.3 Observe the disturbance analyzer printout during transfer. Attach printout to the procedure and number it to reference this step number.

yc 1 5/13/85

8.33.4 With the UPS supplied from the DC source, measure and record full load output inverter AC current, voltage, and frequency, as indicated on the UPS meters.

Full load AC Output Current 167 adc
AC Output Voltage 120.7 vac (117.6 - 122.4 vac)
Output Frequency 60.0 HZ (59.5 - 60.5 HZ)

yc 1 5/13/85

8.34 Simulate an inverter failure with automatic transfer as follows:

8.34.1 With the UPS supplied from the DC source, open the DC supply breaker at its associated switchgear.

yc 1 5/13/85
Initial/Date

8.34.2 Observe the disturbance analyzer printout during transfer. Attach printout to the procedure and number it to reference this step number.

yc 1 5/13/85

8.34.3 Verify transfer by verifying the following:

8.34.3.1 The "CB-3" open lamp is lit.

yc 1 5/13/85

8.34.3.2 The "CB-4" closed lamp is lit.

yc 1 5/13/85

8.34.3.3 The "No External DC Closed" lamp is lit.

yc 1 5/13/85

8.34.3.4 Verify that the normal AC source ammeter reads approximately zero amps.

yc 1 5/13/85

8.34.3.5 Verify that the battery ammeter reads approximately zero amps.


yc 1 5/13/85

8.35 Place breaker CB3 switch in the open position.

yc 1 5/13/85

20
RECORD COPY

08783 1702



08783.1703

- 8.36 Verify the transfer control switch is in the Manual Restart Position and complete the following: yc 1 5/13/95
- 8.36.1 Close the normal AC source breaker at the switchgear. yc 1 5/13/95
- 8.36.2 Verify that all alarms are cleared and the audible alarm is silenced. yc 1 5/13/95
- 8.36.3 Start the UPS by pushing the Module On switch. yc 1 5/13/95
- 8.36.4 When the DC link reaches open-circuit voltage, close DC supply Circuit Breaker at its associated switchgear, allowing the charger to walk-up to float voltage. yc 1 5/13/95
- 8.36.5 Manually transfer the critical bus load to the UPS by closing breaker CB3. yc 1 5/13/95
- 8.36.6 Verify that the UPS is supplying the critical bus and Breaker CB4 is open. yc 1 5/13/95
- 8.37 Reduce the test load to 25 percent of rated UPS capacity in 25 percent steps, allowing current to stabilize between steps. yc 1 5/13/95
- 8.38 Calculate inverter output AC voltage regulation (VR), with the rectifier voltage at 103 V dc using the following formula:

NOTE: Show calculation on worst of three phases

$$VR = \frac{VNL - VFL}{VNL} \times 100 \text{ percent}$$


Where: VNL = UPS inverter output AC voltage at no load (measured in Section 8.15 for rectifier DC set at 103 VDC)

VFL = UPS inverter output AC voltage at full load (measured in section 8.18.1 for rectifier DC set at 103 Vdc).

Phase A (21) VR = $\frac{121.5 - 120.5}{121.5} \times 100\% = \frac{82}{21} \%$ ($\pm 2\%$ Max)

RECORD COPY

yc 1 5/13/95
 VERIFIED 10-7-95



8.39 Step Deleted.

8.40 Calculate and record inverter output AC voltage regulation (VR), with the rectifier voltage at 140 V dc using the following formula:

NOTE: Show calculation of worst of three phases.

$$VR = \frac{VNL - VFL}{VNL} \times 100 \text{ percent}$$

Where: VNL = UPS inverter output AC voltage at no load (measured in Section 8.22 for rectifier DC set at 140 VDC)

VFL = UPS inverter output AC voltage at full load (measured in Section 8.29 for rectifier DC set at 140 VDC)

Phase A (21) $VR = \frac{120.5 - 120.5}{120.5} \times 100\% = \frac{0}{(+ 2\% \text{ Max})} \% \quad \text{4c / 5/13/85}$

VERIFIED 2810-775

8.41 Step Deleted.

8.42 Calculate and record inverter frequency regulation (FR), with the rectifier voltage set at 103 V dc using the following formula:

NOTE: Show calculation of worst phase frequency regulation.

$$\text{Frequency Regulation} = \frac{FNL - FFL}{FNL} \times 100 \text{ percent}$$

Where: FNL = UPS inverter frequency at no load (measured in Section 8.15.2 for rectifier DC set at 103 VDC)

FFL = UPS inverter frequency at full load (measured in Section 8.18.1 for rectifier DC set at 103 VDC)

$$FR = \frac{60 - 60}{60} \times 100\% = \frac{0}{(+ .833\% \text{ Max})} \%$$

4c / 5/13/85
VERIFIED 2810-755

8.43 Step Deleted.

8.44 Calculate and record inverter frequency regulation (FR), with the rectifier voltage set at 140 V dc using the following formula:

$$FR = \frac{FNL - FFL}{FNL} \times 100 \text{ percent}$$

Where: FNL = UPS inverter frequency at no load (measured in Section 8.22 for rectifier DC set at 140 V DC)

RECORD COPY 22

1704
38783

20

21

22

23

24

25

26

FNL = UPS inverter frequency at no load (measured in Section 8.29 for rectifier DC set at 140 V DC)

$$FR = \frac{60-60}{60} \times 100\% = \frac{0}{\pm .833\% \text{ Max}} \%$$

ye 15/13/85

VERIFICO 9/8 107-85

8.45 Step Deleted.

8.46 Raise the test load 100% of rated UPS capacity in 25% steps, allowing current to stabilize between steps. Commence 24 hour load test. Choose phase used in calculation in step 8.40 and take readings hourly and record data on Attachment 12.2

* SEE SUMMARY 193

Thomas Ottomoni
 ye 5/13/85
 ye 5/14/85 / 5/12/85
 ye 5/14/85

8.47 At the end of 24 hours attach harmonic distortion analyzer to UPS output. Read and record the UPS output harmonic distortion with UPS on normal power.

Q1	2.6	% THD
Q2	2.9	%
Q3	2.5	%
(<5% THD)		

MATE IC 3014
 CAL DUE - 11/13/85

ye 15/14/85

8.48 Reduce load to 0 amps in 25% steps, allowing current and voltage to stabilize between steps.

ye 15/14/85

8.49 Replace UPS output cables as follows:

8.49.1 Verify that the NO-BREAK TRANSFER, READY-TO BYPASS lamp is lit.

ye 15/14/85

8.49.2 Transfer the load to the bypass source by placing the transfer control switch momentarily in the bypass position. (A spring will return the switch to the MANUAL RESTART position).

ye 15/14/85

8.49.3 Open the inverter output breaker (CB3) by placing the Inverter Output Switch in the open position.

ye 15/14/85

8.49.4 Manually, open the battery breaker (CB2).

ye 15/14/85

8.49.5 Manually, open the AC input breaker (CB1).

ye 15/14/85

8.49.6 After one minute, open A27CB1 and A27S1.

ye 15/14/85


8.49.7 De-energize the AC feed to the UPS at the associated switchgear.

ye 15/14/85

38783 1705

23

REPROD COPY



- 8.49.8 De-energize the DC feed to the UPS at the appropriate switchgear. yc 1 5/14/85
- 8.49.9 Open CB5 on the alternate supply transformer. yc 1 5/14/85
- 8.49.10 Disconnect the load test unit from terminals E13, E14, E15, and E16 and reconnect the output feeder cable(s). yc 1 5/14/85
- 8.50 Read and record elapsed time meter reading. Verify that elapsed time meter reading has changed from its initial reading in Step 8.8.

131.2 Hours

yc 1 5/14/85

- 8.51 Close the AC feed to the UPS at the associated switchgear. yc 1 5/14/85
- 8.52 Close the DC feed to the UPS at the associated switchgear. yc 1 5/14/85
- 8.53 Energize the associated UPS output panels by closing CB-5 on the alternate supply transformer. yc 1 5/14/85
- 8.54 Start-up UPS and transfer output load to UPS.

yc 1 5/14/85

- 8.55 Verify phase rotation to be A-B-C at associated UPS output panels and record on data sheet.

8.56 WITH UPS OPERATING NORMALLY OFF AC POWER TRANSMIT ON A PORTABLE RADIO WHILE STANDING WITH TWO FEET OF FRONT, BACK AND EACH SIDE OF UPS. VERIFY THAT UPS DOES NOT TRIP AND NO ALARMS ARE ACTIVATED yc 1 5/14/85

- 9.0 ACCEPTANCE CRITERIA yc 1 5/17/85

- 9.1 For UPS rectifier voltages of 103 to 140 VDC, the UPS output voltage shall be:

117.6 - 122.4 vac (Step 8.15.1, 8.18.1, 8.22, 8.29).

- 9.2 The UPS output frequencies shall be 59.5 to 60.5 Hz. (Steps 8.15.2, 8.18.1, 8.22, 8.29).


- 9.3 The UPS output phase separation with balanced loads shall be 1190 to 1210. (Step 8.30).

- 9.4 Transient AC output voltage deviation, averaged over one-half cycle shall not exceed +10% (approx. +12 VAC.) or -25% (Approx. -30 VAC) for 100% load application or removal and shall return to within + 2% (Approx. 2.4 VAC) within 3 cycles. (Steps 8.31.2.5, 8.31.3.4, 8.34.2).

1706
08783

(FRF #
ES.0071.003-3)

REBUILT 24



- 9.5 Output voltage regulation shall be less than or equal to ± 2 percent from no load to full load. (Steps 8.11.10, 8.38, 8.40).
- 9.6 Output frequency regulation shall be less than or equal to $+0.833$ percent of 60 HZ from no load to full load. (Step 8.42, 8.44).
- 9.7 Logic power supply voltage shall be greater than 16.5 Vdc. (Step 8.12.3).
- 9.8 Transfer time \leq 1/4 cycle (Step 8.31.2.5, 8.31.3.4, 8.34.2).
- 9.9 Total harmonic distortion \leq 5% of the fundamental. (Steps 8.31.2.6, 8.47).

10.0 RESTORATION OF EQUIPMENT TO NORMAL STATUS

- 10.1 Disconnect and remove all test equipment as necessary.

- 10.2 Replace panels and doors as necessary.

- 10.3 Systems and/or components shall be placed in a configuration to support operational and/or test requirements.

rc 15/14/85
rc 15/14/85
rc 15/14/85

11.0 REFERENCE

- 11.1 Manufacturers' Manuals:

Exide 75 KVA UPS NMP2-E035A (101-710-343-77223), 10/28/81

- 11.2 Uninterruptible Power Supply Equipment Specification NMP2-E035A, Rev. 1 including Addendum 1-4.

12.0 ATTACHMENTS

- 12.1 75 KVA Uninterruptible Power Supply Block Diagram
- 12.2 Uninterruptible Power Supply Inspection and Test Record - 75KVA UPS
- 12.3 Annunciator List
- 12.4 Computer Point List
- 12.5 Test Summary

08783 1707

RECORD COPY


1

2

3

4

5



NOTES:

- 1. CB3, and CB4 are electrically operated.
- 2. CB3 is interlocked to trip CB4 on closing.

FIG.

75KVA Three Phase UPS
Manufactured by Exide

NHP2
 ES.0071.003
 Rev. 0
 Attachment 12.1
 Sheet 1 of 1
 Page 24 of 30

11/20/07
 26

1962-1963

Test Folder No. 75.002. I

Equipment Name 2UBB-UPSIC

Equipment Mark No. 2UBB-UPSIC

NMP2
ES.0071.003
Rev., 0
Attachment 12.2
Sheet 1 of 1
Page 25 of 30

UNINTERRUPTIBLE POWER SUPPLY
INSPECTION AND TEST RECORD
75KVA UPS

Reference Documents 2035A/VE/101 to 342 77227 Rev. 10/21
Rev. _____
Rev. _____

UPS Nameplate Data Mark # - 2UBB-UPSIC
Serial # - RL 77223-3

8.46 24 Hour Load Test

- Take Readings on Phase A :

Time	Volts	Amps	Time	Volts	Amps	Time	Volts	Amps
4:40 PM	120.0	171.8	00:40	120.0	169.8	8:40	120.0	170.4
5:40	120.0	170.5	1:40 AM	120.0	169.7	9:40	120.0	170.1
6:40	120.0	170.8	2:40	120.0	170.1	10:40	120.0	170.5
7:40	120.0	170.8	3:40	120.0	169.8	11:40	120.0	170.6
8:40	120.0	170.7	4:40	120.0	169.6	12:40	120.0	170.4
9:40	120.0	170.6	5:40	120.0	170.5	1:40	120.0	170.5
10:40	120.0	170.4	6:40	120.0	170.6	2:40	120.0	170.5
11:40	120.0	169.8	7:40	120.0	169.8	3:40	120.0	170.6
						4:40 PM	120.0	170.7

UPS
MATE #2201
CAL DUE - 11/2/85

AMPS -
IC 2139 (9/6/85)
IC 2239 (10/17/85)

8.55 Phase rotation for UPS output panels after removal of test load cables:

Panel Number	Rotation
2LAT-PNL017	AB-C
—	—
—	—


KNOPP K-3
MT-2007
CAL-DUE - 5/16/85

TEST EQUIPMENT	M&TE NO.	CAL. DUE DATE
FLUKE 8060A	IC 7255	11/10/85
CLAMP-ON	IC 2139	9/6/85
H.P. 3400A	IC 2101	11/2/85
PRAMATE 314	M.T. 2034	9/20/85
H.P. 339A	IC 3014	11/13/85
KNOPP K-3	MT 2007	5/16/85
OSCILLOSCOPE	IC 3203	8/5/85
PYROMETER	IC 2604	9/29/85
FLUKE 8062A	IC 2239	10/17/85

USED FOR
AMPS - 24HR
LOAD TEST.

1709
3
3
7
8
7
3

21



ANNUNCIATOR LIST

Location/ Number	Description (Name)
---------------------	--------------------

For 2VBB-UPS1A =

- 1) Main Control Room Panel
2CEC-PNL852/#852503 "UPS1A System Trouble"
- 2) Main Control Room Panel
2CEC-PNL852/#852504 "UPS1A On Battery Power"


For 2VBB-UPS1B =

- 1) Main Control Room Panel
2CEC-PNL852/#852513 "UPS1B System Trouble"
 - 2) Main Control Room Panel
2CEC-PNL852/#852514 "UPS1B On Battery Power"
-

08783
1710

27

RECORD COPY



ANNUNCIATOR LIST

Location/ Number	Description
---------------------	-------------

For 2VBB-UPS1C =


- 1) Main Control Room Panel
2CEC-PNL 852/#852523 "UPS1C System Trouble"
- 2) Main Control Room Panel
2CEC-PNL 852/#852524 "UPS1C On Battery Trouble"

For 2VBB-UPS1D =

- 1) Main Control Room Panel
2CEC-PNL 852/#852533 "UPS1D System Trouble"
- 2) Main Control Room Panel
2CEC-PNL 852/#852534 "UPS1D On Battery Power"

30783
1/11

RECORD COPY



ANNUNCIATOR LIST

<u>Location/ Number</u>	<u>Description (Name)</u>
-----------------------------	---------------------------


For 2VBB-UPS1G =

- 1) Main Control Room Panel
2CEC-PNL852/#852543 "UPS1G System Trouble"

- 2) Main Control Room Panel
2CEC-PNL852/#852544 "UPS1G On Battery Power"

08783 1712

DTG: 0307
PAGE: 03/1



COMPUTER POINT LIST

<u>CP Ident. Number</u>	<u>Description (Name)</u>
-----------------------------	---------------------------

For 2VBB-UPS1A =

1) VBB TC09	"UPS1A System Trouble"
2) VBB TC10	"UPS1A On Battery Power"

For 2VBB-UPS1B =

1) VBB TC11	"UPS1B System Trouble"
2) VBB TC12	"UPS1B On Battery Power"

For 2VBB-UPS1C =

1) VBB TC05	"UPS1C System Trouble"
2) VBB TC06	"UPS1C On Battery Power"


For 2VBB-UPS1D =

1) VBB TC07	"UPS1D System Trouble"
2) VBB TC08	"UPS1D On Battery Power"

For 2VBB-UPS1G =

1) VBB TC01	"UPS1G System Trouble"
2) VBB TC02	"UPS1G On Battery Power"

38783 1715



1000

TEST SUMMARY

NOTE: EXCEPTIONS ARE INDICATED AT (E-1), (E-2), ETC.

REMARKS

- 5.4.1 - TEMPORARY MODIFICATION # 85-5-063, A13A1 BOARD MODIFIED TO CORRECT GROUND DETECTION PROBLEM, Made 5/13/05. NO AFFECT ON TEST RESULTS
7/14/05
- 7.6 - BLUE MARK-UP # 013393 ON INFED BREAKERS AND OUTPUT DISTRIBUTION PANEL 7/13/05
- (E-1) 8.9.1 - AC FEED TO UPS ENTERS BOTTOM OF CB#1 - READINGS TAKEN AT THAT POINT 7/13/05
- (E-2) 8.12.18.2 DC VOLTMEETER M-3 READS 0 VOLTS - THIS IS NORMAL M-3 SHOW BATTERY INPUT VOLTS 7/13/05 - DC BREAKER IS OPEN AT THIS POINT 7/13/05
- (E-3) 8.13.4.1 DC VOLTS READS 125 VOLTS - PER FRF ES. 71.003-1, DC VOLTS ARE NOT ADJUSTED TO 103 YET. 7/13/05
- 8.14 - WITH UNIT AT 105.8 VDC DC LINK VOLTAGE FOLLOWING ALARMS EXIST - BATTERY DISCHARGE
BATTERY UNDER-VOLTAGE
CHARGER 7/13/05
INVERTER LOGIC 7/13/05
- (E-4) 8.18.1 25% READING OBTAINED WITH CLAMP - 50-7100 Ω WITH 8.11.8 UPS METER, 25% TOO LOW TO READ ON UPS 7/13/05
CONT. ON PG 7.

REPRO COPY

1

2

3

4

5

6

7

8

9

10

TEST SUMMARY

mirz
ES.0071.003
Rev. 0
Attachment 12.5
Sheet 2 of 2
Page 30 of 30
31 33
2 of 24
5/14/85
5/21/85

REMARKS

- 8.18.1 WHEN FULL LOAD (GOING FROM 75% TO 100%) IS APPLIED (LINK) DC BUS DECAYS TO BELOW 100 TURNING UNIT OFF. UNIT WAS RESTARTED AT 120 VDC LINK VOLTAGE, FULL LOADED & THEN DC LINK WAS BROUGHT TO LOW LIMIT OF 105.7 VDC - UNIT STAYED ON *Yalc 5/13/85*
- 8.18.1 UNIT WOULD NOT ACCEPT LOAD WITHOUT CB-2 CLOSED - UNIT WAS BROUGHT UP & CB-2 CLOSED, FULL LOADED, THEN CB-2 WAS OPEN & UNIT DC LINK ADJUSTED DOWN TO 105.8 WITH THUMB WHEEL POT ON FRONT OF UNIT. FULL LOAD ~~AND~~ READINGS TAKEN AT THIS POINT. **SEE PAGE 4 of Test Summary Yalc 5/13/85*
- 8.28.5-7 *Y*
- 8.29 CURRENT READ WITH CLAMP-ON, UNIT METER GRADUATIONS DIFFICULT TO READ BELOW 50 AMPS *Yalc 5/13/85*
CONT ON PG 4
- 8.29 50, 75 100 AMPS READINGS DONE WITH UPS METER *Yalc 5/13/85*
- 8.31.2 ⁵ THIS STEP DONE TWICE - ONCE WHILE OBSERVING PHASE 1 & 2 AND ONCE FOR PHASE 1 & 3. *Yalc 5/13/85*

1
2
3
4
5

6

7

8

9

TEST SUMMARY

File
ES.0071.003
Rev. 0
Attachment 12.5
Sheet ~~1 of 1~~ 3 of 34
Page 30 of 30
32 ~~32~~ ~~33~~ ~~34~~ ~~35~~ ~~36~~ ~~37~~ ~~38~~ ~~39~~ ~~40~~ ~~41~~ ~~42~~ ~~43~~ ~~44~~ ~~45~~ ~~46~~ ~~47~~ ~~48~~ ~~49~~ ~~50~~
5/14/85
5/13/85

REMARKS

8.31.3.4 TRANSFER DONE ONCE MONITORING PHASE 1 AND 2; AND
ONCE MONITORING 1 & 3 YC 5/13/85

8.32.3.3 BLOCKING DIODE WORKED FINE ^{PUT FULL} IN CFRI/2 RELAY PICKED
UP & LIGHT LIT. CFRI WAS ADJUSTED & BLOCKING
DIODE TEST WAS REPEATED SUCCESSFULLY YC 5/13/85

8.46 LOAD TEST VOLTAGE READINGS TAKEN USING H.P 34.6A.
YC 5/13/85

8.31.2.6 THE PHASE TO NEUTRAL "TNO" WAS RECORDED
IN ERROR. THIS IS SUPPOSED TO BE "P TNO"
PHASE TO PHASE. THIS DATA WAS RECORDED
PRIOR TO ISSUANCE OF PREP ES.0071.003-3 YC 5/12/85

(E-4, E-5) - EXCEPTION DONE TO ALLOW GREATER ACCURACY OF DATA.
ACCEPTANCE CRITERIA - ALL CRITERIA MET AS SHOWN IN
INDIVIDUAL TEST. PICTURES SHOW EXCELLENT TRANSFER
TIMES WITH MINIMAL TRANSIENTS, TEST SATISFACTORY AT

CUU
6/24/85

RECORD COPY

1716
08783

1
2
3
4
5

6
7
8
9
10
11
12

TEST SUMMARY

EXCEPTIONS E-1 THROUGH E-5 - VERBAL APPROVAL WAS RECEIVED FOR THESE DURING TEST - FINAL WRITTEN APPROVAL NOT DONE UNTIL 5/19/86 - *PRJ JLU 5/19/86 5/19/86*
APPROVED *[Signature]*
BRIAN PARRY

REMARKS

BECAUSE OSCILLOSCOPE PICTURES WERE NOT CONCLUSIVE EVIDENCE OF TRANSFER ^{7/21/85} CRITERIA, THAT PORTION OF THE TEST WAS REDONE USING A VISICORDER TO SHOW TRANSFER. THIS IS ATTACHED (TRACE) & TEST ITSELF) AS ATTACHMENT 127 & 128
PRJ JLU 9/21/85

~~AT TIME OF TEST - JLU 5/19/86~~

ACCEPTANCE CRITERIA - TRANSFER TIME REQUIREMENTS OF 4 MSEC OR LESS WAS MET - WORST CASE WAS 3.0 MSEC, SHEET 4 OF 4, ATTACHMENT 128, SEE 8.34.2 - THIS IS ACCEPTABLE *PRJ JLU 9/21/85*

TEST RESULTS WITH REPEAT RESULTS ARE SATISFACTORY FOR ENTIRE TEST *PRJ JLU 9/21/85*

STEP 8.1 The changes accomplished, should have been a test exception but was not noted as such. The action taken was technically correct and satisfies the requirements of this procedure therefore this action is considered approved.

3
RECORD COPY *[Signature]*
10-17-85

08783 1717

1

2

3

4

5 6 7

NIAGARA MOHAWK POWER CORPORATION
NMP2.

FIELD REVISION FORM

TEST FOLDER NUMBER 71.809/75.001/75.002 FRF NO. ES.0071.003-1

PROCEDURE TITLE 75 KVA UNINTERRUPTIBLE POWER Supplies NO. ES.0071.003 REV. 0

PROCEDURE REVISION REQUIRED yes no BOB CRANDALL

DESCRIPTION OF CHANGE
CHANGE STEP 8.13 TO 8.14
8.14 TO 8.13
8.14.1 - 8.13.1
8.14.2 - 8.13.2
8.14.3 - 8.13.3
8.14.3.1 - 8.13.3.1
8.14.3.2 - 8.13.3.2
8.14.4.1 - 8.13.4.1
8.14.4.2 - 8.13.4.2
8.14.4.3 - 8.13.4.3
8.14.4.4 - 8.13.4.4

ON NEW STEP 8.14 (OLD STEP 8.13) CHANGE WORKING TO READ THIS -
"ADJUST UPS RECTIFIER DC OUTPUT VOLTAGE TO 103 ± 2 VOLTS DC
OR AS LOW AS POT R71 ON A13A2 WILL ALLOW. RECORD THE NO-LOAD

REASON FOR CHANGE RECTIFIER VOLTAGE

POT R-71 WILL NOT ALLOW ADJUSTMENT TO 103.
(IT ADJUSTS TO 105.8 VDC ON UPSIC)

AUTHORIZED BY [Signature] date 5-13-85 SSS (if applicable) [Signature] date 5/12/85
1. [Signature] date 5-13-85 2. N/A date N/A

APPROVED yes no [Signature] date 5-15-85 JTG mtg no. 85-30


RETEST REQUIRED specify N/A DR No.

REVISION INCORPORATED (if applicable) date

08783 1718

36

RECORD COPY



NIAGARA MOHAWK POWER CORPORATION
NMP2

FIELD REVISION FORM

TEST FOLDER NUMBER	FRF NO.
<u>71.809/75.001/75.002</u>	<u>ES.0071.003-2</u>
PROCEDURE TITLE	NO. REV.
<u>75 KVA UNINTERRUPTIBLE POWER SUPPLY</u>	<u>ES.0171.003 0</u>
PROCEDURE REVISION REQUIRED <input checked="" type="checkbox"/> yes <input type="checkbox"/> no	<u>BOB CRAIGALL</u>
DESCRIPTION OF CHANGE	

CHANGE STEP 8.23 TO STEP 8.20
 8.24 STEP 8.21
 8.20 → 8.22 DELETE "AND ADJUST... VOLT"
 8.25 → 8.23
 8.26 → 8.24
 8.27 → 8.25
 8.21 → 8.26 ADD WORDS "ADJUST UPS RECTIFIER DC
 OUTPUT VOLTAGE TO 140 VDC
 ± 1 VOLT. RECORD THE NO-LOAD
 UPS RECTIFIER OUTPUT VOLTAGE.
 _____ VDC _____"

REASON FOR CHANGE

- 1) STEPS ARE OUT OF SEQUENCE
- 2) CB-2 CANNOT BE CLOSED UNTIL UPS IS STARTED.
- 3) RECTIFIER OUTPUT CANNOT BE ADJUSTED UNTIL
CB-2 IS CLOSED

Bob Craigall 5/13/85

AUTHORIZED BY	SSS (if applicable)
1. <u>E. J. Stockman</u>	2. <u>N/A</u>
date <u>5-13-85</u>	date <u>N/A</u>
APPROVED <input checked="" type="checkbox"/> yes <input type="checkbox"/> no	JTG mtg no.
<u>[Signature]</u>	<u>85-30</u>
date <u>5-15-85</u>	DR No.
RETEST REQUIRED specify <u>N/A</u>	

REVISION INCORPORATED (if applicable) _____ date _____

RECORD COPY

08783 1719

12

13

14

15

16

17

18

19

20

21

NIAGARA MOHAWK POWER CORPORATION
NMP2

FIELD REVISION FORM

TEST FOLDER NUMBER	FRF NO.
71. B09 / 75.001 / 75.002	ES. 0071.003-3
PROCEDURE TITLE	NO. REV.
75 KVA UNINTERRUPTIBLE POWER Supplies /	ES. 0071.003 0
PROCEDURE REVISION REQUIRED <input checked="" type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
DESCRIPTION OF CHANGE	

- 1) FOR STEP B.31.2.6:
 CHANGE "Q1" TO READ "Q1 TO Q2"
 CHANGE "Q2" TO READ "Q2 TO Q3"
 CHANGE "Q3" TO READ "Q1 TO Q3"
- 2) ADD "STEP B.56."
 "WITH UPS OPERATING NORMALLY OFF AC POWER TRANSM
 ON A PORTABLE RADIO WHILE STANDING WITHIN TWO
 FEET OF THE FRONT, BACK AND EACH SIDE OF
 UPS. VERIFY THAT UPS DOES NOT TRIP
 AND NO ALARMS ARE ACTIVATED."

REASON FOR CHANGE

- 1) PROCEDURE STEP TYPED IN ERROR - READINGS
 ARE TAKEN PHASE TO PHASE FOR
 REGULATOR DISTORTION.
- 2) CHANGE WILL VERIFY THE ABILITY TO OPERATE
 RADIOS NEAR UPS.

out of call 5/16/85


AUTHORIZED BY	SSS (if applicable)
1. <u>[Signature]</u>	2. <u>N/A</u>
date <u>5-16-85</u>	date _____
APPROVED <input checked="" type="checkbox"/> yes <input checked="" type="checkbox"/> no	JTG mtg no.
<u>[Signature]</u>	<u>85-31</u>
date <u>5-22-85</u>	
RETEST REQUIRED specify <u>N/A</u>	DR No. _____
REVISION INCORPORATED (if applicable)	date _____

0 0 7 0 3 1 7 2 0

RECORD COPY

2008-09-15 10:00 AM


08783 1721



STEP 8.3L2.5 PHASE 1 & 2

FULL LOAD TRANSFER (MANUAL) FROM
UPS. INVERTER TO ALTERNATE SUPPLY
Q1 & Q2 SHOWN - NO INTERRUPTION
OF POWER, SLIGHT PHASE SHIFT.

08783 1722




STEP 0.31.2.5, PHASE 1 & 3

FULL LOAD TRANSFER (MANUALLY) FROM
 UPS INVERTER TO ALTERNATE SUPPLY.
 Q1 & Q3 SHOW - NO INTERRUPTION
 OF POWER, SLIGHT PHASE SHIFT.

11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50
51
52
53
54
55
56
57
58
59
60
61
62
63
64
65
66
67
68
69
70
71
72
73
74
75
76
77
78
79
80
81
82
83
84
85
86
87
88
89
90
91
92
93
94
95
96
97
98
99
100

08783 1723




MANUAL TRANSFER FROM
BYPASS POWER TO UPS INVERTER.
PHASE 1 & 2 SHOWN - NO
INTERRUPTION OF POWER, SLIGHT
PHASE SHIFT.

1000

1724

08783



MANUAL TRANSFER FROM BYPASS
POWER TO UPS INVERTER.


PHASE 1 & 3 SHOWN -

NO INTERRUPTION OF POWER,

SLIGHT PHASE SHIFT.

100-100000-100000


00783 1725



UPS ON FULL LOAD, AC (NORMAL) BREAKER
TO UPS OPENED. INVERTER CONTINUED TO
OPERATE USING BATTERY POWER -
NO TRANSFER, NO INTERRUPTION.

1000

00783 1726



FULL LOAD "CRASH" TRANSFER
 FROM UPS TO BYPASS PHASE 1
 42 SHOWN. NORMAL AC &
 DC FEEDS OPENED. UPS
 TRANSFER TO BYPASS.
 NOTE, SLIGHT DROP OF VOLTAGE
 LEVEL ON PHASE 1 FOR
 2 MSEC. THIS IS WELL
 WITHIN ACCEPTANCE CRITERIA

TEST FOLDER # 75.002.F
Equipment Name 2VBB-UPSIC
Equipment Mark # 2VBB-UPSIC

Attachment 12.7
Page 9/1
p. 1 of 2

MARGINAL QUALITY

REMARKS

NOTE: THE OSCILLOSCOPE PICTURES TAKEN OF TRANSFER DO NOT CLEARLY SHOW TRANSFERS, THEREFORE A RETEST OF THAT PORTION OF THE TEST SHEETS USING A VISICORON WILL BE PERFORMED TO SHOW TRANSFERS - SEE ATTACHED RETEST SHEETS (ATTACHMENT 12.7 + 12.8) REF Call 9/4/85

PRIOR TO RETEST UNIT WAS SHUT DOWN, MAIN BREAKERS FEEDING UPSIC WERE OPENED, LOAD UNIT WAS ATTACHED TO OUTPUT OF UPSIC AS DESCRIBED IN STEP 6.4. TEST EQUIPMENT REMAINS ON ATTACHMENT 12.7 REF Call 9/4/85

PRIOR TO RETEST UNIT WAS BROUGHT UP TO FULL LOAD AS SHOWN BY FOLLOWING -
AMPS ON UPS AC CURRENT (OUTPUT) METER ON UPS - 170 AMPS AC
VOLTAGE ON UPS AC OUTPUT VOLT METER - 120.5 VAC
REF Call 9/4/85


UNIT WAS OPERATIONAL AT TIME OF RETEST SO NO PREREQUISITES WERE REQUIRED TO BE REVERIFIED REF Call 5/12/86

UNCONTROLLED COPY
Verify Prior To Use

Verified By [Signature] Date 9/4/85

45

08783 1727



0 0 7 8 3 1 7 2 8

TEST FOLDER # 75.002.E
Equipment Name 2UBB-UPSIC
Equipment Mark # 2UBB-UPSIC

NMP2
ES.0071.003
Rev. 0
~~Page 15 of 31~~
ATTN: 12.7 9/4
PAGE 2 of 3

8.31 Operationally test the static switch and UPS control circuits at full rated test load as follows:

8.31.1 Attach disturbance analyzer to UPS output and monitor UPS output voltage. Per Kelly (KOSSES T-CRAWFORD)
1 9/4/85

8.31.2. Manually transfer full rated load from the inverter to the alternate AC supply as follows:

8.31.2.1 Verify that the "UTIL SYNC OK" lamp is lit. 1 9/4/85

8.31.2.2 Verify that the "NO-BREAK TRANSFER, TO BYPASS" lamp is lit. 1 9/4/85

8.31.2.3 Place the transfer control switch in the bypass position. 1 9/4/85
Initial/Date

8.31.2.4 Release the switch and allow it to spring back to the "Manual Restart" position. 1 9/4/85

NOTE: This transfers load to the bypass source.

8.31.2.5 Observe the disturbance analyzer printout during transfer. Attach printout to the procedure and number it to reference this step number. 1 9/4/85

8.31.2.6 Read and record the total harmonic distortion with (THD) UPS on bypass source.

31 N/A
32 N/A
33 N/A
(≤ 5% THD)
(PREVIOUSLY MEASURED 1 9/4/85)


N/A

8.31.3 Manually transfer full rated load from the alternate supply to the inverter (UPS) as follows:

8.31.3.1 Restart the UPS and then verify that the "UTIL SYNC OK" lamp is lit.

UNCONTROLLED COPY
Verify Prior To Use
Verified By Per Kelly Date 9/4/85

46 1 9/4/85



8.31.3.2 Verify that the "NO BREAK TRANSFER READY - TO UPS" lamp is lit.
Y-1 9/1/85

8.31.3.3 Place the "CB-3" switch in the closed position.
Y-1 9/1/85

NOTE: This transfers load to the inverter.

8.31.3.4 Observe the disturbance analyzer printout during transfer. Attach printout to the procedure and number it to reference this step number.
Y-1 9/1/85

8.32 Verify that the blocking diode will not conduct when the DC supply voltage is raised to 140 V (when equalizing the batteries) as follows:

8.32.1 With the UPS supplying full load, move the float/equalize switch on the associated charger to the equalize position.

N/A 1 (STEPS PREVIOUSLY DONE)

8.32.2 On the UPS DC voltmeter, read the battery input voltage and record.
N/A vdc *N/A 1*

8.32.3 Confirm that the blocking diode is not conducting by verifying the following:

8.32.3.1 Verify that the battery ammeter on the UPS reads approximately zero amps.
N/A 1

8.32.3.2 Read and record the battery current on Data Sheet.
N/A adc *N/A 1*

8.32.3.3 Verify that the "Blocking Diode Conducting" mimic light is not lit.
N/A 1

8.32.4 Return the float/equalize switch to the float position.
N/A 1


Operate UPS off DC power as follows:

8.32.4.1 With full rated load supplied from the inverter and the UPS supplied from the normal AC supply, open the normal AC supply breaker at the switchgear.

Y-1 9/1/85

087831729

UNCONTROLLED COPY
Verify Prior To Use
Verified By *Byrs Keller* Date *7/1/85*



0 0 7 0 3 1 7 3 0

8.33.2 Read and record the full load DC input amperes from the UPS battery ammeter.

520 adc *g* 1 9/4/05

8.33.3 Observe the disturbance analyzer printout during transfer. Attach printout to the procedure and number it to reference this step number.

g 1 9/4/05

8.33.4 With the UPS supplied from the DC source, measure and record full load output inverter AC current, voltage, and frequency, as indicated on the UPS meters.

Full load AC Output Current 170 adc
 AC Output Voltage 120.5 vac (117.6 - 122.4 vac)
 Output Frequency N/A HZ (59.5 - 60.5 HZ)

(PREVIOUSLY VERIFIED - *9/4/05*) *g* 1 9/4/05

8.34 Simulate an inverter failure with automatic transfer as follows:

8.34.1 With the UPS supplied from the DC source, open the DC supply breaker at its associated switchgear.

g 1 9/4/05
 Initial/Date

8.34.2 Observe the disturbance analyzer printout during transfer. Attach printout to the procedure and number it to reference this step number.

g 1 9/4/05

8.34.3 Verify transfer by verifying the following:

8.34.3.1 The "CB-3" open lamp is lit. *g* 1 9/4/05

8.34.3.2 The "CB-4" closed lamp is lit. *g* 1 9/4/05

8.34.3.3 The "No External DC Closed" lamp is lit. *g* 1 9/4/05

8.34.3.4 Verify that the normal AC source ammeter reads approximately zero amps.


g 1 9/4/05

8.34.3.5 Verify that the battery ammeter reads approximately zero amps.

g 1 9/4/05

Place breaker CB3 switch in the open position. *g* 1 9/4/05

UNCONTROLLED COPY
 Verify Prior To Use
 Verified By *spk* Date *9/4/05*



FNL = UPS inverter frequency at no load (measured in Section 8.29 for rectifier DC set at 140 V DC)

FR = N/A X 100% = N/A %
(± .833% Max)

(STEPS PREVIOUSLY
VERIFIED -
9/4/05)

- 8.45 Step Deleted.
- 8.46 Raise the test load 100% of rated UPS capacity in 25% steps, allowing current to stabilize between steps. Commence 24 hour load test. Choose phase used in calculation in step 8.40 and take readings hourly and record data on Attachment 12.2

N/A

- 8.47 At the end of 24 hours attach harmonic distortion analyzer to UPS output. Read and record the UPS output harmonic distortion with UPS on normal power.

Q1	<u>N/A</u>	% THD
Q2	<u>N/A</u>	%
Q3	<u>N/A</u>	%
(<5% THD)		

N/A

- 8.48 Reduce load to 0 amps in 25% steps, allowing current and voltage to stabilize between steps.

N/A

- 8.49 Replace UPS output cables as follows:

- 8.49.1 Verify that the NO-BREAK TRANSFER, READY-TO BYPASS lamp is lit.

N/A

- 8.49.2 Transfer the load to the bypass source by placing the transfer control switch momentarily in the bypass position. (A spring will return the switch to the MANUAL RESTART position).

N/A

- 8.49.3 Open the inverter output breaker (CB3) by placing the Inverter Output Switch in the open position.

N/A

- 8.49.4 Manually, open the battery breaker (CB2).

9/4/05

- 8.49.5 Manually, open the AC input breaker (CB1).

9/4/05

- 8.49.6 After one minute, open A27CB1 and A27S1.

9/4/05


- 8.49.7 De-energize the AC feed to the UPS at the associated switchgear.

9/4/05

49

1731
0883

UNCONTROLLED COPY
 Verify Prior To Use
 Verified By 9/4/05
 Date 9/4/05



8.49.8 De-energize the DC feed to the UPS at the appropriate switchgear.

X 1 9/4/85

8.49.9 Open CB5 on the alternate supply transformer.

X 1 9/4/85

8.49.10 Disconnect the load test unit from terminals E13, E14, E15, and E16 and reconnect the output feeder cable(s).

X 1 9/4/85

8.50 Read and record elapsed time meter reading. Verify that elapsed time meter reading has changed from its initial reading in Step 8.8.

2514.8

X 1 9/4/85

8.51 Close the AC feed to the UPS at the associated switchgear.

X 1 9/4/85

8.52 Close the DC feed to the UPS at the associated switchgear.

X 2/4/85

8.53 Energize the associated UPS output panels by closing CB-5 on the alternate supply transformer.

X 1 9/4/85

8.54 Start-up UPS and transfer output load to UPS.

X 1 9/4/85

8.55 Verify phase rotation to be A-B-C at associated UPS output panels and record on data sheet.

N/A. 1
OUTPUT CABLES LEFT ON DURING TEST. ROTATION PREVIOUSLY VERIFIED BY LCC 9/4/85

9.0 ACCEPTANCE CRITERIA

9.1 For UPS rectifier voltages of 103 to 140 VDC, the UPS output voltage shall be:

117.6 - 122.4 vac (Step 8.15.1, 8.18.1, 8.22, 8.29).

The UPS output frequencies shall be 59.5 to 60.5 Hz. (Steps 8.15.2, 8.18.1, 8.22, 8.29).


The UPS output phase separation with balanced loads shall be 119° to 121°. (Step 8.30).

Transient AC output voltage deviation, averaged over one-half cycle shall not exceed +10% (approx. +12 VAC.) or -25% (Approx. -30 VAC) for 100% load application or removal and shall return to within + 2% (Approx. 2.4 VAC) within 3 cycles. (Steps 8.31.2.5, 8.31.3.4, 8.34.2).

50

1 7 3 2
0 8 7 8 3

UNCONTROLLED COPY
Verify Prior To Use
Verified By ESK Date 9/4/85



ATTACHMENT 12.7
P. 7 of 8 7/14/05

- 9.5 Output voltage regulation shall be less than or equal to ± 2 percent from no load to full load. (Steps 8.11.10, 8.38, 8.40).
- 9.6 Output frequency regulation shall be less than or equal to ± 0.833 percent of 60 HZ from no load to full load. (Step 8.42, 8.44).
- 9.7 Logic power supply voltage shall be greater than 16.5 Vdc. (Step 8.12.3).
- 9.8 Transfer time $\leq 1/4$ cycle (Step 8.31.2.5, 8.31.3.4, 8.34.2).
- 9.9 Total harmonic distortion $\leq 5\%$ of the fundamental. (Steps 8.31.2.6, 8.47).

10.0 RESTORATION OF EQUIPMENT TO NORMAL STATUS

10.1 Disconnect and remove all test equipment as necessary.

10.2 Replace panels and doors as necessary.

10.3 Systems and/or components shall be placed in a configuration to support operational and/or test requirements.

11.0 REFERENCE

11.1 Manufacturers' Manuals:

Exide 75 KVA UPS NMP2-E035A (101-710-343-77223), 10/28/81

11.2 Uninterruptible Power Supply Equipment Specification NMP2-E035A, Rev. 1 including Addendum 1-4.

12.0 ATTACHMENTS

12.1 75 KVA Uninterruptible Power Supply Block Diagram

12.2 Uninterruptible Power Supply Inspection and Test Record - 75KVA UPS

12.3 Annunciator List

12.4 Computer Point List

12.5 Test Summary

51

UNCONTROLLED COPY
Verify Prior To Use
Verified By REK/LL Date 7/14/05

08783 1733

10
11
12
13
14


15
16
17

18


19
20


21
22

23
24




53





MARGINAL CURRENCY



Q3
 MARGINAL
 PENALTY
 TYPE

TYPE


SERVINGS
 1000000
 1000000
 1000000

Q1

SERVINGS

PENALTY (2000000)

Q1



1. 2. 3. 4. 5.

1. 2. 3. 4. 5.

1. 2. 3. 4. 5.

6.


7.

56

ATTACHMENT R.8
p. 4 of 4

STEP	1
B. D. R.	✓
LOSS OF AC	
DC -	
CASBY	
TRANSFER	

TIME →



MARGINAL QUALITY

TRANSFER
(3. msec)

Q1

SETTINGS
12000/sec
100 sec/div
100 usec/div

UPS →

BARS

