

CATEGORY 1

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 9804220297 DOC.DATE: 98/04/14 NOTARIZED: NO DOCKET #
 FACIL: 50-410 Nine Mile Point Nuclear Station, Unit 2, Niagara Moha 05000410
 AUTH.NAME AUTHOR AFFILIATION
 ABBOTT, R.B. Niagara Mohawk Power Corp.
 RECIP.NAME RECIPIENT AFFILIATION
 Document Control Branch (Document Control Desk)

SUBJECT: Provides power uprate power ascension test program interim startup rept. Refueling outage 7 tentatively scheduled to begin Mar/Apr 2000.

DISTRIBUTION CODE: IE26D COPIES RECEIVED: LTR 1 ENCL 0 SIZE: 2
 TITLE: Startup Report/Refueling Report (per Tech Specs)

NOTES:

	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL
	PD1-1 PD	1	HOOD, D	1
INTERNAL:	ACRS	1	<u>FILE CENTER</u>	1
	NRR/DSSA/SRXB/B	1	RGN1 FILE 01	1
EXTERNAL:	NOAC	1	NRC PDR	1

NOTE TO ALL "RIDS" RECIPIENTS:
 PLEASE HELP US TO REDUCE WASTE. TO HAVE YOUR NAME OR ORGANIZATION REMOVED FROM DISTRIBUTION LISTS OR REDUCE THE NUMBER OF COPIES RECEIVED BY YOU OR YOUR ORGANIZATION, CONTACT THE DOCUMENT CONTROL DESK (DCD) ON EXTENSION 415-2083

TOTAL NUMBER OF COPIES REQUIRED: LTR 8 ENCL 0

MAY

C
A
T
E
G
O
R
Y
1
D
O
C
U
M
E
N
T



Niagara Mohawk

Richard B. Abbott
Vice President
Nuclear Engineering

Office: (315) 349-1812
Fax: (315) 349-4417

April 14, 1998
NMP2L 1770

U. S. Nuclear Regulatory Commission
Attn: Document Control Desk
Washington, DC 20555

RE: Nine Mile Point Unit 2
Docket No. 50-410
NPF-69

Subject: Nine Mile Point Unit 2 Power Uprate Power Ascension Test Program - Interim Report

Gentlemen:

Pursuant to Nine Mile Point Unit 2 (NMP2) Technical Specifications Sections 6.9.1.1, 6.9.1.2, and 6.9.1.3, Niagara Mohawk Power Corporation (NMPC) is providing this letter in regard to the NMP2 "Power Uprate Power Ascension Test Program Interim Startup Report." The interim report was submitted by NMPC in a letter dated November 28, 1995 (NMP2L 1597). Subsequent interim reports were submitted by letters dated February 23, 1996 (NMP2L 1610), May 20, 1996 (NMP2L 1631), August 16, 1996 (NMP2L 1654), November 14, 1996 (NMP2L 1673), February 11, 1997 (NMP2L 1687), May 9, 1997 (NMP2L 1705), August 5, 1997 (NMP2L 1720), October 27, 1997 (NMP2L 1734), and January 19, 1998 (NMP2L 1748).

In NMPC's previous interim report submittals, NMPC stated that the power uprate power ascension test program could not be completed due to the inability to achieve 105% of rated core flow at 100% of uprated power level. During continuing power uprate testing, NMP2 was unable to attain 105% core flow at the NMP2 maximum drive flow limit of 45,000 gpm.

As reiterated in NMPC's August 5, 1997 interim report, NMPC believes the inability to achieve 105% core flow may be attributed to jet pump fouling. The jet pump fouling phenomenon has affected other nuclear facilities, and several options may be available to correct or mitigate the effects. NMPC is still evaluating the viability of cleaning the NMP2 jet pumps to verify the cause of the inability to reach 105% of core flow. However, due to the planning required to arrange jet pump cleaning, NMP2 will not be able to complete the evolution until Refueling Outage 7 (RFO7) at the earliest. RFO7 is tentatively scheduled to begin March/April 2000.

1/0
TE 200



Page 2

The inability to achieve 105% rated core flow does not adversely affect the continued safe operation of NMP2. However, submittal of supplemental reports is required per Technical Specification 6.9.1.3 due to the temporary inability to achieve 105% of rated core flow in order to complete the remaining tests.

NMPC wishes to report there has been no interim change in the status of the NMP2 Power Uprate Power Ascension Test Program. NMPC will continue to submit the supplementary reports required by NMP2 Technical Specification 6.9.1.3 every three months until the remaining testing described in our revised interim report has been completed. A final startup report will be submitted within 90 days following completion of the remaining power uprate tests.

Very truly yours,



Richard B. Abbott
Vice President - Nuclear Engineering

RBA/KLL/lmc

xc: Mr. H. J. Miller, NRC Regional Administrator
Mr. S. S. Bajwa, Director, Project Directorate I-1, NRR
Mr. B. S. Norris, Senior Resident Inspector
Mr. D. S. Hood, Senior Project Manager, NRR
Records Management

