

REGULATORY INFORMATION DISTRIBUTION DIM (RIDS)

MAY

ACCESSION NBR: 8306280332 DOC. DATE: 83/06/23 NOTARIZED: NO DOCKET #
 FACIC: 50-275 Diablo Canyon Nuclear Power Plant, Unit 1, Pacific Gas 05000275
 AUTH. NAME AUTHOR AFFILIATION
 SCHUYLER, J. O. Pacific Gas & Electric Co.
 RECIPIENT NAME RECIPIENT AFFILIATION
 EISENHUT, D. G. Division of Licensing

SUBJECT: Forwards revised schedule for completion of activities required for fuel loading, low power testing & full power operation. Target schedule for licensing milestones encl. Const will be completed by 830902 w/fuel loaded by 830930.

DISTRIBUTION CODE: B001S COPIES RECEIVED: LTR L ENCL L SIZE: 5
 TITLE: Licensing Submittal: PSAR/FSAR Amdts & Related Correspondence

NOTES: J Hanchett 1cy PDR Documents.

05000275

	RECIPIENT ID CODE/NAME	COPIES LTR ENCL	RECIPIENT ID CODE/NAME	COPIES LTR ENCL
	NRR/DL/ADL	1 0	NRR LB3 BC	1 0
	NRR LB3 LA	1 0	BUCKLEY, B. 01	1 1
INTERNAL:	ELD/HDS2	1 0	IE FILE	1 1
	IE/DEPER/EPB 36	3 3	IE/DEPER/IRB 35	1 1
	IE/DEQA/QAB 21	1 1	NRR/DE/AEAB	1 0
	NRR/DE/CEB 11	1 1	NRR/DE/EHEB	1 1
	NRR/DE/EQB 13	2 2	NRR/DE/GB 28	2 2
	NRR/DE/MEB 18	1 1	NRR/DE/MTEB 17	1 1
	NRR/DE/SAB 24	1 1	NRR/DE/SGEB 25	1 1
	NRR/DHFS/HFEB40	1 1	NRR/DHFS/LQB 32	1 1
	NRR/DHFS/PSRB	1 1	NRR/DL/SSPB	1 0
	NRR/DSI/AEB 26	1 1	NRR/DSI/ASB	1 1
	NRR/DSI/CPB 10	1 1	NRR/DSI/CSB 09	1 1
	NRR/DSI/ICSB 16	1 1	NRR/DSI/METB 12	1 1
	NRR/DSI/PSB 19	1 1	NRR/DSI/RAB 22	1 1
	NRR/DSI/RSB 23	1 1	<u>REG FILE</u> 04	1 1
	RGNS	3 3	RM/DDAMI/MIB	1 0
EXTERNAL:	ACRS 41	6 6	BNL (AMDTS ONLY)	1 1
	DMB/DSS (AMDTS)	1 1	FEMA-REP DIV 39	1 1
	LPDR 03	2 2	NRC PDR 02	1 1
	NSIC 05	1 1	NTIS	1 1
NOTES:		1 1		

TOTAL NUMBER OF COPIES REQUIRED: LTR 55 ENCL 48

PACIFIC GAS AND ELECTRIC COMPANY

PG&E + 77 BEALE STREET • SAN FRANCISCO, CALIFORNIA 94106 • (415) 781-4211 • TWX 910-372-6587

J. O. SCHUYLER
VICE PRESIDENT
NUCLEAR POWER GENERATION

June 23, 1983

Mr. Darrell G. Eisenhut, Director
Division of Licensing
Office of Nuclear Reactor Regulation
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555

Re: Docket No. 50-275, OL-DPR-76
Diablo Canyon Unit 1
Change in the Schedule for Fuel Load

Dear Mr. Eisenhut:

Review and evaluation of the status of the plant construction modifications and of the submittals being prepared to support fuel load activities indicate that the schedule attached to PGandE's March 2, 1983 letter and the schedule handed out at the May 4, 1983 meeting with you, will change. Attached is PGandE's revised schedule (Attachment 1), for the completion of activities required for fuel loading, low power testing, and full power operation. PGandE is also providing a target schedule (Attachment 2) for licensing milestones associated with the restoration of the Low Power license and issuance of a Full Power license.

The present schedule indicates the plant will be ready for fuel load by September 30, 1983, with completion of construction required for fuel load by September 2, 1983. The Project is making every effort to complete work in advance of these dates.

The last required PGandE submittals for the restoration of the Low Power license as specified by Steps I and II of the three-step licensing process will be submitted by June 24, 1983. The Independent Design Verification Program will provide all submittals required for Step I by June 30, 1983 with the supplement for as-built verification for Step II by August 1, 1983.

Sincerely,

J. O. Schuyler

Attachments

cc (w/att.): Mr. J. B. Martin
Service List

13001
1/1

8306280332 830623
PDR ADDCK 05000275
PDR



11

ATTACHMENT 1

ESTIMATED SCHEDULE FOR COMPLETION OF ACTIVITIES
 REQUIRED FOR FUEL LOADING, LOW POWER TESTING, AND
 FULL POWER OPERATION - JUNE 23, 1983


ACTIVITY	PREVIOUS FORECAST OR ACTUAL COMPLETION DATES (1)	CURRENT FORECAST OR ACTUAL COMPLETION DATES
STEP I REQUIREMENTS FOR RESTORATION OF THE LOW POWER LICENSE (2)		
1. PROJECT REPORTS SUBMITTED:		
A. FINAL REPORT FOR PHASE I	03/15/83	03/15/83
B. STATUS REPORT FOR PHASE II	03/11/83	03/11/83
C. SUPPLEMENT FOR AS-BUILTS	06/10/83	06/24/83
2. IDVP REPORTS SUBMITTED:		
A. STATUS REPORT FOR PHASE I	SMR (3)	06/30/83(4)
B. STATUS REPORT FOR PHASE II	SMR (3)	06/30/83(4)
C. FINAL REPORT FOR ITP QA PROGRAM	04/22/83	04/22/83
D. FINAL REPORT FOR CONSTRUCTION QA	03/18/83	03/18/83(5)
E. FINAL REPORT FOR NONHOSGRI SPECTRA	05/31/83	06/30/83
F. FINAL REPORT FOR PG&E/W INTERFACE	03/23/83	03/23/83
G. FINAL REPORT FOR HOSGRI SPECTRA	05/31/83	06/30/83
H. SUPPLEMENT FOR AS-BUILT VERIFICATION	06/15/83	06/30/83
3. NRC DECISION FOR RESTORATION OF THE LOW POWER LICENSE	06/30/83	08/01/83(6)
STEP II REQUIREMENTS FOR INITIAL CRITICALITY AND LOW POWER TESTING (7)		
1. PROJECT REPORTS SUBMITTED:		
A. FINAL PHASE I REPORT SUPPLEMENT	06/15/83	06/21/83
B. SUPPLEMENT FOR AS-BUILTS	06/10/83	06/24/83(8)
2. IDVP REPORTS SUBMITTED:		
A. FINAL REPORT FOR PHASE I	06/30/83	06/30/83
B. STATUS REPORT FOR PHASE II	SMR (3)	06/30/83(4)
C. SUPPLEMENT FOR AS-BUILT VERIFICATION	06/30/83	08/01/83

ESTIMATED SCHEDULE FOR COMPLETION OF ACTIVITIES
 REQUIRED FOR FUEL LOADING, LOW POWER TESTING, AND
 FULL POWER OPERATION - JUNE 24, 1983 (Cont'd)

ACTIVITY	PREVIOUS FORECAST OR ACTUAL COMPLETION DATES (1)	CURRENT FORECAST OR ACTUAL COMPLETION DATES
3. NRC STAFF APPROVAL FOR INITIAL CRITICALITY AND LOW POWER TESTING	07/15/83	10/30/83(9)
STEP III REQUIREMENTS FOR ISSUANCE OF A FULL POWER LICENSE		
1. PROJECT REPORTS SUBMITTED: A. PHASE II REPORT B. SUPPLEMENT FOR AS-BUILT	06/03/83 06/15/83	06/13/83 06/24/83(8)
2. IDVP REPORTS SUBMITTED: A. FINAL REPORT FOR PHASE II B. MOVED TO STEP I 2.C C. MOVED TO STEP I 2.D D. MOVED TO STEP I 2.E E. SUPPLEMENT FOR AS-BUILT VERIFICATION	06/30/83 06/30/83	06/30/83 08/01/83
3. NRC DECISION FOR ISSUANCE OF A FULL POWER LICENSE	08/15/83	11/30/83(10)

NOTES

- (1) AS PROVIDED AT MAY 4, 1983 PROJECT-NRC MEETING
- (2) ITEMS TO BE COMPLETED AFTER FUEL LOADING:
 - o CIVIL STRUCTURAL FINAL CONFIRMATORY LOAD REVIEW (SUPPORTED LOADS).
PRIMARILY ANNULUS AND CLASS I PLATFORMS.
- (3) SMR = SEMIMONTHLY REPORTS
- (4) IDVP FINAL REPORTS RATHER THAN STATUS REPORTS ON PHASE I AND PHASE II
WILL BE SUBMITTED.
- (5) ITRs 36 AND 38 WERE REVISED IN MAY 1983
- (6) LATEST PROJECT NEED DATE IS 09/30/83
- (7) ITEMS TO BE COMPLETED AFTER RCS HEATUP AND LOW POWER TESTING:
 - o DESIGN AND CONSTRUCTION FOR TURBINE BUILDING MODIFICATION.
- (8) SAME AS STEP I ITEM 1.C.
- (9) LATEST PROJECT NEED DATE IS 11/30/83
- (10) LATEST PROJECT NEED DATE IS 12/31/83



ATTACHMENT 2

ESTIMATED SCHEDULE FOR IDVP, PROJECT AND NRC LICENSING MILESTONES
FOR FUEL LOADING, LOW POWER TESTING, AND
FULL POWER OPERATION - JUNE 23, 1983

ACTIVITY	PRESENT SCHEDULED DATES
STEP I RESTORATION OF THE LOW POWER LICENSE	
1. PROJECT FINAL REPORTS FOR STEP I AND II TO NRC	06/24/83
2. IDVP FINAL REPORTS FOR STEP I AND II TO NRC (1)	06/30/83
3. STAFF SAFETY EVALUATION REPORTS TO COMMISSION	07/15/83
4. PROJECT REQUEST FOR RESTORATION OF LICENSE WITH AUTHORITY TO LOAD FUEL (2)	07/20/83
5. COMMISSION RULING ON RESTORATION OF LOW POWER LICENSE (2)	08/01/83
6. COMPLETION OF MODIFICATIONS REQUIRED FOR FUEL LOADING	09/02/83
7. LOAD FUEL	09/30/83
STEP II CRITICALITY AND LOW POWER TESTING	
1. PROJECT REQUEST FOR STAFF APPROVAL FOR INITIAL CRITICALITY AND LOW POWER TESTING	09/30/83
2. STAFF APPROVAL FOR INITIAL CRITICALITY AND LOW POWER TESTING	10/30/83
3. COMPLETION OF MODIFICATIONS REQUIRED FOR LOW POWER TESTING	11/15/83
4. INITIAL CRITICALITY AND LOW POWER TESTING	11/30/83
STEP III ISSUANCE OF A FULL POWER LICENSE	
1. COMPLETION OF IDVP	08/01/83
2. PROJECT REQUEST FOR ISSUANCE OF FULL POWER LICENSE	10/30/83
3. COMMISSION RULING ON ISSUANCE OF FULL POWER LICENSE	11/30/83
4. COMPLETION OF MODIFICATIONS FOR FULL POWER OPERATION	12/15/83
5. POWER ASCENSION	12/31/83
6. COMMERCIAL OPERATION	03/30/84

(1) THE IDVP AS-BUILT SUPPLEMENT IS SCHEDULED FOR
AUGUST 1, 1983.

(2) RESTORATION BY COMMISSION OF LOW POWER LICENSE WITH
AUTHORITY TO LOAD FUEL AND CONDUCT LOW POWER TESTING.
NRC STAFF TO APPROVE START OF LOW POWER TESTING
(STEP II) ACTIVITIES.

SECRET

NOV 1954

CONFIDENTIAL

ADMIN. DIV.

NOV 1954

CONFIDENTIAL

NOV 1954

CONFIDENTIAL

NOV 1954

CONFIDENTIAL

NOV 1954

CONFIDENTIAL

NOV 1954

CONFIDENTIAL

NOV 1954

CONFIDENTIAL

NOV 1954

CONFIDENTIAL

NOV 1954

CONFIDENTIAL

NOV 1954

CONFIDENTIAL

NOV 1954

CONFIDENTIAL

NOV 1954

CONFIDENTIAL

NOV 1954

CONFIDENTIAL

NOV 1954

CONFIDENTIAL

NOV 1954

CONFIDENTIAL

NOV 1954

CONFIDENTIAL

NOV 1954

CONFIDENTIAL

NOV 1954

CONFIDENTIAL

NOV 1954

CONFIDENTIAL

NOV 1954

CONFIDENTIAL

NOV 1954

CONFIDENTIAL

NOV 1954

CONFIDENTIAL