

A 08/28/78

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)
DISTRIBUTION FOR INCOMING MATERIAL

50-275/328

REC: STOLZ J F
NRC

ORG: CRANE P A
PACIFIC GAS & ELEC

DOC DATE: 08/23/78
DATE RCVD: 08/28/78

DOCTYPE: LETTER NOTARIZED: NO
SUBJECT:

COPIES RECEIVED
LTR 3 ENCL 40

FORWARDING REQUEST FOR EXTENSION OF COMPLETION DATE OF CONSTRUCTION PERMIT NO
CPPR-39 TO APRIL 30, 1979 AND CPPR-69 TO OCT 31, 1979...NOTARIZED 08/22/78.

PLANT NAME: DIABLO CANYON - UNIT 1
DIABLO CANYON - UNIT 2

REVIEWER INITIAL: XJM
DISTRIBUTER INITIAL: RTW

***** DISTRIBUTION OF THIS MATERIAL IS AS FOLLOWS *****

NOTES:
J HANCHETT W/1 CY ALL MATERIAL
F HEBDON W/1 CY ALL SAFETY MATERIAL

(DISTRIBUTION CODE B006)

FOR ACTION:	BR CHIEF LWR#1 BC**W/ENCL LIC ASST LWR#1 LA**W/ENCL	PROJ MGR ALLISON**W/ENCL
FOR INFO:	MOORE**LTR ONLY(1)	EPB#1 BC**LTR ONLY(1)
FOR INFO:	J JACKSON**LTR ONLY(1)	SLATER**LTR ONLY(1)
INTERNAL:	REG FILE**W/ENCL I & E**W/2 ENCL T ABELL**W/ENCL	NRC PDR**W/ENCL J MILLER**W/ENCL
EXTERNAL:	LPDR'S SAN LUIS OBISPO, CA**W/ENCL ACRS CAT A**W/16 ENCL	

DISTRIBUTION: LTR 30 ENCL 26
SIZE: 1P+1P

CONTROL NBR: 782360143

Ap 4/60

***** THE END *****



PACIFIC GAS AND ELECTRIC COMPANY

PG&E + 77 BEALE STREET, 31ST FLOOR • SAN FRANCISCO, CALIFORNIA 94106 • (415) 781-4211

JOHN C. MORRISSEY
VICE PRESIDENT AND GENERAL COUNSEL

MALCOLM H. FURBUSH
ASSOCIATE GENERAL COUNSEL

CHARLES T. VAN DEUSEN
PHILIP A. CRANE, JR.
HENRY J. LAPLANTE
RICHARD A. CLARKE
JOHN S. GISSON

ARTHUR L. HILLMAN, JR.
ROBERT OHLBACH
CHARLES W. THISELL
ASSISTANT GENERAL COUNSEL

August 23, 1978

GILBERT L. HARRICK
GLENN WEST, JR.
DAN GRAYSON LUBBECK
JACK F. FALLIN, JR.

EDWARD J. MCGANNEY
DANIEL E. GIBSON
JOSEPH I. KELLY
HOWARD V. ODLUM

SENIOR COUNSEL

JOSHUA BAR-LEV
ROBERT L. BORDON
LEON S. CASIDY
BERNARD J. DELLASANTA
WILLIAM H. EDWARDS
JOSEPH S. ENGLERT, JR.
JOHN N. FEYE
PATRICK G. GOLDEN
PETER W. HANSCHE
JUAN M. JAYO
F. RONALD LAUPHEIMER
NORRIS E. LIPPSON
JAMES C. LOSROON
ROBERT S. MCELLENHAN
RICHARD H. MOSE
ROGER J. PETERS
ROBERT R. RICKETT
SHIRLEY A. SANDERSON
JACK W. SHUCK
SHIRLEY A. WOOD

J. PETER BAUMBARTNER
STEVEN P. BURKE
PAMELA CHAPPELLE
BRIAN S. DENTON
GARY P. ENGINAS
DONALD ERICSSON
DAVID C. GILBERT
ANNETTE GREEN
ROBERT L. HARRIS
KERNIT R. KURITZ
THEODORE L. LINDBERG, JR.
RICHARD F. LOCKE
HARRY W. LONG, JR.
RICHARD L. MEISS
DOUGLAS A. OSLEBY
J. MICHAEL REIDENBACH
IVOR E. SAMSON
SUE ANN LEVIN SCHIFF
DAVID J. WILLIAMSON
BRUCE R. WORTHINGTON

ATTORNEYS

Mr. John F. Stolz, Chief
Light Water Reactors Branch No. 2
Division of Project Management
Office of Nuclear Reactor Regulation
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555

Re: Dockets 50-275-OL
50-323-OL

Dear Mr. Stolz:

Enclosed are three signed and forty conformed copies of a request dated August 22, 1978 covering extension of the completion dates shown in construction permits Nos. CPPR-39 and CPPR-69. This filing provides additional information to supplement our prior request for an extension dated August 11, 1978.

Kindly acknowledge receipt of the above material on the enclosed copy of this letter and return it to me in the enclosed addressed envelope.

Very truly yours,

Philip A. Crane, J

Enclosures

REGULATORY DOCKET FILE COPY

782360143

Boob
SE
3/40*



UNITED STATES OF AMERICA
NUCLEAR REGULATORY COMMISSION

In the Matter of)

PACIFIC GAS AND ELECTRIC COMPANY)

Units 1 and 2)

Diablo Canyon Site)

Docket No. 50-275-OL

Docket No. 50-323-OL

Pursuant to 10 CFR 50.55(b) Pacific Gas and Electric Company hereby requests the Commission to extend the completion date of Construction Permit No. CPPR-39 to April 30, 1979, and the completion date of Construction Permit No. CPPR-69 to October 31, 1979.

The additional time for the completion date of Permit No. CPPR-39 is needed to complete scheduled modifications and conclude the licensing process. The additional time for the completion date of Permit No. CPPR-69 is needed to complete scheduled modifications by personnel who are giving priority to completing the construction under Permit No. CPPR-39.

Subscribed in San Francisco, California, this 22nd day of August, 1978.

Respectfully submitted,

PACIFIC GAS AND ELECTRIC COMPANY

By *Barton W. Shackelford*

Barton W. Shackelford
Executive Vice President

JOHN C. MORRISSEY
MALCOLM H. FURBUSH
PHILIP A. CRANE, JR.
Attorneys for Pacific
Gas and Electric Company

By *Malcolm H. Furbush*
Malcolm H. Furbush

Subscribed and sworn to before me
this 22nd day of August, 1978

Theodora Cooke
Theodora Cooke, Notary Public in
and for the City and County of
San Francisco, State of California

My Commission expires January 28, 1981

