



Commonwealth Edison
One First National Plaza, Chicago, Illinois
Address Reply to: Post Office Box 767
Chicago, Illinois 60693

CENTRAL
FILE

August 21, 1978

Mr. James G. Keppler, Director
Directorate of Inspection and
Enforcement - Region III
U.S. Nuclear Regulatory Commission
799 Roosevelt Road
Glen Ellyn, Illinois 60137

Subject: Dresden Station Units 2 & 3
Quad-Cities Station Units 1 & 2
Cable Spreading Room Fire Protection
NRC Docket Nos. 50-237/249 and
50-254/265

Reference (a): C. Reed letter to J. G. Keppler
dated April 12, 1978

Dear Mr. Keppler:

Reference (a) transmitted schedules for the installation of fire suppression systems in the Dresden and Quad-Cities Stations' cable spreading rooms. The schedules stated a completion date of August 1978 for the automatic water spray system at Quad-Cities and September 1978 for the Halon 1301/CO₂ system at Dresden. These schedules were dependent on vendor stated equipment delivery dates.

The previously scheduled completion dates have been revised to November 1978 for Quad-Cities and December 1978 for Dresden. At Quad-Cities the fireproofing of the structural steel is complete, the HVAC modifications are scheduled to be completed in August and the mechanical portion of the suppression system is installed. Electrical equipment delivery is now scheduled for September 1978. Two months have been scheduled to complete the electrical hook-up and testing the system. At Dresden, fireproofing of the structural steel is complete, and the mechanical portion of Halon 1301/CO₂ system is scheduled to be completed in September 1978. Electrical equipment and HVAC equipment deliveries are scheduled for October 1978. Again, two months have been scheduled to complete the electrical hook-up and testing the system. The HVAC work will be completed in parallel with the electrical work.

AUG 23 1978

TJuc hpp4
ccp

Mr. James G. Keppler:

- 2 -

August 21, 1978

Please address any additional questions concerning this matter to this office.

Very truly yours,



Cordell Reed
Assistant Vice-President