



Commonwealth Edison  
One First National Plaza, Chicago, Illinois  
Address Reply Post Office Box 767  
Chicago, Illinois 60690

*Central Files*

April 12, 1978

Mr. James G. Keppler, Director  
Directorate of Inspection and  
Enforcement - Region III  
U.S. Nuclear Regulatory Commission  
799 Roosevelt Road  
Glen Ellyn, Illinois 60137

Subject: Dresden Station Units 2 and 3  
Quad-Cities Station Units 1 and 2  
Cable Spreading Room Fire Protection  
NRC Docket Nos. 50-237/249 and  
50-254/265

Reference (a): R. L. Bolger letter to J. G. Keppler  
dated November 3, 1976

Dear Mr. Keppler:

Reference (a) transmitted tentative schedules for the installation of fire suppression systems in the Dresden and Quad-Cities Stations cable spreading rooms. These schedules indicated an estimated completion date of April 1978.

We have now completed engineering for these systems, ordered equipment and obtained contractors for installation. Work is progressing for system installation at both sites. Revised completion dates have been determined incorporating contractors' schedules and current equipment delivery dates. The scheduled completion date for the Halon 1301/CO<sub>2</sub> system at Dresden Station is September 1978. The scheduled completion date for the Automatic Water Spray System at Quad-Cities is August 1978. These scheduled completion dates are dependent on current vendor stated equipment delivery dates.

Please address any additional questions concerning this matter to this office.

Very truly yours,

*C. Reed*

APR 14 1978

Cordell Reed  
Assistant Vice-President