



Commonwealth Edison
One First National Plaza, Chicago, Illinois
Address Reply to: Post Office Box 767
Chicago, Illinois 60690

March 22, 1978

REGULATORY ROCKET FILE COPY



Mr. D. L. Ziemann, Chief
Operating Reactors - Branch 2
Division of Operating Reactors
U.S. Nuclear Regulatory Commission
Washington, DC 20555

Subject: Dresden Station Unit 2
Atmospheric Containment Air Dilution/
Containment Atmosphere Monitor System
(ACAD/CAM)
NRC Docket No. 50-237

Reference (a): M. S. Turbak letter to D. K. Davis
dated November 7, 1977

Dear Mr. Ziemann:

Reference (a) stated the Atmospheric Containment Air Dilution/Containment Atmosphere Monitor System (ACAD/CAM) for Dresden Unit 2 would be completed by June 1978. This transmittal is to inform you of the system status and give a revised project completion date.

Material delivery problems which have been experienced are primarily responsible for schedule slippage. At this time all equipment is on-site except for the containment isolation valves. All work is expected to be completed by June 1978 except for containment penetration tie-ins.

The current schedule is to have the system completed and ready for preoperational testing subsequent to the first one week planned or forced outage after June 1978. Final containment penetration tie-in work is expected to require one week for completion.

One (1) signed original and thirty-nine (39) copies of this letter are provided for your use.

Very truly yours,

M. S. Turbak

M. S. Turbak

Nuclear Licensing Administrator
Boiling Water Reactors

780930002

4001
5/10