



**Commonwealth Edison**  
One First National Plaza, Chicago, Illinois  
Address Reply to: Post Office Box 767  
Chicago, Illinois 60690

October 14, 1982

Mr. Darrell G. Eisenhut, Director  
Division of Licensing  
U.S. Nuclear Regulatory Commission  
Washington, DC 20555

Subject: Dresden Station Units 2 and 3  
Quad Cities Station Units 1 and 2  
Supplemental Response to Generic  
Letter No. 82-05 Concerning Various  
NUREG 0737 Item Implementation Status  
NRC Docket Nos. 50-237/249 and  
50-254/265

- References (a): E. D. Swartz letter to D. G. Eisenhut  
dated November 20, 1981.
- (b): E. D. Swartz letter to D. G. Eisenhut  
dated April 15, 1982.
- (c): E. D. Swartz letter to D. G. Eisenhut  
dated June 11, 1982.
- (d): E. D. Swartz letter to D. G. Eisenhut  
dated August 5, 1982.

Dear Mr. Eisenhut:

The Attachment to this letter is provided to supplement our previous responses to Generic Letter No. 82-05 concerning the implementation status of various NUREG 0737 items for our Dresden and Quad Cities Stations. The enclosed information was requested by and discussed with Mr. Paul W. O'Connor on October 6, 1982.

To the best of my knowledge and belief, the statements contained in the Attachment are true and correct. In some respects these statements are not based upon my personal knowledge but upon information furnished by other Commonwealth Edison employees. Such information has been reviewed in accordance with Company practice and I believe it to be reliable.


Please address any questions that you or your staff may have concerning this matter to this office.

8210190445 821014  
PDR ADOCK 05000237  
P PDR

A 046

One (1) signed original and fifty-nine (59) copies of this letter with Attachment are provided for your use.

Very truly yours,



E. Douglas Swartz  
Nuclear Licensing Administrator

bg

Attachment

cc: J. G. Keppler - Region III  
Region III Inspector - Dresden  
Region III Inspector - Quad Cities  
Paul W. O'Connor - ORB # 5  
Roby B. Bevan - ORB # 2

5254N

ATTACHMENT

COMMONWEALTH EDISON COMPANY

Dresden Station Units 2 and 3

Quad Cities Station Units 1 and 2

Supplemental response to Generic Letter No. 82-05 concerning  
the implementation status of various NUREG-0737 items.

5254N

II.B.3 Post Accident Sampling

Dresden Response:

Reference (c) indicated that our target date for correction of our Dresden Unit 3 difficulties was July, 1982. This commitment was met.

II.F.1.2. Sampling and Analysis of Plant Effluents  
Dresden and Quad Cities Response:

References (a), (b), and (c) discuss the purchase of accident range iodine and particulate monitoring equipment manufactured by Victoreen in order to meet the NUREG 0737 requirement of five (5) rem exposure limit to personnel during the accident period. We indicated our expectations for completion of this item by January 1, 1983 based upon an August 1982 delivery date of the Victoreen equipment. Due to delays in the vendor delivery of this equipment, the January 1, 1983 completion date can no longer be supported. Current vendor schedules now call for equipment delivery by the end of November. Mechanical and electrical drawings are currently being prepared. Contingent upon vendor delivery promises and barring other unforeseen difficulties concerning installation, we expect that the Victoreen equipment will be operational by July 1, 1983. In the interim, the compensatory measures discussed in References (b) and (c) will remain in effect. Based upon the above, we hereby request Commission approval to delay the implementation due date to accommodate our current schedule requirements for our Dresden and Quad Cities Stations.

II.F.1.3 Containment High-Range Radiation Monitor

Dresden Response:

Reference (b) commitments concerning the completion of installation, procedures and calibration of the monitors for Units 2 and 3 have been met.

II.F.1.5 Containment Water Level Monitor

Dresden Response:

Reference (b) commitments concerning the correction of monitor calibration problems have been met.

II.F.1.6 Containment Hydrogen Monitor

Dresden and Quad Cities Response:

Reference (d) documented our current difficulties concerning this item and requested Commission approval to delay this item until January 1, 1984. Discussions with Mr. Joseph D. Hegner on August 17, 1982 indicated Staff acceptance of our request contingent upon our revision of our January 1, 1984 completion date to December 31, 1983. This change is hereby documented.

5254N