



**Commonwealth Edison**  
One First National Plaza, Chicago, Illinois  
Address Reply to: Post Office Box 767  
Chicago, Illinois 60690 - 0767

January 30, 1987

Mr. Harold R. Denton  
U.S. Nuclear Regulatory Commission  
Office of Nuclear Reactor Regulation  
Washington, DC. 20555

Subject: Dresden Station Units 2 and 3  
Schedule for Completion of  
Appendix R Modifications  
NRC Docket No. 50-237 and 50-249

Reference: Letter from J.R. Wojnarowski to  
and H.R. Denton, dated August 18, 1986 and Attachment

Dear Mr. Denton:

The purpose of this letter is to document recent conversations with your staff pertaining to the status of Appendix R modifications at our Dresden Station Units 2 and 3.


Due to unexpected difficulties involving field interferences during the installation of cable tray fire wrap, we will be unable to complete the cable tray fire wrap work in the Turbine Building corridor by the Dresden Unit 2 return to service date (currently scheduled for March 18, 1987) as specified in the above referenced letter. We now expect the cable tray fire wrap to be completed by August 1, 1987. All other Appendix R related modifications remain on schedule for completion in accordance with the schedule provided in our August 18, 1986 letter.

We will continue to keep you informed if there are any other changes in schedule.

Please direct any questions you may have regarding this letter to this office.

Yours very truly,

I. M. Johnson  
Nuclear Licensing Administrator



/klj  
cc: J. Stang-NRR  
Resident Inspector-Dresden

2668K

A006  
1/0