

CATEGORY 1

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR:9903110413 DOC.DATE: 99/03/02 NOTARIZED: NO DOCKET #
FACIL:50-389 St. Lucie Plant, Unit 2, Florida Power & Light Co. 05000389
AUTH.NAME AUTHOR AFFILIATION
KLEIN,R.M. Florida Power & Light Co.
STALL,J.A. Florida Power & Light Co.
RECIPIENT NAME RECIPIENT AFFILIATION

SUBJECT: "St Lucie Unit 2,Cycle 11 Reactor Startup Physics Testing Rept." With 990304 ltr.

DISTRIBUTION CODE: IE26D COPIES RECEIVED:LTR 1 ENCL 1 SIZE: 21
TITLE: Startup Report/Refueling Report (per Tech Specs)

NOTES:

	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL
	PD2-3 PD	1 1	GLEAVES,W	1 1
INTERNAL:	ACRS	1 1	FILE CENTER	1 1
	NRR/DSSA/SRXB/B	1 1	RGN2 FILE 01	1 1
EXTERNAL:	NOAC	1 1	NRC PDR	1 1

NOTE TO ALL "RIDS" RECIPIENTS:
PLEASE HELP US TO REDUCE WASTE. TO HAVE YOUR NAME OR ORGANIZATION REMOVED FROM DISTRIBUTION LISTS OR REDUCE THE NUMBER OF COPIES RECEIVED BY YOU OR YOUR ORGANIZATION, CONTACT THE DOCUMENT CONTROL DESK (DCD) ON EXTENSION 415-2083

TOTAL NUMBER OF COPIES REQUIRED: LTTR 8 ENCL 8

C
A
T
E
G
O
R
Y

1

D
O
C
U
M
E
N
T



Florida Power & Light Company, 6351 S. Ocean Drive, Jensen Beach, FL 34957

March 4, 1999

L-99-059
10 CFR-50.36

U. S. Nuclear Regulatory Commission
ATTN: Document Control Desk
Washington, DC 20555

Re: St. Lucie Unit 2
Docket 50-389
Cycle 11 Startup Physics Testing Report

Pursuant to St. Lucie Unit 2 Technical Specification 6.9.1.1, the enclosed summary report of plant startup and power escalation testing for Cycle 11 is hereby submitted.

Should you have any questions, please contact us.

Very truly yours,

A handwritten signature in cursive script, appearing to read "J. A. Stall".

J. A. Stall
Vice President
St. Lucie Plant

JAS/RLD

Enclosure: St. Lucie Unit 2, Cycle 11 Reactor Startup Physics Testing Report; March 2, 1999

cc: Regional Administrator, Region II, USNRC
Senior Resident Inspector, USNRC, St. Lucie Plant

9903110413 990302
PDR ADOCK 05000389
P PDR


11
11
1126


ST. LUCIE UNIT 2 CYCLE 11





STARTUP TEST REPORT

**ST. LUCIE UNIT 2, CYCLE 11
REACTOR STARTUP PHYSICS
TESTING REPORT**

Author  Date 2/26/99
Ray M. Klein
Reactor Engineering, St. Lucie Plant

Reviewed  Date 3/1/99
Walter D. Mead Jr.
Reactor Engineering, St. Lucie Plant

Reviewed  Date 3/2/99
Carl G. O'Farrill
Supervisor of PSL Fuel Engineering

Approved  Date 3/2/99
C. Ashton Pell
Reactor Engineering Supervisor, St. Lucie Plant

St. Lucie Unit 2, Cycle 11
Startup Physics Testing Report
Table of Contents

<u>Section</u>	<u>Title</u>	<u>Page</u>
I	Introduction	4
II	Cycle 11 Fuel Design	5
III	CEA Drop Time Testing	7
IV	Approach to Criticality	8
V	Zero Power Physics Testing	9
VI	Power Ascension Program	10
VII	Summary	11
VIII	References	12

List of Figures


<u>Figure</u>	<u>Title</u>	<u>Page</u>
1	Cycle 11 Core Loading Pattern	13
2	Inverse Count Ratio Plot- Channel B	14
3	Inverse Count Ratio Plot- Channel D	14
4	Power Distribution - 25% Power	15
5	Power Distribution - 50% Power	16
6	Power Distribution - 98% Power	17

St. Lucie Unit 2, Cycle 11
Startup Physics Testing Report

Table of Contents (cont)

List of Tables

<u>Table</u>	<u>Title</u>	<u>Page</u>
1	Approach to Criticality	18
2	CEA Group Worth Summary	19



St. Lucie Unit 2, Cycle 11 Startup Physics Testing Report

I. Introduction

The purpose of this report is to provide a description of the fuel design and core load, and to summarize the startup testing performed at St. Lucie Unit 2 following the Cycle 11 refueling. The Startup testing verifies key core and plant parameters are as predicted. The major parts of this testing program include:

- 1) Initial criticality following refueling,
- 2) Zero power physics testing, and
- 3) Power ascension testing.

This Cycle 11 Startup Report is being submitted in accordance with Technical Specification 6.9.1.1 because:

- A. Fuel design changes were made, introducing the "Value Added" pellet, the Guardian Grid and consequently eliminating long lower end-caps

The test data satisfied all acceptance criteria and demonstrated general conformance to predicted performance.

St. Lucie Unit 2, Cycle 11 Startup Physics Testing Report

II. Cycle 11 Fuel Design

The Cycle 11 reload consists entirely of fuel manufactured by Asea Brown Boveri – Combustion Engineering (ABB-CE). The 217 assemblies of the Cycle 11 core are comprised of fuel from four batches. Of these, 64 are fresh batch N assemblies, 64 are once-burned batch M assemblies, 84 are twice-burned batch L assemblies and 5 are thrice-burned batch K assemblies.

The Region N assemblies consist of non-gadolinia fuel rods (4.1 to 4.45 w/o U_{235} enriched) and Gadolinia (UO_2 - $GD_2 O_3$) bearing fuel rods (Gadolinia burnable absorber fuel rods, 4 or 8 w/o gadolinia homogeneously dispersed in a 2.2 to 2.55 w/o U_{235} enriched carrier).

The mechanical design of the Region N fuel assemblies differs from Regions M, L and K in the following ways:

- 1) The bottom grid is the laser welded "Guardian" grid. The Guardian grid incorporates debris stopping features. The other fuel batches employ TIG welded lower grids.
- 2) The fuel rod lower endcaps were changed from the long lower endcap design to a shorter design which works with the new Guardian grid. This effectively shifted the active fuel 1.14 inches down relative to the other fuel assembly regions.
- 3) The upper pellet stack spacer disc which separates the top fuel pellet from the upper plenum spring was deleted.
- 4) The Plenum spring design was modified to accommodate the longer plenum size.
- 5) The fuel rod pellet diameter was increased by 0.0005 inches, pellet dish volume decreased by 69%, and the pellet theoretical density was increased from 95.25% to 95.4%.
- 6) The top spacer grid incorporates backup arches in all interior cells as opposed to only the peripheral cells of previous fuel assembly designs.
- 7) The upper end fitting flow and hold-down plates were slightly thickened. The spring force was increased for the fuel assembly upper end fitting springs

PC/M 98016 addressed the mechanical, thermal hydraulic and neutronic impact of the region N fuel design changes. Evaluations performed by FPL and ABB-CE found the operational impact of the fuel design changes to be acceptable. There was no safety impact due to the fuel design changes. Subsequent Low Power Physics, Power Ascension and Shape Annealing Factor (SAF) testing substantiated the conclusions of the evaluations.

St. Lucie Unit 2, Cycle 11
Startup Physics Testing Report

II. Cycle 11 Fuel Design (continued)

No fuel handling issues were noted due to the Region N fuel assembly upper end fitting changes mentioned above. The impact of the upper end fitting changes had been evaluated by FPL prior to the fuel receipt. This was accomplished by field testing an available Region N design upper end fitting with a PSL 2 new fuel grapple.

The entire Cycle 11 core consists of debris resistant fuel (long lower end-cap or Guardian grid). The Cycle 11 loading pattern is similar to Cycle 10. Cycle 11 employs a low-leakage fuel management scheme and is 90 degrees rotationally symmetric.

The Cycle 11 core map is represented in Figure 1. The assembly serial numbers and control element assembly (CEA) serial numbers are given for each core location.

St. Lucie Unit 2, Cycle 11 Startup Physics Testing Report

III. CEA Drop Time Testing

Following the core reload and prior to the approach to criticality, CEA drop time testing was performed. The objective of this test is to measure the time of insertion from the fully withdrawn position (upper electrical limit) to the 90% inserted position under hot, full flow conditions. The average CEA drop time was found to be 2.29 seconds with maximum and minimum times of 2.92 seconds and 0.90 seconds, respectively. All drop times were within the 3.1 second maximum requirement of Technical Specification 3.1.3.4. In addition the CEA drop time distribution requirements for scram shape (average drop time ≤ 2.77 seconds and maximum drop time ≤ 3.07 seconds) specified in the reload PC/M 98016 (Reference 6) were satisfied.



**St. Lucie Unit 2, Cycle 11
Startup Physics Testing Report**

IV. Approach to Criticality

The approach to criticality involved diluting from a sub-critical boron concentration of 1660 ppm to a predicted critical boron concentration of 1441 ppm. Inverse Count Rate ratio (ICRR) plots were maintained during the dilution process using wide range channels B and D. Refer to Figures 2 and 3 for ICRR information. Table 1 summarizes the dilution rates and times, as well as beginning and ending boron concentrations.

Initial criticality for St. Lucie Unit 2, Cycle 11, was achieved on December 12, 1998 at 06:29 with CEA group 5 at 60 inches withdrawn and all other CEAs at the all-rods-out (ARO) position. The actual critical concentration was observed to be 1473 ppm.

St. Lucie Unit 2, Cycle 11 Startup Physics Testing Report

V. Zero Power Physics Testing

To ensure that the operating characteristics of the Cycle 11 core were consistent with the design predictions, the following tests were performed:

- 1) Reactivity Computer Checkout;
- 2) All Rods Out Critical Boron Concentration;
- 3) Isothermal Temperature Coefficient Measurement; and
- 4) CEA Group Rod Worth Measurements.

Proper operation of the reactivity computer is ensured by performing the "Reactivity Computer Checkout". This part of the testing determines the appropriate testing range and checks that reactivity changes are being correctly calculated by the reactivity computer's internal algorithms. The testing range is selected such that the signal to noise ratio is maximized and that testing is performed below the point of adding nuclear heat. The reactivity calculation is checked by performing a positive and negative reactor period test through respective introduction of a known amount of positive and negative reactivity. The results of the reactivity computer checkout were compared to the appropriate predictions supplied in the reload PC/M 98016 (Reference 6). Satisfactory agreement was obtained.


The measurement of the all-rods-out (ARO) critical boron concentration was performed. The measured value was 1524.9 ppm which compared favorably with the design value of 1491 ppm (Reference 2). This was within the acceptance limits of ± 100 PPM.

The measurement of the isothermal temperature coefficient was performed and the resulting moderator temperature coefficient (MTC) was derived. The MTC was determined to be -1.630 pcm/ $^{\circ}$ F which fell well within the acceptance criteria of ± 2.0 pcm/ $^{\circ}$ F of the design MTC of -1.938 pcm/ $^{\circ}$ F (corrected). This satisfies Unit 2 Technical Specification 3.1.1.4 which states that the MTC shall be less positive than 5.0 pcm/ $^{\circ}$ F when reactor power is less than or equal to 70% rated thermal power.

Rod worth measurements were performed using the rod swap methodology. This method involves exchanging a reference group, which is measured by the boration dilution technique, with each of the remaining test groups. A comparison of the measured and design CEA reactivity worths is provided in Table 2. The following acceptance criteria apply to the measurements made:

- 1) The measured value of each test group, or supergroup measured, is within $\pm 15\%$ or ± 100 pcm of its corresponding design CEA worths, whichever is greater and,
- 2) The measure worth of the reference group and the total worth for all the CEA groups measured is within $\pm 10\%$ of the total design worth.

All acceptance criteria were met.



St. Lucie Unit 2, Cycle 11 Startup Physics Testing Report

VI. Power Ascension Program

During power ascension, the fixed incore detector system is utilized to verify that the core is loaded properly and there are no abnormalities occurring in various core parameters (core peaking factors, linear heat rate, and tilt) for power plateaus at 25%, 50%, and greater than 98% rated thermal power.

A summary of the flux maps at the 25%, 50% and 98% power levels is provided in figures 4, 5 & 6. These flux maps are used for comparing the measured power distribution with the predicted power distribution. For the purposes of the power ascension, the acceptance criteria requires the RMS value of the power deviation be less than or equal to 5%. In addition, for the 25% and 98% plateaus, the individual assembly powers should be within 10% of the predicted power (both) and the relative power density (RPD) should be within 0.1 RPD units of predicted for the 25% power case. These criteria were satisfied.

A Shape Annealing Factor (reference 5) test was performed in conjunction with the power ascension (reference 3). This test was necessitated by the replacement of the Reactor Protection System Channel "D" the Linear Power Range Detector and the change in the active fuel stack height introduced with the Region N fuel. The measured Shape Annealing Factors were installed in the Linear Power Range Detector instrument circuits as required by the reload PC/M 98016 (Reference 6).

Additionally, calorimetric, nuclear, and delta T power calibrations were performed at each power plateau prior to advancing reactor power to the next higher level specified by procedure.

**St. Lucie Unit 2, Cycle 11
Startup Physics Testing Report**


VII. Summary

Compliance with the applicable Unit 2 Technical Specifications was satisfactory and all acceptance criteria were met.

**St. Lucie Unit 2, Cycle 11
Startup Physics Testing Report**

VIII. References

- 1) *"Initial Criticality,"* Pre-Operational Procedure 2-3200088
- 2) *"Reload Startup Physics Testing,"* Pre-Operational Procedure 3200091
- 3) *"Reactor Engineering Power Ascension Program,"* Pre-Operational Procedure 3200092
- 4) St. Lucie Unit 2 Technical Specifications.
- 5) *"Shape Annealing Factor Test,"* Pre-Operational Test Procedure 3200093
- 6) St. Lucie Unit 2 Cycle 11 Reload PC/M #98016



St. Lucie Unit 2, Cycle 11 Startup Physics Testing Report

FIGURE 2. WIDE RANGE CHANNEL B BORON DILUTION





FIGURE 3. WIDE RANGE CHANNEL D BORON DILUTION






St. Lucie Unit 2, Cycle 11 Startup Physics Testing Report

Figure 6

POWER DISTRIBUTION COMPARISON WITH DESIGN - 98% POWER



St. Lucie Unit 2, Cycle 11
Startup Physics Testing Report

Table 1
Approach to Criticality

Dilution Rate	Initial Boron Concentration	Final Boron Concentration	Dilution Time (minutes)
132 gpm	1660	1591	21
88 gpm	1591	1491	70
44 gpm	1491	1473	75

St. Lucie Unit 2, Cycle 11
Startup Physics Testing Report

Table 2
CEA Group Worth Summary

CEA Group	Measured Worth (pcm)	Design * Worth (pcm)	Percent Difference
Reference Group B	2140.69	2070.00	-3.30
A	1427.65	1417	-0.75
1&2	1724.48	1691	-1.94
3,4&5	1762	1712	-2.84
Total	7054.84	6890	-2.34

*Reference 2

Percent difference = (Design-Measured)/(Measured) *100

