

TEST RESULTS REPORT


PROCEDURE NO. 91PE-1SI08
PROCEDURE TITLE SAFETY INJECTION FULL FLOW VERIFICATION TEST
REVISION AT THE COMMENCEMENT OF TESTING 1 DATE 05/29/84
REVISION AT COMPLETION OF TESTING 1 DATE 07/20/84
LATEST TEST CHANGE NOTICE NO. 9 DATE 09/12/84
DATES OF TEST PERFORMANCE 05/31/84 through 07/20/84

Review and
Approval of Test Results

PREPARED BY: *Christopher M. Crane* DATE 9-19-84
TECHNICAL REVIEW: *Hal Johnson* DATE 9-19-84
GROUP SUPERVISOR REVIEW: *Harold W. Wrenman* DATE 9/19/84
TEST WORKING GROUP MEETING NUMBER: *PB 901/84 (96-84)* DATE 9/25/84
PLANT REVIEW BOARD MEETING NUMBER: *N/A* DATE _____
QUALITY ASSURANCE REVIEW: *N/A* DATE _____
(Required for Test Results Reports not reviewed by TWG)
STARTUP MANAGER APPROVAL: *J. E. Kelly* DATE 9-27-84

DN-0136m

8410110122 841005
PDR ADDCK 05000528
PDR



ORIGINAL COPY

PALO VERDE NUCLEAR GENERATING STATION MANUAL	PROCEDURE NO. 91PE-1SI08	
SI FULL FLOW VERIFICATION TEST	REVISION 1	Page 184 of 380

8.15.53 All steps in this section (8.15.1 through 8.15.52) have been completed or are documented as exceptions per Startup Administrative Procedure 90AC-OZZ02.

JRM Callaway 6-1-84
 Signature Date

8.16 Safety Injection Combined Pump Operation Train A

JRM 6-6-84
 8.16.1

VERIFY HPSI Train A safety injection piping is filled and vented.

- *****
- * CAUTION *
- * 1. ENSURE PROPER OIL LEVEL IN THE HPSI PUMP. *
- * 2. PUMP CASING AND SUCTION LINES MUST BE COMPLETELY FILLED PRIOR TO STARTING. *
- * 3. IMMEDIATELY STOP AN OPERATING PUMP IF ANY ABNORMAL NOISE OR EXCESSIVE VIBRATION IS DETECTED. *
- * 4. DO NOT OPERATE THE PUMP WITH BOTH ITS MINIMUM FLOW RECIRCULATION VALVE AND DISCHARGE VALVE CLOSED. *
- * 5. BEFORE STARTING HPSI PUMP, VERIFY THAT THE SUCTION PRESSURE IS EQUAL TO OR GREATER THAN 10 PSIG. *
- * 6. DO NOT OPERATE THE PUMP LONGER THAN 1 HOUR WITH ONLY MINIMUM FLOW. *
- *****

PALO VERDE NUCLEAR GENERATING STATION MANUAL	PROCEDURE NO. 91PE-1SI08	
SI FULL FLOW VERIFICATION TEST	REVISION 1	Page 185 of 380

 * CAUTION *
 * *
 * LIMIT THE NUMBER OF PUMP RESTARTS TO THE FOLLOWING WHEN *
 * OPERATING THE PUMP: *
 * *
 * 1. MOTOR COLD - 2 CONSECUTIVE STARTS. *
 * *
 * 2. MOTOR AT OPERATING TEMPERATURE - 1 CONSECUTIVE *
 * START. *
 * *
 * 3. TIME BETWEEN ADDED STARTS: *
 * *
 * A. MOTOR RUNNING - 15 MINUTES APART. *
 * *
 * B. MOTOR NOT RUNNING - 45 MINUTES APART. *
 * *

QEM 6-6-84
8.16.2

VERIFY that there is a minimum of 10 PSIG on SIA-P02 suction pressure gauge at SIA-V009.

Suction Pressure 42 psig.

QEM 6-6-84
8.16.3


START SIA-P02 by POSITIONING SIA-HS-1 to the START position and RELEASE.

8.16.4 VERIFY SIA-P02 is running by observing the following:

QEM 6-6-84
QEM 6-6-84
QEM 6-6-84
QEM 6-6-84
QEM 6-6-84
QEM 6-6-84
QEM 6-6-84

- (1) SIA-P02 running by local observation.
- (2) RED indicating light at SIA-HS-1 is ON.
- (3) GREEN indicating light at SIA-HS-1 is OFF.
- (4) WHITE indicating light at SIA-HS-1 is OFF.
- (5) RECORD current indicated at SIA-HS-1 ammeter 80 AMPS.
- (6) Motor Current PBA-S03E ammeter
 ØA 60.5 AMPS, ØB 62 AMPS, ØC 61 AMPS
- (7) SIA-P02 recirculation flow is 85 gpm minimum.

SIN-FI-300 170 GPM Serial No 13110



FEDERAL BUREAU OF INVESTIGATION

PALO VERDE NUCLEAR GENERATING STATION MANUAL

PROCEDURE NO. 91PE-1SI08

SI FULL FLOW VERIFICATION TEST

REVISION 1

Page 186 of 380

8.16.5 RECORD the following HPSI Pump A operating parameters:

JEM 6-6-84
JEM 6-6-84
JEM 6-6-84
JEM 6-6-84

- (1) Suction Pressure at SIA-V009 42 psig
- (2) Discharge Pressure at SIA-V028 1900 psig
- (3) RWT Water Temperature (CHN-TI-200) 94 °F
- (4) RWT Level (CHN-LI-200) 81.5 %

8.16.6 VERIFY the following conditions before starting SIA-P01:

JEM 6-6-84
JEM 6-6-84

- (1) Refueling Water Tank (RWT) has a minimum level of 80% as read CHN-LI-200.


8.16.7 VERIFY LPSI Train A safety injection piping is filled and vented.

* CAUTION *

* LIMIT THE NUMBER OF PUMP RESTARTS TO THE FOLLOWING WHEN OPERATING THE PUMP: *

- * 1. MOTOR COLD - 2 CONSECUTIVE STARTS. *
- * 2. MOTOR AT OPERATING TEMPERATURE - 1 CONSECUTIVE START. *
- * 3. TIME BETWEEN ADDED STARTS: *

 - * A. MOTOR RUNNING - 15 MINUTES APART. *
 - * B. MOTOR NOT RUNNING - 45 MINUTES APART. *



PALO VERDE NUCLEAR GENERATING
STATION MANUAL

PROCEDURE
NO. 91PE-1SI08

SI FULL FLOW VERIFICATION TEST

REVISION 1

Page 187 of 380


* CAUTION *
* ENSURE PROPER OIL LEVEL IN THE LPSI PUMP. *
* PUMP CASING AND SUCTION LINES MUST BE COMPLETELY FILLED *
* PRIOR TO STARTING. *
* IMMEDIATELY STOP AN OPERATING PUMP IF ANY ABNORMAL *
* NOISE OR EXCESSIVE VIBRATION IS DETECTED. *
* DO NOT OPERATE THE PUMP WITH BOTH ITS MINIMUM FLOW *
* RECIRCULATION VALVE AND DISCHARGE VALVE CLOSED. *
* BEFORE STARTING LPSI PUMP, VERIFY THAT THE SUCTION *
* PRESSURE IS EQUAL TO OR GREATER THAN 10 PSIG. *
* ENSURE THE LPSI PUMP HAS A MINIMUM FLOW OF 100 GPM *
* WHENEVER THE PUMP IS OPERATING. *

JEM 6-6-84
8.16.8

VERIFY that there is a minimum of 10 PSIG on SIA-P01 suction
pressure gauge at SIA-V959.

SUCTION PRESS 36 PSIG

* CAUTION *
* CLOSELY MONITOR PUMP MOTOR CURRENT TO ENSURE THAT MOTOR *
* CURRENT OF 62 AMPS IS NOT EXCEEDED. *
* DO NOT EXCEED A PUMP FLOWRATE OF 5000 GPM; AS INDICATED *
* BY FLOWMETER SIA-FI-306. *



PALO VERDE NUCLEAR GENERATING STATION MANUAL	PROCEDURE NO. 91PE-1SI08	
SI FULL FLOW VERIFICATION TEST	REVISION 1	Page 188 of 380

NOTE

Closely monitor all important pump and motor parameters, including discharge pressure, suction pressure, motor current, vibration and bearing temperatures, whenever pump is running, to ensure proper operation of equipment as per N001-9.02-1-6.

QEM 6-6-84
8.16.9

START SIA-P01 by POSITIONING SIA-HS-3 to the START position and RELEASE.

8.16.10 VERIFY SIA-P01 is running by observing the following:

QEM 6-6-84
QEM 6-6-84
QEM 6-6-84
QEM 6-6-84
QEM 6-6-84
QEM 6-6-84
QEM 6-6-84

- (1) SIA-P01 running by local observation.
- (2) RED indicating light at SIA-HS-3 is ON.
- (3) GREEN indicating light at SIA-HS-3 is OFF.
- (4) WHITE RAS override indicating light at SIA-HS-3 is OFF.
- (5) WHITE SIAS override indicating light at SIA-HS-3 is OFF.
- (6) RECORD current indicated at SIA-HS-3 ammeter 39 AMPS.
- (7) RECORD current indicated at PMA-S03F
ØA 36 AMPS, ØB 38 AMPS, ØC 37 AMPS

 * CAUTION *
 * DO NOT OPERATE THE PUMP ON MINIMUM RECIRCULATION ALONE, *
 * FOR A PERIOD EXCEEDING ONE (1) HOUR. FOR PERIODS LONGER *
 * THAN ONE (1) HOUR MAINTAIN A MINIMUM OF 1000 GPM AND *
 * MONITOR PUMP TEMPERATURES. *
 * *

QEM 6-6-84
8.16.11

VERIFY LPSI pump SIA-P01 minimum recirculation flowrate is established by observing an indicated flowrate of at least 100 gpm above the HPSI Recirculation flow recorded in step 8.16.4(7) as indicated on flowmeter SIN-FI-300.

(1) Actual Flowrate
 SIN-FI-300 (Serial No. 13110) 370 gpm

**PALO VERDE NUCLEAR GENERATING
STATION MANUAL**

PROCEDURE
NO. 91PE-1SI08

SI FULL FLOW VERIFICATION TEST

REVISION 1

Page 189 of 380

(2) HPSI Recirculation Flowrate
(from 8.16.4(7))

170 gpm

(3) LPSI Recirculation Flowrate
((1)-(2))

200 gpm

8.16.12 RECORD the following LPSI Pump A operating parameters:

QEM 6-6-84
QEM 6-6-84
QEM 6-6-84
QEM 6-6-84

(1) Suction Pressure at SIA-V959

36 psig

(2) Discharge Pressure at SIA-V840

230 psig

(3) RWT Water Temperature (CHN-TI-200)

94 F

(4) RWT Level (CHN-LI-200)

81.5 %

8.16.13 VERIFY the following conditions before starting SIA-P03:

QEM 6-6-84
QEM 6-6-84

(1) CSS Train A safety injection piping is filled and vented.

(2) That there is a minimum of 10 PSIG on SIA-P03 suction pressure gauge at SIA-V960.

Suction Pressure 38 psig.

CAUTION

ENSURE PROPER OIL LEVEL IN THE CSS PUMP.


PUMP CASING AND SUCTION LINES MUST BE COMPLETELY FILLED PRIOR TO STARTING.

IMMEDIATELY STOP AN OPERATING PUMP IF ANY ABNORMAL NOISE OR EXCESSIVE VIBRATION IS DETECTED.

DO NOT OPERATE THE PUMP WITH BOTH ITS MINIMUM FLOW RECIRCULATION VALVE AND DISCHARGE VALVE CLOSED.

BEFORE STARTING CSS PUMP, VERIFY THAT THE SUCTION PRESSURE IS EQUAL TO OR GREATER THAN 10 PSIG.

ENSURE THE CSS PUMP HAS A MINIMUM FLOW OF 150 GPM WHENEVER THE PUMP IS OPERATING.



**PALO VERDE NUCLEAR GENERATING
STATION MANUAL**

PROCEDURE
NO. 91PE-1SI08

SI FULL FLOW VERIFICATION TEST

REVISION 1

Page 190 of 380

CAUTION

CLOSELY MONITOR PUMP MOTOR CURRENT TO ENSURE THAT MOTOR
CURRENT OF 99 AMPS IS NOT EXCEEDED.

DO NOT EXCEED A PUMP FLOWRATE OF 5000 GPM, AS INDICATED
BY FLOWMETER SIA-FI-338.

MONITOR RWT LEVEL TO ENSURE LEVEL DOES NOT DROP BELOW
10% LEVEL.

CAUTION

LIMIT THE NUMBER OF PUMP RESTARTS TO THE FOLLOWING WHEN
OPERATING THE PUMP:

1. MOTOR COLD - 2 CONSECUTIVE STARTS.

2. MOTOR AT OPERATING TEMPERATURE - 1 CONSECUTIVE
START.

3. TIME BETWEEN ADDED STARTS:


A. MOTOR RUNNING - 15 MINUTES APART.

B. MOTOR NOT RUNNING - 45 MINUTES APART.

8.16.14 VERIFY the following conditions to prevent water from being
introduced to the Containment Spray Header.

QEM 6-6-84
QEM 6-6-84
QEM 6-6-84
QEM 6-6-84

- (1) SIA-UV-672 is CLOSED
- (2) SIA-V500 blank flange is REMOVED
- (3) SIA-V500 is OPEN
- (4) E-PHA-M3511 is OFF



ORIGINAL

PALO VERDE NUCLEAR GENERATING STATION MANUAL	PROCEDURE NO. 91PE-1SI08	
SI FULL FLOW VERIFICATION TEST	REVISION 1	Page 192 of 380

8.16.18 RECORD the following CS Pump A operating parameters:

- QEM 6-6-84* (1) Suction Pressure at SIA-V960 38 psig
- QEM 6-6-84* (2) Discharge Pressure at SIA-V016 324 psig
- QEM 6-6-84* (3) RWT Water Temperature (CHN-TI-200) 94 F
- QEM 6-6-84* (4) RWT Level (CHN-LI-200) 81.5 %.

* CAUTION *

DO NOT EXCEED 1130 GPM TOTAL HPSI PUMP FLOW TO REACTOR COOLANT SYSTEM.

THE FOLLOWING STEPS WILL PUMP LARGE VOLUMES OF WATER INTO THE REACTOR VESSEL. THE VESSEL WILL OVERFLOW INTO THE REFUELING POOL. ENSURE ALL PERSONNEL ARE CLEAR.

REACTOR VESSEL LEVEL SHOULD BE MAINTAINED GREATER THAN COLD LEG CENTER LINE.

QEM 6-6-84 8.16.19 OPEN SIA-UV-617 by POSITIONING SIA-HS-617 to JOG OPEN and HOLD until position indication ZI-617 indicates OPEN then RELEASE SIA-HS-617.


QEM 6-6-84 8.16.20 OPEN SIA-UV-627 by POSITIONING SIA-HS-627 to JOG OPEN and HOLD until position indication ZI-627 indicates OPEN then RELEASE SIA-HS-627.

QEM 6-6-84 8.16.21 OPEN SIA-UV-637 by POSITIONING SIA-HS-637 to JOG OPEN and HOLD until position indication ZI-637 indicates OPEN then RELEASE SIA-HS-637.

QEM 6-6-84 8.16.22 OPEN SIA-UV-647 by POSITIONING SIA-HS-647 to JOG OPEN and HOLD until position indication ZI-647 indicates OPEN then RELEASE SIA-HS-647.

8.16.23 RECORD the Header 1 Flows as follows:

- QEM 6-6-84* (1) SIB-FI-311 275 GPM (272 gpm to 282 gpm)



PALO VERDE NUCLEAR GENERATING STATION MANUAL	PROCEDURE NO. 91PE-1SI08	
SI FULL FLOW VERIFICATION TEST	REVISION 1	Page 193 of 380

- QEM 6-6-84* (2) SIB-FI-321 272 GPM (272 gpm to 282 gpm)
- QEM 6-6-84* (3) SIA-FI-331 275 GPM (272 gpm to 282 gpm)
- QEM 6-6-84* (4) SIA-FI-341 272 GPM (272 gpm to 282 gpm)

8.16.24 RECORD the following operating parameters:

- QEM 6-6-84* (1) Suction Pressure at SIA-V009 412 psig
- QEM 6-6-84* (2) Discharge Pressure at SIA-V028 850 psig
- QEM 6-6-84* (3) Recirculation Flow (SIN-FI-300) 575 gpm
Serial No 13110
- QEM 6-6-84* (4) Motor Current SIA-HS-1 ammeter 115 amps
- QEM 6-6-84* (5) Motor Current PBA-S03E ammeter
ØA 110 AMPS, ØB 114 AMPS, ØC 113 AMPS
- QEM 6-6-84* (6) RWT Level (LT-200) 80.5 %

* CAUTION *


* CLOSELY MONITOR PUMP MOTOR CURRENT TO ENSURE THAT LPSI *
* MOTOR CURRENT OF 62 AMPS IS NOT EXCEEDED. *

* DO NOT EXCEED A PUMP FLOWRATE OF 5000 GPM, INCLUDING 100 *
* GPM RECIRCULATION FLOW, AS INDICATED BY FLOWMETER *
* SIA-FI-306. *

* MONITOR RWT LEVEL TO ENSURE LEVEL DOES NOT DROP BELOW *
* 10% LEVEL. *

QEM 6-6-84 8.16.25 PLACE SIA-HS-306 to the JOG OPEN position until SIA-HV-306
is 25% OPEN as indicated on ZI-306 and RELEASE SIA-HS-306.

- QEM 6-6-84* (1) ZI-306 position indication 25 % OPEN.



**PALO VERDE NUCLEAR GENERATING
STATION MANUAL**

PROCEDURE
NO. 91PE-1SI08

SI FULL FLOW VERIFICATION TEST

REVISION 1

Page 194 of 380

NOTE

Maintain Reactor Vessel Water Level above the coldleg nozzle center line at all times when operating the LPSI pump, CS pump and/or HPSI pump.

QEM 6-6-84
8.16.26

PLACE SIA-HS-645 to the JOG OPEN position and slowly OPEN SIA-UV-645 until SIA-UV-645 is FULLY OPEN and then RELEASE SIA-HS-645.

QEM 6-6-84
8.16.27

PLACE SIA-HS-635 to the JOG OPEN position and slowly OPEN SIA-UV-635 until SIA-UV-635 is FULLY OPEN and then RELEASE SIA-HS-635.

QEM 6-6-84
8.16.28

Slowly adjust SIA-HV-306 by POSITIONING SIA-HS-306 to the JOG OPEN position until a flow rate of 4900 (4800-5000) gpm is indicated on SIA-FI-306, located on J-RMA-BO2E.

8.16.29 RECORD SIA-FI-306 flowrate.

<u>Instrument</u>	<u>Nominal Flowrate</u>	<u>Actual Flowrate</u>
SIA-FI-306	4800 to 5000 gpm	<u>4900</u> gpm

8.16.30 RECORD the following LPSI Pump A operating parameters:

QEM 6-6-84

(1) Suction Pressure at SIA-V959 305 psig

QEM 6-6-84

(2) Discharge Pressure at SIA-V840 168 psig

QEM 6-6-84

(3) Recirculation Flow (SIN-FI-300) (~~4100-200~~ gpm) 545 gpm
Serial No 13110

QEM 6-6-84

(4) Motor Current (SIA-HS-3 ammeter) 60 amps

QEM 6-6-84

(5) Motor Current (PBA-S03F ammeter)
ØA 57 AMPS, ØB 60 AMPS, ØC 59 AMPS

QEM 6-6-84

(6) RWT Level (CHN-LT-200) 78 %

QEM 6-6-84

8.16.31 PLACE SIA-HS-678 to the JOG OPEN position until SIA-HV-678 is 25% OPEN then RELEASE SIA-HS-678

QEM 6-6-84

(1) ZI-678 position indication 25 % OPEN.

QEM 6-6-84

8.16.32 CLOSE or VERIFY CLOSED SIA-HV-688.

TCN
007

**PALO VERDE NUCLEAR GENERATING
STATION MANUAL**

PROCEDURE
NO. 91PE-1SI08

SI FULL FLOW VERIFICATION TEST

REVISION 1

Page 195 of 380

QEM 6-6-84
8.16.33 OPEN or VERIFY OPEN SIA-HV-684 by placing SIA-HS-684 to the OPEN position and RELEASE.

QEM 6-6-84
8.16.33.1 PLACE SIA-HS-678 to the JOG OPEN position, HOLD until GREEN indicating light at SIA-HS-678 goes OFF then RELEASE.

QEM 6-6-84
8.16.34 ADJUST SIA-HV-657 until a reading of 4900 (4800 to 5000) gpm is indicated on SIA-FI-338 and 9600-10000 gpm is indicated on SIA-FI-306.


TE
644

8.16.35 RECORD the following parameters:

- QEM 6-6-84* (1) SIA-HV-657 position (ZI-657) 100 % OPEN
- QEM 6-6-84* (2) SIA-HV-678 position (ZI-678) 45 % OPEN
- QEM 6-6-84* (3) SDCHX (SIA-E01) Inlet Press. (SIA-PI-303X) 125 psig
- QEM 6-6-84* (4) SIA-FI-338 (CSS PMP flow) 4900 gpm
- QEM 6-6-84* (5) SIA-FI-306 (Total flow) 8600 gpm
- QEM 6-6-84* (6) LPSI PMP flow (SIA-FI-306 minus SIA-FI-338 flow) 3700 gpm

8.16.36 RECORD the following SIA-PO1 operating parameters:

- QEM 6-6-84* (1) Suction Pressure at SIA-V959 25 psig
- QEM 6-6-84* (2) Discharge Pressure at SIA-V840 182 psig
- QEM 6-6-84* (3) Recirculation Flow (SIN-FI-300) 500 gpm
Serial No 1310
- QEM 6-6-84* (4) LPSI A Flow (SIA-FI-306 minus SIA-FI-338) 3700 gpm
- QEM 6-6-84* (5) Motor Current SIA-HS-3 ammeter 57 amps
- QEM 6-6-84* (6) Motor Current PBA-S03F ammeter
ØA 54 AMPS, ØB 56 AMPS, ØC 55 AMPS
- QEM 6-6-84* (7) RWT Water Temperature (CHN-TI-200) 94° F



PALO VERDE NUCLEAR GENERATING STATION MANUAL	PROCEDURE NO. 91PE-1SI08	
SI FULL FLOW VERIFICATION TEST	REVISION 1	Page 196 of 380

- QEM 6-6-84 (8) Refueling Water Tank Level (CHN-LI-200) 58 %
- QEM 6-6-84 (9) Reactor Vessel Water Level above Cold Leg Nozzle Centerline (as measured in feet using tape measure) 19.7 ft

8.16.37 RECORD the following SIA-P03 operating parameters:

- QEM 6-6-84 (1) Suction Pressure at SIA-V960 30 psig
- QEM 6-6-84 (2) Discharge Pressure at SIA-V016 228 psig
- QEM 6-6-84 (3) Recirculation Flow (SIN-FI-300) 500 gpm
Serial No 13110
- QEM 6-6-84 (4) Indicated Flow (SIA-FI-338) 4850 gpm
- QEM 6-6-84 (5) Motor Current SIA-HS-5 ammeter 89 amps
- QEM 6-6-84 (6) Motor Current PBA-S03D ammeter
ØA 82 AMPS, ØB 85 AMPS, ØC 84 AMPS
- QEM 6-6-84 (7) Refueling Water Tank Level (CHN-LI-200) 56 %
- QEM 6-6-84 (8) Reactor Vessel Water Level Above Cold Leg Nozzle Centerline (as measured in feet using tape measure) 21 ft

8.16.38 RECORD the following SIA-P02 operating parameters:

- QEM 6-6-84 (1) Suction Pressure at SIA-V009 314 psig
- QEM 6-6-84 (2) Discharge Pressure at SIA-V028 850 psig
- QEM 6-6-84 (3) Indicated Flow (SIB-FI-311) 275 gpm
(SIB-FI-321) 272 gpm
(SIA-FI-331) 275 gpm
(SIA-FI-341) 272 gpm
- QEM 6-6-84 (4) HPSI INJECTION FLOW TOTAL 1094 gpm
- QEM 6-6-84 (5) Motor Current SIA-HS-1 ammeter 115 amps


TE
49


OFFICIAL COPY

PALO VERDE NUCLEAR GENERATING STATION MANUAL	PROCEDURE NO. 91PE-1SI08	
SI FULL FLOW VERIFICATION TEST	REVISION 1	Page 197 of 380

- QEM 6-6-84* (6) Motor Current PBA-SQ3E ammeter
 ØA 110 AMPS, ØB 114 AMPS, ØC 113 AMPS
 ACCEPTANCE CRITERIA: 118 amps maximum
- QEM 6-6-84* (7) Refueling Water Tank Level (CHN-LI-200) 53 %
- QEM 6-6-84* 8.16.39 CLOSE SIA-HV-657 by POSITIONING SIA-HS-657 to JOG CLOSE, MAINTAIN until ZI-657 indicates 15% OPEN.
- QEM 6-6-84* 8.16.40 CLOSE SIA-HV-678 by POSITIONING SIA-HS-678 to JOG CLOSE, MAINTAIN until ZI-678 shows FULLY CLOSED.
- 8.16.41 STOP flow to the Reactor Vessel as follows:
- QEM 6-6-84* 8.16.41.1 CLOSE SIA-UV-635 by POSITIONING SIA-HS-635 to the JOG CLOSE position and MAINTAIN until SIA-UV-635 indicates CLOSED, then RELEASE SIA-HS-635.
- QEM 6-6-84* 8.16.41.2 CLOSE SIA-UV-645 by POSITIONING SIA-HS-645 to the JOG CLOSE position and MAINTAIN until SIA-UV-645 indicates CLOSED, then RELEASE SIA-HS-645.
- QEM 6-6-84* 8.16.41.3 CLOSE SIA-UV-617 by POSITIONING SIA-HS-617 to the JOG CLOSE position and MAINTAIN until SIA-UV-617 indicates CLOSED, then RELEASE SIA-HS-617.
- QEM 6-6-84* 8.16.41.4 CLOSE SIA-UV-627 by POSITIONING SIA-HS-627 to the JOG CLOSE position and MAINTAIN until SIA-UV-627 indicates CLOSED, then RELEASE SIA-HS-627.
- QEM 6-6-84* 8.16.41.5 CLOSE SIA-UV-637 by POSITIONING SIA-HS-637 to the JOG CLOSE position and MAINTAIN until SIA-UV-637 indicates CLOSED, then RELEASE SIA-HS-637.
- QEM 6-6-84* 8.16.41.6 CLOSE SIA-UV-647 by POSITIONING SIA-HS-647 to the JOG CLOSE position and MAINTAIN until SIA-UV-647 indicates CLOSED, then RELEASE SIA-HS-647.
- QEM 6-6-84* 8.16.42 CLOSE SIA-HV-657 by POSITIONING SIA-HS-657 to the JOG CLOSE position and MAINTAIN until SIA-HV-657 indicates CLOSED, then RELEASE SIA-HS-657.
- QEM 6-6-84* 8.16.43 POSITION SIA-HS-3 to the STOP position, RELEASE and VERIFY:
- QEM 6-6-84* (1) SIA-PO1 stops running.

TE 026





PALO VERDE NUCLEAR GENERATING STATION MANUAL	PROCEDURE NO. 91PE-1SI08	
SI FULL FLOW VERIFICATION TEST	REVISION 1	Page 199 of 380

8.17 Safety Injection Combined Pump Operation Train B

QCM 6-8-84

8.17.1 VERIFY HPSI Train B Safety Injection piping is filled and vented.

```


*****
*                                     *
*                               CAUTION *
*                                     *
* 1. ENSURE PROPER OIL LEVEL IN THE HPSI PUMP. *
*                                     *
* 2. PUMP CASING AND SUCTION LINES MUST BE COMPLETELY *
*    FILLED PRIOR TO STARTING. *
*                                     *
* 3. IMMEDIATELY STOP AN OPERATING PUMP IF ANY ABNORMAL *
*    NOISE OR EXCESSIVE VIBRATION IS DETECTED. *
*                                     *
* 4. DO NOT OPERATE THE PUMP WITH BOTH ITS MINIMUM FLOW *
*    RECIRCULATION VALVE AND DISCHARGE VALVE CLOSED. *
*                                     *
* 5. BEFORE STARTING HPSI PUMP, VERIFY THAT THE SUCTION *
*    PRESSURE IS EQUAL TO OR GREATER THAN 10 PSIG. *
*                                     *
* 6. DO NOT OPERATE THE PUMP LONGER THAN 1 HOUR WITH ONLY *
*    MINIMUM FLOW. *
*                                     *
*****

```

```

*****
*                                     *
*                               CAUTION *
*                                     *
* LIMIT THE NUMBER OF PUMP RESTARTS TO THE FOLLOWING WHEN *
* OPERATING THE PUMP: *
*                                     *
* 1. MOTOR COLD - 2 CONSECUTIVE STARTS. *
*                                     *
* 2. MOTOR AT OPERATING TEMPERATURE - 1 CONSECUTIVE *
*    START. *
*                                     *
* 3. TIME BETWEEN ADDED STARTS: *
* A. MOTOR RUNNING - 15 MINUTES APART. *
* B. MOTOR NOT RUNNING - 45 MINUTES APART. *
*                                     *
*****

```



PALO VERDE NUCLEAR GENERATING STATION MANUAL	PROCEDURE NO. 91PE-1SI08	
	REVISION 1	Page 200 of 380
SI FULL FLOW VERIFICATION TEST		

QEM 6-8-84 8.17.2 VERIFY that there is a minimum of 10 PSIG on SIB-P02 suction pressure gauge at SIB-V011.

SUCTION PRESS 45 PSIG

QEM 6-8-84 8.17.3 START SIB-P02 by POSITIONING SIB-HS-2 to the START position and RELEASE.

8.17.4 VERIFY SIB-P02 is running by observing the following:

- QEM 6-8-84 (1) SIB-P02 running by local observation.
- QEM 6-8-84 (2) RED indicating light at SIB-HS-2 is ON.
- QEM 6-8-84 (3) GREEN indicating light at SIB-HS-2 is OFF.
- QEM 6-8-84 (4) WHITE indicating light at SIB-HS-2 is OFF.
- QEM 6-8-84 (5) RECORD current indicated at SIB-HS-2 ammeter 80 AMPS.

QEM 6-8-84 (6) RECORD current indicated at PBB-S04E ammeter.
ØA 75 AMPS, ØB 78 AMPS, ØC 78 AMPS

QEM 6-8-84 (7) SIB-P02 recirculation flow is 85 gpm. Minimum.

SIN-FI-300 160 GPM Serial No. 13110


8.17.5 RECORD the following HPSI Pump B operating parameters:

- QEM 6-8-84 (1) Suction Pressure at SIB-V011 45 psig
- QEM 6-8-84 (2) Discharge Pressure at SIB-V030 1900 psig
- QEM 6-8-84 (3) RWT Water Temperature (CHN-TI-200) 96 °F
- QEM 6-8-84 (4) RWT Level (CHN-LI-200) 95 %

QEM 6-8-84 8.17.6 VERIFY the following conditions before starting SIB-P01:

- (1) Refueling Water Tank (RWT) has a minimum level of 80% as read CHN-LI-200.

QEM 6-8-84 8.17.7 VERIFY LPSI Train B safety injection piping is filled and vented.



PALO VERDE NUCLEAR GENERATING STATION MANUAL	PROCEDURE NO. 91PE-1SI08	
SI FULL FLOW VERIFICATION TEST	REVISION 1	Page 201 of 380

```

*****
*                                     *
*                               CAUTION *
*                                     *
*   LIMIT THE NUMBER OF PUMP RESTARTS TO THE FOLLOWING WHEN *
*   OPERATING THE PUMP: *
*                                     *
*   1. MOTOR COLD - 2 CONSECUTIVE STARTS. *
*                                     *
*   2. MOTOR AT OPERATING TEMPERATURE - 1 CONSECUTIVE *
*   START. *
*                                     *
*   3. TIME BETWEEN ADDED STARTS: *
*                                     *
*   A. MOTOR RUNNING - 15 MINUTES APART. *
*   B. MOTOR NOT RUNNING - 45 MINUTES APART. *
*                                     *
*****

```

JMM 6-8-84
8.17.8


VERIFY that there is a minimum of 10 PSIG on SIB-P01 suction pressure gauge at SIB-V962.

SUCTION PRESS 42.7 PSIG

```

*****
*                                     *
*                               CAUTION *
*                                     *
*   ENSURE PROPER OIL LEVEL IN THE LPSI PUMP. *
*                                     *
*   PUMP CASING AND SUCTION LINES MUST BE COMPLETELY FILLED *
*   PRIOR TO STARTING. *
*                                     *
*   IMMEDIATELY STOP AN OPERATING PUMP IF ANY ABNORMAL NOISE *
*   OR EXCESSIVE VIBRATION IS DETECTED. *
*                                     *
*   DO NOT OPERATE THE PUMP WITH BOTH ITS MINIMUM FLOW *
*   RECIRCULATION VALVE AND DISCHARGE VALVE CLOSED. *
*                                     *
*   BEFORE STARTING LPSI PUMP, VERIFY THAT THE SUCTION *
*   PRESSURE IS EQUAL TO OR GREATER THAN 10 PSIG. *
*                                     *
*   ENSURE THE LPSI PUMP HAS A MINIMUM FLOW OF 100 GPM *
*   WHENEVER THE PUMP IS OPERATING. *
*                                     *
*****

```

PROJ. 1007

PALO VERDE NUCLEAR GENERATING STATION MANUAL	PROCEDURE NO. 91PE-1SI08	
SI FULL FLOW VERIFICATION TEST	REVISION 1	Page 202 of 380

* CAUTION *

* CLOSELY MONITOR PUMP MOTOR CURRENT TO ENSURE THAT MOTOR *
* CURRENT OF 62 AMPS IS NOT EXCEEDED. *
* DO NOT EXCEED A PUMP FLOWRATE OF 5000 GPM, AS INDICATED *
* BY FLOWMETER SIB-FI-307. *
* *****

NOTE

Closely monitor all pump and motor parameters, including discharge pressure, suction pressure, motor current vibration and bearing temperatures, whenever pump is running, to ensure proper operation of equipment as per LPSI Pump Technical Manual, Ingersoll-Rand, N001-9.02-1-6.

QEM 6-8-84
8.17.9

START SIB-P01 by positioning SIB-HS-4 to the START position and RELEASE.

8.17.10 VERIFY SIB-P01 is running by observing the following:

QEM 6-8-84
QEM 6-8-84
QEM 6-8-84
QEM 6-8-84
QEM 6-8-84
QEM 6-8-84
QEM 6-8-84

- (1) SIB-P01 running by local observation.
- (2) RED indicating light at SIB-HS-4 is ON.
- (3) GREEN indicating light at SIB-HS-4 is OFF.
- (4) WHITE RAS override indicating light at SIB-HS-4 is OFF.
- (5) WHITE SIAS override indicating light at SIB-HS-4 is OFF.
- (6) RECORD current indicated at SIB-HS-4 28 AMPS.
- (7) RECORD Current indicated at PBB-S04F
ØA 32 AMPS, ØB 35 AMPS, ØC 35 AMPS

APPROVAL COPY

PALO VERDE NUCLEAR GENERATING STATION MANUAL	PROCEDURE NO. 91PE-1SI08	
SI FULL FLOW VERIFICATION TEST	REVISION 1	Page 203 of 380

 * CAUTION *
 * DO NOT OPERATE THE PUMP ON MINIMUM RECIRCULATION ALONE. *
 * FOR A PERIOD EXCEEDING ONE (1) HOUR. FOR PERIODS LONGER *
 * THAN ONE (1) HOUR MAINTAIN A MINIMUM OF 1000 GPM AND *
 * MONITOR PUMP TEMPERATURES. *
 * *****

JEM 6-8-84

8.17.11 VERIFY LPSI pump SIB-P01 minimum recirculation flowrate is established by observing an indicated flowrate of at least 100 gpm above the HPSI recirculation flow recorded in step 8.17.4.(7) as indicated on SIN-FI-300.

- (1) Actual Flowrate
SIN-FI-300 (Serial No. 13110) 360 gpm
- (2) HPSI Recirculation Flowrate
(from 8.17.4.(7)) 160 gpm
- (3) LPSI Recirculation Flowrate
((1) - (2)) 200 gpm

8.17.12 RECORD the following LPSI Pump B operating parameters:

JEM 6-8-84
JEM 6-8-84
JEM 6-8-84
JEM 6-8-84


- (1) Suction Pressure at SIB-V962 42.8 psig
- (2) Discharge Pressure at SIB-V842 22.2 psig
- (3) RWT Water Temperature (CHN-TI-200) 96 °F
- (4) RWT Level (CHN-LI-200) 95 %

8.17.13 VERIFY the following conditions before starting SIB-P03:

JEM 6-8-84
JEM 6-8-84

- (1) VERIFY CSS Train B safety injection piping is filled and vented.
- (2) That there is a minimum of 10 PSIG on SIB-P03 suction pressure gauge at SIB-V961.

SUCTION PRESS 43.2 PSIG



PALO VERDE NUCLEAR GENERATING STATION MANUAL	PROCEDURE NO. 91PE-1SI08	
SI FULL FLOW VERIFICATION TEST	REVISION 1	Page 204 of 380

```

*****
*                                     *
*                               CAUTION *
*                                     *
* LIMIT THE NUMBER OF PUMP RESTARTS TO THE FOLLOWING *
* WHEN OPERATING THE PUMP: *
*                                     *
* 1. MOTOR COLD - 2 CONSECUTIVE STARTS. *
*                                     *
* 2. MOTOR AT OPERATING TEMPERATURE - 1 CONSECUTIVE *
*    START. *
*                                     *
* 3. TIME BETWEEN ADDED STARTS: *
*                                     *
*   A. MOTOR RUNNING - 15 MINUTES APART. *
*   B. MOTOR NOT RUNNING - 45 MINUTES APART. *
*                                     *
*****


```

8.17.14 VERIFY the following conditions to prevent water from being introduced to the Containment Spray Header.

QEM 6-8-84
QEM 6-8-84
QEM 6-8-84
QEM 6-8-84
QEM 6-8-84

- (1) SIB-UV-671 is CLOSED
- (2) SIB-V501 blank flange is REMOVED
- (3) SIB-V501 is OPEN
- (4) E-PHB-M3612 is OFF

8.17.15 VERIFY that there is at least a level of 80% in the RWT as read on CHN-LI-200 to support the operation of SIB-PO3.



ORIGINAL 10/1/84

PALO VERDE NUCLEAR GENERATING STATION MANUAL	PROCEDURE NO. 91PE-1SI08	
SI FULL FLOW VERIFICATION TEST	REVISION 1	Page 205 of 380

* CAUTION *

* ENSURE PROPER OIL LEVEL IN THE CSS PUMP. *

* PUMP CASING AND SUCTION LINES MUST BE COMPLETELY FILLED *

* PRIOR TO STARTING. *

* IMMEDIATELY STOP AN OPERATING PUMP IF ANY ABNORMAL NOISE *

* OR EXCESSIVE VIBRATION IS DETECTED. *

* DO NOT OPERATE THE PUMP WITH BOTH ITS MINIMUM FLOW *

* RECIRCULATION VALVE AND DISCHARGE VALVE CLOSED. *

* BEFORE STARTING CSS PUMP, VERIFY THAT THE SUCTION *

* PRESSURE IS EQUAL TO OR GREATER THAN 10 PSIG. *

* ENSURE THE CSS PUMP HAS A MINIMUM FLOW OF 150 GPM *

* WHENEVER THE PUMP IS OPERATING. *

* CAUTION *

* CLOSELY MONITOR PUMP MOTOR CURRENT TO ENSURE THAT MOTOR *

* CURRENT OF 99 AMPS IS NOT EXCEEDED. *

* DO NOT EXCEED A PUMP FLOWRATE OF 5000 GPM, AS INDICATED *


* BY FLOWMETER SIB-FI-348. *

NOTE

Closely monitor all important pump and motor parameters, including discharge pressure, suction pressure, motor current, vibration and bearing temperatures, whenever pump is running, to ensure proper operation of equipment as per CSS Pump Technical Manual, Ingersoll Rand, N001-15.02-11.3.

QEM 6-8-84
8.17.16

START SIB-P03 by POSITIONING SIB-HS-6 to the START position and RELEASE.



FOCAL 12 207

PALO VERDE NUCLEAR GENERATING STATION MANUAL	PROCEDURE NO. 91PE-1SI08	
	REVISION 1	Page 206 of 380

SI FULL FLOW VERIFICATION TEST

8.17.17 VERIFY SIB-P03 is running by observing the following:

QEM 6-8-84
QEM 6-8-84
QEM 6-8-84
QEM 6-8-84
QEM 6-8-84
QEM 6-8-84
QEM 6-8-84

- (1) SIB-P03 running by local observation.
- (2) RED indicating light at SIB-HS-6 is ON.
- (3) GREEN indicating light at SIB-HS-6 is OFF.
- (4) WHITE indicating light at SIB-HS-6 is OFF.
- (5) RECORD current indicated at SIB-HS-6 ammeter 37 AMPS.
- (6) RECORD current indicated at PBB-S04D
 ØA 33 AMPS, ØB 36 AMPS, ØC 36 AMPS
- (7) SIB-P03 recirculation flow is 150 gpm minimum above that recorded as indicated flow in step 8.17.11(1).

<u>Instrument</u>	<u>Step 8.17.11(1) Flowrate</u>	<u>SIB-P03 Flowrate</u>
SIN-FI-300		

Serial No. 13110
355 gpm - 360 gpm = 195 gpm

 * CAUTION *
 * DO NOT OPERATE THE PUMP ON MINIMUM RECIRCULATION ALONE, *
 * FOR A PERIOD EXCEED ONE (1) HOUR. FOR PERIODS LONGER *
 * THAN ONE (1) HOUR MAINTAIN A MINIMUM OF 1000 GPM AND. *
 * MONITOR PUMP TEMPERATURES. *
 * *****

8.17.18 RECORD the following CSS. Pump B operating parameters:

QEM 6-8-84
QEM 6-8-84
QEM 6-8-84
QEM 6-8-84

- (1) Suction Pressure at SIB-V961 43.5 psig
- (2) Discharge Pressure at SIB-V017 320 psig
- (3) RWT Water Temperature (CHN-TI-200) 96 °F
- (4) RWT Level (CHN-LI-200) 95 %

**PALO VERDE NUCLEAR GENERATING
STATION MANUAL**

PROCEDURE
NO. 91PE-1SI08

SI FULL FLOW VERIFICATION TEST

REVISION 1

Page 207 of 380

CAUTION

DO NOT EXCEED 1130 GPM TOTAL HPSI PUMP FLOW TO THE REACTOR VESSEL

THE FOLLOWING STEPS WILL PUMP LARGE VOLUMES OF WATER INTO THE REACTOR VESSEL. THE VESSEL WILL OVERFLOW INTO THE REFUELING POOL. ENSURE ALL PERSONNEL ARE CLEAR.

REACTOR VESSEL LEVEL SHOULD BE MAINTAINED GREATER THAN COLD LEG CENTER LINE.

QEM 6-8-84
8.17.19

OPEN SIB-UV-616 by POSITIONING SIB-HS-616 to JOG OPEN and HOLD until position indication ZI-616 indicates OPEN then RELEASE SIB-HS-616.

QEM 6-8-84
8.17.20

OPEN SIB-UV-626 by POSITIONING SIB-HS-626 to JOG OPEN and HOLD until position indication ZI-626 indicates OPEN then RELEASE SIB-HS-626.

QEM 6-8-84
8.17.21

OPEN SIB-UV-636 by POSITIONING SIB-HS-636 to JOG OPEN and HOLD until position indication ZI-636 indicates OPEN then RELEASE SIB-HS-636.

QEM 6-8-84
8.17.22

OPEN SIB-UV-646 by POSITIONING SIB-HS-646 to JOG OPEN and HOLD until position indication ZI-646 indicates OPEN then RELEASE SIB-HS-646.

8.17.23 RECORD the Header 2 flows as follows:

QEM 6-8-84

(1) SIB-FI-311 290 GPM (272 gpm to 282 gpm)

QEM 6-8-84

(2) SIB-FI-321 280 GPM (272 gpm to 282 gpm)

QEM 6-8-84

(3) SIA-FI-331 280 GPM (272 gpm to 282 gpm)

QEM 6-8-84

(4) SIA-FI-341 275 GPM (272 gpm to 282 gpm)

TE
035


8.17.24 RECORD the following operating parameters:

QEM 6-8-84

(1) Suction Pressure at SIB-V011 43 psig

QEM 6-8-84

(2) Discharge Pressure at SIB-V030 850 psig



PALO VERDE NUCLEAR GENERATING STATION MANUAL	PROCEDURE NO. 91PE-1SI08	
SI FULL FLOW VERIFICATION TEST	REVISION 1	Page 208 of 380

- QEM 6-8-84* (3) Recirculation Flow (SIN-FI-300) 500 gpm
Serial No. 13110
- QEM 6-8-84* (4) Motor Current SIB-HS-2 ammeter 117 amps
- QEM 6-8-84* (5) Motor Current E PBB-S04E ammeter
A 108 AMPS, B 112 AMPS, C 111 AMPS
- QEM 6-8-84* (6) Refueling Water Tank Level (CHN-LT-200) 94.5 %

* CAUTION *
* CLOSELY MONITOR PUMP MOTOR CURRENT TO ENSURE THAT LPSI *
* MOTOR CURRENT OF 62 AMPS IS NOT EXCEEDED. *
* DO NOT EXCEED A PUMP FLOWRATE OF 5000 GPM, INCLUDING 100 *
* GPM RECIRCULATION FLOW, AS INDICATED BY FLOWMETER *
* SIB-FI-307. *
* MONITOR RWT LEVEL TO ENSURE LEVEL DOES NOT DROP BELOW *
* 10% LEVEL. *

QEM 6-8-84 8.17.25 PLACE SIB-HS-307 to the JOG OPEN position until SIB-HV-307 is 25% OPEN as indicated on ZI-307 and RELEASE SIB-HS-307.

- QEM 6-8-84* (1) ZI-307 position indication 25 % OPEN.

NOTE

Maintain Reactor Vessel Water Level above the coldleg nozzle center line at all times when operating the LPSI pump, CS pump and/or HPSI pump.

QEM 6-8-84 8.17.26 PLACE SIB-HS-615 to the JOG OPEN position and slowly OPEN SIB-UV-615 until SIB-UV-615 is FULLY OPEN and then RELEASE.

QEM 6-8-84 8.17.27 PLACE SIB-HS-625 to the JOG OPEN position and slowly OPEN SIB-UV-625 until SIB-UV-~~645~~ ⁶²⁵ is FULLY OPEN and then RELEASE.

QEM 6-8-84 8.17.28 Slowly ADJUST SIB-HV-307 by POSITIONING SIB-HS-307 to the JOG OPEN position until a flow rate of 4900 (4800-5000) gpm is indicated on SIB-FI-307, located on J-RMB-B02E.



OFFICIAL COPY

PALO VERDE NUCLEAR GENERATING STATION MANUAL	PROCEDURE NO. 91PE-1SI08	
SI FULL FLOW VERIFICATION TEST	REVISION 1	Page 209 of 380

JEM 6-8-84

8.17.29 RECORD SIB-FI-307 flowrate:

<u>Instrument</u>	<u>Nominal Flowrate</u>	<u>Actual Flowrate</u>
SIB-FI-307	4800 to 5000 gpm	<u>4900</u> gpm

8.17.30 RECORD the following LPSI pump ^{8.17.30} operating parameters:

JEM 6-8-84
JEM 6-8-84
JEM 6-8-84

- (1) Suction Pressure at SIB-V962 3614 psig
- (2) Discharge Pressure at SIB-V842 168 psig
- (3) Recirculation Flow (SIN-FI-300) 475 gpm

Serial No. 13110

JEM 6-8-84
JEM 6-8-84

- (4) Motor Current SIB-HS-4 ammeter 55 amps
- (5) Motor Current PBB-S04F ammeter
A 56 AMPS, B 59 AMPS, C 58 AMPS

JEM 6-8-84
JEM 6-8-84

- (6) RWT Level (CHN-LT-200) 92.5 %

8.17.31 PLACE SIB-HS-679 to the JOG OPEN position until SIB-HV-679 is 25% OPEN then RELEASE SIB-HS-679.

JEM 6-8-84
JEM 6-8-84

- (1) SIB-HV-679 position (ZI-679) 25 % OPEN.

8.17.32 CLOSE or VERIFY CLOSED SIB-HV-693.

JEM 6-8-84

8.17.33 OPEN or CHECK OPEN SIB-HV-689 by placing SIB-HS-689 to the OPEN position and RELEASE.

JEM 6-8-84
JEM 6-8-84

8.17.33.1 PLACE SIB-HS-679 to the JOG OPEN position until SIB-HV-679 indicating light at SIB-HS-679 goes OFF then RELEASE.

JEM 6-8-84


8.17.34 ADJUST SIB-HV-658 until a reading of 4900 (4800 to 5000) gpm is indicated on SIB-FI-348 and 9600 to 10000 gpm is indicated on SIB-FI-307.

TE 1036

8.17.35 RECORD the following parameters:

JEM 6-8-84
JEM 6-8-84

- (1) SIB-HV-658 position (ZI-658) 30 % OPEN.
- (2) SIB-HV-679 position (ZI-679) 100 % OPEN.



PALO VERDE NUCLEAR GENERATING STATION MANUAL	PROCEDURE NO. 91PE-1SI08	
SI FULL FLOW VERIFICATION TEST	REVISION 1	Page 210 of 380


- JEM 6-8-84 (3) SDCHX (SIB-E01) Inlet Press. (SIB-PI-303Y) 188 psig.
- JEM 6-8-84 (4) SIB-FI-348 (CSS PMP flow) 4900 gpm.
- JEM 6-8-84 (5) SIB-FI-307 (Total flow) 8900 gpm.
- JEM 6-8-84 (6) LPSI PMP flow (SIB-FI-307 minus SIB-FI-348 flow) 4000 gpm.

8.17.36 RECORD the following SIB-P01 operating parameters:

- JEM 6-8-84 (1) Suction Pressure at SIB-V962 32 psig
- JEM 6-8-84 (2) Discharge Pressure at SIB-V842 180 psig
- JEM 6-8-84 (3) Total Recirculation Flow (SIN-FI-300) 440 gpm
Serial No. 13110
- JEM 6-8-84 (4) LPSI B Flow (SIB-FI-307 minus SIB-FI-348) 4000 gpm
- JEM 6-8-84 (5) Motor Current SIB-HS-4 ammeter 50 amps
- JEM 6-8-84 (6) Motor Current PBB-S04F ammeter
ØA 52 AMPS, ØB 56 AMPS, ØC 55 AMPS
- JEM 6-8-84 (7) RWT Level (CHN-LI-200) 82.5 %
- JEM 6-8-84 (8) RWT Temperature (CHN-TI-200) 96 °F
- JEM 6-8-84 (9) Reactor Vessel Water Level above Cold leg nozzle centerline (as measured in feet using tape measure) 20.7 ft
using $\frac{cm}{in} \times \frac{1}{12} = 20.7$

8.17.37 RECORD the following SIB-P03 operating parameters:

- JEM 6-8-84 (1) Suction Pressure at SIB-V961 35 psig
- JEM 6-8-84 (2) Discharge Pressure at SIB-V017 219 psig
- JEM 6-8-84 (3) Indicated Flow (SIB-FI-348) 4900 gpm
- JEM 6-8-84 (4) Motor Current SIB-HS-6 ammeter 90 amps



PALO VERDE NUCLEAR GENERATING STATION MANUAL	PROCEDURE NO. 91PE-1SI08	
SI FULL FLOW VERIFICATION TEST	REVISION 1	Page 211 of 380

- JEM 6-8-84* (5) Motor Current PBB-S04D ammeter
A 83 AMPS, B 86 AMPS, C 86 AMPS
- JEM 6-8-84* (6) Refueling Water Tank Level (CHN-LI-200) 79.5 % com 7-14-81
21.7 ft
- JEM 6-8-84* (7) Reactor Vessel Water Lead above Cold Leg Nozzle Centerline (as measured in feet using tape measure)

8.17.38 RECORD the following SIB-P02 operating parameters:


- JEM 6-8-84* (1) Suction Pressure at SIB-V011 35 psig
- JEM 6-8-84* (2) Discharge Pressure at SIB-V030 850 psig
- JEM 6-8-84* (3) Indicated Flow (SIB-FI-311) 295 gpm
(SIB-FI-321) 285 gpm
(SIA-FI-331) 275 gpm
(SIA-FI-341) 272 gpm
- JEM 6-8-84* (4) HPSI Injection Flow TOTAL 1127 gpm
- JEM 6-8-84* (5) Motor Current SIB-HS-2 ammeter 114 amps
- JEM 6-8-84* (6) Motor Current PBB-S04E ammeter
ØA 108 AMPS, ØB 112 AMPS, ØC 111 AMPS
ACCEPTANCE CRITERIA: 118 amps (Maximum)
- JEM 6-8-84* (7) Refueling Water Tank Level (CHN-LI-200) 76 %

JEM 6-8-84 8.17.39 CLOSE SIB-HV-658 by POSITIONING SIB-HS-658 to JOG CLOSE, MAINTAIN until ZI-658 indicates 15% OPEN.

JEM 6-8-84 8.17.40 CLOSE SIB-HV-679 by POSITIONING SIB-HS-679 to JOG CLOSE, MAINTAIN until SIB-HV-679 is FULLY CLOSED then RELEASE.

8.17.41 STOP flow to the Reactor Vessel as follows:

- JEM 6-8-84* 8.17.41.1 CLOSE SIB-UV-615 by POSITIONING SIB-HS-615 to the JOG CLOSE position and MAINTAIN until SIB-UV-615 indicates CLOSED, then RELEASE SIB-HS-615.
- JEM 6-8-84* 8.17.41.2 CLOSE SIB-UV-625 by POSITIONING SIB-HS-625 to the JOG CLOSE position and MAINTAIN until SIB-UV-625 indicates CLOSED, then RELEASE SIB-HS-625.





ORIGINAL

PALO VERDE NUCLEAR GENERATING STATION MANUAL	PROCEDURE NO. 91PE-1SI08	
SI FULL FLOW VERIFICATION TEST	REVISION 1	Page 212 of 380

- QEM 6-8-84* 8.17.41.3 CLOSE SIB-UV-616 by POSITIONING SIB-HS-616 to the JOG CLOSE position and MAINTAIN until SIB-UV-616 indicates CLOSED, then RELEASE SIB-HS-616.
- QEM 6-8-84* 8.17.41.4 CLOSE SIB-UV-626 by POSITIONING SIB-HS-626 to the JOG CLOSE position and MAINTAIN until SIB-UV-626 indicates CLOSED, then RELEASE SIB-HS-626.
- QEM 6-8-84* 8.17.41.5 CLOSE SIB-UV-636 by POSITIONING SIB-HS-636 to the JOG CLOSE position and MAINTAIN until SIB-UV-636 indicates CLOSED, then RELEASE SIB-HS-636.
- QEM 6-8-84* 8.17.41.6 CLOSE SIB-UV-646 by POSITIONING SIB-HS-646 to the JOG CLOSE position and MAINTAIN until SIB-UV-646 indicates CLOSED; then RELEASE SIB-HS-646.
- QEM 6-8-84* 8.17.42 CLOSE SIB-HV-658 by POSITIONING SIB-HS-658 to the JOG CLOSE position and MAINTAIN until SIB-HV-658 indicates CLOSED, then RELEASE SIB-HS-658.
- QEM 6-8-84* 8.17.43 POSITION SIB-HS-4 to the STOP position, RELEASE and VERIFY:
- QEM 6-8-84* (1) SIB-P01 stops running.
- QEM 6-8-84* 8.17.44 POSITION SIB-HS-6 to the STOP position, RELEASE and VERIFY:
- QEM 6-8-84* (1) SIB-P03 stops running.
- QEM 6-8-84* 8.17.45 POSITION SIB-HS-2 to the STOP position, RELEASE and VERIFY:
- QEM 6-8-84* (1) SIB-P02 stops running.
- AS 6/11/84* 8.17.46 Using data recorded in step 8.17.36 CALCULATE NPSH in accordance with Appendix P and VERIFY value is equal to or greater than design NPSH for SIB-P01.

<u>ACCEPTANCE CRITERIA NPSH</u>	<u>Calculated NPSH</u>	<u>LPSI Flow (Step 8.17.36(4))</u>
22 Ft. minimum	73.7 Ft.	4000 gpm(4800 to 5000gpm)





OFFICIAL USE ONLY

PALO VERDE NUCLEAR GENERATING STATION MANUAL	PROCEDURE NO. 91PE-1SI08	APPENDIX P Page 1 of 5
SI FULL FLOW VERIFICATION TEST	REVISION 1	Page 365 of 380

Net Positive Suction Head Calculations

$$H_{NPSH} = P_S * C_H * C_B + H_{Atm} - C_{RAS} + C_{ELEV}$$

H_{NPSH} = Net Positive Suction Head (Ft.)

P_S = Suction Pressure (PSIG).

C_H = PSIG to Head Conversion (App N)

H_{Atm} = 34 Ft.

C_B = Boron Concentration Correction Factor (App M)

C_{RAS} = Correction to RWT level (%) to simulate RWT at RAS set point (Ft.) (Column D on App R) (Ft.)

C_{ELEV} = Correction in feet for gage height above pump suction.

LPSI "A" (SIA-P01)

Step 8.1.25.2

$$H_{NPSH} = \frac{32.6 \text{ PSIG} * 2.3218 * .9974 + 34 \text{ Ft.} - 39.25 \text{ Ft.} + 9.5 \text{ Ft.}}{8.1.23(1) \text{ App N} \quad \text{App M} \quad \text{App R} \quad 5.7(1) \text{ conc} / 5 \quad 9-14-84}$$

$$H_{NPSH} = 79.7 \text{ Ft.}$$

Step 8.16.46

$$H_{NPSH} = \frac{25 \text{ PSIG} * 2.320 * .9974 + 34 \text{ Ft.} - 29.15 \text{ Ft.} + 9.5 \text{ Ft.}}{8.16.36(1) \text{ App N} \quad \text{App M} \quad \text{App R} \quad 5.7(1) \text{ conc} / 5 \quad 9-14-84} = 72.2 \text{ Ft.}$$

LPSI "B" (SIB-P01)

Step 8.3.25

$$H_{NPSH} = \frac{30.8 \text{ PSIG} * 2.320 * .9974 + 34 \text{ Ft.} - 35.4 \text{ Ft.} + 9.3 \text{ Ft.}}{8.3.23(1) \text{ App N} \quad \text{App M} \quad \text{App R} \quad 5.7(2) \text{ conc} / 5 \quad 9-14-84}$$

$$H_{NPSH} = 79.2 \text{ Ft.}$$

PALO VERDE NUCLEAR GENERATING STATION MANUAL	PROCEDURE NO. 91PE-1SI08	APPENDIX P Page 2 of 5
SI FULL FLOW VERIFICATION TEST	REVISION 1	Page 366 of 380

Step 8.17.46

$$H_{NPSH} = \frac{32 \text{ PSIG} * 2.3205 * .9974 + 34 \text{ Ft.} - 43.68 \text{ Ft.} + 9.3 \text{ Ft.}}{8.17.36(1) \text{ App N} \quad \text{App M} \quad \text{App R}} \quad \begin{matrix} \text{unc} \\ 5.7(2) \\ 5 \end{matrix} \quad \begin{matrix} 9-14-84 \end{matrix}$$

$H_{NPSH} = 73.7 \text{ Ft.}$

CS "A" SIA-P03

Step 8.14.42

$$H_{NPSH} = \frac{36.5 \text{ PSIG} * 2.3205 * .9975 + 34 \text{ Ft.} - 49.85 \text{ Ft.} + 10.2 \text{ Ft.}}{8.14.39(1) \text{ App N} \quad \text{App M} \quad \text{App R}} \quad \begin{matrix} 14 \\ 5 \end{matrix} \quad \begin{matrix} \text{unc} \\ \text{CDC 6/1/84} \end{matrix}$$

$H_{NPSH} = 78.84 \text{ Ft.}$

Step 8.14.46


$$H_{NPSH} = \frac{35 \text{ PSIG} * 2.3205 * .9975 + 34 \text{ Ft.} - 48.08 \text{ Ft.} + 10.2 \text{ Ft.}}{8.14.44(1) \text{ App N} \quad \text{App M} \quad \text{App R}} \quad \begin{matrix} 48.08 \\ 5 \end{matrix} \quad \begin{matrix} \text{unc} \\ \text{CDC 6/1/84} \end{matrix}$$

$H_{NPSH} = 77.13 \text{ Ft.}$

Step 8.16.47

$$H_{NPSH} = \frac{30 \text{ PSIG} * 2.320 * .9974 + 34 \text{ Ft.} - 27.97 \text{ Ft.} + 10.2 \text{ Ft.}}{8.16.37(1) \text{ App N} \quad \text{App M} \quad \text{App R}} \quad \begin{matrix} \text{unc} \\ 5.7(5) \\ 5 \end{matrix} \quad \begin{matrix} 9-14-84 \end{matrix}$$

$H_{NPSH} = 85.6 \text{ Ft.}$



OFFICIAL TEST COPY

PALO VERDE NUCLEAR GENERATING STATION MANUAL	PROCEDURE NO. 91PE-1SI08	APPENDIX P Page 3 of 5
SI FULL FLOW VERIFICATION TEST	REVISION 1	Page 367 of 380

CS "B" SIB-P03

Step 8.15.42

$$H_{NPSH} = \underline{38.5} \text{ PSIG} * \underline{2.3205} * \underline{.9975} + 34 \text{ Ft.} - \underline{50.44} \text{ Ft.} + \underline{9.8} \text{ Ft.}$$

8.15.39(1) App N App M App R 5.7(6) ⁵ LDC 6/1/84

$$H_{NPSH} = \underline{82.47} \text{ Ft.}$$

Step 8.15.46

$$H_{NPSH} = \underline{37} \text{ PSIG} * \underline{2.3205} * \underline{.9975} + 34 \text{ Ft.} - \underline{50.44} \text{ Ft.} + \underline{9.8} \text{ Ft.}$$

8.15.44(1) App N App M App R 5.7(6) ⁵ LDC 6/1/84


$$H_{NPSH} = \underline{79} \text{ Ft.}$$

Step 8.17.47

$$H_{NPSH} = \underline{35} \text{ PSIG} * \underline{2.3205} * \underline{.9974} + 34 \text{ Ft.} - \underline{41.9} \text{ Ft.} + \underline{9.8} \text{ Ft.}$$

8.17.37(1) App N App M App R 5.7(6) ⁵ LDC 2-14-84

$$H_{NPSH} = \underline{82.9} \text{ Ft.}$$



**PALO VERDE NUCLEAR GENERATING
STATION MANUAL**

PROCEDURE
NO. 91PE-1SI08

APPENDIX P
Page 4 of 5

SI FULL FLOW VERIFICATION TEST

REVISION 1

Page 368 of 380

HPSI "A" SIA-P02

Step 8.7.13

$$H_{NPSH} = \frac{41 \text{ PSIG} * 2.320 * .9974}{8.7.11(1) \text{ App N App M}} + 34 \text{ Ft.} - \frac{40.4 \text{ Ft.}}{\text{App R 5.7(9)}} + \frac{2 \text{ Ft.}}{5}$$

cmc 9-14-84

$$H_{NPSH} = \underline{90.5 \text{ Ft.}}$$

Step 8.7.17

$$H_{NPSH} = \frac{41.2 \text{ PSIG} * 2.320 * .9974}{8.7.15(1) \text{ App N App M}} + 34 \text{ Ft.} - \frac{41 \text{ Ft.}}{\text{App R 5.7(9)}} + \frac{2 \text{ Ft.}}{5}$$

cmc 9-14-84


$$H_{NPSH} = \underline{90.3 \text{ Ft.}}$$

Step 8.16.48

$$H_{NPSH} = \frac{31.4 \text{ PSIG} * 2.320 * .9974}{8.16.38(1) \text{ App N App M}} + 34 \text{ Ft.} - \frac{26.18 \text{ Ft.}}{\text{App R 5.7(9)}} + \frac{2 \text{ Ft.}}{5}$$

cmc 9-14-84

$$H_{NPSH} = \underline{82.5 \text{ Ft.}}$$



PALO VERDE NUCLEAR GENERATING STATION MANUAL	PROCEDURE NO. 91PE-1SI08	APPENDIX P Page 5 of 5
SI FULL FLOW VERIFICATION TEST	REVISION 1	Page 369 of 380

HPSI "B" SIB-P02

Step 8.11.13

$$H_{NPSH} = \frac{40 \text{ PSIG} * 2.3196 * .9974}{8.11.11(1) \text{ App N App M}} + 34 \text{ Ft.} - \frac{41.62 \text{ Ft.}}{\text{App R 5.7(10)}} + \frac{2.5 \text{ Ft.}}{5}$$

cmc 9-14-84

$H_{NPSH} = 87.4 \text{ Ft.}$

Step 8.11.17

$$H_{NPSH} = \frac{40 \text{ PSIG} * 2.3196 * .9974}{8.11.15(1) \text{ App N App M}} + 34 \text{ Ft.} - \frac{41.03 \text{ Ft.}}{\text{App R 5.7(10)}} + \frac{2.5 \text{ Ft.}}{5}$$

cmc 9-14-84

$H_{NPSH} = 88 \text{ Ft.}$

Step 8.17.48

$$H_{NPSH} = \frac{35 \text{ PSIG} * 2.3205 * .9974}{8.17.38(1) \text{ App N App M}} + 34 \text{ Ft.} - \frac{39.8 \text{ Ft.}}{\text{App R 5.7(10)}} + \frac{2.5 \text{ Ft.}}{5}$$

cmc 9-14-84

$H_{NPSH} = 77.7 \text{ Ft.}$

