

**ACCELERATED DISTRIBUTION DEMONSTRATION SYSTEM**  
REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8810170034    DOC. DATE: 88/10/06    NOTARIZED: NO    DOCKET #  
 FACIL: 50-250 Turkey Point Plant, Unit 3, Florida Power and Light C    05000250  
 50-251 Turkey Point Plant, Unit 4, Florida Power and Light C    05000251  
 AUTH. NAME    AUTHOR AFFILIATION  
 CONWAY, W.F.    Florida Power & Light Co.  
 RECIP. NAME    RECIPIENT AFFILIATION  
                     Document Control Branch (Document Control Desk)

SUBJECT: Submits implementation schedules for Generic Ltr 86-10,  
 "Implementation of Fire Protection Requirements."

DISTRIBUTION CODE: A006D    COPIES RECEIVED: LTR 1 ENCL 0    SIZE: 1  
 TITLE: OR/Licensing Submittal: Fire Protection

NOTES:

	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL
	PD2-2 LA	1 0	PD2-2 PD	5 5
	EDISON, G	1 1		
INTERNAL:	ARM/DAF/LFMB	1 0	NRR WERMEIL, J	1 0
	NRR/DEST/ADS 7E	1 1	NRR/DEST/PSB 8D	1 1
	NUDOCS-ABSTRACT	1 1	OGC/HDS2	1 0
	<del>REG-ETSE</del> 01	1 1		
EXTERNAL:	LPDR	1 1	NRC PDR	1 1
	NSIC	1 1		

*M/A - H*  
*[Signature]*

TOTAL NUMBER OF COPIES REQUIRED: LTTR 17 ENCL 13<sup>0</sup>

R  
I  
D  
S  
/  
A  
D  
D  
S  
  
  
  
  
  
  
  
  
  
  
  
R  
I  
D  
S  
/  
A  
D  
D  
S



OCTOBER 6 1988

L-88-441

U. S. Nuclear Regulatory Commission  
 Attn: Document Control Desk  
 Washington, D. C. 20555

Gentlemen:

Re: Turkey Point Units 3 and 4  
 Docket Nos. 50-250 and 50-251  
 Implementation Schedules for 10 CFR 50.48  
Fire Protection Modifications

Generic Letter 86-10, "Implementation of Fire Protection Requirements" stated that the NRC would (1) review the dockets of plants covered by 50.48 to determine the schedule deadlines for those plants and (2) inform licensees of those schedule deadlines. The NRC performed a review and as a result of that review by letter dated April 8, 1987, granted FPL an exemption to the schedule provided in 10 CFR 50.48. The exemption stated that, the alternate shutdown panel and common areas would be complete by the end of the Unit 4 Cycle 12 refueling outage, which at that time was scheduled for completion in May 1988.

On March 10, 1987, Unit 4 was shutdown to repair a leaking conoseal connection. That unplanned maintenance outage has rescheduled the Cycle 12 refueling outage. The current outage completion date for Cycle 12 is December 22, 1988.

The Integrated Schedule monthly summary report will provide updated outage schedule changes and will restatus Modification 25-Alternate Shutdown Panel to reflect completion at the end of the current Cycle 12 refueling outage.

Should there be any questions, please contact us.

Very truly yours,

W. F. Conway  
 Senior Vice President - Nuclear

WFC/RG/gp

cc: Malcolm L. Ernst, Acting Regional Administrator, Region II,  
 USNRC  
 Senior Resident Inspector, USNRC, Turkey Point Plant

RGFPM

8810170034 881006  
 PDR ADDCK 05000250  
 F PNU

