Docket Nos. 50-250 and 50-251

> Mr. C. O. Woody, Acting Senior Vice President-Nuclear Nuclear Energy Department Florida Power and Light Company P.O. Box 14000 Juno Beach, Florida 33408-0420

Dear Mr. Woody:

DISTRIBUTION Docket File NRC-&-LPDRs PD22 Rdg File **HBerkow** GLainas, 14/H/3

DMiller

GEdison SVarga, 14/E/4 EJordan, MNBB-3302 BGrimes, 9/A/2 ACRS (10)

PFredrickson, RII A. Toalston, 8/D/20 J. Norris

SUBJECT: TURKEY POINT UNITS 3 AND 4 - INTEGRATED SCHEDULE CATEGORY A ITEMS

The purpose of this letter is to confirm our approval of a schedular delay in completing two Category A items in your Integrated Schedule (I/S). Verbal approval was given to Dave Chaney of your staff on May 19, 1989.

In your letter (L-89-187) dated May 18, 1989, you provided acceptable bases for a delay in completing I/S Modifications No. 576, "Air Start Motor Upgrade," and No. 1098, "Select System Walkdown NCRs on P&IDs." I/S Mod No. 576 will be delayed about 18 months until the Unit 4 Cycle 13 outage, now scheduled for the fall of 1990. In this regard we note that enhancing the reliability of diesel generators by adding redundant air start motors represents a safety improvement and we encourage such modifications at the earliest practiable time. Completion of I/S Mod No. 1098 will be delayed about 7 months to December 29, 1989.

Regarding delays in Category A items, in the future we would appreciate a more timely submittal of such requests and their bases so that we can better plan our workload in considering their appropriateness.

Sincerely.

Original signed by

Gordon E. Edison, Sr. Project Manager Project Directorate II-2 Division of Reactor Projects-I/II Office of Nuclear Reactor Regulation

See next page

[INTERGRATED SCHEDULE/TP]

PM: PDI I-23 GEdison/jd 05/21/89

HBerkow

m/Ax

8906010066 890524 PDR ADOCK 05000

ж.

Mr. C. O. Woody Florida Power and Light Company

cc: Harold F. Reis, Esquire Newman and Holtzinger, P.C. 1615 L Street, N.W. Washington, DC 20036

Mr. Jack Shreve Office of the Public Counsel Room 4, Holland Building Tallahassee, Florida 32304

John T. Butler, Esquire Steel, Hector and Davis 4000 Southeast Financial Center Miami, Florida 33131-2398

Mr. K. N. Harris, Vice President Turkey Point Nuclear Plant Florida Power and Light Company P.O. Box 029100 Miami, Florida 33102

County Manager of Metropolitan Dade County 111 NW 1st Street, 29th Floor Miami, Florida 33128

Resident Inspector
U.S. Nuclear Regulatory Commission
Turkey Point Nuclear Generating Station
Post Office Box 57-1185
Miami, Florida 33257-1185

Mr. Jacob Daniel Nash
Office of Radiation Control
Department of Health and
Rehabilitative Services
1317 Winewood Blvd.
Tallahassee, Florida 32399-0700

Intergovernmental Coordination and Review Office of Planning & Budget Executive Office of the Governor The Capitol Building Tallahassee, Florida 32301

Turkey Point Plant

Administrator
Department of Environmental
Regulation
Power Plant Siting Section
State of Florida
2600 Blair Stone Road
Tallahassee, Florida 32301

Regional Administrator, Region II U.S. Nuclear Regulatory Commission Suite 2900 101 Marietta Street Atlanta, Georgia 30323

Attorney General
Department of Legal Affairs
The Capitol
Tallahassee, Florida 32304

Plant Manager Turkey Point Nuclear Plant Florida Power and Light Company P.O. Box 029100 Miami, Florida 33102

