

# ACCELERATED DISTRIBUTION DEMONSTRATION SYSTEM

## REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8911150086      DOC. DATE: 89/11/09      NOTARIZED: NO      DOCKET #  
 FACIL: 50-250 Turkey Point Plant, Unit 3, Florida Power and Light C      05000250  
 50-251 Turkey Point Plant, Unit 4, Florida Power and Light C      05000251

AUTH. NAME      AUTHOR AFFILIATION  
 HARRIS, K.N.      Florida Power & Light Co.  
 RECIP. NAME      RECIPIENT AFFILIATION  
                          Document Control Branch (Document Control Desk)

SUBJECT: Forwards integrated schedule monthly summary rept for Sept 1989.

DISTRIBUTION CODE: A001D      COPIES RECEIVED: LTR 1 ENCL 1 SIZE: 4  
 TITLE: OR Submittal: General Distribution

NOTES:

	RECIPIENT		COPIES			RECIPIENT		COPIES	
	ID CODE/NAME		LTR	ENCL		ID CODE/NAME		LTR	ENCL
	PD2-2 LA		1	1		PD2-2 PD		1	1
	EDISON, G		5	5					
INTERNAL:	NRR/DEST/ADS 7E		1	1		NRR/DEST/ESB 8D		1	1
	NRR/DEST/ICSB		1	1		NRR/DEST/MTB 9H		1	1
	NRR/DEST/RSB 8E		1	1		NRR/DOEA/TSB 11		1	1
	NUDOCS-ABSTRACT		1	1		OC/LEMB		1	0
	OGC/HDS2		1	0		<u>REG FILE 01</u>		1	1
	RES/DSIR/EIB		1	1					
EXTERNAL:	LPDR		1	1		NRC PDR		1	1
	NSIC		1	1					


*MA-4*

NOTE TO ALL "RIDS" RECIPIENTS:

PLEASE HELP US TO REDUCE WASTE! CONTACT THE DOCUMENT CONTROL DESK, ROOM P1-37 (EXT. 20079) TO ELIMINATE YOUR NAME FROM DISTRIBUTION LISTS FOR DOCUMENTS YOU DON'T NEED!

TOTAL NUMBER OF COPIES REQUIRED: LTR 21 ENCL 19

R  
I  
D  
S  
/  
A  
D  
D  
S  
  
R  
I  
D  
S  
/  
A  
D  
D  
S





L-89-380

NOV 09 1989

U. S. Nuclear Regulatory Commission  
Attn: Document Control Desk  
Washington, D. C. 20555


Gentlemen:

Re: Turkey Point Units 3 and 4  
Docket Nos. 50-250 and 50-251  
Integrated Schedule Monthly Summary

Attached is the Summary Report of the Integrated Schedule generated for the month of September 1989. The schedules discussed in this report reflect information as of the issuance date of September 15, 1989. Updated information will be provided in subsequent reports. The changes to the schedule discussed in this summary have been reviewed with the NRC Staff in accordance with the Integrated Schedule Plan.

Should there be any questions regarding this information, please contact us.

Very truly yours,

  
K. N. Harris  
Vice President  
Turkey Point Plant Nuclear

KNH/TCG/gp

Attachment

cc: Stewart D. Ebnetter, Regional Administrator, Region II, USNRC  
Senior Resident Inspector, USNRC, Turkey Point Plant

8911150086 891109  
PDR ADOCK 05000250  
R PDC

A001  
1/1



50

TURKEY POINT UNITS 3 AND 4  
SEPTEMBER 1989 INTEGRATED SCHEDULE

The September 1989 Integrated Schedule (IS) is based on the following refueling and maintenance outage schedules:

<u>OUTAGE DESCRIPTION</u>	<u>START</u>	<u>FINISH</u>	<u>NOTES</u>
Unit 3 Cycle 12 Refueling	02/15/90	05/30/90	1
Unit 3 Diesel Tie-In	01/15/91	06/30/91	2
Unit 3 Cycle 13 Refueling	01/01/92	04/15/92	
Unit 3 Cycle 14 Refueling	10/01/93	12/03/93	
Unit 4 Cycle 12 Refueling	01/15/91	06/30/91	1
Unit 4 Cycle 13 Refueling	10/01/92	12/03/92	
Unit 4 Cycle 14 Refueling	04/01/94	06/03/94	

- 1 Based on projections by Turkey Point Management  
2 Estimated

Changes to the Integrated Schedule since the last issue, August 1989, are summarized as follows:

NRC MODIFICATIONS WITH FORECAST COMPLETION DATES BEYOND THEIR BASELINE SCHEDULE DATES

<u>MOD #</u>	<u>UNIT</u>	<u>DESCRIPTION</u>	<u>NRC CAT</u>	<u>AUG 89</u>	<u>SEPT 89</u>	<u>BASELINE NRC DATE MAY 89</u>	<u>NOTES</u>
569	4	NORM CTMT CLRS CTRL SW'S	NRR	11/22/89	3/20/90	1/16/90	5
700	C	VITAL AREA BARRIERS	NRR	11/21/90	1/9/91	9/30/90	1
792	S	CONTROL RM LGTING EVAL	NRR	5/10/90	8/15/90	3/24/90	5
1011	S	CONTROL RM HFE ANNUNCTR	NRR	4/12/90	7/3/90	2/6/90	5
1069	3	RX HEAD LIFT RIG LOAD CELL	NRR	8/16/90	12/3/90	8/5/90	5
1070	4	RX HEAD LIFT RIG LOAD CELL	NRR	5/15/91	12/5/90	8/5/90	5
1183	C	PERIMETER FENCING & INTRUSION DETECTION	NRR	8/21/91	8/6/91	5/17/91	1
1184	C	SECURITY ACCESS CONTROL/ CARD READER	NRR	8/21/91	7/11/91	11/11/90	1
1185	C	SECURITY COMPUTER SYSTEM	NRR	3/11/92	2/3/92	1/19/91	1

NRC MODIFICATIONS WITH FORECAST COMPLETION DATES BEYOND THEIR BASELINE SCHEDULE DATES

MOD #	UNIT	DESCRIPTION	NRC CAT	BASELINE NRC DATE			NOTES
				AUG 89	SEPT 89	MAY 89	
1290	C	CNTL RM OP DES PHONE REACH RESOLUTION	NRR	11/26/90	1/16/91	12/4/90	5
1291	C	CONTROL RM RELABELING	NRR	6/18/90	9/26/90	5/5/90	5
1292	S	CONTROL RM DEMARCATION DOCUMENTATION	NRR	3/6/90	6/26/90	2/2/90	5
1293	3	CONTROL LD METERS-ADD UNITS/CHA SCALE	NRR	8/16/90	10/16/89	5/25/90	5
1294	4	CONTROL LD METERS-ADD UNITS/CHA SCALE	NRR	8/17/90	10/16/90	5/25/90	5
1297	3	NIS-ELIM. UNUSED SW POSITIONS	NRR	11/12/90	1/14/91	8/18/90	5
1298	4	NIS-ELIM. UNUSED SW POSITIONS	NRR	11/12/90	1/14/91	8/18/90	5
1312	S	THERMAL STRESS PPG CONNECTED TO RCS	NRR	2/8/90	7/5/91	12/5/89	2
1325	S	PROBABILITY RISK ASSESSMENT PROGRAM	NRR	2/25/91	3/11/91	2/11/91	3
610	C	EDG START AIR SYS/QUAL	I&E	7/26/89	8/23/89	6/24/89	4
1056	S	PWR LOSS TO VITAL BUS AT SALEM 2	I&E	8/19/90	7/3/90	2/5/90	5
1110	4	MOV FAILURE DUE TO IMPROPER SW SETTING	I&E	8/17/89	9/14/89	6/11/89	4
1313	3	SMALL BORE PIPING/ NCR DISPOSITION	I&E	12/31/90	3/13/91	12/3/90	5
1314	4	SMALL BORE PIPING/ NCR DISPOSITION	I&E	12/31/90	3/19/91	12/3/90	5
1320	C	FLOOD PROT EDG FUEL OIL XFER PUMPS	I&E	3/13/90	2/4/91	5/30/90	5

The above status is based on baseline schedule dates established in the May 1989 Integrated Schedule Six-Month Report.

NOTES

- NOTE 1 The project completion dates for the security project items reflect in progress status. The schedules for completion of the security modifications were discussed with the NRC at a meeting at the Turkey Point Plant on July 18, 1989 and at the NRC/FPL Management Meeting on September 19, 1989. The integrated schedule will be revised to reflect those dates.
- NOTE 2 Phase I is complete. Unit 3 inspections will be done during the 1990 outage.
- NOTE 3 FPL is working toward a June 1991 completion date for the PRA Program, consistent with the two year interval between the issuance of the NRC guidelines (issued by the NRC on August 29, 1989) and program implementation as specified in Generic Letter 88-20.
- NOTE 4 Partial SATS (System Acceptance Turnover Sheets) have been issued.
- NOTE 5 The completion dates have been extended based on current progress, current approved increase in scope and/or engineering resource availability.

NRC COMMITTED MODIFICATIONS ADDED

<u>MOD #</u>	<u>UNIT</u>	<u>DESCRIPTION</u>	<u>NRC CAT</u>
1301	C	CLOSED CIRCUIT TV SECURITY SYSTEM	NRR

NRC COMMITTED MODIFICATIONS COMPLETED

<u>MOD #</u>	<u>UNIT</u>	<u>DESCRIPTION</u>	<u>NRC CAT</u>
--------------	-------------	--------------------	----------------

- - - NONE - - -



11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42  
43  
44  
45  
46  
47  
48  
49  
50  
51  
52  
53  
54  
55  
56  
57  
58  
59  
60  
61  
62  
63  
64  
65  
66  
67  
68  
69  
70  
71  
72  
73  
74  
75  
76  
77  
78  
79  
80  
81  
82  
83  
84  
85  
86  
87  
88  
89  
90  
91  
92  
93  
94  
95  
96  
97  
98  
99  
100