REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8706100301 DOC. DATE: 87/06/05 NOTARIZED: NO DOCKET # FACIL: 50-400 Shearon Harris Nuclear Power Plant, Unit 1, Carolina 05000400

AUTH. NAME AUTHOR AFFILIATION

WATSON, R. A. Carolina Power & Light Co.
RECIP. NAME RECIPIENT AFFILIATION

Document Control Branch (Document Control Desk)

SUBJECT: Forwards brief description of procedure change to initial

test program as described in Section 16 of FSAR, per

10CFR50.59 & License Condition 2.C.4. Change does not involve

unreviewed safety question or Tech Spec change.

DISTRIBUTION CODE: A001D COPIES RECEIVED: LTR \_\_\_ ENCL \_\_\_ SIZE: \_\_\_\_\_\_
TITLE: OR Submittal: General Distribution

NBTES: Application for permit renewal filed.

05000400

	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL		RECIPIENT ID CODE/NAME		COPIES LTTR ENCL		
	PD2-1 LA BUCKLEY, B	1	0	PD2-1 PD		5	5	
	Nover	•	•					
INTERNAL:	ACRS	ద	6	ARM/DAF/LFM	1B	` <b>1</b>	0	
	NRR/DEST/ADE	1	1	NRR/DEST/AD	)S	1	1	
	NRR/DOEA/TSB	1	1	NRR/PMAS/IL	.RB	1	1	
	DGC/HDS1	1	0	CEREO FUE	·01 <sup>1</sup> ,	1	1	
EXTERNAL:	EG&G BRUSKE, S	1	i	LPDR	,	1	i	
	NRC PDR	1	1	NSIC		1	1	

- COTTO A	k	4		A	V.	,*á	1 m	1	4
-----------	---	---	--	---	----	-----	-----	---	---

REPORT OF THE THE PROPERTY OF STATES AND STA

28 W. (41)

Apope De

Part Sugar

A CANADA CANADA

Company Lay (1) 1 Program Law Company Temporal Company (1)

10000cs

ল শ্রিকাই আন সংগ্রেছ ও লাজান করে না এই আন এই ইঞ্জান ইঞ্জান ইঞ্জান জান্তিৰ ইংগালোই নিজ্ হার্থি কুইন এ লাজান ইআজ্ঞানিত ই ওছাই পালে একটো সংগ্রেছ ভা√ই এ আনাম্ভান পাছিল। লাজান সংগ্রেছ বিভাগি হারেছিল হারেছিল এই বিভাগি হারেছিল বিভাগি হারেছিল বিভাগি হারেছিল বিভাগি হারেছিল হারেছিল হারেছিল বিভাগি হারেছিল

THE SECOND SECURITY OF THE SECOND SECURITY OF THE PROPERTY OF THE SECOND SECOND SECURITY OF THE SECOND SECOND SECURITY OF THE SECOND SE

THE POST OF THE PROPERTY OF TH

* 3 P	1.1	图 建二基 医二甲二甲二基			Right of the Market	
	1371	, e <sub>F</sub> d · π · π	1 4 4	Na - 2 1	Like Like to the state of the s	
	٠,,	ent N services		£,	12 3 " EXXXVX	
			*	1	1 1. 10 ± 11 ¥≽	
14,	ş.	right of the second	14	ر د	Party are able to	* 1 4
,		1950 A C 1950 1950 1950 1950 1950 1950 1950 1950			with the contract of the contr	
I,		A STATE OF THE RESERVE OF THE STATE OF THE S		1	State of the State	
1	*	The second of th	ų		1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1	
7	).	<b>₹</b> ₹		,	ere to white their more	v
	<u>k</u>	1 m		3	n higher	



## Carolina Power & Light Company

HARRIS NUCLEAR PROJECT
P. O. Box 165
New Hill, North Carolina 27562

JUN 0 5 1987

File Number: SHF/10-13510C Letter Number: HO-870445 (0)

U. S. Nuclear Regulatory Commission Washington, DC 20555 ATTN: NRC Document Control Desk

SHEARON HARRIS NUCLEAR POWER PLANT UNIT 1

DOCKET NO. 50-400

LICENSE NO. NPF-63

REPORT IN ACCORDANCE WITH 10CFR50.59

## Gentlemen:

In accordance with Title 10 to the Code of Federal Regulations, Part 50.59, the enclosed report is submitted. This report fulfills the requirement for a written report within thirty (30) days of a change to the Initial Test Program described in Section 14 of the FSAR as required by license condition 2.C.4.

This report contains a brief description of a procedure which changes the description given in the FSAR. The description also contains a brief summary of the safety evaluation which shows that the change does not involve an unreviewed safety question or require a change to technical specifications.

Very truly yours,

8706100301 870605 PDR ADDCK 05000400 P PDR Par later


R. A. Watson Vice President Harris Nuclear Project

RAW: MW/sdg

Enclosure

cc: Dr. J. N. Grace (NRC-RII)
Mr. G. Maxwell (NRC-SHNPP)

Aool



## CHANGE TO PROCEDURE DESCRIBED IN FSAR

Title: 9100-S-01, Rev. 2, Change #18 & #19, Power Ascension

Test Program - Power Escalation

Approval Date: 05/08/87 & 06/04/87

Description:

The purpose of this procedure is to provide administrative guidelines for testing at specific power level plateaus. The procedure provides the tests contained within the program and the sequence and method of approval to increase reactor power to the next test power plateau.

Change #18: Test Procedure 9100-S-01 has been changed to delete the requirement for a large load reduction and generator trip from 100% power. These tests are described in FSAR Section 14.2.12.2.18. The tests are being deleted from the current test program and are being deferred, until the plant is fully modified to prove the design aspects of these tests.

Contrary to the tests acceptance criteria, as the plant is currently designed, both tests are expected to trip the plant. The large load reduction is expected to require a reactor trip due to a loss of main feedwater. The generator trip test is expected to require a turbine trip on turbine overspeed.

Several modifications are required to enable the plant control systems to handle these transients without requiring a reactor and turbine trip. These modifications are expected to be completed to warrant running these two tests after the startup of Cycle 2.

Change #19: Additionally procedure 9100-S-01 has been changed to delete the 10% load swing from 100% power from the power ascension test program. This test is described in FSAR Section 14.2.12.2.17. The intent of Regulatory Guide 1.68 is that the plant be proven to first show the ability to sustain a 10% load swing and second to make any adjustments to automatic control systems necessary to meet that end. Based on the Heater Drain Pump Transient at 100% power on 5/27/87 and previous Load Swing Tests at 30%, 50%, and 75%, the intent of Regulatory Guide 1.68 has been completed satisfactorily.

CHANGE TO PROCEDURE DESCRIBED IN FSAR (continued)

## Safety Summary:

Change #18: The 100% trip test has shown that the plant responds safely to a trip from 100% power without actuation of primary or secondary safety valves, and safety injection. However, actuation of auxiliary feedwater has been required due to the performance of the condensate and feedwater system controls. Previous testing of the turbine included a test of the mechanical and electrical overspeed trip devices.

This testing concludes that the safety of the plant is not compromised in the event of a generator trip and overspeed.

Change #19: The plant experienced and safely executed an unplanned 10% load swing on 5/27/87 when a Heater Drain Pump tripped and operations executed a 80 MWe (901 MW gross - 821 MW gross) decrease in power in approximately two minutes. All automatic control systems operated properly during the transient. The increase in power was performed at a normal rate of 5 MW/minute. As a result of this transient and the previous load swing tests, no adjustments to any automatic control system has been necessary.

Therefore, the deferral of the large load reduction and generator trip tests and the deletion of the 10% load swing test as described above do not increase the probability or consequences of analyzed accidents, nor introduce a different type of accident or equipment malfunction than already evaluated in the FSAR. Thus no unreviewed safety question exists.

•

•

•

.

•

4

.

٠