

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8008180416 DOC. DATE: 80/08/13 NOTARIZED: NO DOCKET #
 FACIL: 50-400 Shearon Harris Nuclear Power Plant, Unit 1, Carolina ~~05000401~~
 50-401 Shearon Harris Nuclear Power Plant, Unit 2, Carolina 05000401
 50-402 Shearon Harris Nuclear Power Plant, Unit 3, Carolina 05000402
 50-403 Shearon Harris Nuclear Power Plant, Unit 4, Carolina 05000403
 AUTH. NAME AUTHOR AFFILIATION
 JONES, J.A. Carolina Power & Light Co. *maxly*
 RECIP. NAME RECIPIENT AFFILIATION
 EISENHUT, D.G. Division of Licensing

SUBJECT: Provides up-to-date schedule for completion of const, in response to 800711 ltr.

DISTRIBUTION CODE: B001S COPIES RECEIVED: LTR 1 ENCL 0 SIZE: 2
 TITLE: PSAR/FSAR AMDTS and Related Correspondence

NOTES:

ACTION:	RECIPIENT ID CODE/NAME	COPIES		RECIPIENT ID CODE/NAME	COPIES	
		LTR	ENCL		LTR	ENCL
ACTION:	A/D LICENSNG	1	0	YOUNGBLOOD, B	1	0
	RUSHBROOK, M.	1	0	WILSON, JERRY 05	1	0
INTERNAL:	ACCID EVAL BR	1	1	AUX SYS BR 18	1	0
	CHEM ENG BR	1	1	CONT SYS BR	1	0
	CORE PERF BR 17	1	1	DIR, SFTY TECH	1	0
	EFF TR SYS BR	1	1	EMERG PREP 22	1	0
	EQUIP QUAL BR	1	1	GEOSCIENCES	1	0
	HYD/GEO BR 11	1	1	I&C SYS BR 20	1	0
	I&E 06	3	3	MATL ENG BR	1	0
	MECH ENG BR	1	1	MPA	1	0
	NRC PDR 02	1	1	OELD	1	0
	POWER SYS BR	1	1	PROC/TST REV BR	1	0
	QA BR 10	1	1	RAD ASSESS BR12	1	0
	REAC SYS BR	1	1	REG FILE 01	1	0
	SIT ANAL BR 27	1	1	STRUCT ENG BR	1	0
EXTERNAL:	ACRS	16	16	LPDR 03	1	0
	NSIC 04	1	1			

AUG 19 1980

TOTAL NUMBER OF COPIES REQUIRED: LTR 50 ENCL 44

R

The first part of the document discusses the importance of maintaining accurate records of all transactions. It emphasizes that every entry should be supported by a valid receipt or invoice. This ensures transparency and allows for easy verification of the data.

In the second section, the author outlines the various methods used to collect and analyze the data. This includes both manual and automated techniques. The goal is to ensure that the information gathered is both reliable and comprehensive.

Item	Quantity	Unit Price	Total
Item A	10	5.00	50.00
Item B	20	3.00	60.00
Item C	5	10.00	50.00
Item D	15	4.00	60.00
Item E	8	7.50	60.00
Item F	12	5.00	60.00
Item G	3	20.00	60.00
Item H	6	10.00	60.00
Item I	4	15.00	60.00
Item J	2	30.00	60.00
Item K	1	60.00	60.00
Item L	1	60.00	60.00
Item M	1	60.00	60.00
Item N	1	60.00	60.00
Item O	1	60.00	60.00
Item P	1	60.00	60.00
Item Q	1	60.00	60.00
Item R	1	60.00	60.00
Item S	1	60.00	60.00
Item T	1	60.00	60.00
Item U	1	60.00	60.00
Item V	1	60.00	60.00
Item W	1	60.00	60.00
Item X	1	60.00	60.00
Item Y	1	60.00	60.00
Item Z	1	60.00	60.00



Carolina Power & Light Company

August 13, 1980

Darrell G. Eisenhut, Director
Division of Licensing
United States Nuclear Regulatory Commission
Washington, DC 20555

SHEARON HARRIS NUCLEAR POWER PLANT
UNIT NOS. 1, 2, 3 and 4
DOCKET NOS. 50-400, 50-401, 50-402, and 50-403
SCHEDULE FOR COMPLETION OF CONSTRUCTION

Dear Mr. Eisenhut:

In response to your letter of July 11, 1980 which requested an up-to-date schedule for the completion of construction at the Shearon Harris Nuclear Power Plant (SHNPP), Carolina Power & Light Company (CP&L) provides the following information:

1. The SHNPP Final Safety Analysis Report, Environmental Report (Operating License Stage) and Application for Operating License were tendered to the NRC by CP&L on June 26, 1980.
2. The present schedule for the SHNPP units is as follows:

<u>Unit</u>	<u>Fuel Load</u>	<u>Commercial Operation</u>
1	June, 1984	March, 1985
2	June, 1987	March, 1988
3	June, 1993	March, 1994
4	June, 1991	March, 1992

Based on previous intervention regarding the SHNPP project, we anticipate a contested public hearing at the SHNPP Operating License Stage. We understand that, pending current rulemaking, NRC's practice is to suspend the "immediate effectiveness" rule when granting operating licenses. Based on previous discussions with Mr. Harold Denton, we understand that a contested proceeding would likely add an additional 17 months from the date of SER issuance until the date we could expect an "effective" operating license to be certified. When this 17 month interval is added to the months required for NRC's preacceptance review and projected safety review, it is necessary for your Staff to begin at this time the preacceptance review of the SHNPP FSAR and Environmental Report in order for a certified, effective operating license to be issued for SHNPP Unit 1 by June, 1984, the scheduled fuel load date.

3001
S
1/0

8 008180 416

411 Fayetteville Street • P. O. Box 1551 • Raleigh, N. C. 27602


Mr. Eisenhut

- 2 -

In addition, the NRC Commissioners, in their order of April 17, 1980, directed the NRC Staff to conduct a preliminary assessment of Carolina Power & Light Company's capability to manage the operation of the SHNPP, and to make this Staff assessment available to the public prior to publication of notice, under 10CFR2.105, regarding our application for the SHNPP operating license. Due to the Commissioners' order, we urge you to commence this preliminary assessment of CP&L's management capability immediately so that a notice of opportunity for hearing can be issued this year. This is consistent with the Commissioners' order of April 17, 1980, incorporating in most respects the ASLAB order of February 20, 1980 (ALAB-581). You will recall that the ASLAB expressed the view that this additional step should not require an extended staff review period. In order to aid your assessment of CP&L's management capability, we have under preparation additional supplementary information which is scheduled for submittal to you by September 15, 1980.

Your assistance in scheduling an expeditious review of CP&L's management capability and our tendered SHNPP FSAR and Environmental Report is appreciated. Please contact me as soon as possible regarding your established schedule for these assessments and safety reviews.

Yours very truly,



J. A. Jones
Senior Executive Vice President
Chief Operating Officer

JAJ/dk

cc: Mr. Harold Denton



Main body of the document containing faint, illegible text and scattered noise.