

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

MA/4

ACCESSION NBR: 8007080240 DOC. DATE: 80/07/03 NOTARIZED: NO DOCKET #
 FACIL: 50-387 Susquehanna Steam Electric Station, Unit 1, Pennsylv 05000387
 50-388 Susquehanna Steam Electric Station, Unit 2, Pennsylv 05000388
 AUTH. NAME AUTHOR AFFILIATION
 CURTIS, N.W. Pennsylvania Power & Light Co.
 RECIPIENT NAME RECIPIENT AFFILIATION
 YOUNGBLOOD, B.J. Licensing Branch 1

SUBJECT: Forwards marked-up copy of FSAR, Subsection 3.92 & Table 3.9-33, corrected to agree w/preoperational & startup tests program. Changes will be discussed at draft SER meeting during wk of Jul 14.

DISTRIBUTION CODE: B001S COPIES RECEIVED: LTR 1 ENCL 1 SIZE: 11
 TITLE: PSAR/FSAR AMDTS and Related Correspondence

NOTES: SEND I & E 3 CYS FSAR & ALL AMENDS.

ACTION:	RECIPIENT ID CODE/NAME	COPIES		RECIPIENT ID CODE/NAME	COPIES	
		LTR	ENCL		LTR	ENCL
	AD LICENSING	1	0	BC YOUNGBLOOD, B.	1	0
	LA RUSHBROOK, M.	1	0	PM STARK, R. 05	1	1
INTERNAL:	A/D CORE & CS13	1	0	ACCID EVAL BR	1	1
	AUX SYS BR 18	1	1	CHEM ENG BR	1	1
	CONT. SYS BR	1	1	CORE PERF BR 17	1	1
	DIR, HUM FAC SFY	1	1	DIRECTOR NRR	1	0
	EFF TR SYS BR	1	1	EMERG PREP 22	1	0
	ENV ENG BR	1	1	EQUIP QUAL BR	1	1
	GEOSCIEN BR 09	4	4	HYD/GEO BR 11	1	1
	I&C SYS BR 20	1	1	I&E 06	3	3
	KIRKWOOD, R. 29	1	1	MATL ENG BR	1	1
	MECH ENG BR	1	1	MPA	1	0
	NRC PDR 02	1	1	OELD	1	0
	POWER SYS BR	1	1	PROC/TST REV BR	1	1
	QA BR 10	1	1	RAD-ASSESS BR12	1	1
	REAC SYS BR	1	1	REG FILE 01	1	1
	SIT ANAL BR 27	1	1	STRUCT ENG BR	1	1
EXTERNAL:	ACRS 30	10	10	LPDR 03	1	1
	NSIC 04	1	1			

JUL 10 1980

TOTAL NUMBER OF COPIES REQUIRED: LTR 51 ENCL 43

PP&L

TWO NORTH NINTH STREET, ALLENTOWN, PA. 18101 PHONE: (215) 821-5151

NORMAN W. CURTIS
Vice President-Engineering & Construction
821-5381

Docket Nos. 50-387
50-388

July 3, 1980

Mr. B. J. Youngblood, Chief
Licensing Branch No. 1
Division of Licensing
U. S. Nuclear Regulatory Commission
Washington, D.C. 20555

SUSQUEHANNA STEAM ELECTRIC STATION
FSAR CHANGES
ER 100450 FILE 841-1
PLA - 503

Dear Mr. Youngblood,

Attached is a marked up copy of FSAR Subsection 3.9.2 and Table 3.9-33 which have been corrected to agree with Susquehanna's Preoperational and Startup Tests program.

We are planning to discuss these changes with you during the draft SER meeting the week of July 14.

If you have any questions, please call.

Very truly yours,



N. W. Curtis

Attachment

Boo/s
1/1

8007080 240

generate loadings. This analysis utilizes appropriate seismic floor response spectra and combines loads at frequencies up to 33 HZ in three directions. Imposed stresses are generated and combined for normal, upset, and faulted conditions. Stresses are compared, depending on the specific safety class of the equipment, to Industrial Codes, ASME, ANSI or Industrial Standards, AISC, allowables.

3.9.1.4.12 Seismic Category I Items Other than NSSS

For statically applied loads, the stress allowables of Appendix F of ASME Section III, Winter 1972 were used for code components. For noncode components, allowables were based on tests or accepted standards consistent with those in Appendix F of the code.

Dynamic loads for components loaded in the elastic range were calculated using dynamic load factors, time history analysis, or any other method that assumes elastic behavior of the component.

The limits of the elastic range are defined in Paragraph 1323 of Appendix F for the code components. The local yielding due to stress concentration is assumed not to affect the validity of the assumptions of elastic behavior. The stress allowables of Appendix F for elastically analyzed components were used for code components. For noncode components, allowables were based on tests or accepted material standards consistent with those in Appendix F for elastically analyzed components.

The methods used in evaluating the pipe break effects are discussed in Section 3.6.

3.9.2 DYNAMIC TESTING AND ANALYSIS

3.9.2.1a Preoperational Vibration and Dynamic Effects Testing on Piping

The test program is divided into three phases: preoperational vibration, startup vibration, and operational transients.

3.9.2.1a.1 Preoperational Vibration Testing

The purpose of the preoperational vibration test phase is to verify that operating vibrations in the recirculation ~~and~~ piping are ~~vibrations~~ acceptable ~~limits~~. This phase of the test uses visual observation, ~~to~~

~~If, during steady state operation, visual observation indicates that vibration is significant, measurements will be made with a hand held vibrograph. Visual observations, manual and remote measurements will be made during the following steady state conditions:~~

- ~~a) Recirculation pumps minimum flow;~~
- ~~b) Recirculation pumps at 50% of rated flow;~~
- ~~c) Recirculation pumps at 75% of rated flow;~~
- ~~d) Recirculation pumps at 100% of rated flow;~~
- ~~e) RHR suction piping at 100% of rated flow in the shutdown cooling mode.~~

3.9.2.1a.2 Small Attached Piping

~~During visual observation of each of the above test conditions, (a) through (c), special attention will be given to small attached piping and instrument connections to ensure that they are not in resonance with the recirculation pump motors or flow induced vibrations. If the operating vibration acceptance criteria are not met, appropriate corrective action will be taken. No vibration analysis of small piping has been done.~~

3.9.2.1a.3 Startup Vibration

The purpose of this phase of the program is to verify that the main steam ^{and} recirculation, ~~and HPCI and RCIC steam~~ piping vibration are within acceptable limits. Because of limited access due to high radiation levels, no visual observation is made during this phase of the test. Remote measurements shall be made during the following steady state conditions:

- (a) Main steam flow at 25% of rated;
- (b) Main steam flow at 50% of rated;
- (c) Main steam flow at 75% of rated;
- (d) Main steam flow at 100% of rated;

- ~~(e) HPCI and RCIC turbine steam line at 100% of rated;~~
- ~~(f) RHR suction piping at 100% of rated flow in the shutdown cooling mode.~~

3.9.2.1a.4 Operating Transient Loads

The purpose of the operating transient test phase is to verify that pipe stresses are within Code Limits. The amplitude of displacements and number of cycles per transient of the main steam and recirculation piping will be measured and the displacements compared with acceptance criteria. The deflections are correlated with the calculated deflections to assure that the stresses remain within Code limits. Remote vibration and deflection measurements shall be taken during the following transients:

- a) Recirculation pump starts;
- b) Recirculation pump trip at 100% of rated flow;
- c) Turbine stop valve closure at 100% power;
- d) Manual discharge of ~~one~~ ^{REPRESENTATIVE} S/R valve^(s) at 1,000 psig and at planned transient tests that result in S/R valve discharge.

3.9.2.1a.5 Test Evaluation and Acceptance Criteria

The piping response to test conditions shall be considered acceptable if the organization responsible for the stress report reviews the test results and determines that the tests verify that the piping responded in a manner consistent with the predictions of the stress report and/or that the tests verify that piping stresses are within Code limits. To insure test data integrity and test safety, criteria have been established to facilitate assessment of the test while it is in progress. These criteria, designated Level 1 and 2, are described in the following paragraphs.

3.9.2.1a.5.1 Level 1 Criteria

If in the course of the tests, measurements indicate that the piping is responding in a manner that would make test termination prudent, the test shall be terminated. Level 1 criteria establishes bounds on movement that, if exceeded, make a test hold or termination mandatory. The limits on movement are based on maximum allowable Code stress limits.

4 seismic event by dynamic analysis only. Piping systems having significant anticipated transient loads, caused by main stop valve closure or relief valve blow for example, are analyzed for the time dependent forces. In addition, piping steady state vibration and dynamic transient tests will be performed as summarized below, to ensure that

- a) Excessive steady state vibration is not present in the piping that would result in piping stresses and restraint loads above the allowables
- b) The piping is adequately restrained to withstand the dynamic transient loads.

Cognizant design personnel familiar with the systems to be tested will develop the test plans, and evaluate the test results. Also the cognizant design personnel will witness the test. The data acquired from the tests will be compared with the expected results to determine the acceptability of the total system response.

A list of all piping systems in the BOP is provided in Table 3.9-33. ASME Section III Class 1, 2 and 3 piping systems, high energy piping systems, moderate energy piping systems, seismic Category I and seismic Category II systems are identified in the Table. The Table also identifies the ~~tests~~ tests to be performed for each system.

12 Piping thermal expansion tests are performed for the safety-related piping systems with normal operating temperature exceeding 300 °F. Safety related piping systems with normal operating temperature less than 300 °F do not have significant thermal expansion to warrant thermal expansion tests.

Engineering review of all seismic Category I piping systems including their supports, restraints or snubbers is performed after completion of construction and prior to fuel load to ensure that no restraint of normal thermal movement occurs due to interferences and obstructions and that the support and restraints are in accordance with the design intent. For the systems receiving thermal expansion tests, the pipe movements are monitored to ensure that no restraint of normal thermal movement occurs at locations other than at the designed restraint locations.

The thermal expansion test program verifies that the free thermal expansion of piping systems take place at the snubbers by monitoring the thermal movement. Performance of the snubbers designed for transient loads such as due to Main Stop Valve Closure or Main Steam Relief Valve Discharge are verified by measuring the load in the snubber during the dynamic transient tests. The snubbers are qualified by dynamic testing for cyclic loading as described in Subsection 3.9.3.4.1

Acceptance criteria for thermal expansion tests and dynamic transient tests is that the measured pipe displacements or restraint loads shall be below the calculated or design values.

STATE (A)

Acceptance criteria for the steady/vibration tests is that the maximum measured amplitude of the piping vibration shall not induce a stress in the pipe more than the endurance limit of the material. By limiting the maximum stress in the pipe due to steady state vibration below the endurance limit (allowable stress corresponding to 10⁶ cycles or greater), the steady state vibration induced stress will not contribute to the reduction of fatigue life of piping.

12

The Table 3.9-33 provides cross reference between the PSAR Section 3.9 and the appropriate test description in PSAR Chapter 14.

3.9.2.1b.1 Piping Dynamic Transient Tests

pre operational and/or startup testing

During the ~~test~~ the following piping dynamic transient tests will be performed for the indicated modes of operation.

- a) Main steam piping outside the containment for main steam turbine stop valve ~~closure~~ at ~~50 percent, 75 percent and 100 percent power~~ *closure* ~~at 50 percent, 75 percent and 100 percent power~~ *50 percent, 75 percent and 100 percent power*
- b) Main steam bypass piping for the turbine stop valve closure *TO THE ANCHOR NEAR THE BYPASS VALVES*
- c) *SELECTED* Main steam safety/relief valve discharge piping for the main steam relief valve opening *brackets* ~~PIPING SYSTEMS~~ *THE SELECTED SRV DISCHARGE PIPING, ALL THE SRV DISCHARGE PIPING.*
- d) HPCI turbine steam supply piping for HPCI turbine trip.
- e) *REACTOR FEED PUMP DISCHARGE PIPING FOR REACTOR FEED PUMP TRIP.*

From past experience, the dynamic transients in other piping systems are not significant.

except for (e) above

Dynamic transient analysis of the subject lines has been performed to determine the response of the piping system and the restraint loads. During the test the displacement of the pipe, loads in the snubbers and restraints and pressure at representative locations will be measured.

Acceptance criteria for this test are that the measured loads in the snubbers and restraints shall be below the design values of the snubbers and restraints. *In the case (e) the acceptance criteria is that the measured response shall be less than the acceptable response determined by analysis.*

3.9.2.1b.2 Piping Steady State Vibration Testing

The piping system associated with the following components' operation will be observed for steady state vibration during preoperational test programs or power ascension:

- | | |
|--------------------------|--------------------------|
| a) RHR pump | e) Main Steam |
| b) HPCI pump and turbine | f) Feedwater |
| c) RCIC pump and turbine | g) Reactor Water Cleanup |
| d) Core spray pump | |

From experience on other nuclear power plants, the steady state vibration in other piping systems is not critical. However, abnormal vibrations of other systems during system walkdown on initial startup or power escalation will be noted and instrumented if necessary to determine the acceptability of such vibration.

Steady state vibration in the subject piping systems is primarily induced by the flow in the pipe and the equipment motion. In general, the specific causes of the steady state vibration is not known beforehand; therefore, design engineers with stress analysis experience and familiarity with the subject piping system will visually observe the lines during all significant modes of system operation and classify each line as acceptable if the vibration is not significant, or questionable if vibration is significant. The lines with questionable steady state vibration will be monitored by suitable instrumentation to determine the system response.

or monitor inaccessible lines with suitable instrumentation

The type of the instrumentation, if necessary, will be determined by the design engineer so that the maximum amplitude and frequency response of the piping system can be determined. The instrumentation will not screen out the significant frequencies.

For lines with questionable steady state vibration, the acceptance criterion is that the maximum measured amplitude shall not induce a stress in the pipe more than the endurance limit of the material. This is applicable to nuclear and non-nuclear piping.

When required, additional restraints will be provided to reduce the steady state vibration and to keep the stresses below the acceptance criteria levels.

TABLE 3.9-33

BOP PIPING SYSTEMS POWER ASCENSION TESTING

Piping System	Code(s)/ S.C/H.E M.E (1)	Temp >200°F	Thermal Expansion Test (2)	Dynamic Transient Test (3)	Steady State Vibration Test (4)	Remarks
Process Sampling	B31.1 SC II, M.E.	No	N/A	N/A	N/A	
Chlorination	B31.1, SC II ME	No	N/A	N/A	N/A	
Compressed Air	B31.1, SC II ME	No	N/A	N/A	N/A	
Instrument Gas	ASME III-2,3 B31.1, SC I SC II, ME	No	N/A	N/A	N/A	
Feed Pump Turbine Steam	B31.1, SC II H.E	Yes	N/A	N/A	N/A	
Makeup Water	B31.1, SC II, ME	No	N/A	N/A	N/A	
Valve Stem Leakoff	B31.1, SC II, HE	Yes	N/A	N/A	N/A	
Acid Injection	B31.1, SC II ME	No	N/A	N/A	N/A	
Hydrogen Storage	B31.1, SC II ME	No	N/A	N/A	N/A	
Diesel Engine Auxiliaries	ASME III-3 B31.1, SC I & II, ME	Yes (See Remarks)	Yes (6)	N/A	N/A	Emergency Diesel Exhaust Has T >300°F and Thermal Expansion Test Performed.
MSIV Leakage Control	ASME III-1,2 B31.1, SC I SC II, ME	Yes	N/A	N/A	N/A	
Reactor Recirc Motor / Generator	B31.1, SC II ME	No	N/A	N/A	N/A	
High Pressure Coolant Injection	ASME III-1,2 B31.1, SC I SC II, H.E, ME	Yes	Yes	Yes	Yes	HPCI Turbine Stop Valve Closure Transients for Steam Supply, Steady State Vibration for Steam Supply and Turbine Exhaust

*HPCI Pump System
and discharge lines
under S.S. Vibration*

TABLE 3.9-33

BOP PIPING SYSTEMS POWER ASCENSION TESTING

*RCTC pump suction
and discharge piping
under SS vibration test*
Page 3

Piping System	Code(s)/ S.C/H.E M.E (1)	Temp >200°F	Thermal Expansion Test (2)	Dynamic Transient Test (3)	Steady State Vibration Test (4)	Remarks
Reactor Core Isolation Piping	ASME III-1,2 B31.1, SC I SC II, HE, ME	Yes	Yes	N/A	Yes	Steady State Vibration for RWEU Steam Supply and Turbine Exhaust
Reactor Water Cleanup	ASME III-1,2 B31.1, SC I SC II, HE, ME	Yes	Yes	N/A	Yes	Steady State Vibration for RWEU Line Inside Containment
Residual Heat Removal	ASME III-1,2, 3, B31.1, SC I & II, HE, ME	Yes (See Remarks)	Yes	N/A	Yes	Majority of the System has Normal Operating Temperature less than 300°F Thermal Expansion Tests are done for SCI Systems WAA T >300°F. Steady State Vibration for Inside Containment Piping and RHR Pump Discharge.
Cleanup Filter Mineralizer	ASME III-2 B31.1, SC II ME	No	N/A	N/A	N/A	
Control Rod Drive	ASME III-2 B31.1, SC I SC II, ME	No	N/A	N/A	N/A	
Standby Liquid Control	ASME III-1,2 B31.1, SC I & II, HE, ME	No (See Remarks)	N/A	N/A	N/A	Only a small portion of the Line near RPV has Temperature >200°F
Core Spray	ASME III-1,2 B31.1, SC I & II, HE, ME	Yes	Yes	N/A	Yes	Steady State Vibration For Core Spray Pump Discharge

TABLE 3.9-33

BOP PIPING SYSTEMS POWER ASCENSION TESTING

Piping System	Code(s)/ S.C/H.E M.E (1)	Temp >200°F	Thermal Expansion Test (2)	Dynamic Transient Test (3)	Steady State Vibration Test (4)	Remarks
Fuel Pool Cooling, Cleanup & Demineralizer	ASME III-3 B31.1; SC I SC II, ME	No	N/A	N/A	N/A	
Containment Atmospheric Control	ASME III-2 B31.1, SC I & II, ME	No	N/A	N/A	N/A	
Solid Radwaste and Radwaste Solidification	B31.1 SC II ME	No	N/A	N/A	N/A	
Off-Gas Recombiner	ASME III-3 B31.1, SC I SC II, H.E	Yes	N/A	N/A	N/A	
Ambient Temperature Charcoal Off-Gas Treatment	B31.1, SC II ME	No	N/A	N/A	N/A	
Chilled Water	ASME III-3 B31.1, SC I SC II, ME	No	N/A	N/A	N/A	

NOTES

- (1) Code(s): ASME III Boiler and Pressure Vessel Code, -1, -2, or -3 Denotes Nuclear Class 1, 2 or 3 Piping.

S.C I

or II Denotes Seismic Category I or II

H.E: Denotes High Energy Piping System i.e. Pressure ≥ 275 PSI or Temperature $\geq 200^\circ$ During Normal Plant Operation.

M.E: Denotes Moderate Energy Piping System

- (2) Thermal Expansion Tests for the indicated systems corresponds to test description ~~PT-X~~, Chapter 14.
ST-38
- (3) Dynamic Transient Tests for the indicated systems corresponds to test description ~~PT-Y~~, Chapter 14.
ST-39
- (4) Steady State Vibration Tests for the indicated systems corresponds to test description ~~PT-Z~~, Chapter 14.
ST-40
- (5) N/A - Denotes Not Applicable and it means test is not performed for the below reasons:
- A) For Thermal Expansion Tests: The system is not safety-related or the normal operating temperature is less than 300°F .
- B) For Dynamic Transient Test: The system is not safety-related or does not experience any significant transients.
- C) For steady State Vibration Tests: The system is not safety-related or no significant vibration expected.

- (6) Test to be done during Preoperational Test Program.
- (7) For the effect of R.P.V expansion only. No flow in the Core Spray line.



UNITED STATES
NUCLEAR REGULATORY COMMISSION
WASHINGTON, D. C. 20555


June 30, 1980

GC-388
MA/4

TO ALL APPLICANTS FOR CONSTRUCTION PERMITS, POWER REACTOR LICENSEES,
ARCHITECT/ENGINEERS AND REACTOR VENDORS

I am enclosing for your information a notice which has been forwarded to the Office of the Federal Register for publication. This notice relates to regional meetings which will be held, beginning July 14, 1980, to address the portion of the Commission's Memorandum and Order dated May 23, 1980, which describes requirements pertaining to environmental qualification of electrical equipment installed in safety systems.


Sincerely,


Darrell G. Eisenhut, Director
Division of Licensing

Enclosure:
Notice

cc w/encl:
Service Lists





FEDERAL REGISTER NOTICE
IMPLEMENTATION OF REQUIREMENTS FOR ENVIRONMENTAL QUALIFICATION
OF ELECTRICAL EQUIPMENT

AGENCY: U. S. Nuclear Regulatory Commission
ACTION: NOTICE OF MEETING
SUMMARY: On May 23, 1980, the NRC issued a Memorandum and Order that defines Commission's requirements with respect to the environmental qualification of electrical equipment at nuclear power plants. In connection with these new requirements, the NRC will hold regional meetings to explain in more detail each of the requirements.

Dates and Locations of Regional Meetings
to be Held from 8:30 A.M. to 3:00 P.M.

July 14, 1980 - Region I	- Holiday Inn 260 Goodard Boulevard King of Prussia, Pennsylvania
July 15, 1980 - Region II	- Hyatt Regency Lancaster Room 265 Peachtree Street, N.E. Atlanta, Georgia
July 16, 1980 - Region III	- Marriott O'Hare Motel 8535 W. Higgins Road Chicago, Illinois
July 17, 1980 - Region IV & V	Holiday Inn North Irving, Texas

- 2 -

FOR FURTHER INFORMATION CONTACT:

Robert A. Purple, Division of Licensing
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555
(301) 492-7672

SUPPLEMENTAL INFORMATION:


The primary purpose of these meetings will be to: (1) provide a more detailed technical explanation of the new NRC requirements; (2) provide a description of the NRC approach, schedule, and administrative procedures to be followed in implementing these requirements; and (3) provide a forum for discussion of the requirements.

Persons other than the NRC staff and licensee representatives may observe the proceedings but will be permitted to participate in the discussions only as time will allow.

Registration of attendees will be conducted prior to each meeting at the designated locations.

Dated at Bethesda, Maryland, this 27th day of June 1980.

FOR THE NUCLEAR REGULATORY COMMISSION



Darrell G. Eisenhut, Director
Division of Licensing
Office of Nuclear Reactor Regulation

ALL POWER REACTOR LICENSEES

50-388

Docket No. 50-348
Farley Unit 1

Docket No. 50-313
Arkansas Unit 1

Docket No. 50-368
Arkansas Unit 2

Docket No. 50-317
Calvert Cliffs Unit 1

Docket No. 50-318
Calvert Cliffs Unit 2

Docket No. 50-293
Pilgrim Unit 1

Docket No. 50-325
Brunswick Unit 1

Docket No. 50-324
Brunswick Unit 2

Docket No. 50-261
H. B. Robinson Unit 2

Docket No. 50-10
Dresden Unit 1

Docket No. 50-237
Dresden Unit 2

Docket No. 50-249
Dresden Unit 3

Docket No. 50-254
Quad-Cities Unit 1

Docket No. 50-265
Quad-Cities Unit 2

Docket No. 50-295
Zion Unit 1

Docket No. 50-304
Zion Unit 2

Docket No. 50-213
Connecticut Yankee (Haddam Neck)

Docket No. 50-3
Indian Point Unit 1

Docket No. 50-247
Indian Point Unit 2

Docket 50-286
Indian Point Unit 3

Docket No. 50-155
Big Rock Point

Docket No. 50-255
Palisades

Docket No. 50-409
Lacrosse

Docket No. 50-269
Oconee Unit 1

Docket No. 50-270
Oconee Unit 2

Docket No. 50-287
Oconee Unit 3

Docket No. 50-334
Beaver Valley Unit 1

Docket No. 50-302
Crystal River 3

Docket No. 50-335
St. Lucie Unit 1

Docket No. 50-250
Turkey Point Unit 3

Docket No. 50-251
Turkey Point Unit 4

Docket No. 50-321
Edwin I. Hatch Unit 1

Docket No. 50-366
Edwin I. Hatch Unit 2

Docket No. 50-315
D. C. Cook Unit 1

Docket No. 50-316
D. C. Cook Unit 2

Docket No. 50-331
Duane Arnold

Docket No. 50-219
Oyster Creek Unit 1

Docket No. 50-309
Maine Yankee

Docket No. 50-289
Three Mile Island Unit 1

Docket No. 50-320
Three Mile Island Unit 2

Docket No. 50-298
Cooper Station

Docket No. 50-220
Nine Mile Point Unit 1

Docket No. 50-245
Millstone Unit 1

Docket No. 50-336
Millstone Unit 2

Docket No. 50-263
Monticello

Docket No. 50-282
Prairie Island Unit 1

Docket No. 50-306
Prairie Island Unit 2

Docket No. 50-285
Ft. Calhoun

Docket No. 50-133
Humboldt Bay

Docket No. 50-277
Peach Bottom 2

Docket No. 50-278
Peach Bottom 3

Docket No. 50-344
Trojan

Docket No. 50-333
FitzPatrick

Docket No. 50-267
Ft. St. Vrain

Docket No. 50-272
Salem Unit 1

Docket No. 50-244
R. E. Ginna 1

Docket No. 50-312
Rancho Seco

Docket No. 50-206
San Onofre 1

Docket No. 50-259
Browns Ferry Unit 1

Docket No. 50-260
Browns Ferry Unit 2

Docket No. 50-296
Browns Ferry Unit 3

Docket No. 50-346
Davis-Besse 1

Docket No. 50-271
Vermont Yankee

Docket No. 50-338
North Anna 1

Docket No. 50-280
Surry Unit 1

Docket No. 50-281
Surry Unit 2

Docket No. 50-266
Point Beach Unit 1

Docket No. 50-301
Point Beach Unit 2

Docket No. 50-305
Kewaunee

Docket No. 50-29
Yankee-Rowe

Docket No. 50-397
WPPSS 1

Docket No. 50-460
WPPSS 2

Docket No. 50-513
WPPSS 3

Docket No. 50-509
WPPSS 5

Docket No. STN 50-528
Palo Verde 1

Docket No. 50-275
Diablo Canyon 1

Docket No. 50-327
Sequoyah 1

Docket No. 50-454
Byron 1

Docket No. STN 50-529
Palo Verde 2

Docket No. 50-323
Diablo Canyon 2

Docket No. 50-328
Sequoyah 2

Docket No. 50-455
Byron 2

Docket No. STN 50-530
Pal Verde 3

Docket No. 50-461
Clinton 1

Docket STN 50-498
So. Texas 1

Docket No. 50-456
Braidwood 1

Docket No. STN 50-553
Phipps Bend 1

Docket No. 50-462
Clinton 2

Docket STN 50-499
So. Texas 2

Docket No. 50-457
Braidwood 2

Docket No. STN 50-554
Phipps Bend 2

Docket No. 50-416
Grand Gulf 1

Docket No. 50-395
Summer 1

Docket No. 50-367
Bailly

Docket No. STN 50-566
Yellow Creek 1

Docket No. 50-417
Grand Gulf 2

Docket No. 50-440
Perry 1

Docket No. 50-410
Nine Mile Point 2

Docket No. STN 50-567
Yellow Creek 2

Docket No. 50-354
Hope Creek 1

Docket No. 50-441
Perry 2

Docket No. 50-546
Marble Hill 1

Docket No. 50-467
Allens Creek 2

Docket No. 50-355
Hope Creek 2

Docket No. 50-352
Limerick 1

Docket No. 50-547
Marble Hill 2

Docket No. 50-437
Floating Nuclear Plant 1-8

Docket No. 50-311
Salem 2

Docket No. 50-353
Limerick 2

Docket No. 50-400
Shearon Harris 1

Docket No. 50-488
Perkins 1

Docket No. 50-458
Riverbend 1

Docket STN 50-518
Hartsville 1

Docket No. 50-401
Shearon Harris 2

Docket No. 50-489
Perkins 2

Docket No. 50-459
Riverbend 2

Docket STN 50-519
Hartsville 2

Docket No. 50-402
Shearon Harris 3

Docket No. STN 50-556
Black Fox 1

Docket No. 50-361
San Onofre 2

Docket STN 50-520
Hartsville 3

Docket No. 50-403
Shearon Harris 4

Docket No. STN 50-557
Black Fox 2

Docket No. 50-362
San Onofre 3

Docket STN 50-521
Hartsville 4

Docket No. 50-373
LaSalle 1

Docket No. 50-514
Pebble Springs 1

Docket No. 50-329
Midland 1

Docket No. 50-363
Forked River 1

Docket No. 50-374
LaSalle 2

Docket No. 50-515
Pebble Springs 2

Docket No. 50-330
Midland 2

Docket 50-341
Fermi 2

Docket No. 50-389
St. Lucie 2

Docket No. 50-522
Skagit 1

Docket No. 50-358
Zimmer 1

Docket No. 50-364
Farley 2

Docket No. 50-482
Wolf Creek

Docket No. 50-523
Skagit 2

Docket No. 50-382
Waterford 3

Docket No. 50-445
Comanche Peak 1

Docket No. 50-423
Millstone 3

Docket No. 50-471
Pilgrim 2

Docket No. 50-390
Watts Bar 1

Docket No. 50-446
Comanche Peak 2

Docket No. 50-438
Bellefonte 1

Docket No. 50-412
Beaver Valley 2

Docket No. 50-391
Watts Bar 2

Docket No. 50-491
Cherokee 1

Docket No. 50-439
Bellefonte 2

Docket No. 50-413
Catawba 1

Docket No. 50-424
Vogtle 1

Docket No. 50-492
Cherokee 2

Docket No. 50-369
McGuire 1

Docket No. 50-414
Catawba 2

Docket No. 50-425
Vogtle 2

Docket No. 50-493
Cherokee 3

Docket No. 50-370
McGuire 2

Docket No. 50-322
Shoreham

Docket No. 50-483
Callaway 1

Docket No. 50-486
Callaway 2

Docket No. 50-387
Susquehanna 1

Docket No. 50-340
Seabrook

Docket No. 50-339
North Anna 2

Docket No. 50-388
Susquehanna 2

