

PALISADES NUCLEAR PLANT
TECHNICAL SPECIFICATIONS SURVEILLANCE PROCEDURE
Revision and Approval Summary

TITLE: FIRE SUPPRESSION WATER SYSTEM
FUNCTIONAL TEST AND PUMP CAPACITY

TCN-T-88-047
TCN-T-89-102

1. Prepared

[Signature] 2-9-87
Responsible Individual Date

2. QA Concurrence

[Signature] 2/9/87
Date

3. Recommend Approval/Q-List Yes No

[Signature] 2/12/87
Responsible Department Head Date

4. PRC Reviewed

[Signature] 3/13/87
87-034 Date

5. Approved

[Signature] 3/16/87
Final Approver Date

6. ATMS Incorporated

[Signature] 3/18/87
Date

7. Periodic Review

[Signature] 2/16/87
Date

[Signature] 2/15/89
Date

Date

Date

Date

PALISADES NUCLEAR PLANT
 TECHNICAL SPECIFICATIONS SURVEILLANCE PROCEDURE
 ISSUE AND ROUTING

Attachment 6
 Proc No RO-52
 Revision 10

TITLE: FIRE SUPPRESSION WATER SYSTEM FUNCTIONAL
 TEST AND PUMP CAPACITY TEST

COLD SHUTDOWN

ISSUED TO Operations Supervisor FREQ 18 Months REQUIRED (Y/N) No

SPEC RQMNT _____

<u>EQUIPMENT</u>	<u>EQUIPMENT</u>	<u>EQUIPMENT</u>	<u>EQUIPMENT</u>	<u>ASSOCIATED EQUIPMENT</u>
**P-9A				
**P-9B				
**P-41				

SPECIAL INST _____

() Retest because _____

() Temp Increase in Freq to _____ because _____

ROUTE AFTER COMPLETION (ORDER NO IN BOX)

1	1st LINE SUPV			4	PROG SCHEDULER		
*2	SS/SE			5	ENGR		
	RX ENG SUPT				ISI ENG		
3	OPS SE/SCH SUPV			6	PRO PROT SUPV		
7	SYS ENG SUPT				I&C ENG SUPT		
	HP SUPT				PL PROJ SUPT		
	PL CHEM SUPT				OPS SCHED/SUPT		
	RADWASTE SUPT			8	PROG SCHEDULER		
	RMC ADMIN			9	DOC CONTROL		
	EEQ ENGINEER						

*Required only if inoperable equipment.
 ts0531-0344b-89-154

PALISADES NUCLEAR PLANT
TECHNICAL SPECIFICATIONS SURVEILLANCE PROCEDURE
ACCEPTANCE CRITERIA AND OPERABILITY

Attachment 6
Proc No 20-32
Revision 10
Page 2 of 2

TITLE: FIRE SUPPRESSION WATER SYSTEM FUNCTIONAL
TEST AND PUMP CAPACITY TEST

1. Cont

2. Cont

3. Cont

2

PALISADES NUCLEAR PLANT
TECHNICAL SPECIFICATIONS SURVEILLANCE PROCEDURE

Attachment 6
Proc No RO-52
Revision 10
Page i

TITLE: FIRE SUPPRESSION WATER SYSTEM FUNCTIONAL
TEST AND PUMP CAPACITY TEST

Table of Contents

	<u>Page</u>
1.0 <u>PURPOSE</u>	1
2.0 <u>REFERENCES</u>	1
3.0 <u>PREREQUISITES</u>	1
3.1 AUTHORIZATION	1
3.2 SPECIAL NOTIFICATIONS	1
3.3 PLANT CONDITIONS	1
3.4 SYSTEM CONDITIONS	2
3.5 MINIMUM PERSONNEL SKILL LEVEL	2
3.5.1 <u>Performance</u>	2
3.5.2 <u>Verification</u>	2
3.6 SPECIAL TOOLS/EQUIPMENT	2
3.6.1 <u>Noncalibrated</u>	3
3.7 SPECIAL RADIATION PROTECTION REQUIREMENTS	3
4.0 <u>PRECAUTIONS AND LIMITATIONS</u>	3
4.1 PERSONNEL SAFETY	3
4.2 EQUIPMENT/PLANT SAFETY LIMITS	3
4.3 LIMITING CONDITIONS OF OPERATION ENTERED DURING PERFORMANCE OF THIS PROCEDURE	3
5.0 <u>PROCEDURE</u>	4
6.0 <u>ACCEPTANCE CRITERIA</u>	7
7.0 <u>ATTACHMENTS AND RECORDS</u>	7
7.1 ATTACHMENTS	6
7.2 RECORDS	6

ATTACHMENTS

Attachment 1, "Pump and Water Flow Data Sheet"

PALISADES NUCLEAR PLANT
TECHNICAL SPECIFICATIONS SURVEILLANCE PROCEDURE

Proc No RO-52
Revision 10
Page ii

TITLE: FIRE SUPPRESSION WATER SYSTEM FUNCTIONAL
TEST AND PUMP CAPACITY TEST

Table of Contents

Attachment 2, "Theoretical Discharge Through Circular Orifices"

Attachment 3, "Fire Pump Test - Total Head vs Flow"

PALISADES NUCLEAR PLANT
TECHNICAL SPECIFICATIONS SURVEILLANCE PROCEDURE

Attachment 6
Proc No RO-52
Revision 10
Page 1 of 7

TITLE: FIRE SUPPRESSION WATER SYSTEM FUNCTIONAL
TEST AND PUMP CAPACITY TEST

1.0 PURPOSE

To determine operability of the Fire Suppression Water System by verifying that each of the Fire Water Pumps (**P-9A, **P-9B and **P-41) delivers 1500 gpm at 125 psig total dynamic head and that the pumps sequentially start on decreasing fire system pressure.

2.0 REFERENCES

- 2.1 Technical Specifications Chapter 4 - Section 4.17.2.1e
- 2.2 Technical Specifications Chapter 3 - Sections 3.22.2.1, 3.5.1a, 3.5.2.c, 3.5.2.d, Proposed Standing Order 54, 3.22.2.1 | e
- 2.3 Technical Specifications Chapter 2 - None
- 2.4 FSAR - Section 9.6
- 2.5 PPACS; FPS-005, X-OPS258, MSE-011
- 2.6 Operating Procedure SOP 21
- 2.7 Vendor File M-32 and M-317
- 2.8 P&ID M-216 Sheet 1

3.0 PREREQUISITES

3.1 AUTHORIZATION

Obtain permission from the Shift Supervisor to perform this test. Shift Supervisor shall read Sections 1.0 through 4.0 of this procedure prior to granting permission.

Shift Supervisor: _____ Date: _____ Time: _____

3.2 SPECIAL NOTIFICATIONS

Notify Property Protection Supervisor one week prior to performing test.

3.3 PLANT CONDITIONS

The Plant may be in any mode of operation during the performance of this test, ie, Operational, Hot Shutdown, Cold Shutdown and Refueling.

140-88-1-NZL

PALISADES NUCLEAR PLANT
TECHNICAL SPECIFICATIONS SURVEILLANCE PROCEDURE

Proc No RO-52
Revision 10
Page 2 of 7

TITLE: FIRE SUPPRESSION WATER SYSTEM FUNCTIONAL
TEST AND PUMP CAPACITY TEST

3.4 SYSTEM CONDITIONS

There should be no other available flow paths than those used in this procedure, except for a small flow possibly out of **PCV-1312.

3.5 MINIMUM PERSONNEL SKILL LEVEL

3.5.1 Performance

Auxiliary Operator

3.5.2 Verification

Auxiliary Operator

3.5.3 Verification is required for all equipment manipulation. Performance and verification signature spaces are provided at the end of procedure.

3.6 SPECIAL TOOLS/EQUIPMENT

NOTE: Except for use of test instruments justified in the appropriate Technical Specification Test Basis Document, only calibrated M&TE and IPI shall be used to measure parameters which are compared to acceptance criteria.

3.6.1 Calibrated sequentially.

NOTE: Serial number and calibration data is not required for pressure gauges **PI-1310, **PI-1311 and **PI-5350. It is required if an equivalent gauge is used.

Calibrated test gauge for pitot tube, 0-100 psig \pm 1%

S/N: _____ Cal Date: _____ Cal Due Date: _____

Pump Discharge Pressure Gauges (or equivalent) (0-200 psig \pm 1%)

**PI-1311 (or equivalent)

S/N: _____ Cal Date: _____ Cal Due Date: _____

**PI-1310 (or equivalent)

S/N: _____ Cal Date: _____ Cal Due Date: _____

PALISADES NUCLEAR PLANT
TECHNICAL SPECIFICATIONS SURVEILLANCE PROCEDURE

Attachment 6
Proc No RO-52
Revision 10
Page 3 of 7

TITLE: FIRE SUPPRESSION WATER SYSTEM FUNCTIONAL
TEST AND PUMP CAPACITY TEST

**PI-5350 (or equivalent)

S/N: _____ Cal Date: _____ Cal Due Date: _____

Strobe Tachometer (2% of Full Scale)

Identification No: _____ Cal Due Date: _____

3.6.2 Noncalibrated

Pitot tube, knife blade type.

3.7 SPECIAL RADIATION PROTECTION REQUIREMENTS

None

4.0 PRECAUTIONS AND LIMITATIONS

4.1 PERSONNEL SAFETY

No special requirements.

4.2 EQUIPMENT/PLANT SAFETY OR LIMITS

4.2.1 Valves operated to shut off the water flow should be closed slowly to prevent water hammer.

4.2.2 This procedure is considered safety related.

4.3 LIMITING CONDITIONS OF OPERATION ENTERED DURING PERFORMANCE OF THIS PROCEDURE

4.3.1 Technical Specifications 3.22.2.1, 3.5.1.a., 3.5.2.c, 3.5.2.d, Standing Order 54, 3.22.2.1.

4.3.2 All out of tolerance data shall be circled in red by the person recording that data. Out of tolerance data shall be reported to the supervisor in charge of the test and be evaluated before proceeding to the next step.

4.3.3 Two fire pumps, one of which is the south diesel pump, each with a capacity of at least 1500gpm with their discharge aligned to the fire suppression header shall be operable at all times. With the south diesel pump or with two fire pumps inoperable, restore the inoperable equipment to operable status within 7 days, or in lieu of any other report required by Specification 6.9.2, prepare and submit a special report to the Commission within the next 30 days outlining the plans and procedures to be used to provide for the loss of redundancy in this system.

72N-7-88-047

72N-7-88-047

TITLE: FIRE SUPPRESSION WATER SYSTEM FUNCTIONAL
TEST AND PUMP CAPACITY TEST

5.0 PROCEDURES

- 5.1 Connect 2-1/2" hoses from 4 of the 6 test header lines to the playpipes mounted at drain. Measure and record outlet diameter of the Playpipes, normally 1-3/4" on Attachment 1.
- 5.2 Check all four (4) test header valves closed. All references to test header valves are those located outside the Intake Structure (**MV-FP183, **MV-FP184, **MV-FP185, **MV-FP186, **MV-FP187 and **MV-FP188).
- 5.3 Break seal and open test manifold isolation valve corresponding to the pump being tested; **MV-FP104, (**P-9B), **MV-FP105 (**P-9A) or **MV-FP701 (**P-41). Recommended sequence is **P-9A, **P-9B and **P-41.
- 5.4 Except for pump being tested, place fire pump selector switches (diesels) and Breaker **52-1305 (electric) in the "OFF" position. This will prevent inadvertant operation of the fire pumps not being tested when the isolation valves are opened.
- 5.5 Place selector switch in auto (diesel) or close Breaker **52-1305 (electric) of fire pump to be tested.
- 5.6 Stop Jockey Pump at local motor controllers.

NOTE: Diesel Engines should be run for a minimum of 30 minutes. Record diesel start and stop times on Attachment 1.

- 5.7 Slowly bleed off fire system pressure with drain valve. Monitor the system pressure gauge (**PI-5350A) for the pressure and starting time reading when the pump starts.
- 5.8 Use the pumpshaft to check the speed. Break seals and open two test header valves fully. Adjust the speed to as close as possible to 1770 rpm. Set the throttle and do not adjust again.

Speed: As Found (rpm) _____ As Left (rpm) _____

- 5.9 Close the two test header valves.
- 5.10 Record the discharge pressure when there is no flow.
- 5.11 The sequence of Step 5.12 thru 5.17 can be altered to open valves one at a time or as written below at the discretion of the supervisor.
- 5.12 Break seals and open fully four test header valves and establish a flow.

PALISADES NUCLEAR PLANT
TECHNICAL SPECIFICATIONS SURVEILLANCE PROCEDURE

Attachment 6
Proc No RO-52
Revision 10
Page 5 of 7

TITLE: FIRE SUPPRESSION WATER SYSTEM FUNCTIONAL
TEST AND PUMP CAPACITY TEST

- 5.13 With pitot blade inserted to the center of the stream and out a distance approximately 1/2 the nozzle tip diameter (3/4" - 1") from the nozzle end, measure flowing stream pressure and record on Attachment 1. Repeat flow measurement for each stream. Also record pump speed (diesel), pump discharge pressure and Service Water Pit Level (**LI-1307) on Attachment 1.
- 5.14 Slowly close one of the test header valves and repeat flow and pump measurements. Record on Attachment 1.
- 5.15 Slowly close a second test header valve and repeat flow and pump measurements. Record on Attachment 1.
- 5.16 Slowly close a third test header valve and repeat flow and pump measurements. Record on Attachment 1.
- 5.17 Slowly close the fourth test header valve and record the pump discharge pressure and speed (diesel).
- 5.18.1 Place Jockey Fire Pump Switch (**P-13) to "AUTO" position.
- 5.18.2 Place the next pump to be tested to its "AUTO" control position or for the Motor-Driven Pump (**P-9A) assure the breaker is closed.
- 5.18.3 Stop the pump that was tested by turning the selector switch to off (diesel) or pushing the stop button (electrical). Record stopping time on Attachment 1.
- 5.19 Close test manifold isolation valve.
- 5.20 Repeat Steps 5.3 to 5.19 for the remaining fire pumps.
- 5.21 Return fire system to normal:
 - 5.21.1 Place Jockey Fire Pump Switch (**P-13) to "AUTO" position or designated by Shift Supervisor.

_____/_____
Performed By Date

_____/_____
Verified By Date

TEN-T-89-102

PALISADES NUCLEAR PLANT
TECHNICAL SPECIFICATIONS SURVEILLANCE PROCEDURE

Proc No RO-52
Revision 10
Page 6 of 7

TITLE: FIRE SUPPRESSION WATER SYSTEM FUNCTIONAL
TEST AND PUMP CAPACITY TEST

5.21.2 Close Electric Fire Pump Breaker (**P-9A) at local panel.

	/	
Performed By		Date
	/	
Verified By		Date

5.21.3 Place Diesel Fire Pump Controls (**P-9B) to "AUTO" position.

	/	
Performed By		Date
	/	
Verified By		Date

5.21.4 Place Diesel Fire Pump Controls (**P-41) to "AUTO" position.

	/	
Performed By		Date
	/	
Verified By		Date

5.21.5 Replace protective covers on couplings of diesel driven fire pumps.

5.22 Remove and replace valve caps as required.

5.23 Return test equipment as required.

e | 5.24 Seal closed the Test Manifold Isolation Valves (**MV-FP104, **MV-FP105 and **MV-FP701) and the Test Header Valves (**MV-FP183, **MV-FP184, **MV-FP185, **MV-FP186, **MV-FP187 and **MV-FP188).

	/	
Verified By		Second Verification

5.25 Inform Shift Supervisor that test has been completed.

Shift Supervisor: _____ Date: _____ Time: _____

5.26 Test Performer and Property Protection Engineer complete Attachment 1.

PALISADES NUCLEAR PLANT
TECHNICAL SPECIFICATIONS SURVEILLANCE PROCEDURE

Attachment 6
Proc No RO-52
Revision 10
Page 7 of 7

TITLE: FIRE SUPPRESSION WATER SYSTEM FUNCTIONAL
TEST AND PUMP CAPACITY TEST

- 5.27 Shift Supervisor complete Acceptance Criteria and Operability Sheet.
- 5.28 Property Protection Engineer complete Attachment 3 - Fire Pump Tests - Total Head vs Flow.

_____/_____
Property Protection Engineer Date

6.0 ACCEPTANCE CRITERIA

- 6.1 The test is considered satisfactory if the fire pumps sequentially start at the following auto-start pressures:

Motor-Driven **P-9A \geq 90 psig

Diesel-Driven **P-9B \geq 75 psig

Diesel-Driven **P-41 \geq 60 psig

- 6.2 The test is considered satisfactory if each pump delivers at least 1500 gpm at a minimum of 125 psig total head. The Property Protection Engineer will sign the Data Sheet indicating his or her acceptance.

- 6.3 Circle out of tolerance data in red.

7.0 ATTACHMENTS AND RECORDS

7.1 ATTACHMENTS

- 7.1.1 Attachment 1, "Pump and Water Flow Data Sheet"
- 7.1.2 Attachment 2, "Theoretical Discharge Through Circular Orifices"
- 7.1.3 Attachment 3, "Fire Pump Test - Total Head vs Flow"

7.2 RECORDS

The completed procedure and all attachments.

PUMP AND WATER FLOW DATA SHEET

Electric Pump ** P-9A

Pit Level **LI-1307 (inches) = _____

Suction Pressure (psig) = $\frac{(**LI-1307 \text{ (inches)} - 0.42 \text{ ft})(0.433 \text{ psig})}{12 \text{ in/ft}}$ = _____

"As-Found" Auto Start Pressure **PI-5350A (psig) = _____

Playpipe Outlet Diameter (in) = _____

(Record Valve Number) Test Header Valve Open	Pitot Pressure	* Flow From Att. 2	* Total Flow (A+B+C+D) (0.97) gpm	"As-Found" Discharge Pressure **PI-1311 (psig)	* Total Head (psig) Discharge Pressure + 13.6 psig - Suction Pressure	Pump Speed RPM	Recorders Initials	Calculator's Initials
None	0	0	0			N/A		
1 Valve No:	A _____	A _____	A			N/A		
2 Valve No:	A _____ B _____	A _____ B _____	A&B			N/A		
3 Valve No: _____	A _____ B _____ C _____	A _____ B _____ C _____	A&B&C			N/A		
4 Valve No: _____	A _____ B _____ C _____ D _____	A _____ B _____ C _____ D _____	A&B&C&D			N/A		

* To be completed by Engineering or Property Protection
 0.97 = Coefficient for Playpipes

Acceptance Evaluation-Property Protection

_____/_____
 Signature Date

PUMP AND WATER FLOW DATA SHEET

Diesel Pump **P-9B

Pit Level **LI-1307 (inches) = _____

Suction Pressure (psig) = $\frac{(**LI-1307 \text{ (inches)} - 0.42 \text{ ft})(0.433 \text{ psig})}{12 \text{ in/ft ft}}$ = _____

"As-Found" Auto Start Pressure **PI-5350A (psig) = _____

Playpipe Outlet Diameter (in) = _____

Diesel Start Time: _____ Diesel Stop Time: _____

(Record Valve Number) Test Header Valve Open	Pitot Pressure	* Flow From Att. 2	* Total Flow (A+B+C+D) (0.97) gpm	"As-Found" Discharge Pressure **PI-1310 (psig)	* Total Head (psig) Discharge Pressure + 14.6 psig - Suction Pressure	As Found/ As Left Pump Speed RPM	Reader's Initials	Calculator's Initials
None	0	0	0					
1 Valve No: _____	A _____	A _____	A					
2 Valve No: _____	A _____ B _____	A _____ B _____	A&B					
3 Valve No: _____	A _____ B _____ C _____	A _____ B _____ C _____	A&B&C					
4 Valve No: _____	A _____ B _____ C _____ D _____	A _____ B _____ C _____ D _____	A&B C&D					

* To be completed by Engineering or Property Protection
 0.97 = Coefficient for Playpipes

Acceptance Evaluation-Property Protection

_____/_____
 Signature Date

PUMP AND WATER FLOW DATA SHEET

Diesel Pump **P-41

Pit Level **LI-1307 (inches) = _____

Suction Pressure (psig) = $\frac{(**LI-1307 \text{ (inches)} - 0.42 \text{ ft})(0.433 \text{ psig})}{\text{ft}}$ = _____

"As-Found" Auto Start Pressure **PI-5350A (psig) = _____

Playpipe Outlet Diameter (inches) = _____

Diesel Start Time: _____ Diesel Stop Time: _____

(Record Valve Number) Test Header Valve Open	Pitot Pressure	* Flow From Att. 2	* Total Flow (A+B+C+D) (0.97) gpm	"As-Found" Discharge Pressure **PI-5350 (psig)	* Total Head (psig) Discharge Pressure + 13.0 psig - Suction Pressure	As Found/As Left Pump Speed RPM	Reader's Initials	Calculator's Initials
None	0	0	0					
1 Valve No: _____	A _____	A _____	A					
2 Valve No: _____	A _____ B _____	A _____ B _____	A&B					
3 Valve No: _____	A _____ B _____ C _____	A _____ B _____ C _____	A&B&C					
4 Valve No: _____	A _____ B _____ C _____ D _____	A _____ B _____ C _____ D _____	A&B&C&D					

* To be calculated by Engineering or Property Protection

0.97 = Coefficient for Playpipes

Acceptance Evaluation-Property Protection

Signature


Date

Theoretical Discharge Through Circular Orifices¹
 C = 1.00
 (United States Gallons of Water per Minute)

<u>Velocity Head Psi</u>	<u>Flow for Orifices Size of 1-3/4"</u>	<u>Velocity Head Psi</u>	<u>Flow for Orifices Size of 1-3/4"</u>	<u>Velocity Head Psi</u>	<u>Flow for Orifices Size of 1-3/4"</u>
20	409	52	659	84	837
22	428	54	671	86	847
24	448	56	684	88	857
26	466	58	696	90	867
28	483	60	708	92	876
30	500	62	719	94	886
32	517	64	731	96	895
34	533	66	742	98	904
36	548	68	753	100	914
38	563	70	764		
40	578	72	775		
42	592	74	786		
44	606	76	796		
46	620	78	807		
48	633	80	817		
50	646	82	827		

¹ Table extracted from 14th Edition of Fire Protection Handbook (NFPA),
 Table 11-6B, Section 11, Chapter 6, Pages 11-68 and 11-69.

"As-Found"
Fire Pump Tests - Total Head vs Flow



ATTACHMENT 7

Consumers Power Company
Palisades Plant
Docket 50-255

SUMMARY OF
FIRE PUMP DISCHARGE PRESSURES
TAKEN FROM TECHNICAL SPECIFICATION
SURVEILLANCE MO-7B
January 30, 1990

2 Pages

OC0190-0007-NL02

Summary of Historical Discharge
Pressure form Fire Pumps
P9A & B, P-41

<u>Date</u>	<u>P9A</u>	<u>P9B</u>	<u>P-41</u>
7/1/83	153	160	150
10/3/83	160	155	144
4/3/83	160	162	150
12/2/83	159	160	150
1/2/84	155	160	150
2/1/84	155	160	---
3/1/84	157	142	152
4/2/84	157	160	---
4/28/84	---	---	142
5/2/84	160	160	150
6/9/84	---	160	---
7/2/84	160	160	150
8/1/84	160	149	150
9/1/84	160	155	152
10/5/84	---	155	---
10/1/84	---	154	---
1/3/85	160	160	150
2/2/85	160	156	152
3/1/85	160	160	151
4/3/85	158	158	151
5/3/85	160	160	152
6/2/85	160	162	153
7/5/85	158	162	148
8/31/85	160	160	152
10/5/85	160	155	154
11/6/85	158	160	150
12/5/85	162	162	153
1/2/86	158	---	150
2/3/86	158	160	152
3/4/86	155	160	152
4/4/86	160	160	150
5/3/86	160	160	150
6/4/86	160	155	150
6/30/86	160	156	150
8/1/86	156	154	150
9/3/86	161	157	150
10/11/86	160	158	150
12/2/86	160	158	154
11/2/86	160	155	154
11/17/86	---	---	134
1/2/87	160	160	153
2/5/87	160	167	152
2/10/87	---	---	152
3/5/87	159	156	150
3/30/87	158	155	150

5/1/87	157	155	150
6/4/87	158	155	152
6/30/87	158	155	150
8/1/87	155	157	150

MO-7B rev 8/12/87

Pressure obtained
from Surveillance MO-7B
Full & Partial Tests

LTP 12/1/89

ATTACHMENT 8

Consumers Power Company
Palisades Plant
Docket 50-255

HISTORICAL RO-52

RESULTS - FLOW CAPACITIES

Date Completed:

09-09-83

08-23-84

05-29-86

04-12-88

January 30, 1990

30 Pages

OC0190-0007-NL02

PALISADES NUCLEAR PLANT
 TECHNICAL SPECIFICATIONS SURVEILLANCE PROCEDURE
 ACCEPTANCE CRITERIA AND OPERABILITY

Attachment 8

Proc RO-52
 Rev. 7
 Form 18.1.6

TITLE: FIRE SUPPRESSION WATER SYSTEM
 FUNCTIONAL TEST AND PUMP CAPACITY TEST

1. Data obtained through performance of this procedure meets acceptance criteria.
Bruce M. Dusterhoft / *10-19-83* a. / / Yes b. / / No c. / / Yes, with exceptions listed on back.
 First Line Supervisor Date

2. Limiting safety system settings have not been violated per Tech Spec Section(s)
 None
 _____ / _____ a. / / Yes b. / / No c. / / Yes, with exceptions listed on back.
 First Line Supervisor Date

3. Equipment was operable or parameter meets specifications as required by
 Technical Specifications Section(s) *4.17.2.1e*
 _____ a. / / Yes b. / / No c. / / Yes, with exceptions listed on back.
Bruce M. Dusterhoft / *1926-831* / *1944*
 First Line Supervisor Date Time

4. If 2b, 2c, 3b or 3c were checked, Technical Specifications "Limiting Condition
 of Operation" Section(s) *3.22.2.1, 3.5.1b*
 _____ may apply.

5. If 1b or 1c or 2b or 2c and 3a were checked, then justify operability
See back
NA BMD / *Bruce M. Dusterhoft* / *10-19-83*
 _____ / _____ / _____
 Signature Date

6. If any of 1b, 1c, 2b, 2c, 3b or 3c or 8b were checked, identify corrective
 action document
 ER Yes / / No / / No. _____ CL Yes / / No / / No. _____
 DR Yes / / No / / No. _____
 MO Yes / / No / / No. _____

7. If 3b or 3c were checked or Line 5 filled out, notify SS/STA
 Tags Yes / / No / / Location _____
 SS/STA review: *NA* / *NA* / *NA*
 Signature Date Time

8. Engineering Evaluation Acceptable: a. / / Yes b. / / No _____ / _____
 Signature Date
 / Retest Required / Freq Changed to _____

9. Tech Supt Approval / / Yes / / No *RPMargol* / *12/8/83*
 Signature Date

See attached cables and evaluations

0734
9249

ATTACHMENT 1
 Pump and Water Flow Data Sheet

Electric **P-9A Pump

PUMP DATA

Auto Start Pressure	Pit Level (In)	Discharge Pressure (psig)	Total Head (Discharge Press) + (13.6 psig) - [(LI-1307 (In) - 0.42 Ft) (.433 psig/Ft)] 12 In/Ft	Pump Speed RPM
**PI-1311	**LI-1307	**PI-1311		
98	238"	153*	^N 166.9 / 165.9	1800

WATER FLOW DATA

Test Header Valves Open	Pitot Pressure	Flow*	Total** Flow*	Recorder's Initials	Calculator's Initials
		From Att 2	A+B+C+D		
None	0	0	0		
1 143	A 94	A 886	A 886 ^{859 lead}	TNS	
2 128	A 80 B 74	A 817 B 786	A&B 1555 lead 1403	TNS	TW
3 106	A 65 B 34 C 60	A 736 B 533 C 708	A&B&C 1918 lead 1977	TNS	TW
4 93	A 60 B 30 C 14 D 50	A 708 B 500 C 382 D 646	A&B C&D 2120 lead 2186	TNS	TW

Nozzle Outlet Diameter: 1 3/4"

4T-1311 equal. gauge used

* To be completed by Engineering
 ** Flow x 0.97 (Coefficient for Playpipes)

0.7 L.O.
4
6
6

ATTACHMENT 1
 Pump and Water Flow Data Sheet

Diesel Pump **P-9B

PUMP DATA

Auto Start Pressure	Pit Level (In)	Discharge Pressure (psig)	Total Head (Discharge Press) + (14.6 psig) - [(LI-1307 (In) - 0.42 Ft) (.433 psig/Ft)] 12 In/Ft	Pump Speed RPM
**PI-1310	**LI-1307	**PI-1310		
82	239	143	156.9	1720

WATER FLOW DATA

Test Header Valves Open	Pitot Pressure	Flow*	Total** Flow*	Recorder's Initials	Calculator's Initials
		From Att 2	A+B+C+D		
None	0	0	0		
1 139	A 92	A 876	A 876 <i>850 (eod)</i>	TNS	
2 120	A 78 B 73	A 807 B 781	A&B 1590 (eod) 1588	TNS	TW
3 90	A 60 B 56 C 53	A 708 B 684 C 665	A&B&C 1995 (eod) 2057	TNS	TW
4 71	A 44 B 33 C 39 D 39	A 606 B 525 C 570 D 570	A&B C&D 2203 (eod) 2271	TNS	TW

Diesel Start Time: 1104

Diesel Stop Time: 1135

Nozzle Outlet Diameter: 1 3/4"

* To be completed by Engineering
 ** Flow x 0.97 (Coefficient for Playpipes)

9
 4
 9
 4
 8
 7
 4
 1

ATTACHMENT 1
 Pump and Water Flow Data Sheet

Diesel Pump **P-41

PUMP DATA

Auto Start Pressure	Pit Level (In)	Discharge Pressure (psig)	Total Head (Discharge Press) $\frac{1}{2}$ (13.0 psig) -	Pump Speed
			[(LI-1307 (In) - 0.42 Ft) (.433 psig/Ft)] 12 In/Ft	
<u>**PI-5350</u> 60	<u>**LI-1307</u> 238	<u>**PI-5350</u> 145	157.3	1720

*used
test gauge*

0

9494

ATTACHMENT 1
 Pump and Water Flow Data Sheet

Diesel Pump **P-41

WATER FLOW DATA

Test Header Valves Open	Pitot Pressure	Flow*	Total** Flow*	Recorder's Initials	Calculator's Initials
		From Att 2	A+B+C+D		
None	0	0	0		
1 135	A 50	A 817	A 817	TNS	
2 119	A 72 B 71	A 775 B 770	A&B 1499 C&D 1545	TNS	TW
3 95	A 54 B 55 C 60	A 671 B 677 C 708	A&B&C 1994 C&D 2656	TNS	TW
4 72	A 38 B 39 C 40 D 44	A 563 B 570 C 578 D 606	A&B C&D 2247 C&D 2317	TNS	TW

Diesel Start Time: 1142

Diesel Stop Time: 1210

Nozzle Outlet Diameter: 1.314"

Return to Normal (Initials): TWatson TNStevenson (op)

Test Performed by/Date: TWatson 9-9-83 TNStevenson

Engineering Evaluation:

Completed by/Date: Eric A. Dorbach 9-9-83 (Engr)

* To be completed by Engineering
 ** Flow x 0.97 (Coefficient for Playpipes)


9494

ATTACHMENT 3

RO-52

FIRE PUMP TESTS TOTAL HEAD VS FLOW

1) 7.4 PRESSURE
TOTAL HEAD
9.4.9



R. M. Mangel 12/18/03

P-9A

Assumptions

- 1) pump speed remain constant @ 1805 RPM
- 2) pit level was constant @ 238"
- 3) pressures recorded for flow test are from PI-1311

TEST HEADS (PI-1311)	PI-1311	INLET PRESS.	FLOW	TOTAL FLOW (FLOW x 0.97)	TOTAL HD
1	143	94	886	859.4	148.2 psig
2	128	80 74	817 786	1554.9	133.2 psig
3	106	65 54 60	736 533 708	1917.7	111.2
4	93	60 50 14 50	708 500 332 646	2120.4	98.2

$$* \text{ TOTAL HD} = (\text{DISCHARGE PRESS.}) + \left[13.6 \text{ psig} - \left(\frac{\text{LI-1307}}{12 \text{ W/ft}} - 0.42 \text{ ft} \right) (.433 \text{ psig/ft}) \right]$$

$$\text{TOTAL HD} = (\text{PI-1311}) + (5.2 \text{ psig})$$

P.9B.

Assumptions

- 1) pump speed remain constant @ 1770 RPM
- 2) Pit level was constant @ 239"
- 3) pressures recorded for flow test were from PI-1311

TEST NUMBER VALVE OPEN	PI-1311	PITOT PRES	FLOW	TOTAL FLOW (FLOW x 0.97)	TOTAL MD *
1	139	93	876	849.7	144.2
2	120	78 73	807 781	1540.4	125.2
3	90	60 56 53	708 684 665	1995	95.2
4	71	44 35 39 39	606 525 570 570	2202.9	76.2

* TOTAL MD = (PI-1311) + [13.6 - ($\frac{13-1307}{12 \text{ in/hr}}$ - 0.92 ft) (.433 psi/ft)]

- PI-1311 + 5.2

P-41

PP Margol 12/18/03

Assumptions

- 1) Pump speed remains constant @ 1770 RPM
- 2) Pit level was constant @ 230"
- 3) pressures recorded for flow test are from PI-1311

TEST HEADER VALVE OPEN	PI-1311	PITOT PRESS	FLOW	TOTAL FLOW (FLOW x .97)	TOTAL HD ^{ft}
1	135	80	817	792.5	140.2
2	119	72 71	775 770	1498.6	124.2
3	95	54 55 60	671 677 108	1994.3	100.2
4	72	38 39 40 44	563 570 578 606	231 2247.5	77.2

$$\begin{aligned}
 * \text{ TOTAL HD} &= (\text{PI-1311}) + \left[13.6 \text{ psig} - \left(\frac{45-1307}{12 \text{ IN/ft}} - 0.42 \text{ ft} \right) (.433 \text{ psig/ft}) \right] \\
 &= (\text{PI-1311}) + 5.2 \text{ psig}
 \end{aligned}$$

NOTE: Acceptance criteria requires pump to deliver 1500 gpm @ 125 psig. P-41 falls minutely under this criteria (i.e. 1498.6 @ 124.2) but this could be contributed to instrument error. As well ASME section II cover pump & valve testing allows a deviation from the established reference value. PIV fall well within the tolerance band. It is concluded the pump and its systems has not degraded and will perform at function.

P-7A

P-7B

P-7C

K-E 10 X 10 TO THE INCH - 7 & 10 INCHES
HEUFFEL & EBER CO. MADE IN U.S.A.


46 0782

RMargol 12/8/83

RO-52.

ATTACHMENT 3

FIRE PUMP TESTS TOTAL HEAD VS FLOW



○ - P-7A
 □ - P-7B
 △ - P-7C
 Minimum 1500 GPM
 at 125 PSIG

TOTAL HEAD

FLOW (X10)

PALISADES NUCLEAR PLANT
 TECHNICAL SPECIFICATIONS SURVEILLANCE PROCEDURE
 ACCEPTANCE CRITERIA AND OPERABILITY
 TITLE: FIRE SUPPRESSION WATER SYSTEM
 FUNCTIONAL TEST AND PUMP CAPACITY TEST

Proc RO-52
 Revision 8

1. Data obtained through performance of this procedure meets acceptance criteria.
[Signature] / 11-29-84 a. Yes b. No c. Yes, with exceptions
 First Line Supervisor Date listed on back.

2. Limiting safety system settings have not been violated per Tech Spec Section(s)
 None

N/A / a. Yes b. No c. Yes, with exceptions
 First Line Supervisor Date listed on back.

3. Equipment was operable or parameter meets specifications as required by
 Technical Specifications Section(s) 4.17.2.1e

[Signature] / 11-29-84 a. Yes b. No c. Yes, with exceptions
 First Line Supervisor Date Time listed on back.

4. If 2b, 2c, 3b or 3c were checked, Technical Specifications "Limiting Condition
 of Operation" Section(s) 3.22.2.1, 3.5.1b

may apply.

5. If 1b or 1c or 2b or 2c and 3a were checked, then justify operability

[Signature] / 12-1-84
 Signature Date

6. If any of 1b, 1c, 2b, 2c, 3b or 3c or 8b were checked, identify corrective
 action document

ER Yes No No. CL Yes No No.
 DR Yes No No. 0.8.2.4 3.2.3
 MO Yes No No.

7. If 3b or 3c were checked or Line 5 filled out, notify SS/STA

Tags Yes No Location 11/6
 SS/STA review: [Signature] / /
 Signature Date Time

8. Engineering Evaluation Acceptable: a. Yes b. No
[Signature] /
 Signature Date

Retest Required Freq Changed to

9. Tech Supt Approval Yes No [Signature] / 12/5/84
 Signature Date

There are two test headers
with different value numbers. The values
used were off the test header not listed.
The use of these values doesn't affect
the test results. Recommend that all values
off of both test headers be listed in procedure.

DW 11-29-84

51

Pump and Water Flow Data Sheet

Electric **P-9A Pump

PUMP DATA

Auto Start Pressure	Pit Level (In)	Discharge Pressure (psig)	Total Head (Discharge Press) + (13.6 psig) - [(LI-1307 (In) - 0.42 Ft) (.433 psig/Ft)] 12 In/Ft	Pump Speed
**PI-5350A	**LI-1307	**PI-1311		RPM
FR 98	247	156	161 psig	FR NA * 1760

WATER FLOW DATA

Test Header Valves Open	Pitot Pressure	Flow*	Total** Flow*	Recorder's Initials	Calculator's Initials	PI 1311
	0	From Att 2	A+B+C+D	FR	FR	
None	0	0	0	FR	FR	0.156
1	A 68	A 857	A 831	FR	FR	1.142
2	A 77 B 75	A 801 B 791	A&B 1592	FR	FR	2.126
3	A 54 B 53 C 57	A 671 B 678 C 690	A&B&C 1978	FR	FR	3.98
4	A 42 B 41 C 41 D 48	A 592 B 583 C 585 D 633	A&B C&D 2323	FR	FR	4.75

Nozzle Outlet Diameter: 1 3/4"

* To be completed by Engineering
** Flow x 0.97 (Coefficient for Playpipes)

ts0581-0344e-89-154

* ELECTRIC PUMP MAINTAINANCE
1760 RPM THRU-OUT
TEST

Pump and Water Flow Data Sheet

Diesel Pump ~~**~~P-9B

PUMP DATA

Auto Start Pressure	Pit Level (In)	Discharge Pressure (psig)	Total Head (Discharge Press) + (14.6 psig) - [(LI-1307 (In) - 0.42 Ft) (.433 psig/Ft)] 12 In/Ft	Pump Speed
**PI-5350A	**LI-1307	**PI-1310		RPM 0. VALUE
76	247	*144	144	1880
				1825
				1825
				1800
				1800

WATER FLOW DATA

Test Header Valves Open	Pitot Pressure	Flow*	Total** Flow*	Recorder's Initials	Calculator's Initials	PI 1310
		From Att 2	A+B+C+D	FIR		
None	0	0	0	FIR	144	0 * 144
1	A 100+	A 9.4	A 9.27	FIR	125	1.160
2	A 82 B 78	A 8.27 B 5.7	A&B 13.97	FIR	137	2.132
3	A 61 B 55 C 57	A 7.13 B 6.7 C 6.96	A&B&C 20.79	FIR	144	3.99
4	A 44 B 43 C 35 D 48	A 6.2 B 5.9 C 5.4 D 6.3	A&B C&D 23.07	FIR	21	4.76

Diesel Start Time: 1130

Diesel Stop Time: 1200

Nozzle Outlet Diameter: 1 3/4

* To be completed by Engineering
** Flow x 0.97 (Coefficient for Playpipes)

* 144 PSI w/RU LIFTING

Pump and Water Flow Data Sheet

Diesel Pump **P-41

PUMP DATA

Auto Start Pressure	Pit Level (In)	Discharge Pressure (psig)	Total Head (Discharge Press) + (13.0 psig) - [(LI-1307 (in) - 0.42 Ft) (.433 psig/Ft)] 12 in/Ft	Pump Speed
**PI-5350A	**LI-1307	**PI-5350	1740	RPM 0. Jarvis
58	247	148	153	1740 1. "
				1710 2. "
				1700 3. "
				1700 4. "

FJR
~~BB~~
 BB FJR

The pump speed low should be 1760
 or over for results calculated to
 the rpm low

$$\frac{Q_1}{Q_2} = \frac{N_1}{N_2} \quad \frac{H_1}{H_2} = \frac{N_1^2}{N_2^2}$$

Q = flow in gpm

N = speed in rpm

H = head pressure in ft

from NEPA Handbook
15th edition

1 flow

$$\frac{153}{H_2} = \frac{1740^2}{1760^2}, \quad H_2 = 153 \left(\frac{1760}{1740} \right)^2 \quad H_2 = 157$$

2 valve open

$$\frac{807}{Q_2} = \frac{1740}{1760} \quad Q_2 = 807 \frac{1760}{1740} \quad Q_2 = 816$$

$$\frac{150}{H_2} = \left(\frac{1740}{1760} \right)^2 \quad H_2 = 150 \frac{1760^2}{1740^2} \quad H_2 = 153$$

3 valves open

$$\frac{1455}{Q_2} = \frac{1740}{1760} \quad Q_2 = \frac{1760}{1740} 1455 \quad Q_2 = 1498$$

$$\frac{117}{H_2} = \left(\frac{1740}{1760} \right)^2 \quad H_2 = \frac{1760^2}{1740^2} 117 \quad H_2 = 124$$

3 valves open

$$\frac{1909}{Q_2} = \frac{1760}{1700} \quad Q_2 = \frac{1760}{1700} 1909 \quad Q_2 = 1976$$

$$\frac{91}{H_2} = \left(\frac{1760}{1700} \right)^2 \quad H_2 = \frac{1760^2}{1700^2} 91 \quad H_2 = 98$$

OK

4 valves open

$$\frac{2291}{Q_2} = \frac{1760}{1700} \quad Q_2 = \frac{1760}{1700} 2291 \quad Q_2 = 2291$$

$$\frac{72}{H_2} = \left(\frac{1760}{1700} \right)^2 \quad H_2 = \frac{1760^2}{1700^2} 72 \quad H_2 = 77$$

Pump and Water Flow Data Sheet

Diesel Pump **P-41

WATER FLOW DATA

Test Header Valves Open	Pitot Pressure	Flow From Att 2	Flow** A+B+C+D	Recorder's Initials	Calculator's Initials	
None	U	0	0			0.148
1	A 83	A 932	A 807			1.145
2	A 69 B 66	A 758 B 742	A&B 1495			2.112
3	A 53 B 49 C 51	A 677 B 639 C 552	A&B&C 1868			3.86
4	A 38 B 38 C 38 D 42	A 583 B 583 C 583 D 582	A&B C&D 1166			4.67

PI 53502

Diesel Start Time: 12:10

Diesel Stop Time: 12:40

Nozzle Outlet Diameter: 1 3/4

Return to Normal (Initials): T. Kurnis F. Lund (op)


Test Performed by/Date: F. Lund / T. Kurnis 8/23/84

Engineering Evaluation: _____

Completed by/Date: _____ (Engr)

* To be completed by Engineering
** Flow x 0.97 (Coefficient for Playpipes)

FIRE PUMP TESTS TOTAL HEAD VS FLOW



PALISADES NUCLEAR PLANT
TECHNICAL SPECIFICATIONS SURVEILLANCE PROCEDURE
ACCEPTANCE CRITERIA AND OPERABILITY

Proc No RO-52
Revision 9

TITLE: FIRE SUPPRESSION WATER SYSTEM
FUNCTIONAL TEST AND PUMP CAPACITY TE

1. Data obtained through performance of this procedure meets acceptance criteria.

W. King / 30 May 86 / / Yes b. / / No c. / / Yes, with exceptions listed on back.
First Line Supervisor Date

2. Limiting safety system settings have not been violated per Tech Spec Section(s) None

NA / / a. / / Yes b. / / No c. / / Yes, with exceptions listed on back.
First Line Supervisor Date

3. Equipment was operable or parameter meets specifications as required by Technical Specifications Section(s) 4.17.2.1e

W. King / 30 May 86 / / Yes b. / / No c. / / Yes, with exceptions listed on back.
First Line Supervisor Date Time

4. If 2b, 2c, 3b or 3c were checked, Technical Specifications "Limiting Condition of Operation" Section(s) 3.22.2.1, 3.5.1b

_____ may apply.

5. If 1b or 1c or 2b or 2c and 3a were checked, then justify operability

Signature Date

6. If any of 1b, 1c, 2b, 2c, 3b or 3c or 8b were checked, identify corrective action document

ER Yes / / No / / No. _____ MO Yes / / No / / No. _____

DR Yes / / No / / No. _____ CL Yes / / No / / No. _____

7. If 3b or 3c were checked or Line 5 filled out, notify SS/STA

Tags Yes / / No / / Location _____

SS/STA review: _____ / _____ / _____
Signature Date Time

8. Engineering Evaluation Acceptable: a. / / Yes b. / / No N/A / _____
Signature Date

/ / Retest Required / / Freq Changed to _____

9. Section Head Approval / Yes / / No W. Bullen / 6/4/86
Signature Date

U 4 6 0

7
47A
3 May 86

PUMP AND WATER FLOW DATA SHEET

Electric Pump ** P-9A

Pit Level **LI-1307 (inches) = 250

Suction Pressure (psig) = $(\frac{**LI-1307 \text{ (inches)}}{12 \text{ in/ft}} - 0.42 \text{ ft})(0.433 \frac{\text{psig}}{\text{ft}}) = \underline{8.84 \text{ psig}}$

Auto Start Pressure **PI-5350A (psig) = 100

Playpipe Outlet Diameter (in) = 1 3/4

7 4 7 7 0 4 6 8

Test Header Valve Open	Pitot Pressure	Flow From Att. 2	Total Flow (A+B+C+D) (0.97) gpm	Discharge Pressure **PI-1311 (psig)	Total Head (psig) Discharge Pressure + 13.6 psig - Suction Pressure	Pump Speed RPM	Recorders Initials	Calculator Initials
None	0	0	0	160	164.8	N/A	RAR	EAD
1	A <u>90</u>	A <u>867</u>	A <u>841</u>	147	151.8	N/A	RAR	EAD
2	A <u>76</u> B <u>75</u>	A <u>796</u> B <u>791</u>	A&B <u>1539</u>	128	132.8	N/A	RAR	EAD
3	A <u>58</u> B <u>58</u> *C <u>40</u>	A <u>616</u> B <u>696</u> C <u>578</u>	A&B&C <u>1911</u> 2478 <u>2654</u>	102	106.8	N/A	RAR	EAD
4	A <u>48</u> 41 B <u>41</u> 41 *C <u>45</u> 20 D <u>76</u> 50	A <u>585</u> B <u>585</u> C <u>500</u> D <u>646</u>	A&B&C&D <u>2247</u>	79	83.8	N/A	RAR	EAD

□ To be completed by Engineering or Property Protection
0.97 = Coefficient for Playpipes

Acceptance Evaluation-Property Protection

Eric A. Doherty 16-3-86
Signature Date

* Item C - Nozzle was crimped causing the pressure drop

PUMP AND WATER FLOW DATA SHEET

Diesel Pump **P-9B

Pit Level **LI-1307 (inc. ss) = 253

Suction Pressure (psig) = $\frac{(**LI-1307 \text{ (inches)} - 0.42 \text{ ft})(0.433 \text{ psig})}{12 \text{ in/ft}}$ = 8.95 psig

Auto Start Pressure **PI-5350A (psig) = 83

Playpipe Outlet Diameter (in) = 1 3/4

Diesel Start Time: 2200 Diesel Stop Time: 2250

Test Header Valve Open	Pitot Pressure	Flow From Att. 2	Total Flow (A+B+C+D) (0.97) gpm	Discharge Pressure **PI-1310 (psig)	Total Head (psig) Discharge Pressure + 14.6 psig - Suction Pressure	As Found/ As Left Pump Speed RPM	Reader's Initials	Calculator's Initials
None	0	0	0	160	165.6	1770 / 1770	PAR	EAD
1	A <u>92</u>	A <u>876</u>	A <u>850</u>	147	152.6		PAR	EAD
2	A <u>55</u> B <u>79</u>	A <u>678</u> B <u>286</u>	A&B <u>1420</u>	123	128.6		PAR	EAD
3	A <u>58</u> B <u>37</u> C <u>90</u>	A <u>686</u> B <u>690</u> C <u>578</u>	A&B&C <u>1905</u>	97	102.6		PAR	EAD
4	A <u>42</u> B <u>42</u> C <u>30</u> D <u>40</u>	A <u>592</u> B <u>592</u> C <u>500</u> D <u>592</u>	A&B C&D <u>2208</u>	74	79.6	1770	PAR	EAD

□ To be completed by Engineering or Property Protection
0.97 = Coefficient for Playpipes

Acceptance Evaluation-Property Protection

Eric D. Doherty 16-3-86
Signature Date

7477 0469

PUMP AND WATER FLOW DATA SHEET

Diesel Pump **P-41

Pit Level **LI-1307 (inches) = 253

Suction Pressure (psig) = $(\frac{\text{**LI-1307 (inches)}}{12 \text{ in/ft}} - 0.42 \text{ ft})(0.433 \text{ psig/ft}) = \underline{8.95}$

Auto Start Pressure **PI-5350A (psig) = 104

Playpipe Outlet Diameter (Inches) = 1 3/4

Diesel Start Time: 2300 Diesel Stop Time: 2337

7 4 7 7 0 4 7 0

Test Header Valve Open	Pitot Pressure	Flow From Att. 2	Total Flow (A+B+C+D) (0.97) gpm	Discharge Pressure **PI-5350 (psig)	Total Head (psig) Discharge Pressure + 13.0 psig - Suction Pressure	As Found/As Left Pump Speed RPM	Reader's Initials	Calculator's Initials
None	0	0	0	148	152.0	1700 / 1770	SPJ	EAD
1	A <u>94</u>	A <u>286</u>	A <u>859</u>	128 150	154.0		SPJ	EAD
2	A <u>76</u> B <u>74</u>	A <u>796</u> B <u>786</u>	A&B <u>1535</u>	127	131.0		SPJ	EAD
3	A <u>59</u> B <u>57</u> C <u>41</u>	A <u>702</u> B <u>680</u> C <u>525</u>	A&B&C <u>1918</u>	102	106.0		SPJ	EAD
4	A <u>45</u> B <u>44</u> C <u>32</u> D <u>41</u>	A <u>613</u> B <u>606</u> C <u>517</u> D <u>525</u>	A&B&C&D <u>2251</u>	79	83.0	1770	SPJ	EAD

□ To be calculated by Engineering or Property Protection
0.97 = Coefficient for Playpipes

Acceptance Evaluation-Property Protection

Eric J. Rohrer 10-3-88
Signature Date

Return to Normal: R. Clark (Ops)


Test performed by/Date: R. Clark / 5-29-86

Engineering Evaluation: Eric P. Darhart 6-3-86

Completed by/Date: Eric P. Darhart 6-3-86 (Engineer)

7477 0471

FIRE PUMP TESTS TOTAL HEAD VS FLOW



7477
0.473
3.10

FLOW (X10)

PALISADES NUCLEAR PLANT
TECHNICAL SPECIFICATIONS SURVEILLANCE PROCEDURE
ACCEPTANCE CRITERIA AND OPERABILITY

Proc No RO-52
Revision 10
Page 1 of 2

TITLE: FIRE SUPPRESSION WATER SYSTEM FUNCTIONAL
TEST AND PUMP CAPACITY TEST

1. Data obtained through performance of this procedure meets acceptance criteria.

Gary Allen 4-12-88 a. Yes b. No c. Yes, with exceptions
First Line Supervisor Date listed on Page 2.

2. Limiting safety system settings have been met as required by Tech Spec Section(s)
None

2ll
4-12-88 ✓ Gary Allen 4-12-88 a. Yes b. No c. Yes, with exceptions
First Line Supervisor Date listed on Page 2.

3. Equipment was operable or parameter meets specifications as required by
Technical Specifications Section(s) 4.17.2.1e

Gary Allen 4-12-88 1745 a. Yes b. No c. Yes, with exceptions
First Line Supervisor Date Time listed on Page 2.

4. If 2b, 2c, 3b or 3c were checked, Technical Specifications "Limiting Condition
of Operation" Section 3.22.2.1, 3.5.1.a, 3.5.2.c, 3.5.2.d
N/A may apply.

5. If 1b or 1c or 2b or 2c and 3a were checked, then justify operability
N/A

SS/SE Signature Date

6. If any of 1b, 1c, 2b, 2c, 3b or 3c or 8b were checked, identify corrective
action document

ER Yes No No. N/A WR/WO Yes No No. N/A
DR Yes No No. N/A CL Yes No No. N/A

7. If 3b or 3c were checked or line 5 filled out, notify SS/SE

Tags Yes No Location _____

SS/SE review: _____
Signature Date Time

8. Technical Review Acceptable: a. Yes b. No R. P. Phillips 4-13-88
Signature Date

Retest required Freq. Changed to _____

9. Superintendent Approval Yes No [Signature] 4-13-88
Signature Date

PUMP AND WATER FLOW DATA SHEET

Electric Pump ** P-9A

Pit Level **LI-1307 (inches) = 237

Suction Pressure (psig) = $\frac{(**LI-1307 \text{ (inches)} - 0.42 \text{ ft})(0.433 \text{ psig})}{12 \text{ in/ft}} = \underline{8.4}$

Auto Start Pressure **PI-5350A (psig) = 97

Playpipe Outlet Diameter (in) = 1 3/4

(Record Valve Number) Test Header Valve Open	Pilot Pressure	* Flow From Att. 2	* Total Flow (A+B+C+D) (0.97) gpm	Discharge Pressure **PI-1311 (psig)	* Total Head (psig) Discharge Pressure + 13.6 psig - Suction Pressure	Pump Speed RPM	Recorders Initials	Calculator's Initials
None	0	0	0	163	168.2 154.6 mls	N/A	JMM	WGL
1 Valve No: 183	A 67	A 747.5	A 725.1	152	157.2 143.6 mls	N/A	JMM	WGL
2 Valve No: 184, 183	A 61 B 545	A 713.5 B 687	A&B 1358.4	141	146.2 132.6 mls	N/A	JMM	WGL
3 Valve No: 183, 184, 185	A 50 B 52 C 47.5	A 646 B 659 C 629.7	A&B&C 1876.7	119	124.2 110.6 mls	N/A	JMM	WGL
4 Valve No: 183, 184, 185, 186	A 37 B 38 C 35 D 39	A 555.5 B 563 C 540.5 D 570.5	A&B&C&D 2162.6	96	101.2 87.6 mls	N/A	JMM	WGL

* To be completed by Engineering or Property Protection
0.97 = Coefficient for Playpipes

Acceptance Evaluation-Property Protection

Eddy Doran 1/4/08
Signature Date

78450117

PUMP AND WATER FLOW DATA SHEET

Diesel Pump **P-9B

Pit Level **LI-1307 (inches) = 237

Suction Pressure (psig) = $(**LI-1307 \text{ (inches)} - 0.42 \text{ ft})(0.433 \text{ psig}) = \underline{8.4}$
12 in/ft ft

Auto Start Pressure **PI-5350A (psig) = 80

Playpipe Outlet Diameter (in) = 1 3/4

Diesel Start Time: 1305 Diesel Stop Time: 1556

7
8
4
5
0
1
1
8

(Record Valve Number) Test Header Valve Open	Pilot Pressure	* Flow From Att. 2	* Total Flow (A+B+C+D) (0.97) gpm	Discharge Pressure **PI-1310 (psig)	* Total Head (psig) Discharge Pressure + 14.6 psig - Suction Pressure	As Found/As Left Pump Speed RPM	Reader's Initials	Calculator's Initials
None	0	0	0	160	166.2	1815	MMA	WGB
1 Valve No: 183	A <u>73</u>	A <u>780.5</u>	A 757.1	154	160.2	1810	MMA	WGB
2 Valve No: 183 184	A <u>61</u> B <u>61</u>	A <u>713.5</u> B <u>713.5</u>	A&B 1384.2	135	141.2	1780	MMA	WGB
3 Valve No: 183 181 185	A <u>50</u> B <u>50</u> C <u>46</u>	A <u>646</u> B <u>646</u> C <u>220</u>	A&B&C 1854.6	110	116.2	1765	MMA	WGB
4 Valve No: 183 181 185 186	A <u>34.5</u> B <u>36.5</u> C <u>35</u> D <u>36</u>	A <u>566.8</u> B <u>551.8</u> C <u>540.5</u> D <u>548</u>	A&B C&D 2140.9	85	91.2	160	MMA	WGB

* To be completed by Engineering or Property Protection
0.97 = Coefficient for Playpipes

Acceptance Evaluation-Property Protection

Eric A. Dorland 14/2/85
Signature Date

Sta 2.40

PUMP AND WATER FLOW DATA SHEET

Diesel Pump **P-41

Pit Level **LI-1307 (inches) = 237
 = (**LI-1307 (inches) - 0.42 ft)(0.433 psig) = 8.4
 Suction Pressure (psig) = $\frac{12 \text{ in/ft}}{12 \text{ in/ft}}$

Auto Start Pressure **PI-5350A (psig) = 66

Playpipe Outlet Diameter (Inches) = 1 3/4

Diesel Start Time: 1:35 Diesel Stop Time: 15:15

(Record Valve Number) Test Header Valve Open	Pitot Pressure	* Flow From Att. 2	* Total Flow (A+B+C+D) (0.97) gpm	Discharge Pressure **PI-5350 (psig)	* Total Head (psig) Discharge Pressure + 13.0 psig - Suction Pressure	As Found/ As Left Pump Speed RPM	Reader's Initials	Calculator's Initials
Non	0	0	0	152	156.6	1800	M/A	~GG
1 Valve No:	A <u>730</u>	A <u>780.5</u>	A 757.1	147	151.6	1790	M/A	m/G
2 Valve No:	A <u>435</u> B <u>630</u>	A <u>728</u> B <u>725</u>	A&B 1409.4	134	138.4	1770	M/A	m/G
3 Valve No:	A <u>515</u> B <u>510</u> C <u>475</u>	A <u>655.8</u> B <u>652.5</u> C <u>629.7</u>	A&B&C 1879.9	110	114.6	1755	M/A	m/G
4 Valve No:	A <u>40</u> B <u>40</u> C <u>365</u> D <u>37</u>	A <u>578</u> B <u>528</u> C <u>551.8</u> D <u>555.5</u>	A&B&C&D 2195.4	88	92.6	1750	M/A	m/G

73450119

* To be calculated by Engineering or Property Protection
 0.97 = Coefficient for Playpipes

Acceptance Evaluation-Property Protection

Emil Durbin 14/10/78
 Signature Date

Return to Normal (Reference Paragraph 5.21): m Malcom (Ops)

Test performed by/Date: m Malcom 1/4/2/88

Engineering Evaluation: Params returned acceptable

Completed by/Date: Eric Durbak 4/20/88 (Property Protection Engineer)

78450120

Fire Pump Tests - Total Head vs Flow

