

ENCLOSURE 1

REACTOR CONTAINMENT BUILDING
SECOND INSERVICE INTEGRATED LEAK RATE TEST
AND
TYPE B & C
SURVEILLANCE TEST

SALEM NUCLEAR GENERATING STATION
UNIT 1

AUGUST 1984

PUBLIC SERVICE ELECTRIC AND GAS COMPANY

8411140340 841108
PDR ADOCK 05000272
P PDR

TABLE OF CONTENTS

<u>SECTION</u>	<u>TITLE</u>	<u>PAGE</u>
1	Purpose	1
2	Summary	2-4
3	Edited Log of Events	5-6
4	General Test Description	7-11
5	Test Results	12-14

ATTACHMENTS

1. Formulas for Computing Leakage Rate
2. Calibration Report
3. Stabilization Data
4. CILRT Data
5. Instrument Verification Date
6. Local Leak Rate Tests (Types B&C) As Found Summary
7. Local Leak Rate Tests (Types B&C) as Left Summary

REFERENCES

1. 10 CRF50 Appendix J. Primary Reactor Containment Leakage Testing for Water-Cooled Power Reactors September 22, 1980
2. ANSI N 45.4 - 1972 Leakage Rate Testing of Containment Structures for Nuclear Reactors (Technical Specifications commitment)
3. ANSI 56.8 - 1981 Containment System Leakage Testing Requirements
4. Public Service Electric & Gas Company Nuclear Site Maintenance Department Procedure M9-ILP-CT-1 Rev. 04 Reactor Containment Building Integrated Leak Rate Test
5. Salem Unit No. 1 Technical Specification 4.6.1.2

SECTION 1

PURPOSE

The purpose of this report is to present a description and the results of the second inservice Type "A" Reactor Containment Building Integrated Leak Rate Test (CILRT). Also included is a summary of the Type "B" and "C" tests performed since the first inservice CILRT of Public Service Electric and Gas Company Salem Nuclear Generating Station Unit 1.

This report is submitted as required by 10 CFR 50, appendix J, paragraph VB (Reference 1) September 22, 1980.

The Type "A" Test was conducted over a 24 hour duration in accordance with ANSI N 45.5 - 1972.

SECTION 2

SUMMARY

2.1 Type "A" Test

On August 9, 1984, at 1457, pressurization for the CILRT of Salem Unit 1 was started. During the initial hours of pressurization, a decrease of the Reactor Coolant level in the pressurizer was noticed. At the same time, the level in the Reactor Coolant Drain tank was increasing.

On August 9, 1984, at 2105 hours, the pressurization of containment was stopped to investigate the decline in reactor coolant inventory. After obtaining a radioactive gas release, on August 10, 1984, at 0625 hours, the depressurization of the Containment Building was started.

On August 10, 1984, at 1600 hours, the containment was at atmospheric pressure and a full investigation began to determine the cause of the pressurizer level decline.

A leak in the Charging System outside containment was identified and corrected. Containment sump level was measured and the increase in Reactor Coolant Drain tank reviewed. It was determined that the increase in Reactor Coolant Drain tank was due to operation of the

Reactor Coolant Pump Seal Supply System, subsequently, a procedural change was approved to eliminate the operation of this system. Most of the reactor coolant volume loss indicated by the drop in pressurizer level was accounted for and the remaining volume was attributed to the Charging System leak outside containment.

On August 11, 1984, at 0222 hours the pressurization was restarted. When containment pressure of 62.500 psia was reached, four of the eight compressors used for pressurization were secured to slow down the rate of pressurization.

On August 11, 1984, at 1728 hours, the pressurization of the containment of Salem Unit 1 was completed. Containment isolation valve LVC5 was closed, all the air compressors were stopped and the pressurization facilities vented to the atmosphere. The average containment pressure was at 63.537 psia at completion of the pressurization.

On August 11, 1984, at 1737 hours, the data acquisition program to monitor and record the stabilization data was initiated. All stabilization criteria were satisfied in four hours.

On August 11, 1984, at 2300 hours, the data acquisition program to monitor and record the CILRT data was initiated. Containment absolute pressure, temperatures at each of the installed RTDs, and vapor pressure measured by the installed dewpoint sensors were recorded at 15 minute intervals. The installed micro-processor converts those data into the

containment absolute leakage rate. After 24 hours of data collection the calculated leak rate was 0.033% of containment volume per day. With 95% confidence level and other corrections shown in paragraph 5.7.b, this converts into 0.0411% of containment volume per day or 0.411 L_a. this is within the Technical Specification acceptance criteria of 0.75 L_a.

After securing an air release permit, the instrument verification test was performed in accordance with the mass step change method, and successfully completed on August 13, 1984, at 0321 hours.

Depressurization commenced upon completion of the instrument verification test and was completed on August 13, 1984, at 1552 hours.

2.2 Local Leak Rate Tests (Types B & C)

The local leakage tests (LLRTS) of the containment penetrations were performed by the methods described in the Salem Generating Station Maintenance Department Procedure No. M16E. Attachments 6 and 7 to this report summarize the data obtained from the LLRTs performed since the conductance of the first inservice Type "A" Test in accordance with 10CFR50, Appendix J.

SECTION 3

EDITED LOG OF EVENTS

August 9, 1984

- 1100 Start final containment walkdown and pretest liner inspection.
- 1500 Start pressurization.
- 1830 Notified by control room operator that there is a steady drop in pressurizer level and an increase in the Reactor Coolant Drain Tank.
- 2105 Pressurizer level down to 45% cold calibration level.. Decision was made to depressurize to investigation the cause of loss of reactor coolant.

August 10, 1984

- 0542 Obtained air release permit.
- 0625 Commenced with depressurization.
- 1300 Start containment inspection.
- 1600 Containment at atmospheric pressure start of full investigation of the loss of reactor coolant.

August 11, 1984

- 0222 Restarted pressurization after pumping the Reactor Coolant Drain Tank down and a valve line up verification of those valves that had to be opened and/or closed for the pumpdown.

1728 Pressurization complete, stopped and vented
air compressors vented temporary piping to
1VC5 to atmosphere.
1740 Start stabilization.
2050 Temperature criteria for stabilization
satisfied.
2300 Commenced CILRT.

August 12, 1984

2300 Completed CILRT.

August 13, 1984

0200 Obtained an air release permit.
0221 Start of instrument verification test.
0325 Instrument verification test successfully
completed.
0405 Start depressurization.
1552 Containment at atmospheric pressure and
start of post CILRT containment inspection.

August 15, 1984

Terminated log of events.

SECTION 4

GENERAL TEST DESCRIPTION

Excerpted from PSE&G procedure no. M9-ILP-CT-1, Rev. 04

4.1 PRECAUTIONS

- a. Except in the case of emergency depressurization, the Senior Shift Supervisor/Shift Supervisor is the only individual that may authorize the commencing of the pressurization and depressurization of containment.
- b. All areas within 30 feet of containment shall be restricted areas and only authorized test personnel and personnel that must perform supportive activities are permitted in the restricted area.
- c. All containment valves shall be positioned by their normal means; no torquing of handwheels or exercising of the valves shall be permitted.
- d. No leakage path shall be isolated without the prior approval of the Test Director. All pre-rework and post rework Local Leakage Rates shall be recorded.
- e. Several penetrations were, for practical reasons, not in the line up required for the performance of the Type "A" Test and Type "C" leakage of those penetrations must be added to the leakage measured during the Type "A" Test.

Penetration No. 40 is one of those penetrations. This vacuum/pressure relief path for containment atmosphere during operation is utilized for pressurization and depressurization of containment for the performance of the CILRT. The isolation valves for the penetration are 10" air operated butterfly valves that fail in the closed position. With the control air in containment isolated and vented to containment atmosphere, the isolation valve inside containment, 1VC6, is inoperable. For this reason valve 1VC6 was blocked in the open position, in essence a single failure condition. The outside containment isolation valve 1VC5 was the only isolation from containment during the performance of the CILRT. Based on the above information this penetrations Type C leakage rate was not added to the Containment leakage measured during the Type A Test.

4.2 A partial listing of the recorded prerequisites.

- a. All Type B & C Tests in accordance with PSE&G maintenance procedure M16E are current.
- b. All instrumentation used for the test has been calibrated no more than six months prior to the test and must be checked in place after installation at one or more points using a standard which is traceable to the National Bureau of Standards (NBS).
- c. Site Meteorology data recorded, at four hour intervals, at least three days prior to the CILRT (Recording will continue at one hour intervals during the test).

- d. General inspection of the accessible interior and exterior surfaces of the containment structure has been completed.
- e. An official log of events has been initiated.
- f. The valve line up has been completed and verified.
- g. Data acquisition system is energized and ready for test operation requirements.

4.3 Equipment

- 4.3.1 Pressurization of the containment was achieved by eight (8) temporary diesel driven oil free air compressors manifolded into two (2) after-coolers. From the aftercoolers the compressed air was routed through a refrigerated air drier and valving system for regulating back pressure into the containment building. The total capacity of the pressurization facility was rated at 10,000 standard cubic feet per minute (SCFM).
- 4.3.2 Instrument verification was achieved by installation of a precision gas meter in the piping system used for pressurization.
- 4.3.3 Depressurization was achieved by return flow through the piping system used for pressurization.

4.4 Instrumentation

NOTE: The Instrumentation, Data Acquisition and Resolution for the test was performed by PSE&G Research Corporation.

4.4.1 Data Acquisition and Resolution was achieved by utilization of a microprocessor controlled data acquisition and recording system coupled to a computer which converts the raw data into the containment absolute leakage rate. The formulas and their derivation for computing the measured leakage rate and mass were taken from ANSI N45.5-1972 and as shown in Attachment 1.

4.4.2 Installed Sensors

- a. Two (2) quartz manometers
- b. Six (6) dewpoint sensors
- c. Twenty four (24) Resistance Temperature Detectors (RTD)

All sensors installed were calibration checked prior to the test and immediately after completion of the test.

Attachment 2 contains a location sketch of sensors, sensor weighting factor, calibration check reports and instrument selection.

4.4.3 The instrumentation verification equipment consisted of:

- a. One (1) Dresser Ind. Inc. gas meter model 3 M-125 T.C. with a range of 0 - 3000 CFH and an accuracy of 100.75%.
- b. One (1) Matheson Pressure Gauge 63-5612 with a range of 0 - 100 psig and an accuracy of ± 0.25 psig.

SECTION 5

TEST RESULTS

5.1 Technical data for PSE&G Salem Unit 1 Containment:

- a. Containment Net Free Volume: 2.62×10^6 cu. ft.
- b. Normal Operating Pressure: Between -1.5 and +0.3 psig.
- c. Calculated Accident Peak Pressure: 47 psig.
- d. Maximum Operating Temperature: 120° F average.
- e. Calculated Accident Peak Temperature: 271° F.

5.2 A computer printout of the data obtained during the stabilization are shown in Attachment 3.

5.3 Data obtained during the 24 hour test is indexed and tabulated in Attachment 4. The test started on August 11, 1984, at 2300 hours and was completed August 12, 1984, at 2300 hours.

5.4 The development of the mass step change instrument verification and the data are given in Attachment 5.

5.5 The levels of all liquid containing vessels in containment were recorded prior to the test and immediately after completion of the test. The only measurable level changes were:

Vessel	Pre Test	Post Test	Volume in cu. ft.
Pressurizer	71%	65%	Down 60 cu. ft.
RCDT	16%	100%	Up 37 cu. ft.
Accumulator #13	72%	77%	Up 15 cu. ft.
Containment Sump	1' 9"	2' 9"	Up 45 cu. ft.
Total Net Volume Change			Up 37 cu. ft.

There was little differential in the reactor coolant inventory in the reactor coolant system. The slight increase in the containment sump level can be attributed to some leakage of reactor coolant and some additional drainage, during depressurization, from those systems that were drained and vented for the test.

5.6 The following penetrations were not in the proper line-up required during containment isolation, therefore, a Type C (LLRT) penalty is required to be added to the Type A test results.

Penetration	Isolation Valves	Leakage SCCM
61	1SA268-270	0
61A	1SA265-267	0
61B	1SA262-264	0
66A	1WL190-1SF36	0
66	1WL191-1SF22	0
22A	1WR80-81	0
18	1SS33-104	15
37	1CV116-284	0
45	1WL16 - 17	<u>182</u>
	TOTAL	197 SCCM

5.7 Summary of the CILRT results at 48.5 psig (PAC 47.0).

- a. The total Type "B" and Type "C" local leak rate per latest surveillance
29521.7 SCCM = 0.1365 L_a
Maximum Allowable is 0.6 L_a
- b. The calculated leak rate was 0.033% or 0.33 L_a .
(Attachment 4, page 2)
- c. The calculated leak rate at 95%
Confidence level (Attach. 4, page 2) 0.041 %
Water Level Correction Section 5.5 0.000014%
Type "C" Correction to be added Sec. 5.6 0.000091%
The Total Reportable Leakage is 0.041105%
or 0.41105 L_a
Technical Specification (4.6.1.2) Acceptance
Criteria .75 L_a .

5.8 Instrument Verification Test

The mass step change method was used for the instrument verification test a total of 2562.5 cu. ft. of air was released through a precision gas meter over an one hour period.

Calculated mass verification	
instrumentation	807 LBM
Calculated mass CILRT	
instrumentation	<u>700.3 LBM</u>
Differential	106.7 LBM

The differential must be less than 0.25 L_a or
206.25 LBM.

CONCLUSION

All test results are within the required criteria.

Leakage Rate Computations

The formula for measured leakage rate is:

$$LR = (2400/H) \left[1 - \frac{T_0 (P_1 - P_{v1})}{T_1 (P_0 - P_{v0})} \right]$$

Where,

LR = Measured leak rate in weight percent per day

H = Time interval in hours, from time "0"

T_0, T_1 = Mean absolute temperature, °R, of the containment atmosphere at the beginning and the end of the test interval (H) respectively.

P_0, P_1 = Mean total absolute pressure, psia, of the containment at the beginning and end of the test interval (H) respectively.

P_{v0}, P_{v1} = Mean total water vapor pressure, psia, of the containment atmosphere at the beginning and the end of the test interval (H) respectively.

The formula for mass is as follows:

$$W_n = 144 (P_n - P_{vn})V/RT_n$$

Where,

W_n	=	Mass of air in the containment structure at time n (lb)
V	=	Total free volume of the containment structure (cu. ft.)
R	=	Gas constant 53.35 ft. lbf/lbm °F
T_n	=	Mean total absolute pressure psia, of the containment atmosphere at time interval n
P_{vn}	=	Mean total water vapor pressure, psia, of the containment atmosphere at time interval n
P_n	=	Mean total absolute pressure (psia) of the containment atmosphere at time interval n

Calculated Leakage Rate

Since it is assumed that the leakage rate is constant during the testing period, a plot of the Measured Mass versus Time would ideally yield a straight line.

Obviously, sampling techniques and test conditions are not perfect and consequently the values of measured mass deviate from the ideal straight line plot situation.

The method of Least Squares was the statistical method used for determining the "best fit" straight line, commonly called a regression line. The function of the least squares fit is to minimize the sum of the deviations between the measured and calculated mass points.

After establishing the regression line, the values of Calculated Mass and Calculated Leak Rate can be determined. The regression line equation for the Least Squares "best fit" straight line is:

$$Y = AX + B$$

Where,

Y = Calculated Mass

X = Time interval of test

therefore, the calculated mass at some specific time (X) is expressed as:

$$Y_N = AX_N + B$$

The deviation of the measured mass (W) from the calculated mass (Y) is:

$$\text{Deviation} = W_N - Y_N$$

As mentioned previously, the minimization of the sum of the squares between the regression line (calculated mass) and the measured mass will yield the following equation:

$$SSQ = \sum (W_N - Y_N)^2$$

where SSQ is the sum of the squares of the deviations and therefore can be written:

$$SSQ = \sum W_N - (AX_N + B)^2$$

By the use of differential calculus the values for A and B that will minimize SSQ can be determined. The value for B will be the Y intercept and A will be the slope of the regression line. These values of A and B constitute the solutions to the following pair of simultaneous linear questions:

$$A = (X_N - \bar{X}) (W_N - \bar{W}) / (X_N - \bar{X})^2$$

$$A = [N \sum X_N W_N - (\sum X_N) (\sum W_N)] / [N \sum X_N^2 - (\sum X_N)^2]$$

$$\text{and } B = \bar{W} - A\bar{X}$$

$$\text{Where, } \bar{W} = \sum W_N / N$$

$$\bar{X} = \sum X_N / N$$

$$\text{and } N = 2\bar{X}$$

By substitution

$$B = [(\sum W_N)(\sum X_N^2) - (\sum X_N)(\sum X_N W_N)] / [N \sum X_N^2 - (\sum X_N)^2]$$

These equations are shown as the Least Square Equations and are used in a computer program to calculate mass for the mass point method of leakage rate computations.

Confidence Limits

Even though the regression line is statistically determined to minimize the sum of the squares of error, the values of the calculated mass cannot be considered to be exactly correct. If the containment integrated leak rate test were run a number of times, and under similar conditions, the values for calculated mass would be close in value but would not be the same for each run.

Therefore by using other statistical methods, a degree of confidence which is related to the regression can be determined. The method that was used to establish the confidence parameters is the student's "t" distribution. The limits to be used are 95% as specified in ANS N274. To determine the value of the confidence limits the following statistical information is required: The variance, standard deviation, and student's "t" distribution.

The procedure used to establish the 95% confidence limits was to find the variance by dividing the SSQ by N-2 which is the degrees of freedom.

$$\sigma^2 = \frac{SSQ}{N-2}$$

The standard deviation was then found by taking the square root of both sides of the equation.

$$\sigma = [SSQ/(N-2)]^{1/2}$$

The standard deviation has more practical significance because it returns the measure of variability to the original units of measurement and that given a normal distribution of measurements, approximately 95% of the measurements will fall within two (2) standard deviations of the mean. However, because we are dealing with a regression analysis an additional factor must be used for determining the standard deviation of the slope of the line.

$$\sigma = \frac{\frac{\sum X^2}{N} - \left(\frac{\sum X}{N} \right)^2 / N}{N}^{1/2}$$


and because of the small sample size the number of standard deviations either side of the regression line to establish a 95% confidence interval are more accurately determined by using a student's "t" distribution.

$$t = 1.95996 + \frac{2.37226}{N-2} + \frac{2.8225}{(N-2)^2}$$

from which the confidence limits are obtained by

$$C.L. = t_{.95} \sigma$$

which were added to and subtracted from the various calculated mass points obtained from the regression analysis to determine the upper and lower confidence limits.



Δ RTD Location
○ Dew Point Sensor Location

INSTRUMENTATION LOCATION
SALEM - CONTAINMENT ILRT
PUBLIC SERVICE ELECTRIC and GAS CO.

8/11/84

PSE&G RESEARCH CORP.
RESEARCH & TESTING LABORATORY

**Salem Generating Station
Weighting Factor Printout**

Reading Number 1

Temperature Sensor Weighting Factors

1	4.060000	2	5.121000	3	5.121000	4	4.372000
5	4.372000	6	4.372000	7	5.745000	8	5.745000
9	5.745000	10	5.745000	11	5.745000	12	5.745000
13	5.745000	14	5.745000	15	5.745000	16	1.027000
17	2.724000	18	3.767000	19	1.027000	20	3.767000
21	2.724000	22	2.407000	23	2.407000	24	1.027000

Pressure Sensor Weighting Factors

PI-1 50

PI-2 50

Dew Point Sensor Weighting Factors

1	13.709000	2	13.709000	3	35.852000
4	25.852000	5	10.439000	6	10.439000

CALIBRATION CHECK

Pressure Standard psia	Quartz Manometer				
	Pre ILRT		Pressure Standard psia	Post ILRT	
	<u>P1</u> psia	<u>P2</u> psia		<u>P1</u> psia	<u>P2</u> psia
26.322	26.323	26.324	25.015	25.006	25.000
35.022	35.027	35.010	35.017	35.011	34.991
45.023	45.009	45.039	45.006	45.010	45.012
55.008	54.995	55.007	55.002	54.977	54.993
65.149	65.143	65.122	65.010	65.001	64.980
75.035	75.066	75.035	75.033	75.053	75.021

Pre ILRT Calibration Check 7-31-84

Post ILRT Calibration Check 8-13-84

Standard Pressure Gage Texas Instruments

PS. No. 5637 S/N 2686

Calibration Date 4-23-84

CALIBRATION CHECK

RTD No.	Channel No.	RTD Sensors			
		Pre ILRT		Post ILRT	
		Volumetric °F	Standard °F	Volumetric °F	Standard °F
1	10	82.47	82.51	82.63	82.89
2	11	82.42	83.20	82.33	82.68
3	12	82.68	81.84	82.60	83.61
4	13	82.47	83.20	82.37	82.54
5	14	83.21	83.28	83.01	82.91
6	15	82.35	83.38	82.72	82.15
7	16	83.24	83.07	83.13	82.68
8	17	83.01	83.13	83.07	83.81
9	18	83.02	82.73	82.91	82.46
10	19	83.06	83.26	82.93	82.80
11	20	83.35	82.77	83.60	83.53
12	21	83.00	83.43	82.85	82.64
13	22	83.28	82.98	82.90	82.90
14	23	82.74	83.34	83.02	83.63
15	24	83.17	82.98	83.17	82.92
16	25	82.93	83.63	83.05	83.74
17	26	83.12	82.78	82.40	81.78
18	27	83.80	83.63	84.61	84.78
19	28	82.69	82.60	82.96	82.82
20	29	83.51	83.40	83.69	83.37
21	30	83.10	82.85	83.26	82.38
22	31	83.40	83.00	82.41	82.68
23	32	82.42	82.05	82.19	82.19
24	33	83.20	83.03	83.34	82.82

Pre ILRT Calibration Check 8-9-84

Post ILRT Calibration Check 8-13-84

Type T thermocouple special $\pm 0.75^{\circ}\text{F}$

Calibration Date 6-26-84

CALIBRATION CHECK

Sensor No.	Channel No.	Dew Point Sensors			
		Pre ILRT		Post ILRT	
		Volumetric	Standard	Volumetric	Standard
		<u>°C</u>	<u>°C</u>	<u>°C</u>	<u>°C</u>
1	34	23.5	21.9	5.1	6.5
2	35	23.6	22.1	5.7	6.6
3	36	23.6	22.3	5.3	6.4
4	37	23.2	22.3	5.4	6.3
5	38	23.6	22.4	5.6	6.6
6	39	23.5	22.3	5.3	6.4

Pre ILRT Calibration Check 8-7-84

Post ILRT Calibration Check 8-13-84

Standard EG&G Model 660 S/N 0432

Calibration Date 4-27-84

PSE&G RESEARCH CORP.
RESEARCH & TESTING LABORATORY

Instrumentation Selection Guide (ISG)

<u>Instrument Parameter</u>	<u>Sensitivity Error</u>	<u>Number Sensor</u>	<u>Measurement Error</u>	<u>Error</u>
Pressure (% FS)	0.001	2	0.0010	0.00100
Dew Point Temp-F	0.100	6	0.0030	0.00037
RTD'S-F	0.010	24	0.0040	0.00219

Test Hours 24.00

Instrumentation Selection Guide (ISG) %/Day 0.0025

8/11/1984

SALEM GEN. STA.
TEMPERATURE STABILITY

STARTING DAY 224

TEST STARTING TIME 17/40

TIME t Hours	TEMP T Deg F	AVG TEMP DIFF FOR LAST 3 HRS	AVG TEMP DIFF FOR LAST HR	DIFF AVG TEMP DIFF COL3-COL4
0.00	84.80			
0.25	84.41			
0.50	84.25			
0.75	84.10			
1.00	84.02			
1.25	84.01			
1.50	83.96			
1.75	83.93			
2.00	83.87			
2.25	83.79			
2.50	83.73			
2.75	83.69			
3.00	83.65	-0.38	-0.03	-0.34
3.25	83.59	-0.27	-0.06	-0.20
3.50	83.54	-0.23	-0.05	-0.18
3.75	83.48	-0.20	-0.05	-0.15
4.00	83.44	-0.19	-0.04	-0.15

SALEM GEN S1
INTEGRATED LEAK RATE TEST
STABILITY DATA

TEST STARTING TIME 17/40

TEST STARTING DAY 224

READ TIME (Hrs)	REAL TIME (Hr/Min)	JULIAN DAY	AMBIENT TEMP (Deg F)	AMBIENT PRESS (Psia)	AVG TEMP (Deg F)	AVG DEW PT TEMP (Deg F)	AVG VAPOR PRESSURE (Psia)	AVG CONTMT PRESSURE (Psia)	CONT MASS (Lbm)
0.00	17 40	224	74.85	14.557	84.80	72.48	0.394	63.490	819454.6
0.25	17 55	224	75.76	14.551	84.41	72.37	0.393	63.537	820675.3
0.50	18 10	224	74.85	14.550	84.25	72.37	0.393	63.536	820907.1
0.75	18 25	224	75.47	14.551	84.10	72.36	0.393	63.524	820980.7
1.00	18 40	224	74.45	14.544	84.02	72.32	0.392	63.507	820874.6
1.25	18 55	224	76.31	14.554	84.01	72.30	0.392	63.502	820830.6
1.50	19 10	224	77.93	14.550	83.93	72.33	0.392	63.495	820818.0
1.75	19 25	224	76.87	14.547	83.93	72.32	0.392	63.491	820809.8
2.00	19 40	224	76.89	14.549	83.87	72.33	0.392	63.487	820840.1
2.25	19 55	224	77.17	14.552	83.79	72.33	0.392	63.476	820822.8
2.50	20 10	224	77.59	14.553	83.73	72.31	0.392	63.471	820863.5
2.75	20 25	224	78.04	14.554	83.69	72.31	0.392	63.466	820848.1
3.00	20 40	224	78.24	14.556	83.65	72.29	0.392	63.460	820832.9
3.25	20 55	224	79.29	14.554	83.59	72.26	0.391	63.453	820839.5
3.50	21 10	224	79.16	14.551	83.54	72.25	0.391	63.445	820819.9
3.75	21 25	224	79.06	14.553	83.48	72.30	0.392	63.438	820808.8
4.00	21 40	224	79.01	14.556	83.44	72.26	0.391	63.430	820769.2

SALEM GEN STA
INTEGRATED LEAK RATE TEST
STABILITY DATA

TEST STARTING TIME 17/40

TEST STARTING DAY 224

READ TIME	REL TIME & DAY	AMBIENT TEMP & PRESS	PRESS SENS PI-1 PI-2	TEMPERATURE SENSORS (RTD)								DEW CELL SENSORS		
				1	2	3	4	5	6	7	8	1	2	3
				9	10	11	12	13	14	15	16	4	5	6
				17	18	19	20	21	22	23	24			
0.00	17 40	74.856	63.477	84.397	84.535	84.678	84.641	85.450	84.904	85.448	84.993	72.730	72.876	72.442
	224	14.557	63.503	85.023	85.121	85.023	85.098	84.342	84.590	84.928	84.794	72.253	72.498	72.289
				84.010	84.818	84.626	84.639	84.690	84.508	84.170	84.301			
0.25	17 55	75.765	63.525	83.906	83.886	83.984	84.049	85.048	84.264	84.918	84.522	72.509	72.750	72.394
	224	14.551	63.550	84.522	84.620	84.673	84.566	84.242	84.291	84.556	84.474	72.153	72.298	72.295
				84.000	84.708	84.316	84.369	84.551	84.439	84.071	84.201			
0.50	18 10	74.859	63.524	83.756	83.646	83.834	83.759	84.687	83.963	84.698	84.231	72.536	72.675	72.444
	224	14.550	63.548	84.312	84.389	84.472	84.305	84.192	84.121	84.606	84.274	72.228	72.322	72.048
				84.000	84.758	84.146	84.589	84.482	84.369	84.021	84.122			
0.75	18 25	75.471	63.511	83.586	83.486	83.673	83.558	84.386	83.803	84.478	84.081	72.473	72.640	72.448
	224	14.551	63.537	84.142	84.219	84.322	84.085	84.172	83.981	84.415	84.143	72.153	72.419	72.140
				83.931	84.658	84.016	84.559	84.383	84.309	83.931	84.042			
1.00	18 40	74.450	63.494	83.516	83.436	83.552	83.438	84.215	83.683	84.338	84.010	72.525	72.545	72.311
	224	14.544	63.519	84.162	84.149	84.252	84.064	84.122	83.941	84.224	84.053	72.165	72.293	72.250
				83.901	84.638	83.936	84.549	84.353	84.269	83.911	84.002			
1.25	18 55	76.312	63.489	83.526	83.356	83.512	83.488	84.366	83.683	84.328	84.000	72.352	72.534	72.381
	224	14.554	63.514	84.112	84.149	84.272	83.994	84.142	83.951	84.103	84.063	72.115	72.334	72.169
				83.891	84.638	83.946	84.539	84.353	84.229	83.881	83.992			
1.50	19 10	77.931	63.482	83.476	83.356	83.482	83.408	84.165	83.653	84.248	83.930	72.433	72.543	72.376
	224	14.550	63.508	84.042	84.048	84.172	83.944	84.112	83.871	84.184	84.003	72.167	72.311	72.266
				83.841	84.608	83.876	84.549	84.303	84.200	83.881	83.982			
1.75	19 25	76.879	63.478	83.436	83.286	83.462	83.358	84.185	83.633	84.208	83.890	72.487	72.541	72.347
	224	14.547	63.503	83.981	83.998	84.162	83.924	84.052	83.832	84.154	83.943	72.147	72.388	72.104
				83.821	84.628	83.866	84.539	84.294	84.170	83.841	83.932			
2.00	19 40	76.896	63.474	83.376	83.166	83.361	83.298	84.225	83.533	84.128	83.830	72.441	72.653	72.480
	224	14.549	63.499	83.911	83.978	84.102	83.824	84.042	83.762	84.134	83.903	72.131	72.288	71.956
				83.791	84.558	83.786	84.539	84.244	84.130	83.781	83.883			
2.25	19 55	77.171	63.463	83.236	83.126	83.261	83.248	83.954	83.473	84.128	83.740	72.509	72.653	72.428
	224	14.552	63.489	83.771	83.888	84.021	83.764	83.981	83.672	84.033	83.793	72.124	72.239	72.050
				83.731	84.568	83.686	84.519	84.185	84.090	83.722	83.823			
2.50	20 10	77.597	63.458	83.196	83.016	83.190	83.138	83.834	83.373	83.998	83.689	72.403	72.687	72.388
	224	14.553	63.484	83.771	83.818	83.951	83.673	83.901	83.612	84.013	83.733	72.117	72.334	71.974
				83.681	84.477	83.636	84.489	84.135	84.050	83.722	83.773			
2.75	20 25	78.043	63.453	83.176	82.986	83.170	83.088	83.824	83.353	84.008	83.649	72.390	72.640	72.486
	224	14.554	63.479	83.671	83.778	83.931	83.643	83.911	83.592	83.842	83.723	72.005	72.291	72.113
				83.661	84.467	83.626	84.499	84.135	84.010	83.672	83.773			

PSE&C RESEARCH CORPORATION
RESEARCH & TESTING LABORATORY
SALEM GEN ST
INTEGRATED LEAK RATE TEST
STABILITY DATA

DATE 8/13/1984

TEST STARTING DAY 224

TEST STARTING TIME 17/40

READ TIME	REAL TIME & DAY	AMBIENT TEMP & PRESS	PRESS SENS PI-1 PI-2	TEMPERATURE SENSORS (RTD'S)									DEW CELL SENSORS		
				1	2	3	4	5	6	7	8	1	2	3	
				9	10	11	12	13	14	15	16	4	5	6	
				17	18	19	20	21	22	23	24				
3.00	20 40 224	78.241 14.556	63.448 63.472	83.106	82.967	83.130	83.057	83.844	83.293	83.888	83.599	72.538	72.619	72.304	
				83.681	83.718	83.891	83.603	83.861	83.542	83.862	83.653	72.030	72.367	72.066	
				83.621	84.447	83.576	84.459	84.066	84.000	83.612	83.723				
3.25	20 55 224	79.299 14.554	63.441 63.464	83.026	82.867	83.030	83.007	83.803	83.243	83.868	83.539	72.405	72.592	72.313	
				83.561	83.668	83.011	83.573	83.791	83.472	83.741	83.593	72.100	72.248	71.913	
				83.591	84.367	83.406	84.449	84.016	83.941	83.562	83.653				
3.50	21 10 224	79.165 14.551	63.433 63.457	83.026	82.827	83.050	82.927	83.693	83.163	83.818	83.479	72.446	72.561	72.394	
				83.490	83.578	83.751	83.493	83.731	83.422	83.731	83.553	71.978	72.264	71.971	
				83.531	84.297	83.456	84.439	83.986	83.901	83.522	83.624				
3.75	21 25 224	79.064 14.553	63.427 63.450	82.935	82.747	82.929	82.897	83.653	83.133	83.768	83.409	72.471	72.502	72.433	
				83.430	83.568	83.691	83.412	83.661	83.363	83.701	83.493	72.079	72.282	72.117	
				83.501	84.277	83.396	84.389	83.927	83.861	83.502	83.604				
4.00	21 40 224	79.013 14.556	63.419 63.441	82.855	82.717	82.909	82.817	83.552	83.083	83.708	83.378	72.282	72.509	72.361	
				83.420	83.497	83.661	83.372	83.641	83.303	83.651	83.453	72.154	72.174	72.045	
				83.462	84.267	83.346	84.399	83.917	83.811	83.452	83.554				

Attachment 4
Index of CILRT Test Data

	<u>Page</u>
1. CILRT Summary Report Average Sensor, Cont. Mass, Calc. Leak Rate and 95% Confidence Level	1-2
2. Regression Analysis Data	3-4
3. Average & Mass Data	5-6
4. Sensor Readings	7-14
5. Mass Plot	15
6. Temperature Plot	16
7. Pressure Plot	17
8. Vapor Pressure Plot	18
9. Dew Point Plot	19
10. Site Meteorology Prior to and During CILRT	20-23

SALEM GEN. STA.
INTEGRATED LEAKAGE RATE

DATE 8/12/1984

STARTING DAY 224

TEST STARTING TIME 23 : 0

READ TIME	REAL TIME	AMBIENT TEMP	AMBIENT PRESS	AVG CONT TEMP	AVG DEW PT TEMP	AVG VAPOR PRESS	AVG CONT PRESS	CONT MASS	CALC LEAK RATE	95 % CONFIDENCE LEVEL	CALC INITIAL MASS
(Hrs)	(Hr/Mn)	(DegF)	(Psia)	(DegF)	(DegF)	(Psia)	(Psia)	(Lbm)	(Lbm/Hr) (Z/Day)	(Lbm/Hr) (Z/Day)	(Lbm)
0.00	23 0	79.53	14.56	83.260	72.254	0.391	63.403	820695.0			
0.25	23 15	79.61	14.56	83.226	72.259	0.391	63.403	820752.3			
0.50	23 30	79.59	14.57	83.209	72.273	0.392	63.403	820774.6			
0.75	23 45	79.34	14.57	83.201	72.183	0.390	63.402	820789.3			
1.00	0 0	79.57	14.58	83.210	72.223	0.391	63.400	820735.7			
1.25	0 15	79.33	14.58	83.192	72.228	0.391	63.398	820743.2			
1.50	0 30	79.37	14.59	83.185	72.247	0.391	63.399	820756.8			
1.75	0 45	78.98	14.58	83.134	72.241	0.391	63.396	820802.8			
2.00	1 0	78.95	14.58	83.073	72.165	0.390	63.384	820751.4			
2.25	1 15	79.81	14.58	83.058	72.220	0.391	63.376	820659.0			
2.50	1 30	80.14	14.57	83.074	72.146	0.390	63.373	820602.3			
2.75	1 45	79.24	14.56	83.080	72.188	0.390	63.375	820612.2			
3.00	2 0	79.59	14.56	83.070	72.277	0.392	63.376	820624.3	-62.826	0.183	820819.1
3.25	2 15	79.05	14.56	83.064	72.231	0.391	63.376	820641.0	-59.383	0.173	820815.1
3.50	2 30	78.73	14.55	83.045	72.266	0.391	63.376	820664.3	-52.864	0.154	820806.9
3.75	2 45	77.92	14.56	83.042	72.217	0.391	63.377	820690.2	-44.717	0.130	820796.1
4.00	3 0	78.31	14.57	83.062	72.209	0.391	63.377	820661.1	-40.843	0.119	820790.6
4.25	3 15	78.29	14.57	83.074	72.183	0.390	63.382	820720.1	-32.756	0.095	820778.4
4.50	3 30	77.26	14.57	83.073	72.288	0.392	63.384	820723.4	-26.272	0.076	820768.2
4.75	3 45	76.95	14.58	83.070	72.190	0.390	63.379	820686.0	-23.580	0.068	820763.7
5.00	4 0	77.18	14.58	83.068	72.257	0.391	63.378	820657.0	-22.939	0.067	820762.6
5.25	4 15	76.98	14.58	83.061	72.198	0.391	63.378	820684.6	-20.733	0.060	820758.5
5.50	4 30	77.91	14.59	83.064	72.237	0.391	63.378	820673.8	-19.343	0.056	820755.9
5.75	4 45	78.42	14.59	83.066	72.251	0.391	63.378	820668.1	-18.321	0.053	820753.8
6.00	5 0	78.12	14.59	83.079	72.270	0.392	63.379	820651.8	-18.005	0.052	820753.2
6.25	5 15	77.90	14.59	83.086	72.234	0.391	63.379	820653.2	-17.540	0.051	820752.2
6.50	5 30	78.10	14.59	83.078	72.333	0.392	63.379	820648.4	-17.191	0.050	820751.4
6.75	5 45	77.68	14.59	83.059	72.248	0.391	63.379	820685.1	-15.610	0.045	820747.7
7.00	6 0	77.32	14.59	83.028	72.202	0.391	63.378	820726.8	-12.998	0.038	820741.4
7.25	6 15	78.17	14.59	82.982	72.248	0.391	63.375	820749.9	-10.162	0.029	820734.3
7.50	6 30	78.55	14.60	82.958	72.241	0.391	63.371	820741.7	-8.003	0.023	820728.7
7.75	6 45	78.37	14.60	82.941	72.294	0.392	63.366	820692.2	-7.386	0.021	820727.1
8.00	7 0	78.44	14.60	82.930	72.195	0.391	63.364	820694.2	-6.789	0.019	820725.4
8.25	7 15	79.62	14.60	82.907	72.185	0.390	63.360	820678.3	-6.599	0.019	820724.9
8.50	7 30	79.12	14.60	82.892	72.303	0.392	63.357	820647.1	-7.037	0.020	820726.1
8.75	7 45	78.71	14.60	82.872	72.304	0.392	63.356	820665.0	-7.029	0.020	820726.1
9.00	8 0	80.09	14.60	82.861	72.261	0.391	63.356	820689.0	-6.557	0.019	820724.7
9.25	8 15	79.91	14.60	82.852	72.258	0.391	63.355	820682.7	-6.239	0.018	820723.7
9.50	8 30	80.36	14.61	83.029	72.271	0.392	63.362	820511.6	-8.713	0.025	820731.7
9.75	8 45	80.46	14.60	82.977	72.320	0.392	63.371	820693.3	-7.996	0.023	820729.3
10.00	9 0	81.71	14.60	82.901	72.233	0.391	63.364	820737.4	-6.707	0.019	820724.9
10.25	9 15	81.37	14.61	82.952	72.291	0.392	63.358	820565.5	-7.971	0.023	820729.3
10.50	9 30	82.51	14.61	82.979	72.314	0.392	63.359	820540.7	-9.365	0.027	820734.3
10.75	9 45	81.93	14.61	83.018	72.263	0.391	63.369	820614.4	-9.610	0.028	820735.2
11.00	10 0	83.00	14.61	83.045	72.295	0.392	63.370	820587.3	-10.121	0.029	820737.1
11.25	10 15	82.74	14.61	82.976	72.263	0.391	63.369	820677.8	-9.488	0.027	820734.7
11.50	10 30	83.75	14.61	82.964	72.306	0.392	63.367	820668.8	-9.009	0.026	820732.8
11.75	10 45	83.88	14.61	82.927	72.240	0.391	63.361	820651.4	-8.749	0.025	820731.8
12.00	11 0	84.53	14.60	82.916	72.275	0.392	63.360	820649.4	-8.519	0.024	820730.9
12.25	11 15	84.01	14.60	82.917	72.241	0.391	63.360	820653.0	-8.259	0.024	820729.8

STARTING DAY 224

TEST STARTING TIME 23 : 0

READ TIME	REAL TIME	AMBIENT TEMP	AMBIENT PRESS	AUG CONT TEMP	AUG DEW PT TEMP	AUG VAPOR PRESS	AUG CONT PRESS	CONT MASS	CALC LEAK RATE	95 % CONFIDENCE LEVEL	CALC INITIAL MASS
(Hrs)	(Hr/Mn)	(DegF)	(Psia)	(DegF)	(DegF)	(Psia)	(Psia)	(Lbm)	(Lbm/Hr) (Z/Day)	(Lbm/Hr) (Z/Day)	(Lbm)
12.50	11 30	84.83	14.60	82.906	72.316	0.392	63.360	820656.5	-7.977 0.023	-12.139 0.035	820728.6
12.75	11 45	83.98	14.60	82.887	72.328	0.392	63.355	820618.7	-8.051 0.023	-12.049 0.035	820728.9
13.00	12 0	84.44	14.59	82.859	72.274	0.392	63.347	820564.8	-8.568 0.025	-12.457 0.036	820731.2
13.25	12 15	84.36	14.59	82.840	72.323	0.392	63.345	820558.8	-9.062 0.026	-12.845 0.037	820733.4
13.50	12 30	82.36	14.59	82.849	72.317	0.392	63.339	820474.1	-10.169 0.029	-14.030 0.041	820738.5
13.75	12 45	83.08	14.59	82.853	72.244	0.391	63.342	820520.1	-10.781 0.031	-14.567 0.042	820741.3
14.00	13 0	82.56	14.59	82.871	72.317	0.392	63.347	820545.5	-11.118 0.032	-14.788 0.043	820742.9
14.25	13 15	84.15	14.59	82.851	72.330	0.392	63.347	820566.9	-11.246 0.032	-14.788 0.043	820743.6
14.50	13 30	83.42	14.58	82.849	72.299	0.392	63.343	820539.7	-11.605 0.033	-15.049 0.044	820745.3
14.75	13 45	85.29	14.58	82.935	72.298	0.392	63.349	820471.2	-12.303 0.035	-15.725 0.045	820748.8
15.00	14 0	85.67	14.58	83.426	72.393	0.393	63.383	820165.0	-14.921 0.043	-19.403 0.056	820762.1
15.25	14 15	84.08	14.58	83.621	72.464	0.394	63.427	820432.8	-15.566 0.045	-19.964 0.058	820765.5
15.50	14 30	82.79	14.58	83.663	72.458	0.394	63.444	820592.4	-15.147 0.044	-19.429 0.056	820763.3
15.75	14 45	81.94	14.58	83.454	72.389	0.393	63.434	820783.1	-13.609 0.039	-18.118 0.052	820755.0
16.00	15 0	83.23	14.58	83.395	72.414	0.393	63.419	820672.1	-12.832 0.037	-17.289 0.050	820750.8
16.25	15 15	85.02	14.57	83.443	72.392	0.393	63.412	820518.5	-12.965 0.037	-17.287 0.050	820751.6
16.50	15 30	85.86	14.57	83.526	72.430	0.394	63.419	820471.2	-13.325 0.038	-17.535 0.051	820753.6
16.75	15 45	85.77	14.57	83.609	72.452	0.394	63.428	820460.0	-13.696 0.040	-17.801 0.052	820755.7
17.00	16 0	86.03	14.56	83.684	72.497	0.395	63.430	820365.3	-14.502 0.042	-18.592 0.054	820760.3
17.25	16 15	86.05	14.56	83.721	72.467	0.394	63.428	820288.8	-15.602 0.045	-19.770 0.057	820766.7
17.50	16 30	85.98	14.56	83.748	72.461	0.394	63.435	820346.4	-16.313 0.047	-20.444 0.059	820770.9
17.75	16 45	85.21	14.55	83.746	72.468	0.394	63.438	820381.7	-16.782 0.049	-20.830 0.060	820773.8
18.00	17 0	85.83	14.54	83.734	72.423	0.394	63.445	820498.1	-16.661 0.048	-20.598 0.060	820773.0
18.25	17 15	85.34	14.54	83.716	72.433	0.394	63.442	820490.7	-16.564 0.048	-20.395 0.059	820772.4
18.50	17 30	86.25	14.55	83.719	72.464	0.394	63.447	820540.6	-16.241 0.047	-19.986 0.058	820770.4
18.75	17 45	83.74	14.56	83.701	72.488	0.394	63.447	820562.7	-15.833 0.046	-19.507 0.057	820767.8
19.00	18 0	81.16	14.56	83.688	72.508	0.395	63.464	820794.5	-14.490 0.042	-18.386 0.053	820759.2
19.25	18 15	82.21	14.57	83.679	72.444	0.394	63.441	820532.5	-14.281 0.041	-18.083 0.052	820757.8
19.50	18 30	79.89	14.57	83.658	72.485	0.394	63.438	820510.8	-14.159 0.041	-17.865 0.052	820757.0
19.75	18 45	76.63	14.59	83.652	72.495	0.394	63.437	820511.6	-14.029 0.041	-17.643 0.051	820756.2
20.00	19 0	78.54	14.59	83.647	72.491	0.394	63.435	820494.4	-13.959 0.040	-17.483 0.051	820755.7
20.25	19 15	76.75	14.59	83.627	72.497	0.395	63.434	820510.4	-13.824 0.040	-17.264 0.050	820754.8
20.50	19 30	77.51	14.59	83.615	72.454	0.394	63.448	820711.7	-12.977 0.037	-16.471 0.048	820748.9
20.75	19 45	79.55	14.60	83.601	72.470	0.394	63.428	820475.8	-12.990 0.037	-16.399 0.047	820749.0
21.00	20 0	80.73	14.60	83.638	72.556	0.395	63.426	820378.7	-13.318 0.038	-16.666 0.048	820751.3
21.25	20 15	80.10	14.60	83.789	72.559	0.395	63.453	820490.0	-13.247 0.038	-16.517 0.048	820750.8
21.50	20 30	78.75	14.60	83.659	72.482	0.394	63.441	820555.5	-12.960 0.037	-16.170 0.047	820748.7
21.75	20 45	78.60	14.61	83.643	72.547	0.395	63.431	820430.8	-13.072 0.038	-16.211 0.047	820749.6
22.00	21 0	79.49	14.60	83.642	72.531	0.395	63.450	820690.4	-12.372 0.036	-15.543 0.045	820744.4
22.25	21 15	76.34	14.61	83.649	72.536	0.395	63.432	820443.4	-12.449 0.036	-15.549 0.045	820745.0
22.50	21 30	78.63	14.61	83.655	72.537	0.395	63.432	820427.7	-12.558 0.036	-15.591 0.045	820745.8
22.75	21 45	79.91	14.61	83.649	72.541	0.395	63.433	820456.0	-12.570 0.036	-15.536 0.045	820745.9
23.00	22 0	79.81	14.61	83.627	72.578	0.396	63.434	820489.0	-12.479 0.036	-15.382 0.044	820745.2
23.25	22 15	79.76	14.61	83.597	72.567	0.395	63.432	820510.3	-12.327 0.036	-15.173 0.044	820744.0
23.50	22 30	80.63	14.61	83.569	72.535	0.395	63.427	820499.7	-12.205 0.035	-14.993 0.043	820743.0
23.75	22 45	79.56	14.61	83.537	72.577	0.396	63.436	820657.9	-11.666 0.034	-14.464 0.042	820738.7
24.00	23 0	80.02	14.61	83.510	72.507	0.395	63.419	820488.4	-11.481 0.033	-14.179 0.041	820736.3

SALEM GEN 5.
INTEGRATED LEAK RATE TEST
REGRESSION ANALYSIS DATA

TEST STARTING DAY 224

TEST STARTING TIME 23/ 0

REL TIME	CALC LEAK RATE		CALC INITIAL AIR MASS	STD DEV OF MASS	STD DEV OF SLOPE	STUDENT-T DIST. VALUE	95% CONF. FIGURE	
Hours	Lbm/Hr	%/Day	Lbm	Lbm	Lbm/Hr		Lbm/Hr	%/Day
3.00	-62.826	0.1836	920819.1	46.67	15.61	2.225	-97.569	0.2852
3.25	-59.383	0.1736	920815.1	45.00	13.34	2.198	-88.725	0.2594
3.50	-52.864	0.1545	920806.9	45.36	12.03	2.177	-79.058	0.2311
3.75	-44.717	0.1307	920796.1	47.82	11.43	2.159	-69.399	0.2029
4.00	-40.843	0.1194	920790.6	47.22	10.24	2.143	-62.804	0.1836
4.25	-32.756	0.0957	920778.4	51.35	10.16	2.130	-54.423	0.1591
4.50	-26.272	0.0768	920768.2	53.81	9.78	2.119	-46.999	0.1374
4.75	-23.580	0.0689	920763.7	53.03	8.88	2.109	-42.321	0.1237
5.00	-22.939	0.0670	920762.6	51.59	8.00	2.100	-39.749	0.1162
5.25	-20.733	0.0606	920758.5	50.05	7.34	2.092	-36.114	0.1056
5.50	-19.343	0.0565	920755.9	49.07	6.72	2.085	-33.376	0.0975
5.75	-18.321	0.0535	920753.8	47.96	6.17	2.079	-31.151	0.0910
6.00	-18.005	0.0526	920753.2	46.97	5.65	2.073	-29.738	0.0869
6.25	-17.540	0.0512	920752.2	46.02	5.21	2.068	-28.320	0.0828
6.50	-17.191	0.0502	920751.4	46.03	4.81	2.063	-27.126	0.0793
6.75	-15.610	0.0456	920747.7	47.93	4.48	2.059	-24.980	0.0730
7.00	-12.998	0.0380	920741.4	50.52	4.48	2.055	-22.217	0.0649
7.25	-10.162	0.0297	920734.3	51.76	4.36	2.051	-19.365	0.0566
7.50	-8.003	0.0234	920728.7	51.05	4.10	2.048	-16.949	0.0495
7.75	-7.386	0.0215	920727.1	50.39	3.85	2.045	-15.773	0.0461
8.00	-6.789	0.0198	920725.4	49.60	3.62	2.042	-14.671	0.0429
8.25	-6.599	0.0192	920724.9	48.95	3.42	2.039	-13.997	0.0409
8.50	-7.037	0.0205	920726.1	48.20	3.22	2.036	-14.009	0.0409
8.75	-7.029	0.0205	920726.1	47.68	3.06	2.034	-13.595	0.0397
9.00	-6.557	0.0191	920724.7	47.09	2.90	2.032	-12.775	0.0373
9.25	-6.239	0.0182	920723.7	52.33	3.09	2.030	-12.127	0.0354
9.50	-8.713	0.0254	920731.7	52.12	2.96	2.028	-14.993	0.0438
9.75	-7.996	0.0233	920729.3	53.20	2.91	2.026	-14.007	0.0409
10.00	-6.707	0.0196	920724.9	54.30	2.86	2.024	-12.608	0.0368
10.25	-7.971	0.0233	920729.3	55.90	2.84	2.022	-13.770	0.0402
10.50	-9.365	0.0273	920734.3	54.97	2.61	2.021	-15.118	0.0442
10.75	-9.610	0.0281	920735.2	54.91	2.52	2.019	-15.098	0.0441
11.00	-10.121	0.0295	920737.1	54.64	2.42	2.018	-15.390	0.0450
11.25	-9.488	0.0277	920734.7	54.14	2.32	2.016	-14.573	0.0426
11.50	-9.009	0.0263	920732.8	53.64	2.23	2.015	-13.901	0.0406
11.75	-8.749	0.0255	920731.8	53.20	2.14	2.014	-13.440	0.0393
12.00	-8.519	0.0249	920730.9	52.81	2.07	2.012	-13.019	0.0380
12.25	-8.259	0.0241	920729.8	52.28	1.98	2.011	-12.584	0.0367
12.50	-7.977	0.0233	920728.6	52.38	1.93	2.010	-12.139	0.0354
12.75	-8.051	0.0235	920728.9	55.09	1.92	2.009	-12.049	0.0352
13.00	-8.568	0.0250	920731.2	55.55	1.88	2.008	-12.457	0.0364
13.25	-9.062	0.0264	920733.4	55.35	1.83	2.007	-12.845	0.0375
13.50	-10.169	0.0297	920738.5	54.89	1.76	2.006	-14.030	0.0410
13.75	-10.781	0.0315	920741.3	54.80	1.71	2.005	-14.567	0.0425
14.00	-11.118	0.0325	920742.9	55.89	1.70	2.004	-14.788	0.0432
14.25	-11.246	0.0328	920743.6	75.09	2.23	2.004	-14.788	0.0432
14.50	-11.605	0.0339	920745.3	75.55	2.19	2.003	-15.049	0.0440
14.75	-12.303	0.0359	920748.8	75.40	2.14	2.002	-15.725	0.0459
15.00	-14.921	0.0436	920762.1			2.001	-19.403	0.0567
15.25	-15.566	0.0455	920765.5			2.000	-19.964	0.0583
15.50	-15.147	0.0442	920763.3			2.000	-19.429	0.0568

TEST NG DAY 224

SALEM GEN STA
INTEGRATED LEAK RATE
REGRESSION ANALYSIS

TEST STARTING TIME 23/ 0

READ TIME	CALC LEAK RATE		CALC INITIAL AIR MASS	STD DEV OF MASS	STD DEV OF SLOPE	STUDENT-T DIST. VALUE	95% CONF. FIGURE	
Hours	Lbm/Hr	%/Day	Lbm	Lbm	Lbm/Hr		Lbm/Hr	%/Day
15.75	-13.609	0.0397	820755.0	81.35	2.25	1.999	-18.118	0.0529
16.00	-12.832	0.0375	820750.8	82.38	2.22	1.998	-17.289	0.0505
16.25	-12.965	0.0379	820751.6	81.78	2.16	1.998	-17.287	0.0505
16.50	-13.325	0.0389	820753.6	81.53	2.10	1.997	-17.535	0.0512
16.75	-13.696	0.0400	820755.7	81.35	2.05	1.997	-17.801	0.0520
17.00	-14.502	0.0424	820760.3	83.88	2.04	1.996	-18.592	0.0543
17.25	-15.602	0.0456	820766.7	85.56	2.08	1.995	-19.770	0.0578
17.50	-16.313	0.0477	820770.9	87.47	2.06	1.995	-20.444	0.0597
17.75	-16.782	0.0490	820773.8	87.61	2.02	1.994	-20.830	0.0609
18.00	-16.661	0.0487	820773.0	87.04	1.97	1.994	-20.598	0.0602
18.25	-16.564	0.0484	820772.4	86.46	1.92	1.993	-20.395	0.0596
18.50	-16.241	0.0474	820770.4	86.28	1.87	1.993	-19.986	0.0584
18.75	-15.833	0.0463	820767.8	86.40	1.84	1.992	-19.507	0.0570
19.00	-14.490	0.0423	820759.2	93.48	1.95	1.992	-18.386	0.0537
19.25	-14.281	0.0417	820757.8	93.04	1.90	1.992	-18.083	0.0528
19.50	-14.159	0.0414	820757.0	92.49	1.86	1.991	-17.865	0.0522
19.75	-14.029	0.0410	820756.2	91.97	1.81	1.991	-17.643	0.0515
20.00	-13.959	0.0408	820755.7	91.40	1.77	1.990	-17.483	0.0511
20.25	-13.824	0.0404	820754.8	90.91	1.72	1.990	-17.264	0.0504
20.50	-12.977	0.0379	820748.9	94.07	1.75	1.990	-16.471	0.0481
20.75	-12.990	0.0379	820749.0	93.49	1.71	1.989	-16.399	0.0479
21.00	-13.318	0.0389	820751.3	93.51	1.68	1.989	-16.666	0.0487
21.25	-13.247	0.0387	820750.8	92.97	1.64	1.988	-16.517	0.0482
21.50	-12.960	0.0378	820748.7	92.91	1.61	1.988	-16.170	0.0472
21.75	-13.072	0.0382	820749.6	92.44	1.57	1.988	-16.211	0.0474
22.00	-12.372	0.0361	820744.4	95.00	1.59	1.987	-15.543	0.0454
22.25	-12.449	0.0364	820745.0	94.49	1.55	1.987	-15.549	0.0454
22.50	-12.558	0.0367	820745.8	94.03	1.52	1.987	-15.591	0.0455
22.75	-12.570	0.0367	820745.9	93.50	1.49	1.986	-15.536	0.0454
23.00	-12.479	0.0364	820745.2	93.04	1.46	1.986	-15.382	0.0449
23.25	-12.327	0.0360	820744.0	92.70	1.43	1.986	-15.173	0.0443
23.50	-12.205	0.0356	820743.0	92.31	1.40	1.986	-14.993	0.0438
23.75	-11.666	0.0341	820738.7	94.14	1.40	1.985	-14.464	0.0422
24.00	-11.481	0.0335	820736.3	93.69	1.35	1.985	-14.179	0.0414

TEST STARTING DAY 224

INTEGRATED LEAK RATE TEST
AVERAGE & MASS

TEST STARTING TIME 23/ 0

REAL TIME	REAL TIME	JULIAN DATE	AMBIENT TEMP	AMBIENT PRESS	AVG CONTMT TEMP	AVG CONTMT DEW PT	CALC VAPOR PRESS	AVG CONTMT PRESS	CONTMT MASS	DIFF MASS (F-T-P)	DIFF MASS (TOT TIME)
(Hrs)	(Hr/Min)		(DegF)	(Psia)	(DegF)	(DegF)	(Psia)	(Psia)	(Lbm)	(Lbm)	(Lbm)
0.00	23 0	224	79.531	14.561	83.260	72.254	0.391	63.403	820695.	0.0	0.0
0.25	23 15	224	79.619	14.565	83.226	72.259	0.391	63.403	820752.	57.2	57.2
0.50	23 30	224	79.591	14.571	83.209	72.273	0.392	63.403	820774.	22.3	79.6
0.75	23 45	224	79.343	14.578	83.201	72.183	0.390	63.402	820789.	14.6	94.3
1.00	0 0	225	79.570	14.582	83.210	72.223	0.391	63.400	820735.	-53.5	40.7
1.25	0 15	225	79.336	14.587	83.192	72.228	0.391	63.398	820743.	7.5	48.2
1.50	0 30	225	79.370	14.591	83.184	72.192	0.391	63.399	820756.	13.5	61.8
1.75	0 45	225	78.987	14.587	83.134	72.241	0.391	63.396	820802.	45.9	107.8
2.00	1 0	225	78.956	14.586	83.073	72.144	0.390	63.384	820751.	-51.4	56.3
2.25	1 15	225	79.819	14.580	83.058	72.144	0.391	63.376	820659.	-92.3	-36.0
2.50	1 30	225	80.142	14.572	83.074	72.146	0.390	63.373	820602.	-56.6	-92.6
2.75	1 45	225	79.249	14.563	83.080	72.188	0.390	63.375	820612.	9.8	-82.8
3.00	2 0	225	79.594	14.560	83.070	72.277	0.392	63.376	820624.	12.1	-70.6
3.25	2 15	225	79.050	14.561	83.064	72.231	0.391	63.376	820641.	16.6	-53.9
3.50	2 30	225	78.734	14.554	83.045	72.266	0.391	63.376	820664.	23.2	-30.7
3.75	2 45	225	77.924	14.565	83.042	72.217	0.391	63.377	820690.	25.8	-4.8
4.00	3 0	225	78.316	14.570	83.062	72.209	0.391	63.377	820661.	-29.0	-33.8
4.25	3 15	225	78.295	14.575	83.074	72.183	0.390	63.382	820720.	59.0	25.1
4.50	3 30	225	77.268	14.576	83.073	72.288	0.392	63.384	820723.	3.3	28.4
4.75	3 45	225	76.950	14.582	83.070	72.190	0.390	63.379	820686.	-37.4	-8.9
5.00	4 0	225	77.184	14.586	83.068	72.257	0.391	63.378	820657.	-29.0	-37.9
5.25	4 15	225	76.989	14.588	83.061	72.198	0.391	63.378	820684.	27.6	-10.3
5.50	4 30	225	77.914	14.592	83.064	72.237	0.391	63.378	820673.	-10.8	-21.1
5.75	4 45	225	78.429	14.592	83.066	72.251	0.391	63.378	820668.	-5.6	-26.8
6.00	5 0	225	78.127	14.593	83.079	72.270	0.392	63.379	820651.	-16.3	-43.1
6.25	5 15	225	77.906	14.594	83.086	72.234	0.391	63.379	820653.	1.4	-41.7
6.50	5 30	225	78.105	14.595	83.078	72.333	0.392	63.379	820648.	-4.8	-46.6
6.75	5 45	225	77.681	14.598	83.059	72.248	0.391	63.379	820685.	36.7	-9.8
7.00	6 0	225	77.321	14.599	83.078	72.202	0.391	63.378	820726.	41.6	31.7
7.25	6 15	225	78.176	14.599	82.982	72.248	0.391	63.375	820749.	23.1	54.9
7.50	6 30	225	78.559	14.602	82.958	72.241	0.391	63.371	820741.	-8.2	46.7
7.75	6 45	225	78.375	14.604	82.941	72.294	0.392	63.366	820692.	-49.5	-2.8
8.00	7 0	225	78.446	14.604	82.930	72.195	0.391	63.364	820694.	2.0	-0.7
8.25	7 15	225	79.623	14.602	82.907	72.185	0.390	63.360	820678.	-15.9	-16.7
8.50	7 30	225	79.121	14.606	82.892	72.303	0.392	63.357	820647.	-31.1	-47.9
8.75	7 45	225	78.712	14.602	82.872	72.304	0.392	63.356	820665.	17.9	-29.9
9.00	8 0	225	80.095	14.603	82.861	72.261	0.391	63.356	820689.	24.0	-5.9
9.25	8 15	225	79.916	14.606	82.852	72.258	0.391	63.355	820682.	-6.3	-12.3
9.50	8 30	225	80.364	14.611	83.029	72.271	0.392	63.362	820511.	-171.0	-183.3
9.75	8 45	225	80.465	14.606	82.977	72.320	0.392	63.371	820693.	181.6	-1.6
10.00	9 0	225	81.712	14.608	82.901	72.233	0.391	63.364	820737.	44.1	42.4
10.25	9 15	225	81.378	14.612	82.952	72.291	0.392	63.358	820565.	-171.9	-129.5
10.50	9 30	225	82.511	14.616	82.979	72.314	0.392	63.359	820540.	-24.7	-154.2
10.75	9 45	225	81.933	14.612	83.018	72.263	0.391	63.369	820614.	73.6	-80.5
11.00	10 0	225	83.006	14.617	83.045	72.295	0.392	63.370	820587.	-27.0	-107.6
11.25	10 15	225	82.742	14.617	82.976	72.263	0.391	63.369	820677.	90.5	-17.1
11.50	10 30	225	83.756	14.616	82.964	72.306	0.392	63.367	820668.	-9.0	-26.2
11.75	10 45	225	83.885	14.611	82.927	72.240	0.391	63.361	820651.	-17.3	-43.5
12.00	11 0	225	84.536	14.606	82.916	72.275	0.392	63.360	820649.	-2.0	-45.6
12.25	11 15	225	84.010	14.605	82.917	72.241	0.391	63.360	820653.	3.6	-41.9
12.50	11 30	225	84.832	14.605	82.906	72.316	0.392	63.360	820656.	3.4	-38.4

SALEM GEN STA

INTEGRATED LEAK RATE

AVERAGE & MASS DATA

TEST STARTING DAY 224

TEST STARTING TIME 23/ 0

READ TIME	REAL TIME	JULIAN DATE	AMBIENT TEMP	AMBIENT PRESS	AVG CONTMT TEMP	AVG CONTMT DEW PT	CALC VAPOR PRESS	AVG CONTMT PRESS	CONTMT MASS	DIFF MASS (P-T-P)	DIFF MASS (TOT TIME)
(Hrs)	(Hr/Min)		(DegF)	(Psia)	(DegF)	(DegF)	(Psia)	(Psia)	(Lbm)	(Lbm)	(Lbm)
12.75	11 45	225	83.988	14.605	82.887	72.328	0.392	63.355	820618.	-37.7	-76.2
13.00	12 0	225	84.449	14.599	82.859	72.274	0.392	63.347	820564.	-53.9	-130.2
13.25	12 15	225	84.368	14.597	82.840	72.323	0.392	63.345	820558.	-5.9	-136.1
13.50	12 30	225	82.368	14.597	82.849	72.317	0.392	63.339	820474.	-84.7	-220.9
13.75	12 45	225	83.089	14.596	82.853	72.244	0.391	63.342	820520.	46.0	-174.8
14.00	13 0	225	82.564	14.590	82.871	72.317	0.392	63.347	820545.	25.4	-149.4
14.25	13 15	225	84.156	14.590	82.851	72.300	0.392	63.347	820566.	21.3	-128.0
14.50	13 30	225	83.422	14.585	82.849	72.299	0.392	63.343	820529.	-37.6	-165.7
14.75	13 45	225	85.298	14.583	82.935	72.298	0.392	63.349	820471.	-57.9	-223.7
15.00	14 0	225	85.670	14.580	83.426	72.293	0.393	63.383	820165.	-306.2	-529.9
15.25	14 15	225	84.088	14.581	83.621	72.464	0.394	63.427	820432.	267.8	-262.1
15.50	14 30	225	82.790	14.585	83.663	72.458	0.394	63.444	820592.	159.5	-102.5
15.75	14 45	225	81.943	14.587	83.454	72.389	0.393	63.434	820783.	190.6	88.0
16.00	15 0	225	83.235	14.583	83.395	72.414	0.393	63.419	820672.	-111.0	-22.9
16.25	15 15	225	85.024	14.579	83.443	72.392	0.393	63.412	820518.	-153.5	-176.4
16.50	15 30	225	85.864	14.575	83.526	72.430	0.394	63.419	820471.	-47.2	-223.7
16.75	15 45	225	85.775	14.579	83.609	72.452	0.394	63.428	820460.	-11.2	-234.9
17.00	16 0	225	86.038	14.569	83.684	72.497	0.395	63.430	820365.	-94.7	-329.7
17.25	16 15	225	86.052	14.565	83.721	72.467	0.394	63.428	820288.	-76.4	-406.2
17.50	16 30	225	85.981	14.560	83.748	72.461	0.394	63.435	820346.	57.5	-348.6
17.75	16 45	225	85.218	14.553	83.746	72.468	0.394	63.438	820381.	35.3	-313.3
18.00	17 0	225	85.836	14.549	83.734	72.423	0.394	63.445	820498.	116.4	-196.8
18.25	17 15	225	85.347	14.547	83.716	72.433	0.394	63.442	820490.	-7.4	-204.3
18.50	17 30	225	86.257	14.553	83.719	72.464	0.394	63.447	820540.	49.9	-154.3
18.75	17 45	225	83.743	14.562	83.701	72.488	0.394	63.447	820562.	22.0	-132.2
19.00	18 0	225	81.169	14.569	83.688	72.508	0.395	63.464	820794.	231.8	99.5
19.25	18 15	225	82.217	14.573	83.679	72.444	0.394	63.441	820532.	-262.0	-162.4
19.50	18 30	225	79.895	14.578	83.658	72.485	0.394	63.438	820510.	-21.6	-184.1
19.75	18 45	225	76.634	14.590	83.652	72.495	0.394	63.437	820511.	0.8	-183.3
20.00	19 0	225	78.548	14.592	83.647	72.491	0.394	63.435	820494.	-17.2	-200.6
20.25	19 15	225	76.751	14.594	83.627	72.497	0.395	63.434	820510.	15.9	-184.6
20.50	19 30	225	77.510	14.598	83.615	72.454	0.394	63.448	820711.	201.2	16.6
20.75	19 45	225	79.553	14.605	83.601	72.470	0.394	63.428	820475.	-235.8	-219.1
21.00	20 0	225	80.736	14.604	83.638	72.556	0.395	63.426	820378.	-97.1	-316.2
21.25	20 15	225	80.108	14.607	83.789	72.559	0.395	63.453	820490.	111.2	-205.0
21.50	20 30	225	78.753	14.609	83.659	72.482	0.394	63.441	820555.	65.5	-139.5
21.75	20 45	225	78.609	14.611	83.643	72.547	0.395	63.431	820430.	-124.6	-264.1
22.00	21 0	225	79.495	14.606	83.642	72.531	0.395	63.450	820690.	259.5	-4.6
22.25	21 15	225	76.346	14.610	83.649	72.536	0.395	63.432	820443.	-246.9	-251.5
22.50	21 30	225	78.634	14.614	83.655	72.537	0.395	63.432	820427.	-15.7	-267.3
22.75	21 45	225	79.918	14.610	83.649	72.541	0.395	63.433	820456.	28.3	-238.9
23.00	22 0	225	79.812	14.613	83.627	72.578	0.396	63.434	820489.	33.0	-205.9
23.25	22 15	225	79.765	14.618	83.597	72.567	0.395	63.432	820510.	21.3	-184.6
23.50	22 30	225	80.635	14.619	83.569	72.535	0.395	63.427	820499.	-10.6	-195.2
23.75	22 45	225	79.569	14.618	83.537	72.577	0.396	63.436	820657.	158.2	-37.0
24.00	23 0	225	80.020	14.619	83.510	72.507	0.395	63.419	820488.	-169.5	-206.6

TEST STARTING DAY 224

READ TIME	REAL TIME & DAY	PRESS SENS PI-1 PI-2	AMBIENT TEMP & PRESS	TEMPERATURE SENSORS (RTD'S)								DEW POINT SENSORS		
				1	2	3	4	5	6	7	8	1	2	3
				9	10	11	12	13	14	15	16	4	5	6
				17	18	19	20	21	22	23	24			
0.00	23 0	63.392	79.531	82.705	82.497	82.738	82.617	83.352	82.902	83.528	83.188	72.397	72.540	72.347
	224	63.414	14.561	83.210	83.327	83.460	83.122	83.470	83.113	83.450	83.263	72.086	72.228	71.906
				83.302	84.137	83.156	84.289	83.749	83.662	83.313	83.394			
0.25	23 15	63.392	79.619	82.675	82.457	82.708	82.607	83.322	82.862	83.448	83.148	72.354	72.550	72.351
	224	63.415	14.565	83.190	83.267	83.440	83.102	83.470	83.073	83.369	83.243	72.095	72.205	71.985
				83.292	84.077	83.111	84.229	83.739	83.652	83.273	83.385			
0.50	23 30	63.392	79.591	82.645	82.447	82.648	82.527	83.342	82.872	83.448	83.148	72.376	72.554	72.280
	224	63.415	14.571	83.100	83.237	83.430	83.092	83.450	83.073	83.369	83.243	72.095	72.295	72.172
				83.242	84.037	83.156	84.279	83.719	83.612	83.293	83.365			
0.75	23 45	63.391	79.343	82.645	82.467	82.638	82.597	83.251	82.852	83.418	83.148	72.376	72.554	72.298
	224	63.414	14.578	83.140	83.227	83.440	83.142	83.430	83.053	83.349	83.243	71.958	72.127	71.773
				83.252	84.016	83.136	84.229	83.739	83.592	83.263	83.355			
1.00	0 0	63.388	79.570	82.665	82.457	82.678	82.556	83.281	82.852	83.428	83.158	72.435	72.471	72.228
	225	63.412	14.582	83.130	83.247	83.430	83.142	83.450	83.103	83.379	83.243	72.005	72.280	72.091
				83.252	84.026	83.136	84.229	83.729	83.582	83.273	83.385			
1.25	0 15	63.387	79.336	82.635	82.447	82.638	82.536	83.241	82.812	83.448	83.158	72.316	72.583	72.343
	225	63.410	14.587	83.140	83.217	83.440	83.142	83.410	83.073	83.329	83.243	71.985	72.176	72.012
				83.242	83.976	83.136	84.219	83.739	83.552	83.233	83.385			
1.50	0 30	63.387	79.370	82.645	82.417	82.628	82.577	83.281	82.822	83.418	83.118	72.360	72.511	72.270
	225	63.411	14.591	83.120	83.217	83.420	83.122	83.420	83.043	83.339	83.223	72.075	72.372	72.001
				83.242	83.976	83.156	84.189	83.719	83.562	83.253	83.365			
1.75	0 45	63.385	78.987	82.565	82.377	82.577	82.516	83.211	82.762	83.388	83.078	72.252	72.428	72.352
	225	63.408	14.587	83.070	83.187	83.360	83.041	83.340	82.983	83.319	83.163	72.086	72.264	72.072
				83.182	83.916	83.056	84.199	83.679	83.522	83.193	83.305			
2.00	1 0	63.372	78.956	82.505	82.297	82.507	82.436	83.141	82.702	83.368	82.997	72.399	72.509	72.201
	225	63.397	14.586	82.929	83.117	83.290	82.971	83.300	82.923	83.279	83.122	72.000	71.994	71.901
				83.132	83.896	83.016	84.149	83.649	83.472	83.173	83.255			
2.25	1 15	63.363	79.819	82.515	82.317	82.517	82.426	83.091	82.662	83.268	82.977	72.259	72.554	72.289
	225	63.390	14.580	82.999	83.087	83.260	82.961	83.300	82.913	83.248	83.082	72.000	72.156	72.169
				83.152	83.896	82.956	84.109	83.610	83.492	83.173	83.245			
2.50	1 30	63.360	80.142	82.555	82.337	82.547	82.446	83.131	82.722	83.238	83.027	72.343	72.496	72.207
	225	63.386	14.572	83.009	83.087	83.260	82.971	83.310	82.963	83.208	83.102	71.924	72.048	71.929
				83.182	83.956	82.996	84.069	83.600	83.512	83.163	83.295			
2.75	1 45	63.364	79.249	82.535	82.337	82.497	82.466	83.141	82.742	83.258	83.027	72.397	72.477	72.169
	225	63.386	14.563	83.040	83.107	83.280	83.001	83.300	82.973	83.208	83.092	72.028	72.367	71.794
				83.162	83.966	83.016	84.079	83.590	83.512	83.183	83.285			
3.00	2 0	63.365	79.594	82.525	82.317	82.527	82.446	83.141	82.692	83.248	83.007	72.450	72.532	72.405
	225	63.387	14.560	83.040	83.117	83.270	83.011	83.310	82.933	83.198	83.082	71.994	72.277	72.099
				83.172	83.946	83.026	84.049	83.580	83.502	83.143	83.275			

SALEM GEN S
INTEGRATED LEAK RATE TEST
SENSOR READING

TEST STARTING TIME 23/ 0

TEST STARTING DAY 224				TEMPERATURE SENSORS (RTD'S)								TEST STARTING TIME 23/		
READ TIME	TIME & DAY	PRESS SENS PI-1	AMBIENT TEMP & PRESS	1 9	2 10	3 11	4 12	5 13	6 14	7 15	8 16	DEW POINT SENSORS		
		PI-2		17	18	19	20	21	22	23	24	1 4	2 5	3 6
3.25	2 15 225	63.365 63.387	79.050 14.561	82.515 83.019 83.162	82.297 83.097 83.946	82.517 83.260 82.986	82.456 82.961 84.039	83.111 83.280 83.590	82.712 82.943 83.492	83.288 83.248 83.143	82.987 83.092 83.265	72.354 72.066	72.570 72.129	72.320 71.919
3.50	2 30 225	63.365 63.387	78.734 14.554	82.505 82.979 83.142	82.287 83.077 83.866	82.507 83.280 83.600	82.396 82.981 84.009	83.081 83.270 83.580	82.702 82.903 83.482	83.268 83.180 83.123	82.987 83.072 83.275	72.378 72.050	72.592 72.190	72.367 72.050
3.75	2 45 225	63.367 63.387	77.924 14.565	82.505 82.939 83.112	82.277 83.067 83.866	82.577 83.270 82.986	82.416 82.941 84.009	83.111 83.290 83.600	82.652 82.913 83.482	83.278 83.198 83.133	82.977 83.092 83.275	72.361 71.996	72.534 72.117	72.306 72.045
4.00	3 00 225	63.367 63.387	78.316 14.570	82.565 82.969 83.102	82.307 83.077 83.946	82.537 83.300 83.036	82.416 82.961 84.039	83.091 83.280 83.620	82.742 82.953 83.462	83.278 83.279 83.153	82.987 83.102 83.275	72.316 72.059	72.493 72.176	72.207 72.109
4.25	3 15 225	63.371 63.394	78.295 14.575	82.575 82.979 83.112	82.317 83.107 83.916	82.577 83.330 83.046	82.426 82.991 84.009	83.071 83.290 83.630	82.732 82.973 83.462	83.288 83.238 83.163	82.997 83.142 83.305	72.370 71.938	72.511 72.325	72.201 71.926
4.50	3 30 225	63.372 63.396	77.268 14.576	82.515 83.009 83.122	82.317 83.107 83.916	82.547 83.310 83.046	82.436 82.981 84.009	83.091 83.290 83.620	82.702 82.953 83.462	83.338 83.248 83.173	83.007 83.142 83.275	72.318 72.027	72.538 72.343	72.417 72.190
4.75	3 45 225	63.367 63.392	76.950 14.582	82.545 83.050 83.122	82.327 83.067 83.936	82.577 83.310 83.016	82.426 83.001 84.000	83.111 83.280 83.640	82.682 82.943 83.453	83.268 83.238 83.163	82.987 83.112 83.275	72.322 71.971	72.495 72.352	72.270 71.805
5.00	4 00 225	63.366 63.390	77.184 14.586	82.545 82.999 83.132	82.317 83.097 83.936	82.547 83.300 83.026	82.396 82.941 83.990	83.121 83.290 83.620	82.732 82.953 83.462	83.318 83.238 83.143	83.007 83.112 83.285	72.324 72.081	72.504 72.349	72.273 72.156
5.25	4 15 225	63.366 63.391	78.989 14.588	82.505 82.969 83.112	82.307 83.087 83.956	82.537 83.300 83.016	82.406 83.011 83.970	83.111 83.300 83.610	82.692 82.943 83.453	83.298 83.248 83.143	82.957 83.112 83.295	72.351 72.005	72.459 72.280	72.252 71.920
5.50	4 30 225	63.366 63.391	77.914 14.592	82.525 82.959 83.112	82.327 83.117 83.936	82.567 83.290 83.006	82.416 82.971 83.990	83.071 83.300 83.620	82.702 82.953 83.443	83.278 83.248 83.153	82.997 83.122 83.285	72.333 72.063	72.493 72.268	72.333 71.946
5.75	4 45 225	63.366 63.391	78.429 14.592	82.515 82.979 83.122	82.317 83.087 83.906	82.547 83.330 83.036	82.456 83.011 83.980	83.071 83.300 83.630	82.682 82.963 83.472	83.258 83.248 83.163	82.987 83.112 83.305	72.297 72.028	72.558 72.169	72.338 72.207
6.00	5 00 225	63.367 63.391	78.127 14.593	82.555 83.040 83.122	82.337 83.107 83.946	82.547 83.320 83.046	82.426 83.001 83.980	83.101 83.280 83.640	82.692 82.973 83.453	83.288 83.248 83.163	83.047 83.122 83.335	72.451 72.012	72.592 72.109	72.403 72.081
6.25	5 15 225	63.368 63.391	77.906 14.594	82.545 82.999 83.112	82.357 83.107 83.936	82.557 83.340 83.046	82.426 82.981 83.970	83.091 83.280 83.649	82.742 82.983 83.462	83.348 83.269 83.203	83.068 83.163 83.305	72.378 72.129	72.459 72.243	72.250 71.967

RESEARCH & TESTING LABORATORY
SALEM GEN S
INTEGRATED LEAK RATE TEST
SENSOR READINGS

TEST STARTING TIME 23/ 0

TEST STARTING DAY 224

READ TIME	REAL TIME & DAY	PRESS SENS PI-1 PI-2	AMBIENT TEMP & PRESS	TEMPERATURE SENSORS (RTD'S)								DEW POINT SENSORS		
				1	2	3	4	5	6	7	8	1	2	3
				9	10	11	12	13	14	15	16	4	5	6
				17	18	19	20	21	22	23	24			
6.50	5 30	63.368	78.105	82.535	82.357	82.537	82.436	83.121	82.732	83.308	83.007	72.441	72.619	72.394
	225	63.391	14.595	82.989	83.117	83.340	82.991	83.290	82.973	83.269	83.132	72.135	72.212	72.282
				83.112	83.096	83.056	83.970	83.659	83.462	83.143	83.315			
6.75	5 45	63.367	77.681	82.515	82.327	82.547	82.426	83.091	82.712	83.278	82.987	72.367	72.468	72.473
	225	63.391	14.598	82.969	83.097	83.300	82.991	83.270	82.943	83.218	83.112	71.935	72.171	72.099
				83.102	83.956	83.000	83.000	83.620	83.453	83.163	83.295			
7.00	6 0	63.366	77.321	82.465	82.257	82.477	82.314	83.061	82.682	83.260	82.977	72.327	72.513	72.225
	225	63.390	14.599	82.959	83.056	83.260	82.991	83.250	82.893	83.279	83.082	72.070	72.135	71.973
				83.102	83.876	82.966	83.930	83.600	83.433	83.103	83.235			
7.25	6 15	63.362	78.176	82.425	82.237	82.417	82.316	82.980	82.632	83.208	82.907	72.480	72.516	72.302
	225	63.388	14.599	82.869	83.036	83.220	82.931	83.210	82.873	83.148	83.022	71.989	72.304	72.043
				83.072	83.856	82.926	83.930	83.560	83.413	83.083	83.195			
7.50	6 30	63.358	78.559	82.375	82.187	82.397	82.286	82.960	82.582	83.168	82.887	72.345	72.439	72.426
	225	63.385	14.602	82.869	82.976	83.190	82.921	83.220	82.834	83.148	83.012	72.016	72.212	71.969
				83.022	83.876	82.916	83.890	83.540	83.403	83.083	83.195			
7.75	6 45	63.354	78.375	82.385	82.147	82.366	82.276	82.940	82.562	83.188	82.897	72.428	72.516	72.390
	225	63.379	14.604	82.869	82.956	83.170	82.861	83.190	82.814	83.138	83.012	72.037	72.289	72.232
				83.012	83.816	82.886	83.910	83.530	83.373	83.064	83.175			
8.00	7 0	63.352	78.446	82.355	82.187	82.376	82.296	82.950	82.562	83.138	82.827	72.298	72.491	72.169
	225	63.376	14.604	82.849	82.956	83.160	82.881	83.160	82.784	83.097	82.982	72.113	72.016	72.120
				83.022	83.836	82.866	83.900	83.511	83.373	83.044	83.155			
8.25	7 15	63.348	79.623	82.345	82.127	82.346	82.256	82.910	82.542	83.108	82.807	72.390	72.432	72.190
	225	63.372	14.602	82.869	82.924	83.150	82.801	83.170	82.784	83.128	82.952	72.081	72.189	71.832
				82.973	83.786	82.866	83.850	83.491	83.363	83.014	83.136			
8.50	7 30	63.345	79.121	82.355	82.127	82.346	82.256	82.880	82.542	83.098	82.787	72.354	72.534	72.385
	225	63.370	14.606	82.849	82.886	83.110	82.831	83.120	82.754	83.087	82.942	72.023	72.349	72.376
				82.983	83.786	82.826	83.850	83.471	83.353	83.024	83.126			
8.75	7 45	63.345	78.712	82.305	82.117	82.306	82.206	82.890	82.512	83.088	82.787	72.354	72.511	72.495
	225	63.368	14.602	82.809	82.886	83.120	82.811	83.090	82.724	83.087	82.902	72.075	72.255	72.113
				82.953	83.696	82.816	83.840	83.481	83.333	83.004	83.096			
9.00	8 0	63.345	80.095	82.295	82.087	82.286	82.196	82.870	82.512	83.078	82.807	72.316	72.523	72.401
	225	63.368	14.603	82.759	82.876	83.080	82.781	83.110	82.734	83.057	82.892	71.982	72.207	72.246
				82.973	83.726	82.806	83.830	83.441	83.343	82.994	83.116			
9.25	8 15	63.343	79.916	82.315	82.067	82.286	82.166	82.860	82.462	83.068	82.777	72.349	72.606	72.399
	225	63.367	14.606	82.779	82.886	83.100	82.771	83.100	82.734	83.027	82.902	72.072	72.268	71.789
				82.923	83.706	82.826	83.830	83.451	83.313	83.014	83.096			
9.50	8 30	63.351	80.364	82.565	82.267	82.547	82.346	83.010	82.652	83.198	82.977	72.397	72.469	72.358
	225	63.374	14.611	82.979	83.016	83.320	82.941	83.220	82.963	83.228	83.122	72.082	72.293	72.072
				83.062	83.856	83.016	83.850	83.649	83.413	83.153	83.325			

TEST STARTING DAY 224

SALEM GEN S
INTEGRATED LEAK RATE TEST
SENSOR READINGS

TEST STARTING TIME 23/ 0

READ TIME	REAL TIME & DAY	PRESS SENS PI-1 PI-2	AMBIENT TEMP & PRESS	TEMPERATURE SENSORS (RTD'S)								DEW POINT SENSORS		
				1	2	3	4	5	6	7	8	1	2	3
				9	10	11	12	13	14	15	16	4	5	6
				17	18	19	20	21	22	23	24			
9.75	8.45	63.360	80.465	82.425	82.267	82.437	82.326	82.960	82.612	83.228	82.937	72.414	72.666	72.432
	225	63.382	14.606	82.919	83.016	83.240	82.861	83.200	82.844	83.138	83.022	72.118	72.262	72.023
				83.002	83.866	82.926	83.870	83.540	83.373	83.064	83.225			
10.00	9.00	63.352	81.712	82.375	82.117	82.366	82.246	82.900	82.532	83.108	82.837	72.342	72.541	72.316
	225	63.377	14.608	82.799	82.926	83.140	82.811	83.140	82.774	83.128	82.972	72.072	72.163	71.946
				82.983	83.736	82.930	83.930	83.521	83.353	83.024	83.145			
10.25	9.15	63.346	81.378	82.445	82.157	82.417	82.266	82.960	82.572	83.128	82.897	72.403	72.594	72.390
	225	63.370	14.612	82.889	82.966	83.220	82.861	83.100	82.864	83.158	83.012	72.127	72.135	72.064
				83.032	83.776	82.926	83.830	83.570	83.393	83.113	83.215			
10.50	9.30	63.347	82.511	82.455	82.237	82.417	82.336	82.980	82.612	83.208	82.897	72.448	72.523	72.334
	225	63.372	14.616	82.899	82.996	83.260	82.911	83.200	82.873	83.158	83.042	72.147	72.268	72.270
				83.032	83.856	82.936	83.820	83.570	83.393	83.093	83.235			
10.75	9.45	63.358	81.933	82.515	82.257	82.507	82.346	82.990	82.642	83.208	82.947	72.376	72.518	72.304
	225	63.380	14.612	82.949	83.046	83.280	82.921	83.250	82.943	83.218	83.102	72.041	72.295	72.198
				83.062	83.876	83.016	83.840	83.620	83.413	83.183	83.285			
11.00	10.00	63.360	83.006	82.505	82.307	82.517	82.386	83.030	82.672	83.258	82.987	72.480	72.615	72.347
	225	63.381	14.617	82.999	83.077	83.320	82.981	83.240	82.933	83.228	83.092	72.057	72.257	72.129
				83.082	83.946	83.026	83.870	83.630	83.443	83.153	83.305			
11.25	10.15	63.357	82.742	82.435	82.217	82.427	82.306	83.010	82.622	83.228	82.927	72.316	72.520	72.349
	225	63.381	14.617	82.849	82.996	83.250	82.901	83.200	82.854	83.178	83.042	72.133	72.167	72.061
				83.032	83.826	82.936	83.830	83.570	83.393	83.093	83.245			
11.50	10.30	63.356	83.756	82.405	82.217	82.386	82.306	82.980	82.642	83.228	82.867	72.468	72.615	72.261
	225	63.379	14.616	82.879	82.986	83.200	82.881	83.210	82.824	83.148	83.012	72.090	72.309	72.331
				83.022	83.886	82.936	83.810	83.560	83.423	83.093	83.215			
11.75	10.45	63.348	83.885	82.405	82.177	82.386	82.266	82.930	82.602	83.168	82.847	72.383	72.586	72.226
	225	63.374	14.611	82.849	82.936	83.160	82.801	83.150	82.814	83.087	82.962	72.041	72.050	72.318
				83.032	83.826	82.876	83.810	83.511	83.403	83.064	83.185			
12.00	11.00	63.348	84.536	82.385	82.147	82.376	82.286	82.890	82.522	83.088	82.837	72.437	72.568	72.322
	225	63.372	14.606	82.899	82.946	83.130	82.861	83.160	82.794	83.077	82.952	72.099	72.190	72.084
				83.022	83.806	82.846	83.820	83.471	83.393	83.044	83.185			
12.25	11.15	63.348	84.010	82.385	82.157	82.376	82.246	82.900	82.522	83.158	82.847	72.376	72.534	72.406
	225	63.372	14.605	82.849	82.946	83.130	82.841	83.150	82.814	83.087	82.932	72.041	72.057	71.947
				83.022	83.796	82.846	83.810	83.491	83.393	83.093	83.165			
12.50	11.30	63.348	84.832	82.345	82.157	82.346	82.256	82.920	82.562	83.088	82.827	72.451	72.561	72.414
	225	63.372	14.605	82.829	82.916	83.130	82.831	83.150	82.804	83.077	82.932	72.077	72.307	72.176
				83.042	83.796	82.846	83.810	83.491	83.383	83.044	83.155			
12.75	11.45	63.343	83.988	82.355	82.147	82.336	82.206	82.880	82.492	83.098	82.817	72.468	72.550	72.471
	225	63.367	14.605	82.849	82.906	83.100	82.841	83.120	82.764	83.047	82.892	72.059	72.329	72.160
				83.032	83.746	82.816	83.780	83.461	83.363	83.034	83.145			

SALEM GEN 5

INTEGRATED LEAK TEST

SENSOR READINGS

TEST STARTING TIME 23/ 0

TEST STARTING DAY 224

READ TIME	REAL TIME & DAY	PRESS SENS PI-1 PI-2	AMBIENT TEMP & PRESS	TEMPERATURE SENSORS (RTD'S)								DEW POINT SENSORS		
				1	2	3	4	5	6	7	8	1	2	3
				9	10	11	12	13	14	15	16	4	5	6
				17	18	19	20	21	22	23	24			
13.00	12 0	63.336	84.449	82.315	82.107	82.316	82.206	82.860	82.482	83.048	82.767	72.484	72.680	72.379
	225	63.357	14.599	82.789	82.866	83.059	82.771	83.130	82.734	83.047	82.862	71.964	72.271	71.973
				82.993	83.776	82.796	83.780	83.421	83.363	83.004	83.136			
13.25	12 15	63.334	84.368	82.285	82.117	82.246	82.206	82.840	82.462	83.018	82.747	72.352	72.642	72.477
	225	63.355	14.597	82.749	82.886	83.049	82.781	83.090	82.714	83.007	82.852	72.115	72.297	72.028
				82.973	83.766	82.796	83.780	83.402	83.363	82.994	83.106			
13.50	12 30	63.328	82.368	82.285	82.057	82.306	82.196	82.870	82.452	83.078	82.767	72.473	72.561	72.406
	225	63.350	14.597	82.789	82.856	83.059	82.751	83.100	82.734	83.047	82.882	72.124	72.277	72.091
				82.943	83.746	82.796	83.780	83.431	83.353	83.004	83.106			
13.75	12 45	63.332	83.089	82.325	82.127	82.286	82.176	82.860	82.482	83.038	82.757	72.428	72.543	72.270
	225	63.352	14.596	82.769	82.856	83.070	82.791	83.110	82.744	83.017	82.882	72.050	72.217	72.057
				82.983	83.756	82.796	83.770	83.431	83.353	83.004	83.136			
14.00	13 0	63.336	82.564	82.345	82.107	82.336	82.216	82.870	82.492	83.048	82.787	72.358	72.640	72.309
	225	63.358	14.590	82.829	82.886	83.080	82.801	83.120	82.774	83.027	82.902	72.109	72.572	72.115
				82.983	83.776	82.826	83.770	83.431	83.353	83.004	83.175			
14.25	13 15	63.336	84.156	82.315	82.097	82.316	82.206	82.810	82.442	83.038	82.767	72.397	72.543	72.516
	225	63.357	14.590	82.809	82.876	83.070	82.771	83.090	82.744	83.017	82.862	72.109	72.354	72.021
				82.993	83.776	82.806	83.750	83.421	83.353	82.984	83.145			
14.50	13 30	63.333	83.422	82.305	82.097	82.306	82.256	82.870	82.482	83.038	82.767	72.358	72.513	72.347
	225	63.353	14.585	82.759	82.856	83.039	82.740	83.090	82.754	83.017	82.882	72.196	72.307	72.073
				82.983	83.736	82.796	83.740	83.431	83.343	83.034	83.165			
14.75	13 45	63.337	85.298	82.465	82.157	82.437	82.276	82.910	82.572	83.058	82.877	72.453	72.615	72.403
	225	63.360	14.583	82.839	82.936	83.230	82.821	83.150	82.923	83.097	82.992	72.122	72.316	71.839
				83.042	83.806	82.896	83.750	83.530	83.403	83.103	83.215			
15.00	14 0	63.373	85.670	83.136	82.727	83.050	82.787	83.462	83.123	83.578	83.429	72.538	72.687	72.451
	225	63.394	14.580	83.370	83.447	83.811	83.302	83.510	83.532	83.590	83.533	72.264	72.304	72.079
				83.382	84.137	83.436	83.900	83.967	83.632	83.273	83.773			
15.25	14 15	63.415	84.088	83.296	82.976	83.231	83.017	83.663	83.343	83.808	83.659	72.594	72.734	72.565
	225	63.440	14.581	83.561	83.668	84.011	83.563	83.691	83.702	83.761	83.723	72.264	72.365	72.286
				83.521	84.407	83.616	83.990	84.095	83.741	83.393	83.922			
15.50	14 30	63.433	82.790	83.276	83.026	83.261	83.068	83.693	83.393	83.878	83.669	72.561	72.709	72.565
	225	63.456	14.585	83.641	83.728	84.011	83.613	83.801	83.682	83.802	83.773	72.162	72.451	72.468
				83.551	84.497	83.646	84.039	84.115	83.781	83.452	83.952			
15.75	14 45	63.422	81.943	82.976	82.777	82.989	82.817	83.452	83.143	83.678	83.439	72.489	72.763	72.448
	225	63.446	14.587	83.440	83.507	83.721	83.423	83.641	83.392	83.590	83.533	72.203	72.318	72.149
				83.392	84.377	83.426	84.019	83.947	83.731	83.432	83.693			
16.00	15 0	63.406	83.235	82.935	82.677	82.929	82.747	83.422	83.053	83.598	83.338	72.547	72.709	72.547
	225	63.432	14.583	83.360	83.387	83.671	83.332	83.571	83.353	83.570	83.453	72.187	72.450	72.052
				83.402	84.347	83.346	84.009	83.937	83.731	83.432	83.643			

SALEM GEN STA

INTEGRATED LEAK RATE

SENSOR READINGS

TEST STARTING DAY 224

TEST STARTING TIME 23/ 0

READ TIME	REAL TIME & DAY	PRESS SENS PI-1 PI-2	AMBIENT TEMP & PRESS	TEMPERATURE SENSORS (RTD'S)								DEW POINT SENSORS		
				1	2	3	4	5	6	7	8	1	2	3
				9	10	11	12	13	14	15	16	4	5	6
				17	18	19	20	21	22	23	24			
16.25	15 15	63.400	85.024	82.986	82.737	82.979	82.787	83.432	83.093	83.598	83.409	72.536	72.729	72.493
	225	63.425	14.579	83.430	83.447	83.731	83.362	83.641	83.422	83.611	83.513	72.167	72.336	72.126
				83.472	84.377	83.416	84.049	83.986	83.771	83.442	83.723			
16.50	15 30	63.406	85.864	83.094	82.817	83.050	82.887	83.552	83.203	83.688	83.499	72.538	72.660	72.563
	225	63.432	14.575	83.520	83.547	83.821	83.483	83.671	83.542	83.681	83.613	72.261	72.415	72.090
				83.501	84.417	83.494	84.070	84.066	83.831	83.472	83.813			
16.75	15 45	63.416	85.775	83.206	82.887	83.180	82.977	83.613	83.273	83.788	83.599	72.540	72.734	72.446
	225	63.440	14.579	83.561	83.638	83.941	83.543	83.771	83.622	83.782	83.693	72.295	72.495	72.329
				83.561	84.497	83.586	84.129	84.125	83.871	83.532	83.873			
17.00	16 0	63.418	86.038	83.276	82.976	83.251	83.068	83.703	83.393	83.868	83.669	72.606	72.793	72.594
	225	63.442	14.569	83.681	83.708	84.021	83.603	83.831	83.692	83.842	83.783	72.228	72.475	72.412
				83.611	84.568	83.656	84.169	84.194	83.921	83.582	83.942			
17.25	16 15	63.416	86.052	83.306	83.036	83.301	83.098	83.733	83.423	83.888	83.709	72.644	72.831	72.417
	225	63.440	14.565	83.701	83.748	84.061	83.653	83.871	83.742	83.902	83.813	72.329	72.525	72.163
				83.671	84.548	83.696	84.199	84.224	83.960	83.592	83.992			
17.50	16 30	63.424	85.981	83.336	83.036	83.291	83.139	83.753	83.423	83.918	83.740	72.536	72.723	72.599
	225	63.447	14.560	83.741	83.778	84.072	83.693	83.901	83.772	83.922	83.843	72.208	72.543	72.217
				83.721	84.648	83.716	84.249	84.254	83.990	83.602	83.982			
17.75	16 45	63.427	85.218	83.336	83.026	83.301	83.098	83.773	83.433	83.918	83.730	72.541	72.750	72.581
	225	63.449	14.553	83.751	83.788	84.061	83.673	83.901	83.752	83.912	83.843	72.230	72.298	72.477
				83.691	84.668	83.706	84.269	84.234	84.010	83.612	83.982			
18.00	17 0	63.434	85.836	83.286	83.066	83.291	83.128	83.743	83.383	83.898	83.719	72.635	72.783	72.370
	225	63.456	14.549	83.731	83.748	84.021	83.693	83.901	83.732	83.892	83.793	72.198	72.657	72.126
				83.731	84.638	83.696	84.279	84.214	84.020	83.632	83.982			
18.25	17 15	63.432	85.347	83.256	83.016	83.261	83.088	83.733	83.393	83.858	83.719	72.563	72.727	72.453
	225	63.453	14.547	83.721	83.738	84.001	83.643	83.901	83.722	83.882	83.773	72.289	72.426	72.192
				83.711	84.598	83.666	84.299	84.214	84.020	83.642	83.922			
18.50	17 30	63.436	86.257	83.276	82.976	83.221	83.098	83.733	83.363	83.878	83.689	72.617	72.725	72.525
	225	63.458	14.553	83.751	83.748	83.991	83.643	83.901	83.692	83.902	83.793	72.225	72.613	72.217
				83.711	84.688	83.666	84.329	84.204	84.030	83.682	83.942			
18.75	17 45	63.436	83.743	83.226	82.957	83.221	83.057	83.713	83.373	83.858	83.699	72.666	72.750	72.585
	225	63.458	14.562	83.681	83.708	83.981	83.613	83.911	83.682	83.882	83.783	72.189	72.507	72.394
				83.691	84.638	83.666	84.349	84.214	84.010	83.702	83.922			
19.00	18 0	63.452	81.169	83.196	82.957	83.211	83.068	83.713	83.343	83.858	83.649	72.610	72.736	72.626
	225	63.475	14.569	83.611	83.708	83.981	83.633	83.881	83.662	83.892	83.753	72.320	72.585	72.169
				83.681	84.608	83.666	84.349	84.234	84.000	83.672	83.902			
19.25	18 15	63.429	82.217	83.206	82.917	83.190	83.057	83.693	83.343	83.848	83.649	72.576	72.790	72.554
	225	63.454	14.573	83.621	83.698	83.971	83.593	83.861	83.642	83.912	83.753	72.199	72.327	72.270
				83.661	84.618	83.636	84.359	84.214	84.010	83.652	83.892			

SALEM GEN 5

INTEGRATED LEAK RATE TEST

SENSOR READING

TEST STARTING TIME 23/ 0

TEST STARTING DAY 224

READ TIME	REAL TIME & DAY	PRESS SENS PT-1 PI-2	AMBIENT TEMP & PRESS	TEMPERATURE SENSORS (RTD'S)								DEW POINT SENSORS		
				1	2	3	4	5	6	7	8	1	2	3
				9	10	11	12	13	14	15	16	4	5	6
				17	18	19	20	21	22	23	24			
19.50	18 30	63.426	79.895	83.166	82.897	83.170	82.997	83.663	83.313	83.838	83.619	72.612	72.723	72.581
	225	63.450	14.578	83.611	83.668	83.951	83.563	83.861	83.602	83.892	83.723	72.297	72.417	72.307
				83.651	84.608	83.626	84.369	84.214	83.970	83.692	83.883			
19.75	18 45	63.425	76.634	83.176	82.897	83.160	83.037	83.663	83.293	83.848	83.609	72.597	72.716	72.570
	225	63.450	14.590	83.601	83.658	83.941	83.553	83.821	83.592	83.872	83.733	72.320	72.473	72.345
				83.631	84.628	83.626	84.379	84.204	84.000	83.642	83.853			
20.00	19 0	63.423	78.548	83.146	82.857	83.150	82.987	83.643	83.303	83.848	83.599	72.646	72.772	72.633
	225	63.448	14.592	83.621	83.668	83.931	83.543	83.841	83.582	83.852	83.733	72.270	72.460	72.144
				83.671	84.608	83.626	84.379	84.194	83.990	83.662	83.863			
20.25	19 15	63.422	76.751	83.126	82.857	83.120	82.977	83.643	83.283	83.798	83.589	72.579	72.801	72.684
	225	63.447	14.594	83.571	83.648	83.901	83.533	83.851	83.572	83.822	83.693	72.192	72.493	72.289
				83.611	84.558	83.576	84.399	84.185	83.980	83.702	83.823			
20.50	19 30	63.435	77.510	83.096	82.857	83.100	82.977	83.613	83.243	83.798	83.579	72.705	72.766	72.599
	225	63.461	14.598	83.581	83.628	83.901	83.513	83.781	83.562	83.842	83.683	72.243	72.487	71.845
				83.611	84.568	83.586	84.409	84.185	83.970	83.662	83.823			
20.75	19 45	63.416	79.553	83.076	82.867	83.060	82.947	83.633	83.243	83.788	83.559	72.599	72.712	72.426
	225	63.441	14.605	83.531	83.628	83.861	83.513	83.801	83.542	83.812	83.663	72.340	72.549	72.333
				83.631	84.497	83.576	84.379	84.175	83.990	83.682	83.813			
21.00	20 0	63.414	80.736	83.176	82.837	83.140	82.967	83.633	83.283	83.818	83.589	72.626	72.801	72.712
	225	63.439	14.604	83.571	83.638	83.951	83.553	83.801	83.632	83.842	83.733	72.318	72.599	72.304
				83.631	84.588	83.606	84.419	84.214	84.000	83.662	83.843			
21.25	20 15	63.440	80.108	83.326	83.086	83.321	83.158	83.803	83.463	83.968	83.760	72.657	72.849	72.675
	225	63.465	14.607	83.741	83.828	84.082	83.713	83.961	83.752	84.003	83.863	72.291	72.513	72.473
				83.781	84.688	83.776	84.449	84.303	84.050	83.682	84.022			
21.50	20 30	63.429	78.753	83.146	82.907	83.160	83.027	83.683	83.313	83.868	83.599	72.666	72.833	72.570
	225	63.454	14.609	83.601	83.698	83.921	83.563	83.851	83.582	83.842	83.733	72.225	72.412	72.266
				83.671	84.618	83.616	84.469	84.214	83.990	83.672	83.853			
21.75	20 45	63.418	78.609	83.126	82.887	83.130	83.007	83.683	83.283	83.828	83.589	72.585	72.786	72.640
	225	63.444	14.611	83.541	83.648	83.901	83.533	83.841	83.592	83.872	83.713	72.410	72.574	72.262
				83.651	84.638	83.606	84.459	84.204	84.010	83.692	83.843			
22.00	21 0	63.438	79.495	83.146	82.877	83.110	83.007	83.653	83.313	83.818	83.619	72.646	72.774	72.597
	225	63.463	14.606	83.581	83.668	83.921	83.533	83.821	83.592	83.862	83.713	72.284	72.527	72.518
				83.611	84.578	83.606	84.439	84.224	83.990	83.662	83.853			
22.25	21 15	63.420	76.346	83.156	82.887	83.120	82.997	83.663	83.283	83.838	83.589	72.633	72.871	72.554
	225	63.445	14.610	83.561	83.658	83.931	83.583	83.851	83.592	83.872	83.713	72.396	72.603	72.208
				83.651	84.598	83.616	84.469	84.214	83.990	83.692	83.863			
22.50	21 30	63.419	78.634	83.156	82.907	83.140	83.017	83.653	83.283	83.868	83.599	72.675	72.748	72.556
	225	63.445	14.614	83.601	83.678	83.921	83.543	83.821	83.602	83.862	83.733	72.365	72.554	72.442
				83.631	84.638	83.616	84.479	84.224	84.010	83.692	83.873			

SALEM GEN S.
INTEGRATED LEAK RATE TEST
SENSOR READING


TEST STARTING TIME 23/ 0

TEST STARTING DAY 224

READ TIME	REAL TIME & DAY	PRESS SENS PI-1 PI-2	AMBIENT TEMP & PRESS	TEMPERATURE SENSORS (RTD'S)								DEW POINT SENSORS		
				1	2	3	4	5	6	7	8	1	2	3
				9	10	11	12	13	14	15	16	4	5	6
				17	18	19	20	21	22	23	24			
22.75	21 45	63.421	79.918	83.156	82.897	83.140	82.997	83.653	83.293	83.848	83.609	72.649	72.772	72.658
	225	63.446	14.610	83.541	83.638	83.951	83.543	83.831	83.582	83.852	83.723	72.381	72.572	72.169
				83.651	84.628	83.626	84.489	84.214	84.000	83.702	83.892			
23.00	22 0	63.421	79.812	83.096	82.897	83.080	82.967	83.633	83.263	83.838	83.559	72.761	72.873	72.594
	225	63.447	14.613	83.551	83.628	83.901	83.533	83.821	83.552	83.842	83.673	72.354	72.504	72.541
				83.641	84.638	83.551	84.489	84.214	84.000	83.652	83.833			
23.25	22 15	63.420	79.765	83.076	82.797	83.060	82.927	83.583	83.213	83.818	83.529	72.761	72.903	72.592
	225	63.444	14.618	83.531	83.608	83.841	83.503	83.811	83.522	83.802	83.673	72.370	72.543	72.316
				83.621	84.618	83.546	84.499	84.155	84.000	83.692	83.793			
23.50	22 30	63.416	80.635	83.006	82.787	82.989	82.897	83.593	83.183	83.768	83.489	72.714	72.869	72.550
	225	63.439	14.619	83.490	83.598	83.821	83.483	83.791	83.482	83.782	83.613	72.325	72.633	72.244
				83.601	84.608	83.526	84.469	84.125	83.960	83.712	83.793			
23.75	22 45	63.423	79.569	83.006	82.757	83.000	82.877	83.522	83.163	83.748	83.459	72.664	72.817	72.727
	225	63.450	14.618	83.430	83.537	83.791	83.453	83.751	83.452	83.741	83.593	72.378	72.552	72.295
				83.551	84.558	83.486	84.469	84.125	83.951	83.642	83.743			
24.00	23 0	63.407	80.020	82.986	82.747	82.949	82.887	83.522	83.133	83.678	83.429	72.621	72.799	72.509
	225	63.432	14.619	83.410	83.497	83.751	83.423	83.731	83.422	83.731	83.563	72.345	72.399	72.482
				83.551	84.517	83.456	84.469	84.076	83.911	83.612	83.723			

DATE 8 / 13 / 1984

821275.040 +
821252.284 +
821229.528 +
821206.772 +
821184.016 +
821161.260 +
821138.504 +
821115.748 +
821092.992 +
821070.237 +
821047.481 +
821024.725 +
821001.969 +
820979.213 +
820956.457 +
820933.701 +
820910.945 +
820888.189 +
820865.433 +
820842.677 +
820819.921 +
820797.165 +
820774.409 +
820751.654 +
820728.898 +
820706.142 +
820683.386 +
820660.630 +
820637.874 +
820615.118 +
820592.362 +
820569.606 +
820546.850 +
820524.094 +
820501.338 +
820478.582 +
820455.827 +
820433.071 +
820410.315 +
820387.559 +
820364.803 +
820342.047 +
820319.291 +
820296.535 +
820273.779 +
820251.023 +
820228.267 +
820205.511 +
820182.755 +
820160.000 +
820137.244 +



DATE 8 / 13 / 1984

88 +
84.259 +
84.230 +
84.201 +
84.172 +
84.143 +
84.114 +
84.085 +
84.056 +
84.027 +
83.998 +
83.969 +
83.941 +
83.912 +
83.883 +
83.854 +
83.825 +
83.796 +
83.767 +
83.738 +
83.709 +
83.680 +
83.651 +
83.622 +
83.593 +
83.564 +
83.535 +
83.506 +
83.477 +
83.448 +
83.419 +
83.390 +
83.361 +
83.332 +
83.303 +
83.274 +*
83.245 +
83.216 + ** *
83.187 + * **
83.158 +
83.129 + *
83.100 +
83.071 + *****
83.042 + **
83.013 +
82.984 +
82.955 +
82.926 +
82.897 +
82.868 +
82.840 +
82.811 +


+++++
0 1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24
Time (Hours)

DATE 8 / 13 / 1984


63.513 +
63.510 +
63.506 +
63.503 +
63.499 +
63.496 +
63.492 +
63.489 +
63.485 +
63.482 +
63.478 +
63.475 +
63.471 +
63.468 +
63.464 +
63.461 +
63.457 +
63.454 +
63.450 +
63.447 +
63.443 +
63.440 +
63.436 +
63.433 +
63.429 +
63.426 +
63.422 +
63.419 +
63.415 +
63.412 +
63.408 +
63.405 + **
63.401 +* **
63.398 + ***
63.394 +
63.391 +
63.387 +
63.384 +
63.380 +
63.377 +
63.373 +
63.370 +
63.366 +
63.363 +
63.359 +
63.356 +
63.352 +
63.349 +
63.345 +
63.342 +
63.339 +
63.335 +

+++++
0 1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24

Time (Hours)



DATE 8 / 13 / 1984



RESEARCH & TESTING LABORATORY
Salem GIN STA Integrated Peak Rate Test
DEW POINT TEMPERATURE PLOT

DATE 8 / 13 / 1984

72.27 +
72.617 +
72.608 +
72.598 +
72.588 +
72.579 +
72.569 +
72.560 +
72.550 +
72.540 +
72.531 +
72.521 +
72.511 +
72.502 +
72.492 +
72.483 +
72.473 +
72.463 +
72.454 +
72.444 +
72.434 +
72.425 +
72.415 +
72.406 +
72.396 +
72.386 +
72.377 +
72.367 +
72.357 +
72.348 +
72.338 +
72.328 +
72.319 +
72.309 +
72.300 +
72.290 +
72.280 +
72.271 +
72.261 +
72.251 +
72.242 +
72.232 +
72.223 +
72.213 +
72.203 +
72.194 +
72.184 +
72.174 +
72.165 +
72.155 +
72.146 +
72.136 +

0 1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24

Time (Hours)

1.0 SITE METEOROLOGY PRIOR TO AND DURING CILRT

NOTE: Those data that are obtained and recorded by the installed CILRT data acquisition system does NOT have to be duplicated. A computer printout of those data shall be appended to the applicable sections of the data Sheets and serve as an official record.

	DATE TIME	DRY BULB TEMPERATURE F°	DEW POINT C	BAROMETRIC PRESSURE	REMARKS
213	7-31-84 2000	77.6	18.7	14.67	
214	8-1-84 0000	74.2	18.1	14.73	
	8-1-84 0400	72.5	18.7	14.72	
	8-1-84 0800	72.9	19.5	14.72	
214	8-1-84 1200	81.4	19.5	14.71	
214	8-1-84 1600	81.3	21.6	14.70	
214	8-1-84 2000	79.2	22.3	14.71	
215	8-2-84 0000	78.0	21.9	14.71	
215	8-2-84 0400	76.7	21.9	14.71	
215	8-2-84 0800	76.7	22.4	14.73	
215	8-2-84 1200	81.8	22.5	14.72	
215	8-2-84 1600	85.1	21.6	14.70	
215	8-2-84 2000	82.0	23.0	14.71	
216	8-3-84 0000	74.8	21.8	14.70	
216	8-3-84 0400	75.8	21.9	14.69	
216	8-3-84 0800	76.3	21.7	14.69	
216	8-3-84 1200	81.6	21.4	14.67	
216	8-3-84 1600	83.5	21.5	14.67	
216	8-3-84 2000	81.2	21.8	14.65	

1.0 SITE METEOROLOGY PRIOR TO AND DURING CILRT

NOTE: Those data that are obtained and recorded by the installed CILRT data acquisition system does NOT have to be duplicated. A computer printout of those data shall be appended to the applicable sections of the data Sheets and serve as an official record.

	DATE TIME	DRY BULB TEMPERATURE	DEW POINT	BAROMETRIC PRESSURE	REMARKS
217	8-4-84 0000	78.7	22.6	14.65	
217	8-4-84 0400	74.0	20.9	14.64	
217	8-4-84 0800	75.8	21.3	14.64	
217	8-4-84 1200	82.4	20.8	14.65	
217	8-4-84 1600	85.8	19.4	14.63	
217	8-4-84 2000	79.7	20.9	14.65	
218	8-5-84 0000	76.3	22 *	14.65	
218	8-5-84 0400	75.9	21 *	14.65	
218	8-5-84 0800	75.8	21 *	14.65	
218	8-5-84 1200	80.3	20.9	14.65	
218	8-5-84 1600	82.3	20.6	14.64	
218	8-5-84 2000	78.2	20.8	14.65	
219	8-6-84 0000	75.4	20.2	14.67	
219	8-6-84 0400	73.6	19.6	14.67	
219	8-6-84 0800	73.7	19.6	14.67	
219	8-6-84 1200	82.3	20.6	14.66	
219	8-6-84 1600	85.7	19.4	14.63	
219	8-6-84 2000	83.2	21.2	14.63	
220	8-7-84 0000	79.6	21.8	14.63	

* DEW POINT INSTRUMENT TUBEING PINCHED G.D. ²²

1.0 SITE METEOROLOGY PRIOR TO AND DURING CILRT

NOTE: Those data that are obtained and recorded by the installed CILRT data acquisition system does NOT have to be duplicated. A computer printout of those data shall be appended to the applicable sections of the data Sheets and serve as an official record.

DATE TIME	DRY BULB TEMPERATURE	DEW POINT	BAROMETRIC PRESSURE	REMARKS
784) 220 0400	77.3	22.2	14.60	
0800	78.0	24.6	14.60	
1200	85.4	24.8	14.57	
1600	85.5	28.19	14.50	
2000	77.23	21.42	14.56	
2400	77.1	21.75	14.57	
784) 221 0400	74.8		14.57	
0800	75.2	19.7	14.58	
1200	83.4	19.3	14.6	
1600	88.2	18.7	14.6	
2000	84.4	21.3	14.6	
9, 222 0001	82.7	22.2	14.6	
0400	78.7	21.1	14.6	
0800	81.3	21.3	14.6	
1200				
1600	85.68	21.9	14.57	
2000	82.96	21.0	14.58	
10) 223 0001	79.8	20.3	14.59	
0400	77.54	20.0	14.57	

1.0 SITE METEOROLOGY PRIOR TO AND DURING CILRT

NOTE: Those data that are obtained and recorded by the installed CILRT data acquisition system does NOT have to be duplicated. A computer printout of those data shall be appended to the applicable sections of the data Sheets and serve as an official record.

DATE TIME	DRY BULB TEMPERATURE	DEW POINT	BAROMETRIC PRESSURE	REMARKS
223 0800	78.59	20.40	14.60	
1200	81.24	20.44	14.62	
1600	82.99	19.76	14.59	
2000	79.88	22.23	14.61	
8-11 224 0000	79.01	21.22	14.59	
0400	78.68	21.71	14.56	
0800	77.06	20.04	14.56	
1200	82.38	19.49	14.57	
1600	84.87	20.89	14.54	
2000	77.60	22.21	14.55	
8-12 225 0000	80.00	22.40	14.58	
0400	77.61	21.36	14.59	
0800	80.53	23.23	14.60	
1200	84.89	21.56	14.60	
1600	86.48	21.36	14.57	
2000	81.17	23.26	14.60	
8-13 226 0050	80.80	23.48	14.62	
0400	79.63	22.14	14.63	
0800	80.94	23.18	14.66	

**Instrument Verification Test
Mass Step Change Method**

To verify the accuracy of the instrumentation employed to measure the leakage rate during the CILRT, 100% of the allowable leakage (L_a) was removed thru a gas meter from the containment. The mass of air removed from the containment is calculated as follows:

$$M = 144 \text{ PV/RT}$$

Where,

V = Volume of air passing thru the gas meter during mass step change

P = Gas meter inlet pressure - psia

T = Absolute temperature of the air passing through the gas meter

$$459.69 + ^\circ\text{F}$$

R = Gas constant
= 53.35 ft lbf/lbm $^\circ\text{F}$

M = Mass as determined by gas meter

The mass of contained air (M_2) shall then be calculated using the method employed during the Integrated Leakage Rate Test. The air mass (M_1) that had been in the containment before removing the air from the containment.

The difference between M_1 and M_2 will be the mass of air removed from the containment.

Acceptance Criteria

Results of this test will be considered acceptable provided the difference between the removed mass as measured by the Type A test instrumentation agrees with the removed mass as determined by the gas meter is within 25% of L_a .

$$\text{i.e. } M - (M_1 - M_2) \leq 0.25 L_a$$

The following is the computer printout of the verification test.

SALEM GEN STA

Attachment 5

VERIFICATION TEST

Page 3 of 5

MASS STEP CHANGE

ILRT INSTRUMENTATION

FLOW METER

TIME hour	AIR f	D.P. f	PRES psia	MASS lbm	MASS lbm	GAS read	GAS cuft	MASS lbm	MASS lbm
0225	83.45	72.54	63.43	820669.1	0.0	20853.3	0.0	0.0	0.0
0230	83.44	72.55	63.42	820659.1	-10.0	20995.0	141.7	44.7	-34.7
0235	83.44	72.63	63.42	820625.6	-43.5	21169.7	316.4	99.7	-56.2
0240	83.44	72.64	63.42	820562.7	-106.4	21405.0	551.7	173.9	-67.5
0245	83.43	72.60	63.41	820500.7	-168.4	21632.0	778.7	245.4	-77.0
0250	83.42	72.64	63.41	820434.9	-234.2	21848.0	994.7	313.5	-79.3
0255	83.42	72.57	63.40	820377.4	-291.7	22059.1	1205.8	379.9	-88.2
0300	83.42	72.63	63.40	820307.4	-361.7	22283.1	1429.8	450.5	-88.8
0305	83.43	72.58	63.39	820256.7	-412.4	22508.0	1654.7	521.3	-108.9
0310	83.43	72.58	63.39	820163.9	-505.2	22733.0	1879.7	592.2	-87.0
0315	83.43	72.59	63.38	820074.0	-595.1	22958.5	2105.2	663.1	-68.0
0320	83.43	72.57	63.38	820077.4	-591.7	23183.5	2330.2	734.0	-142.3
0325	83.43	72.58	63.37	819968.8	-700.3	23415.8	2562.5	807.0	-106.7

SALEM GEN. STA.

DATE 8/13/1984

TEST STARTING DAY 226

INTEGRATED LEAKAGE RATE TEST
Verification

TEST STARTING TIME 0 : 55

ELAPSED TIME (Hrs)	REAL TIME (Hr/Mn)	AMBIENT TEMP (DegF)	PRESS (Psia)	AVG CONT TEMP (DegF)	AVG DEW PT TEMP (DegF)	AVG VAPOR PRESS (Psia)	AVG CONT PRESS (Psia)	CONT MASS (Lbm)	CALC LEAK RATE (Lbm/Hr) (Z/Day)	95 % CONFIDENCE LEVEL (Lbm/Hr) (Z/Day)	CALC INITIAL MASS (Lbm)
0.00	0 55	80.11	14.62	83.453	72.567	0.395	63.411	820453.8			
0.25	1 0	80.48	14.61	83.458	72.605	0.396	63.410	820433.2			
0.50	1 5	79.70	14.61	83.463	72.580	0.396	63.411	820436.2			
0.75	1 10	79.94	14.62	83.457	72.541	0.395	63.412	820464.3			
1.00	1 15	80.00	14.61	83.462	72.544	0.395	63.411	820440.7			
1.25	1 20	80.41	14.62	83.463	72.521	0.396	63.411	820535.6			
1.50	1 25	80.08	14.61	83.459	72.582	0.396	63.410	820695.3			
1.75	1 30	79.84	14.61	83.443	72.568	0.395	63.410	820444.6			
2.00	1 35	79.82	14.62	83.438	72.595	0.396	63.417	820549.1			
2.25	1 40	79.22	14.62	83.426	72.595	0.396	63.410	820483.3			
2.50	1 45	78.89	14.61	83.407	72.581	0.396	63.408	820480.5			
2.75	1 50	79.66	14.62	83.406	72.590	0.396	63.405	820448.4			
3.00	1 55	79.65	14.61	83.397	72.521	0.395	63.404	820461.1	10.539 0.030	-58.252 0.232	820490.6
3.25	2 0	79.73	14.61	83.401	72.610	0.396	63.414	820570.2	16.529 0.048	-41.420 0.217	820483.6
3.50	2 5	79.78	14.61	83.409	72.622	0.396	63.425	820699.6	34.601 0.101	-19.531 0.259	820461.0
3.75	2 10	79.72	14.62	83.423	72.627	0.396	63.428	820716.7	47.197 0.138	-1.873 0.281	820444.2
4.00	2 15	79.62	14.62	83.434	72.605	0.396	63.428	820704.7	53.523 0.156	10.703 0.283	820435.2
4.25	2 20	79.66	14.62	83.445	72.627	0.396	63.427	820670.6	54.142 0.158	16.164 0.269	820434.3
4.50	2 25	80.14	14.62	83.455	72.548	0.395	63.427	820669.1	53.522 0.156	19.950 0.254	820435.3
4.75	2 30	79.49	14.62	83.446	72.551	0.395	63.425	820659.1	51.602 0.150	21.624 0.238	820438.5
5.00	2 35	80.07	14.62	83.448	72.637	0.396	63.424	820625.6	47.553 0.139	20.249 0.218	820445.6
5.25	2 40	80.77	14.62	83.441	72.642	0.396	63.419	820162.7	40.666 0.118	14.692 0.194	820458.2
5.50	2 45	80.77	14.62	83.435	72.600	0.396	63.413	820500.7	32.073 0.093	6.369 0.169	820474.7
5.75	2 50	80.90	14.62	83.426	72.645	0.396	63.407	820434.9	22.325 0.065	-3.831 0.141	820494.2
6.00	2 55	80.04	14.62	83.429	72.573	0.396	63.402	820377.4	12.297 0.035	-14.455 0.114	820515.1
6.25	3 0	79.54	14.62	83.429	72.639	0.396	63.398	820407.4	1.791 0.005	-25.776 0.085	820537.9
6.50	3 5	80.10	14.62	83.430	72.585	0.396	63.393	820256.7	-8.218 0.024	-36.266 0.106	820560.3
6.75	3 10	79.79	14.62	83.431	72.581	0.396	63.384	820163.9	-19.042 0.055	-47.974 0.140	820585.6
7.00	3 15	79.44	14.62	83.433	72.596	0.396	63.380	820674.0	-30.224 0.088	-60.139 0.175	820612.6
7.25	3 20	79.20	14.62	83.433	72.575	0.396	63.386	820077.4	-38.944 0.113	-68.601 0.200	820634.4
7.50	3 25	79.28	14.62	83.434	72.589	0.396	63.372	819960.8	-48.585 0.142	-78.475 0.229	820659.3
7.75	3 30	79.11	14.62	83.446	72.624	0.396	63.366	819871.7	-58.531 0.171	-88.818 0.259	820685.8
8.00	3 35	79.13	14.63	83.459	72.607	0.396	63.366	819855.1	-66.769 0.195	-96.737 0.282	820708.5

Attachment 5
Page 5 of 5

Volume of air removed	2562.5 ft ³
Mass of air removed (M)	807.-lbm
ILRT Instrumentation Calculated Air Mass after air removed (M ₁)	820669.1 lbm
ILRT Instrumentation Calculated Air Mass after air removed (M ₂)	819968.8 lbm
Difference in Mass of air M-(M ₁ -M ₂)	106.7 lbm
Acceptance Criteria M(M ₁ -M ₂) 0.25 L _a	206.7 lbm

Attachment 6

Index of Type "C" As Found Summary

	<u>Page</u>
1982 Outage	1-7
1984 Outage	8-14

As found leakage rates have been reviewed in relation to the results of the first inservice CILRT and at no time was the overall integrated leak rate of L_a exceeded.

The Generator Blowdown valves are listed in the Type "C" As Found Summary, however, their leak rate is not shown or considered in the totals. This is in accordance with 10CFR50 Appendix J requirements.

OCTOBER 1982 OUTAGE
OUTAGE TYPE "C" AS FOUND SUMMARY

<u>INSIDE VALVES</u>		<u>OUTSIDE VALVES</u>		PEN.	SCCM AS FOUND	ALLOWABLE LEAKAGE	COMMENTS
1CS900		1CS901,1CS902,1CS903		56A	-0-	97.0	10-21-82
			11CA330	56	3660	518.0	11-28-82
			12CA330	23A	1803.0	518.0	11-4-82
			1CC113	35	10.0	777.0	10-27-82
			1CC215	34	20,000	777.0	Close sys. inside & out
		1CC117	1CC118	32	40.0	1554.0	11-1-82
1CC190 & 1CC208			1CC131	39	-0-	777.0	11-8-82
1CC187 & 1CC186			1CC136	33	1730	1554.0	11-27-82

OCTOBER 1982 OUTAGE
OUTAGE TYPE "C" AS FOUND SUMMARY

<u>INSIDE VALVES</u>		<u>OUTSIDE VALVES</u>		PEN.	SCCM AS FOUND	ALLOW LEAK	COMMENTS
1CV3 & 1CV4 & 1CV5							
			1CV7	17A	55	518.0	12-8-82
1CV74		(1CV68 <u>or</u> 1CV69)		36	2830	777.0	12-10-82
1CV284 & 1CV296			1CV116	37	117	1036.0	12-22-82
1DR30			1DR29	22	13.0	1036.0	10-28-82
1FP148			1FP147	57	1803.0	1554.0	11-27-82
							Close Sys. inside 10-30-82
			11GB4	14	-0-	777.0	
							Close Sys. inside 10-30-82
			12GB4	12	-0-	777.0	

OCTOBER 1982 OUTAGE
OUTAGE TYPE "C" AS FOUND SUMMARY

<u>INSIDE VALVES</u>		<u>OUTSIDE VALVES</u>		PEN.	SCCM AS FOUND	ALLOW LEAK	COMMENTS
			13GB4	15	-0-	777.0	Close Sys. inside 10-30-82
			14GB4	13	-0-	777.0	Close Sys. inside 10-30-82
1NT26			1NT25	21	150.0	194.0	11-4-82
1NT34			1NT32	21B	48.0	259.0	10-29-82
1PR17			1PR18	18C	104.0	97.0	10-21-82
1SJ123			1SJ53 & 1SJ60	25	-0-	194.0	11-3-82
1SS103			1SS27	25A	127.0	97.0	10-26-82
1SS107			1SS49	18A	1.0	97.0	10-26-82

OCTOBER 1982 OUTAGE
OUTAGE TYPE "C" AROUND SUMMARY

<u>INSIDE VALVES</u>		<u>OUTSIDE VALVES</u>		PEN.	SCCM AS FOUND	ALLOW LEAK	COMMENTS
1SS110			1SS64	18B	4.0	97.0	10-26-82
11SS93			11SS94	62	93.0	97.0	11-6-82
12SS93			12SS94	62A	19.0	97.0	11-8-82
13SS93			13SS94	63	81.0	97.0	11-2-82
14SS93			14SS94	63A	435.0	97.0	10-21-82
11SS182			11SS181	E-36	350	194.0	11-11-82
11SS188			11SS189	E-36	243	194.0	11-9-82
11SS104			1SS33	18	6	97.0	11-5-82
13SS182			13SS181	E-30	150	194.0	11-11-82
13SS184			13SS185	E-30	18	194.0	11-10-82

OCTOBER 1981 OUTAGE
OUTAGE TYPE "C" AS FOUND SUMMARY

<u>INSIDE VALVES</u>		<u>OUTSIDE VALVES</u>		PEN.	SCCM AS FOUND	ALLOW LEAK	COMMENTS
		1SS901	1SS900	17	4	32.0	11-22-82
1SA119			1SA118	23B	539.0	777.0	10-20-82
1SA270			1SA268	61	143.0	259.0	10-21-82
1SA267			1SA265	61A	-0-	194.0	10-20-82
1SA264			1SA262	61B	-0-	194.0	10-20-82
1VC2			1VC1	19	-0-	2590.0	10-21-82
1VC3			1VC4	20	-0-	2590.0	10-21-82
1VC6			1VC5	40	-0-	2590.0	10-21-82

OCTOBER 1982 OUTAGE
OUTAGE TYPE "C" AS FOUND SUMMARY

<u>INSIDE VALVES</u>		<u>OUTSIDE VALVES</u>		PEN.	SCCM AS FOUND	ALLOW LEAK	COMMENTS
1VC7			1VC8	E-22	20,000	194.0	Closed Sys. out- side 10-30-82
1VC11			1VC12	E-22	252.0	388.0	
12VC19			12VC17	E-30			
12VC20			12VC18	E-30	46.0	194.0	10-30-82
1VC9			1VC10	E-22	1,212.0	194.0	11-3-82
1VC13			1VC14	E-22	5.0	194.0	11-3-82
11VC19			11VC17	E-36	2.0	194.0	11-3-82
11VC20			11VC18	E-36	75.0	194.0	11-3-82
1WL12			1WL13	27	24.0	777.0	10-29-82
1WL16			1WL17	45	0.0	777.0	10-27-82
1WL96			1WL97	18D	5.0	194.0	11-5-82
1WL98			1WL99 & 1WL108	21A	-0-	259.0	11-1-82

OCTOBER 1981 OUTAGE
OUTAGE TYPE "C" AS FOUND SUMMARY

<u>INSIDE VALVES</u>		<u>OUTSIDE VALVES</u>		SCCM AS FOUND	ALLOW LEAK	ALLOWABLE LEAKAGE	COMMENTS
1WL190			1SF36	66A	-0-	777.0	11-5-82
1WL191			1SF22	66	-0-	777.0	11-5-82
1WL81			1WR80	22A	10.0	777.0	10-26-82
11CS48			11CS2	43	270.0	2072.0	11-24-82
12CS48			12CS2	44	1520.0	2072.0	11-24-82
				TOTAL 57,917			
		117 Valves					

UNIT 1 1988 OUTAGE
OUTAGE TYPE "C" FOUND SUMMARY

<u>INSIDE VALVES</u>		<u>OUTSIDE VALVES</u>		PEN.	SCCM AS FOUND	ALLOWABLE LEAKAGE	COMMENTS
1CS900 (3)		1CS901, 1CS902, 1CS903 (0) (0) (0)		56A	0	97.0	4-25-84
11CA360 (26.4)			11CA330	56	26.4	518.0	3-13-84
12CA360 (293)			12CA330	23A	293	518.0	4-25-84
			1CC113	35	260	777.0	3-27-84
			1CC215	34	260	777.0	Close sys inside & out 3-27-84
1CC119 (0)		1CC117 (0)	1CC118 (76)	32	0	1554.0	5-28-84
1CC190 & 1CC208 (1903)			1CC131 (175)	39	175	777.0	
							3-27-84
1CC187 & 1CC186 (1100)			1CC136 (14)	33	14	1554.0	
							3-26-84

UNIT 1 1984 OUTAGE
OUTAGE TYPE "C" AS AND SUMMARY

<u>INSIDE VALVES</u>		<u>OUTSIDE VALVES</u>		PEN.	SCCM AS FOUND	ALLOW LEAK	COMMENTS
1CV3 & 1CV4 & 1CV5 (8150)							
			1CV7 (550)	17A	550	518.0	4-5-84
1CV74 (850)		1CV68 or 1CV69 (367)		36	367	777.0	6-12-84
1CV284 & 1CV296 (3200)			1CV116 (0)	37	0	1036.0	
							4-17-84
1DR30 (3)			1DR29 (6)	22	3	1036.0	6-3-84
1FP148 (118)			1FP147 (4950)	57	118	1554.0	4-26-84
			11GB4 (76350)	14	0	777.0	3-7-84 CLS. SYS. INSIDE
			12GB4 (64700)	12	0	777.0	3-7-84 CLS. SYS. INSIDE
			13GB4 (40200)	15	0	777.0	3-7-84 CLS. SYS. INSIDE

**UNIT 1 1984 OUTAGE
OUTAGE TYPE "C" AS FOUND SUMMARY**

<u>INSIDE VALVES</u>		<u>OUTSIDE VALVES</u>		PEN.	SCCM AS FOUND	ALLOW LEAK	COMMENTS
			14GB4 (4265)	13	0	777.0	Close sys. inside
1NT26 (2167)			1NT25 (55)	21	55	194.0	5-5-84
1NT34 (150)			1NT32 (61)	21B	61	259.0	3-19-84
1PR17 (0)			1PR18 (0)	18C	0	97.0	5-30-84
1SJ123 (0)			1SJ53 & 1SJ60 (0)	25	0	194.0	
							5-4-84
1SS103 (0)			1SS27 (14)	25A	0	97.0	5-2-84
1SS107 (19)			1SS49 (18)	18A	18	97.0	3-17-84
1SS110 (0)			1SS64 (0)	18B	0	97.0	5-16-84
11SS93 (0)			11SS94 (0)	62	0	97.0	3-16-84

UNIT 1 1984 OUTAGE
OUTAGE TYPE "C" FOUND SUMMARY

<u>INSIDE VALVES</u>		<u>OUTSIDE VALVES</u>		PEN.	SCCM AS FOUND	ALLOW LEAK	COMMENTS
12SS93 (75)			12SS94 (76)	62A	75	97.0	3-15-84
13SS93 (0)			13SS94 (8)	63	0	97.0	3-16-84
14SS93 (11)			14SS94 (0)	63A	0	97.0	3-15-84
11SS182 (1630)			11SS181 (40)	E-36	40	194.0	3-24-84
11SS188 (0)			11SS189 (0)	E-36	0	194.0	6-6-84
11SS104 (15)			1SS33 (35)	18	15	97.0	5-22-84 6-6-84
13SS182 (11640)			13SS181 (12)	E-30	12	194.0	3-24-84
13SS184 (26)			13SS185 (5)	E-30	5	194.0	3-24-84
		1SS901 (0)	1SS900 (0)	17	0	32.0	5-24-84
1SA119 (>20,000)			1SA118 (3660)	23B	3660	777.0	3-6-84
1SA270 (250)			1SA268 (30)	61	30	259.0	4-23-84

UNIT 1 1984 OUTAGE
OUTAGE TYPE "C" FOUND SUMMARY

<u>INSIDE VALVES</u>		<u>OUTSIDE VALVES</u>		PEN.	SCCM AS FOUND	ALLOW LEAK	COMMENTS
1SA267 (250)			1SA265 (30)	61A	30	194.0	4-23-84
1SA264 (250)			1SA262 (30)	61B	30	194.0	4-23-84
1VC2			1VC1	19	1300	2590.0	3-8-84
1VC3			1VC4	20	1120	2590.0	3-8-84
1VC6			1VC5	40	270	2590.0	3-8-84
1VC7 (68)			1VC8 (4465)	E-22	68	194.0	3-14-84 closed sys. out- side
1VC11 (14.2)			1VC12 (28.3)	E-22	14.2	388.0	3/14/84
12VC19 (>20,000)			12VC17 (26.8)	E-30	26.8		3/14/84
12VC20 (11)			12VC18 (16,663)	E-30	11	194.0	3/14/84
1VC9 (0)			1VC10 (33)	E-22	0	194.0	3/10/84
1VC13 (0)			1VC14 (1)	E-22	0	194.0	3/10/84
11VC19 (0)			11VC17 (14.4)	E-36	0	194.0	3/12/84
11VC20 (4.5)			11VC18 (9.2)	E-36	4.5	194.0	3/12/84

UNIT 1 1984 OUTAGE
OUTAGE TYPE "C" FOUND SUMMARY

<u>INSIDE VALVES</u>		<u>OUTSIDE VALVES</u>		PEN.	SCCM AS FOUND	ALLOW LEAK	COMMENTS
1WL12 (60)			1WL13 (15)	27	15	777.0	5/30/84
1WL16 (887)			1WL17 182	45	182	777.0	6/22/84
1WL96 (94,500)			1WL97 0	18D	0	194.0	5/24/84
1WL98 (1)			1WL99 & 1WL108 (2)	21A	1	259.0	6/11/84
							6/11/84
1WL190 0			1SF36 0	66A	0	777.0	6/29/84
1WL191 0			1SF22 0	66	0	777.0	6/29/84
1WL81 8330			1WR80 58400	22A	8330	777.0	7/2/84
11CS48 (970)			11CS2 (989)	43	970	2072.0	5/31/84
12CS48 (20)			12CS2 (735)	44	20	2072.0	5/31/84

UNIT 1 1984 OUTAGE
OUTAGE TYPE "C" FOUND SUMMARY

[illegible]

MAINTENANCE PROCEDURE M16E

ENCLOSURE 7

UNITS 1 AND 2

CONTAINMENT TYPE B AND C TOTAL LEAKAGE SUMMARY SHEET

Allowable Type B and C leakage (0.6 La) = 129,750 SCCM per unit.

Allowable air lock leakage (0.05 La) = 10,812 SCCM per unit.

TEST DATE	COMPONENT(S) TESTED	PREVIOUS LEAKAGE SCCM	CURRENT LEAKAGE SCCM	DELTA LEAKAGE SCCM	PRESENT SUM B & C LEAKAGE (SCCM)	REMARKS
5-31-84	11CS2	0	989	+989	989	
5-31-84	12CS2	2240	735	-1535	1724	
5-31-84	11CS48	320	970	+650	2694	
5-31-84	12CS48	370	20	-350	2714	
4-25-84	1CS900	0	3	+3	2717	
4-25-84	1CS901					
4-25-84	1CS902	0	0	0		
4-25-84	1CS903					
6-29-84	11CA330	2250	332	-1918	3049	
7-16-84	12CA330	1502	1848	+346	4897	
3-27-84	1CC113	10	260	+250	5157	
5-28-84	1CC117	31	0	-31	5157	
5-28-84	1CC118	36	76	+40	5233	
3-27-84	1CC131	0	175	+175	5408	

CONTAINMENT TYPE B AND C TOTAL LEAKAGE SUMMARY SHEET

Allowable Type B and C leakage (0.6 La) = 129,750 SCCM per unit.

Allowable air lock leakage (0.05 La) = 10,812 SCCM per unit.

TEST DATE	COMPONENT(S) TESTED	PREVIOUS LEAKAGE SCCM	CURRENT LEAKAGE SCCM	DELTA LEAKAGE SCCM	PRESENT SUM B & C LEAKAGE (SCCM)	REMARKS
3-26-84	1CC136	1810	14	-1796	5422	
3-26-84	1CC186	1722	1100	-622	6522	
3-26-84	1CC187					
3-27-84	1CC190	8	1903	+1895	8425	
3-27-84	1CC208					
3-27-84	1CC215	9	260	+251	8685	
6-24-84	1CV3	185	17	-168	8702	
6-24-84	1CV4					
6-24-84	1CV5					
4-5-84	1CV7	44	550	+506	9252	
6-11-84	1CV68 or 69	59	367	+308	9619	
6-12-84	1CV74	1983	850	-1133	10469	
4-17-84	1CV116	251	0	-251	-	

MAINTENANCE PROCEDURE M16E

ENCLOSURE 7

UNITS 1 AND 2

CONTAINMENT TYPE B AND C TOTAL LEAKAGE SUMMARY SHEET

Allowable Type B and C leakage (0.6 La) = 129,750 SCCM per unit.

Allowable air lock leakage (0.05 La) = 10,812 SCCM per unit.

TEST DATE	COMPONENT(S) TESTED	PREVIOUS LEAKAGE SCCM	CURRENT LEAKAGE SCCM	DELTA LEAKAGE SCCM	PRESENT SUM B & C LEAKAGE (SCCM)	REMARKS
4-17-84	1CV284	116	3200	+3084	13669	
	1CV296					
6-13-84	1DR29	13	6	-7	13675	
6-13-84	1DR30	104	3	-101	13678	
6-9-84	1FP147	76	1980	+1904	15658	
4-26-84	1FP148	1800	118	-1682	15786	
6-24-84	11GB4	2	0	-2		
6-23-84	12GB4	350	5.1	-344.9	15781.1	
6-22-84	13GB4	112	23	-89	15804.1	
6-29-84	14GB4	202	0	-202		
5-5-84	1NT25	227	55	-172	15859.1	
6-15-84	1NT26	150	114	-36	15983.1	
3-19-84	1NT32	52	61	+9	16034.1	
3-19-84	1NT34	297	150	-147	16184.1	

MAINTENANCE PROCEDURE M16E

ENCLOSURE

UNITS 1 AND 2

CONTAINMENT TYPE B AND C TOTAL LEAKAGE SUMMARY SHEET

Allowable Type B and C leakage (0.6 La) = 129,750 SCCM per unit.

Allowable air lock leakage (0.05 La) = 10,812 SCCM per unit.

TEST DATE	COMPONENT(S) TESTED	PREVIOUS LEAKAGE SCCM	CURRENT LEAKAGE SCCM	DELTA LEAKAGE SCCM	PRESENT SUM B & C LEAKAGE (SCCM)	REMARKS
5-30-84	1PR17	752	0	-752	16184.1	
5-30-84	1PR18	71	0	-71	16184.1	
5-4-84	1SJ53	0	0	0	16184.1	
5-4-84	1SJ60					
5-4-84	1SJ123	0	0	0	16184.1	
5-2-84	1SS27	0	14	+14	16198.1	
6-6-84	1SS33	9	35	+26	16233.1	
3-17-84	1SS49	0	18	+18	16251.1	
5-16-84	1SS64	5	0	-5	16251.1	
3-16-84	11SS94	69	0	-69	16251.1	
3-15-84	12SS94	27	75	+48	16326.1	
3-16-84	13SS94	90	8	-82	16334.1	
3-15-84	14SS94	19	0	-19	16334.1	
5-2-84	1SS103	4	0	-4	16334.1	

MAINTENANCE PROCEDURE M16E

ENCLOSURE 7

UNITS 1 AND 2

CONTAINMENT TYPE B AND C TOTAL LEAKAGE SUMMARY SHEET

Allowable Type B and C leakage (0.6 La) = 129,750 SCCM per unit.

Allowable air lock leakage (0.05 La) = 10,812 SCCM per unit.

TEST DATE	COMPONENT(S) TESTED	PREVIOUS LEAKAGE SCCM	CURRENT LEAKAGE SCCM	DELTA LEAKAGE SCCM	PRESENT SUM B & C LEAKAGE (SCCM)	REMARKS
5-22-84	1SS104	14	15	+1	16349.1	
3-17-84	1SS107	1	20	+19	16369.1	
5-16-84	1SS110	4	0	-4	16369.1	
3-24-84	11SS181	5	40	+35	16409.1	
6-6-84	11SS182	105	220	+115	16629.1	
6-6-84	11SS188	64	0	-64	16629.1	
6-6-84	11SS189	8	0	-8	16629.1	
3-24-84	13SS181	0	12	+12	16641.1	
7-1-84	13SS182	49	158	+109	16799.1	
3-24-84	13SS184	0	26	+26	16825.1	
3-24-84	13SS185	17	5	-12	16830.1	
6-29-84	1SF22	0	0	0	16830.1	
6-29-84	1SF36	0	0	0	16830.1	
6-3-84	1SA118	634	731	+97	17561.1	

MAINTENANCE PROCEDURE M16E

ENCLOSURE 7

UNITS 1 AND 2

CONTAINMENT TYPE B AND C TOTAL LEAKAGE SUMMARY SHEET

Allowable Type B and C leakage (0.6 La) = 129,750 SCCM per unit.

Allowable air lock leakage (0.05 La) = 10,812 SCCM per unit.

TEST DATE	COMPONENT(S) TESTED	PREVIOUS LEAKAGE SCCM	CURRENT LEAKAGE SCCM	DELTA LEAKAGE SCCM	PRESENT SUM B & C LEAKAGE (SCCM)	REMARKS
7-7-84	1SA119	596	1554	+958	19115.1	
5-5-84	1SA270	25.6	0	-25.6	19115.1	
4-23-84	1SA268	39.3	30	-9.3	19145.1	
5-5-84	1SA267	25.6	0	-25.6	19145.1	
4-23-84	1SA265	39.3	30	-9.6	19175.1	
6-9-84	1SA264	25.6	0	-25.6	19175.1	
4-23-84	1SA262	39.3	30	-9.6	19205.1	
3-8-84	1VC1&2	810	1300	+490	20505.1	
3-8-84	1VC3&4	488	1120	+632	20625.1	
3-8-84	1VC5&6	238	270	+32	21895.1	
3-14-84	1VC7	29	68	+39	21963.1	
6-1-84	1VC8	43	0	-43	21963.1	
3-10-84	1VC9	38	0	-38	21963.1	
3-10-84	1VC10	42	33	-9	21996.1	

Attachment 7

Page 6 of 9

MAINTENANCE PROCEDURE M16E

ENCLOSURE 7

UNITS 1 AND 2

CONTAINMENT TYPE B AND C TOTAL LEAKAGE SUMMARY SHEET

Allowable Type B and C leakage (0.6 La) = 129,750 SCCM per unit.

Allowable air lock leakage (0.05 La) = 10,812 SCCM per unit.

TEST DATE	COMPONENT(S) TESTED	PREVIOUS LEAKAGE SCCM	CURRENT LEAKAGE SCCM	DELTA LEAKAGE SCCM	PRESENT SUM B & C LEAKAGE (SCCM)	REMARKS
3-14-84	1VC11	188	14.2	-173.8	22010.3	
3-14-84	1VC12	1	28.3	+27.3	22038.6	
3-10-84	1VC13	1	0	-1	22038.6	
3-10-84	1VC14	3	1	-2	22039.6	
3-12-84	11VC17	0	14.4	+14.4	22054	
3-12-84	11VC18	6	9.2	+3.2	22073.2	
3-12-84	11VC19	0	0	0	22073.2	
3-12-84	11VC20	2	9.5	+7.5	22072.7	
3-14-84	12VC17	183	26.8	-156.2	22099.5	
6-1-84	12VC18	11	55	+44	22154.5	
6-1-84	12VC19	112	0	-112	22154.5	
3-14-84	12VC20	0	11	+11	22165.5	
5-30-84	1WL12	7	60	+43	22225.5	
5-30-84	1WL13	7	15	+8	22240.5	

MAINTENANCE PROCEDURE M16E
ENCLOSURE 7
UNITS 1 AND 2
CONTAINMENT TYPE B AND C TOTAL LEAKAGE SUMMARY SHEET

Allowable Type B and C leakage (0.6 La) = 129,750 SCCM per unit.
Allowable air lock leakage (0.05 La) = 10,812 SCCM per unit.

TEST DATE	COMPONENT(S) TESTED	PREVIOUS LEAKAGE SCCM	CURRENT LEAKAGE SCCM	DELTA LEAKAGE SCCM	PRESENT SUM B & C LEAKAGE (SCCM)	REMARKS
6-22-84	1WL16	0	887	+887	23127.5	
6-22-84	1WL17	0	182	+182	23309.5	
6-28-84	1WL96	0	0	0	23309.5	
5-24-84	1WL97	0	0	0	23309.5	
6-11-84	1WL98	0	1	+1	23310.5	
6-11-84	1WL99	87	2	-85	23312.5	
6-11-84	1WL108					
6-29-84	1WL190	0	0	0	23312.5	
6-29-84	1WL191	0	0	0	23312.5	
7-3-84	1WR80	17	80	+63	23392.5	
7-18-84	1WR81	0	0	0	23392.5	
7-31-84	11CA360	No. Prev Test	26.4	+26.4	23418.9	Added to Type "C" list 7-30-84 per Engineering re-evaluation
7-31-84	12CA360	No. Prev Test	293	+293	23711.9	
8-2-84	1CC119	No. Prev Test	0	0	23711.9	

MAINTENANCE PROCEDURE M16E
ENCLOSURE 7
UNITS 1 AND 2
CONTAINMENT TYPE B AND C TOTAL LEAKAGE SUMMARY SHEET

Allowable Type B and C leakage (0.6 La) = 129,750 SCCM per unit.
Allowable air lock leakage (0.05 La) = 10,812 SCCM per unit.

TEST DATE	COMPONENT(S) TESTED	PREVIOUS LEAKAGE SCCM	CURRENT LEAKAGE SCCM	DELTA LEAKAGE SCCM	PRESENT SUM B & C LEAKAGE (SCCM)	REMARKS
1-10-84	FUEL XFER BLANK FLANGE		2.9		23714.8	
6-27-84	11SJ VLV RM. CVR	10	1.9	-8.1	23716.7	
6-27-84	12SJ VLV RM. CVR	0	1	+1	23717.7	
8-3-84	100' AIRLOCK	12,190	2144	-10,046	25861.7	
7-26-84	130' AIRLOCK	3,620	1671	1,949	27532.7	
5-31-84	ALL ELECT. PENS	0	0	0	27532.7	
8-4-84	130' EQUIP HATCH	860	3.6		27536.3	
7-26-84	1VC1&2	1300	343	-957	26579.3	Retested after Cont. Purge & after mod for Type "A" Test.
7-26-84	1VC3&4	1120	202	-918	25661.3	
7-27-84	1VC5&6	270	4,133	+3863	29524.3	