

Public Service
Electric and Gas
Company

Corbin A. McNeill, Jr.
Vice President -
Nuclear

Public Service Electric and Gas Company P.O. Box 236, Hancocks Bridge, NJ 08038 609 339-4800

September 5, 1986

NLR-N86114

Office of Nuclear Reactor Regulation
United States Nuclear Regulatory Commission
7920 Norfolk Avenue
Bethesda, Maryland 20814

Attention: Mr. Steven A. Varga
Project Directorate #3
Division of PWR Licensing

Gentlemen:

REQUIREMENTS FOR EMERGENCY RESPONSE CAPABILITY
SUPPLEMENTAL 1 TO NUREG-0737
REVISED INTEGRATED SCHEDULE
SALEM GENERATING STATION
UNIT NOS. 1 AND 2
DOCKET NOS. 50-272 AND 50-311

In our letter to the NRC dated March 17, 1986, PSE&G indicated that the December 1986 commitment date for operability of the SPDS would not be met. The letter also indicated that by September 5, 1986 PSE&G would provide a date when the SPDS will be fully operational.

The revised date when the SPDS will be fully operational is June 30, 1987. This is based on the following activities regarding wiring, installation, testing and training.

- The computers and peripherals will be shipped to Salem on September 15, 1986.
- Internal wiring in the Westinghouse racks for Unit #1 will be completed in October 1986.
- Testing for Unit #1 will be completed in February 1987.
- Installation of Unit #2 equipment will be completed in December 1986.

8609120160 860905
PDR ADOCK 05000272
P PDR

A003
1/0


- Testing for Unit #2 will be completed in April 1987.
- Phase II (On-Shift Training) of the training program will be conducted after the testing is completed.

Completion of the last four items above, is dependent on the Unit No. 2 refueling outage which is scheduled to begin October 4, 1986.

Pursuant to our revised SPDS operational date, it is requested that NRC (S. A. Varga) letter dated June 12, 1984, be revised to reflect the new date.

Should you have any questions, please do not hesitate to call.

Sincerely,



C Mr. D. Fischer
USNRC Licensing Project Manager

Mr. T. Kenny
USNRC Senior Resident Inspector