

VIRGINIA ELECTRIC AND POWER COMPANY  
RICHMOND, VIRGINIA 23261

W. L. STEWART  
VICE PRESIDENT  
NUCLEAR OPERATIONS

June 14, 1983

Mr. Harold R. Denton, Director  
Office of Nuclear Reactor Regulation  
Attn: Mr. Darrell G. Eisenhut, Director  
Division of Licensing  
U. S. Nuclear Regulatory Commission  
Washington, D. C. 20555

Serial No. 332  
NO/DWL:acm  
Docket Nos. 50-280  
50-281  
License Nos. DPR-32  
DPR-37

Gentlemen:

VIRGINIA ELECTRIC AND POWER COMPANY  
SURRY POWER STATION  
NUREG-0737: ITEM II.B.3

In our letter dated December 27, 1982 (Serial No. 227D), Vepco committed to complete installation and testing of the Post-Accident Sampling System (PASS) at the Surry Power Station by June 1, 1983. This commitment date was included in the NRC Order Confirming Licensee Commitments on Post-TMI Related Issues dated March 15, 1983. Vepco has met this commitment in that the PASS has been completely installed and functionally tested prior to the June 1, 1983 date. As indicated in our December 27, 1982 letter referenced above, final procedures for the PASS will be in place by July 1, 1983.

The performance of the functional test of the PASS was accomplished by a combination of the following methods:

- 1) Demonstration of chemical analysis capability via standard test and calibration samples combined with demonstration of the ability to deliver an actual RCS or containment air sample to the chemical analysis equipment; and
- 2) Actual chemical analysis on RCS and containment air samples with demonstration of accuracy via comparison to standard laboratory chemical/isotopic analysis techniques.

These two methods to functionally test the PASS were necessary to account for the lack of or very low concentrations at normal operating conditions of certain elements to be analysed. Additionally, consideration of contamination of some peripheral equipment precluded the use of actual RCS samples in some tests.

The following is a brief summary of the PASS functional tests performed:

- Undiluted and diluted grab samples were taken of RCS liquid from one unit. The dilution ratio was verified.

8306170281 830614  
PDR ADOCK 05000280  
P PDR

*Acck  
1/0*


VIRGINIA ELECTRIC AND POWER COMPANY TO Harold R. Denton

- Containment air samples were drawn from both units at atmospheric containment conditions. The ability to draw a containment air grab sample under subatmospheric conditions was demonstrated on one unit.
- The ability to perform required chemical analysis on liquid and stripped gas RCS samples was demonstrated. A stripped gas grab sample was taken.

The installed PASS is capable of performing its required analytical functions as is. However, several minor modifications are planned in order to enhance the reliability of the PASS and to aid the PASS operators in using the system. Also, additional shielding modifications are being engineered and will be installed in order to minimize the exposure to the PASS operators. Provisions will be implemented by procedure which ensure compliance with the dose requirements of GDC 19 during operation of the PASS.

If there are any questions, please contact us at your convenience.

Very truly yours,



W. L. Stewart

cc: Mr. James P. O'Reilly  
Regional Administrator  
Region II

Mr. Steven A. Varga, Chief  
Operating Reactors Branch No. 1  
Division of Licensing

Mr. D. J. Burke  
NRC Resident Inspector  
Surry Power Station