

FLORIDA POWER & LIGHT COMPANY
TURKEY POINT NUCLEAR POWER PLANT
UNIT NO. 3

REACTOR CONTAINMENT BUILDING
INTEGRATED LEAK RATE TEST

SUMMARY TECHNICAL REPORT

Prepared for:
FLORIDA POWER & LIGHT COMPANY

Prepared by:
William D. Roman
EBASCO SERVICES INCORPORATED
Plant Operations & Betterment Department
February 14, 1976



TABLE OF CONTENTS

I.	INTRODUCTION.....	1
II.	SUMMARY.....	2
III.	TEST DISCUSSION	
	A. Description of Containment.....	3
	B. Description of Instrumentation.....	5
	1. Temperature Instrumentation.....	6
	2. Humidity Instrumentation.....	6
	3. Pressure Instrumentation.....	6
	4. Numatron (Digital Voltmeter).....	6
	C. Description of Computer Program.....	7
	D. Error Analysis.....	8
	E. Description of Tests.....	8
IV.	RESULTS AND VERIFICATION.....	11
V.	CONCLUSIONS.....	12
VI.	FIGURES.....	14
VII.	APPENDICES	
	A. Computer - Generated Report	
	1. Integrated Leak Rate Test (ILRT)	
	2. Controlled Leak Rate Test (CLRT)	
	B. Operating Procedure No. 13100.1	
	Integrated Leak Rate Test	
	1. Raw Data	
	2. Test Log	
	C. Periodic Type B and Type C Test Reports	

I. INTRODUCTION

A periodic Type A integrated leakage rate test was performed on the containment structure of the Florida Power & Light Company, Turkey Point Nuclear Power Plant - Unit No. 3 pressurized water reactor in November and December of 1975 utilizing the "Absolute Method" of testing. This test was performed at the reduced pressure test (P_t) which is defined as not less than 50% of the calculated peak accident pressure.

This report describes and presents the results of this periodic Type A leakage rate test including the supplemental test method utilized for verification.

II. SUMMARY

All Type "B" and "C" tests were satisfactorily performed and repairs and corrections were made where necessary. At the start of the test, all valves were to be in their normal position for accident conditions. Exceptions to this valve lineup were noted during this test and are listed in Appendix B. The measured total-time simple leakage rate was 0.040%/day at 41.89 psia (total containment pressure at start of test). The measured total-time least squares statistical fit leakage rate was 0.058%/day at 41.89 psia.

III. TEST DISCUSSION

A. Description of Containment

The containment structure completely encloses the reactor coolant system and provides adequate biological shielding for both normal and hypothetical accident conditions. The structure is a post-tensioned reinforced concrete cylinder with a shallow dome and is connected to and supported by a reinforced concrete foundation slab. The inside surface of the structure is lined with $\frac{1}{4}$ " thick welded steel plate to insure a high degree of leak tightness.

Principal dimensions of the containment structure are as follows:

Inside diameter.....	116 feet
Inside height.....	169 feet (including dome but excluding reactor cavity)
Inside depth of reactor cavity.....	29 feet 8 inches
Vertical wall thickness.....	3 feet 9 inches
Dome thickness.....	3 feet 3 inches
Foundation slab thickness.....	10 feet 6 inches
Internal free volume.....	1,550,000 cubic feet

Access to the interior of the containment structure is through a personnel lock located on the west side, at an elevation of 25'-10". An emergency escape lock is located on the east side at elevation 52'-9". A 14'-0" diameter equipment hatch is located on the north side at elevation 30'-6".

The interior of the containment consists of three levels; base floor at elevation 14'-0", mezzanine floor at elevation 30'-6", and operating floor at elevation 58'-0". Two stairways and an elevator have been provided in the containment with landings at elevations 17'-6", 25'-10", 58'-10" and 73'-8".

The polar crane can be reached via a stairway to the top of the elevator shaft, and then a ladder to the platform at elevation 113'-10".

A stairway is provided from the personnel access platform to the base floor and from the emergency escape lock to the operating floor. A ladder access is also available from the base floor to the emergency escape platform at 52'-9".

The reactor vessel is located in the reactor cavity at the center of the containment. The three primary coolant loops including the steam generators and the pumps are located in separate compartments around the reactor vessel. The primary shield wall (7'-0" thick and circular in shape) and the secondary shield walls (2'-6" thick) form boundaries of the compartments and also provide radiation shielding. The mezzanine floor is a 2'-6" thick slab and the operating floor is 2'-6" thick slab. On the periphery of the operating floor there is a galvanized steel grating platform which supports the containment normal and emergency coolers and filters and permits air circulation and flow path for water from the containment sprays.

The reactor refueling canal to the east of the reactor cavity is lined with a stainless steel plate. A stainless steel ring seals the reactor cavity during refueling. The canal walls are of reinforced concrete construction and extend from elevation 18'-0" to the operating floor at 58'-0". The canal is illuminated by underwater lights and contains the reactor internals storage stands, refueling tool racks, control rod unlatching tools and fuel transfer tube and mechanism. During refueling, the canal is filled with borated water which provides shielding and cooling for the spent fuel elements. The reactor refueling crane (manipulator crane) spans across the canal and travels longitudinally over rail tracks.

The reactor vessel is supported on its six nozzles, each of which sits on three structural steel beams cantilevering from the primary shield wall into the reactor cavity. The steam generators and pumps are supported on columns and embedded plates and anchor bolts. The supports allow thermal growth but restrain the equipment during earthquakes or pipe rupture.

The polar crane supported on structural steel brackets at elevation 125"-9" with a capacity of 135T/35T services the reactor building during refueling and maintenance operations.

There are eighteen (18) dome trusses which were designed to support the dome liner during construction. These trusses were then lowered and tied to the supporting brackets. They carry the hangers for the containment spray piping.


B. Description of Instrumentation

The containment system was equipped with instrumentation to permit leakage rate determination by the "Absolute Method". Utilizing this method, the actual mass of dry air within the containment is calculated. The leakage rate becomes the time rate of change of this value. The mass of air (Q) is calculated according to the Perfect Gas Law as follows (reference Section 3.1.2 of Appendix B for additional information):

$$Q = \frac{P_a V}{R T}$$

where: P_a = air partial pressure
 V = free volume
 R = gas constant
 T = temperature

The parameters required are temperature, humidity and pressure. The location of the instrumentation is shown in Figures 1 and 2.



1. Temperature Instrumentation

The containment was equipped with 20 precision RTD's plus 2 spares. The accuracy of these detectors is within $\pm 0.2^{\circ}\text{F}$. The maximum probable temperature error is equivalent to $\pm 0.054^{\circ}\text{F}$.

2. Humidity Instrumentation

The containment was equipped with 6 RHD's plus 2 spares. The accuracy of these detectors is $\pm 2.5\%$ relative humidity for a 0-100% relative humidity excursion. The maximum probable humidity error is equivalent to $\pm 0.296\%$.

3. Pressure Instrumentation

The containment was equipped with 01 precision readout unit plus 01 spare with a calibration accuracy of 0.015% of reading, resolution of 0.001% of full scale and readout of 100,000 counts = full scale. The absolute pressure capsule had a range of 0-49 psi. The maximum probable pressure loop error is equivalent to ± 0.001 psia.

4. Numatron (Digital Voltmeter)

A L&N digital voltmeter (Numatron) was utilized to obtain direct readout humidity data. This instrument has an accuracy of ± 0.01 millivolt which is insignificant.

Consequently, the maximum probable total instrument loop error is equivalent to $\pm 0.015\%$ per day at a confidence level of 99.87%.

Additional information concerning all the above instrumentation may be found in section 5.1 of Appendix B.

C. Description of Computer Program

Throughout the test, temperatures, humidities and pressure were monitored. These data were used to compute the leak rate from the perfect gas law using either the point-to-point or total-time method. Leak rate predictions and estimates of error were provided by first order linear regression over the test duration of 24 hours. Furthermore, the sensitivity to sensor accuracy was computed to demonstrate that the test had met the minimum allowable leakage rates within statistical error bounds.

All data were manually entered using a Texas Instrument 700 terminal at 15 minute intervals. A weighted average temperature was computed according to the fraction of the total free containment volume each RTD sensed. A weighted average partial pressure was also computed according to the fraction of the total free containment volume each RHD sensed by utilizing "built-in" computer saturation tables. Data were verified by requesting a tabular listing with actual sensor values and other computed values listed in tables or plotted as requested. At 2030 12-2-75, RTD #4 was deleted as a result of this sensor malfunctioning. When this sensor was deleted, the volumetric fraction was updated by the computer and future calculations deleted this sensor. As a result, it was no longer necessary to input a value for this deleted instrument.

Information on the progress of the test was retrieved and listed in tables or graphical form upon request. Raw sensor data and computed variables, such as simple leak rates, average temperatures, vapor pressures, point-to-point, and total-time statistical leak rates were evaluated in these forms. Appendix A contains graphs of major variables, statistical and simple leak rate results, instrument error analysis, tabular listings

of both major variables and raw input data, and certain appropriate notes which fully describe the ILRT and CLRT.

It should also be noted that this program has been verified extensively with and against previously performed ILRT's as well as concurrently, during actual test performance, by utilizing a desk calculator. All data have been in exact agreement.

D. Error Analysis

Although maximum instrument loop errors are determined prior to the ILRT to ensure the reliability of the measured data, the effect of instrument inaccuracies is computed following the ILRT and CLRT to reflect actual test conditions. Total instrument error reported is established by the likelihood that additive errors will not exceed 95% confidence limits. Contribution to the reported instrument error is an additive function of the loop errors for temperature, humidity and pressure sensors, and the initial test average variables for the first set of data recorded by either the ILRT or CLRT. In addition, a statistical measure of the goodness of fit of the first order regression is reported as a function of test duration; in particular, this provides regression errors which diminish significantly as the amount of collected data increases.

E. Description of Tests

Interpretation and final analysis of test data show results well within the specified limits for this containment as delineated in section V of this report.

The containment was made ready for the integrated leak rate test with pressurization commencing at 2150 11-28-75 following final inspection and "correction" of relative humidity detector (RHD) problems encountered.

Pressurization was accomplished by utilizing seven (7) mobile oil-free air compressors with a total capacity of 6750 scfm. These units were connected to the containment as shown in Figure 3. Additional information concerning this equipment may be found in section 5.7 of Appendix B. At 0455 11-29-75 at approximately 41.47 psia pressurization was secured with data acquisition commencing at 0515. However, due to malfunctioning RHD's and excessive leakage, the ILRT was aborted at 1845. During the test period, four (4) RHDs had to be deleted with numerous leaks detected and repaired. At 0028 11-30-75, containment blowdown to atmosphere commenced following containment air sampling. This sampling (utilizing a Tracerlab Model MD-12C beta-gamma GM tube and Eberline Model AMS-2 detectors) was continuous during this period. No detectable gaseous or particulate activity was observed. At 1030 the containment was at atmospheric pressure. An inspection team then entered following satisfactory containment atmosphere air sampling.

During the following period, minor leaks were repaired where previously observed or suspected as well as re-verification of the valve line-up. The containment inspection revealed FT-474 on the steam line from "A" steam generator was removed with all associated valves in their open position, steam line high point vent on "C" steam generator was open with an empty packing gland and the level indicator and all associated vents open to containment. These discrepancies were corrected.

Evaluation of the RHD problem indicated that the system was malfunctioning with no repeatability. As a result, a "new" RHD system was obtained from the St. Lucie Nuclear Plant who recently completed a preoperational ILRT. These sensors were then installed in the same

location as the previously discussed instruments and the system was functionally tested. Upon achieving satisfactory results, pressurization again commenced at 0923 12-1-75 following containment inspection at 0810. At 1620 at approximately 42.55 psia, pressurization was secured with data acquisition commencing at 1630. Leak survey teams were then instituted with leaks detected and repaired in the ILRT panel sensing lines and associated instrument valves. Time zero was established as 0900 12-2-75 following a 16.5 hour stabilization period. The ILRT was successfully completed at 0900 12-3-75 followed by a 4.5 hour CLRT at an average flow rate of 3.4 scfm. This discharge was also monitored with no detectable gaseous or particulate activity observed. At 1330 the CLRT was satisfactorily completed with blowdown commencing at 1449. Continuous monitoring during blowdown again revealed no detectable gaseous or particulate activities (see Appendix B - Test Log) with atmospheric pressure achieved at 0116 12-4-75. Following satisfactory containment air sampling, an internal inspection was performed from 0149 to 0228 with no discrepancies observed.

Prior to performing the ILRT, a Local Leakage Rate Test (LLRT) was performed by Florida Power & Light personnel to verify containment integrity. Type B and C local leakage rate tests were performed on containment electrical penetrations, mechanical penetrations, piping system isolation valves which become part of the containment boundary under accident conditions, the fuel transfer tube, the personnel access lock, the emergency escape lock, and the equipment hatch. The acceptance criteria for this LLRT is that the total leakage from all local leakage rate tests shall not exceed 60% of the maximum allowable leakage (L_a) at test conditions. The total leakage from these Type B and C tests was within these limits and is presented in Appendix C.

IV. RESULTS AND VERIFICATION

The reduced pressure test (P_t) was conducted for a period of 24 hours starting at 41.89 psia with a total of 97 samples or data sets taken. This test followed a stabilization period of approximately 16.5 hours. The results of a computed total-time least squares statistical fit of all data revealed a leakage rate of 0.058%/day by weight or a total-time simple leakage rate of 0.040%/day by weight. For the purposes of this test, the total-time simple leakage rate shall be utilized due to comparison to the CLRT data which are of much shorter duration. Since the least squares statistical fit of the first order regression is a function of test duration, the regression errors during the CLRT are high. Consequently, for comparison during the verification phase, the total-time simple leakage rate shall be utilized. This leakage rate corresponds to an initial containment air weight of 318,834.2 pounds and a final containment air weight of 318,704.3 pounds or a loss of 129.9 pounds. Maximum probable instrument error for this test contributes $\pm 0.015\%/\text{day}$.

Following satisfactory completion of the ILRT at P_t , a 4.5 hour verification test or CLRT was performed. This test was conducted by superimposing a known leak of 3.37 scfm at 39.696 psia which corresponds to a leakage rate of 0.123%/day by weight. Consequently, L_{tm} plus the superimposed leak equal 0.163%/day by weight. The measured total-time simple leak was 0.144%/day by weight ($0.027 \times \frac{24 \text{ hrs.}}{4.50 \text{ hrs.}} = 0.144$, reference Appendix A, section 2). This corresponds to an initial containment air weight of 318,709.3 pounds and a final containment air weight of 318,624.2 pounds or a loss of 85.1 pounds. Maximum probable instrument error for this test contributes $\pm 0.015\%/\text{day}$.

V. CONCLUSIONS

The 25.0 psig integrated leakage rate test provided acceptable results as evidenced by the computer printout and graphs in Appendix A of this report. These leakage rates are well within the specified limits. These limits are as follows:

1. The maximum design leakage rate (L_a) shall not exceed 0.25%/day.
2. The maximum allowable reduced pressure leakage rate (L_t) shall be the lesser of:

$$1. L_t = L_a \left(\frac{L_{tm}}{L_{am}} \right) \text{ or } L_t = L_a \left(\frac{P_t}{P_a} \right)^{1/2}$$

where, L_m = measured leakage rate

P_t = retest pressure, 25.0 psig

P_a = peak accident pressure, 50.0 psig

3. The maximum allowable operational leak rate (L_{to}) shall not exceed 0.75 L_t .

Preoperational test have provided the following results:

1. $L_{tm} = 0.0667$
2. $L_{am} = 0.1020$

As a result, L_t shall be equal to the lesser of:

$$1. L_t = L_a \left(\frac{L_{tm}}{L_{am}} \right) = 0.25 \left(\frac{0.0667}{0.1020} \right) = 0.1635$$


$$2. L_t = L_a \left(\frac{P_t}{P_a} \right)^{1/2} = 0.25 \left(\frac{25.0}{50.0} \right)^{1/2} = 0.1768$$

In this case, since $\frac{L_{tm}}{L_{am}} = 0.6539$ or < 0.70 , $L_t = L_a \left(\frac{L_{tm}}{L_{am}} \right) = 0.1635$

As a result, for future periodic testing at the reduced test pressure:

$$L_{tm} \leq 0.75 L_t = 0.75 (0.1635) = 0.123\%/\text{day by weight.}$$

The verification tests discussed in section IV contain the test results and verify the accuracy of the ILRT measurement system. The close correlation between the ILRT and supplemental test provides sufficient data to validate the ILRT results. The minor differences between these tests and the ILRT results are attributed to rotameter accuracy which is $\pm 1.0\%$ of full scale or less than the accuracy of the ILRT measurement system.




TEMP. INDICATOR	DEW. CELL	LOCATION
RTD-21	RHD-7	TOP OF CRANE
RTD-1	RHD-1	" "
RTD-2	RHD-2	TOP OF SM. GEN.
RTD-22	RHD-8	" "
RTD-3		
RTD-4		
RTD-5		
RTD-6		
RTD-7		
RTD-8		
RTD-9		
RTD-10	RHD-4	BY "C" ACCUM.
RTD-11		
RTD-12	RHD-3	BETWEEN "A" & "B" ACCUM.
RTD-13		
RTD-14		
RTD-15	RHD-5	UNDER "C" SM. GEN.
RTD-16		
RTD-17		
RTD-18		
RTD-19		
RTD-20	RHD-6	UNDER "A" & "Z" C.P.


NOTE:

RHD-8 SPARE FOR RHD-2
 RHD-7 SPARE FOR RHD-1
 RTD-21 SPARE FOR RTD-1
 RTD-22 SPARE FOR RTD-2

Figure 1
 TURKEY POINT PLANT - UNIT #3
 REACTOR CONTAINMENT LOCATIONS OF RTD'S & RHD'S




FRONT VIEW



SIDE VIEW

Figure 2

TURKEY POINT PLANT - UNIT #3
ILRT PRESSURE SENSING AND
CONTROLLED LEAKAGE TEST PANEL



APPENDIX A
Computer-Generated Report

1.
INTEGRATED LEAK RATE TEST
(ILRT)

LEAK RATE COMPUTED USING TOTAL TIME METHOD
AS RECOMMENDED BY APPENDIX J FOR 10 CFR 50
(REACTOR CONTAINMENT LEAKAGE TESTING FOR WATER COOLED POWER REACTORS)

TEST PERIOD STARTED AT 0900 HOURS ON DECEMBER 2, 1975

A LEAST SQUARES FIRST ORDER FIT OF LEAK RATE TO TIME
SHOULD YIELD A SLOPE OF ZERO AND AN INTERCEPT EQUAL
TO THE LEAK RATE AS COMPUTED AT THE INITIAL START TIME
THE EQUATION HAS THE FORM - $L=ST + R$ WHERE

L - CORRELATED LEAK RATE

S - SLOPE OF CORRELATION

T - TIME IN HOURS

R - INTERCEPT LEAK RATE

LEAK RATE = 0.001 HOURS + 0.013 PER CENT

MEAN = 0.036 PER CENT

ERROR COEFFICIENT = 0.226

WHERE COEFFICIENT OF 1.0 MEANS A PERFECT FIT &
COEFFICIENT OF 0.0 MEANS NO CORRELATION.

INITIAL CONTAINMENT AIR WEIGHT = 318834.2 LBS.

FINAL CONTAINMENT AIR WEIGHT = 318704.3 LBS.

LEAK RATE FOR 24.00 HOUR PERIOD IS 0.040 PER CENT BY WEIGHT.


MAXIMUM NRC LEAK RATE OF 0.128 PER CENT PER DAY
GIVEN FOR LOW PRESSURE TEST AT 41.890 PSIA

MAXIMUM PROBABLE TEMPERATURE LOOP ERROR = 0.054 DEGREES F.

MAXIMUM PROBABLE PRESSURE LOOP ERROR = 0.001 PSIA.

MAXIMUM PROBABLE HUMIDITY LOOP ERROR = 0.296 PERCENT.

INSTRUMENT ERROR CONTRIBUTES 0.015 PERCENT PER DAY
TO ESTABLISH 99.87 PERCENT CONFIDENCE BOUND



*** NOTE FOR GRAPHS ***

BOTH SAMPLE NUMBERS AND TIME ARE SHOWN.


*** NOTE FOR TABULAR DATA ***

TABLE VALUES OF ZERO SIGNIFY EITHER


1. DATA IS NOT APPLICABLE TO THE CALCULATION OR
2. SENSOR HAS BEEN DELETED FROM MONITORING


*** DESCRIPTION OF VARIABLES ***

AVG TEM	VOLUMETRICALLY WEIGHTED TEMPERATURE
AVG PRE	AVERAGE PRESSURE
VAP PRE	VOLUMETRICALLY WEIGHTED VAPOR PRESSURE
LEA COM	FIRST ORDER COMPUTED LEAK RATE
LEA TRA	STATISTICAL TOTAL TIME LEAK RATE
LEA SIM	SIMPLE TOTAL TIME LEAK RATE
ERROR	STATISTICAL TOTAL TIME LEAK RATE ERROR




OBSERVATION NUMBER







OBSERVATION NUMBER




OBSERVATION NUMBER




OBSERVATION NUMBER





OBSERVATION NUMBER






OBSERVATION NUMBER





VARIABLE TABLE SUMMARY


SAMPLE NUMBER	DELTA MINS	AVG. TEM DEG. F	AVG. PRE PSIA	VAP. PRE PSIA	LEAK COM PER CENT	LEAK TRA PER CENT	ERROR(T) PER CENT
1	0	84.615	41.891	0.408	0.014	0.000	0.000
2	15	84.606	41.890	0.408	0.014	-0.020	0.000
3	30	84.588	41.890	0.408	0.015	-9.914	-0.072
4	45	84.582	41.889	0.407	0.015	-3.449	-0.036
5	60	84.573	41.889	0.407	0.016	-0.773	-0.003
6	75	84.577	41.888	0.408	0.016	0.993	-0.007
7	90	84.567	41.888	0.408	0.017	1.211	-0.013
8	105	84.569	41.887	0.408	0.017	1.449	-0.017
9	120	84.554	41.887	0.408	0.018	1.204	-0.015
10	135	84.552	41.886	0.408	0.018	1.164	-0.015
11	150	84.559	41.885	0.408	0.018	1.200	-0.013
12	165	84.545	41.885	0.408	0.019	1.097	-0.011
13	180	84.525	41.884	0.407	0.019	0.886	-0.008
14	195	84.535	41.884	0.408	0.020	0.796	-0.007
15	210	84.532	41.884	0.408	0.020	0.716	-0.006
16	225	84.530	41.883	0.408	0.021	0.674	-0.004
17	240	84.524	41.881	0.408	0.021	0.670	-0.003
18	255	84.518	41.882	0.408	0.022	0.603	-0.002
19	270	84.529	41.882	0.408	0.022	0.564	-0.000
20	285	84.525	41.882	0.408	0.023	0.520	0.000
21	300	84.534	41.882	0.408	0.023	0.498	0.002
22	315	84.529	41.881	0.408	0.024	0.473	0.003
23	330	84.533	41.881	0.408	0.024	0.453	0.004
24	345	84.528	41.881	0.408	0.024	0.427	0.005
25	360	84.526	41.881	0.408	0.025	0.404	0.005
26	375	84.530	41.881	0.409	0.025	0.385	0.006
27	390	84.531	41.880	0.409	0.026	0.369	0.007
28	405	84.528	41.880	0.409	0.026	0.350	0.008
29	420	84.526	41.880	0.408	0.027	0.333	0.008
30	435	84.523	41.880	0.409	0.027	0.316	0.009
31	450	84.529	41.880	0.409	0.028	0.302	0.009
32	465	84.525	41.879	0.409	0.028	0.289	0.010
33	480	84.520	41.879	0.409	0.029	0.274	0.010
34	495	84.530	41.879	0.409	0.029	0.263	0.010
35	510	84.517	41.879	0.409	0.030	0.251	0.010
36	525	84.526	41.879	0.409	0.030	0.241	0.011
37	540	84.530	41.879	0.409	0.030	0.233	0.011
38	555	84.526	41.878	0.409	0.031	0.224	0.011
39	570	84.510	41.878	0.409	0.031	0.213	0.011
40	585	84.502	41.878	0.409	0.032	0.201	0.011
41	600	84.519	41.878	0.409	0.032	0.192	0.011
42	615	84.548	41.879	0.410	0.033	0.188	0.011
43	630	84.538	41.879	0.410	0.033	0.182	0.012
44	645	84.552	41.879	0.410	0.034	0.178	0.012
45	660	84.553	41.879	0.410	0.034	0.173	0.012
46	675	84.543	41.879	0.410	0.035	0.168	0.012
47	690	84.549	41.879	0.410	0.035	0.163	0.013
48	705	84.552	41.879	0.410	0.036	0.159	0.013
49	720	84.558	41.879	0.411	0.036	0.154	0.013
50	735	84.554	41.879	0.411	0.036	0.150	0.013



VARIABLE TABLE SUMMARY (CONTINUED)


SAMPLE NUMBER	DELTA MINS	AVG. TEM DEG. F	AVG. PRE PSIA	VAP. PRE PSIA	LEAK COM PER CENT	LEAK TRA PER CENT	ERROR(T) PER CENT
51	750	84.550	41.879	0.410	0.037	0.145	0.013
52	765	84.550	41.878	0.410	0.037	0.141	0.013
53	780	84.542	41.878	0.411	0.038	0.137	0.013
54	795	84.547	41.878	0.411	0.038	0.133	0.013
55	810	84.549	41.878	0.411	0.039	0.129	0.013
56	825	84.548	41.878	0.411	0.039	0.126	0.013
57	840	84.556	41.878	0.411	0.040	0.123	0.013
58	855	84.538	41.877	0.410	0.040	0.119	0.013
59	870	84.533	41.877	0.410	0.041	0.115	0.013
60	885	84.550	41.877	0.411	0.041	0.112	0.012
61	900	84.549	41.877	0.411	0.042	0.110	0.012
62	915	84.554	41.876	0.411	0.042	0.108	0.013
63	930	84.546	41.876	0.411	0.042	0.105	0.013
64	945	84.552	41.876	0.411	0.043	0.103	0.013
65	960	84.550	41.876	0.411	0.043	0.101	0.013
66	975	84.545	41.876	0.411	0.044	0.099	0.013
67	990	84.545	41.876	0.411	0.044	0.097	0.012
68	1005	84.549	41.876	0.411	0.045	0.095	0.012
69	1020	84.549	41.875	0.411	0.045	0.093	0.012
70	1035	84.539	41.875	0.411	0.046	0.091	0.012
71	1050	84.540	41.875	0.411	0.046	0.089	0.012
72	1065	84.556	41.875	0.411	0.047	0.088	0.012
73	1080	84.550	41.875	0.411	0.047	0.086	0.012
74	1095	84.548	41.875	0.411	0.047	0.085	0.012
75	1110	84.547	41.874	0.411	0.048	0.083	0.012
76	1125	84.543	41.874	0.411	0.048	0.082	0.012
77	1140	84.523	41.874	0.411	0.049	0.080	0.012
78	1155	84.530	41.873	0.411	0.049	0.079	0.011
79	1170	84.525	41.873	0.411	0.050	0.077	0.011
80	1185	84.530	41.873	0.411	0.050	0.076	0.011
81	1200	84.525	41.873	0.411	0.051	0.074	0.011
82	1215	84.531	41.873	0.411	0.051	0.073	0.011
83	1230	84.521	41.873	0.411	0.052	0.072	0.011
84	1245	84.519	41.872	0.411	0.052	0.071	0.010
85	1260	84.519	41.872	0.411	0.053	0.069	0.010
86	1275	84.523	41.872	0.411	0.053	0.068	0.010
87	1290	84.517	41.872	0.411	0.053	0.067	0.010
88	1305	84.526	41.871	0.412	0.054	0.066	0.010
89	1320	84.519	41.871	0.412	0.054	0.065	0.010
90	1335	84.523	41.871	0.412	0.055	0.064	0.010
91	1350	84.511	41.871	0.412	0.055	0.064	0.009
92	1365	84.509	41.871	0.411	0.056	0.063	0.009
93	1380	84.503	41.871	0.411	0.056	0.062	0.009
94	1395	84.499	41.871	0.411	0.057	0.061	0.009
95	1410	84.491	41.870	0.412	0.057	0.060	0.009
96	1425	84.493	41.870	0.412	0.058	0.059	0.008
97	1440	84.490	41.869	0.412	0.058	0.058	0.008

END OF TABLE



VARIABLE TABLE SUMMARY


SAMPLE NUMBER	DELTA MINS	TEMP 1 DEG. F	TEMP 2 DEG. F	TEMP 3 DEG. F	TEMP 4 DEG. F	TEMP 5 DEG. F	TEMP 6 DEG. F
1	0	84.360	84.740	84.880	84.850	84.540	84.840
2	15	84.350	84.730	84.870	84.830	84.540	84.860
3	30	84.300	84.730	84.870	84.850	84.520	84.840
4	45	84.280	84.730	84.870	84.850	84.530	84.850
5	60	84.290	84.700	84.870	84.840	84.530	84.840
6	75	84.300	84.710	84.870	84.820	84.520	84.810
7	90	84.290	84.690	84.860	84.840	84.510	84.810
8	105	84.290	84.700	84.860	84.820	84.490	84.780
9	120	84.260	84.690	84.850	84.820	84.500	84.800
10	135	84.250	84.690	84.840	84.810	84.500	84.860
11	150	84.290	84.680	84.830	84.830	84.490	84.780
12	165	84.240	84.690	84.830	84.790	84.480	84.800
13	180	84.200	84.670	84.820	84.820	84.490	84.810
14	195	84.220	84.680	84.820	84.810	84.490	84.800
15	210	84.240	84.660	84.820	84.800	84.480	84.740
16	225	84.250	84.650	84.810	84.810	84.460	84.780
17	240	84.270	84.630	84.800	84.790	84.450	84.720
18	255	84.210	84.650	84.800	84.810	84.460	84.810
19	270	84.220	84.670	84.810	84.790	84.470	84.790
20	285	84.230	84.650	84.800	84.790	84.470	84.780
21	300	84.250	84.660	84.800	84.780	84.460	84.780
22	315	84.230	84.660	84.790	84.810	84.470	84.800
23	330	84.230	84.670	84.790	84.810	84.480	84.810
24	345	84.240	84.650	84.800	84.820	84.470	84.780
25	360	84.220	84.660	84.800	84.810	84.470	84.770
26	375	84.230	84.660	84.780	84.850	84.480	84.780
27	390	84.250	84.650	84.780	84.800	84.470	84.760
28	405	84.230	84.660	84.790	84.790	84.460	84.760
29	420	84.230	84.650	84.790	84.810	84.470	84.790
30	435	84.220	84.650	84.790	84.810	84.460	84.770
31	450	84.240	84.650	84.780	84.800	84.460	84.780
32	465	84.230	84.650	84.780	84.800	84.460	84.780
33	480	84.220	84.640	84.800	84.840	84.480	84.760
34	495	84.260	84.640	84.780	84.810	84.450	84.760
35	510	84.210	84.640	84.780	84.870	84.470	84.790
36	525	84.230	84.650	84.780	84.810	84.470	84.840
37	540	84.240	84.650	84.770	84.830	84.480	84.750
38	555	84.230	84.650	84.760	84.820	84.440	84.740
39	570	84.220	84.630	84.770	0.000	84.450	84.750
40	585	84.210	84.610	84.780	0.000	84.470	84.780
41	600	84.230	84.630	84.770	0.000	84.460	84.740
42	615	84.280	84.660	84.780	0.000	84.480	84.790
43	630	84.240	84.660	84.780	0.000	84.480	84.840
44	645	84.270	84.670	84.790	0.000	84.480	84.780
45	660	84.260	84.680	84.790	0.000	84.480	84.780
46	675	84.250	84.660	84.790	0.000	84.470	84.780
47	690	84.230	84.690	84.790	0.000	84.490	84.810
48	705	84.250	84.680	84.780	0.000	84.460	84.820
49	720	84.260	84.680	84.790	0.000	84.510	84.840
50	735	84.270	84.670	84.780	0.000	84.480	84.780



VARIABLE TABLE SUMMARY (CONTINUED)


SAMPLE NUMBER	DELTA MINS	TEMP 1 DEG. F	TEMP 2 DEG. F	TEMP 3 DEG. F	TEMP 4 DEG. F	TEMP 5 DEG. F	TEMP 6 DEG. F
51	750	84.250	84.670	84.790	0.000	84.490	84.800
52	765	84.250	84.670	84.780	0.000	84.490	84.780
53	780	84.250	84.650	84.790	0.000	84.490	84.810
54	795	84.240	84.670	84.780	0.000	84.490	84.820
55	810	84.250	84.670	84.770	0.000	84.490	84.800
56	825	84.250	84.670	84.780	0.000	84.490	84.820
57	840	84.260	84.680	84.780	0.000	84.470	84.850
58	855	84.240	84.650	84.790	0.000	84.470	84.810
59	870	84.250	84.630	84.780	0.000	84.480	84.790
60	885	84.270	84.650	84.780	0.000	84.500	84.810
61	900	84.270	84.650	84.790	0.000	84.480	84.800
62	915	84.270	84.660	84.790	0.000	84.470	84.810
63	930	84.250	84.660	84.780	0.000	84.490	84.780
64	945	84.260	84.670	84.770	0.000	84.500	84.810
65	960	84.260	84.660	84.780	0.000	84.480	84.800
66	975	84.250	84.660	84.790	0.000	84.490	84.800
67	990	84.250	84.660	84.780	0.000	84.460	84.780
68	1005	84.260	84.660	84.780	0.000	84.490	84.800
69	1020	84.250	84.670	84.780	0.000	84.470	84.830
70	1035	84.250	84.640	84.770	0.000	84.500	84.810
71	1050	84.220	84.670	84.790	0.000	84.490	84.810
72	1065	84.270	84.670	84.780	0.000	84.490	84.790
73	1080	84.240	84.680	84.780	0.000	84.480	84.800
74	1095	84.260	84.660	84.780	0.000	84.490	84.800
75	1110	84.250	84.670	84.780	0.000	84.460	84.800
76	1125	84.230	84.670	84.770	0.000	84.470	84.820
77	1140	84.220	84.630	84.780	0.000	84.480	84.780
78	1155	84.240	84.630	84.780	0.000	84.460	84.810
79	1170	84.210	84.650	84.760	0.000	84.450	84.750
80	1185	84.230	84.650	84.760	0.000	84.440	84.770
81	1200	84.210	84.650	84.760	0.000	84.460	84.770
82	1215	84.230	84.650	84.770	0.000	84.460	84.770
83	1230	84.220	84.640	84.760	0.000	84.460	84.770
84	1245	84.210	84.640	84.750	0.000	84.470	84.790
85	1260	84.210	84.640	84.750	0.000	84.460	84.780
86	1275	84.230	84.640	84.760	0.000	84.450	84.750
87	1290	84.200	84.650	84.760	0.000	84.460	84.780
88	1305	84.240	84.640	84.760	0.000	84.460	84.770
89	1320	84.220	84.640	84.750	0.000	84.450	84.780
90	1335	84.220	84.650	84.750	0.000	84.440	84.750
91	1350	84.200	84.630	84.750	0.000	84.440	84.780
92	1365	84.200	84.630	84.750	0.000	84.450	84.780
93	1380	84.200	84.620	84.760	0.000	84.460	84.770
94	1395	84.180	84.630	84.740	0.000	84.440	84.720
95	1410	84.170	84.620	84.730	0.000	84.430	84.740
96	1425	84.190	84.610	84.730	0.000	84.430	84.780
97	1440	84.190	84.610	84.720	0.000	84.420	84.750

END OF TABLE



VARIABLE TABLE SUMMARY

SAMPLE NUMBER	DELTA MINS	TEMP 7 DEG. F	TEMP 8 DEG. F	TEMP 9 DEG. F	TEMP 10 DEG. F	TEMP 11 DEG. F	TEMP 12 DEG. F
1	0	85.010	84.840	85.330	85.050	84.710	84.330
2	15	84.950	84.830	85.330	85.030	84.690	84.330
3	30	84.950	84.800	85.320	85.020	84.710	84.330
4	45	84.920	84.820	85.320	85.010	84.690	84.340
5	60	84.920	84.800	85.340	85.020	84.690	84.320
6	75	84.930	84.800	85.330	85.030	84.690	84.310
7	90	84.910	84.780	85.320	85.030	84.690	84.310
8	105	84.910	84.790	85.310	85.010	84.700	84.320
9	120	84.870	84.780	85.300	84.990	84.690	84.310
10	135	84.890	84.780	85.300	85.010	84.680	84.310
11	150	84.890	84.750	85.310	85.010	84.670	84.300
12	165	84.900	84.760	85.300	85.000	84.690	84.290
13	180	84.890	84.760	85.300	84.990	84.670	84.280
14	195	84.890	84.750	85.310	84.990	84.690	84.290
15	210	84.910	84.760	85.300	84.990	84.670	84.300
16	225	84.880	84.740	85.300	85.010	84.660	84.280
17	240	84.880	84.740	85.260	84.980	84.670	84.270
18	255	84.920	84.740	85.300	84.960	84.660	84.270
19	270	84.870	84.740	85.300	84.980	84.680	84.310
20	285	84.910	84.740	85.320	84.960	84.660	84.290
21	300	84.880	84.740	85.320	84.970	84.660	84.300
22	315	84.910	84.740	85.300	84.970	84.660	84.280
23	330	84.880	84.750	85.290	84.980	84.670	84.290
24	345	84.860	84.740	85.300	84.990	84.650	84.270
25	360	84.900	84.730	85.310	84.970	84.670	84.290
26	375	84.870	84.740	85.310	84.980	84.660	84.290
27	390	84.880	84.740	85.300	84.960	84.670	84.280
28	405	84.860	84.750	85.300	84.970	84.690	84.300
29	420	84.880	84.750	85.300	84.990	84.670	84.290
30	435	84.920	84.740	85.310	84.980	84.660	84.310
31	450	84.860	84.740	85.310	84.990	84.670	84.310
32	465	84.890	84.750	85.320	84.970	84.670	84.300
33	480	84.880	84.740	85.310	84.980	84.660	84.290
34	495	84.870	84.750	85.320	84.970	84.660	84.280
35	510	84.870	84.740	85.310	84.980	84.670	84.300
36	525	84.860	84.740	85.300	84.970	84.660	84.290
37	540	84.890	84.750	85.320	84.970	84.670	84.280
38	555	84.890	84.760	85.320	84.980	84.670	84.300
39	570	84.860	84.740	85.300	84.970	84.670	84.300
40	585	84.860	84.740	85.310	84.970	84.670	84.310
41	600	84.890	84.750	85.330	85.010	84.700	84.360
42	615	84.890	84.750	85.320	85.040	84.720	84.340
43	630	84.910	84.760	85.320	85.040	84.740	84.370
44	645	84.910	84.760	85.340	85.060	84.730	84.380
45	660	84.880	84.770	85.330	85.070	84.730	84.370
46	675	84.920	84.760	85.330	85.070	84.740	84.390
47	690	84.870	84.760	85.340	85.080	84.770	84.400
48	705	84.870	84.770	85.350	85.070	84.750	84.400
49	720	84.930	84.780	85.340	85.070	84.760	84.370
50	735	84.890	84.770	85.330	85.080	84.730	84.390




VARIABLE TABLE SUMMARY (CONTINUED)

SAMPLE NUMBER	DELTA MINS	TEMP 7 DEG. F	TEMP 8 DEG. F	TEMP 9 DEG. F	TEMP 10 DEG. F	TEMP 11 DEG. F	TEMP 12 DEG. F
51	750	84.900	84.760	85.350	85.080	84.750	84.380
52	765	84.920	84.770	85.340	85.090	84.770	84.390
53	780	84.910	84.770	85.330	85.080	84.750	84.380
54	795	84.940	84.770	85.340	85.060	84.770	84.400
55	810	84.890	84.780	85.350	85.070	84.750	84.380
56	825	84.890	84.770	85.340	85.060	84.760	84.360
57	840	84.880	84.770	85.330	85.080	84.760	84.390
58	855	84.890	84.770	85.340	85.070	84.770	84.390
59	870	84.870	84.750	85.350	85.080	84.780	84.370
60	885	84.920	84.770	85.360	85.080	84.740	84.370
61	900	84.910	84.770	85.360	85.090	84.750	84.390
62	915	84.940	84.760	85.340	85.090	84.750	84.390
63	930	84.900	84.770	85.340	85.090	84.770	84.380
64	945	84.880	84.770	85.350	85.080	84.770	84.370
65	960	84.900	84.770	85.340	85.100	84.760	84.400
66	975	84.900	84.760	85.350	85.090	84.770	84.390
67	990	84.930	84.770	85.330	85.090	84.780	84.410
68	1005	84.940	84.760	85.350	85.090	84.770	84.380
69	1020	84.930	84.750	85.330	85.080	84.770	84.400
70	1035	84.950	84.760	85.340	85.090	84.780	84.370
71	1050	84.860	84.770	85.340	85.080	84.780	84.390
72	1065	84.880	84.750	85.340	85.100	84.770	84.390
73	1080	84.910	84.760	85.350	85.090	84.770	84.410
74	1095	84.890	84.750	85.350	85.080	84.770	84.380
75	1110	84.890	84.760	85.340	85.070	84.770	84.390
76	1125	84.930	84.770	85.320	85.090	84.780	84.400
77	1140	84.890	84.750	85.320	85.100	84.770	84.380
78	1155	84.890	84.750	85.340	85.090	84.780	84.410
79	1170	84.870	84.770	85.310	85.070	84.770	84.400
80	1185	84.860	84.750	85.330	85.070	84.760	84.390
81	1200	84.910	84.750	85.330	85.080	84.750	84.390
82	1215	84.890	84.740	85.320	85.070	84.770	84.380
83	1230	84.860	84.730	85.310	85.060	84.770	84.360
84	1245	84.900	84.720	85.330	85.070	84.760	84.350
85	1260	84.920	84.730	85.310	85.070	84.750	84.360
86	1275	84.870	84.740	85.290	85.060	84.760	84.380
87	1290	84.830	84.740	85.300	85.050	84.770	84.360
88	1305	84.870	84.720	85.320	85.050	84.760	84.370
89	1320	84.860	84.730	85.310	85.050	84.770	84.380
90	1335	84.860	84.710	85.320	85.060	84.770	84.350
91	1350	84.880	84.720	85.310	85.060	84.760	84.390
92	1365	84.870	84.720	85.300	85.060	84.770	84.350
93	1380	84.840	84.720	85.310	85.050	84.750	84.320
94	1395	84.850	84.710	85.310	85.050	84.770	84.350
95	1410	84.840	84.710	85.270	85.040	84.760	84.340
96	1425	84.820	84.710	85.260	85.040	84.740	84.330
97	1440	84.810	84.700	85.270	85.030	84.740	84.310

END OF TABLE

VARIABLE TABLE SUMMARY


SAMPLE NUMBER	DELTA MINS	TEMP 13 DEG. F	TEMP 14 DEG. F	TEMP 15 DEG. F	TEMP 16 DEG. F	TEMP 17 DEG. F	TEMP 18 DEG. F
1	0	84.590	84.500	84.910	84.160	84.190	85.110
2	15	84.590	84.500	84.900	84.170	84.210	85.110
3	30	84.550	84.490	84.890	84.160	84.220	85.120
4	45	84.560	84.500	84.890	84.150	84.220	85.120
5	60	84.580	84.500	84.890	84.150	84.200	85.110
6	75	84.580	84.480	84.800	84.140	84.190	85.110
7	90	84.580	84.480	84.890	84.140	84.210	85.110
8	105	84.570	84.490	84.880	84.140	84.190	85.100
9	120	84.570	84.490	84.880	84.140	84.180	85.100
10	135	84.550	84.480	84.880	84.140	84.180	85.100
11	150	84.550	84.480	84.870	84.140	84.200	85.100
12	165	84.540	84.480	84.870	84.140	84.170	85.090
13	180	84.560	84.470	84.870	84.150	84.180	85.090
14	195	84.550	84.460	84.870	84.140	84.200	85.090
15	210	84.540	84.480	84.860	84.140	84.170	85.080
16	225	84.530	84.460	84.870	84.130	84.180	85.070
17	240	84.510	84.430	84.860	84.100	84.160	85.080
18	255	84.540	84.470	84.860	84.130	84.170	85.080
19	270	84.550	84.480	84.860	84.120	84.170	85.080
20	285	84.540	84.480	84.870	84.120	84.200	85.080
21	300	84.540	84.480	84.870	84.120	84.180	85.090
22	315	84.550	84.480	84.870	84.120	84.160	85.090
23	330	84.540	84.490	84.870	84.120	84.180	85.090
24	345	84.550	84.490	84.870	84.140	84.170	85.090
25	360	84.550	84.490	84.860	84.120	84.190	85.090
26	375	84.550	84.500	84.870	84.140	84.200	85.090
27	390	84.550	84.500	84.870	84.130	84.180	85.090
28	405	84.550	84.490	84.870	84.130	84.180	85.090
29	420	84.540	84.490	84.870	84.130	84.190	85.100
30	435	84.540	84.490	84.870	84.130	84.170	85.090
31	450	84.540	84.500	84.870	84.120	84.200	85.100
32	465	84.550	84.480	84.870	84.130	84.180	85.100
33	480	84.560	84.510	84.870	84.140	84.180	85.090
34	495	84.540	84.490	84.870	84.140	84.190	85.100
35	510	84.540	84.500	84.870	84.130	84.210	85.100
36	525	84.560	84.490	84.870	84.130	84.180	85.100
37	540	84.580	84.490	84.870	84.140	84.180	85.090
38	555	84.550	84.500	84.870	84.150	84.190	85.110
39	570	84.530	84.520	84.870	84.150	84.190	85.100
40	585	84.570	84.500	84.880	84.140	84.190	85.110
41	600	84.540	84.510	84.890	84.150	84.220	85.110
42	615	84.580	84.510	84.890	84.140	84.220	85.120
43	630	84.590	84.520	84.880	84.150	84.230	85.120
44	645	84.570	84.500	84.900	84.150	84.240	85.130
45	660	84.580	84.530	84.900	84.170	84.250	85.130
46	675	84.580	84.540	84.910	84.150	84.240	85.130
47	690	84.580	84.520	84.910	84.160	84.240	85.140
48	705	84.580	84.550	84.910	84.170	84.250	85.140
49	720	84.590	84.540	84.910	84.180	84.250	85.140
50	735	84.580	84.530	84.910	84.180	84.260	85.140



VARIABLE TABLE SUMMARY (CONTINUED)


SAMPLE NUMBER	DELTA MINS	TEMP 13 DEG. F	TEMP 14 DEG. F	TEMP 15 DEG. F	TEMP 16 DEG. F	TEMP 17 DEG. F	TEMP 18 DEG. F
51	750	84.600	84.520	84.920	84.190	84.250	85.140
52	765	84.590	84.540	84.910	84.180	84.250	85.140
53	780	84.580	84.520	84.920	84.170	84.240	85.150
54	795	84.570	84.530	84.910	84.170	84.230	85.140
55	810	84.590	84.530	84.920	84.170	84.260	85.140
56	825	84.580	84.520	84.910	84.170	84.250	85.130
57	840	84.580	84.530	84.920	84.180	84.260	85.150
58	855	84.580	84.530	84.920	84.180	84.250	85.140
59	870	84.570	84.510	84.910	84.170	84.250	85.140
60	885	84.600	84.520	84.920	84.190	84.260	85.140
61	900	84.590	84.510	84.920	84.190	84.230	85.140
62	915	84.580	84.520	84.920	84.210	84.250	85.150
63	930	84.590	84.530	84.920	84.190	84.240	85.140
64	945	84.610	84.520	84.930	84.170	84.220	85.150
65	960	84.600	84.530	84.920	84.180	84.240	85.140
66	975	84.580	84.520	84.920	84.170	84.250	85.140
67	990	84.580	84.520	84.930	84.170	84.230	85.150
68	1005	84.580	84.510	84.930	84.170	84.220	85.140
69	1020	84.570	84.520	84.930	84.190	84.230	85.150
70	1035	84.610	84.510	84.920	84.180	84.230	85.140
71	1050	84.610	84.510	84.930	84.190	84.220	85.140
72	1065	84.600	84.520	84.930	84.190	84.240	85.140
73	1080	84.590	84.500	84.930	84.180	84.220	85.140
74	1095	84.600	84.500	84.930	84.180	84.220	85.150
75	1110	84.570	84.500	84.930	84.180	84.230	85.150
76	1125	84.580	84.500	84.930	84.180	84.240	85.140
77	1140	84.600	84.510	84.920	84.190	84.220	85.140
78	1155	84.560	84.500	84.920	84.180	84.240	85.140
79	1170	84.570	84.500	84.920	84.180	84.230	85.140
80	1185	84.570	84.490	84.920	84.170	84.210	85.140
81	1200	84.570	84.470	84.920	84.180	84.220	85.140
82	1215	84.560	84.500	84.920	84.170	84.220	85.140
83	1230	84.550	84.470	84.910	84.170	84.230	85.130
84	1245	84.570	84.480	84.920	84.160	84.210	85.130
85	1260	84.570	84.470	84.920	84.180	84.200	85.130
86	1275	84.560	84.470	84.910	84.170	84.210	85.130
87	1290	84.560	84.460	84.910	84.170	84.190	85.120
88	1305	84.560	84.480	84.900	84.170	84.180	85.120
89	1320	84.550	84.470	84.900	84.160	84.200	85.120
90	1335	84.550	84.460	84.900	84.170	84.220	85.120
91	1350	84.540	84.480	84.910	84.170	84.210	85.130
92	1365	84.540	84.480	84.900	84.170	84.210	85.130
93	1380	84.550	84.460	84.890	84.150	84.200	85.120
94	1395	84.530	84.470	84.900	84.150	84.190	85.110
95	1410	84.520	84.450	84.890	84.150	84.210	85.110
96	1425	84.540	84.460	84.890	84.140	84.190	85.100
97	1440	84.510	84.440	84.890	84.140	84.180	85.110

END OF TABLE



VARIABLE TABLE SUMMARY


SAMPLE NUMBER	DELTA MINS	TEMP 19 DEG. F	TEMP 20 DEG. F	PRES 1 PSIA	HUM 1 FRACTION	HUM 2 FRACTION	HUM 3 FRACTION
1	0	84.700	84.460	41.891	0.721	0.672	0.669
2	15	84.690	84.470	41.890	0.722	0.672	0.669
3	30	84.710	84.440	41.890	0.722	0.672	0.669
4	45	84.700	84.450	41.889	0.721	0.672	0.669
5	60	84.700	84.450	41.889	0.722	0.672	0.669
6	75	84.700	84.450	41.888	0.722	0.673	0.670
7	90	84.660	84.460	41.888	0.722	0.673	0.670
8	105	84.690	84.470	41.887	0.723	0.673	0.670
9	120	84.690	84.450	41.887	0.723	0.673	0.670
10	135	84.700	84.440	41.886	0.723	0.674	0.670
11	150	84.690	84.450	41.885	0.723	0.674	0.670
12	165	84.690	84.440	41.885	0.723	0.674	0.671
13	180	84.690	84.430	41.884	0.723	0.674	0.671
14	195	84.700	84.450	41.884	0.724	0.674	0.671
15	210	84.680	84.430	41.884	0.724	0.674	0.671
16	225	84.670	84.430	41.883	0.724	0.674	0.671
17	240	84.670	84.420	41.881	0.724	0.674	0.671
18	255	84.670	84.450	41.882	0.724	0.674	0.671
19	270	84.690	84.430	41.882	0.725	0.674	0.671
20	285	84.680	84.450	41.882	0.724	0.675	0.671
21	300	84.700	84.450	41.882	0.725	0.675	0.671
22	315	84.710	84.440	41.881	0.725	0.675	0.672
23	330	84.700	84.460	41.881	0.725	0.675	0.672
24	345	84.710	84.440	41.881	0.725	0.675	0.672
25	360	84.700	84.450	41.881	0.725	0.675	0.672
26	375	84.680	84.450	41.881	0.725	0.676	0.672
27	390	84.700	84.460	41.880	0.725	0.676	0.672
28	405	84.710	84.450	41.880	0.725	0.676	0.672
29	420	84.710	84.450	41.880	0.726	0.675	0.673
30	435	84.690	84.460	41.880	0.725	0.676	0.673
31	450	84.710	84.460	41.880	0.726	0.676	0.673
32	465	84.690	84.450	41.879	0.726	0.676	0.673
33	480	84.700	84.460	41.879	0.726	0.676	0.673
34	495	84.700	84.450	41.879	0.726	0.676	0.673
35	510	84.710	84.450	41.879	0.726	0.676	0.674
36	525	84.710	84.450	41.879	0.727	0.677	0.674
37	540	84.700	84.480	41.879	0.727	0.677	0.674
38	555	84.710	84.460	41.878	0.726	0.677	0.674
39	570	84.710	84.450	41.878	0.727	0.677	0.674
40	585	84.720	84.450	41.878	0.727	0.677	0.674
41	600	84.720	84.460	41.878	0.727	0.677	0.674
42	615	84.710	84.460	41.879	0.727	0.677	0.674
43	630	84.700	84.470	41.879	0.728	0.678	0.675
44	645	84.710	84.470	41.879	0.728	0.678	0.675
45	660	84.720	84.460	41.879	0.728	0.678	0.675
46	675	84.720	84.470	41.879	0.728	0.678	0.675
47	690	84.720	84.480	41.879	0.728	0.678	0.675
48	705	84.710	84.470	41.879	0.728	0.678	0.675
49	720	84.730	84.470	41.879	0.728	0.678	0.675
50	735	84.730	84.470	41.879	0.729	0.679	0.675



VARIABLE TABLE SUMMARY (CONTINUED)

SAMPLE NUMBER	DELTA. MINS	TEMP 19 DEG. F	TEMP 20 DEG. F	PRES 1 PSIA	HUM 1 FRACTION	HUM 2 FRACTION	HUM 3 FRACTION
51	750	84.740	84.490	41.879	0.728	0.678	0.675
52	765	84.730	84.480	41.878	0.728	0.678	0.675
53	780	84.740	84.470	41.878	0.729	0.679	0.676
54	795	84.750	84.480	41.878	0.728	0.679	0.675
55	810	84.730	84.470	41.878	0.728	0.679	0.676
56	825	84.730	84.480	41.878	0.728	0.679	0.676
57	840	84.730	84.480	41.878	0.728	0.678	0.676
58	855	84.720	84.480	41.877	0.729	0.678	0.676
59	870	84.730	84.470	41.877	0.729	0.678	0.676
60	885	84.740	84.480	41.877	0.729	0.679	0.676
61	900	84.740	84.470	41.877	0.729	0.679	0.676
62	915	84.750	84.480	41.876	0.729	0.679	0.676
63	930	84.730	84.500	41.876	0.729	0.679	0.677
64	945	84.720	84.490	41.876	0.729	0.679	0.677
65	960	84.740	84.490	41.876	0.730	0.679	0.677
66	975	84.720	84.460	41.876	0.730	0.679	0.677
67	990	84.740	84.460	41.876	0.729	0.679	0.677
68	1005	84.730	84.480	41.876	0.729	0.679	0.677
69	1020	84.730	84.470	41.875	0.730	0.679	0.677
70	1035	84.730	84.470	41.875	0.730	0.679	0.677
71	1050	84.730	84.480	41.875	0.729	0.679	0.677
72	1065	84.740	84.470	41.875	0.730	0.679	0.677
73	1080	84.740	84.510	41.875	0.730	0.679	0.677
74	1095	84.720	84.500	41.875	0.729	0.680	0.677
75	1110	84.730	84.470	41.874	0.730	0.679	0.677
76	1125	84.730	84.500	41.874	0.730	0.679	0.677
77	1140	84.720	84.460	41.874	0.730	0.680	0.678
78	1155	84.730	84.470	41.873	0.730	0.680	0.677
79	1170	84.730	84.460	41.873	0.730	0.680	0.678
80	1185	84.740	84.470	41.873	0.730	0.680	0.678
81	1200	84.730	84.460	41.873	0.730	0.680	0.678
82	1215	84.730	84.460	41.873	0.731	0.680	0.678
83	1230	84.730	84.450	41.873	0.731	0.680	0.678
84	1245	84.730	84.440	41.872	0.731	0.679	0.678
85	1260	84.720	84.440	41.872	0.731	0.680	0.678
86	1275	84.710	84.430	41.872	0.731	0.680	0.678
87	1290	84.730	84.440	41.872	0.731	0.680	0.678
88	1305	84.720	84.420	41.871	0.731	0.680	0.679
89	1320	84.710	84.430	41.871	0.731	0.681	0.679
90	1335	84.730	84.430	41.871	0.731	0.681	0.679
91	1350	84.730	84.450	41.871	0.731	0.681	0.679
92	1365	84.700	84.440	41.871	0.731	0.680	0.679
93	1380	84.700	84.410	41.871	0.732	0.680	0.679
94	1395	84.700	84.440	41.871	0.732	0.681	0.679
95	1410	84.710	84.430	41.870	0.731	0.681	0.679
96	1425	84.700	84.440	41.870	0.732	0.681	0.679
97	1440	84.710	84.430	41.869	0.732	0.681	0.679

END OF TABLE



VARIABLE TABLE SUMMARY

SAMPLE NUMBER	DELTA MINS	HUM 4 FRACTION	HUM 5 FRACTION	HUM 6 FRACTION
1	0	0.699	0.700	0.715
2	15	0.699	0.700	0.715
3	30	0.699	0.701	0.716
4	45	0.699	0.700	0.716
5	60	0.700	0.701	0.716
6	75	0.700	0.701	0.716
7	90	0.700	0.701	0.716
8	105	0.700	0.701	0.716
9	120	0.700	0.701	0.716
10	135	0.700	0.701	0.716
11	150	0.700	0.702	0.716
12	165	0.701	0.702	0.716
13	180	0.701	0.702	0.716
14	195	0.700	0.702	0.716
15	210	0.700	0.702	0.717
16	225	0.700	0.702	0.716
17	240	0.701	0.703	0.717
18	255	0.701	0.702	0.716
19	270	0.701	0.702	0.716
20	285	0.701	0.702	0.717
21	300	0.701	0.703	0.717
22	315	0.701	0.703	0.717
23	330	0.701	0.703	0.717
24	345	0.701	0.703	0.717
25	360	0.701	0.703	0.717
26	375	0.701	0.703	0.717
27	390	0.701	0.703	0.717
28	405	0.701	0.703	0.717
29	420	0.701	0.704	0.717
30	435	0.701	0.704	0.717
31	450	0.701	0.704	0.717
32	465	0.702	0.704	0.717
33	480	0.702	0.704	0.717
34	495	0.702	0.704	0.718
35	510	0.703	0.704	0.718
36	525	0.703	0.704	0.718
37	540	0.703	0.704	0.718
38	555	0.703	0.705	0.719
39	570	0.703	0.705	0.719
40	585	0.702	0.704	0.718
41	600	0.702	0.704	0.719
42	615	0.702	0.705	0.719
43	630	0.703	0.705	0.719
44	645	0.703	0.705	0.719
45	660	0.703	0.705	0.719
46	675	0.702	0.706	0.719
47	690	0.703	0.705	0.719
48	705	0.702	0.705	0.719
49	720	0.702	0.705	0.719
50	735	0.703	0.705	0.719

VARIABLE TABLE SUMMARY (CONTINUED)

SAMPLE NUMBER	DELTA MINS	HUM 4 FRACTION	HUM 5 FRACTION	HUM 6 FRACTION
51	750	0.702	0.705	0.719
52	765	0.703	0.705	0.719
53	780	0.703	0.706	0.720
54	795	0.703	0.706	0.720
55	810	0.703	0.706	0.719
56	825	0.703	0.706	0.719
57	840	0.703	0.706	0.720
58	855	0.703	0.706	0.720
59	870	0.703	0.706	0.720
60	885	0.703	0.706	0.720
61	900	0.703	0.707	0.720
62	915	0.703	0.706	0.720
63	930	0.704	0.707	0.721
64	945	0.704	0.707	0.721
65	960	0.704	0.708	0.720
66	975	0.704	0.707	0.721
67	990	0.704	0.707	0.721
68	1005	0.704	0.706	0.720
69	1020	0.703	0.707	0.720
70	1035	0.703	0.707	0.720
71	1050	0.703	0.707	0.720
72	1065	0.704	0.707	0.720
73	1080	0.703	0.707	0.720
74	1095	0.704	0.707	0.720
75	1110	0.704	0.707	0.721
76	1125	0.704	0.707	0.720
77	1140	0.704	0.707	0.721
78	1155	0.704	0.708	0.721
79	1170	0.704	0.708	0.721
80	1185	0.704	0.708	0.721
81	1200	0.704	0.707	0.721
82	1215	0.704	0.708	0.721
83	1230	0.704	0.708	0.721
84	1245	0.704	0.708	0.721
85	1260	0.704	0.708	0.721
86	1275	0.705	0.708	0.721
87	1290	0.705	0.709	0.721
88	1305	0.705	0.709	0.721
89	1320	0.705	0.708	0.721
90	1335	0.705	0.708	0.722
91	1350	0.705	0.709	0.721
92	1365	0.705	0.709	0.722
93	1380	0.705	0.709	0.722
94	1395	0.705	0.709	0.722
95	1410	0.705	0.709	0.722
96	1425	0.705	0.709	0.722
97	1440	0.706	0.709	0.722

END OF TABLE
END OF COMPUTER REPORT ON CONTAINMENT LEAK RATE TEST TO NRC

2.
CONTROLLED LEAK RATE TEST
(CLRT)

LEAK RATE COMPUTED USING TOTAL TIME METHOD
AS RECOMMENDED BY APPENDIX J FOR 10 CFR 50
(REACTOR CONTAINMENT LEAKAGE TESTING FOR WATER COOLED POWER REACTORS)

TEST PERIOD STARTED AT 0915 HOURS ON DECEMBER 3, 1975

A LEAST SQUARES FIRST ORDER FIT OF LEAK RATE TO TIME
SHOULD YIELD A SLOPE OF ZERO AND AN INTERCEPT EQUAL
TO THE LEAK RATE AS COMPUTED AT THE INITIAL START TIME
THE EQUATION HAS THE FORM - L=ST + R WHERE

L - CORRELATED LEAK RATE

S - SLOPE OF CORRELATION

T - TIME IN HOURS

R - INTERCEPT LEAK RATE

LEAK RATE = 0.002 HOURS + 0.126 PER CENT

MEAN = 0.131 PER CENT

ERROR COEFFICIENT = 0.013

WHERE COEFFICIENT OF 1.0 MEANS A PERFECT FIT &
COEFFICIENT OF 0.0 MEANS NO CORRELATION.

INITIAL CONTAINMENT AIR WEIGHT = 318709.3 LBS.

FINAL CONTAINMENT AIR WEIGHT = 318624.2 LBS.

LEAK RATE FOR 4.50 HOUR PERIOD IS 0.027 PER CENT BY WEIGHT.

MAXIMUM NRC LEAK RATE OF 0.128 PER CENT PER DAY
GIVEN FOR LOW PRESSURE TEST AT 41.868 PSIA

MAXIMUM PROBABLE TEMPERATURE LOOP ERROR = 0.054 DEGREES F.

MAXIMUM PROBABLE PRESSURE LOOP ERROR = 0.002 PSIA.

MAXIMUM PROBABLE HUMIDITY LOOP ERROR = 0.296 PERCENT.

INSTRUMENT ERROR CONTRIBUTES 0.015 PERCENT PER DAY
TO ESTABLISH 99.87 PERCENT CONFIDENCE BOUND

CONTROLLED LEAK RATE TEST (CLRT)


SUPPLEMENTAL VERIFICATION FOR ILRT

LEAKAGE OF 0.123 PERCENT AT 39.695 PSIA IS EQUIVALENT TO 3.372 SCFM.

SUPPLEMENTAL TEST (CLRT) DATA AND

PREVIOUS ILRT RESULTS PLUS INJECTED LEAKAGE

MUST BE WITHIN 25 PERCENT (0.843 SCFM) FOR VERIFICATION.



*** NOTE FOR GRAPHS ***

BOTH SAMPLE NUMBERS AND TIME ARE SHOWN.

*** NOTE FOR TABULAR DATA ***


TABLE VALUES OF ZERO SIGNIFY EITHER


1. DATA IS NOT APPLICABLE TO THE CALCULATION OR
2. SENSOR HAS BEEN DELETED FROM MONITORING

*** DESCRIPTION OF VARIABLES ***


AVG TEM	VOLUMETRICALLY WEIGHTED TEMPERATURE
AVG PRE	AVERAGE PRESSURE
VAP PRE	VOLUMETRICALLY WEIGHTED VAPOR PRESSURE
LEA COM	FIRST ORDER COMPUTED LEAK RATE
LEA TRA	STATISTICAL TOTAL TIME LEAK RATE
LEA SIM	SIMPLE TOTAL TIME LEAK RATE
ERROR	STATISTICAL TOTAL TIME LEAK RATE ERROR


OBSERVATION NUMBER







OBSERVATION NUMBER






OBSERVATION NUMBER







OBSERVATION NUMBER

TEMPERATURE IN DEGREES FAHRENHEIT




OBSERVATION NUMBER





OBSERVATION NUMBER .



VARIABLE TABLE SUMMARY

SAMPLE NUMBER	DELTA MINS	AVG. TEM DEG. F	AVG. PRE PSIA	VAP. PRE PSIA	LEAK COM PER CENT	LEAK TRA PER CENT	ERROR(T) PER CENT
1	0	84.481	41.869	0.412	0.126	0.000	0.000
2	15	84.484	41.868	0.412	0.127	0.185	0.000
3	30	84.472	41.867	0.411	0.127	-10.782	0.127
4	45	84.470	41.867	0.412	0.128	-3.951	0.061
5	60	84.472	41.866	0.412	0.128	-1.543	0.026
6	75	84.483	41.866	0.412	0.129	0.065	0.000
7	90	84.486	41.865	0.412	0.130	0.646	0.007
8	105	84.476	41.865	0.412	0.130	0.344	0.002
9	120	84.483	41.865	0.412	0.131	0.313	0.002
10	135	84.476	41.864	0.412	0.131	0.127	0.000
11	150	84.481	41.864	0.412	0.132	0.133	0.000
12	165	84.490	41.864	0.413	0.132	0.159	0.000
13	180	84.496	41.864	0.413	0.133	0.183	0.001
14	195	84.487	41.863	0.413	0.133	0.140	0.000
15	210	84.493	41.863	0.413	0.134	0.145	0.000
16	225	84.500	41.862	0.413	0.134	0.163	0.000
17	240	84.500	41.862	0.413	0.135	0.159	0.000
18	255	84.506	41.862	0.413	0.136	0.166	0.001
19	270	84.514	41.862	0.413	0.136	0.179	0.002

END OF TABLE

VARIABLE TABLE SUMMARY

SAMPLE NUMBER	DELTA MINS	TEMP 1 DEG. F	TEMP 2 DEG. F	TEMP 3 DEG. F	TEMP 4 DEG. F	TEMP 5 DEG. F	TEMP 6 DEG. F
1	0	84.150	84.620	84.720	0.000	84.390	84.710
2	15	84.180	84.600	84.720	0.000	84.420	84.730
3	30	84.160	84.590	84.720	0.000	84.420	84.710
4	45	84.160	84.580	84.710	0.000	84.420	84.750
5	60	84.160	84.590	84.710	0.000	84.410	84.740
6	75	84.180	84.600	84.710	0.000	84.410	84.720
7	90	84.170	84.610	84.720	0.000	84.410	84.810
8	105	84.170	84.590	84.720	0.000	84.400	84.710
9	120	84.180	84.590	84.720	0.000	84.410	84.780
10	135	84.170	84.580	84.720	0.000	84.420	84.740
11	150	84.170	84.590	84.720	0.000	84.420	84.750
12	165	84.170	84.610	84.720	0.000	84.430	84.790
13	180	84.180	84.620	84.710	0.000	84.430	84.790
14	195	84.170	84.600	84.720	0.000	84.440	84.760
15	210	84.180	84.610	84.720	0.000	84.420	84.700
16	225	84.200	84.600	84.730	0.000	84.430	84.800
17	240	84.180	84.620	84.720	0.000	84.450	84.740
18	255	84.210	84.610	84.740	0.000	84.440	84.770
19	270	84.200	84.630	84.730	0.000	84.460	84.830

END OF TABLE

VARIABLE TABLE SUMMARY


SAMPLE NUMBER	DELTA MINS	TEMP 7 DEG. F	TEMP 8 DEG. F	TEMP 9 DEG. F	TEMP 10 DEG. F	TEMP 11 DEG. F	TEMP 12 DEG. F
1	0	84.800	84.710	85.270	85.030	84.750	84.340
2	15	84.810	84.700	85.270	85.030	84.750	84.320
3	30	84.790	84.710	85.260	85.020	84.760	84.300
4	45	84.790	84.720	85.250	85.020	84.770	84.320
5	60	84.820	84.710	85.260	85.020	84.750	84.320
6	75	84.790	84.690	85.280	85.010	84.760	84.330
7	90	84.800	84.690	85.260	85.010	84.780	84.340
8	105	84.800	84.700	85.280	85.030	84.770	84.340
9	120	84.820	84.700	85.280	85.020	84.770	84.340
10	135	84.780	84.690	85.280	85.030	84.780	84.340
11	150	84.800	84.710	85.260	85.040	84.780	84.350
12	165	84.800	84.690	85.260	85.060	84.770	84.360
13	180	84.800	84.720	85.270	85.050	84.760	84.340
14	195	84.800	84.710	85.290	85.040	84.780	84.330
15	210	84.820	84.720	85.250	85.040	84.780	84.330
16	225	84.810	84.710	85.290	85.050	84.780	84.360
17	240	84.830	84.720	85.290	85.050	84.790	84.360
18	255	84.800	84.720	85.270	85.060	84.800	84.350
19	270	84.810	84.720	85.290	85.050	84.790	84.360

END OF TABLE

VARIABLE TABLE SUMMARY

SAMPLE NUMBER	DELTA MINS	TEMP 13 DEG. F	TEMP 14 DEG. F	TEMP 15 DEG. F	TEMP 16 DEG. F	TEMP 17 DEG. F	TEMP 18 DEG. F
1	0	84.520	84.430	84.890	84.150	84.180	85.110
2	15	84.530	84.440	84.890	84.140	84.190	85.100
3	30	84.520	84.430	84.880	84.150	84.170	85.110
4	45	84.530	84.460	84.880	84.140	84.180	85.090
5	60	84.520	84.430	84.870	84.140	84.160	85.100
6	75	84.520	84.460	84.880	84.130	84.190	85.100
7	90	84.500	84.460	84.880	84.140	84.190	85.110
8	105	84.510	84.460	84.880	84.140	84.140	85.100
9	120	84.510	84.460	84.880	84.140	84.190	85.110
10	135	84.530	84.460	84.880	84.150	84.190	85.100
11	150	84.540	84.480	84.890	84.150	84.190	85.110
12	165	84.530	84.470	84.880	84.150	84.210	85.110
13	180	84.520	84.470	84.880	84.150	84.210	85.100
14	195	84.550	84.480	84.890	84.160	84.210	85.110
15	210	84.550	84.490	84.890	84.160	84.200	85.120
16	225	84.540	84.500	84.890	84.170	84.220	85.130
17	240	84.540	84.500	84.890	84.170	84.210	85.130
18	255	84.570	84.490	84.890	84.160	84.220	85.110
19	270	84.570	84.510	84.900	84.190	84.230	85.130

END OF TABLE



VARIABLE TABLE SUMMARY

SAMPLE NUMBER	DELTA MINS	TEMP 19 DEG. F	TEMP 20 DEG. F	PRES 1 PSIA	HUM 1 FRACTION	HUM 2 FRACTION	HUM 3 FRACTION
1	0	84.720	84.430	41.869	0.732	0.681	0.679
2	15	84.710	84.430	41.868	0.732	0.682	0.679
3	30	84.700	84.420	41.867	0.733	0.681	0.680
4	45	84.700	84.430	41.867	0.733	0.682	0.680
5	60	84.690	84.440	41.866	0.733	0.682	0.680
6	75	84.700	84.470	41.866	0.733	0.682	0.680
7	90	84.720	84.460	41.865	0.733	0.682	0.680
8	105	84.680	84.440	41.865	0.733	0.681	0.680
9	120	84.700	84.490	41.865	0.733	0.683	0.680
10	135	84.730	84.490	41.864	0.733	0.682	0.681
11	150	84.700	84.480	41.864	0.734	0.683	0.681
12	165	84.710	84.520	41.864	0.734	0.683	0.681
13	180	84.710	84.510	41.864	0.734	0.683	0.681
14	195	84.720	84.530	41.863	0.734	0.683	0.681
15	210	84.700	84.570	41.863	0.734	0.684	0.681
16	225	84.730	84.530	41.862	0.734	0.683	0.681
17	240	84.740	84.540	41.862	0.734	0.683	0.681
18	255	84.720	84.560	41.862	0.734	0.683	0.681
19	270	84.730	84.550	41.862	0.735	0.684	0.681

END OF TABLE

VARIABLE TABLE SUMMARY

SAMPLE NUMBER	DELTA MINS	HUM 4 FRACTION	HUM 5 FRACTION	HUM 6 FRACTION
1	0	0.706	0.710	0.722
2	15	0.706	0.709	0.722
3	30	0.706	0.710	0.723
4	45	0.706	0.710	0.722
5	60	0.706	0.710	0.723
6	75	0.706	0.710	0.723
7	90	0.706	0.710	0.723
8	105	0.707	0.710	0.723
9	120	0.706	0.711	0.723
10	135	0.707	0.710	0.723
11	150	0.707	0.711	0.723
12	165	0.707	0.711	0.723
13	180	0.707	0.711	0.723
14	195	0.707	0.711	0.723
15	210	0.707	0.711	0.723
16	225	0.707	0.711	0.724
17	240	0.707	0.711	0.723
18	255	0.707	0.711	0.724
19	270	0.707	0.712	0.724

END OF TABLE
END OF COMPUTER REPORT ON CONTAINMENT LEAK RATE TEST TO NRC

APPENDIX B

Operating Procedure No. 13100.1
Integrated Leak Rate Test

FLORIDA POWER & LIGHT COMPANY

TURKEY POINT NUCLEAR POWER STATION

UNIT NO. 3

OPERATING PROCEDURE NO. 13100.1

INTEGRATED LEAK RATE TEST

Prepared for:

FLORIDA POWER & LIGHT COMPANY

Prepared by:

William D. Roman
EBASCO SERVICES INCORPORATED
Plant Operations & Betterment Department

November 1, 1975

FLORIDA POWER & LIGHT COMPANY
TURKEY POINT UNIT NO. 3
OPERATING PROCEDURE 13100.1
NOVEMBER 1, 1975

1.0 Title:

INTEGRATED LEAK RATE TEST

2.0 Approval and List of Effective Pages:

2.1 Approval:

Reviewed by Plant Nuclear Safety Committee November 19, 1975
Approved by J.K. Hayes Plant Supt., November 20, 1975
Change Dated Reviewed by PNSC 19
Approved by Plant Supt., 19

2.2 List of Effective Pages:

Page	Date/Rev.	Page	Date/Rev.	Page	Date/Rev.
1	11/1/75	8	11/1/75	App. C	11/1/75
2	11/1/75	9	11/1/75	App. D	11/1/75
3	11/1/75	10	11/1/75	App. E	11/1/75
4	11/1/75	11	11/1/75	App. F	11/1/75
5	11/1/75			App. G	11/1/75
6	11/1/75	App. A	11/1/75		
7	11/1/75	App. B	11/1/75		

3.0 Purpose:

The purpose of this test is to assure that leakage through the primary reactor containment, and systems and components penetrating the primary containment does not exceed the allowable leakage rate values as specified in Technical Specification, section 4.4.1 and 10CFR50, Appendix J.

3.1 Method and Discussion of Test Techniques

The Integrated Leak Rate Test shall be performed by the absolute method by which the actual mass of contained air is calculated as a function of time.

3.1.1 Corroboration of Measurement

Provisions shall be made within this test whereby the leak rate measurements shall be validated independently by the use of a Controlled Leakage Rate Test (CLRT). This validation shall be performed for a sufficient duration to accurately establish validation following the measurements at P_f . At the end of the overall test, a statistical analysis of the total-time leak rate shall be performed.

11-1-75

OPERATING PROCEDURE 13100.1, PAGE 2
INTEGRATED LEAK RATE TEST

3.1.2 Test Computations

The equations used in this test procedure may be found in ORNL - NSIC - 28, "Testing of Containment Systems used with Light-Water-Cooled Power Reactors" (Frank C. Zapp) as well as in the "Proposed Standard for Leakage Rate Testing of Containment Structures," ANS Standards Committee, October 1970. Basically the leak rate of a volume may be computed by watching the test pressure decay, while at the same time, compensating for any changes in temperature and humidity. Thus the leak-rate (L) becomes:

$$L\% = \frac{24}{\Delta t} \left(1 - \frac{T_1 (P_2 - W_2)}{T_2 (P_1 - W_1)} \right) (100). \text{ where}$$

T_1 = Temperature (Rankine) at t_0 , weighted average,

T_2 = Temperature (Rankine) at t , weighted average,

P_1 = Pressure, psia, at t_0 ,

P_2 = Pressure, psia, at t_1 ,

W_1 = Water vapor partial pressure at t_0 , psia

W_2 = Water vapor partial pressure at t_1 , psia and

$\Delta t = (t_1 - t_0)$ hours of test duration

$L(\%)$ = Percent mass leak rate computed over the duration of the test

A sample sheet marked FOR INFORMATION ONLY may be used for manual calculations and is attached to this procedure. Refer to Appendix E.

Discrete temperature and humidity elements shall be placed throughout the containment, each placed spatially within a calculated fractional volume. The temperature, T_i , therefore, will be the weighted average:

$$T_i = \frac{\sum_{i=1}^n V_i T_i}{V_{\text{total}}}, \text{ where}$$

V_i = Incremental volume at T_i , and

V_{tot} = Total containment volume

OPERATING PROCEDURE 13100.1, PAGE 3
INTEGRATED LEAK RATE TEST

In practice it is usual to represent V_i as a fraction, so that $\sum V_i = 1.000$, though V_{tot} in net cubic feet = 1,550,000. Water vapor pressures shall be handled similarly.

The tabulated volume fractions for these sensors shall be as follows:

$$T_1 = 0.3200 \text{ where, } \frac{VT_1}{VT} = \frac{495,800}{1,550,000} = 0.320$$

$$T_2 = 0.3620 \text{ where, } \frac{VT_2}{VT} = \frac{559,786}{1,550,000} = 0.362$$

$$T_3 \text{ thru } T_8 = 0.0200 \text{ where, } \frac{VT_3-T_8}{VT} = \frac{187,553}{1,550,000} = 0.120$$

$$T_9 \text{ thru } T_{20} = 0.0165 \text{ where, } \frac{VT_9-T_{20}}{VT} = \frac{306,861}{1,550,000} = 0.198$$

$$V_{total} = 1.0000$$

$$VP_1 = 0.3200 \text{ where, } \frac{V_{VP1}}{VT} = \frac{495,800}{1,550,000} = 0.3200$$

$$VP_2 = 0.4820 \text{ where, } \frac{V_{VP2}}{VT} = \frac{747,339}{1,550,000} = 0.4820$$

$$VP_3 \text{ thru } VP_6 = 0.0495 \text{ where, } \frac{V_{VP2}-V_{VP6}}{VT} = \frac{306,861}{1,550,000} = 0.1980$$

3.1.3 Statistical Handling of Test Data

$$V_{total} = 1.0000$$

Least squares analysis of the leak rate calculations will provide the best linear regression fit to the data for the duration of the test period. The effect of instrument error on total-time leak rate and statistical leak rate shall be computed such that the resultant leak rate including this possible error shall have a confidence level of 95%.

4.0 Precautions and Limits:

4.1 The primary containment must be pressurized with air of such quality (oil and humidity) that it can be done safely with the least negative influence on the progress of the test. The air should be oil-free and should be cooled with an aftercooler to approximately 80F to 85F.

4.2 The air in the containment should be circulated such that the presence of absolutely stagnant air can be prevented. Here it is important that the energy given to the circulating air is minimal. A few horsepower are all that are required, no more than three horsepower shall suffice. The reason for this is to maintain a nearly adiabatic condition of the containment environment once the test is started. The less energy introduced, therefore, the smaller the uncertainty in the resulting measurements. An uncontrolled increase in temperature (such as could be produced by large fans) masks the leak rate.

11-1-75

OPERATING PROCEDURE 13100.1, PAGE 4
INTEGRATED LEAK RATE TEST

NOTE: Any fan placed in the containment must pump air of density up to approximately three times greater than standard conditions; modifications, either in supply voltage or blade size/pitch may be required.

- 4.3 Once 25 psig (P_L) is achieved, approximately four (4) hours should be allotted for stabilization of temperature. Conditions would normally be considered stable when the average temperature does not vary by more than 1.0F per hour for the last two (2) hours.
- 4.4 Access around the periphery of the containment should be limited to approximately 100 feet during periods of pressurization. These areas should be posted during these periods and limited to authorized personnel only as determined by the Lead Test Engineer. These areas do not include the Fuel Handling Building, Reactor Auxiliary Building (except electrical and mechanical penetration rooms), and any elevation above ground level.
- 4.5 If a containment entry is required prior to 14.3 psig, competent medical personnel shall be available. No personnel shall be allowed to enter the containment above 14.3 psig without conforming to U.S. Navy Diving Manual, NAVSHIPS 250-538, January 1959, stipulations.
- 4.6 All systems associated with the containment must be aligned as required by the Containment Isolation Signal (CIS). All boundary valves shall be closed. Any block valve which could prevent a containment isolation valve from being subjected to containment air pressure shall be left open. The position of the valves shall be per Appendix A. Closure of containment isolation valves shall be accomplished by normal operation and without any preliminary exercising or adjustments (e.g., no tightening of valves after closure by valve motor).
- 4.7 All pressure-damageable equipment should be removed from the containment or vented. NOT included is any instrumentation associated with containment isolation or monitoring of accident conditions. Removed equipment shall be properly stored. Included would be the following:

<u>Equipment</u>	<u>Protection</u>
Reactor	Vent to Containment
Pressurizer	Vent to Containment
Pressurizer Relief Tank	Vent to Containment
Reactor Coolant Drain Tank	Vent to Containment
Steam Generator Snubber	Vent to Containment
Oil Reservoir	(if required)
Polar Crane Hydraulic Reservoir and Gear Boxes	Vent to Containment (if required)

<u>Equipment</u>	<u>Protection</u>
Manipulator Crane Gear Boxes	Vent to Containment (if required)
Nitrogen, Argon, Oxygen/ Acetylene, (etc.) Bottles	Remove from Containment
Fire Extinguishers	Remove from Containment
Wooden Scaffolding	Remove from Containment
<u>Refueling Machine Equipment</u>	
TV Monitor	Remove from Containment (if required)
Position Readout Units	Remove from Containment (if required)
Dillon Load Meters and Power Supply	Remove from Containment (if required)

- 4.7.1 All instruments located inside the containment should be checked and properly vented, if necessary, in order to prevent damage. Refer to Appendix F.
- 4.8 All wood platforms and wood scaffolding should be removed. The porous nature of wood will complicate the test and may abort it.
- 4.9 Any water standing on floors, in low spots, in open piping and in tankage should be removed as required and the areas left dry. The success of the test depends also on the changes in humidity during the test. These efforts will tend to stabilize the relative humidity.
- 4.10 Open vents or drains as shown in Appendix B to simulate those conditions that would be expected during a LOCA. All vented systems shall be drained of water to assure exposure of the containment isolation valves to containment air pressure.
- 4.11 Check proper installation of pressurizing system and blowdown piping without opening inlet valve at penetration.

11-1-75

OPERATING PROCEDURE 13100.1, PAGE 6
INTEGRATED LEAK RATE TEST

- 4.12 Check that the oil and moisture content of the air downstream of the filters and temperature are satisfactory. Air quality may be checked by discharging a quantity of air on a piece of white cloth or paper at a convenient vent or drain connection.
- 4.13 Check that installation and calibration of instrumentation for the ILRT is completed and properly documented.
- 4.14 Inspect, close, and seal personnel and emergency air lock inner and outer doors.
- 4.15 All electrical equipment should be de-energized within the containment except for those services required and power requirements for circulating fans. Refer to Appendix G.
- 4.16 A general inspection of the accessible interior and exterior surfaces of the containment structures and components has been satisfactorily performed with no evidence of structural deterioration that may affect containment structural integrity or leak-tightness.
- 4.17 A desk calculator or equivalent instrument shall be available in the unlikely event that the computers, phone connections or terminals are inoperable. Use the data sheet in Appendix E.
- 4.18 The Local Leak Rate Tests should be completed.

5.0 Related System Status:

- 5.1 The following instrumentation or equivalent are required for the Integrated Leak Rate Test and are recently calibrated and properly documented:

<u>ITEM</u>	<u>NUMBER</u>	<u>DESCRIPTION</u>
TI-1	1	Temperature Monitoring & Indicating System consisting of 20 (3 spares) sensors, selector switches, constant current supply and digital indicator system accuracy of 0.2°F. Leeds & Northrup instrumentation utilizing 100 ohm copper thermometers, Catalog 8197-10-S. Catalog No. 900-9999-9999-1-S numatron numeric display.
FI-1A	1	Flow Meter - Brooks Hi-accuracy full view rotometer, Model 1110 Range 0-10 scfm @ 25 psig, 70°F.

OPERATING PROCEDURE 13100.1, PAGE 7
INTEGRATED LEAK RATE TEST

<u>ITEM</u>	<u>NUMBER</u>	<u>DESCRIPTION</u>
TI-2	1	Dewpoint Temperature Indicator - 6 (2 spares) dewpoint reading, Range -100°C to +40°C, accuracy of $\pm 1\%$ full scale, sensitivity of 0.1%. Panametrics Model 1101
PI-1	2	<u>Precision Pressure Gauge</u> - (1) Readout unit, calibration accuracy of 0.015% of reading, resolution 0.001% full scale, readout 100,000 counts=full scale. (2) Absolute pressure capsule- a) Range 0-49 psi b) Range 0-100 psi Texas Instrument Model 145
PI-2	2	<u>Pressure Gauge</u> - Range 0-100 psia, graduation -0.1 psia, accuracy 0.1% full scale, sensitivity 0.01% full scale. Wallace & Tiernan Model #61A-1A-0100.

- 5.2 The data for this test shall be manually acquired from the ILRT cabinet containing the instrumentation listed above. These data shall be entered into the ILRT computer program utilizing a Texas Instrument 700 terminal or equivalent. The computer generated report and associated data shall be appended to and form a part of this procedure.
- 5.3 Throughout the test, temperatures, pressure and vapor pressure are monitored. These data are used to compute the leak rate from the perfect gas law, $PV=nRT$, using either the point-to-point method or the total-time method. Leak rate predictions and estimates of error are provided by first order linear regression over the test duration nominally of 24 hours. Further, the sensitivity to sensor inaccuracy is computed and the final NRC report should demonstrate that the test has met the minimum allowable NRC leakage rates within statistical error bounds.
- 5.4 Containment HVAC system should be available to maintain a temperature of not higher than 90°F or lower than 80°F within the containment. This temperature range should be maintained, if possible, for a matter of days before the beginning of the ILRT. A purge period may be performed whereby the initial volume of "moist" containment air is replaced with "drier" air prior to actual ILRT pressurization.

OPERATING PROCEDURE 13100.1, PAGE 8
INTEGRATED LEAK RATE TEST

- 5.5 Shortly before the ILRT, the Containment HVAC system is to be shutdown and isolated from its electrical and cooling water supply.
- 5.6 The reactor shall be in a cold shut-down condition.
- 5.7 The following pressurization and support equipment or equivalent are required for the Integrated Leak Rate Test:

<u>Equipment</u>	<u>Quantity</u>	<u>Capacity</u>	<u>Model No.</u>
Aftercooler (American Std.)	2	5000 SCFM/ea.	GT-A200
Centrifugal Moisture Separator (American Std.)	2	5000 SCFM/ea.	GT
Mechanical Separator (Coalescent Oil Separator, for oil type compressors only)	2	6500 SCFM/ea.	S10 A30
Air Drier - Chiller (Application Engr.)	1	3800 SCFM	WC-3800
	1	4800 SCFM	
Air Compressors (Atlas-Copco)	7	900 SCFM/ea.	PT-900
Blowers (Coppus)	6	1500 SCFM/ea.	BIT-3050-18

- 5.8 Valve line-up, as delineated in Appendix A, shall be completed.

6.0 References:

The principal guides for the preparation of this test procedure were the 10 CFR part 50 and the American National Standard document outlining the methods for leak-rate testing. Others were consulted, in addition:

- 6.1 "Leakage Rate Testing of Containment Structures for Nuclear Reactors" American National Standard ANSI N45.4 - 1972.
- 6.2 "Primary Reactor Containment Leakage Testing for Water-Cooled Power Reactors" Appendix J. Title 10, CFR Part 50.
- 6.3 "Testing Containment Systems used with Light-Water-Cooled Power Reactors" Frank Zapp, et al, ORNL - NSIC - 26 UC - 80 Reactor Technology.
- 6.4 Turkey Point Plant Unit No. 3 Technical Specifications.

11-1-75

OPERATING PROCEDURE 13100.1, PAGE 9
INTEGRATED LEAK RATE TEST

- 6.5 Bechtel Corporation preoperational test procedure and final report for Initial Integrated Leak Rate Test of the Reactor Containment Building.
- 7.0 Records Required:
- 7.1 Current I & C calibration sheets for all instrumentation listed in section 5.1.
- 7.2 A dated log of events and pertinent observations shall be maintained during the test.
- 7.3 Completed ILRT procedure, test log and data sheets constitute quality assurance records and, therefore, shall be routed to the Technical Supervisor for review and routing to the Quality Control Surveillance Technician in accordance with Administrative Procedure 0190.16, Scheduling and Surveillance of Periodic Tests and Checks Required by Technical Specifications, and shall be retained in accordance with Administrative Procedure 0190.14, Document Control and Quality Assurance Records.
- 8.0 Instructions:
- 8.1 Precautions and Limits and Related System Status (sections 4.0 and 5.0, respectively) have been satisfactorily completed.
- Verified by George Rappaport Date 11-28-75
- 8.2 Start pressurization and continue to pressurize until containment air pressure reaches 25.0 psig + 3 psig, -0 psig. Monitor every half hour physical parameters as outlined in "ILRT Data Sheet". Maximum pressurization rate should be 4 to 6 psi/hr. During pressurization:
- 8.2.1 Maintain moisture and oil content as low as possible.
- 8.2.2 Maintain containment temperature above 60F and below 120F.
- 8.2.3 Check for leaks.

In any case, the pressure should not fall below 25.0 psig for the duration of this test.

Verified by George Rappaport Date 11-29-75

TEST # 1

11-1-75

OPERATING PROCEDURE 13100.1, PAGE 10
INTEGRATED LEAK RATE TEST

- 8.3 The following shall be monitored during the pressurization phase of the test.

- 8.3.1 Containment inlet air temperature.

Verified by George Zogoudy Date 11-28-75

- 8.4 When desired pressure is achieved, isolate containment pressurizing system and leak check the pressurizing system valves.

Verified by George Zogoudy Date 11-28-75

- 8.5 Using ultrasonic leak detectors and/or soap solution, check the condition of each suspect local exterior leak area. Perform local leak test measurement for suspect leaks if required and record.

Verified by George Zogoudy Date 11-28-75

- 8.6 Record data as outlined below in Appendix D a minimum of once every one (1) hour. No repairs are allowed once the ILRT commences without returning to this point.

8.6.1 Sample number

Note: The test was aborted at this point. Refer to Page 9, Test #2.

8.6.2 Date and time

8PZ
11-28-75

8.6.3 Data Logger's name

8.6.4 Containment temperature - 20

8.6.5 Containment vapor pressure - 6

8.6.6 Containment pressure - 1

8.6.7 Outside atmospheric temperature - 1

8.6.8 Outside atmospheric pressure and/or relative humidity- 1

- 8.7 From the data gathered on an hourly basis, determine that:

- 8.7.1 The containment conditions are stabilized and trends are predictable.

Verified by NA Date NA

- 8.7.2 Forecasted leak rate is significantly better than allowable limits. Perform local leak survey. Stabilization should take approximately four (4) hours.

Verified by NA Date NA

11-1-75

OPERATING PROCEDURE 13100.1, PAGE 9
INTEGRATED LEAK RATE TEST

- 6.5 Bechtel Corporation preoperational test procedure and final report for Initial Integrated Leak Rate Test of the Reactor Containment Building.

7.0 Records Required:

- 7.1 Current I & C calibration sheets for all instrumentation listed in section 5.1.
- 7.2 A dated log of events and pertinent observations shall be maintained during the test.
- 7.3 Completed ILRT procedure, test log and data sheets constitute quality assurance records and, therefore, shall be routed to the Technical Supervisor for review and routing to the Quality Control Surveillance Technician in accordance with Administrative Procedure 0190.16, Scheduling and Surveillance of Periodic Tests and Checks Required by Technical Specifications, and shall be retained in accordance with Administrative Procedure 0190.14, Document Control and Quality Assurance Records.

8.0 Instructions:

- 8.1 Precautions and Limits and Related System Status (sections 4.0 and 5.0, respectively) have been satisfactorily completed.

Verified by George J. Murphy Date Dec 1, 1975

- 8.2 Start pressurization and continue to pressurize until containment air pressure reaches 25.0 psig + 3 psig, -0 psig. Monitor every half hour physical parameters as outlined in "ILRT Data Sheet". Maximum pressurization rate should be 4 to 6 psi/hr. During pressurization:

- 8.2.1 Maintain moisture and oil content as low as possible.
- 8.2.2 Maintain containment temperature above 60F and below 120F.
- 8.2.3 Check for leaks.

In any case, the pressure should not fall below 25.0 psig for the duration of this test.

Verified by George J. Murphy Date Dec 1, 1975

11-1-75

OPERATING PROCEDURE 13100.1, PAGE 10
INTEGRATED LEAK RATE TEST

- 8.3 The following shall be monitored during the pressurization phase of the test.

8.3.1 Containment inlet air temperature.

Verified by George Rappel Date Dec. 1, 1975

- 8.4 When desired pressure is achieved, isolate containment pressurizing system and leak check the pressurizing system valves.

Verified by George Rappel Date Dec. 1, 1975

- 8.5 Using ultrasonic leak detectors and/or soap solution, check the condition of each suspect local exterior leak area. Perform local leak test measurement for suspect leaks if required and record.

Verified by George Rappel Date Dec. 1, 1975

- 8.6 Record data as outlined below in Appendix D a minimum of once every one (1) hour. No repairs are allowed once the ILRT commences without returning to this point.

8.6.1 Sample number

8.6.2 Date and time

8.6.3 Data Logger's name

8.6.4 Containment temperature - 20

8.6.5 Containment vapor pressure - 6

8.6.6 Containment pressure - 1

8.6.7 Outside atmospheric temperature - 1

8.6.8 Outside atmospheric pressure and/or relative humidity - 1


- 8.7 From the data gathered on an hourly basis, determine that:

8.7.1 The containment conditions are stabilized and trends are predictable.

Verified by George Rappel Date Dec. 1, 1975

8.7.2 Forecasted leak rate is significantly better than allowable limits. Perform local leak survey. Stabilization should take approximately four (4) hours.

Verified by George Rappel Date Dec. 1, 1975



OPERATING PROCEDURE 13100.1, PAGE 11
INTEGRATED LEAK RATE TEST

- 8.8 Continue ILRT measurements until interpreted data indicates that the ILRT criterion is met for a minimum period of twenty-four (24) hours in accordance with Appendix C.

Verified by George Zg猿y Date Dec. 3, 1975

- 8.9 Once predictable and allowable trends have been established, verify the test results by superimposing a leakage approximately equivalent to L_t . Test duration shall be approximately four (4) hours in length to verify the ability to measure the leak.

Verified by George Zg猿y Date Dec. 3, 1975

The following shall be recorded during this phase of the test:

- 8.9.1 Containment air flow (rotameter).

- 8.10 Compare the ILRT leak rate and verification leak rates. If the comparison above indicated that the ILRT leak rate is not substantiated by the verification test (difference within 0.25 L_t), continue the ILRT leak rate and recheck. At the end of the extended test period, repeat the verification test, if required.

Verified by George Zg猿y Date Dec. 3, 1975

- 8.11 Sample containment atmosphere prior to blowdown. Upon permission from Lead Test Engineer, open blowdown valve and release air from containment utilizing a maximum depressurization rate of approximately 4 to 6 psi/hr..

Verified by George Zg猿y Date Dec. 3, 1975

- 8.12 When atmospheric pressure is achieved, containment atmosphere shall be sampled followed by containment entry and inspection.

Verified by George Zg猿y Date Dec. 4, 1975

- 8.13 Inform Nuclear Plant Supervisor that ILRT is complete and affected systems and equipment are turned-over to Operations Department.

Verified by George Zg猿y Date Dec. 4, 1975

- 8.14 The completed copy of this procedure with the data sheet(s) should be forwarded to the Technical Department for review and handling. Following review by the Technical Department, the data sheets shall be sent to the Quality Control Department.

Verified by George Zg猿y Date Dec. 4, 1975

APPENDIX A

Valve Line-up

11-1-75

PAGE 1

OPERATING PROCEDURE 13100.1INTEGRATED LEAK RATE TESTAPPENDIX A


PEN. #	FUNCTION	VALVE #	POSITION	REMARKS	VERIFIED BY/DATE
1	To RHR	MOV-750 MOV-751 TC-1 TC-100	Open Open Closed Closed	System in service during ILRT	GB 11-27-75 GB 11-27-75 GB 11-27-75 GB 11-27-75
2	From RHR	MOV-744A MOV-744B FCV-605 HVC-758 761F	Open Open Open/Closed Open Closed	System in service during ILRT as needed 8fj OTSC #60	GB 11-27-75 GB 11-27-75 GB 11-27-75 GB 11-27-75 GB 11-27-75
3	CCW to RCP's	717 716E MOV-716A MOV-716B 716D 716C	NA Open Closed Closed Closed Open	Check Valve	GP 11-28-75 GP 11-27-75 GP 11-27-75 GP 11-27-75 GP 11-27-75 GP 11-27-75
4	CCW from RCP's	MOV-730 732 TC-65 730B 730C 730E	Closed Closed Open Closed Closed Open		GP 11-27-75 GP 11-27-75 GP 11-27-75 GP 11-27-75 GP 11-27-75 GP 11-27-75
5	PRT to GA	CV-516 552 517B TC-2 TC-80	Closed Closed Open Closed Open		GP 11-27-75 GP 11-27-75 GP 11-27-75 GP 11-27-75 GP 11-27-75
6	N ₂ to PRT	518 TC-3 TC-81	NA Open Open	Check Valve	GP 11-27-75 GP 11-27-75

OPERATING PROCEDURE 13100.1INTEGRATED LEAK RATE TESTAPPENDIX A

PEN. #	FUNCTION	VALVE #	POSITION	REMARKS	VERIFIED BY/DATE
7	PW to Stand-pipes	CV-519A CV-519B CV-522A CV-522B CV-522C TC-4 TC-82	Closed Closed Closed Closed Closed Closed Open		Q6 11-27 Q6 11-27 Q6 11-27 Q6 11-27 Q6 11-27 Q6 11-27 Q6 11-27 TC 11-27
8	Prz. Stm. Sample	CV-951 CV-956A 989A 950 TC-5 TC-83 TC-85	Closed Closed Closed Open Closed Closed Open		Q6 11-27 Q6 11-27 Q6 11-27 Q6 11-27 TC 11-27 ERK 11-27 TC 11-27
9	Prz. Liquid Sample	CV-953 CV-956B 989B 952 TC-6 TC-86 TC-84	Closed Closed Closed Open Closed Closed Open		Q6 11-27 Q6 11-27 Q6 11-27 Q6 11-27 Q6 11-27 ERK 11-27 TC 11-27
10	RCDT & PRT Vent; N ₂ to RCDT	CV-4658A CV-4658B TC-7 TC-8 4653 CV-549 4656 TC-87	Closed Closed Closed Open Open Closed Open CLOSED	CV-549 failed closed. Same reading with 9653 cannot open, will depressurize V11. DID 01SC 60	Q6 11-27 Q6 11-27 TC 11-27 TC 11-27 DID 11-27 DID 11-27 DID 11-27
11	ALT. Lohead SIS	MOV-872 TC-64 TC-9	Closed Closed Open-CLOSED	857 leaky Difg. OTSC #60	Q6 11-27 Q6 11-27 Q6 11-27
	CCW to Excess LTDN. IN.	738 737A TC-10 TC-66 TC-88	NA Closed Closed Open Open	Check Valve	Q6 11-27 Q6 11-27 DID 11-27 Q6 11-27

INTEGRATED LEAK RATE TESTAPPENDIX A

PEN. #	FUNCTION	VALVE #	POSITION	REMARKS	VERIFIED BY/DATE
13	CCW from Excess LTDN. HX.	CV-739 737B TC-11 TC-89	Closed Closed Closed Open		<u>Sp</u> 11-27 <u>Sp</u> 11-27 <u>Sp</u> 11-27 <u>Sp</u> 11-27
14	Letdown to Regen HX	CV-200A CV-200B CV-200C CV-204 TC-12 TC-67 TC-13 TC-90	Closed Closed Closed Closed Open Closed Closed Open		<u>Sp</u> 11-27 <u>Sp</u> 11-27 <u>Sp</u> 11-27 <u>Sp</u> 11-27 <u>Sp</u> 11-27 <u>Sp</u> 11-27 <u>Sp</u> 11-27 <u>Sp</u> 11-27
15	CVCS to Regen. HX	312C HCV-121 333 TC-14 202A TC-91	NA Closed Closed Open closed Open Open	Check Valve CV-310A fails open 312C will vent if pressure drops plus this allows bottom paths to circ	<u>Sp</u> 11-27 <u>Sp</u> 11-27 <u>Sp</u> 11-27 <u>Sp</u> 11-27 <u>Sp</u> 11-27 <u>Sp</u> 11-27
16	PACVS	HV-3-1 HV-3-2 HV-3-6 HV-1 HV-2 HV-7 HV-9	Closed Closed Closed Open Open Open Open	unit 14 only.	<u>Sp</u> 11-27 <u>Sp</u> 11-27 <u>Sp</u> 11-27 <u>Sp</u> 11-27-75 <u>Sp</u> 11-27 <u>Sp</u> 11-27 <u>Sp</u> 11-27
17	SIS Test Line	895V TC-68 TC-16 TC-92	Closed Open Closed Open		<u>Sp</u> 11-27 <u>Sp</u> 11-27 <u>Sp</u> 11-27 <u>Sp</u> 11-27
18	SIS	MOV-866A MOV-866B CV-869 TC-17 TC-93	Closed Closed Closed Closed Open closed	con not neg out SIS pump	<u>Sp</u> 11-27 <u>Sp</u> 11-27 <u>Sp</u> 11-27 <u>Sp</u> 11-27 <u>Sp</u> 11-27-75



INTEGRATED LEAK RATE TESTAPPENDIX A


PEN. #	FUNCTION	VALVE #	POSITION	REMARKS	VERIFIED BY/DATE
19A	Cont'd. Spray A	890A MOV-880A TC-18 896C 891A TC-94	NA Closed Closed Closed Open CLOSED Open	Check Valve	<u>JG</u> 11-27 <u>JG</u> 11-27 <u>JG</u> 11-27 <u>JG</u> 11-27 <u>BPJ</u> 11-27 <u>JG</u> 11-27
19B	Cont'd. Spray B	890B MOV-880B TC-19 896D 891B TC-95	NA Closed Closed Closed Open CLOSED Open	Check Valve	<u>JG</u> 11-27 <u>JG</u> 11-27 <u>JG</u> 11-27 <u>JG</u> 11-27 <u>BPJ</u> 11-27 <u>JG</u> 11-27
	A&B Hot Leg Sample	CV-955A CV-955B CV-956C 989C 954A 954B TC-20 TC-96 TC-97	Closed Closed Closed Closed Open Open Closed Closed Open		<u>ERL</u> 11-27 <u>ERL</u> 11-27 <u>ERL</u> 11-27 <u>ERL</u> 11-27 <u>ERL</u> 11-27 <u>ERL</u> 11-27 <u>ERL</u> 11-27 <u>ERL</u> 11-27 <u>ERL</u> 11-27
21	CCW to Coolers	MOV-1417 TC-21 TC-98	Closed Closed Open		<u>JG</u> 11-27 <u>JG</u> 11-27 <u>JG</u> 11-27
22	CCW from Coolers	MOV-1418 TC-99 TC-101	Closed Closed Open		<u>JG</u> 11-27 <u>JG</u> 11-27 <u>JG</u> 11-27
23	Cont'd. Sump	CV-2821 CV-2822 TC-22 TC-102 Valve M Valve N	Closed Closed Closed Open Open Open		<u>JG</u> 11-27/75 <u>JG</u> 11-27/75 <u>JG</u> 11-27 <u>JG</u> 11-27 <u>JG</u> 11-27 <u>JG</u> 11-27

11-1-75

PAGE 5

OPERATING PROCEDURE 13100.1INTEGRATED LEAK RATE TESTAPPENDIX A

PEN. #	FUNCTION	VALVE #	POSITION	REMARKS	VERIFIED BY/DATE
24A	Seal Water to RCP-A	298A TC-23 TC-103	NA Open Open	Check Valve	<u>JG</u> 11-27 <u>JG</u> 11-27
24B	Seal Water to RCP-B	298B TC-24 TC-104	NA Open Open	Check Valve	<u>JG</u> 11-28 <u>JG</u> 11-27
24C	Seal Water to RCP-C	298C TC-25 TC-105	NA Open Open	Check Valve	<u>JG</u> 11-28 <u>JG</u> 11-27
25	RCP S.W. Return	MOV-381 TC-26 TC-106 306C	Closed Closed Open Open		<u>JG</u> 11-27 <u>JG</u> 11-27 <u>JG</u> 11-27 <u>JG</u> 11-27
28A	Steam Generator Blowdown	MOV-1410 127 Valve A MOV-1411 227 Valve B MOV-1412 327 Valve C TC-27 TC-28 TC-29	Closed Closed Open Closed Closed Open Closed Closed Open Open Open		<u>JG</u> 11-27 <u>JG</u> 11-27
28B					
28C					
29	Inst. Air Supply	336 CV-2803 TC-58 TC-59 TC-107 337A	NA Closed Open Closed Open Closed	Check Valve	<u>JG</u> 11-27-75 <u>JG</u> 11-27 <u>JG</u> 11-27-75 <u>JG</u> 11-27-75 <u>JG</u> 11-27-75 <u>JG</u> 11-27-75
	RCDT to GA	CV-4659A CV-4659B 4654 TC-60 TC-108	Closed Closed Open Closed Open		<u>JG</u> 11-27 <u>JG</u> 11-27 <u>JG</u> 11-27 <u>JG</u> 11-27 <u>JG</u> 11-27




INTEGRATED LEAK RATE TEST

APPENDIX A

PEN. #	FUNCTION	VALVE #	POSITION	REMARKS	VERIFIED BY/DATE
32	Cont't. Air Sample Return	TC-30 Check Valve B Valve J TC-31 SV-2912 TC-109	Open NA Open Closed Closed Open	Check valve	JCL 11-27 JC - 11-27 JC - 11-27 JC - 11-27 JC - 11-27 JC - 11-27
33	Cont't. Air Sample	Valve K SV-2913 SV-2911 TC-32 TC-33 TC-110	Open Closed Closed Closed Closed Open		JC 11-27 JC 11-27 JC 11-27 JC - 11-27 JC - 11-27 JC - 11-27
44	Service Air	205 203 TC-69 TC-34 TC-111	Closed Closed Closed Closed Open		JC - 11-27 JC - 11-27 JC - 11-27 JC - 11-27 JC - 11-27
35	Cont't. Purge Inlet	PV-2601 PV-2600 TC-35	Closed Closed Closed		JCL 11-28 JC 11-28 JC 11-28
36	Cont't. Purge Outlet	PV-2603 PV-2602 TC-36	Closed Closed Closed-open	Bypassed PV-2603, using PV-2602 on luminary by OTSC "60	JCL 11-28 JC 11-28 JCL 11-28
42	N ₂ to Accum.	MCV-936 CV-853A CV-853B CV-853C CV-855 TC-38 TC-50	Closed Closed Closed Closed Closed Closed Open		JCL 11-27 JC 11-27 JC 11-27 JC 11-27 JC 11-27 JC 11-27 JC 11-27
3	CCW from RCP Thermal Barriers	MCV-626 736 TC-70 TC-39 TC-112	Closed Closed Closed Closed Open		JCL 11-27 JC 11-27 JC 11-27 JC 11-27 JC 11-27

INTEGRATED LEAK RATE TEST

APPENDIX A



OPERATING PROCEDURE 13100.1INTEGRATED LEAK RATE TESTAPPENDIX A

PEN. #	FUNCTION	VALVE #	POSITION	REMARKS	VERIFIED BY/DATE
58	Hi Head SIS	873A TC-45	NA Open	Check Valve	<i>JBF 11-27</i>
59	Hi Head SIS	873B TC-46	NA Open	Check Valve	<i>JBF 11-27</i>
60	Hi Head SIS	873C TC-47	NA Open	Check Valve	<i>JBF 11-27</i>
58/59/60	SIS	MOV-843A MOV-843B TC-48 TC-49 TC-118 TC-119	Closed Closed Closed Closed Open closed Closed	control open, constantly wire 817. 818 DISC "60"	<i>SG 11-27</i> <i>SG 11-27</i> <i>JC - 11-27</i> <i>SG 11-27</i> <i>DPJ 11-27</i> <i>SG 11-27</i>
61B	Deadweight Tester	Valve C Valve P TC-51 TC-120	Closed Open Closed Open		<i>JC - 11-27</i> <i>JCBT 11-27</i> <i>JC 11-27</i> <i>JC 11-27</i>
64A	Steam Generator Sample C	20-307 TC-52 MOV-1425 TC-121	Open Closed Closed Open <i>closed</i>		<i>SG 11-27</i> <i>SG 11-27</i> <i>SG 11-27</i> <i>JC - 11-27</i>
64B	Steam Generator Sample B	20-305 TC-53 MOV-1426 TC-122	Open Closed Closed Open		<i>SG 11-27</i> <i>SG 11-27</i> <i>SG 11-27</i> <i>SG 11-27</i>
64C	Steam Generator Sample A	20-305 TC-54 MOV-1427 TC-123	Open Closed Closed Open <i>open</i>		<i>SG 11-27</i> <i>SG 11-27</i> <i>SG 11-27</i> <i>JC 11-27</i>

INTEGRATED LEAK RATE TESTAPPENDIX A


PEN. #	FUNCTION	VALVE #	POSITION	REMARKS	VERIFIED BY/DATE
65A	From ILRT Compressor	Valve E TC-55	Closed	As Required	Gp2 11-27
B	ILRT Press. Sensor Line	Range 30' ILRT A Valve F TC-56	Open Open Closed	In service during ILRT & CLRT	Gp2 11-27 Gp2 11-27 Gp2 11-27
65C	CLRT Flow Line	Range 8' ILRT B TC-57 Valve G	Open Closed Open	In service during CLRT	Gp2 11-27 Gp2 11-27 Gp2 11-27
63	Instrument Air Bleed	CV-2819 TC-37 CV-2826	Closed Closed Closed		Te - 11-27 Te - 11-27 Te - 11-27

Gp2 - George P. Rogers
 J.W. - Jerry Walker

BCH - B.C. Hanson

GP - FRANK COE

ERK. - E.R. Knuckles
 GP - George Coulson




APPENDIX B

Valve Drawings

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST
APPENDIX B


PAGE 1
 11-1-75

INSIDE CONTAINMENT




LOOP C
HOT LEG


TC.100




OUTSIDE CONTAINMENT




RHR
PUMP
'B'



TO SIS
COLD LEG



REFUEL
CAV.





RHR
PUMPS

RHR
HTXR


OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST
APPENDIX B

PAGE 2
 11-1-75


FROM
 CCW SYS 835D
 835C X



INSIDE CONTAINMENT



OUTSIDE CONTAINMENT



TC3

511
PRT


518
6

550
PCV-473
4609




N₂



TC81

INSIDE CONTAINMENT





OUTSIDE CONTAINMENT







INSIDE CONTAINMENT




INSIDE CONTAINMENT




OUTSIDE CONTAINMENT





FROM CONTAINMENT



INSIDE CONTAINMENT



OUTSIDE CONTAINMENT



ACCUM.
833R

L.O.
829A

SIS.
PUMPS

L.O.
845A

(18)


869

TC17


TC93


897C

INSIDE CONTAINMENT




OUTSIDE CONTAINMENT









INSIDE CONTAINMENT



OUTSIDE CONTAINMENT





INSIDE CONTAINMENT

304B
304F
304K
304S
FROM
RCP'S
SEALS
306A
306B
306C

307



OUTSIDE CONTAINMENT

318


M



VCT



TC26

TC106




INSIDE CONTAINMENT


OUTSIDE CONTAINMENT




INSIDE CONTAINMENT



OUTSIDE CONTAINMENT





CONTAINMENT





INSIDE CONTAINMENT

OUTSIDE CONTAINMENT




INSIDE CONTAINMENT


OUTSIDE CONTAINMENT



INSIDE CONTAINMENT



OUTSIDE CONTAINMENT



Valve L

TO CONTAINMENT
WASH HEADER

CK. VALVE "A"


47

TC 40



TC 113

PRI. WASH
PUMPS

INSIDE CONTAINMENT





OUTSIDE CONTAINMENT





INSIDE CONTAINMENT

CONTAIN²
SUMP
RECIRC



FROM
ACCUMULATORS






OPERATING PROCEDURE 1.3100.1
INTEGRATED LEAK RATE TEST
APPENDIX B

PAGE 21.
11-1-75


INSIDE CONTAINMENT




FROM
S/G's

FROM
CONTAINMENT

ILRT A
ILRT B




CELEBRATING 100 YEARS
INTEGRATED LEAK RATE TEST
APPENDIX B
PENETRATIONS IN PIPE & VALVE ROOM
OUTSIDE CONTAINMENT VIEW



PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX B

PERFORATIONS IN PIPE & VALVE ROOM
INSIDE CONTAINMENT VIEW



APPENDIX C

Definitions and Acceptance Criteria

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX C

Definitions and Acceptance Criteria:

- P_a (50 psig) - The calculated peak containment internal pressure related to the design basis accident and specified in the Technical Specification.
- P_t (\geq 25 psig) - The containment vessel reduced test pressure selected to measure the integrated leakage rate during periodic Type A tests.
- L_{am}/L_{tm} (%/24 hrs.) - The total measured containment leakage rates by weight at P_a and P_t , respectively, obtained from testing the containment with components and systems in the state as close as practical to that which would exist under design basis accident conditions (e.g., vented, drained, flooded or pressurized).
- L_a (0.25%/day) - The maximum allowable leakage rate by weight at 50 psig as specified for preoperational tests in the Technical Specification and as specified for periodic tests in the operating license.
- L_t (%/24 hrs.) - Maximum allowable leakage rate by weight at P_t derived from the preoperational test data as follows:

$$L_t = L_a \left(\frac{L_{tm}}{L_{am}} \right)$$

where, $L_a = 0.2500$

$$L_{tm} = 0.0667$$

$$L_{am} = 0.1020$$

$$\text{therefore, } L_t = 0.2500 \left(\frac{0.0667}{0.1020} \right)$$

$$= 0.2500 (0.6539)$$

$$\approx 0.1635$$

For periodic Type A tests at P_t ,

$$L_t = 0.75 (0.1635)$$

$$L_t = 0.123 \%/\text{day by weight @ 25 psia}$$

APPENDIX D

Data Sheets

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE _____

HOUR NO. _____

BAROMETRIC PRESSURE _____

DATE _____

ROTAMETER FLOW _____

VERIFIED BY _____

ILRT DATA SHEET				
TIME/SAMPLE NO.	/	/	/	/
RTD # 1				
RTD # 2				
RTD # 3				
RTD # 4				
RTD # 5				
RTD # 6				
RTD # 7				
RTD # 8				
RTD # 9				
RTD # 10				
RTD # 11				
RTD # 12				
RTD # 13				
RTD # 14				
RTD # 15				
RTD # 16				
RTD # 17				
RTD # 18				
RTD # 19				
RTD # 20				
RTD # 21				
RTD # 22				
RTD # 23				
RHD # 1				
RHD # 2				
RHD # 3				
RHD # 4				
RHD # 5				
RHD # 6				
RHD # 7				
RHD # 8				
Pressure # 1				
Pressure # 2				

RTD ~ Resistance Temperature Detector,

RHD ~ Relative Humidity Detector,

Pressure,

APPENDIX E

Data Sheet
for
Manual Calculations

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TESTFOR INFORMATION ONLY
INTEGRATED LEAK RATE TEST DATA SHEET**I.** CALCULATIONS

$$L = \left(\frac{100 \times 24}{\Delta t} \right) \left[\frac{\left(\frac{P_i - W_i}{T_i} \right) - \left(\frac{P_f - W_f}{T_f} \right)}{\left(\frac{P_i - W_i}{T_i} \right)} \right]$$

or

$$L = \left(\frac{100 \times 24}{\Delta t} \right) \left[1 - \frac{\left(P_f - W_f \right) T_i}{\left(P_i - W_i \right) T_f} \right] \quad \% \text{ per day}$$

A. Δt = Duration of test = _____ hoursB. $P_i - W_i$ = _____ psiaC. $T_i = \text{_____ F} + 459.69 = \text{_____ R}$ D. $P_f - W_f$ = _____ psia = _____E. $T_f = \text{_____ F} + 459.69 = \text{_____ R}$

In the unlikely event that the computer is lost, a desk calculator or similar unit may be utilized and shall be available for this purpose.

II. RESULTS

$$L = \frac{2400}{(24)} \left[1 - \frac{\left(\frac{P_i - W_i}{T_i} \right) - \left(\frac{P_f - W_f}{T_f} \right)}{\left(\frac{P_i - W_i}{T_i} \right)} \right] = \% \text{ per day}$$

All parameters to be recorded for all test phases except pressurization and depressurization. All readings taken at one (1) hour intervals, maximum.

Verified by: _____
Date: _____

APPENDIX F

I&C Instrument List

CONTAINMENT EQUIPMENT CHECK LIST

1. Fischer Porter/Hagan Transmitters - On all below listed transmitters, insure cover o-rings are installed and in good repair. Tighten cover hand-tight.

Transmitter #	Function	Performed By:	Restored Q.C.
✓PT-3-138	Excess Ltn Line Press		
✓FT-3-436	RC Flow Loop C		
✓FT-3-435	RC Flow Loop C		
✓FT-3-933	Safety Inj. Line Flow Loop B		
✓FT-3-434	RC Flow Loop C		
✓FT-3-424	RC Flow Loop B		
✓FT-3-425	RC Flow Loop B		
✓FT-3-426	RC Flow Loop B		
PT-3-402	RCS Wide Range Press.		
PT-3-403	RCS N.R. Press.		
PT-3-416	RC Flow Loop A		
PT-3-415	RC Flow Loop A		
PT-3-414	RC Flow Loop A		
PT-3-1004	RCS Drain Tank Press.	JAB 11-27-75	
PT-3-155	RCP "B" Seal AP		
PT-3-128	RCP "B" Thermal Barrier AP		
LT-3-484	Stm Gen "B" N.R. Level Ch. 1		
LT-3-485	Stm Gen "B" N.R. Level Ch. 2		
LT-3-486	Stm Gen "B" N.R. Level Ch. 3		
LT-3-487	Stm Gen "B" W.R. Level		
PT-3-455	Przr Press. Prot. Ch. I		
PT-3-456	Przr Press. Prot. Ch. II		
PT-3-457	Przr Press. Prot. Ch. III		
PT-3-445	Przr Press. Control		
LT-3-462	Przr Level Control		
PT-3-444	Przr Press. Control		
PT-3-4583	Przr Press. Cal.		
PT-3-923	Acc. Tank A Press.		
PT-3-131	RCP C Thermal Barrier		
PT-3-156	RCP A Seal AP		

Ed. Prest
12/6/78

Transmitter //	Function	Performed By	Restored Q.C.
✓ LT-3-474	Stm Gen A N.R. Lvl Ch. 1		
✓ LT-3-476	Stm Gen A N.R. Lvl Ch. 3		
✓ LT-3-475	Stm Gen A N.R. Lvl Ch. 2		
✓ LT-3-477	Stm Gen A W.R. Lvl		
PT-3-921	Acc A Press.		
PT-3-925	Acc B Press.		
PT-3-927	Acc B Press.		
PT-3-929	Acc C Press.		
✓ LT-3-494	Stm Gen C N.R. Lvl Ch. 1		
✓ LT-3-495	Stm Gen C N.R. Lvl Ch. 11		
✓ LT-3-496	Stm Gen C N.R. Lvl		
✓ LT-3-497	Stm Gen C W.R. Lvl		
PT-3-931	Acc C Press	JAB 11-27-75	
PT-3-154	RCP 3C Seal Water ΔP		
PT-3-125	RCP Loop C Shaft Seal ΔP		
FT-3-494	Stm Gen C Stm Flow Ch. 1		
FT-3-495	Stm Gen C Stm Flow Ch. 11		
FT-3-485	Stm Gen B Stm Flow Ch. 11		
FT-3-484	Stm Gen B Stm Flow Ch. 1		
FT-3-474	Stm Gen A Stm Flow Ch. 1		
FT-3-475	Stm Gen A Stm Flow Ch. 11		

2. Barton Level Transmitters - On all below listed transmitters, insure cover o-rings are installed and in good repair. Tighten covers.

LT-3-459	Press. Level Prot. Ch. 1	↑ JAB 11-27-75	↑ Ed Preast 12/8/75
LT-3-460	Press. Level Prot. Ch. 11		
LT-3-461	Press. Level Prot. Ch. 111		

3. Barton Flow Indicating Switches - Loosen the covers on all of the below listed equipment.

Instrument	Function	Performed By	Restored Q.C.
FIC-3-492	RTD Bypass Flow C	↑ JAB 11-27-75	↑ Ed Preast 12/8/75
FIC-3-491	RTD Bypass Flow B		
FIC-3-490	RTD Bypass Flow A		

4. Brooks Flow Indicator/Transmitters - Loosen the covers on all of the below listed equipment.


Instrument	Function	Performed By	Restored Q.C.
FT-3-156A	RCP A Seal Leak Off (Hi)	↑	
FT-3-156B	RCP A Seal Leak Off (Lo)		
FT-3-154A	RCP C Seal Leak Off (Hi)		
FT-3-154B	RCP C Seal Leak Off (Lo)		
FIC-3-154	Low Flow RCP C Seal Water	JAB	
FIC-3-635	RCP C Low Flow CCW	11-27-75	
FIC-3-629	RCP A Low Flow CCW		
FIC-3-832	(Unknown)		
FIC-3-155	Low Flow RCP B Seal Water		
FIC-3-156	Low Flow RCP A Seal Water	↓	

5. Pressurizer Instrument Cabinet Heaters - De energize heaters by performing the following.

Instrument	Required Action	Performed By	Restored Q.C.
TC-3-440A	B/S switch to test (Rack 2)		
TC-3-441A	B/S switch to test (Rack 12)	N/A	N/A
TC-3-442A	B/S switch to test (Rack 15)		
TC-3-443A	Remove output fuse (Rack 7)		

6. Remove the following equipment from the Containment:

Equipment	Performed By	Restored Q.C.
Flux mapper Gas Bottles		
Containment Sump Floats	N/A	N/A
ARMS G.M. Tubes	JAB	Ed Picard
Dillion Load meters (manipulator & polar crane)	11-27-75	Ed Picard left out of Containment 12/8/75



7. Install the following jumpers, with temporary jumper tags.

Rack	Terminals	Performed By	Restored Q.C.
3Q R 51	P1 to 5		
3Q R 51	33 to 35	N/A	
3Q R 51	23 to 25	all sweet lines isolated at header	Cleanout checked 12/8/75
3Q R 50	9 to 11		
3Q R 50	39 to 41		
3Q R 50	373 to 377	Valves	

8. Conduct Inspection of all levels in Containment and ensure

	Performed By	Restored Q.C.
All Local Gauges (Pressure and Temp) faces are Removed	JAB	checked
All Local flowmeters have at least one glass face Removed	11-27-75	12/8/75

AIR OPERATED CONTAINMENT VALVE FAILURE MODE

Valve	Failure Mode	Valve	Failure Mode
CV-3-200 A	closed	CV-3-850 E	closed
CV-3-200 B	closed	CV-3-850 F	closed
CV-3-200 C	closed	CV-3-852 C	closed
CV-3-307	closed	CV-3-853 C	closed
CV-3-310 A	open	CV-3-851 C	closed
CV-3-310 B	open	CV-3-936	closed
CV-3-311	closed	CV-3-951	closed
CV-3-387	closed	CV-3-953	closed
CV-3-460	open	CV-3-955 B	closed
CV-3-455 A	closed	CV-3-955 C	closed
CV-3-456	closed	CV-3-955 D	closed
CV-3-456 A	closed	CV-3-955 E	closed
CV-3-455 A	closed	LCV-3-1003 A	closed
CV-3-455 C	closed	LCV-3-1003 B	closed
CV-3-455 D	closed		
CV-3-519 A	closed		
CV-3-522	closed		
CV-3-519 B	closed		
CV-3-522 A	closed		
CV-3-522 B	closed		
CV-3-522 C	closed		
CV-3-523	closed		
CV-3-549	closed		
CV-3-544	open		
CV-3-389	divert		
CV-3-853 A	closed		
CV-3-851 A	closed		
CV-3-852 A	closed		
CV-3-850 A	closed		
CV-3-850 B	closed		
CV-3-853 B	closed		
CV-3-851 B	closed		
CV-3-852 B	closed		
CV-3-850 C	closed		
CV-3-850 D	closed		

APPENDIX G

Breaker List

ELECTRICAL EQUIPMENT INSIDE UNIT #3 CONTAINMENT

Canister No. T3C21

Containment Cooling Fan A	3B0518
MOV-3-865A Accumulator A Discharge to a Cold Leg	3B0532
RCP #3A Oil Lift Pump	3B0554
Containment Sump Pump 3A	3B0667

Canister No. T3C22

Containment Cooling Fan B	3B0642
Control Rod Drive Mechanisms Cooler 3A	3B0629
MOV-3-750 Loop C Hot Leg to RHR	3B0615
MOV-3-744B RHR Return to Cold Legs	3B0613
MOV-3-866B Delayed III SI to Loop B Hot Leg	3B0621
MOV-3-865B Accumulator B Discharge to B Cold Leg	3B0631
MOV-3-535 Pressurizer Power Relief Isolation	3B0606
Reactor Coolant Pump 3B Oil Lift Pump	3B0679
Reactor Coolant Drain Tank Pump 3A Thermal Cut-Out	3B0662

Canister No. T3C13

Containment Cooling Fan 3D	B0829
----------------------------	-------

Canister No. T3C23

Containment Cooling Fan 3C	3B0742
Control Rod Drive Mechanism Cooler Fan #3B	3B0727
Reactor Coolant Pump 3C Oil Lift Pump	3B0762
MOV-3-865C Accumulator 3C Discharge to Loop C Cold Leg	3B0733
MOV-3-536 Pressurizer Power Relief Valve Isolation	3B0713
MOV-3-751 Loop C Hot Leg to RHR Pump Suction	3B0731

Canister No. T3C23 (Continued)

MOV-3-744A RHR Return to Cold Legs	3B0722
MOV-3-866A Delayed High Head SI to Loop A Hot Leg	3B0732
Reactor Coolant Drain Tank Pump 3B Thermal Cut-Out	3B0787

Canister No. T3P11

Emergency Containment Filter Fan 3A	3B0611
Normal Containment Cooler Fan 3B	3B0642
Control Rod Drive Mechanisms Cooling Fan 3A	3B0629
Lighting Transformer 36	3B0658
Containment Elevator #3	3B0619

Canister No. T3P21

Reactor Crane 3	3B0104
Normal Containment Cooler Fan 3A	3B0518
Lighting Panel D.C. Feed	3Y0605

Canister No. T3P32

480 Volt Receptacle #17 and #17A	3B0653
Reactor Coolant Drain Tank Pump 3A	3B0662

Canister No. T3P33

480 Volt Misc Containment Distribution Panel (3P11)	3B0673
---	--------

Canister No. T3P12

Emergency Containment Filter Fan 3C	3B0719
Normal Containment Cooler Fan 3C	3B0742
Control Rod Drive Mechanism Cooler Fan 3B	3B0727
Lighting Transformer #37 3X07 Containment Entrance	3B0768

Canister No. T3P22

Emergency Containment Filter Fan 3B	B0806
Normal Containment Cooler Fan 3D	B0829

Canister No. T3P35

480 Volt Misc Containment Distribution Panel #1 (3P10)	3B0771
Reactor Coolant Drain Tank Pump 3B	3B0787

Canister No. T3P41

Pressurizer Heaters 2, 23 and 50	3B1101
Pressurizer Heaters 26, 53, and 54	3B1103
Pressurizer Heaters 7, 29 and 57	3B1105
Pressurizer Heaters 10, 32 and 60	3B1107
Pressurizer Heaters 12, 35, and 64	3B1102
Pressurizer Heaters 38, 67, and 68	3B1104
Pressurizer Heaters 17, 41 and 71	3B1106
Pressurizer Heaters 19, 44 and 75	3B1108
Emergency Containment Cooler Fan 3A	3B0650

Canister No. T3P51

Misc AC Instruments	3P0610
Space Heaters	3Y0439
Space Heaters	3Y0521
MOV-3-S65B Accumulator B Discharge to B Cold Leg	3B0631
Reactor Coolant Pump 3B Oil Lift Pump	3B0679
MOV-3-S66B Delayed HI SI to Loop B Hot Leg	3B0621
MOV-3-535 Pressurizer Power Relief Isolation	3B0606
Containment Sump Pump 3A	3B0667
MOV-3-744B RIR Return to Cold Legs	3B0613
MOV-3-750 Loop C Hot Leg to RIR (IMB)	3B0615

Canister No. T3P42

Pressurizer Heaters 21, 47 and 48	3B1201
Pressurizer Heaters 3, 24 and 51	3B1203
Pressurizer Heaters 5, 27 and 55	3B1205
Pressurizer Heaters 8, 30 and 58	3B1207
Pressurizer Heaters 33, 61 and 62	3B1209
Pressurizer Heaters 13, 36 and 65	3B1202
Pressurizer Heaters 15, 39 and 69	3B1204
Pressurizer Heaters 18, 42 and 72	3B1206
Pressurizer Heaters 20, 45 and 76	3B1208
Emergency Containment Cooler Fan 3B	B0820

Canister No. T3P53

Space Heaters	3Y0467
Space Heaters	3Y0501
Space Heaters	3Y0502
Space Heaters	3Y0504
Space Heaters	3Y0503
Space Heaters	3Y0505
Space Heaters	3Y0506
Space Heaters	3Y0507
Space Heaters	3Y0508
Misc AC Instruments	3P0814
MOV-3-865C Accumulator 3C Discharge to Loop C Cold Leg	3B0733
Reactor Coolant Pump 3C Oil Lift Pump	3B0762
MOV-3-866A Delayed High Head ST to Loop A Hot Leg	3B0732
MOV-3-536 Pressurizer Power Relief Valve Isolation	3B0713
MOV-3-744A RIR Return to Cold Legs	3B0722

Canister No. T3P53 (Continued)

MOV-3-751 Loop C Hot Leg to INR Pump Suction	3B0731
Containment Sump Pump #3B	3B077B
Fuel Tilting Winch Panel 3B (IC)	3B0763

Canister No. T3P43

Pressurizer Heaters 1, 22 and 49	3B1301
Pressurizer Heaters 4, 25 and 52	3B1303
Pressurizer Heaters 6, 28 and 56	3B1305
Pressurizer Heaters 9, 31 and 59	3B1307
Pressurizer Heaters 11, 34 and 63	3B1309
Pressurizer Heaters 14, 37 and 66	3B1302
Pressurizer Heaters 16, 40 and 70	3B1304
Pressurizer Heaters 43, 73 and 74	3B1306
Pressurizer Heaters 46, 77 and 78	3B1308
Emergency Containment Cooler Fan 3C	3B0729

Canister No. T3P52

Misc AC Instruments	3P0917
Space Heaters	3Y0439
Space Heaters	3Y0521
Misc A.C. Instruments	3P0714
MOV-3-865A Accumulator A Discharge to a Cold Leg	3B0532
RCP #3A Oil Lift Pump	3B0554
Space Heaters	3Y0403
Space Heaters	3Y0404
Space Heaters	3Y0410

Canister No. 5KV 'A' RCP

Reactor Coolant Pump A 152-3AA01

Canister No. 5KV 'B' RCP

Reactor Coolant Pump B 152-3AB01

Canister No. 5KV 'C' RCP

Reactor Coolant Pump C 152-3AB06

MISC.

RCP 3A Heater Breaker 3AA01

RCP 3B Heater Breaker 3AB01

RCP 3C Heater Breaker 3AB06

Canister No. T3C12

Fuel Tilting Wench	3FTS/3C08-T3C12/1
Fuel Tilting Wench	3FTS/3C08-T3C12/2
Code Call & Fire Alarm W6	Canister Wire ref. 26
spare	Canister Wire ref. 6&8

Canister No. T3C31

spare	Canister Wire ref. 7&12
Public Address Communication System	Canister Wire ref. 11
PAX Telephone W3	Canister Wire ref. 9

Canister No. T3C41

spare	Canister Wire ref. 12
Telephone Circuit for Maintenance W7	Canister Wire ref. 11
Public Address Communication System	Canister Wire ref. 7

Canister No. T3C11

spare	Canister Wire ref. 5,6,8, 18 & 22
Remote Control LP 37	Canister Wire ref. 2

Canister No. T3P31

spare	Canister Wire ref. 25&26
-------	--------------------------

Canister No. T3P34

spare	Canister Wire ref. 25&26
-------	--------------------------

Canister No. T3P36

spare	Canister Wire ref. 25&26
-------	--------------------------

Canister No. T3P61

spare	Canister Wire ref. 1,4&23
-------	---------------------------

REQUEST FOR PROCEDURE CHANGE

OTSC # 60

1.0 Request:

The following change to Procedure No. OP 13100.1 Dated 11/27/75
is requested:

PROCEDURE TITLE: Containment ILRT

PAGE, PARAGRAPH & LINES TO BE CHANGED: See Procedure and
The enclosed sheets.

CHANGE REQUESTED: Please refer to The enclosed
valve list..

REASON FOR CHANGE: To provide deviations from
for valve line ups that do not
comply with the Procedure.

REQUESTED BY: G. ZAGURSKY DATE: 11/27/75

2.0 Approval:

Change Recommended By:

(1) J.E. Moore Date 11/27/75

(1) B.B. Date 11/27/75

Change Reviewed by PNSC December 2, 1975

Change Approved by _____ Plant Supt. 19

3.0 Minimum Distribution: (Change Distributed to:)

1. OTSC Log (In Nuclear Plant Supervisor's Office) by PH Bennett Date 11/27/75
2. Quality Control Supervisor by PH Bennett Date 11/27/75
3. On the job procedure(s) affected (list): (For refueling: Control Room,
Containment and SFP refueling manuals)


ILRT master procedure by PH Bennett Date 11/27/75
by _____ Date _____
by _____ Date _____

ADMINISTRATIVE PROCEDURE 0109.3
ON THE SPOT CHANGES TO PROCEDURES

Penetration Number	System	Valve Number	Original Position	New Position	Reason
2	RHR	FCV-605	Open	Open/Closed	This system is in service during the ILRT. The valve position is changed as needed.
10	RCDT and PRT Vent; N ₂ to RCDT	Change CV-549 to 4653	Open	Open	Upon loss of instrument air, CV-549 fails closed. The desired results may be obtained by opening 4653 and leaving CV-549 closed.
	RCDT and PRT Vent; N ₂ to RCDT	TC-87	Open	Closed	If this valve is opened, the vent header will vent and depressurize into the Auxiliary Building.
11	Alt lo head SIS	TC-9	Open	Closed	Valve 887 (upstream of TC-9) leaks through the seat. If TC-9 were left open, the RWST would empty into the pipe and valve room.
15	CVCS	TC-14	Open	Closed	Since CV-310A fails open upon loss of instrument, TC-14 does not need to be open for 312C to be pressurized. This arrangement also allows a boron path to the core.
16	PACVS	HV-1	Open	Delete	This valve is only on Unit #4.
18	SIS	TC-93	Open	Closed	In order for this valve to be open, the SIS pumps must be racked-out. This is not possible considering the long duration of the test.

Permit Number	System	Valve Number	Original Position	Ne. Position	Reason
36	Purge Outlet	TC-36	Closed	Open	Since POV-2063 was a known leaker, TC-36 was opened and the boundary was extended to POV-2602.
54A/B	Recirc Sump	TC-115	Open	Closed	Since the RHR pumps are in service during the ILRT, these valves should be closed in order to prevent the loss of RHR fluid.
		TC-116	Open	Closed	
58/59/60	SIS	TC-118	Open	Closed	In order to prevent a spill this valve must be closed when the BIT is periodically recirculated.

1.
Raw Data



OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 80.0

HOUR NO. 1

BAROMETRIC PRESSURE 30.11

DATE Dec 1, 1975

ROTAMETER FLOW N/A

VERIFIED BY Paul H. Bennett

ILRT DATA SHEET				
TIME/SAMPLE NO.	1630 / 1	1645 / 2	1700 / 3	175 1/4
RTD # 1	92.58	91 90.59	99.29	88.51
RTD # 2	80.63	89.27	87.85	87.68
RTD # 3	88.74	98.00	87.58	87.35
RTD # 4	89.02	88.28	87.91	87.74
RTD # 5	87.37	87.58	87.18	86.97
RTD # 6	88.17	87.56	87.25	87.08
RTD # 7	88.18	87.56	87.25	87.07
RTD # 8	88.10	87.57	87.33	87.14
RTD # 9	87.19	86.86	86.97 THB	86.54
RTD # 10	86.96	86.62	86.47	86.40
RTD # 11	86.89	86.55	86.40	86.07
RTD # 12	86.43	86.09	85.93	85.83
RTD # 13	86.46	86.07	85.81	85.84
RTD # 14	86.17	85.96	85 85.84	85.79
RTD # 15	86.33	86.07	85.96	85.89
RTD # 16	86.04	85.66	85.44	85.34
RTD # 17	85.85	85.61	85.46	85.40
RTD # 18	86.65	86.34	86.20	86.13
RTD # 19	86.00	85.70	85.60	85.53
RTD # 20	85.96	85.59	85.45	85.41
RTD # 21	/	/	/	/
RTD # 22	/	/	/	/
RTD # 23	/	/	/	/
RHD # 1	60.31	61.95	63.64	64.62
RHD # 2	59.37	59.79	60.08	61.15
RHD # 3	59.88	61.08	62.15	62.96
RHD # 4	61.41	63.98	65.73	66.65
RHD # 5	61.81	63.56	64.60	65.53
RHD # 6	64.00	66.40	67.65	68.34
RHD # 7	/	/	/	/
RHD # 8	/	/	/	/
Pressure # 1	86.255	86.065	85.955	85.863
Pressure # 2				

RTD - Resistance Temperature Detector,

RHD - Relative Humidity Detector,

Pressure,

Terminal Operator

Paul H. Bennett

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 80.0

HOUR NO. 2

BAROMETRIC PRESSURE 30.09

DATE Dec 1, 1975

ROTAMETER FLOW N/A

VERIFIED BY Paul Bennett


ILRT DATA SHEET				
TIME/SAMPLE NO.	1730 / 5	1745 / 6	1800 / 7	1815 / 8
RTD # 1	87.87	87.48	87.17	86.92
RTD # 2	87.35	87.12	86.96	86.83
RTD # 3	87.17	87.03	86.91	86.80
RTD # 4	87.52	87.41	87.29	87.17
RTD # 5	86.79	86.62	86.49	86.41
RTD # 6	86.91	86.75	86.66	86.56
RTD # 7	86.87	86.74	86.62	86.58
RTD # 8	86.96	86.90	86.84	86.77
RTD # 9	86.45	86.40	86.37	86.32
RTD # 10	86.30	86.20	86.14	86.08
RTD # 11	86.17	86.09	86.02	85.98
RTD # 12	85.73	85.65	85.58	85.51
RTD # 13	87.85	85.72	85.73	85.64
RTD # 14	85.75	85.73	85.64	85.64
RTD # 15	85.82	85.78	85.73	85.71
RTD # 16	85.25	85.18	85.11	85.06
RTD # 17	85.35	85.31	85.30	85.25
RTD # 18	86.06	86.00	85.95	85.91
RTD # 19	85.47	85.44	85.39	85.37
RTD # 20	85.30	85.32	85.27	85.23
RTD # 21	/	/	/	/
RTD # 22	/	/	/	/
RTD # 23	/	/	/	/
RHD # 1	65.51	66.13	66.68	67.21
RHD # 2	62.02	62.62	63.06	63.41
RHD # 3	63.45	63.82	64.07	64.29
RHD # 4	67.31	67.72	67.97	68.11
RHO # 5	66.35	66.75	67.05	67.23
RHD # 6	68.84	69.19	69.55	69.72
RHD # 7	/	/	/	/
RHD # 8	/	/	/	/
Pressure # 1	85.815	85.771	85.733	85.703
Pressure # 2				

RTD - Resistance Temperature Detector,

RHD - Relative Humidity Detector,

Pressure,

Terminal Operator Noai



OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 78
 BAROMETRIC PRESSURE 30.10
 ROTAMETER FLOW NA

HOUR NO. 3

DATE Dec 1 1975

VERIFIED BY Peter P. Bennett

ILRT DATA SHEET				
TIME/SAMPLE NO.	1830 / 9	1845 / 10	1900 / 11	1915 / 12
RTD # 1	86.72	86.52	86.36	86.22
RTD # 2	86.70	86.57	86.45	86.36
RTD # 3	86.69	86.58	86.54	86.45
RTD # 4	87.08	87.00	86.92	86.86
RTD # 5	86.33	86.32	86.25	86.20
RTD # 6	86.48	86.43	86.31	86.28
RTD # 7	86.52	86.46	86.42	86.32
RTD # 8	86.66	86.60	86.48	86.42
RTD # 9	86.29	86.25	86.18	86.16
RTD # 10	86.03	85.99	85.95	85.91
RTD # 11	85.94	85.91	85.89	85.82
RTD # 12	85.40	85.39	85.36	85.31
RTD # 13	85.60	85.58	85.63	85.51
RTD # 14	85.60	85.55	85.52	85.47
RTD # 15	85.67	85.65	85.62	85.61
RTD # 16	85.02	84.99	84.96	84.92
RTD # 17	85.22	85.18	85.16	85.11
RTD # 18	85.88	85.84	85.82	85.79
RTD # 19	85.34	85.32	85.29	85.27
RTD # 20	85.18	85.16	85.14	85.12
RTD # 21	/	/	/	/
RTD # 22	/	/	/	/
RTD # 23	/	/	/	/
RHD # 1	67.59	67.97	68.27	68.52
RHD # 2	63.68	63.90	64.07	64.24
RHD # 3	64.40	64.51	64.64	64.73
RHD # 4	68.21	68.28	68.34	68.37
RHD # 5	67.36	67.48	67.53	67.55
RHD # 6	69.91	70.02	70.08	70.09
RHD # 7	/	/		
RHD # 8	/	/		
Pressure # 1	85673	85650	85626	85605
Pressure # 2				

RTD - Resistance Temperature Detector,

RHD - Relative Humidity Detector,

Pressure,

Terminal Operator



OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 78HOUR NO. 4BAROMETRIC PRESSURE 30.10DATE December 1 1975

ROTAMETER FLOW _____

VERIFIED BY Paul Bennett

ILRT DATA SHEET				
TIME/SAMPLE NO.	1930 / 13	1945 / 14	2000 / 15	2015 / 16
RTD # 1	86.12	86.05	85.95	85.82
RTD # 2	86.28	86.20	86.13	86.07
RTD # 3	86.36	86.32	86.27	86.23
RTD # 4	86.77	86.67	86.63	86.57
RTD # 5	86.14	86.06	85.99	85.92
RTD # 6	86.22	86.12	86.08	86.03
RTD # 7	86.30	86.24	86.17	86.18
RTD # 8	86.33	86.25	86.18	86.13
RTD # 9	86.13	86.08	86.07	86.07
RTD # 10	85.89	85.85	85.83	85.79
RTD # 11	85.78	85.74	85.69	85.67
RTD # 12	85.26	85.23	85.21	85.15
RTD # 13	85.56	85.53	85.49	85.44
RTD # 14	85.44	85.41	85.38	85.34
RTD # 15	85.59	85.57	85.56	85.53
RTD # 16	84.84	84.86	84.84	84.81
RTD # 17	85.09	85.08	85.06	85.01
RTD # 18	85.78	85.75	85.73	85.71
RTD # 19	85.25	85.25	85.22	85.21
RTD # 20	85.09	85.07	85.05	85.04
RTD # 21	/	/	/	/
RTD # 22	/	/	/	/
RTD # 23	/	/	/	/
RHD # 1	68.73	68.94	69.09	69.31
RHD # 2	64.30	64.47	64.62	64.81
RHD # 3	64.79	64.92	64.97	65.02
RHD # 4	68.41	68.46	68.46	68.54
RHD # 5	67.65	67.77	67.77	67.84
RHD # 6	70.19	70.16	70.20	70.25
RHD # 7	/	/	/	/
RHD # 8	/	/	/	/
Pressure # 1	85585	85568	85553	85538
Pressure # 2	/	/	/	/

RTD ~ Resistance Temperature Detector,

RHD ~ Relative Humidity Detector,

Pressure,

Terminal Operator J.S. A/H

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 75HOUR NO. 5BAROMETRIC PRESSURE 30.11DATE December 1, 1975ROTAMETER FLOW -VERIFIED BY Paul Bimhoff

ILRT DATA SHEET				
TIME/SAMPLE NO.	2030 / 17 ¹	2045 / 18 ²	2100 / 19 ³	2115 / 20 ⁴
RTD # 1	85.71	85.66	85.56	85.47
RTD # 2	86.00	85.94	85.87	85.80
RTD # 3	86.18	86.14	86.08	86.02
RTD # 4	86.47	86.44	86.39	86.32
RTD # 5	85.86	85.80	85.74	85.70
RTD # 6	85.97	85.93	85.87	85.85
RTD # 7	86.13	86.08	86.00	85.97
RTD # 8	86.12	86.07	85.99	85.94
RTD # 9	86.00	85.97	85.96	85.95
RTD # 10	85.79	85.76	85.74	85.72
RTD # 11	85.60	85.57	85.55	85.50
RTD # 12	85.12	85.09	85.07	85.02
RTD # 13	85.41	85.40	85.37	85.35
RTD # 14	85.32	85.28	85.28	85.24
RTD # 15	85.51	85.50	85.49	85.47
RTD # 16	84.80	84.77	84.75	84.73
RTD # 17	85.00	84.97	84.96	84.94
RTD # 18	85.69	85.68	85.66	85.64
RTD # 19	85.20	85.20	85.17	85.15
RTD # 20	85.03	85.02	84.99	84.96
RTD # 21	1	1	1	1
RTD # 22	1	1	1	1
RTD # 23	1	1	1	1
RHD # 1	69.47	69.61	69.76	69.94
RHD # 2	64.92	65.06	65.15	65.18
RHD # 3	65.08	65.12	65.18	65.18
RHD # 4	68.57	68.60	68.65	68.73
RHD # 5	67.92	68.01	68.08	68.09
RHD # 6	70.26	70.29	70.32	70.32
RHD # 7	1	1	1	1
RHD # 8	1	1	1	1
Pressure # 1	85524	85511	85498	85486
Pressure # 2	1	1	1	1

RTD - Resistance Temperature Detector,

RHD - Relative Humidity Detector,

Pressure,

Terminal Operator

A.J. Bimhoff

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 75HOUR NO. 6BAROMETRIC PRESSURE 30.11DATE December 1, 1975ROTAMETER FLOW -VERIFIED BY Paul Bennett

ILRT DATA SHEET				
TIME/SAMPLE NO.	2130 / 21	2145 / 22	2200 / 23	2215 / 24
RTD # 1	85.48	85.40	85.35	85.33
RTD # 2	85.76	85.72	85.66	85.59
RTD # 3	85.97	85.92	85.86	85.84
RTD # 4	86.30	86.27	86.21	86.17
RTD # 5	85.65	85.60	85.54	85.48
RTD # 6	85.81	85.74	85.68	85.63
RTD # 7	85.92	85.90	85.81	85.72
RTD # 8	85.87	85.88	85.82	85.79
RTD # 9	85.94	85.92	85.81	85.78
RTD # 10	85.70	85.68	85.65	85.62
RTD # 11	85.49	85.43	85.38	85.33
RTD # 12	85.01	85.01	85.02	84.97
RTD # 13	85.32	85.31	85.29	85.27
RTD # 14	85.22	85.20	85.20	85.13
RTD # 15	85.46	85.45	85.43	85.42
RTD # 16	84.72	84.70	84.68	84.66
RTD # 17	84.89	84.88	84.87	84.85
RTD # 18	85.63	85.62	85.61	85.59
RTD # 19	85.15	85.15	85.13	85.14
RTD # 20	84.96	84.95	84.93	84.91
RTD # 21	/	/	/	/
RTD # 22	/	/	/	/
RTD # 23	/	/	/	/
RHD # 1	70.00	70.11	70.19	70.32
RHD # 2	65.16	65.27	65.38	65.50
RHD # 3	65.23	65.33	65.44	65.46
RHD # 4	68.78	68.96	69.03	68.99
RHD # 5	68.18	68.28	68.42	68.50
RHD # 6	70.32	70.35	70.41	70.34
RHD # 7	/	/	/	/
RHD # 8	/	/	/	/
Pressure # 1	85474	85464	85451	85439
Pressure # 2	/	/	/	/

RTD - Resistance Temperature Detector,

RHD ~ Relative Humidity Detector,

Pressure,

Terminal Operator A.B.O./P.D.

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 75HOUR NO. 7BAROMETRIC PRESSURE 30.13DATE December 1, 1975

ROTAMETER FLOW _____

VERIFIED BY P. Bennett

ILRT DATA SHEET				
TIME/SAMPLE NO.	2230 /25	2245 /26	2300 /27	2315 /28
RTD # 1	85.26	85.18	85.17	85.12
RTD # 2	85.54	85.48	85.43	85.39
RTD # 3	85.76	85.72	85.67	85.64
RTD # 4	86.09	86.04	85.99	85.96
RTD # 5	85.42	85.36	85.33	85.27
RTD # 6	85.56	85.49	85.46	85.44
RTD # 7	85.66	85.61	85.59	85.53
RTD # 8	85.73	85.68	85.65	85.59
RTD # 9	85.74	85.70	85.69	85.66
RTD # 10	85.60	85.56	85.53	85.50
RTD # 11	85.31	85.25	85.21	85.21
RTD # 12	84.92	84.91	84.91	84.86
RTD # 13	85.20	85.20	85.15	85.14
RTD # 14	85.11	85.07	85.03	85.00
RTD # 15	85.40	85.38	85.36	85.33
RTD # 16	84.64	84.62	84.61	84.61
RTD # 17	84.81	84.79	84.73	84.72
RTD # 18	85.57	85.54	85.52	85.50
RTD # 19	85.10	85.10	85.07	85.07
RTD # 20	84.89	84.87	84.86	84.83
RTD # 21	/	/	/	/
RTD # 22	/	/	/	/
RTD # 23	/	/	/	/
RHD # 1	70.43	70.54	70.55	70.64
RHD # 2	65.59	65.68	65.71	65.74
RHD # 3	65.55	65.59	65.65	65.71
RHD # 4	69.02	69.03	69.08	69.10
RHD # 5	68.64	68.70	68.78	68.87
RHD # 6	70.41	70.36	70.41	70.41
RHD # 7	/	/	/	/
RHD # 8	/	/	/	/
Pressure # 1	85426	85416	85406	85396
Pressure # 2	/	/	/	/

RTD - Resistance Temperature Detector, _____

RHD - Relative Humidity Detector, _____

Pressure, _____

Terminal Operator

O.G. Olfert

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 75HOUR NO. 8BAROMETRIC PRESSURE 30.13DATE December 1-2, 1975ROTAMETER FLOW N14VERIFIED BY E.R. Kuehne

ILRT DATA SHEET				
TIME/SAMPLE NO.	2330 / 13	2345 / 14	12/2 0000 / 15	0015 / 16
RTD # 1	85.07	84.99	85.00	84.94
RTD # 2	85.35	85.32	85.27	85.24
RTD # 3	85.59	85.53	85.50	85.47
RTD # 4	85.94	85.85	85.84	85.82
RTD # 5	85.23	85.18	85.16	85.12
RTD # 6	85.40	85.32	85.35	85.28
RTD # 7	85.50	85.41	85.45	85.41
RTD # 8	85.59	85.48	85.46	85.42
RTD # 9	85.64	85.60	85.59	85.58
RTD # 10	85.49	85.46	85.44	85.45
RTD # 11	85.15	85.14	85.09	85.07
RTD # 12	84.83	84.83	84.79	84.78
RTD # 13	85.10	85.06	85.05	85.03
RTD # 14	84.97	84.95	84.93	84.91
RTD # 15	85.31	85.29	85.27	85.26
RTD # 16	84.58	84.55	84.55	84.54
RTD # 17	84.70	84.66	84.64	84.63
RTD # 18	85.49	85.46	85.44	85.43
RTD # 19	85.04	85.03	85.01	84.98
RTD # 20	84.82	84.80	84.79	84.77
RTD # 21	/	/	/	
RTD # 22	/	/	/	
RTD # 23	/	/	/	
RHD # 1	70.73	70.84	70.88	70.94
RHD # 2	65.77	65.88	65.90	65.98
RHD # 3	65.72	65.77	65.80	65.84
RHD # 4	69.12	69.18	69.19	69.20
RHD # 5	68.89	68.95	68.99	69.03
RHD # 6	70.55	70.57	70.63	70.61
RHD # 7	/	/	/	
RHD # 8	/	/	/	
Pressure # 1	85387	85378	85370	85361
Pressure # 2	/	/	/	/

RTD ~ Resistance Temperature Detector,

RHD ~ Relative Humidity Detector,

Pressure,

Terminal Operator R.L. Merrill

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 70°F

HOUR NO. 9

BAROMETRIC PRESSURE 30.12

DATE 12-2-75

ROTAMETER FLOW _____

VERIFIED BY E.R.Kimball


ILRT DATA SHEET				
TIME/SAMPLE NO.	0030 / 17	0045 / 18	0100 / 19	0115 / 20
RTD # 1	84.92	84.88	84.87	84.84
RTD # 2	85.22	85.19	85.16	85.13
RTD # 3	85.43	85.4	85.37	85.35
RTD # 4	85.77	85.73	85.7	85.69
RTD # 5	85.07	85.05	85.03	85
RTD # 6	85.25	85.25	85.21	85.18
RTD # 7	85.39	85.34	85.29	85.33
RTD # 8	85.41	85.37	85.38	85.31
RTD # 9	85.56	85.54	85.54	85.52
RTD # 10	85.41	85.41	85.39	85.39
RTD # 11	85.06	85.04	84.99	84.98
RTD # 12	84.79	84.75	84.73	84.75
RTD # 13	84.93	84.96	84.94	84.94
RTD # 14	84.88	84.87	84.85	84.84
RTD # 15	85.24	85.22	85.21	85.19
RTD # 16	84.51	84.48	84.47	84.47
RTD # 17	84.63	84.62	84.6	84.59
RTD # 18	85.41	85.4	85.39	85.37
RTD # 19	84.98	84.96	84.95	84.93
RTD # 20	84.76	84.77	84.75	84.72
RTD # 21	/	/	/	/
RTD # 22	/	/	/	/
RTD # 23	/	/	/	/
RHD # 1	71.02	71.11	71.18	71.2
RHD # 2	66.07	66.12	66.21	66.2
RHD # 3	65.88	65.95	65.99	66.03
RHD # 4	69.24	69.3	69.31	69.32
RHD # 5	69.11	69.16	69.19	69.25
RHD # 6	70.71	70.72	70.79	70.83
RHD # 7	/	/	/	/
RHD # 8	/	/	/	/
Pressure # 1	85354	85347	85340	85334
Pressure # 2	/	/	/	/

RTD - Resistance Temperature Detector, _____

RHD - Relative Humidity Detector, _____

Pressure, _____

Terminal Operator R.L.Merrill



OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 70°

HOUR NO. 10

BAROMETRIC PRESSURE 30.11

DATE 12 - 2 - 75

ROTAMETER FLOW —

VERIFIED BY R. L. Moran

ILRT DATA SHEET				
TIME/SAMPLE NO.	0130 / 21	0145 / 22	0200 / 23	0215 / 24
RTD # 1	84.81	84.79	84.74	84.75
RTD # 2	85.11	85.09	85.07	85.05
RTD # 3	85.32	85.3	85.29	85.25
RTD # 4	85.69	85.67	85.63	85.62
RTD # 5	84.95	84.95	84.93	84.93
RTD # 6	85.16	85.2	85.12	85.14
RTD # 7	85.33	85.3	85.3	85.28
RTD # 8	85.31	85.29	85.24	85.20
RTD # 9	85.51	85.5	85.48	85.5
RTD # 10	85.38	85.34	85.34	85.33
RTD # 11	84.97	84.95	84.94	84.94
RTD # 12	84.73	84.66	84.67	84.66
RTD # 13	84.9	84.9	84.87	84.85
RTD # 14	84.82	84.82	84.8	84.8
RTD # 15	85.19 84.19	85.17	85.16	85.15
RTD # 16	84.46	84.44	84.42	84.4
RTD # 17	84.57	84.56	84.54	84.51
RTD # 18	85.36	85.34	85.34	85.33
RTD # 19	84.92	84.91	84.91	84.89
RTD # 20	84.72	84.71	84.71	84.69
RTD # 21				
RTD # 22				
RTD # 23				
RHD # 1	71.27	71.32	71.39	71.4
RHD # 2	66.27	66.31	66.39	66.40
RHD # 3	66.07	66.13	66.15	66.2
RHD # 4	69.32	69.36	69.36	69.39
RHD # 5	69.28	69.31	69.36	69.41
RHD # 6	70.97	71.04	71.01	71.09
RHD # 7				
RHD # 8				
Pressure # 1	85328	85326	85320	85313
Pressure # 2	—	—	—	—

RTD - Resistance Temperature Detector, _____

RHD - Relative Humidity Detector, _____

Pressure, _____

Terminal Operator

Paul J. Moran

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 69°HOUR NO. 11BAROMETRIC PRESSURE 30.10DATE 12/2/75

ROTAMETER FLOW _____

VERIFIED BY E.R. Kruelke

ILRT DATA SHEET				
TIME/SAMPLE NO.	0230 / 25	0245 / 26	0300 / 27	0315 / 28
RTD # 1	84.71	84.70	84.67	84.66
RTD # 2	85.03	85.02	85.01	84.99
RTD # 3	85.26	85.22	85.22	85.19
RTD # 4	85.58	85.55	85.52	85.49
RTD # 5	84.91	84.86	84.83	84.83
RTD # 6	85.12	85.07	85.1	85.07
RTD # 7	85.27	85.27	85.29	85.27
RTD # 8	85.23	85.21	85.21	85.15
RTD # 9	85.49	85.47	85.47	85.46
RTD # 10	85.33	85.32	85.31	85.29
RTD # 11	84.92	84.91	84.92	84.92
RTD # 12	84.65	84.64	84.62	84.6
RTD # 13	84.85	84.85	84.83	84.81
RTD # 14	84.77	84.75	84.74	84.72
RTD # 15	85.13	85.13	85.11	85.09
RTD # 16	84.38	84.37	84.37	84.37 84.44 RM
RTD # 17	84.5	84.50	84.48	84.46 85.29 RM
RTD # 18	85.31	85.31	85.3	85.28 84.86 RM
RTD # 19	84.88	84.87	84.87	84.86
RTD # 20	84.67	84.66	84.66	84.64
RTD # 21				
RTD # 22				
RTD # 23				
RHD # 1	71.39	71.47	71.51	71.46
RHD # 2	66.46	66.51	66.51	66.51
RHD # 3	66.22	66.27	66.28	66.31
RHD # 4	69.4	69.40	69.42	69.43
RHD # 5	69.46	69.46	69.49	69.51
RHD # 6	71.03	71.11	71.15	71.1
RHD # 7				
RHD # 8				
Pressure # 1	85307	85301	85296	85291
Pressure # 2	—	—	—	—

RTD ~ Resistance Temperature Detector, _____

RHD ~ Relative Humidity Detector, _____

Pressure, _____

Terminal Operator E.R. Kruelke

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 69°

HOUR NO. 12

BAROMETRIC PRESSURE 30.10

DATE 12/2/75

ROTAMETER FLOW N/A

VERIFIED BY E. R. Knudsen

ILRT DATA SHEET				
TIME/SAMPLE NO.	0330 / 29	0345 / 30	0400 / 31	0415 / 32
RTD # 1	84.65	84.62	84.61	84.58
RTD # 2	84.99	84.97	84.95	84.95
RTD # 3	85.16	85.14	85.14	85.11
RTD # 4	85.47	85.42	85.44	85.39
RTD # 5	84.82	84.77	84.77	84.76
RTD # 6	85.03	85.02	85.02	85.04
RTD # 7	85.24	85.19	85.19	85.17
RTD # 8	85.13	85.13	85.11	85.08
RTD # 9	85.47	85.46	85.46	85.46
RTD # 10	85.29	85.27	85.26	85.25
RTD # 11	84.91	84.9	84.89	84.9
RTD # 12	84.6	84.6	84.57	84.59
RTD # 13	84.83	84.81	84.8	84.78
RTD # 14	84.71	84.69	84.69	84.67
RTD # 15	85.1	85.09	85.08	85.07
RTD # 16	84.35	84.35	84.34	84.34
RTD # 17	84.45	84.43	84.43	84.42
RTD # 18	85.29	85.28	85.27	85.26
RTD # 19	84.85	84.84	84.84	84.81
RTD # 20	84.64	84.62	84.62	84.6
RTD # 21				
RTD # 22				
RTD # 23				
RHD # 1	71.55	71.55	71.67	71.63
RHD # 2	66.62	66.6	66.66	66.73
RHD # 3	66.33	66.35	66.38	66.45
RHD # 4	69.45	69.45	69.46	69.46
RHD # 5	69.55	69.56	69.58	69.61
RHD # 6	71.17	71.17	71.23	71.22
RHD # 7				
RHD # 8				
Pressure # 1	85287	85281	85281	85276
Pressure # 2	—	—	—	—

RTD - Resistance Temperature Detector, _____

RHD - Relative Humidity Detector, _____

Pressure, _____

Terminal Operator R.L. Merrill

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 66 °FHOUR NO. 13BAROMETRIC PRESSURE 30.08DATE 12/2/75

ROTAMETER FLOW _____

VERIFIED BY E. R. Kunkel

ILRT DATA SHEET				
TIME/SAMPLE NO.	0430 / 33	0445 / 34	0500 / 35	0515 / 36
RTD # 1	84.54	84.55	84.56	84.52
RTD # 2	84.92	84.91	84.9	84.88
RTD # 3	85.11	85.1	85.07	85.06
RTD # 4	85.41	85.37	85.36	85.33
RTD # 5	84.72	84.72	84.72	84.68
RTD # 6	85.02	84.99	85	84.95
RTD # 7	85.16	85.16	85.14	85.13
RTD # 8	85.1	85.09	85.06	85.04
RTD # 9	85.46	85.44	85.43	85.43
RTD # 10	85.24	85.23	85.22	85.19
RTD # 11	84.87 84.27 T. 40	84.87	84.86	84.85
RTD # 12	84.57	84.55	84.52	84.54
RTD # 13	84.78	84.75 84.75 RM	84.75	84.74
RTD # 14	84.63	84.64	84.62	84.61
RTD # 15	85.06	85.05	85.04	85.03
RTD # 16	84.32	84.31	84.29	84.29
RTD # 17	84.42	84.4	84.39	84.30
RTD # 18	85.25	85.24	85.24	85.23
RTD # 19	84.82	84.83	84.79	84.79
RTD # 20	84.59	84.58	84.59	84.55
RTD # 21				
RTD # 22				
RTD # 23				
RHD # 1	71.7	71.76	71.77	71.78
RHD # 2	66.74	66.77	66.79	66.81
RHD # 3	66.45	66.46	66.51	66.53
RHD # 4	69.5	69.5	69.51	69.57
RHD # 5	69.63	69.7	69.68	69.73
RHD # 6	71.2	71.26	71.27	71.31
RHD # 7				
RHD # 8				
Pressure # 1	85269	85266	85259	85255
Pressure # 2	—	—	—	—

RTD - Resistance Temperature Detector, _____

RHD - Relative Humidity Detector, _____

Pressure, _____

Terminal Operator R. L. Merrill

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 66°FHOUR NO. 14BAROMETRIC PRESSURE 30.08DATE 12/2/75ROTAMETER FLOW N/A.VERIFIED BY E.R.Knuehl

ILRT DATA SHEET				
TIME/SAMPLE NO.	0530 / 37	0545 / 38	0600 / 39	0615 / 40
RTD # 1	84.54	84.5	84.47	84.43
RTD # 2	84.85	84.89	84.86	84.85
RTD # 3	85.02	85.04	85.03	85
RTD # 4	85.35	85.33	85.32	85.36
RTD # 5	84.68	84.68	84.65	84.67
RTD # 6	84.97	84.93	84.95	84.91
RTD # 7	85.17	85.13	85.08	85.08
RTD # 8	85.02	RH 85 84.99	85.01	84.99
RTD # 9	85.41	85.42	85.39	85.4
RTD # 10	85.20	85.2	85.19	85.18
RTD # 11	85.83	84.83	84.83	84.82
RTD # 12	84.52	84.51	84.49	84.5
RTD # 13	84.72	84.71	84.72	84.69
RTD # 14	84.60	84.61	84.6	84.6
RTD # 15	85.02	85.02	85.01	85.01
RTD # 16	84.28	84.27	84.27	84.26
RTD # 17	84.37	84.36	84.37	84.35
RTD # 18	85.22	85.21	85.21	85.21
RTD # 19	84.79	84.79	84.77	84.76
RTD # 20	84.55	84.54	84.53	84.52
RTD # 21				
RTD # 22				
RTD # 23				
RHD # 1	71.78	71.83	71.82	71.91
RHD # 2	66.85	66.93	66.96	66.91
RHD # 3	66.53	66.59	66.59	66.61
RHD # 4	69.55	69.57	69.55	69.57
RHD # 5	69.72	69.78	69.79	69.79
RHD # 6	71.33	71.38	71.35	71.36
RHD # 7				
RHD # 8				
Pressure # 1	852 51	852 47	852 43	852 39
Pressure # 2	—	—	—	—

RTD - Resistance Temperature Detector, _____

RHD - Relative Humidity Detector, _____

Pressure, _____

Terminal Operator E.R.Knuehl

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 67°
 BAROMETRIC PRESSURE 30.09
 ROTAMETER FLOW N/A

HOUR NO. 15
 DATE 12/2/75

VERIFIED BY E.R.Knudsen

ILRT DATA SHEET				
TIME/SAMPLE NO.	0630/41	0645/42	0700/43	0715/44
RTD # 1	84.46	84.43	84.46	84.42
RTD # 2	84.84	84.82	84.79	84.91
RTD # 3	85	84.99	84.97	84.94
RTD # 4	85.28	85.26	85.04	84.95
RTD # 5	84.64	84.62	84.61	84.60
RTD # 6	84.91	84.91	84.9	84.88
RTD # 7	85.05	85.1	85.04	85.05
RTD # 8	84.98	84.98	84.96	84.95
RTD # 9	85.4	85.39	85.37	85.40
RTD # 10	85.17	85.16	85.16	85.14
RTD # 11	84.82	84.83	84.79	84.78
RTD # 12	84.53	84.5	84.45	84.43
RTD # 13	84.69	84.67	84.66	84.65
RTD # 14	84.58	84.56	84.55	84.54
RTD # 15	85	84.99	84.98	84.97
RTD # 16	84.25	84.23	84.23	84.22
RTD # 17	84.36	84.33	84.31	84.29
RTD # 18	85.2	85.2	85.18	85.17
RTD # 19	84.75	84.76	84.74	84.77
RTD # 20	84.51	84.51	84.51	84.49
RTD # 21				
RTD # 22				
RTD # 23				
RHD # 1	71.9	71.95	71.93	71.94
RHD # 2	66.92	66.97	66.96	67.
RHD # 3	66.66	66.66	66.68	66.71
RHD # 4	69.66	69.62	69.72	69.72
RHD # 5	69.84	69.83	69.84	69.89
RHD # 6	71.41	71.37	71.45	71.45
RHD # 7				
RHD # 8				
Pressure # 1	85235	85231	85227	85231
Pressure # 2	—	—	—	— ^a

RTD ~ Resistance Temperature Detector,

RHD ~ Relative Humidity Detector,

Pressure,

Terminal Operator E.R.Knudsen

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 67°

HOUR NO. 16

BAROMETRIC PRESSURE 30.09

DATE 12/2/75

ROTAMETER FLOW

VERIFIED BY E.R. Knudsen


ILRT DATA SHEET				
TIME/SAMPLE NO.	0730 / 45	0745 / 46	0800 / 47	0815 / 48
RTD # 1	84.39	84.35	84.38	84.32
RTD # 2	84.74	84.76	84.78	84.76
RTD # 3	84.94	84.94	84.91	84.91
RTD # 4	84.94	84.91	84.9	84.88
RTD # 5	84.58	84.57	84.56	84.54
RTD # 6	84.89	84.88	84.86	84.82
RTD # 7	85.02	85.01	84.99	85.00
RTD # 8	84.91	84.88	84.89	84.86
RTD # 9	85.35	85.38	85.37	85.35
RTD # 10	85.11	85.12	85.1	85.07
RTD # 11	84.76	84.75	84.75	84.73
RTD # 12	84.39	84.38	84.38	84.37
RTD # 13	84.65	84.62	84.62	84.60
RTD # 14	84.55	84.53	84.52	84.52
RTD # 15	84.96	84.95	84.94	84.92
RTD # 16	84.22	84.21	84.2	84.19
RTD # 17	84.27	84.26	84.23	84.24
RTD # 18	85.17	85.15	85.15	85.14
RTD # 19	84.72	84.73	84.72	84.71
RTD # 20	84.49	84.48	84.48	84.47
RTD # 21				
RTD # 22				
RTD # 23				
RHD # 1	72.02	72.04	72.03	72.06
RHD # 2	67.03	67.1	67.14	67.18
RHD # 3	66.76	66.78	66.79	66.81
RHD # 4	69.75	69.75	69.79	69.84
RHD # 5	69.91	69.93	69.95	69.97
RHD # 6	71.47	71.46	71.45	71.53
RHD # 7				
RHD # 8				
Pressure # 1	85219	85216	85213	85208
Pressure # 2	—	—	—	—

RTD - Resistance Temperature Detector,

RHD - Relative Humidity Detector,

Pressure,

Terminal Operator E.R. Knudsen



OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 69°HOUR NO. 17BAROMETRIC PRESSURE 30.11 ↑DATE 12/2/75

ROTAMETER FLOW _____

VERIFIED BY E. R. Knudsen*official Start 0900 12/2/75 PITB.*

ILRT DATA SHEET				
TIME/SAMPLE NO.	0830/49	0845/50	0900/51	0915/52
RTD # 1	84.33	84.34	84.36	84.35
RTD # 2	84.76	84.74	84.74	84.73
RTD # 3	84.9	84.9	84.88	84.87
RTD # 4	84.87	84.85	84.85	84.83
RTD # 5	84.55	84.5	84.54	84.54
RTD # 6	84.81	84.84	84.84	84.86
RTD # 7	84.97	84.96	85.01	84.95
RTD # 8	84.84	84.83	84.84	84.83
RTD # 9	85.36	85.33	85.33	85.33
RTD # 10	85.03	85.06	85.05	85.03
RTD # 11	84.74	84.71	84.71	84.69
RTD # 12	84.36	84.35	84.33	84.33
RTD # 13	84.59	84.57	84.59	84.59
RTD # 14	84.50	84.51	84.50	84.50
RTD # 15	84.91	84.9	84.91	84.90
RTD # 16	84.18	84.17	84.16	84.17
RTD # 17	84.23	84.25	84.19	84.21
RTD # 18	85.12	85.12	85.11	85.11
RTD # 19	84.74	84.71	84.7	84.69
RTD # 20	84.45	84.45	84.46	84.47
RTD # 21				
RTD # 22				
RTD # 23				
RHD # 1	72.04	72.10	72.11	72.16
RHD # 2	67.21	67.25	67.18	67.22
RHD # 3	66.83	66.85	66.88	66.87
RHD # 4	69.85	69.88	69.80	69.92
RHD # 5	70.02	70.02	70.03	69.99
RHD # 6	71.56	71.51	71.53	71.54
RHD # 7				
RHD # 8				
Pressure # 1	85204	85203	85201	85200
Pressure # 2	—	—	—	—

RTD - Resistance Temperature Detector, _____

RHD - Relative Humidity Detector, _____

Pressure, _____

Terminal Operator R. Merrill

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 69° FHOUR NO. 18BAROMETRIC PRESSURE 30.11DATE 12/2/75

ROTAMETER FLOW _____

VERIFIED BY E.P. Kunkle

ILRT DATA SHEET				
TIME/SAMPLE NO.	0930/53	0945/54	1000/55	1015/56
RTD # 1	84.30	84.28	84.29	84.30
RTD # 2	84.73	84.73	84.7	84.71
RTD # 3	84.87	84.87	84.87	84.87
RTD # 4	84.85	84.85	84.84	84.82
RTD # 5	84.52	84.53	84.53	84.52
RTD # 6	84.84	84.85	84.84	84.81
RTD # 7	84.95	84.92	84.92	84.93
RTD # 8	84.80	84.82	84.80	84.8
RTD # 9	RH 85.32	85.32	85.34	85.33
RTD # 10	85.02	85.01	85.02	85.03
RTD # 11	84.71	84.67	84.64	84.69
RTD # 12	84.33	84.34	84.32	84.31
RTD # 13	84.55	84.56	84.58	84.58
RTD # 14	84.49	84.5	84.5	84.48
RTD # 15	84.89	84.89	84.89	84.8
RTD # 16	84.16	84.15	84.15	84.14
RTD # 17	84.22	84.22	84.20	84.19
RTD # 18	85.12	85.12	85.11	85.11
RTD # 19	84.71	84.7	84.7	84.7
RTD # 20	84.44	84.45	84.45	84.45
RTD # 21				
RTD # 22				
RTD # 23				
RHD # 1	72.17	72.15	72.19	72.22
RHD # 2	67.24	67.25	67.21	67.26
RHD # 3	66.91	66.92	66.94	66.96
RHD # 4	69.92	69.9	69.97	69.96
RHD # 5	70.07	70.04	70.08	70.12
RHD # 6	71.61	71.56	71.58	71.58
RHD # 7				
RHD # 8				
Pressure # 1	85199 GRM	85198	85196	85195
Pressure # 2	85199	—	—	—

RTD ~ Resistance Temperature Detector, _____

RHD ~ Relative Humidity Detector, _____

Pressure, _____

Terminal Operator E.P. Kunkle

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 75°

HOUR NO. 19

BAROMETRIC PRESSURE 30.13

DATE 12/2/75

ROTAMETER FLOW

VERIFIED BY Paul Bennett


ILRT DATA SHEET				
TIME/SAMPLE NO.	1030 / ²⁰ 57	1045 / ²¹ 58	1100 / ²² 59	1115 / ²³ 60
RTD # 1	84.29	84.29	84.26	84.25
RTD # 2	84.69	84.70	84.69	84.69
RTD # 3	84.86	84.86	84.95	84.84
RTD # 4	84.84	84.82	84.82	84.81
RTD # 5	84.51	84.49	84.50	84.5
RTD # 6	84.91	84.78	84.8	84.86
RTD # 7	84.91	84.91	RM-60 84.87	84.89
RTD # 8	84.78	84.79	84.78	84.78
RTD # 9	85.32	85.31	85.3	85.3
RTD # 10	85.03	85.01	84.99	85.01
RTD # 11	84.69	84.70	84.69	84.68
RTD # 12	84.31	84.32	84.31	84.31
RTD # 13	84.58	84.57	84.57	84.55
RTD # 14	84.48	84.49	84.49	84.48
RTD # 15	84.89	84.89	84.88	84.88
RTD # 16	84.14	84.14	84.14	84.14
RTD # 17	84.21	84.19	84.18	84.18
RTD # 18	85.11	85.1	85.1	85.1
RTD # 19	84.66	84.69	84.69	84.70
RTD # 20	84.46	84.47	84.45	84.44
RTD # 21				
RTD # 22				
RTD # 23				
RHD # 1	72.25	72.28	72.27	72.27
RHD # 2	67.3	67.34	67.34	67.4
RHD # 3	66.97	66.98	66.99	67.02
RHD # 4	69.96	69.98	69.98	69.98
RHD # 5	70.10	70.09	70.09	70.14
RHD # 6	71.57	71.57	71.57	71.59
RHD # 7				
RHD # 8				
Pressure # 1	85194	85193	85192	85190
Pressure # 2	—	—	—	—

RTD ~ Resistance Temperature Detector,

RHD ~ Relative Humidity Detector,

Pressure,

Terminal Operator Paul Bennett



OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 79° PHB
69°

BAROMETRIC PRESSURE 30.11

ROTAMETER FLOW _____

HOUR NO. 20DATE 12/2/75VERIFIED BY P. Bennett

ILRT DATA SHEET

TIME/SAMPLE NO.	1130/61	1145/62	1200/63	1215/64
RTD # 1	84.29	84.24	84.30 ²⁰ 26 ²¹	84.22
RTD # 2	84.64	84.69	84.67	84.68
RTD # 3	84.83	84.83	84.82	84.82
RTD # 4	84.83	84.79	84.82	84.81
RTD # 5	84.49	84.48	84.49	84.49
RTD # 6	84.78	84.8	84.81	84.80
RTD # 7	84.89	84.9	84.89	84.89
RTD # 8	84.75	84.76	84.76	84.75
RTD # 9	85.31	85.3	85.3	85.31
RTD # 10	85.01	85.	84.99	84.99
RTD # 11	84.67	84.69	84.67	84.69
RTD # 12	84.3	84.29	84.28	84.29
RTD # 13	84.55	84.54	84.56	84.55
RTD # 14	84.48	84.48	84.47	84.46
RTD # 15	84.87	84.87	84.87	84.87
RTD # 16	84.14	84.14	84.18	84.14
RTD # 17	84.2	84.17	84.18	84.20
RTD # 18	85.1	85.09	85.09	85.09
RTD # 19	84.69	84.69	84.69	84.70
RTD # 20	84.45	84.44	84.43	84.45
RTD # 21				
RTD # 22				
RTD # 23				
RHD # 1	72.34	72.32 ²² 72.32	72.30	72.37
RHD # 2	67.35	67.42	67.36	67.43
RHD # 3	67.03	67.05	67.05	67.08
RHD # 4	70.02	70.06	70.06	70.04
RHD # 5	70.18	70.18	70.19	70.18
RHD # 6	71.6	71.62	71.62	71.63
RHD # 7				
RHD # 8				
Pressure # 1	85189	85188	85187	85187
Pressure # 2	—	—	—	—

RTD ~ Resistance Temperature Detector, _____

RHD ~ Relative Humidity Detector, _____

Pressure, _____

Terminal Operator 

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 80HOUR NO. 21BAROMETRIC PRESSURE 30.10DATE Dec 7 1975

ROTAMETER FLOW _____

VERIFIED BY Paul Bennett

ILRT DATA SHEET

TIME/SAMPLE NO.	1230 / 65	1245 / 66	1300 / 67	1315 / 68
RTD # 1	84.24	84.25	84.27	84.21
RTD # 2	84.64	84.65	84.63	84.65
RTD # 3	84.82	84.81	84.80	84.80
RTD # 4	84.82	84.81	84.79	84.81
RTD # 5	84.48	84.46	84.45	84.46
RTD # 6	84.74	84.78	84.72	84.81
RTD # 7	84.91	84.88	84.88	84.92
RTD # 8	84.76	84.74	84.74	84.74
RTD # 9	85.3	85.3	85.26	85.30
RTD # 10	84.99	85.61	84.98	84.96
RTD # 11	84.67	84.66	84.67	84.66
RTD # 12	84.3	84.28	84.27	84.27
RTD # 13	84.54	84.53	84.51	84.54
RTD # 14	84.48	84.46	84.43	84.47
RTD # 15	84.86	84.87	84.86	84.86
RTD # 16	84.14	84.13	84.10	84.13
RTD # 17	84.17	84.18	84.16	84.17
RTD # 18	85.08	85.07	85.08	85.08
RTD # 19	84.68	84.67	84.67	84.67
RTD # 20	84.43	84.43	84.42	84.43
RTD # 21	/	/	/	/
RTD # 22	/	/	/	/
RTD # 23	/	/	/	/
RHD # 1	72.37	72.38	72.39	72.44
RHD # 2	67.39	67.41	67.42	67.45
RHD # 3	67.07	67.10	67.11	67.13
RHD # 4	70.01	70.03	70.09	70.05
RHD # 5	70.20	70.21	70.26	70.22
RHD # 6	71.67	71.64	71.68	71.62
RHD # 7	/	/	/	/
RHD # 8	/	/	/	/
Pressure # 1	85186	85184	85180	85183
Pressure # 2				

RTD ~ Resistance Temperature Detector, _____

RHD ~ Relative Humidity Detector, _____

Pressure, _____

Terminal Operator Bob J. Decker

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 80HOUR NO. 22BAROMETRIC PRESSURE 30.10DATE Dec 2, 1965

ROTAMETER FLOW _____

VERIFIED BY Paul Bennett

ILRT DATA SHEET				
TIME/SAMPLE NO.	1330 / 169	1345 / 173	1400 / 174	1415 / 172
RTD # 1	84.22	84.23	84.25	84.23
RTD # 2	84.67	84.65	84.66	84.66
RTD # 3	84.81	84.80	84.80	84.79
RTD # 4	84.79	84.79	84.78	84.81
RTD # 5	84.47	84.47	84.46	84.47
RTD # 6	84.79	84.78	84.78	84.80
RTD # 7	84.87	84.91	84.88	84.91
RTD # 8	84.74	84.74	84.74	84.74
RTD # 9	85.3	85.32	85.32	85.30
RTD # 10	84.98	84.96	84.97	84.97
RTD # 11	84.68	84.66	84.66	84.66
RTD # 12	84.31	84.29	84.30	84.28
RTD # 13	84.55	84.54	84.54	84.55
RTD # 14	84.48	84.48	84.48	84.48
RTD # 15	84.86	84.87	84.87	84.87
RTD # 16	84.12	84.12	84.12	84.12
RTD # 17	84.17	84.20	84.18	84.16
RTD # 18	85.08	85.08	85.09	85.09
RTD # 19	84.69	84.68	84.70	84.71
RTD # 20	84.43	84.45	84.45	84.44
RTD # 21				
RTD # 22				
RTD # 23				
RHD # 1	72.47	72.42	72.46	72.45
RHD # 2	67.44	67.51	67.47	67.49
RHD # 3	67.13	67.14	67.13	67.12
RHD # 4	72.08	72.05	72.07	72.07
RHD # 5	70.24	70.23	70.22	70.28
RHD # 6	71.65	71.67	71.68	71.66
RHD # 7				
RHD # 8				
Pressure # 1	85183	85183	85182	85181
Pressure # 2				

RTD ~ Resistance Temperature Detector, _____

RHD ~ Relative Humidity Detector, _____

Pressure, _____

Terminal Operator

Paul Bennett

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 81°f

HOUR NO. 23

BAROMETRIC PRESSURE 30.05

DATE Dec 2 75

ROTAMETER FLOW

VERIFIED BY Paul Bennett

ILRT DATA SHEET

TIME/SAMPLE NO.	1430 / 73 ³⁴	1445 / 74 ³⁷	1528 / 75 ³⁸	1515 / 74 ³⁹ - 76
RTD # 1	84.23	84.24	84.22	84.23
RTD # 2	84.67	84.65	84.66	84.66
RTD # 3	84.74	84.80	84.80	84.78
RTD # 4	84.71	84.82	84.81	84.85
RTD # 5	84.48	84.47	84.47	84.48
RTD # 6	84.81	84.78	84.77	84.76
RTD # 7	84.98	84.86	84.9	84.87
RTD # 8	84.75	84.74	84.73	84.74
RTD # 9	85.29	85.3	85.31	85.31
RTD # 10	84.98	84.99	84.97	84.98
RTD # 11	84.67	84.65	84.67	84.66
RTD # 12	84.29	84.27	84.29	84.29
RTD # 13	84.54	84.55	84.55	84.55
RTD # 14	84.49	84.48	84.49	84.50
RTD # 15	84.87	84.81	84.86	84.87
RTD # 16	84.12	84.14	84.12	84.14
RTD # 17	84.18	84.17	84.19	84.2
RTD # 18	85.09	85.09	85.09	85.09
RTD # 19	84.70	84.71	84.70	84.68
RTD # 20	84.46	84.44	84.45	84.45
RTD # 21				
RTD # 22				
RTD # 23				
RHD # 1	72.49	72.52	72.54	72.52
RHD # 2	67.51	67.53	67.54	67.56
RHD # 3	67.17	67.20	67.19	67.20
RHD # 4	70.08	70.11	70.13	70.08
RHD # 5	70.29	70.21	70.27	70.26
RHD # 6	71.67	71.66	71.67	71.68
RHD # 7				
RHD # 8				
Pressure # 1	85181	85181	85180	85180
Pressure # 2				

RTD - Resistance Temperature Detector,

RHD - Relative Humidity Detector,

Pressure,

Terminal Operator M/Jde

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 81HOUR NO. 24BAROMETRIC PRESSURE 30.05DATE Dec 2 75ROTAMETER FLOW 100 CFM 0.7VERIFIED BY Paul O' Bennett

ILRT DATA SHEET				
TIME/SAMPLE NO.	1530 11/40	1545 17/41	1600 179/42	1615 180/43
RTD # 1	84.25	84.23	84.23	84.22
RTD # 2	84.65	84.66	84.65	84.65
RTD # 3	84.76	84.79	84.79	84.79
RTD # 4	84.80	84.79	84.81	84.81
RTD # 5	84.47	84.46	84.47	84.46
RTD # 6	84.76	84.76	84.79	84.77
RTD # 7	84.66	84.86	84.88	84.92
RTD # 8	84.74	84.75	84.75	84.74
RTD # 9	85.3	85.3	85.3	85.31
RTD # 10	84.96	84.97	84.99	84.98
RTD # 11	84.67	84.69	84.69	84.66
RTD # 12	84.28	84.3	84.29	84.31
RTD # 13	84.55	84.55	84.54	84.54
RTD # 14	84.5	84.49	84.49	84.49
RTD # 15	84.87	84.87	84.87	84.87
RTD # 16	84.13	84.13	84.13	84.13
RTD # 17	84.18	84.18	84.19	84.17
RTD # 18	85.09	85.09	85.1	85.09
RTD # 19	84.7	84.71	84.71	84.69
RTD # 20	84.46	84.45	84.45	84.46
RTD # 21				
RTD # 22				
RTD # 23				
RHD # 1	72.54	72.53	72.55	72.54
RHD # 2	67.55	67.56	67.51	67.58
RHD # 3	67.22	67.23	67.27	67.26
RHD # 4	70.15	70.10	70.12	70.15
RHD # 5	70.32	70.29	70.35	70.36
RHD # 6	71.68	71.68	71.73	71.74
RHD # 7				
RHD # 8				
Pressure # 1	85/79	85/79	85/78	85/78
Pressure # 2				

RTD ~ Resistance Temperature Detector,

RHD ~ Relative Humidity Detector,

Pressure,

Terminal Operator John O'Brien

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 82°HOUR NO. 25BAROMETRIC PRESSURE 30.03DATE Dec 2, 1975

ROTAMETER FLOW _____

VERIFIED BY Paul Bennett

ILRT DATA SHEET				
TIME/SAMPLE NO.	1630 / 81/44	1645 / 82/45	1700 / 83/46	1715 / 84/47
RTD # 1	84.24	84.23	84.22	84.26
RTD # 2	84.63	84.65	84.64	84.64
RTD # 3	84.78	84.78	84.80	84.78
RTD # 4	84.80	84.80	84.74	84.81
RTD # 5	84.46	84.46	84.48	84.45
RTD # 6	84.78	84.78	84.76	84.76
RTD # 7	84.86	84.89	84.88	84.87
RTD # 8	84.74	84.75	84.74	84.75
RTD # 9	85.31	85.32	85.31	85.32
RTD # 10	84.99	84.97	84.98	84.97
RTD # 11	84.67	84.67	84.66	84.66
RTD # 12	84.31	84.30	84.29	84.28
RTD # 13	84.54	84.55	84.56	84.54
RTD # 14	84.5	84.48	84.51	84.49
RTD # 15	84.87	84.87	84.87	84.87
RTD # 16	84.12	84.13	84.14	84.14
RTD # 17	84.2	84.18	84.18	84.19
RTD # 18	85.1	85.1	84.09	85.10
RTD # 19	84.71	84.69	84.70	84.70
RTD # 20	84.46	84.45	84.46	84.45
RTD # 21				
RTD # 22				
RTD # 23				
RHD # 1	72.58	72.61	72.63	72.61
RHD # 2	67.61	67.58	67.58	67.65
RHD # 3	67.28	67.30	67.33	67.33
RHD # 4	70.14	70.16	70.19	70.20
RHO # 5	70.38	70.38	70.4	70.40
RHD # 6	71.74	71.74	71.72	71.78
RHD # 7				
RHD # 8				
Pressure # 1	85178	85177	85177	85177
Pressure # 2				

RTD ~ Resistance Temperature Detector,

RHD ~ Relative Humidity Detector,

Pressure,

Terminal Operator Ailiea

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 82HOUR NO. 26BAROMETRIC PRESSURE 30.03DATE Dec 2, 1975

ROTAMETER FLOW _____

VERIFIED BY Paul Bennett

ILRT DATA SHEET				
TIME/SAMPLE NO.	1730 / 84/48	1745 / 85/49	1800 / 86/50	1815 / 87/51
RTD # 1	84.91	84.23	84.26	84.23
RTD # 2	84.64	84.65	84.65	84.65
RTD # 3	84.78	84.78	84.77	84.76
RTD # 4	84.87	84.81	84.83	84.82
RTD # 5	84.47	84.47	84.48	84.44
RTD # 6	84.79	84.84	84.75	84.74
RTD # 7	84.87	84.86	84.89	84.89
RTD # 8	84.74	84.74	84.75	84.76
RTD # 9	85.31	85.3	85.32	85.32
RTD # 10	84.98	84.97	84.97	84.98
RTD # 11	84.67	84.66	84.67	84.67
RTD # 12	84.3	84.25	84.23	84.3
RTD # 13	84.50	84.56	84.58	84.55
RTD # 14	84.5	84.40	84.49	84.5
RTD # 15	84.87	84.67	84.87	84.87
RTD # 16	84.13	84.13	84.14	84.11
RTD # 17	84.21	84.18	84.18	84.19
RTD # 18	85.1	85.1	85.09	85.11
RTD # 19	84.71	84.71	84.7	84.71
RTD # 20	84.45	84.45	84.48	84.46
RTD # 21				
RTD # 22				
RTD # 23				
RHD # 1	72.63	72.68	72.73	72.65
RHD # 2	67.65	67.67	67.67	67.66
RHD # 3	67.35	67.37	67.38	67.4
RHD # 4	70.25	70.25	70.25	70.27
RHD # 5	70.43	70.43	70.43	70.47
RHD # 6	71.82	71.82	71.83	71.86
RHD # 7				
RHD # 8				
Pressure # 1	85176	85176	85176	85175
Pressure # 2				

RTD ~ Resistance Temperature Detector, _____

RHD ~ Relative Humidity Detector, _____

Pressure, _____

Terminal Operator A. J. O'Brien

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 78HOUR NO. 27BAROMETRIC PRESSURE 30.06DATE Dec 3 1975

ROTAMETER FLOW

VERIFIED BY Paul Bennett

ILRT DATA SHEET				
TIME/SAMPLE NO.	1830 188/52	1845 189/53	1900 190/54	1915 191/55
RTD # 1	84.22	84.22	84.23	84.28
RTD # 2	84.63	84.61	84.63	84.66
RTD # 3	84.77	84.78	84.77	84.78
RTD # 4	84.8	85.06	85.12	85.14
RTD # 5	84.42	84.47	84.46	84.48
RTD # 6	84.75	84.78	84.74	84.79
RTD # 7	84.86	84.86	84.89	84.89
RTD # 8	84.74	84.74	84.75	84.75
RTD # 9	85.3	85.31	85.33	85.32
RTD # 10	84.97	84.97	85.01	85.04
RTD # 11	84.67	84.67	84.70	84.77
RTD # 12	84.3	84.31	84.36	84.34
RTD # 13	84.53	84.57	84.54	84.59
RTD # 14	84.52	84.5	84.51	84.51
RTD # 15	84.87	84.88	84.89	84.79
RTD # 16	84.15	84.14	84.15	84.14
RTD # 17	84.19	84.19	84.22	84.22
RTD # 18	85.1	85.11	85.11	85.12
RTD # 19	84.71	84.72	84.72	84.71
RTD # 20	84.45	84.45	84.46	84.46
RTD # 21				
RTD # 22				
RTD # 23				
RHD # 1	72.72	72.69	72.7	72.7
RHD # 2	67.74	67.66	67.7	67.71
RHD # 3	67.42	67.41	67.42	67.45
RHD # 4	70.26	70.24	70.22	70.23
RHD # 5	70.47	70.45	70.45	70.48
RHD # 6	71.88	71.8	71.85	71.85
RHD # 7				
RHD # 8				
Pressure # 1	85175	85175	85175	85175
Pressure # 2				

RTD ~ Resistance Temperature Detector, _____

RHD ~ Relative Humidity Detector, _____

Pressure, _____

Terminal Operator Widger

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 78HOUR NO. 28BAROMETRIC PRESSURE 30.06DATE Dec 7 1975

ROTAMETER FLOW

VERIFIED BY Paul Bennett


ILRT DATA SHEET				
TIME/SAMPLE NO.	1930 192/153	1945 193/50	2000 194/58	2015 195/59
RTD # 1	84.24	84.27	84.26	84.25
RTD # 2	84.66	84.67	84.68	84.66
RTD # 3	84.78	84.79	84.79	84.79
RTD # 4	85.12	85.18	85.13	85.17
RTD # 5	84.48	84.48	84.48	84.47
RTD # 6	84.84	84.78	84.78	84.78
RTD # 7	84.91	84.91	84.88	84.92
RTD # 8	84.76	84.76	84.77	84.76
RTD # 9	85.32	85.34	85.33	85.33
RTD # 10	85.04	85.06	85.07	85.07
RTD # 11	84.74	84.73	84.73	84.74
RTD # 12	84.37	84.38	84.37	84.39
RTD # 13	84.59	84.57	84.58	84.58
RTD # 14	84.52	84.5	84.53	84.54
RTD # 15	84.88	84.9	84.90	84.91
RTD # 16	84.15	84.15	84.17	84.15
RTD # 17	84.23	84.24	84.25	84.24
RTD # 18	85.12	85.13	85.13	85.13
RTD # 19	84.7	84.71	84.72	84.72
RTD # 20	84.47	84.47	84.46	84.47
RTD # 21				
RTD # 22				
RTD # 23				
RHD # 1	72.77	72.77	72.78	72.79
RHD # 2	67.76	67.78	67.77	67.77
RHD # 3	67.44	67.48	67.49	67.47
RHD # 4	70.3	70.26	70.25	70.23
RHD # 5	70.48	70.52	70.52	70.56
RHD # 6	71.70	71.9	71.95	71.94
RHD # 7				
RHD # 8				
Pressure # 1	55176	85176	85176	55176
Pressure # 2				

RTD ~ Resistance Temperature Detector,

RHD ~ Relative Humidity Detector,

Pressure,

Terminal Operator *Anjel*



OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 74HOUR NO. 29BAROMETRIC PRESSURE 30.10DATE Dec 2 1975

ROTAMETER FLOW

VERIFIED BY Paul Bennett

ILRT DATA SHEET				
TIME/SAMPLE NO.	2030/196/60	2045/197/61	2100/198/62	2115/199/63
RTD # 1	84.23	84.25	84.26	84.27
RTD # 2	84.69	84.68	84.68	84.67
RTD # 3	84.79	84.78	84.79	84.78
RTD # 4	Deleted	Deleted	Deleted	Deleted
RTD # 5	84.49	84.46	84.51	84.48
RTD # 6	84.85	84.82	84.84	84.78
RTD # 7	84.87	84.87	84.93	84.89
RTD # 8	84.76	84.77	84.78	84.77
RTD # 9	85.34	85.35	85.34	85.33
RTD # 10	85.08	85.07	85.07	85.08
RTD # 11	84.77	84.75	84.76	84.73
RTD # 12	84.40	84.4	84.31	84.37
RTD # 13	84.58	84.58	84.59	84.58
RTD # 14	84.52	84.55	84.54	84.53
RTD # 15	84.91	84.91	84.91	84.91
RTD # 16	84.16	84.17	84.18	84.18
RTD # 17	84.24	84.25	84.25	84.26
RTD # 18	85.14	85.14	85.14	85.14
RTD # 19	84.72	84.71	84.73	84.73
RTD # 20	84.48	84.47	84.47	84.47
RTD # 21				
RTD # 22				
RTD # 23				
RHD # 1	72.81	72.77	72.83	72.85
RHD # 2	67.71	67.79	67.83	67.86
RHD # 3	67.49	67.49	67.51	67.52
RHD # 4	70.26	70.22	70.21	70.27
RHD # 5	70.52	70.52	70.54	70.52
RHD # 6	71.94	71.88	71.91	71.95
RHD # 7				
RHD # 8				
Pressure # 1	85176	75176	85177	85176
Pressure # 2				

RTD - Resistance Temperature Detector,

RHD - Relative Humidity Detector,

Pressure,

Terminal Operator

A. G. M. J.

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 74HOUR NO. 30BAROMETRIC PRESSURE 30.10DATE December 2, 1975

ROTAMETER FLOW

VERIFIED BY Paul Bonner

ILRT DATA SHEET				
TIME/SAMPLE NO.	2130 / 100 / 64	2145 / 101 / 65	2200 / 102 / 66	2215 / 103 / 67
RTD # 1	84.25	84.25	84.25	84.24
RTD # 2	84.67	84.67	84.65	84.67
RTD # 3	84.79	84.78	84.79	84.78
RTD # 4	DELETED	DELETED	DELETED	DELETED
RTD # 5	84.49	84.49	84.49	84.49
RTD # 6	84.80	84.78	84.81	84.82
RTD # 7	84.90	84.92	84.91	84.94
RTD # 8	84.76	84.77	84.77	84.71
RTD # 9	85.35	85.34	85.33	85.34
RTD # 10	85.08	85.09	85.08	85.06
RTD # 11	84.75	84.77	84.75	84.77
RTD # 12	84.38	84.39	84.38	84.4
RTD # 13	84.60	84.59	84.58	84.57
RTD # 14	84.52	84.54	84.52	84.53
RTD # 15	84.92	84.91	84.92	84.91
RTD # 16	84.19 A4	84.18	84.17	84.17
RTD # 17	84.25 84.23	84.25	84.24	84.23
RTD # 18	85.14	85.014	85.15	85.14
RTD # 19	84.74	84.73	84.74	84.75
RTD # 20	84.49	84.48	84.47	84.48
RTD # 21	/	/	/	/
RTD # 22	/	/	/	/
RTD # 23	/	/	/	/
RHD # 1	72.80	72.82	72.85	72.83
RHD # 2	67.82	67.77	67.87	67.91
RHD # 3	67.53	67.53	67.56	67.54
RHD # 4	70.23	70.25	70.23	70.28
RHD # 5	70.53	70.54	70.59	70.56
RHD # 6	71.95	71.95	71.96	71.97
RHD # 7	/	/	/	/
RHD # 8	/	/	/	/
Pressure # 1	85176	85175	85175	85175
Pressure # 2				

RTD - Resistance Temperature Detector, _____

RHD - Relative Humidity Detector, _____

Pressure, _____

Terminal Operator M. J. DeC

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 71°HOUR NO. 31BAROMETRIC PRESSURE 30.12DATE Dec 2, 1975

ROTAMETER FLOW _____

VERIFIED BY Paul Bennett

ILRT DATA SHEET				
TIME/SAMPLE NO.	2230/104/68	2245/1105/69	2300/106/70	2315/107/71
RTD # 1	84.25	84.25	84.26	84.24
RTD # 2	84.67	84.67	84.68	84.65
RTD # 3	84.77	84.78	84.78	84.79
RTD # 4	DELETED	DELETED	DELETED	DELETED
RTD # 5	85.17 84.49	84.49	84.77	84.47
RTD # 6	84.48	84.82	84.85	84.81
RTD # 7	84.89	84.89	84.88	84.89
RTD # 8	84.78	84.77	84.77	84.77
RTD # 9	85.35	85.34	85.33	85.34
RTD # 10	85.07	85.06	85.08	85.07
RTD # 11	84.75	84.76	84.76	84.77
RTD # 12	84.38	84.36	84.37	84.39
RTD # 13	84.59	84.58	84.58	84.58
RTD # 14	84.53	84.52	84.53	84.53
RTD # 15	84.92	84.91	84.92	84.92
RTD # 16	84.17	84.17	84.18	84.17
RTD # 17	84.26	84.25	84.26	84.25
RTD # 18	85.14	85.13	85.15	85.14
RTD # 19	84.73	84.73	84.73	84.72
RTD # 20	84.47	84.48	84.48	84.48
RTD # 21				
RTD # 22				
RTD # 23				
RHD # 1	72.84	72.83	72.82	72.87
RHD # 2	67.86	67.85	67.82	67.81
RHD # 3	67.55	67.55	67.56	67.59
RHD # 4	70.27	70.29	70.26	70.28
RHD # 5	70.57	70.58	70.57	70.63
RHD # 6	71.92	71.93	71.99	71.94
RHD # 7				
RHD # 8				
Pressure # 1	81574	85174	85174	85173
Pressure # 2	85174			

RTD ~ Resistance Temperature Detector, _____

RHD ~ Relative Humidity Detector, _____

Pressure, _____

JW/Jd
Terminal Operator _____

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 71°HOUR NO. 32BAROMETRIC PRESSURE 30.12DATE 12/23/75

ROTAMETER FLOW _____

VERIFIED BY E. R. Knudby

ILRT DATA SHEET				
TIME/SAMPLE NO.	2330 / 10 ⁸ / 72	2345 / 10 ⁹ / 73	2400 / 11 ⁰ / 74	0015 / 11 ¹ / 75
RTD # 1	84.25	84.27	84.27	84.27
RTD # 2	84.63	84.65	84.65	84.66
RTD # 3	84.78	84.78	84.79	84.79
RTD # 4	DELETED	DELETED	DELETED	DELETED
RTD # 5	84.48	84.5	84.49	84.47
RTD # 6	84.79	84.81	84.8	84.91
RTD # 7	84.87	84.92	RM 84.76 84.91	84.94
RTD # 8	84.78	84.77	84.77	84.76
RTD # 9	85.35	85.36	85.36	85.34
RTD # 10	85.08	85.08	85.09	85.09
RTD # 11	84.78	84.74	84.75	84.75
RTD # 12	84.37	84.37	84.39	84.39
RTD # 13	84.57	84.6	84.59	84.58
RTD # 14	84.51	84.52	84.51	84.52
RTD # 15	84.91	84.92	84.92	84.92
RTD # 16	84.17	84.19	84.19	84.21
RTD # 17	84.25	84.26	84.23	84.25
RTD # 18	85.14	85.14	85.14	85.15
RTD # 19	84.73	84.74	84.74	84.75
RTD # 20	84.47	84.48	84.47	84.48
RTD # 21				
RTD # 22				
RTD # 23				
RHD # 1	72.86	72.91	72.86	72.91
RHD # 2	67.87	67.86	67.85	67.94
RHD # 3	67.60	67.62	67.62	67.65
RHD # 4	70.30	70.31	70.3	70.32
RHD # 5	70.63	70.65	70.66	70.63
RHD # 6	72.00	72.01	72.01	72.03
RHD # 7				
RHD # 8				
Pressure # 1	85173	85173	85172	85171
Pressure # 2				

RTD ~ Resistance Temperature Detector, _____

RHD ~ Relative Humidity Detector, _____

Pressure, _____

Terminal Operator R. L. Knudby

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 68°HOUR NO. 33BAROMETRIC PRESSURE 30.11.4DATE 12/3/75ROTAMETER FLOW —VERIFIED BY E.R.Knuchles

ILRT DATA SHEET				
TIME/SAMPLE NO.	0030 / <u>112</u> / <u>76</u>	0045 / <u>113</u> / <u>77</u>	0100 / <u>114</u> / <u>78</u>	0115 / <u>114</u> / <u>79</u>
RTD # 1	84.25	84.26	84.26	84.25
RTD # 2	84.66	84.67	84.66	84.66
RTD # 3	84.78	84.77	84.78	84.79
RTD # 4	DELETED	DELETED	DELETED	DELETED
RTD # 5	84.49	84.5	84.48	84.49
RTD # 6	84.78	84.81	84.8	84.8
RTD # 7	84.9	84.99	84.9	84.9
RTD # 8	84.77	84.77	84.77	84.76
RTD # 9	85.34	85.35	85.34	85.35
RTD # 10	85.09	85.08	85.1	85.09
RTD # 11	84.77	84.77	84.76	84.77
RTD # 12	84.38	84.37	84.4	84.39
RTD # 13	84.59	84.61	84.6	84.58
RTD # 14	84.53	84.52	84.53	84.52
RTD # 15	84.92	84.93	84.92	84.92
RTD # 16	84.19	84.17	84.18	84.17
RTD # 17	84.24	84.22	84.24	84.25
RTD # 18	85.14	85.15	85.14	85.14
RTD # 19	84.73	84.72	84.74	84.72
RTD # 20	84.5	84.49	84.49	84.46
RTD # 21				
RTD # 22				
RTD # 23				
RHD # 1	72.95	72.95	72.99	72.97
RHD # 2	67.93	67.98	67.94	67.87
RHD # 3	67.66	67.67	67.68	67.68
RHD # 4	70.39	70.39	70.38	70.39
RHD # 5	70.71	70.71	70.75	70.71
RHD # 6	72.08	72.08	72.05	72.08
RHD # 7				
RHD # 8				
Pressure # 1	85171	85171	85171	85170
Pressure # 2	—	—	—	—

RTD - Resistance Temperature Detector, _____

RHD - Relative Humidity Detector, _____

Pressure, _____

Terminal Operator E.R.Knuchles

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 68°

HOUR NO. 34

BAROMETRIC PRESSURE 30.114

DATE 12/3/75

ROTAMETER FLOW —

VERIFIED BY R L Morris


ILRT DATA SHEET				
TIME/SAMPLE NO.	0130 / 115 / 80	0145 / 116 / 81	0200 / 117 / 82	0215 / 118 / 83
RTD # 1	84.25	84.26	84.25	84.25
RTD # 2	84.66	84.66	84.67	84.64
RTD # 3	84.78	84.78	84.78	84.77
RTD # 4	DELETED	DELETED	DELETED	DELETED
RTD # 5	84.46	84.49	84.47	84.50
RTD # 6	84.78	84.8	84.83	84.81
RTD # 7	84.93	84.94	84.93	84.95
RTD # 8	84.77	84.76	84.75	84.76
RTD # 9	85.33	85.35	85.33	85.34
RTD # 10	85.09	85.09	85.08	85.09
RTD # 11	84.78	84.77	84.77	84.78
RTD # 12	84.41	84.38	84.4	84.37
RTD # 13	84.58	84.58	84.57	84.61
RTD # 14	84.52	84.51	84.52	84.51
RTD # 15	84.93	84.93	84.93	84.92
RTD # 16	84.17	84.17	84.19	84.2 - 84.19
RTD # 17	84.23	84.22	84.23	84.23
RTD # 18	85.15	85.14	85.15	85.14
RTD # 19	84.74	84.73	84.73	84.73
RTD # 20	84.46	84.48	84.47	84.47
RTD # 21				
RTD # 22				
RTD # 23				
RHD # 1	72.95	72.92	72.98	72.96
RHD # 2	67.94	67.89	67.91	67.88
RHD # 3	67.66	67.66	67.67	67.68
RHD # 4	70.37	70.37	70.32	70.3
RHD # 5	70.66	70.65	70.68	70.67
RHD # 6	72.06	72.03	71.99	72.01
RHD # 7				
RHD # 8				
Pressure # 1	85170	85170	85169	85169
Pressure # 2	—	—	—	—

RTD - Resistance Temperature Detector, _____

RHD - Relative Humidity Detector, _____

Pressure, _____

Terminal Operator E. R. Knutte



OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 68°HOUR NO. 35BAROMETRIC PRESSURE 30.11 4DATE 12/3/75ROTAMETER FLOW —VERIFIED BY Paul B. Baumann

ILRT DATA SHEET				
TIME/SAMPLE NO.	0230 / 11/84	0245 / 12/85	0300 / 12/86	0315 / 12/87
RTD # 1	84.22	84.27	84.24	84.26
RTD # 2	84.67	84.67	84.69	84.66
RTD # 3	84.79	84.78	84.78	84.78
RTD # 4	DELETED	DELETED	DELETED	DELETED
RTD # 5	84.49	84.49	84.48	84.49
RTD # 6	84.81	84.79	84.8	84.80
RTD # 7	84.86	84.88	84.91	84.89
RTD # 8	84.77	84.75	84.76	84.75
RTD # 9	85.34	85.34	85.35	85.35
RTD # 10	85.08	85.1	85.09	85.08
RTD # 11	84.78	84.77	84.77	84.77
RTD # 12	84.39	84.39	84.41	84.38
RTD # 13	84.61	84.6	84.59	84.6
RTD # 14	84.51	84.52	84.5	84.5
RTD # 15	84.93	84.93	84.93	84.93
RTD # 16	84.19	84.19	84.18	84.18
RTD # 17	84.22	84.24	84.22	84.22
RTD # 18	85.14	85.14	85.14	85.15
RTD # 19	84.73	84.74	84.74	84.72
RTD # 20	84.48	84.47	84.51	84.5
RTD # 21				
RTD # 22				
RTD # 23				
RHD # 1	72.93	72.96	72.96	72.94
RHD # 2	67.93	67.91	67.94	67.98
RHD # 3	67.67	67.68	67.69	67.71
RHD # 4	70.33	70.35	70.34	70.38
RHD # 5	70.67	70.69	70.7	70.73
RHD # 6	71.98	72.01	72.02	72.04
RHD # 7				
RHD # 8				
Pressure # 1	85169	85168	85168	85168
Pressure # 2	—	—	—	—

RTD ~ Resistance Temperature Detector, _____

RHD ~ Relative Humidity Detector, _____

Pressure, _____

Terminal Operator Paul J. Baum

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D


AMBIENT TEMPERATURE 66°HOUR NO. 36BAROMETRIC PRESSURE 30.10DATE 12/3/75ROTAMETER FLOW —VERIFIED BY Paul J. Baum

ILRT DATA SHEET				
TIME/SAMPLE NO.	0330 / <u>1/23/88</u>	0345 / <u>1/24/88</u>	0400 / <u>1/25/90</u>	0415 / <u>1/26/91</u>
RTD # 1	84.25	84.23	84.22	84.24
RTD # 2	84.67	84.67	84.63	84.63
RTD # 3	84.78	84.77	84.78	84.78
RTD # 4	DELETED	DELETED	DELETED	DELETED
RTD # 5	84.46	84.47	84.48	84.46
RTD # 6	RM 84.74 84.8	84.82	84.78	84.81
RTD # 7	84.89	84.93	84.89	84.89
RTD # 8	84.76	84.77	84.75	84.75
RTD # 9	RM 84.69 85.34	85.32	85.32	85.34
RTD # 10	85.07	85.09	85.1	85.09
RTD # 11	84.77	84.78	84.77	84.78
RTD # 12	84.39	84.4	84.38	84.41
RTD # 13	84.57	84.58	84.6	84.56
RTD # 14	84.5	84.5	84.51	84.5
RTD # 15	84.93	84.93	84.92	84.92
RTD # 16	84.18	84.18	84.19	84.18
RTD # 17	84.23	84.24	84.22	84.24
RTD # 18	85.15	85.14	85.14	85.14
RTD # 19	84.73	84.73	84.72	84.73
RTD # 20	84.47	84.5	84.46	84.47
RTD # 21	RM			
RTD # 22				
RTD # 23				
RHD # 1	72.96	73.01	72.97	73.01
RHD # 2	67.94	67.92	67.98	67.99
RHD # 3	67.7	67.72	67.75	67.73
RHD # 4	70.39	70.39	70.39	70.39
RHD # 5	70.69	70.72	70.71	70.79
RHD # 6	72.06	71.99	72.06	72.1
RHD # 7				
RHD # 8				
Pressure # 1	85167	85166	85166	85165
Pressure # 2	—	—	—	—

RTD - Resistance Temperature Detector,
 RHD - Relative Humidity Detector,
 Pressure,

Terminal Operator

Paul J. Baum



OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 62°HOUR NO. 37BAROMETRIC PRESSURE 30.10DATE 12/3/75ROTAMETER FLOW —VERIFIED BY E. R. Kinnel

ILRT DATA SHEET

TIME/SAMPLE NO.	0430 / 127/92	0445 / 129/93	0500 / 129/94	0515 / 130/95
RTD # 1	84.21	84.23	84.21	84.23
RTD # 2	84.65	84.65	84.65	84.65
RTD # 3	84.76	84.76	84.76	84.77
RTD # 4	DELETED	DELETED	DELETED	DELETED
RTD # 5	84.45	84.44	84.46	84.46
RTD # 6	84.75	84.77	84.77	84.77
RTD # 7	84.87	84.86	84.91	84.89
RTD # 8	84.77	84.75	84.75	84.74
RTD # 9	85.31	85.33	85.33	85.32
RTD # 10	85.07	85.07	85.08	85.07
RTD # 11	84.77	84.76	84.75	84.77
RTD # 12	84.4	84.39	84.39	84.38
RTD # 13	84.57	84.57	84.57	84.56
RTD # 14	84.5	84.49	84.47	84.50
RTD # 15	84.92	84.92	84.92	84.92
RTD # 16	84.18	84.17	84.18	84.17
RTD # 17	84.23	84.21	84.22	84.22
RTD # 18	85.14	85.14	85.14	85.14
RTD # 19	84.73	84.74	84.73	84.73
RTD # 20	84.46	84.47	84.46	84.46
RTD # 21				
RTD # 22				
RTD # 23				
RHD # 1	73.0	73.04	73.04	73.05
RHD # 2	67.98	68.02	67.98	68.01
RHD # 3	67.75	67.75	67.76	67.78
RHD # 4	70.4	70.42	70.40	70.42
RHD # 5	70.77	70.75	70.73	70.76
RHD # 6	72.08	72.07	72.07	72.08
RHD # 7				
RHD # 8				
Pressure # 1	95164	85164	95164	85164
Pressure # 2				

RTD ~ Resistance Temperature Detector,

RHD ~ Relative Humidity Detector,

Pressure,

Terminal Operator

Paul J. Baum

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 62°FHOUR NO. 38BAROMETRIC PRESSURE 30.10DATE 12/3/75ROTAMETER FLOW —VERIFIED BY E. R. Kunkel

ILRT DATA SHEET				
TIME/SAMPLE NO.	0530 / 131/96	0545 / 132/97	0600 / 133/98	0615 / 134/99
RTD # 1	84.27	84.21	84.21	84.23
RTD # 2	84.64	84.64	84.64	84.64
RTD # 3	84.76	84.75	84.75	84.76
RTD # 4	DELETED	DELETED	DELETED	DELETED
RTD # 5	84.46	84.47	84.46	84.45
RTD # 6	84.77	84.79	84.78	84.75
RTD # 7	84.86	84.9	84.92	84.87
RTD # 8	84.73	84.72	84.73	84.74
RTD # 9	85.31	85.33	85.31	85.29
RTD # 10	85.06	85.07	85.07	85.06
RTD # 11	84.77	84.76	84.75	84.76
RTD # 12	84.36	84.35	84.36	84.38
RTD # 13	84.55	84.57	84.57	84.56
RTD # 14	84.47	84.48	84.47	84.47
RTD # 15	84.91	84.92	84.92	84.91
RTD # 16	84.17	84.16	84.18	84.17
RTD # 17	84.23	84.21	84.2	84.21
RTD # 18	85.13	84.94 85.13	85.13	85.13
RTD # 19	84.73	84.73	84.72	84.71
RTD # 20	84.45	84.44	84.44	84.43
RTD # 21	SKRT			
RTD # 22				
RTD # 23				
RHD # 1	73.06	73.07	73.07	73.09
RHD # 2	68.00	67.95	68.03	68.04
RHD # 3	67.78	67.80	67.80	67.81
RHD # 4	70.43	70.44	70.45	70.46
RHD # 5	70.79	70.81	70.82	70.82
RHD # 6	72.13	72.09	72.11	72.13
RHD # 7				
RHD # 8				
Pressure # 1	85164	85163	85162	85162
Pressure # 2	—	—	—	—

RTD ~ Resistance Temperature Detector, _____

RHD ~ Relative Humidity Detector, _____

Pressure, _____

Terminal Operator E. R. Kunkel

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 60°FHOUR NO. 39BAROMETRIC PRESSURE 30.11DATE 12/3/75ROTAMETER FLOW —VERIFIED BY E.R. Knechel

ILRT DATA SHEET				
TIME/SAMPLE NO.	0630 / 1 ³⁵ /100	0645 / 1 ³⁶ /101	0700 / 1 ³⁷ /102	0715 / 1 ³⁸ /103
RTD # 1	84.20	84.24	84.22	84.22
RTD # 2	84.65	84.64	84.64	84.65
RTD # 3	84.76	84.76	84.75	84.75
RTD # 4	DELETED	DELETED	DELETED	DELETED
RTD # 5	84.46	84.46	84.45	84.44
RTD # 6	84.78	84.77	84.78	84.75
RTD # 7	84.83	84.87	84.86	84.86
RTD # 8	84.74	84.72	84.73	84.71
RTD # 9	85.30	85.32	85.31	85.32
RTD # 10	85.05	85.05	85.05	85.06
RTD # 11	84.77	84.76	84.77	84.77
RTD # 12	84.36	84.37	84.33	84.35
RTD # 13	84.56	84.56	84.55	84.55
RTD # 14	84.46	84.48	84.47	84.46
RTD # 15	84.91	84.9	84.9	84.9
RTD # 16	84.17	84.17	84.16	84.17
RTD # 17	84.19	84.18	84.2	84.22
RTD # 18	85.12	85.12	85.12	85.12
RTD # 19	84.73	84.72	84.71	84.73
RTD # 20	84.44	84.42	84.43	84.43
RTD # 21				
RTD # 22				
RTD # 23				
RHD # 1	73.10	73.11	73.12	73.12
RHD # 2	68.01	68.04	68.07	68.09
RHD # 3	67.82	67.85	67.85	67.85
RHD # 4	70.46	70.49	70.49	70.48
RHD # 5	70.85	70.85	70.83	70.83
RHD # 6	72.11	72.14	72.14	72.16
RHD # 7				
RHD # 8				
Pressure # 1	85162	85161	85161	85161
Pressure # 2	—	—	—	—

RTD ~ Resistance Temperature Detector,

RHD ~ Relative Humidity Detector,

Pressure,

Terminal Operator E.R. Knechel

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 60°HOUR NO. 40BAROMETRIC PRESSURE 30.11 1DATE 12/3/75ROTAMETER FLOW —VERIFIED BY E. R. Knuehler

ILRT DATA SHEET				
TIME/SAMPLE NO.	07730 / <u>13%</u> / <u>04</u>	0745 / <u>14%</u> / <u>05</u>	0800 / <u>14%</u> / <u>06</u>	0815 / <u>14%</u> / <u>07</u>
RTD # 1	84.20	84.20	84.20	84.18
RTD # 2	84.63	84.63	84.62	84.63
RTD # 3	84.75	84.75	84.76	84.74
RTD # 4	DELETED	DELETED	DELETED	DELETED
RTD # 5	84.44	84.45	84.46	84.44
RTD # 6	84.78	84.78	84.77	84.72
RTD # 7	84.88	84.87	84.84	84.85
RTD # 8	84.72	84.72	84.72	84.71
RTD # 9	85.31	85.30	85.31	85.31
RTD # 10	85.06	85.06	85.05	85.05
RTD # 11	84.76	84.77	84.75	84.77
RTD # 12	84.39	84.35	84.32	84.35
RTD # 13	84.54	84.54	84.55	84.53
RTD # 14	84.48	84.48	84.46	84.47
RTD # 15	84.91	84.90	84.89	84.90
RTD # 16	84.17	84.17	84.15	84.15
RTD # 17	84.21	84.21	84.20	84.19
RTD # 18	85.13	85.13	85.12	85.11
RTD # 19	84.73	84.7	84.70	84.70
RTD # 20	84.45	84.44	84.41	84.44
RTD # 21				
RTD # 22				
RTD # 23				
RHD # 1	73.14	73.15	73.18	73.16
RHD # 2	68.11	68.03	68.04	68.09
RHD # 3	67.85	67.98	67.90	67.89
RHD # 4	70.49	70.49	70.51	70.50
RHD # 5	70.86	70.86	70.93	70.89
RHD # 6	72.13	72.17	72.20	72.13
RHD # 7				
RHD # 8				
Pressure # 1	85160	85160	85160	85160
Pressure # 2	—	—	—	—

RTD - Resistance Temperature Detector,
 RHD - Relative Humidity Detector,
 Pressure,

Terminal Operator E. R. Knuehler

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 59°HOUR NO. 41BAROMETRIC PRESSURE 30.15"DATE 12/3/75ROTAMETER FLOW —VERIFIED BY Paul J. Baum

ILRT DATA SHEET				
TIME/SAMPLE NO.	0830 / <u>1143</u> / <u>108</u>	0845 / <u>1144</u> / <u>109</u>	0900 / <u>1145</u> / <u>110</u>	0915 / <u>1146</u> / <u>111</u>
RTD # 1	84.17	84.19	84.19	
RTD # 2	84.62	84.61	84.61	
RTD # 3	84.73	84.73	84.72	
RTD # 4	DELETED	DELETED	DELETED	DELETED
RTD # 5	84.43	84.43	84.42	
RTD # 6	84.74	84.78	84.75	
RTD # 7	84.84	84.82	84.81	
RTD # 8	84.71	84.71	84.70	
RTD # 9	85.27	85.26	85.27	
RTD # 10	85.04	85.04	85.03	
RTD # 11	84.76	84.74	84.74	
RTD # 12	84.37	84.33	84.31	
RTD # 13	84.52	84.54	84.51	
RTD # 14	84.45	84.46	84.44	
RTD # 15	84.89	84.89	84.89	
RTD # 16	84.15	84.14	84.14	
RTD # 17	84.21	84.19	84.18	
RTD # 18	85.11	85.10	85.11	
RTD # 19	84.71	84.70	84.71	
RTD # 20	84.43	84.44	84.43	
RTD # 21				
RTD # 22				
RTD # 23				
RHD # 1	73.14	73.18	73.21	
RHD # 2	68.14	68.10	68.1	
RHD # 3	67.89	67.91	67.92	
RHD # 4	70.55	70.55	70.56	
RHD # 5	70.90	70.90	70.93	
RHD # 6	72.17	72.18	72.21	
RHD # 7				
RHD # 8				
Pressure # 1	85158	85157	85155	
Pressure # 2	—	—	—	—

RTD - Resistance Temperature Detector, _____

RHD - Relative Humidity Detector, _____

Pressure, _____

Terminal Operator Paul J. Baum

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

official end of ILRT @ 0900 PITR

AMBIENT TEMPERATURE 59°HOUR NO. 1BAROMETRIC PRESSURE 30.15"DATE 12/3/75ROTAMETER FLOW 3.4 S.C.F.M.VERIFIED BY R.L.Merrill

0915 official start CLRT PITR

IERT DATA SHEET


TIME/SAMPLE NO.	0900 / 1	0915 / 2	0930 / 3	0945 / 4
RTD # 1	84.19	84.15	84.18	84.16
RTD # 2	84.61	84.62	84.60	84.59
RTD # 3	84.72	84.72	84.72	84.72
RTD # 4	DELETE	DELETE	DELETE	DELETE
RTD # 5	84.42	84.39	84.42	84.42
RTD # 6	84.75	84.71	84.73	84.71
RTD # 7	84.81	84.80	84.81	84.79
RTD # 8	84.70	84.71	84.70	84.71
RTD # 9	85.27	85.27	85.27	85.26
RTD # 10	85.03	85.03	85.03	85.02
RTD # 11	84.74	84.75	84.75	84.76
RTD # 12	84.31	84.34	84.32	84.30
RTD # 13	84.51	84.52	84.53	84.52
RTD # 14	84.44	84.43	84.44	84.43
RTD # 15	84.89	84.89	84.89	84.88
RTD # 16	84.14	84.15	84.14	84.15
RTD # 17	84.18	84.18	84.19	84.17
RTD # 18	85.11	85.11	85.10	85.11
RTD # 19	84.71	84.72	84.71	84.70
RTD # 20	84.43	84.43	84.43	84.42
RTD # 21				
RTD # 22				
RTD # 23				
RHD # 1	73.21	73.22	73.23	73.26
RHD # 2	68.10	68.15	68.16	68.10
RHD # 3	67.92	67.94	67.94	67.96
RHD # 4	70.56	70.56	70.58	70.59
RHD # 5	70.93	70.96	70.95	70.96
RHD # 6	72.21	72.24	72.24	72.27
RHD # 7				
RHD # 8				
Pressure # 1	85155	85155	85154	85152
Pressure # 2				

RTD ~ Resistance Temperature Detector,

RHD ~ Relative Humidity Detector,

Pressure,

Terminal Operator E.R.Kindell



CLRT

PAGE 1
11-1-75OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 59°HOUR NO. 2BAROMETRIC PRESSURE 30.15"DATE 12/3/75ROTAMETER FLOW 3.4 S.C.F.M.VERIFIED BY E. R. Kneubill

ILRT DATA SHEET				
TIME/SAMPLE NO.	1000 / 5	1015 / 6	1030 / 7	1045 / 8
RTD # 1	84.16	84.16	84.18	84.17
RTD # 2	84.58	84.59	84.6	84.61
RTD # 3	84.71	84.71	84.71	84.72
RTD # 4	DELETED	DELETED	DELETED	DELETED
RTD # 5	84.42	84.41	84.41	84.41
RTD # 6	84.75	84.74	84.72	84.81
RTD # 7	84.79	84.82	84.79	84.8
RTD # 8	84.72	84.71	84.69	84.69
RTD # 9	85.25	85.26	85.28	85.26
RTD # 10	85.02	85.02	85.01	85.01
RTD # 11	84.77	84.75	84.76	84.78
RTD # 12	84.32	84.32	84.33	84.34
RTD # 13	84.53	84.52	84.52	84.5
RTD # 14	84.46	84.43	84.46	84.46
RTD # 15	84.88	84.87	84.88	84.88
RTD # 16	84.14	84.14	84.13	84.14
RTD # 17	84.18	84.16	84.19	84.19
RTD # 18	85.09	85.1	85.1	85.11
RTD # 19	84.70	84.69	84.7	84.72
RTD # 20	84.43	84.44	84.47	84.46
RTD # 21				
RTD # 22				
RTD # 23				
RHD # 1	73.28	73.32	73.28	73.29
RHD # 2	68.21	68.18	68.19	68.24
RHD # 3	67.97	68.01	67.98	67.99
RHD # 4	70.64	70.65	70.63	70.64
RHD # 5	70.99	70.70	70.01	71.01
RHD # 6	72.22	72.31	72.28	72.27
RHD # 7				
RHD # 8				
Pressure # 1	85151	85150	85149	85148
Pressure # 2	—			

RTD ~ Resistance Temperature Detector,
 RHD ~ Relative Humidity Detector,
 Pressure,

Terminal Operator Paul J. Reim

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 69°HOUR NO. 3BAROMETRIC PRESSURE 30.17 ↑DATE 12-3-75ROTAMETER FLOW 3.4 SCFMVERIFIED BY E.R.Kruehl

ILRT DATA SHEET

TIME/SAMPLE NO.	1100 / 9	1115 / 10	1130 / 11	1145 / 12
RTD # 1	84.17	84.18	84.17	84.17
RTD # 2	84.59	84.59	84.5P	84.59
RTD # 3	84.72	84.72	84.72	84.72
RTD # 4	DELETED	DELETED	DELETED	DELETED
RTD # 5	84.4	84.41	84.42	84.42
RTD # 6	84.71	84.72	84.74	84.75
RTD # 7	84.8	84.82	84.7P	84.7
RTD # 8	84.7	84.7	84.69	84.71
RTD # 9	85.28	85.28	85.28	85.28
RTD # 10	85.03	85.02	85.03	85.04
RTD # 11	84.77	84.77	84.78	84.72
RTD # 12	84.34	84.34	84.34	84.35
RTD # 13	84.51	84.51	84.53	84.54
RTD # 14	84.46	84.46	84.46	84.48
RTD # 15	84.88	84.88	84.88	84.88
RTD # 16	84.14	84.14	84.15	84.15
RTD # 17	84.14	84.19	84.19	84.19
RTD # 18	85.1	85.11	85.1	85.11
RTD # 19	84.68	84.70	84.73	84.7
RTD # 20	84.44	84.49	84.49	84.48
RTD # 21				
RTD # 22				
RTD # 23				
RHD # 1	73.33	73.34	73.34	73.39
RHD # 2	68.14	68.26	68.16	68.27
RHD # 3	68.00	68.03	68.05	68.06
RHD # 4	70.67	70.65	70.68	70.65
RHD # 5	71.01	71.07	71.02	71.05
RHD # 6	72.3	72.28	72.3	72.31
RHD # 7				
RHD # 8				
Pressure # 1	85147	85147	85146	85145
Pressure # 2				

RTD - Resistance Temperature Detector,
 RHD - Relative Humidity Detector,
 Pressure,

Terminal Operator Paul J. Baum

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 76HOUR NO. 4BAROMETRIC PRESSURE 30.15DATE Dec - 3, 75ROTAMETER FLOW 3.4 SCFMVERIFIED BY Paul Bennett

ILRT DATA SHEET				
TIME/SAMPLE NO.	1200 / 13	1215 / 14	1230 / 15	1245 / 16
RTD # 1	84.17	84.18	84.17	84.18
RTD # 2	84.61	84.62	84.60	84.61
RTD # 3	84.72	84.71	84.72	84.72
RTD # 4	Deleted	Deleted	Deleted	Deleted
RTD # 5	84.43	84.43	84.44	84.42
RTD # 6	84.79	84.79	84.76	84.76
RTD # 7	84.80	84.8	84.80	84.82
RTD # 8	84.69	84.72	84.71	84.72
RTD # 9	85.26	85.27	85.29	85.25
RTD # 10	85.06	85.05	85.04	85.04
RTD # 11	84.77	84.76	84.78	84.78
RTD # 12	84.34	84.34	84.33	84.33
RTD # 13	84.53	84.52	84.55	84.55
RTD # 14	84.47	84.47	84.48	84.49
RTD # 15	84.88	84.88	84.89	84.89
RTD # 16	84.15	84.15	84.16	84.16
RTD # 17	84.21	84.21	84.21	84.20
RTD # 18	85.11	85.10	85.11	85.12
RTD # 19	84.71	84.71	84.72	84.70
RTD # 20	84.52	84.51	84.53	84.57
RTD # 21				
RTD # 22				
RTD # 23				
RHD # 1	73.37	73.40	73.41	73.41
RHD # 2	68.28	68.33	68.37	68.31
RHD # 3	68.08	68.09	68.10	68.12
RHD # 4	70.72	70.73	70.68	70.70
RHD # 5	71.09	71.11	71.08	71.12
RHD # 6	72.34	72.3	72.33	72.34
RHD # 7				
RHD # 8				
Pressure # 1	85145	85145	85144	85143
Pressure # 2				
Rotameter Flow	3.4 SCFM	3.4 SCFM	3.4 SCFM	3.4 SCFM

RTD ~ Resistance Temperature Detector,

RHD ~ Relative Humidity Detector,

Pressure,

Terminal Operator M/JCL

OPERATING PROCEDURE 13100.1
INTEGRATED LEAK RATE TEST

APPENDIX D

AMBIENT TEMPERATURE 76HOUR NO. 5BAROMETRIC PRESSURE 30.15

DATE Dec 3 1975

ROTAMETER FLOW 3.4 SCFMVERIFIED BY Paul Bennett

Test completed @ 1345 PHB

ILRT DATA SHEET

TIME/SAMPLE NO.	1300 / 17	1315 / 18	1330 / 19	1345 / 20
RTD # 1	84.2	84.18	84.21	84.20
RTD # 2	84.50	84.62	84.61	84.63
RTD # 3	84.73	84.72	84.74	84.73
RTD # 4	Deleted	Deleted	Deleted	Deleted
RTD # 5	84.43	84.45	84.44	84.46
RTD # 6	84.80	84.74	84.77	84.83
RTD # 7	84.81	84.83	84.80	84.81
RTD # 8	84.71	84.72	84.72	84.72
RTD # 9	85.29	85.29	85.07	85.29
RTD # 10	85.05	85.05	85.06	85.05
RTD # 11	84.78	84.79	84.80	84.79
RTD # 12	84.36	84.36	84.35	84.36
RTD # 13	84.54	84.64	84.57	84.57
RTD # 14	84.50	84.50	84.49	84.51
RTD # 15	84.89	84.89	84.89	84.90
RTD # 16	84.17	84.17	84.16	84.19
RTD # 17	84.22	84.21	84.22	84.23
RTD # 18	84.85.13	85.13	85.11	85.13
RTD # 19	84.73	84.74	84.72	84.73
RTD # 20	84.53	84.54	84.56	84.55
RTD # 21				
RTD # 22				
RTD # 23				
RHD # 1	73.41	73.42	73.40	73.46
RHD # 2	68.33	68.32	68.31	68.34
RHD # 3	68.10	68.12	68.12	68.15
RHD # 4	70.71	70.71	70.72	70.74
RHD # 5	71.12	71.14	71.14	71.16
RHD # 6	72.35	72.32	72.38	72.37
RHD # 7				
RHD # 8				
Pressure # 1	85142	85142	85141	85141
Pressure # 2	3.4 SCFM	3.4 SCFM	3.4 SCFM	3.4 SCFM
Extruder Flow				

RTD ~ Resistance Temperature Detector,

RHD ~ Relative Humidity Detector,

Pressure,

Terminal Operator A. J. G.

2.
Test Log

Turkey Point - Unit 1
Integrated Leak Rate Test
Florida Power & Light Co.


11-27-75


Test Log

0945
EDC

instrument check-out continued with post
inspections made at 0945. Door and
fire extinguishers being removed as well
as general cleanup and water removal.
Final inspection by OCCUP prior to
heat generation scheduled for approx-
imately 2000 hours. Exited site at 1130.

- 1130 Exited containment, preliminary inspection completed. SP3
1145 Commenced valve lineup verification.
1423 Commenced Local Leak Rate Test (LLRT)
of Fuel Transfer Tube Flange.
1435 Commenced LLRT of Equipment Access Hatch
1523 Completed LLRT of Fuel Transfer Tube
Flange. Results satisfactory 78.9 cc/min.
1535 Completed LLRT of the Equipment Access Hatch
results satisfactory. Zero leakage.
1630 Compressor暖機 commenced with
blow to atmosphere
1740 Commenced final inspection of containment
1815 CONTAINMENT INSPECTION ABORTED, BLOWERS
NOT YET IN PLACE, WATER REMAINING ON
ON FLOOR @ ELEV. +14. WILL RE-ENTER FOR
INSPECTION AFTER ITEMS NOTED ARE
CLEANED UP.






1830 Found 3" elbow cracked on one of the 1050 scfm compressors, repair in progress.
1915 Replaced 3" elbow restarted compressor.
1950 Shut down pressurization equipment because of problems with "Dew-cells".
2100 I & C commenced trouble shooting Dewcell problems.

Fri. Nov. 28, 1975

1810 Dew-cell problems resolved.
1815 Starting pressurizing equipment.
1830 First diesel started
1840 all diesels started
1930 all diesels supplying air to header.
2020 Commenced final inspection of containment
2025 Chiller driers secured
2141 Completed final inspection of Containment
2150 Commenced pressurizing Containment
2141 Verified valve line-ups on final inspection
and verified containment was ready for
pressurizing per OP 13100.1
2220 Compressed refueling diesels
2250 Containment pressure @ 18PSIA
2300 Air and moisture samples taken on
pressurization header down stream of
filter - no evidence of oil or
cont.



4

NO entries on
THIS PAGE

Fri. Nov. 28, 1975

moisture.

2315

Increased flow to Containment. Compressor discharge pressure 60 PSI. Containment inlet pressure 55 PSI, upstream of throttle valve.

Date entry

2300

Lost dew-cell (RTD) located at position 4, elevation 36. Ser. No. 10801H

2330

Dampled containment air supply for moisture, oil and debris. None present.
C.W. Hattaway Jr.

2350

Containment pressure @ 21.8 PSIA

2400
~~(NO ENTRY)~~
xx

T.E. a/circ received by H.B. Nickerson ~~for~~

Sat. 29 Nov. 1975

Continued the log

∅∅∅∅

CONTINUED PRESSURIZATION OF CONTAINMENT -
PRESSURE 24.4 PSIA.

∅∅45

INSPECTION TEAM SENT TO VALVE & PIPING ROOM
IN AUX. BLDG. TO CHECK FOR LEAKS IN SYSTEM.

∅∅∅∅

PRESENT PRESSURE - 26.5 PSIA

MAX. PERMISSIBLE RATE P.S.I. PER HR. IS 6 P.S.I.A.

SAT. NOV. 29, 1975

0108 SAMPLE READINGS TAKEN THP, INPUT READINGS TO COMPUTER.

0130 PRESENT PRESSURE - 28.2 P.S.I.A.

0200 PRESSURE READING - 30.2 P.S.I.A.

TC-38, TC-10, TC-111, TC-252, TC-121,
TC-54 ALL SLIGHT LEAK - REPORT FROM
INSPECTION TEAM IN VALVE & PIPING ROOM.

0230 PRESSURE READING - 32.15 P.S.I.A.

0300 PRESSURE READING - 34.2 PSIA.
SENT OUT LEAK INSPECTION TEAM
UNDER E.R. KNUCKLES

0330 PRESSURE READING - 36.05 PSIA

0400 PRESSURE READING - 38.0 PSIA
LEAK INSPECTION TEAM RETURNS -
TC-121, TC-54, ^{HBT} TC-52, TC-44, TC-81,
TC-10, TC-114, TC-41, HU-36, CCW-716B,
730C, TC-40, TC-111, TC-80; ALL LEAK,
BUT NOT A MAJOR LEAK. 6 1/4 BLOWDOWN

7
φ44φ car MAD, ISO. VALUE HAS PACKING LEAK.

φ43φ PRESSURE READING - 39.9 PSIA

φ445 Leak inspection revealed TC-4, TC-49,
& possibly Charging line bypass valve 333
leaking.

φ455 Secured pressurizing containment #3
Containment pressure is 41.47 psia.

φ457 All air compressors secured

φ5φ2 leak inspection team departed

φ515 STARTED TAKING PRELIM'Y DATA.

φ538 leak inspection team returned; no
new leaks reported.

φ61φ RHD #3 deleted from I.L.R.T.
program

- φ63φ REMOVED ROPE/SIGNS ILRT EXCLUSION AREAS
- φ86φ AS OF φ615 RHD #~~7~~^{HBT} will BE DELETED FROM COMPUTER PROGRAM, ITS LAST <100% READING
- φ8φ7 RHD #8 will BACK-UP RHD #~~7~~^{HBT} ON SIG
- 1φ3φ NOTICED OF WELD LEAK ON RHT PUMPS. LOOKING INTO PROBLEM, IT MAY AFFECT ILRT LEAK RATE. CONTINUED FIELD SURVEY FOR LEAKS -
- 1φ35 Backed up data on computer to re-start with original sample 12
- 111φ Backed up RHD #1 with RHD #6.

1145 LEAKING WELD @ 761 D (RHR)

1155 T. E. WATER RECEIVED. *Copied/MB*

1200 DIRECTED ZEVEN REPRESENTATIVES TO STAY AT
RAMADA INN UNTIL NOTIFIED BY HALL, TALICKOVY,
OR ZAGURSKY. INSPECTED COMPRESSION SERVICE
PACKAGE - SATISFACTORY. COMPRESSOR DIESELS
AT $\frac{1}{2}$ TO $\frac{3}{4}$ FUEL CHARGE. *Copied*

1327 DIRECTED ATLAS-COPCO REPRESENTATIVE TO STAY AT
RAMADA INN UNTIL NOTIFIED BY HALL, TALICKOVY, OR
ZAGURSKY. REP. INDICATED AN UNLOAD DRIP PAN
REPLACEMENT ON ONE MACHINE MAY BE REQ. - 45 MIN
JOB. - NO MAJOR DIFFICULTY. #7 MACHINE (COP.) HAS
FRONT ENGINE OIL SEAL LEAK - NO MAJOR PROBLEM -
WILL REQUIRE OCCASIONAL OIL TOP OFF. *Copied*

1508 Isolated $\frac{3}{4}$ " RHR drain line,
commencing point to point leak
rate for 1 hr.

1515 commence leak test to check RHR $\frac{3}{4}$ " line.

1600 Located two significant air leaks
on high pressure drain leaders 3A and
3B. Isolated by operating ~~RHR systems~~ $\frac{1}{2}$ "
steam line drains. This indicates a leak into the
steam side of ~~some~~, the secondary system.

10

NO
ENTRIES
ON
THIS
PROJECT

- 1615 No significant change in leak rate after isolation of 3A & 3B high pressure drain headers, or 3/4" RHR drain line.
- 1845 Last leak rate taken, aborted ILRT P.H. Bennett
- 1900 DATA LOGGERS HESS & PRICE SENT HOME.
- 1939 Unit #3 Out. Pressure 39.93 PSIA by INSTALLED PENNWIST GAUGE.
- 2026 Air sample taken in preparation of blowdown.
- 2145 Inspected fuel transfer canal in spent fuel pit after operations added ~ two feet of water. No apparent leaks.
- 2212 After depressurization suggest very strongly that the tube sheet drain stops on all three generators be checked for position, further suggest that the steam generator nests be checked. If these valves are shut suggest checking the manway and hand hole covers.

	Sunday 30 Nov. 1975...
φφφφ	Continued the log; Unit #3 containment pressurized to 39.13 psia. ILRT has been aborted; preparing to blow down containment
L01C0T0Y	2355 - 11/29/75 - Activity sample of CONTAINMENT ATMOSPHERE SHOWS NO GASEOUS OR PARTICULATE (from Bulk Feeder via Receptacle) detected.
φφ28	38.82 PSIA - start #3 CONT'Y BLOWDOWN - @ \approx 4 PSIA/HR
φ16φ	PRESSURE READING - 37.55 PSIA
φ13φ	PRESSURE READING - 36.05 PSIA
φ145	Pressure reading - 35.31 PSIA
φ2φφ	Press. reading - 34.61 PSIA
φ33φ	PRESSURE READING - 33.0 PSIA
φ3φφ	PRESSURE READING - 31.4 PSIA

φ336

SUNDAY 30 Nov 1975
PRESSURE READING - 29.72 PSIA

φ464

PRESSURE READING - 28.05 PSIA

φ439

PRESSURE READING - 26.35 PSIA

φ500

Press Reading - 24.78 PSIA

φ530

Press Reading 23.11

φ600

PRESS. READING 21.65

φ630

PRESS. READINGS 20.31

φ700

PRESS. READING 18.15

φ750

PRESS. READING 18.15

φ800

PRESS. READING 17.20

φ815

H.P. (J. Ives) SAID CONTAINMENT AIR
IS OK FOR ENTRY.

φ830

PRESS. READING 16.15 PSIA
LEAK INSPECTION TEAM SENT INTO
CONTAINMENT.

- SUNDAY 30 Nov 75
- Ø9ØØ PRESS. READING - 15.95 P.S.I.A.
- Ø92Ø CONTACTED ATLAS COPCO & ZURN REPRESENTATIVES AND THEY'RE ON THEIR WAY.
- Ø93Ø PRESS. READING - 15.50 P.S.I.A.
- 1ØØØ PRESS. READING - 15.3 P.S.I.A.
- 1Ø3Ø PRESS. READING - 14.8 P.S.I.A., inspection teams entered the containment.
- 11ØØ PRESS. READING - 14.8 P.S.I.A.
- 11Ø5 BLOWDOWN VALVE SHUT BY A. HALL.
- 1115 RECEIVED DISCREPANCY REPORT FROM CONTAINMENT LEAK INSPECTION TEAM
DISCREPACIES!
- PENETRATION - 14
TC-12 SHUT, SHOULD BE OPEN, BUT IS FULL OF WATER.
- PENETRATION - 15
TC-14 SHUT, SHOULD BE OPEN, BUT IS FULL OF WATER. (Exception to procedure; refs to OTSC #60 8½)
- PENETRATION - 8
CV-951 POSSIBLY NOT FULLY CLOSED.
(Further inspections indicated that the valve is properly closed. 8½)

SUNDAY 30 NOV 75

PENETRATION - 12

TC-66 LEAKING

PENETRATION - 1

TC-TAGS HANGING ON STEM LEAKOFF VLVS.
WHICH WERE SHUT

RE-HUNG TC-100 TAG ON CORRECT VLV.

OPENED STEM LEAKOFF VLVS.

FOUND NO TC-1 TAG. (TC-1 closed as per procedure) ^{BP3}

FOUND TC-66 & TC-68 LEAKING

PENTRATION - 25-33 NEED TO BE CHECKED FOR
VLV. LINE-UP.

1130 PRESS. READING - 14.75 P.S.I.A.

1200 Press. Reading 14.8 P.S.I.A. T.E. WATCH RECEIVED ON
late Entry 12 midnite to 12 noon shift left.

R. Price, L Hess, P. Bennett on Shift.

1300 Press Reading 14.82 P.S.I.A.

1500 Checked penetrations 25-33 ; line up okay. Opened
and drained TC-12.

1750 Cont. #3 Pressure - 14.90 PSIA

late Entry: 1500 - FOUND FT-474 ON SM LINE FROM
"A" SM. GEN. REMOVED AND ALL RELATED VALVES
OPEN. THESE VALVES WERE SHUT (LOCAL ISOL. & ROOT STOP)
SM LINE FROM POINT VENT ON "C" SM. GEN.
WAS FOUND OPEN AND WITH AN EMPTY PACKING
GLOOSD. VALVE WAS SHUT AND GLOOSD REPACKED.
FOUND THE "C" SM. GENERATOR LEVEL INDICATORS WITH ALL
VENTS OPEN TO THE CONTAINMENT

16

No Entries
00
THIS PAGE

1500 (CONT.) "A", "B", & "C" SM GEN
 Blowdown man. 150C. Valves inside cont. were
 BACKSEATED TO INSURE MIN. LEAKAGE INTO
 SYSTEM. THE RADIAL ARRAYS OF PRESSURE
 TAPS ROOT STOPS ON "A", "B", & "C"
 GENERATORS WERE ALL SHUT. ALL STEAM
 LINE FT. ROOT STOPS. SHUT. ALL STEAM
 LINE HIGH POINT VENTS SHUT. TUBE SHEET
 DRAINS WERE FOUND SHUT AND CHECKED.
 MINT. once insure all remain water is
 REMOVED WHERE PRACTICAL, AND DRAIN
 TROUGHS ARE CLEAR.

1800 : waiting on resolution of Dew cell problem.

1815 Containment 14' EL. INSIDE BIO SHIELD
 CLEANED, DRIED. SUP. PUMPED DOWN. I.C.
 STILL MUSTAGING RHD WTS.

1845 - Cont. Pressure 14.90 PSIA

1848 - Compressor DIEEC FUEL VERIFIED
 AS TOPPED OFF

1945 14.95^{PSIA} CONTAINMENT Pressure.


2105 14.95 PSIA CONTAINMENT PRESSURE. ALL
 BARRICADES ARE POSTED EXCEPT IN COMPRESSION
 SERVICE AREA.

No entries
Orfield this page

JUNE 2015 - CONTAINMENT INSPECTION
 By C.H. Nordway & A.T. Hale. SOT. @
 COMMENTS : DUSTY ; RND INSTALLATION
 APPROX. $\frac{2}{3}$ COMPLETE. 14' ELEVATION RND'S
 ALL 10' CONNECTED. 30' ELEVATION RND'S
 2 OUT OF 3 INSTALLED & CONNECTED. ~~C. Hale~~.
 COPPER. BLOWDOWN. SOTSF. FLOOR DRY.

VALVE #460 AT THE RHD shows some
 leakage at the packing gland. The water
 is contained in a plastic bag and
 is confined to a small area. ~~C. Hale~~

Z110 - COMPLETED INSPECTION OF
 CONTAINMENT AIR INLET / BLOWDOWN STATION
 AND COMPRESSION SERVICE PIPS. SOT.
 VALVES ALIGNED AS SHOWN. BLOWDOWN
 MONITORING EQUIPMENT SECURED.



20

NO Evidence
of this
on this page

2120 - Connected Atlas-Copco & Zuru
Tech Reps. @ RAMADA INN. ALL
IN HOT STANDBY.

Gene Snyder - Atlas Copco - RU - 125
George Dickey }
Louis Newell } - Zuru - RU - 158
RAMADA INN - 245-1260

2245 - Sent Bob Price home to get
some rest / appears to have severe
cold.

2324 - LAST RHD CONNECTED IN CONT.

2340 - Bill Roman called in for status
report. Satisfactory. He instructed
that he and/or Doc should be called
if any question, requiring their help,
occurs.

2400 - T.E. watch received by H.B. Thacker
All conditions set, all equip. ready
except RND's at 2400. Watch regen
list discussed @ HBT. *[Handwritten signature]*

NO ENTRIES
THIS PAGE
FOLDED

0400

MONDAY DEC 1, 1995
 CONTINUED ILRT WATCH, ALL EQUIPMENT SHOT DOWN & TOPPED OFF. I&C WORKING ON RHD PROBLEM. CONTAINMENT @ ATMOSPHERIC PRESSURE. H.B.THICKMAN, E.R.KNUCKLES,
 D.BAUM, B.MERRILL, T.STEPHEN, G.CULSON- ^{12 MN/} _{12 LN}

0645

NOTIFIED BY J.P.MENETIA THAT RHD'S ARE READY TO GO, EXCEPT FOR (1) SPARE ON SLO'S- . NOTIFIED ^{NOT} GPZ

0720

STARTED PREPS TO RESTART ILRT WATCHES SET: DIESEL STA. MANNED. REPS CALLED OUT. CONTAINMENT INSPECTION STARTED (HBT/ERK).

0810

CONTAINMENT INSPECTION COMPLETE & SATISFACTORY.

0855

TECH REPS ON SITE, ALL AIR COMPRESSORS STARTED, CHILLER/DRYER IN SERVICE

0857

~~CONTINUENCE #3 ILRT~~ RE CHECK OF VALVE POSITIONS STARTED. CHECK OF ILRT EXCLUSION AREA.

24

NO ENTITIES
THIS ~~and~~ ^{also} PSCS

Dec. 1, 1975

25

0923

COMMENCED FILLING #3 CONTAINMENT
WITH AIR TO 25 PSIG

0934

PSIA - 15.25, STARTED checking AIR PURITY (EVERY
hour intervals)

1044

PSIA - 17.72

1144
1149

PSIA - 21.72

VALVE INSPECTION TEAM REVIEWS. ALL
ILRT BARRACADES IN PLACE.

1150

RELEVED BY NOON TO MID NITE SHIFT.
TEST Personnel: 1200 TO 2400 SHIFT; 4PSIA/Hr COOL.
NOTE.

A.T. Hall - T.E.

C.M. Matlowsky, J12 - F.E.

D.H. Bennett - D.L.

L.G. Ness - D.L.

R.D. Price - D.L. 3 CALLED IN SICK.

A.G. Abbott - D.L.

1200

READINGS COMPLETE. 25.95 PSIA COOL. PRESSURE

1230

COMPLETED COMPRESSION SERVING INSPECTION
AND 3 VAL. STATION. ALL SET. 1/4 TURNS OPEN
ADMISSIONS ON AFT COOLER CW DISCH. INCOMING
AIR DEWPOINT ~ 45°F.

26

No Entries
Or Sales on
THIS Page

Dec. 1, 1975

27

1250 - PLANT MGR. INSPECTED TEST CENTER

1300 INLET AIR STILL free of excess oil and
MOISTURE. Checked hourly by T.O.

1400 Containment Press. 33.80 PSIG

1500 Containment Press. 37.40

1550 Air inlet to containment is ~~41° C~~ ^{72°F} ~~100%~~.

1620 Secured pressurization to PCV @ 8650 by TI-1A
which corresponds to ~ 42.55 psia. Pressurization
station secured.

1630 First Leak Rate Data Taken - 86.255 psi

1700 THREE VALVE MANIFOLD SECURED, ALL GLODS
TORQUED AND CHECKED NO DETECTABLE LEAKS. ~~Digital~~

1710 ATLAS COPCO & ZEN PPS. SENT OFF SITE TO
RAMADA INN AND INSTRUCTED TO STANDBY.
UNTIL OTHERWISE NOTIFIED. ~~Digital~~

1800 COMMENCED INTENSIVE LEAK SEARCH & DATA
ACQUISITION, NO NEW LEAKS FOUND.

1900 CONTINUED LEAK SEARCH & DATA ACQUISITION.

No entries
on roads
please

- 2000 Continued leak search & Data Acq.
Tightened packing leaks when discovered.
- 2100 Continued leak search & Data Acq.
Corrected his. on 3rd v. manif.; no effect on leak rate.
- 2200 Continued leak search & Data Acq.
- 2300 Continued leak search & Data Acq.
- 2400 ~~I.L.R.T. WATCH SECTION RELIEVED.~~
 T.E.-N.B. THOMAS *On Call*
 F.E. G. COULSON
 E.R. KNUCKLES
 S. MERRILL
 P. BAUM

Dec 2, 1975

~~0945~~ CONTINUED LEAK SEARCH & DATA ACQ

0145 Found leaks in lines to I.L.R.T panel
in cable spread room. Tightened fittings
and removed leaks. Computed leak rate dropped slightly.

0245 FOUND LEAKS IN SENSING LINE ISOLATION
VALUES TO ILRT PRESS SENSOR

No entries on this page
ERKmable

Dec 2, 1975

SYS 3 & 5 PHB

φ33φ Lost, all computer systems

φ345 Regained computer systems, 3 & 5

φ425 Tightened union nut on piping to instrumentation in ILRT panel. This leak did effect leak rate.

0505 Sent out survey team to verify valve line up.

1145 RECEIVED BY 12N TO 12M SHIFT

T.E. - A.T. Hale

E.C. - CM Northaway

D.L. - P.A. BENNETT

D.L. - L. NESS

D.L. - N. O'CAIR & A.G. Abbott

1200 ZERO: Atlas Copco Reps still in Norstay.

1350 Seal survey team entered emergency air lock in order to sweep the inner door. The air lock gauge indicates ≈ 0.1 psig inside the lock.
2 psig. to

1415 Packing gland w/ equalizing valve to containment leaking. Packing gland tightened. No effect on leak rate, will check periodically.

1500 Hung "DO NOT OPERATE VALVE SIGN" on Sample Room Door.

32

NO ENTRIES
ON THIS PAGE

© 1988

- 2030 DELETED RTD # 4 FROM PROGRAM
 RTD#4 READOUT IS ERRATIC & RISING ~~AT 10~~
~~AT 10~~ IRREGULAR MANNER. REF. DATA SHEET
 SAMPLE # 52 / 1830 HRS.
- 2400 T.G. WATCH AND 1200-2400 ICRT
 WATCH SECTION RECEIVED. ~~RECEIVED~~. ~~RECEIVED~~
 HB THURMAN
 ER KNUCKLES
 G. COULSON
 T. STEPHEN
 P. BAUM
 G. MEXCIC
- 4896 DEC 3, 1975 - CONTINUED ICRT -
 COMMENCE C LET @ 3.4 SCFM
- 6964 RECEIVED BY NOON TO MONTEZUMA
 2400-1200N/FT RECEIVED BY ~~JOHN WICKMAN~~
 1200-2400 SHFT. ~~RECEIVED~~
 T.E. - A.T. NOLL
 F.E. - G.M. NOTHARRY, JR
 D.L. - P.A. BENNETT
 D.L. - R. OCHAN
 D.L. - R. ABBOTT
 Q.C. ENG. - J. OLEKOZSKY

34

no entries 0°
TAC 2068
~~John~~

1200

CLRT CONTINUING AS BEFORE. CLRT ROTAMETER SER.# 7104 - 58890 READING 3.4 SCFM @ 41.86 / 84.5°F (851.4^oELEC) / V.P. 0.41 PSIA
Blowdown Monitor:

GAS < 10 CPM / 50 FT/min AIR REC.

PARTICULATE < 300 CPM @ 65 LPH

FOR BREAK NOTIFIED TO SECURE THE EM. DIESEL FUEL OR STORAGE TANK DRAWS

TAP USED FOR FEEDING DIESEL COMPRESSORS.

Blowdown

1350

Secured CLRT rotameters. Data for ILRT & CLRT are complete and preparations are being made for blowdown.

1352

Informed Nuclear Shift Supervisor that the test is complete and he is in agreement that blowdown should commence.

1449

Commenced blowdown with the continuous monitoring device in service. Notified the Nuclear Shift supervisor. Received word from the Radiobiologist confirming the fact that no iodine or major radioactive contaminants were present in the containment sample. 2 full turns open on discharge valve.
 Blowdown Monitor Data on PAGE 37.

1500

PRESSURE READING 41.4 PSIA


1518

Opened discharge valve 2 full turns more. (4 TOTAL)

1530

PRESSURE READING 39.8 PSIA

No entries on
this page on
any other



Blowdown Monitor DATA

TIME	CPM (PDR)	CPM _{NET}	CPM (GNS)	AIR VEC. ft/min
1500	< 100	60	30	50
1515	< 100	60	40	50
1530	< 100	60	30	50
1545	< 100	60	30	50
1600	< 100	60	40	50
1615	< 100	60	20	50
1630	< 100	60	30	50
1645	< 100	60	20	50
1700	< 100	60	20	40 - 50
1715	< 100	60	20	40 - 50
1730	< 100	60	20	40 - 50
1745	< 100	60	20	40 - 50
1800	< 100	60	20	40 - 50
1815	< 100	60	20	40 - 50
1830	< 100	60	20	30 - 50
1845	< 100	60	20	30 - 50
1900	< 100	60	20	30 - 50
1915	< 100	60	20	30 - 30
1930	< 100	60	20	20 - 30
1945	< 100	60	20	20 - 30
2000	< 100	60	20	20
2015	< 100	60	20	20
2030	< 100	60	20	20
2045	< 100	60	20	20
2100	< 100	60	20	10 - 20
2115	< 100	60	20	10 - 20
2130	< 100	60	20	10 - 20
2145	< 100	60	20	10 - 20

CONT. ON REVERSE SIDE

Blowdown Monitor Data

TIME	CPH(PART.)	LPH(PART)	CPH(GAS)	AIR VEL.
2200	<100	60	10-20	10-20
2215	<100	60	10-20	10-20
2230	<100	00	10-20	10-20
2245	<100	60	10-20	10-20
2245	(16.55 psia)			
2300	<100	60	10-20	10-20
2315	<100	60	10-20	10-20
2330	<100	60	10-20	10-20
2330	(15-25 psia)			
2345	<100	60	10-20	10-15
2400	<100	60	10-20	10-15
2400	(15.30 psia)			
12-4-75	0015	60	10-20	10-15
	0030	60	10-20	10-15
	0045	60	10-20	10-15
	0100	60	10-20	10-15
	0115	60	10-20	10-15

Blowdown monitor watch secured.

1600	PRESSURE AT GAGEBOARD	37.8 PSIA.
1630	"	- - 35.8 PSIA.
1700 C, 176, 186.		
1652	Opened discharge valve 1 additional turn (5 total).	
1700	Pressure @ Gageboard	34.0 PSIA
1710	Opened discharge valve 1 1/4 additional turns. (6 1/4 Total)	
1730	Pressure @ Gageboard	31.75
1800	Pressure @ Gageboard	28.7
1800	Discharge Valve Fully opened	
1830	Pressure @ Gageboard	27.5
1900	Pressure @ Gageboard	25.6
1930	"	23.9
2000	"	22.25
2030	"	21.0
2100	"	19.7
2130	"	18.4

40

No exports
TADS 00
7700
Ogallala

2200 Pressure @ bage board. 17.7

2205 Secured Taking data

A.W. Odom
A.S. Odom

2215 17.25 psia corr. press. *Odom*

2230 16.90 psia corr. press. *Odom*

2245 16.55 psia corr. press. *Odom*
47.80% REC. HUM. RHD #1
77.99°F - RTD #1

2300 16.20 psia corr. press. *Odom*
47.37% REC. HUM. RHD #1
78.12°F - RTD #1

2315 16.10 psia corr. press
46.52% REC. HUM. RHD #1
78.40°F - RTD #1

2330 15.75 psia corr. press
46.12% REC. HUM. RHD #1
78.62°F - RTD #1

42

10 forces on
Jacks PMS
Steel

2345 ~~15~~ 15.50 psia cont press.

45.75% rec-hum. #1 RHD

78.75°F #1 RTD

checked

2400 15.30 psia cont press.

45.27% rec-hum. #1 RHD

79.02°F #1 RTD

checked

~~0015~~ 2-4-75 Continued the cont'd log.

~~2415~~ 15.10 psia cont. press.

44.87% rec-hum. #1 RHD

79.25°F #1 RTD

checked

0030 15.00 psia cont. press.

44.44% rec-hum. #1 RHD

79.48°F #1 RTD

checked

0045 14.85 psia cont. press.

44.04% rec-hum. #1 RHD

79.78°F #1 RTD

checked

0100 14.80 psia cont. press.

43.84% rec-hum. #1 RHD

80.06°F #1 RTD


checked

0115 14.80 psia cont. press.

43.59% rec-hum. #1 RHD

80.35°F #1 RTD

checked



44

No entries
on this page
please

0116

NOTIFIED CP-(NPS) THAT CONT. UNIT #3 @
ATMOSP. PRESS. REQUEST H-P. TO CONDUCT
PREENTRY SAMPLE SURVEY.

0117

ALL PERSONS REQ. FOR ENTRY INSPECT.
NOTIFIED:

as

0226

0149

0149

H-P REPORTS UNIT #3. RAD CON-SURVEY
COMPLETE. AIRBORNE ACT. 3.5×10^{-9} $\mu\text{c}/\mu\text{c}$
ANY TIME 10 HRS/ WEEK. PROBABLY RADON
FROM POINT. NPS EARL BAKER GAVE
PERMISSION FOR IHRT POST TEST INSPECTION
TEAM TO ENTER CONTAINMENT.

0228

0150

0250

as

INSPI. TEAM EXIT CONT. UNIT #3

IHRT INSPI. TECH : J. OLSONOWSKI - Q.C., FPL
PAUL STOJK - EBASCO SERVICES, INC., A-T-HAC
FPL - TECH, T. KUOX - FPL - MAINT; & PHECP -
OPERATIONS - FPL.

INSPECTION SATISFACTORY : EXCEPTION SEVERAL
MINOR PAINT FLAKE OFFS (TOTAL : 1 SQ. FT.)

J. Olsonowski - FPL - TECH. Dep. PTP
P.J. Stojk EBASCO DMS of PERS

J.A. Olsonowski FPL - PTP Q.C.
D.S. Kuox FPL PTP Super.

46

NO
ENTRIES
ON THIS PAGE

0300

IHPT TERMINATED AS COMPLETE
AND SATISFACTORILY TO STEP 8.14
OF IHPT OP. PROC. 13100.1

O. J. Baker
J.A. Olsonoski
C.J. Baker Shift Supv.

0301

SECURITY GUARD INSTRUCTED TO REMAIN
ON STATION UNTIL DECLEARED OR UNTIL
EQUIP FEEDING CABLE SPD. ROOM DOOR
IS REMOVED AND DOOR FUNCTIONS PROPERLY
AND ROOM IS SECURED.

O. J. Baker

APPENDIX C

Periodic Type B And Type C Test Reports

CONTAINMENT LEAK RATE TESTS
(TYPE B AND C TESTS)

The following routine local leak rate tests were performed during the reporting period on Unit 3; i.e., since the Unit 3 pre-operational ILRT (Type A test).

I. Penetration Tested

1. Personnel Air Lock (entire air lock test)

<u>Test Date</u>	<u>"AS LEFT"</u> <u>Leak Rate (cc/m)</u>
3/9/73	0.0
7/9/73	0.0
10/30/73	0.0
4/1/74	0.0
8/8/74	0.0
12/3/74	8.16
3/20/75	0.0
7/9/75	0.0

2. Emergency Air Lock (entire air lock test)

3/8/73	0.0
7/10/73	0.0
10/31/73	0.0
4/1/74	0.0
8/7/74	61.2
8/12/74	12.24
12/2/74	20.4
3/19/75	10.2
7/10/75	0.0

3. Fuel Transfer Flange

10/27/73	76.77
12/19/73	0.0
3/23/74	0.0
11/26/74	0.0
11/27/75	78.9

4. Equipment Hatch

8/6/73	0.0
10/27/73	0.0
12/18/73	0.0
10/15/74	0.0
11/8/74	0.0
11/27/74	0.0
12/2/74	0.0
4/10/75	

5. Isolation Valves (after repair)

	<u>Test Date</u>	"AS LEFT"
		<u>Leak Rate (cc/m)</u>
3-873A	8/3/73	21.0
3-873B	8/3/73	0.0
3-873C	8/3/73	28.0
MOV-86DA, 862A	3/25/74	0.0
MOV-880A, 883M	3/25/74	0.0
MOV-880B	6/11/74	0.0

The above tests were performed in accordance with Technical Specification 4.4.2 (Local Penetrations).

II. The local leak rate tests on all boundary valves and penetrations were conducted during the Unit 3 refueling shutdown from October 7, 1974, to December 4, 1974, to meet the refueling surveillance requirements.

The following procedures were used:

Operating Procedure 13514.1 - Personnel/Emergency Air Locks
 Operating Procedure 13531.1 - Equipment Access Hatches
 Operating Procedure 13104.1 - Containment Purge Valves
 Operating Procedure 13404.2 - Electrical Penetration Canisters
 Operating Procedure 13404.1 - Containment Isolation Valves
 Operating Procedure 16004.1 - Fuel Transfer Tube Flange

The total "as-found" leak rate was 125.67% of the maximum allowed in Section 4.4.2 of the Technical Specifications.

Repairs and retests were made and the total leak rate at the time of heat up above 200°F was 21.21% of the maximum allowed in Section 4.4.2.


As part of the local leak rate tests, the following valves were repaired to reduce their respective leak rates:

<u>Valve Repaired</u>	<u>Penetration Number</u>	<u>Leak Rate cc/min. As-Found</u>	<u>Leak Rate cc/min. As-Left</u>	<u>Remarks</u>
989A	8	203	0	Disassembled and cleaned
MOV-869	18	216	6.42	Tightened packing
298A	24A	4,826	540	Installed and lapped new plug
298B	24B	3,217	0	Installed and lapped new plug
298C	24C	7,239	0	Installed and lapped new plug
MOV-1410	28A	630	0	Cleaned and lapped disc
Isolation Valve B	28B	450	0	Cleaned and lapped plug
POV-2603	36	21,240	1704	Gasket leak on body, reduced by caulking

The following table lists the valves and penetrations tested, with the "as-found" and "as-left" leak rates.

LOCAL LEAK RATE TESTS FOR REFUELING SHUTDOWN IN FALL OF 1974

Penetration Number	Valves Tested	AS-FOUND		AS-LEFT	
		Lowest Pressure (psia)	Leak Rate cc/min.	Lowest Pressure (psia)	Leak Rate cc/min.
1	MOV-750: MOV-751	65.55	540	65.55	540
2	MOV-744A: MOV-744B: MOV-734	70.50	0	70.50	0
3	MOV-716A	71.00	0	71.00	0
3	MOV-716B: 717	77.40	0	77.40	0
3	717	72.10	0	72.10	0
4	MOV-730: 732	70.50	0	70.50	0
5	Valve-A: 517: 549	68.95	0	68.95	0
5	CV-516: 552	70.40	0	70.40	0
6	Check Valve 518	70.60	47.08	70.60	47.08
6	550	69.10	0	69.10	0
7	CV-519 A & B: CV-522A, B, C	67.77	0	67.77	0
8	CV-951: CV-956A	69.85	486	69.85	486
8	989A	66.00	203	67.10	0
9	CV-953: 956B	69.70	0	69.70	0
9	989B	67.80	0	67.80	0
10	4658 A & B	70.20	0	70.20	0
10	Check Valve 4657	71.50	32.1	71.50	32.1
11	MOV-863 A & B: MOV-872: 887	71.45	10.7	71.45	10.7
12	737A	69.30	0	69.30	0
12	738	68.60	0	68.60	0
13	CV-739: 737B	68.80	0	68.80	0
14	CV-200A, B, C: CV 204	68.20	0	68.20	0
15	Check Valve-312C: CV-310 A & B: CV-311	69.75	21.4	69.75	21.4
15	HCV-121: 333	68.85	25.68	68.85	25.68
16	Valve A & B	68.30	0	68.30	0
17	895 V	69.20	0	69.20	0
18	MOV-866 A & B: MOV-869	68.50	216	68.10	6.42
19A	MOV-880A: 883M	68.50	0	68.50	0
19A	Check Valve-890A	66.90	12.85	66.90	12.85
19B	MOV-880B: 883N	68.60	0	68.60	0
19B	Check Valve-890B	66.00	38.5	66.00	38.5
20	989C: 957A	69.70	27.82	69.70	27.82
20	CV-955 A & B: CV-956C	66.10	53.5	66.10	53.5
21	MOV-1417: MOV-1418}	68.55	12.84	68.55	12.84
22	MOV-1417: MOV-1418} Tested Together	68.55	12.84	68.55	12.84
23	CV-2821: CV-2822	68.50	0	68.50	0
24A	298A	68.00	4826	65.40	540
24B	298B	68.00	3217	73.80	0
24C	298C	68.00	7239	76.00	0
24A,B,C	297A, B, C	69.50	0	69.50	0
25	MOV-381	69.70	0	69.70	0
28A	MOV-1410	64.70	630	70.20	0
28B	MOV-1411	65.50	450	70.00	0
28C	MOV-1412	68.40	0	68.40	0
29	Check Valve-C	70.50	21.4	70.50	21.4
29	CV-2803	71.30	0	71.30	0
31	CV-4659 A & B	68.60	0	68.60	0
32	Check Valve-B	71.55	21.4	71.55	21.4
32	SV-2912	67.00	450	67.00	450



Penetration Number	Valves Tested	AS-FOUND		AS-LEFT	
		Lowest Pressure psia	Leak Rate cc/min.	Lowest Pressure psia	Leak Rate cc/min.
33	SV-2911	67.00	486	67.00	486
33	SV-2913	67.00	450	67.00	450
34	Valves A & B	72.40	0	72.40	0
35	POV-2600: POV-2601	65.00	0	65.00	0
36	POV-2602: POV-2603	65.00	21240	67.30	1704
42	CV-855: CV-853A, B, C: HCV-936	74.00	0	74.00	0
43	MOV-626: 736	68.40	0	68.40	0
47	Valves A & B	67.00	2170	67.00	2170
52	CV-4668 A & B	68.20	0	68.20	0
53	Valves C & D	69.80	0	69.80	0
54A	MOV-860A: MOV-862A	69.20	0	69.20	0
54B	MOV-860B: MOV-862B	71.00	0	71.00	0
55	CV-955C, D, E: CV-956D	68.50	0	68.50	0
58	Check Valve-873A	68.40	0	68.40	0
59	Check Valve-873B	68.40	0	68.40	0
60	Check Valve-873C	69.10	0	69.10	0
58,59,60	MOV-843 A & B: 837	67.30	0	67.30	0
61B	First Valve Outside Containment	71.70	0	71.70	0
63	CV-2819: CV-2826	67.60	27.82	67.60	27.82
64A	MOV-1427	66.70	0	66.70	0
64B	MOV-1426	69.70	0	69.70	0
64C	MOV-1425	69.40	0	69.40	0
65A	From ILRT Air Compressor	69.80	0	69.80	0
65B	Pressure Sensing and Flow ILRT	70.60	0	70.60	0
65C	ILRT Leakage Flow	69.10	0	69.10	0
39	Transfer Tube Flange			66.0	25.7
40	Equipment Hatch			68.7	0
41	Personnel Air Lock, Inner Door			66.7	0
41	Personnel Air Lock, Outer Door			66.7	8.16
49	Emergency Air Lock, Inner Door			67.0	0
49	Emergency Air Lock, Outer Door			65.8	20.4

The total leak rate from the electrical canisters equaled zero.

Total As-Found Leak Rate = 43,023.10 cc/min.

Total As-Left Leak Rate = 7,252.61 cc/min.

- III. The local leak rate tests on all boundary valves and penetrations were conducted during the unit #3 refueling shutdown from October 25, 1975, through December 11, 1975.

The following procedures were used;

Operating Procedure 13,514.1, Personnel/Emergency Air Locks
Operating Procedure 13,531.1, Equipment Access Hatch
Operating Procedure 13,104.1, Containment Purge Valves
Operating Procedure 13,404.2, Electrical Penetration Canisters
Operating Procedure 13,404.1, Containment Isolation Valves
Operating Procedure 16,004.1, Fuel Transfer Tube Flange

The total "as found" leak rate was 546% of the maximum allowed in Section 4.4.2 of the Technical Specifications.

Repairs and retests were made and the total leak rate at the time of heat-up above 200°F was 27% of the maximum allowed in Section 4.4.2.

A new maximum allowable leak rate was established using L_a of .25% per day as per Appendix J of 10 CFR 50.

VALVE REPAIR LIST

Penetration Number	Valve Number	PWO Number	Leak Rate cc/m		Remarks
			AS FOUND	AS LEFT	
6	518	5872	15,000	195.6	check valve; disassembled and cleaned
8	956A 951	5873	44,000	21.5	lapped and cleaned
10	4657	5871	2,200	38.7	check valve; disassembled and cleaned
19A	890A	34,506	37,000	4,000	check valve; disassembled and cleaned
20	CV-955A CV-955B CV-956C	34,508	44,000+	0	lapped and cleaned
28A	MOV-1410	34,509	4,000	279.3	lapped and cleaned
32	VLV-B	26,789	2,400	6.86	check valve; disassembled and cleaned
33	SV-2912 SV-2911 SV-2912	8,792	2,600 6,900 1,080	301.8 130.3 178.4	replaced valve diaphragms
36	POV-2603	5,897	70,000*		replaced shaft seals, bearing and seats
64A	MOV-1425	5,870	5,900	0	lapped discs
5KVA	South Canister		3,600	0	lower left hand insulator was cracked at the base. The entire insulator was replaced.

*Calculated from pressure drop test.

LOCAL LEAK RATE TESTS FOR REFUELING SHUTDOWN IN FALL OF 1975

Penetration Number	Equipment Tested	AS-FOUND		AS-LEFT	
		Lowest Pressure, psia	Leak Rate cc/min.	Lowest Pressure psia	Leak Rate cc/min.
1	MOV-750: MOV-751	66.0	2500	66.0	2500
2	MOV-744A,B: FCV-605: HCV-75B	65.27	34.4	65.27	34.4
3	MOV-716A	69.43	29.0	69.43	29.0
3	MOV-716B	67.52	37.0	67.52	32.0
3	KC.VLV-717	67.5	15.0	67.5	15.0
4	MOV-730: 732	67.6	30.0	67.6	30.0
5	552:CV-516	70.3	0.0	70.3	0.0
6	CK VLV-518	66.0	15,000	66.0	195.6
7	CV-519A,B: CV-522ABC	68.3	0.0	68.3	0.0
8	CV-951:CV956A	66.0	44,000	66.1	21.5
8	989A	68.5	0.0	68.5	0.0
9	CV-953:CV-956B	70.07	0.0	70.07	0.0
9	989B	69.32	0.0	69.32	0.0
10	4658 A,B	70.0	0.0	70.0	0.0
10	CK VLV-4657	66.0	2200	67.72	38.7
11	MOV-872	66.89	0.0	69.89	0.0
12/13	737A:739	70.0	0.0	70.0	0.0
12/13	CK.VLV-738:737B	71.15	0.0	71.15	0.0
14	CV-200A,B,C	66.0	3500	66.0	3500
14	CV-204	67.78	0.0	67.78	0.0
15	CK VLV 312C	67.53	10.75	67.53	10.75
15	HCV-121:333	70.32	0.0	70.32	0.0
16	HV-3-1:HV-3-2	69.6	0.0	69.6	0.0
17	895V	72.11	0.0	72.11	0.0
18	MOV-866A,B:CV-869	69.56	0.0	69.56	0.0
19A	MOV-880A	70.1	0.0	70.1	0.0
19A	CK.VLV-890A	66.0	37,000	66.0	4,000
19B	MOV-880B	68.60	0.0	68.6	0.0
19B	CK.VLV-890B	73.55	0.0	73.55	0.0
20	989C	69.43	0.0	69.43	0.0
20	CV-955A,B:CV-956C	66.0	44,000	68.45	0.0
21/22	MOV-1417:MOV-1418	68.0	0.0	68.0	0.0
23	CV-2821:CV-2822	67.5	0.0	67.5	0.0
24A	CK VLV-298A	67.60	10.0	67.6	10.0
24B	CK VLV-298B	70.0	5.0	70.0	5.0
24C	CK.VLV-298C	68.91	10.0	68.91	10.0
25	MOV-381	69.6	0.0	69.6	0.0
28A	MOV-1410:127	66.0	4,000	66.0	279.3
28B	MOV-1411:227	67.2	0.0	67.2	0.0
28C	MOV-1412:327	66.2	0.0	66.2	0.0
29	CK VLV-336	65.8	0.0	65.8	0.0
29	CV-2803	68.13	0.0	68.13	0.0
31	CV-4659A,B	68.2	15.0	68.2	15.0
32	CK VLV-'B'	66.0	2400	69.83	6.86
32	SV-2912	66.0	2600	66.0	301.8
33	SV-2911	66.0	6900	66.0	130.3
33	SV-2913	66.0	1080	66.0	178.4
34	203:205	67.95	0.0	67.95	0.0

Penetration Number	Equipment Tested	AS-FOUND		AS-LEFT	
		Lowest Pressure psia	Leak Rate cc/min.	Lowest Pressure psia	Leak Rate cc/min.
35	POV-2600:POV-2601	67.5	10.0	67.5	10.0
36	POV-2602:POV-2603	66.0	70,000	70.2	0.0
42	CV-855	68.3	0.0	68.3	0.0
43	MOV-626	69.0	15.0	69.0	15.0
43	736	64.8	60.0	64.8	60.0
47	CK VLV-'A'	66.0	279.3	66.0	279.3
52	CV-4668A,B	70.2	0.0	70.2	0.0
53	HV-3-3:HV-3-4	68.5	10.75	68.5	10.75
54A	MOV-860A:MOV-861A	68.0	0.0	68.0	0.0
54B	MOV-860B:MOV-861B	68.6	0.0	68.6	0.0
55	CV-955C,D,E:CV-956D	69.5	0.0	69.5	0.0
58	CK VLV-873A	69.95	0.0	69.95	0.0
59	CK VLV-873B	68.6	0.0	68.6	0.0
60	CK VLV-873C	68.1	30.0	68.1	30.0
58-59-60	MOV-843A,B	67.35	0.0	67.35	0.0
61B	Valve 'C'	68.6	0.0	68.6	0.0
63	CV-2819:CV-2826	66.0	300.0	66.0	300.0
64A	MOV-1425	66.0	5,900	68.0	0.0
64B	MOV-1426	69.05	0.0	69.05	0.0
64C	MOV-1427	69.22	0.0	69.22	0.0
65A	ILRT 'E'	74.1	0.0	74.1	0.0
65B	ILRT 'F'	68.0	0.0	68.0	0.0
65C	ILRT 'G'	68.4	0.0	68.4	0.0
39	Transfer Tube Flange			66.0	78.9
40	Equipment Hatch			70.1	0.0
41	Personnel Air Lock (Inner Door)			70.2	0.0
41	Personnel Air Lock (Outer Door)			66.1	0.0
49	Emergency Air Lock (Inner Door)			68.1	0.0
49	Emergency Air Lock (Outer Door)			67.0	0.0

The total "AS-FOUND" leak rate for the electrical canisters = 3600 cc/m.
 (the only canister that leaked was 5KV-A2. The leak was due to a broken
 insulator which was replaced before heat up)

The total "AS-LEFT" leak rate for the electrical canisters = 0.0 cc/m

Therefore, Total "AS-FOUND" leak rate = 245,576.20 cc/m
 Total "AS-LEFT" leak rate = 12,127.56 cc/m