

VIRGINIA ELECTRIC AND POWER COMPANY

2 -ST- 11Revision No.: 0Date: SPECIAL TEST PROCEDURE FOR NORTH ANNA POWER STATION UNIT # 2TITLE: EFFECT OF STEAM GENERATOR SECONDARY SIDE ISOLATION ON NATURAL
CIRCULATIONPrepared By: R. R. FTLINGDate: Engineering Recommended Approval: Date:

STATION NUCLEAR SAFETY AND OPERATING COMMITTEE APPROVAL OF PROCEDURE:

Chairman's Signature: Date:

All personnel conducting actual testing in accordance with this procedure will verify by their signature that they have read it in its entirety prior to commencing any testing:

<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>
<u> </u>	<u> </u>	<u> </u>

TEST RESULTS REVIEWED BY ENGINEERING: Date:

TEST RESULTS APPROVED BY STATION NUCLEAR SAFETY AND OPERATING COMMITTEE:

Chairman's Signature: Date: Comments:

8004030 205

CHRONOLOGICAL LOG (Use add'l pages as needed) Page of

This image shows a single sheet of white paper with horizontal black ruling lines. The lines are evenly spaced and run across the width of the page. In the top right corner, there is a small rectangular tab containing the number "13". The paper appears to be part of a binder or notebook.

110

111

112

VIRGINIA ELECTRIC AND POWER COMPANY
NORTH ANNA POWER STATION
UNIT NO. 2

EFFECT OF STEAM GENERATOR SECONDARY SIDE INSULATION ON NATURAL CIRCULATION

References:

1. Precautions, Limitation and Setpoints for Westinghouse NSSS system
2. Technical Specifications, North Anna Unit No. 2
3. WCAP-8747: North Anna Nuclear Design Report
4. North Anna Station Curve Book
5. 2-OP-5.2

1.0 Purpose

- 1.1 Determine the effect of steam generator isolation on natural circulation conditions.
- 1.2 Verify that natural circulation can provide sufficient flow to remove decay heat after partial loss of heat sink.
- 1.3 Verify that natural circulation can be reestablished in primary loops after steam generators are returned to service.

Initials

2.0 Initial Conditions

- _____ 2.1 Reactor is critical and manually controlled at approximately 3% power.
- _____ 2.2 All three reactor coolant pumps in operation.
- _____ 2.3 Re coolant system pressure is being maintained at approximately 2235 psig and average coolant temperature is being maintained at approximately 520°F.
- _____ 2.4 Steam generator pressure is being maintained at approximately 800 psig using steam dumps in automatic under pressure control.
- _____ 2.5 Feedwater to the steam generator will be supplies by the main feedwater system with manual flow control if possible. If previous testing proves additional control is required, the auxiliary feedwater system will be used. Steam generator levels should be maintained at approximately 33% on narrow range indicators.
- _____ 2.6 If auxiliary feedwater is to be used, at least 110,000 gallons in the condensate storage tanks are available to supply the steam generators.
- _____ 2.7 Steam generator chemistry is in a condition that the absolute minimum steam generator blowdown can be maintained through the test.
- _____ 2.8 The 100 psi steamline differential pressure safety injection bistables have been blocked through temporary conditions.
- 2.9 Brush recorders have been set up to monitor test points at the following locations:

Initials

2.0 Initial Conditions (cont.)

2.9.1 Recorder No. 1 (6 Channel)

<u>Channel</u>	<u>Parameter</u>	<u>Connect To:</u>
1	RCS Flow-Loop 1	FP-414B, C1-432.1
2	RCS Flow-Loop 2	FP-424B, C1-433.1
3	RCS Flow-Loop 3	FP-434B, C1-434.1
5	Pressurize Pressure	PP-455B, C1-427.1
6	Pressurizer Level	LP-459B, C1-442.1

2.9.2 Recorder No. 2 (6 Channel)

<u>Channel</u>	<u>Parameter</u>	<u>Connect To:</u>
1	SG 1 Pressure	PP-474B, C2-443
2	SG 1 Level	LP-474B, C1-429
3	SG 1 Steam Flow	FP-474B, C3-741
4	SG 2 Pressure	PP-484B, C2-444
5	SG 2 Level	LP-484B, C1-430
6	SG 2 Steam Flow	FP-484B, C3-746

2.9.3 Recorder No. 3 (6 Channel)

<u>Channel</u>	<u>Parameter</u>	<u>Connect To:</u>
1	SG 3 Pressure	PP-494B, C2-445
2	SG 3 Level	LP-494B, C1-431
3	SG 3 Steam Flow	FP-494B, C3-748
4	SG A Aux Feed Flow	CC-424
5	SG B Aux Feed Flow	CD-425
6	SG C Aux Feed Flow	CB-426

2.9.4 Record the following on all strip charts:

- Test Number
- Recorder QA Number
- Time and Date
- Chart Speed
- Scale Used
- Test Point
- Parameter

2.10 Record the following parameters on the reactivity computer recorders:

- Flux
- Average wide range T
- Average wide range T^{cold}
- Average steam generator pressure^{hot}

Initials

2.0 Initial Conditions (cont.)

- _____ 2.11 Four incore T/C may be trended as determined by the test engineer on the analog trend recorders in the main control room. It is suggested that these thermocouples be the hottest responding thermocouple in each core quadrant.
- _____ 2.12 Control Bank D is at approximately 160 steps or as specified by the test engineer to permit reactor power increase up to approximately 3% (required control bank D position may be determined during the hot zero power test program).
- _____ 2.13 Pressurizer pressure and level control are in automatic, maintaining pressurizer pressure at approximately 2235 psig and level at approximately 22%.
- _____ 2.14 Normal charging and letdown are in service under automatic control.
- _____ 2.15 Notify the Shift Supervisor on duty of the impending test and co-ordinate its performance through him.

Initials

3.0 Precautions

- _____ 3.1 Do not exceed 5% rated thermal power at any time while the test is in progress.
- _____ 3.2 Do not exceed any of the following temperature limits.
- 3.2.1 Core exit temperature of 610°F.
- 3.2.2 ΔT as indicated by $T_H - T_C$ of 100°F.
- 3.3.3 T_{avg} of 580.3°F for any loop.
- _____ 3.3 Maintain reactor coolant pump seal and thermal barrier differential pressure requirements as specified in 2-OP-5.2.
- _____ 3.4 Avoid any sudden changes in feedwater flow or steam generator level.
- _____ 3.5 Ensure seal flow to each reactor coolant pump is maintained at or slightly above 6 gpm during the test.
- _____ 3.6 After the reactor coolant pumps are tripped, the normal T_{avg} and ΔT indications will become unreliable. ΔT and T_{avg} should be calculated by taking the difference and the average of the hot and cold leg temperature indications respectively.
- _____ 3.7 Do not exceed 1600 psi primary to secondary differential pressure limit.
- _____ 3.8 Maintain reactor coolant system leg temperatures as stable as possible during system transients. This is required to determine changes in core power level on the MIS channels.
- _____ 3.9 Because safety injection on high-steamline differential pressures has been disabled, manual safety injection should be initiated if required.
- _____ 3.10 Do not restart a reactor coolant pump if there is any indication of an excessively high ΔT in any of the loops.

Initials

4.0 Instructions

- _____ 4.1 Start brush recorders, at 125 mm/in analog trend recorders, reactivity computer and 8-250 trend blocks at one minute interval.

CAUTION: Following reactor coolant pump trip T_{avg} and ΔT indication will be unreliable.

- _____ 4.2 Simultaneously trip all reactor coolant pumps. Reduce seal water flow to each pump to approximately 6 gpm.

- _____ 4.3 Maintain steam generator level at approximately 33%.

NOTE: At initiation of natural circulation the following initial response is expected.

1. Wide range T_{hot} , increase
2. Wide range T_{cold} , slight decrease or constant
3. Core exit thermocouples, increase
4. Pressurizer level, increase

Natural circulation will be stable when:

1. ΔT between wide range T_{hot} and T_{cold} is constant
2. ΔT between wide range T_{hot} and core exit thermocouple average temperature is constant
3. Wide range $T_{hot} \cong$ core exit thermocouple average temperature

- _____ 4.4 Adjust setpoint on steam dump pressure controller PC-2464P as needed to maintain cold leg temperature at the initial values.

- _____ 4.5 Adjust setpoints on atmospheric relief valve pressure controllers PCV-MS-201A, B, C for each loop to maintain steam pressure below 1025 psig before isolating any steam generators. This should prevent opening of main steam safety valves.

- _____ 4.6 Establish maximum flow through normal letdown path, and manually increase charging flow to maintain a constant RCS water volume.

Start an additional centrifugal charging pump if necessary.

CAUTION: Monitor primary to secondary differential pressure very closely during the transient and do not allow it to exceed 1600 psi.

NOTE: Allow the pressurizer level to increase when T_{avg} is increased.

Initials

4.0 Instructions (cont.)

_____ 4.7 Close MOV-FW-2554C, TV-MS-201C and TV-MS-213C. Isolate steam generator to C. Carefully control feedwater additions to the remaining steam generators to hold the levels at approximately 33%. It will be necessary to adjust the steam dump pressure controller setpoint to reduce T_{cold} in the unisolated loops so that the steam generator pressure in the isolated loop remains below the setpoint of the atmospheric relief valve.

NOTE: During the transient the following responses can be expected.

1. Wide range T_{hot} , slight increase
2. Wide range T_{hot} for Loop C, increase
3. Wide range T_{cold} for other loops, decreased using steam dump cold
4. Core exit thermocouples, slight increase

_____ 4.8 Allow natural circulation conditions to stabilize. Steady state should be achieved when the calculated loop C ΔT is approximately zero.

_____ 4.9 Verify that the calculated value for T_{avg} for the remaining 2 loops have stabilized. If T_{avg} continues to increase and cannot be stabilized the test engineer should determine whether further testing can be conducted.

_____ 4.10 Slowly reduce the setpoint on atmospheric relief valve controller PC-2464B and reduce steam dump to condenser, allowing steam generator #C to reach approximately equilibrium with steam pressure of 1005 psig.

_____ 4.11 Slowly open PCV-MS-201C to equalize pressure with steam header if necessary. Open TV-MS-213C and the TV-MS-201C to unisolate "C" steam generator. Open MOV-FW-2554C and maintain steam generator level at $\approx 33\%$.

Initials

4.0 Instructions (cont.)

NOTE: During the transient the following responses can be expected.

1. Wide range T_{hot} , decrease
2. Wide range T_{cold} for loop C, decrease
3. Wide range T_{cold} for loops, A and B, increase using steam dump

_____ 4.12 Allow natural circulation conditions to stabilize. Steady state should be achieved when the calculated loop ΔT 's are approximately equal.

_____ 4.13 Stop recording test data.

_____ 4.14 Insert control bank D until the reactor is in the hot zero power test range.

CAUTION: Ensure pressurizer spray controllers are at zero output prior to starting the first reactor coolant pump.

_____ 4.15 Restart all three reactor coolant pumps in accordance with 2-OP-5.2.

Completed By: _____

Date: _____

Initials

5.0 Acceptance Criteria

- _____ 5.1 Core exit thermocouple temperature does not exceed 610 degrees Fahrenheit.
- _____ 5.2 ΔT for any loop does not exceed 100 degrees Fahrenheit.
- _____ 5.3 T_{avg} for any loop does not exceed 580.3 degrees Fahrenheit.
- _____ 5.4 Sufficient natural circulation could be maintained in active primary loops to maintain stable temperatures following partial loss of heat sink.
- _____ 5.5 Natural circulation could be restored to the inactive loop when associated the steam generator were returned to service.

6.0 Attachments

- 6.1 Test Equipment Data Sheet
- 6.2 Initial Conditions
- 6.3 Primary Caloremetric
- 6.4 Process Computer Trend Block Data

TEST EQUIPMENT
DATA SHEET

TEST EQUIPMENT DESCRIPTION*

MODEL NUMBER

VEPCO QA NUMBER

* NOTE: This applies only to temporarily installed test equipment or instrumentation
Permanent instrumentation which is part of the system and shown on drawings
should not be included.

Completed By: _____

Date: _____

INITIAL CONDITIONS

Transmitter Pressure _____ 75.13
TR-2444 Red Pen

Transmitter Level _____ :
TR-2459 Red Pen

HCS Loop 1 Hot Leg Temperature _____ 9.7
TR-2413 Red Pen

HCS Loop 1 Cold Leg Temperature _____ 9.7
TR-2410 Red Pen

HCS Loop 2 Hot Leg Temperature _____ 9.7
TR-2423 Green Pen

HCS Loop 2 Cold Leg Temperature _____ 9.7
TR-2420 Green Pen

HCS Loop 3 Hot Leg Temperature _____ 9.7
TR-2433 Blue Pen

HCS Loop 3 Cold Leg Temperature _____ 9.7
TR-2430 Blue Pen

Steam Generator 1 Level (NR) _____ :
(TR-2474)

Steam Generator 2 Level (NR) _____ :
(TR-2484)

Steam Generator 3 Level (NR) _____ :
(TR-2494)

Steam Generator 4 Level (NR) _____ :
TR-2477 Pen 1 Red Pen

Steam Generator 5 Level (NR) _____ :
TR-2478 Pen 1 Green Pen

Steam Generator 6 Level (NR) _____ :
TR-2479 Pen 1 Blue Pen

POOR ORIGINAL

INITIAL CONDITIONS

Steam Generator 1 Pressure (SI-2474)	_____	psig
Steam Generator 2 Pressure (SI-2484)	_____	psig
Steam Generator 3 Pressure (SI-2494)	_____	psig
Steam Generator 1 Feedwater Flow (FI-2476)	_____	$\times 10^6$ #/hr
Steam Generator 2 Feedwater Flow (FI-2486)	_____	$\times 10^6$ #/hr
Steam Generator 3 Feedwater Flow (FI-2496)	_____	$\times 10^6$ #/hr
Steam Generator 1 Steam Flow (SI-2474)	_____	$\times 10^6$ lbs/hr
Steam Generator 2 Steam Flow (SI-2484)	_____	$\times 10^6$ lbs/hr
Steam Generator 3 Steam Flow (SI-2494)	_____	$\times 10^6$ lbs/hr
Loop 1 Flow Protection (SI-2412D)	_____	°F
Loop 2 Flow Protection (SI-2422D)	_____	°F
Loop 3 Flow Protection (SI-2432D)	_____	°F

POOR ORIGINAL

INITIAL CONDITIONS

Loop 1 ΔT protection
(-2412A)

Loop 2 ΔT protection
(-2422A)

Loop 3 ΔT protection
(-2432)

WLS Channel 1-41

WLS Channel 1-42

WLS Channel 1-43

WLS Channel 1-44

Attach a copy of the computer printouts of the Incore Thermocouple Temperatures map.

Completed By: _____

Date: _____

POOR ORIGINAL

APPENDIX A

Outline

I. Core Power Determination

A. Primary Side Calorimetric (Forced Circulation Only)

1. Reference ($\sim 350^\circ\text{F}$) Calorimetric

- a) Output used to adjust M/D Power Monitor Program's power conversion constant.

B. M/D Power Monitor Program

1. Power Conversion Constant Adjustment.

- a) The output of the REF primary calorimetric will give a γ power output. This output must be input to the M/D Power Monitor Program so that the program output will be in percent power and equal to the primary calorimetric output.

2. Power Monitoring

- a) The M/D Power Monitor Program will calculate the integral γ var as seen by the pass of 4 or 6 detectors. After the output has been calculated to be equal to the REF primary calorimetric it will be turned up to close every 1 minute or as necessary to continuously maintain core power.

POOR ORIGINAL

APPENDIX A
CORE POWER DETERMINATION

PART A: Primary side calorimetric - Data Sheet A.1 (Toroid Circulation)

- A.1 Use two DVMs and measure the voltage at the test points specified for each loop as rapid as possible.
- A.2 Calculate the ΔT ; multiply that ΔT by the specific heat and the Westinghouse best estimate flow rate of the core average temperature (Table A-1). (Special Test No. 9 uses wide range ΔT so a correction factor is required to compensate for pump heating, refer to Appendix B of 2-ST-7).
- A.3 Sum the loop heat rates and convert to a percent reactor power. The output is used in Part B.

POOR ORIGINAL

APPENDIX A (Continued)
Core Power Determination

PART B: M/D Power Monitor Program

1. Set up the movable detector system for a 1 pass partial core flux map. Select flux chimble as per the table below for the flux map.

Drive	10-Patch Position	Core Location
A		
B		
C		
D		
E		

These positions may be altered by the test engineer, based upon low-power physics testing results and previous special testing experience.

2. Determine the detector normalization constants and enter them into the 3-150 as follows:
 - a) Enter a value of 1.0 into the 3-150 for the addresses shown in the table below.
 - b) With all 3-patch selector switches set to normal, run a flux trace.
 - c) With all 3-patch selector switches set to Emergency, run a second flux trace.
 - d) Determine the detector normalization constants from Data Sheet 3.1.
 - e) Enter these detector normalization constants into the 3-150 as shown in the table below.

Drive	3-150 Address	Constant
A		
B		
C		
D		
E		

POOR ORIGINAL

APPENDIX A (Continued)
Core Power Determination

PART 3: (Continued)

3. Verify that the P-250 parameters listed in the following table have the proper value and that the P-250 time and date are current. Update as required.

Address	Value	Function
K0901	1	Set the power normalization factor
K3323	1	Selects the modified "Flux Map Print" programs
K0900	0	Initiated Pass Number
K0864	Variable (1)	Calibration Constant for M/D Power Monitor

- (1) Variable: The value entered is a ratio of the Primary Calorimetric Indicated Power (Item 3 on Data Sheet C.1) to the M/D calculated power (U0906) times the current value entered in (K0864). If no value has been entered into (K0864) enter 0.15.

$$\text{New (K0864)} = \text{Current (K0864)} \times \frac{\text{Item 49 Data Sheet C.1}}{\text{(U0906)}}$$

4. For power determination, obtain a partial core flux map. The M/D's need not be withdrawn between passes, and passes may be repeated as often as a power determination is required.

NOTE: The calculated power (U0906) is printed after each pass and may be changed by the P-250 if desired. The individual detector normalized integrals are also printed.

POOR ORIGINAL

APPENDIX A (Continued)

TABLE A-1

$\frac{h}{k}$	C_p (1) BTU/lbm ^o F	$\frac{h}{k}$ lbm/hr
556	1.260	3.6443×10^7
554	1.253	3.6353×10^7
552	1.250	3.6639×10^7
550	1.243	3.6763×10^7
548	1.240	3.6862×10^7
546	1.236	3.6959×10^7
544	1.231	3.7057×10^7
542	1.226	3.7133×10^7
540	1.221	3.7234×10^7
538	1.217	3.7343×10^7
536	1.213	3.7443×10^7
534	1.209	3.7538×10^7
532	1.206	3.7633×10^7
530	1.202	3.7729×10^7

(1) These values are from the 1967 ASME Steam Tables. Values are for a pressure of 1150 psia.

POOR ORIGINAL

APPENDIX A (Continued)

Data Sheet A.1

Date	Time	Unit	Power	Temp	
Item #	Calculation Procedure	Units	Loop 1	Loop 2	Loop 3
1	Loop ΔT - Inservice (at test point)	Volts			
2	Loop $\Delta T \sim (\#1) \times (1)$	$^{\circ}F$			
3	Loop $\Delta H \sim (\#2) \times Cp$ (from Table A.1)	BTU/lbm			
4	Loop RCS Flow (from Table A.1)	10^6 lbm/hr			
5	Loop Reactor Power $\sim (\#3) \times (\#4)$	10^6 BTU/hr			
	Total Reactor Power $\sim (\#5)$				
6	Loop 1 + Loop 2 + Loop 3	10^6 BTU/hr			
7	Reactor Power $\sim (\#6) \times 0.29307$	RTT			
8	% Reactor Power $\sim (\#7) \times 0.02932$	%			

(1) Conversion factor for ΔT obtained from scaling document.

Remarks:

Data By: _____

Date: _____

POOR ORIGINAL

APPENDIX A (Continued)

DATA SHEET A.2

$$\begin{array}{lll} A_Y = \underline{\hspace{2cm}} & B_Y = \underline{\hspace{2cm}} & C_Y = \underline{\hspace{2cm}} \\ A_Z = \underline{\hspace{2cm}} & B_Z = \underline{\hspace{2cm}} & C_Z = \underline{\hspace{2cm}} \\ M_A = 1.00 & & D_Y = \underline{\hspace{2cm}} \\ & & D_Z = \underline{\hspace{2cm}} \\ & & E_Y = \underline{\hspace{2cm}} \\ & & E_Z = \underline{\hspace{2cm}} \end{array}$$

$$N_Z = \frac{A_Z}{B_Z} = \frac{M_A A_Z}{B_Z} = \underline{\hspace{2cm}}$$

$$N_C = \frac{A_Z}{C_Z} = \frac{M_A A_Z}{C_Z} = \underline{\hspace{2cm}}$$

$$N_D = \frac{A_Z}{D_Z} = \frac{M_A A_Z}{D_Z} = \underline{\hspace{2cm}}$$

$$N_E = \frac{A_Z}{E_Z} = \frac{M_A A_Z}{E_Z} = \underline{\hspace{2cm}}$$

Definitions:

A_Y, B_Y, C_Y, D_Y, E_Y

= Normalized integral from summary map for each detector in a normal pass in the first pass

A_Z, B_Z, C_Z, D_Z, E_Z

= Normalized integral from summary map for each detector in an emergency pass in the second pass

M_A, M_B, M_C, M_D, M_E

= Detector normalization factor for each detector

Remarks:

POOR ORIGINAL

Use By: _____

Date: _____

APPENDIX A (Continued)

Part C: Using Thermocouples

The incore thermocouples can be used as an indication of both core flow distribution and power shifts during natural circulation.

Prior to running a thermocouple map or trending the eight quadrant tilts (four center line and four diagonal tilts) the following should be verified:

K0701-K0765 = 1, For the flow mixing factors

K3501 = 0, Indicates the measured core ΔT is unreliable

K0791 = 0.075, Core bypass flow fraction

K5010 = 8, Tells thermocouple program how many readings of thermocouples are required for averaging before calculation is done. This in turn sets the running frequency of the Thermocouple Averaging Program at 1, 2, 8 seconds or 64 seconds for us.

The thermocouple programs breaks the core down into eight quadrants—four centerline and four diagonal quadrants (see Figure C-1). Quadrants 1-4 can be directly correlated with the incore detectors but quadrants 5-8 cannot.

The quadrant tilts are indicative of power shifts and should be trended at approximately a 1-minute frequency. The following addressable values are the quadrant tilts:

<u>Quadrant</u>	<u>Addressable Value</u>
1	Q1159
2	Q1160
3	Q1161
4	Q1162
5	Q1163
6	Q1164
7	Q1165
8	Q1166

A flow trend map should be run periodically or each time the test engineer as an indication of core flow distribution. It should be run on the primary system if possible. The J-10 Control Console Reference Manual provides instructions for creating thermocouple maps.

The trend screen and flow trend map should be checked to the maximum at the end of the test.

POOR ORIGINAL

PROCESS COMPUTER TREND BLOCK A

<u>COLUMNS</u>	<u>ADDRESS</u>	<u>PARAMETER</u>	<u>UNITS</u>
1	T0406A	RCL A T _{COLD}	°F
2	T0426A	RCL B T _{COLD}	°F
3	T0446A	RCL C T _{COLD}	°F
4	T0419A	RCL A T _{HOT}	°F
5	T0939A	RCL B T _{HOT}	°F
6	T0959A	RCL C T _{HOT}	°F
7	T0400A	T _{AVG} LOOP A	°F
8	T0420A	T _{AVG} LOOP B	°F
9	T0440A	T _{AVG} LOOP C	°F
10	T0403A	ΔT LOOP A	%
11	T0423A	ΔT LOOP B	%
12	T0443A	ΔT LOOP C	%
13	F0128A	CHARGING FLOW	GPM
14	F0134A	LETDOWN FLOW	GPM
15	U1250	HIGHEST REL FUEL ASSY PWR	
16	L0480A	PRESSURIZER LEVEL	%
17	L0112A	VCT LEVEL	%
18	U1251	HIGHEST REL ASSY PWR INDENT	

PROCESS COMPUTER TREND BLOCK B

<u>COLUMNS</u>	<u>ADDRESS</u>	<u>PARAMETER</u>	<u>UNITS</u>
1	LO400A	S/G A LEVEL	%
2	LO420A	S/G B LEVEL	%
3	LO440A	S/G C LEVEL	%
4	PO400A	S/G A PRESS	PSIG
5	PO420A	S/G B PRESS	PSIG
6	PO440A	S/G C PRESS	PSIG
7	PO480A	PRESSURIZER P	PSIG
8	PO498A	RCL SYSTEM P	PSIG
9	PO142A	CHARGING PRESS	PSIG
10	UO482	AVG PZR PRESS	PSIG
11	UO483	AVG PZR LEVEL	%
12	U1118	RX THERMAL POWER	MW
13	U1170	AVG T/C TEMP	°F
14	AS REQUIRED	HOTTEST T/C (QUADRANT 1)	°F
15	AS REQUIRED	HOTTEST T/C (QUADRANT 2)	°F
16	AS REQUIRED	HOTTEST T/C (QUADRANT 3)	°F
17	AS REQUIRED	HOTTEST T/C (QUADRANT 4)	°F