

APPENDIX F

RESULTS OF THE LEAK REDUCTION PROGRAM FOR LIQUID AND GAS SYSTEMS

8007150582

In accordance with NUREG 0578 . Please find attached initial leakage data for Sequoyah Unit 1. Also attached are leakage results following repair after the initial tests and second quarter results. Note that leakage results are not tabulated for the reactor coolant sampling system. This system has only recently been available for testing. Testing for this system is expected to be complete shortly.

JUL 11 1980

# LIQUID SYSTEM LEAK TEST RESULTS

SQNP  
SI-632.0 - Unit 1 & 2  
Data Package Cover Sheet  
Page 1 of 1  
Rev. 0

Unit 1

Performed By Jerry W. Church Date 7-1-80

List of data sheets attached:

<u>Instruction No.</u>	<u>Data Sheet No.</u>	<u>Pages</u>
<u>SI-632.0</u>	<u>1</u>	<u>1</u>
<u>      </u>	<u>      </u>	<u>      </u>
<u>      </u>	<u>      </u>	<u>      </u>

Reason for test:

Required by schedule  
 Maintenance complete on \_\_\_\_\_ (instruction \_\_\_\_\_)  
 Another system ( \_\_\_\_\_ ) inoperable  
 Plant condition (explain) \_\_\_\_\_  
 Other (explain) \_\_\_\_\_

Review of Test Results

Mechanical Engineer/Associate Frank M. Walker Date 7-1-80

Review and Approval of Test Results

Results Mechanical Engineer John A. [Signature] Date 7-1-80

QA Review of Test Results

QA Staff \_\_\_\_\_ Date \_\_\_\_\_

Remarks: \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

JUL 11 1980

SQNP  
 SI-632.0 - Units 1 & 2  
 Data Sheet  
 Page 1 of 1  
 Rev. 0

Date 7-1-80

Unit 1

SI No.	System Date	Systems External Leakage			
		Quarter 1	Quarter 2	Quarter 3	Quarter 4
632.1	CS Date of test	① .000055 1/21/80	② <del>0</del> 5/16/80		
632.2	SIS Date of test	② .000288 1/22 & 2/1/80	③ 0 5/14/80		
632.3	RHR Date of test	③ .000016 cfm 1-24-1980	④ 0 5/13/80		
632.4	CVCS Date of test	④ .000053 3-21-80	⑤ 0 5/22/80		
632.5	RC Sample Date of test	⑤	⑥		
Sum of systems leakage for each quarter		0.000417	0.00011		

NOTE: The external leakages are in GPM. Each quarter is referring to a 92-day time period.

- Remarks:
- ① MR 50201 was completed and retest performed and no leakage found 3/13/80.
  - ② MR's 50233, 50225, 50227 was completed 3/1/80. Retest 5/14/80
  - ③ MR 50212 was completed 2/14/80. Retest 5/13/80
  - ④ MR 50243 was completed 3/26/80.
  - ⑤ Reactor pressure was not high enough for test to be performed.
  - ⑥ Leakage was uncollectable and flexible gasket is to be replaced per MR 081960.
  - ⑦ MR's 42998, 42999, 43000 was completed and retest on 5/21/80
  - ⑧ Retest of the system after completion of MR's.
  - ⑨ MR completed & retest complete.

JUL 11 1980

# GAS SYSTEM LEAK TEST RESULTS

6/13/80

7:00a Pressure reached 91 psi at  $\approx$  1:30 pm and the operators isolated the system. Pressure currently 87 psig. We will start filling.

9:00a Pressure stabilized at 91 psig. We placed the test panel on line.

11:30a Snoop tests have been completed. O-PCV-77-116 and O-PCV-77-117 were found to have bonnet leaks. They must be depressurized to repair. Our internal leak rate plus these two valves totalled 118 scfh.

1:30p After discussion with NRC, Mike Hatley said the valves could be repaired on an MR and the retested for leak tightness. We will complete the SI and attach the MR's.

5:00p All TACF's have been cleared except for O-77-859B which operations wishes to leave as is.

JUL 11 1980

30

4

WASTE GAS SYSTEM CROSS LEAKAGE TEST

UNIT 1

Performed by L.B. Kuehn Date 6/13/80  
Shift Engineer

Were technical specification criteria satisfied? N/A Yes \_\_\_\_\_ No. If  
criteria were not satisfied, notify the shift engineer who completes the  
following:

Was a limiting condition for operation violated? \_\_\_\_\_ Yes  
(explain in remarks) X No (explain in remarks).  
Verified by \_\_\_\_\_ Date \_\_\_\_\_  
Shift Engineer

Reason for test:

- \_\_\_\_\_ Required by schedule
- \_\_\_\_\_ Maintenance complete on \_\_\_\_\_ (Instruction \_\_\_\_\_)
- \_\_\_\_\_ Another system ( \_\_\_\_\_ ) Inoperable
- \_\_\_\_\_ Plant condition (explain) \_\_\_\_\_
- X Other (explain) Special Test for NRC

Review of Test Results

Mechanical Engineer L.B. Kuehn Date 6/13/80

Review and Approval of Test Results

Results Mechanical Engineer \_\_\_\_\_ Date \_\_\_\_\_

QA Review of Test Results

QA Staff \_\_\_\_\_ Date \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

JUL 11 1980

Appendix

If a rotameter is used record the following:

Rotameter I.D. No. 3-MT-5014  
 Tube Size: Y4 inches  
 Float Material: TA  
 Pressure at Float: 91 psia  
 Temperature at Float: 72 °F  
 Float Reading: 15.6  
 Converted Flow (From Curve) 44.07 CFM

Calculate the gross leakage from the data recorded using Equation 1, and record this value below.

Note: Equation 1

$$SCFM = CFM \sqrt{\frac{P_R}{P_S} \times \frac{29.5}{T_R}}$$

- Where:  $P_R$  = Pressure at rotameter float, psia
- $P_S$  = Pressure at standard conditions, psia
- $T_R$  = Temperature at rotameter float, °R
- $T_S$  = Temperature at standard conditions, °R
- CFM = Float indicated by rotameter scales, CFM
- SCFM = Flow at standard conditions of 14.7 psia and 70°F

Corrected standard gross leak rate: 11.8 SCFM

JUL 11 1980

8

Appendix 2

If a Mass Flowmeter is used record the following:

Flowmeter I.D. No.: \_\_\_\_\_

Test Pressure: \_\_\_\_\_ psia

Flow Range: \_\_\_\_\_ sccm

Flow: \_\_\_\_\_ sccm

Calculate the gross leakage from the data recorded using Equation 2, and record this value below.

Note: Equation 2

$$SCM = \frac{SCCI}{28315.85} \times 60$$


Where: SCCI = Indicated flow from mass flowmeter, standard cubic centimeters per minute

SCFI = Flow at standard conditions of 14.696 psia and 70°F

Corrected standard gross leakage rate: \_\_\_\_\_ SCM




Appendix C  
Figure 1  
Mass Flowmeter Test Method



1. Nitrogen bottle
2. Mass flowmeter
3. Flexible hose
4. Test connection
5. Testable piping volume

Note: Control air system may be used as an alternate source to pressurize testable piping volume.

Appendix C  
Figure 2  
Rotameter Test Method



1. Calibrated rotameter
2. Calibrated temperature indicator
3. Calibrated pressure indicator
4. Pressure regulator
5. Flexible hose
6. Test connection
7. Testable piping volume

JUL 11 1980