

DRAFT

501-7-003  
July 28, 1980  
Revision 0

FARLEY NUCLEAR PLANT  
UNIT 2  
PHASE III TEST PROCEDURE  
501-7-003

NATURAL CIRCULATION WITH SIMULATED  
LOSS OF POWER CONDITIONS

DRAFT

Approved:

\_\_\_\_\_  
Plant Manager

Date Issued: \_\_\_\_\_

Diskette No. 4

8009040 ~~391~~ 393

PAGE NO.	REVISION NO. 0											
	0	1	2	3	4	5	6	7	8	9	10	11
1	X											
2	X											
3	X											
4	X											
5	X											
6	X											
7	X											
8	X											
9	X											
10	X											
11	X											
12	X											
DATA SH. 1												
1	X											
DATA SH. 2												
1	X											
2	X											
3	X											
APPENDIX A												
1	X											
2	X											
APPENDIX B												
1	X											
2	X											
3	X											

PAGE NO.	REVISION NO. 0											
	0	1	2	3	4	5	6	7	8	9	10	11
APPENDIX C												
1	X											
2	X											
3	X											
APPENDIX D												
1	X											
2	X											
3	X											
4	X											
5	X											
6	X											
7	X											
8	X											
9	X											
10	X											
11	X											
12	X											
APPENDIX E												
1	X											
ATTACH. 1												
1	X											

FARLEY NUCLEAR PLANT  
UNIT 2  
PHASE III TEST PROCEDURE  
501-7-003

NATURAL CIRCULATION WITH SIMULATED  
LOSS OF POWER CONDITIONS

1.0 Purpose

This procedure contains the information necessary to verify plant performance capabilities and provide operator experience and training in the following conditions:

- 1.1 Core heat removal by NATURAL CIRCULATION WITH SIMULATED LOSS OF OFF-SITE POWER.
- 1.2 Core heat removal by NATURAL CIRCULATION WITH SIMULATED LOSS OF ALL ON-SITE AND OFF-SITE POWER.

2.0 Initial Conditions

- 2.1  $T_{ave}$  is approximately 547°F. The Steam Dump is operating (or available) to maintain  $T_{ave}$  in the Steam Pressure Mode.
- 2.2 Pressurizer pressure is being maintained at approximately 2235 psig by automatic operation of the Pressurizer Pressure Control System.
- 2.3 Pressurizer level is being maintained at approximately 22% by automatic operation of the Pressurizer Level Control System.
- 2.4 The S/G's are being maintained at approximately 33%. The Main Feedwater or AFW System is operating (or available) to maintain S/G levels.
- 2.5 All three RCP's are running.
- 2.6 The CVCS is in a normal at-power lineup.
- 2.7 Excess Letdown is available for operation.

- 2.8 Both Shutdown Banks are fully withdrawn.
- 2.9 The reactor is critical at approximately 1% power.
- 2.10 RCS Boron concentration and Control Bank D position have been adjusted to establish a zero moderator temperature coefficient.
- 2.11 The Core Subcooling Monitor is operable.
- 2.12 Temporary instrumentation has been installed as required by Appendix B of this procedure.
- 2.13 The Computer Trend Printer is set up to monitor the parameters specified in Appendix C of this procedure.
- 2.14 All test equipment to be used during the performance of this procedure is operational and in calibration, as verified on the Test Equipment Record, Data Sheet 1 of this procedure.
- 2.15 The temporary SSPS and ESF modifications specified in Appendix D of this procedure have been made.
- 2.16 The Shift Supervisor has been notified of the impending performance of this procedure.
- 2.17 S/G chemistry is in a condition such that blowdown may be isolated for the duration of the test.
- 2.18 Phone communications are available between the Control Room and the Main Steam and Feed Valve Room, 127' Elevation.
- 2.19 One of the MCB trend recorders is set up to monitor the highest reading T/C in the two hottest core quadrants, as determined by the P-250 incore T/C Map.
- 2.20 Prior to commencing this test, record the following information (as applicable) on each recorder Strip Chart:

Test Procedure Number  
Recorder Number  
Time and Date  
Chart Speed  
Scale of each Pen  
Input to each Pen

### 3.0 Precautions and Limitations

- 3.1 During natural circulation operation, Reactor Coolant flow rates are a small fraction of normal 100% flow. Consequently temperature trends are of great value in evaluating plant conditions.
- 3.2 Avoid rapid changes in the feeding or steaming rate. Temperature changes will be delayed due to the relatively long loop transit time. Pressure changes, however, can occur suddenly with large fluctuations.
- 3.3 The Operational Safety Criteria is to be prominently displayed in the Control Room. During the performance of this test, operation of the plant will be in accordance with the guidelines presented in the Operational Safety Criteria, Appendix A.
- 3.4 After the RCP's have been tripped, the normal  $\Delta T$  and  $T_{ave}$  indications will become unreliable (due to low flow in the RTD manifolds).  $\Delta T$  and  $T_{ave}$  shall be calculated using wide range  $T_{Hot}$  and  $T_{Cold}$ . Incore thermocouples will also be monitored to provide additional  $T_{Hot}$  indication.
- 3.5 Maintain  $T_{Cold}$  at approximately the pre RCP Trip temperature in order to reduce the errors in the NIS instruments.
- 3.6 Do not exceed 5% thermal power at anytime during the test.
- 3.7 Do not exceed a primary to secondary differential pressure of 1600 psi.
- 3.8 Maintain <100 psi differential pressure between any two steam lines and steam generator pressure greater than 585 psig.
- 3.9 Limit the pressurizer heatup rate to 100°F/HR.
- 3.10 Limit the pressurizer cooldown rate to 200°F/HR.
- 3.11 Reactor Coolant System Heatup and Cooldown Rates should be limited to 50°F/HR.
- 3.12 The combination of Reactor Coolant System pressure and temperature should be limited to the restrictions of figure 3.4-2 and 3.4-3 in Technical Specifications.

- 3.13 It is anticipated that the moderator temperature coefficient will be zero or slightly negative during the performance of this test. It is possible, however, that the moderator temperature coefficient will become slightly positive. The operator should be aware of the effect of a positive moderator coefficient on reactivity control.
- 3.14 Do not borate while in natural circulation with the Reactor critical.
- 3.15 Ensure RCP seal injection flow is maintained between 6 and 13 gpm to each RCP. Adjustment of RCP seal injection may become necessary with decreasing primary pressure.
- 3.16 Should a Reactor Trip occur while in natural circulation operation, close the Aux Spray Valve 2-CVC-HV-8145, open normal charging valve 2-CVC-HV-8146, close spray valves PCV-444C & D, and restart RCP 2B prior to reclosing the Reactor Trip Breakers.
- 3.17 Maintain control rods greater than 100 steps withdrawn during the conduct of this test. If control rod position cannot meet this criteria, fully insert Control Bank D and restart 2B Reactor Coolant Pump. Contact the Reactor Engineer for further instructions.
- 3.18 The maximum differential temperature between the pressurizer and the spray water is 320°F.
- 3.19 Do not use Auxiliary Spray if letdown is isolated.
- 3.20 During the conduct of this test, the Test Supervisor will make determinations relating to the amount of data being recorded (i.e. speed of recorders, collecting of data, etc.). This determination will be based on the ability of the collected data to adequately reproduce the natural circulation conditions. The Test Supervisor will meet the qualifications of a Test Supervisor as defined in the FNP-0-AP-31.
- 3.21 Any time speed is changed on any recorder, initials, time, date and speed should be listed on the recorder chart.

#### 4.0 Instructions

- 4.1 Prepare the Plant Computer to record the data specified in Appendix C. Record the initial steady state values as specified in Data Sheet 2.
- 4.2 Place the Pressurizer level controller LK459F in manual and adjust as necessary to establish constant Pressurizer level before tripping the Reactor Coolant Pumps.
- 4.3 Record the time on the recorder charts in the instrument rack area and/or Control Room and start the recorders at an appropriate speed determined by the Test Supervisor.
- 4.4 Begin recording on the Reactivity Computer.

#### NOTE

At the initiation of natural circulation (RCP Trip), the following system response is expected.

- a.) Wide range  $T_{Hot}$  - increase  
(7 to 26°F at 1 percent power)
- b.) Wide range  $T_{Cold}$  - slight decrease or constant
- c.) Core Exit Thermocouple - increase  
(7 to 26°F at 1 percent power)
- d.) Pressurizer level - increase  
(3 to 10 percent at 1 percent power)
- e.) Pressurizer Pressure - increase



CAUTION

After tripping the Reactor Coolant Pumps, Reactor Coolant System Pressure is expected to increase as much as 50 psi depending on the power level. Be prepared to use Auxiliary Spray to control pressure.

CAUTION

Following Reactor Coolant Pump trip,  $T_{ave}$  and  $\Delta T$  indication will be unreliable.

NOTE

Steam Generator pressure, level and flow condition should be held as close as possible to stable conditions as natural circulation develops.

- 4.5 To simulate the loss of offsite power, perform the following:
- 4.5.1 Place the Steam Dump Interlock Selector Switches in off for both Train A and Train B. Place the Steam Dump Steam Pressure Controller in manual.
- 4.5.2 Place the Pressurizer Heater Groups C, D, E in off.
- 4.5.3 Simultaneously trip all three Reactor Coolant Pumps and the operating Main Feed Pump.
- 4.6 Observe auto start of all three auxiliary feedwater pumps and auto isolation of blowdown.
- 4.7 Place spray valve controllers PK 444C & D in manual and open the Pressurizer Spray Valves.

- 4.8 If Reactor Coolant System pressure exceeds 2285 psig, open the Auxiliary Spray valve 2-CVC-HV-8145. Maintain regenerative heat exchanger charging outlet temperature above 350°F and confirm that the 320°F maximum temperature differential can be maintained.
- 4.9 If Reactor Coolant System Pressure exceeds 2310 psig, close charging line valve 2-CVC-HV-8146 and manually throttle the spray valves PCV 444C & D as required to maintain RC Pressure below 2310 psig.
- 4.10 Maintain RCP Seal Injection between 6 and 13 gpm to each RCP.
- 4.11 Maintain a constant Reactor Coolant System mass by ensuring charging flow is matched with letdown flow.

NOTE

Pressurizer level will increase as  $T_{Hot}$  increases. After  $T_{Hot}$  becomes stable maintain constant Pressurizer level by adjusting charging flow.

- 4.12 Carefully control Steam Generator levels at approximately 33% level.

NOTE

After tripping Reactor Coolant Pumps the level may shrink slightly, then swell as natural circulation develops.

- 4.13 If required, adjust the pressure setpoint on the Steam Generator Atmospheric Relief Valve Controllers to maintain RCS cold leg temperatures within  $\pm 5^\circ\text{F}$  of 547°F.

NOTE

Natural Circulation will be stable (within approximately 10 to 20 minutes) when:

- a.)  $\Delta T$  is constant
- b.) Wide range  $T_{Hot}$  is approximately equal to core exit thermocouple average temperature.

- 4.14 When directed by the Test Supervisor (after approximately 30 minutes of steady-state conditions.) Station personnel in the MSIV Room and man the headsets in preparation for simulated loss of all AC power.
- 4.15 Shutdown the Lower Equipment Rooms Air Handling Unit.
- 4.16 Isolate the instrument air to the Turbine Driven Auxiliary feed pump.

NOTE

The air accumulator should allow operation of the turbine driven Auxiliary feed pump for up to 2 hours.

- 4.17 Establish communication with sound powered phones between the Auxiliary Feedwater Flow Control Valves, the Atmospheric Relief Valves, the Turbine Driven Auxiliary Feed Pump Room and the Control Room.
- 4.18 Isolate the instrument air to the Turbine Driven Auxiliary Feedwater Pump header flow control valves. Use the handwheels to throttle auxiliary feed flow to the Steam Generators on orders from the Control Room.
- 4.19 Isolate the instrument air to the Atmospheric Relief Valves and control steam flow with the handwheels on orders from the Control Room.

4.20 Turn off the Motor Driven Auxiliary Feed Pumps.

     4.21 Turn off Pressurizer Heater Groups A & B.

NOTE

Auxiliary Spray flow should be reduced as necessary by adjusting the spray valves PCV 444C & D. If necessary, stop all auxiliary spray by opening the normal charging line 2-CVC-HV-8145 and closing 2-CVC-HV-8145 the Auxiliary Spray Valve.

     4.22 When directed by the Test Supervisor (after approximately 30 minutes of steady state conditions) perform the following.

     4.22.1 Adjust the Steam Dump Steam Pressure Controller for "0" output.

     4.22.2 Position the Steam Dump Interlock Selector Switches to ON for both Train A and Train B.

     4.22.3 Place the Steam Dump Steam Pressure Controller in Auto and adjust the setpoint to continue to maintain  $T_{Cold}$  at a constant temperature.

     4.22.4 Return the Atmospheric Relief Valves to normal by opening the instrument air isolation and placing the controllers in Automatic with a setpoint of 1025 psig.

     4.22.5 Unisolate the instrument air to the Turbine Driven Auxiliary Feed Pump.

     4.22.6 Start the Lower Equipment Room Air Handling Unit.

     4.22.7 Place the switches for Pressurizer Heater Groups A, B, C, D, E to Automatic.

     4.23 Fully insert Control Bank D. Verify with the Reactivity Computer that the Reactor is shutdown.

- 4.24 Continue collecting data while the  $\Delta T$  reduces to less than  $5^{\circ}\text{F}$ .
- 4.25 When the  $\Delta T$  is  $< 5^{\circ}\text{F}$  prepare to start RCP 2B by performing the following.
- 4.25.1 If Pressure has been controlled with Auxiliary Spray open the normal charging valve 2-CVC-HV-8146 and close the Aux Spray Valve 2-CVC-HV-8145.
- 4.25.2 Place pressurizer spray valve controllers in manual - closed.
- 4.26 Verify  $\Delta T$  is  $< 5^{\circ}\text{F}$ . Start RCP 2B using FNP-2-SOP-1.1. Record data through the Restart.
- 4.27 When steady state conditions have been reached, restart RCP 2A in accordance with FNP-2-SOP-1.1. Continue recording data through the Restart.
- 4.28 When steady state conditions have been reached, start RCP 2C in accordance with FNP-2-SOP-1.1.
- 4.30 Return pressurizer level control to Automatic.
- 4.31 Return Pressurizer Pressure Control to Automatic by placing the spray valve controllers in Automatic.
- 4.32 Start a Main Feedwater Pump in accordance with FNP-2-SOP-21.0. Verify the Turbine Driven Auxiliary Feedwater Pump stops. Control Steam Generator levels to maintain  $\sim 33\%$  level.
- 4.33 Place the Control Switches for the Motor Driven Auxiliary Feed Pumps to Auto.
- 4.34 Remove ESF and Solid State Protection actuation blocks in accordance with Appendix D, unless the next test to be performed requires this modification. If the next test requires ESF & Solid State Protection Modification, place N/A in the signature line of the Appendix and initial.

NOTE

Re-instate all safety functions if a delay of testing of 12 hours or more is anticipated.

- 4.35 Notify the Shift Supervisor that the test is completed.
- 4.36 Attach the printouts and charts from the recorders and Trend Printer to this procedure, and remove the recorders if this concludes the Natural Circulation testing.

Completed by \_\_\_\_\_

Time/Date \_\_\_\_\_

#### 5.0 Acceptance Criteria

- 5.1 Natural circulation cooling can be established and maintained while maintaining S/G levels with the AFW Pumps (simulated loss of off-site power).
- 5.2 Natural circulation cooling can be maintained while maintaining S/G levels with the TDAFW Pump (simulated loss of on-site and off-site power).

#### 6.0 References

- 6.1 PLS Document
- 6.2 Farley Unit 2 Technical Specifications
- 6.3 VEPCO North Anna Unit 2 Procedure 2-ST-9
- 6.4 Westinghouse Safety Evaluation for Farley Unit 2 Natural Circulation Testing

7.0 Data Sheets, Appendices, and Attachments

501-7-003 Data Sheet 1: TEST EQUIPMENT RECORD  
501-7-003 Data Sheet 2: INITIAL PLANT CONDITIONS  
501-7-003 Appendix A: OPERATIONAL SAFETY CRITERIA  
501-7-003 Appendix B: TEMPORARY RECORDERS  
501-7-003 Appendix C: PROCESS COMPUTER TREND BLOCKS  
501-7-003 Appendix D: ESF AND REACTOR PROTECTION MODS  
501-7-003 Appendix E: CORE  $\Delta T$  WITH NATURAL CIRCULATION  
501-7-003 Attachment 1: TRAINING ATTENDANCE SHEET

DATA SHEET 1  
TEST EQUIPMENT RECORD

TEST EQUIPMENT* DESCRIPTION	FNP or ID NUMBER	CAL DUE DATE	DATES USED

\* This applies only to temporarily installed test equipment or instrumentation. Permanent instrumentation which is part of the system and shown on drawings, should not be included.

Test Supervisor \_\_\_\_\_ / \_\_\_\_\_  
Signature Date



DATA SHEET 2

INITIAL PLANT CONDITIONS - STEADY STATE

REACTOR COOLANT SYSTEM

Pressurizer Pressure PR-444 (Red Pen) \_\_\_\_\_ psig

Pressurizer Level LR-459 (Red Pen) \_\_\_\_\_%

RCS Loop 1 Hot Leg Temperature TR-413 (Red Pen) \_\_\_\_\_ °F

RCS Loop 1 Cold Leg Temperature TR-410 (Red Pen) \_\_\_\_\_ °F

RCS Loop 2 Hot Leg Temperature TR-413 (Blue Pen) \_\_\_\_\_ °F

RCS Loop 2 Cold Leg Temperature TR-410 (Blue Pen) \_\_\_\_\_ °F

RCS Loop 3 Hot Leg Temperature TR-413 (Green Pen) \_\_\_\_\_ °F

RCS Loop 3 Cold Leg Temperature TR-410 (Green Pen) \_\_\_\_\_ °F

Reactor Coolant Loop 2A  $T_{avg}$  TI-412D \_\_\_\_\_ °F

Reactor Coolant Loop 2B  $T_{avg}$  TI-422D \_\_\_\_\_ °F

Reactor Coolant Loop 2C  $T_{avg}$  TI-432D \_\_\_\_\_ °F

Reactor Coolant Loop 2A  $\Delta T$  TI-412A \_\_\_\_\_%

Reactor Coolant Loop 2B  $\Delta T$  TI-422A \_\_\_\_\_%

Reactor Coolant Loop 2C  $\Delta T$  TI-432A \_\_\_\_\_%

STEAM GENERATORS

Steam Generator 2A Level (NR) LI-474 \_\_\_\_\_%

Steam Generator 2B Level (NR) LI-484 \_\_\_\_\_%

Steam Generator 2C Level (NR) LI-494 \_\_\_\_\_%

Steam Generator 1 Level (WR) LR-477 Pen 1 (Red) \_\_\_\_\_ %  
Steam Generator 2 Level (WR) LR-477 Pen 2 (Green) \_\_\_\_\_ %  
Steam Generator 3 Level (WR) LR-477 Pen 3 (Blue) \_\_\_\_\_ %

Steam Generator 2A Pressure PI-474 \_\_\_\_\_ psig  
Steam Generator 2B Pressure PI-484 \_\_\_\_\_ psig  
Steam Generator 2C Pressure PI-494 \_\_\_\_\_ psig

Steam Generator 2A Feedwater Flow FI-476 \_\_\_\_\_ x 10<sup>6</sup> #/hr.  
Steam Generator 2B Feedwater Flow FI-486 \_\_\_\_\_ x 10<sup>6</sup> #/hr.  
Steam Generator 2C Feedwater Flow FI-496 \_\_\_\_\_ x 10<sup>6</sup> #/hr.

Steam Generator 2A Steam Flow FI-474 \_\_\_\_\_ x 10<sup>6</sup> lbs/hr.  
Steam Generator 2B Steam Flow FI-484 \_\_\_\_\_ x 10<sup>6</sup> lbs/hr.  
Steam Generator 2C Steam Flow FI-494 \_\_\_\_\_ x 10<sup>6</sup> lbs/hr.

REACTOR POWER

NIS Channel N-41 \_\_\_\_\_ %  
NIS Channel N-42 \_\_\_\_\_ %  
NIS Channel N-43 \_\_\_\_\_ %  
NIS Channel N-44 \_\_\_\_\_ %

NIS Channel NI-35 \_\_\_\_\_ amps  
NIS Channel NI-36 \_\_\_\_\_ amps

NOTE

Attach a copy of the computer printout of the Incore Thermocouple Temperature Map.

MISCELLANEOUS

TDAFW Pump Room Temperature (Test Inst.) \_\_\_\_\_ °F  
Control Room Temperature (Test Inst.) \_\_\_\_\_ °F  
Outside Air Temperature (Computer) \_\_\_\_\_ °F

Data Taken by \_\_\_\_\_ / \_\_\_\_\_  
Signature Date

APPENDIX A

OPERATIONAL SAFETY CRITERIA

During the performance of these tests, plant operations will be controlled or limited by the following set of criteria for operation.

1. Operational Guidelines (for all Tests)
  - a. Primary System Subcooling ( $T_{sat}$  Margin) (later)
  - b. Steam Generator Water Level ~ 33 percent
  - c. Pressurizer Water Level
    - (1) With RCP's running  $\geq$  22 percent Span
    - (2) Natural Circulation  $\geq$  Value when RCP's are tripped
  - d. Loop  $\Delta T$  (later)
  - e.  $T_{ave}$  (later)
  - f. Core Exit Temperature (highest) (later)
  - g. Power Range Neutron Flux  $<$  5 percent Reactor Power
  - h. Control Bank D (later)
2. Reactor Trip and Test termination must occur if any of the following limits are reached.
  - a. Primary System Subcooling ( $T_{sat}$  Margin) (later)
  - b. Steam Generator Water Level  $<$  5 percent Narrow Range Span
  - c. NIS Power Range, 2 Channels  $>$  7 percent Reactor Power
  - d. Pressurizer Water Level  $\leq$  17 percent Span or an unexplained decrease of more than (later) percent not concurrent with a  $T_{avg}$  change

- e. Any Loop  $\Delta T$  (later)
  - f.  $T_{ave}$  (later)
  - g. Core Exit Temperature (later)
  - h. Uncontrolled Rod Motion (later)
3. Safety Injection must be manually initiated if any of the following limits are reached.
- a. Primary System Subcooling ( $T_{sat}$  Margin) (later)
  - b. Steam Generator Water Level < 0 percent Narrow Range Span or Equivalvent Wide Range level
  - c. Containment Pressure (later)
  - d. Pressurizer Water Level < 10 percent Span or an unexplained decrease of more than 10 percent not concurrent with a  $T_{avg}$  change.
  - e. Pressurizer Pressure Decreases by 200 psi or more in an unexplained manner.

NOTE

Safety Injection termination will be in accordance with the termination criteria set forth in FNP-2-EOP-0.

APPENDIX B  
TEMPORARY RECORDERS

Connect temporary strip-chart recorders as indicated below.

1.0 Reactivity-Computer Recorder

- a. Flux
- b. Average wide range  $T_{COLD}$
- c. Average wide range  $T_{HOT}$
- d. Reactivity

NOTE

Set the chart speed on the following records to 125 mm/min.

2.0 Strip-Chart Recorder No. 1

<u>Channel</u>	<u>Connection</u>	<u>Monitoring</u>
1	FP-414B, C1-432	RCS Flow, Loop 1
2	FP-424B, C1-433	RCS Flow, Loop 2
3	FP-434B, C1-434	RCS Flow, Loop 3
4	PP-455F, C1-428	Pressurizer Pressure
5	LP-459B, C1-442	Pressurizer Level

3.0 Strip Chart Recorder No. 2

<u>Channel</u>	<u>Connection</u>	<u>Monitoring</u>
1	PP-474D, C2-443	S/G No. 1 Pressure
2	LP-474B, C1-429	S/G No. 1 Level
3	FP-474B, C3-741	S/G No. 1 Steam Flow
4	PP-484B, C2-444	S/G No. 2 Pressure
5	LP-484B, C1-430	S/G No. 2 Level
6	FP-484B, C3-746	S/G No. 2 Steam Flow

4.0 Strip-Chart Recorder No. 3

<u>Channel</u>	<u>Connection</u>	<u>Monitoring</u>
1	PP-494B, C2-445	S/G No. 3 Pressure
2	LP-494B, C1-431	S/G No. 3 Level
3	FP-494B, C3-748	S/G No. 3 Steam Flow
4	FQ-3229A, CJ-234, Pins 21 & 22	S/G No. 1 Aux Feed Flow
5	FQ-3229B, CJ-234, Pins 29 & 30	S/G No. 2 Aux Feed Flow
6	FQ-3229C, CJ-234, Pins 33 & 34	S/G No. 3 Aux Feed Flow

5.0 Strip-Chart Recorder No. 4

<u>Channel</u>	<u>Connection</u>	<u>Monitoring</u>
1	FQY-122, C6-522	RCS Charging Flow
2	FQY-150, C6-433	RCS Letdown Flow
3	PP-403B, C4-433	Wide Range RCS Pressure
4	TD-454, C6-636	Pressurizer Steam Temp.
5	TD-453, C6-636	Pressurizer Liquid Temp.

6.0 Strip-Chart Recorder No. 5

<u>Channel</u>	<u>Connection</u>	<u>Monitoring</u>
1	TP-413A, C1-435	Wide Range T <sub>HOT</sub> Loop 1
2	TP-410A, C2-435	Wide Range T <sub>COLD</sub> Loop 1
3	TP-423A, C1-436	Wide Range T <sub>HOT</sub> Loop 2
4	TP-420A, C2-436	Wide Range T <sub>COLD</sub> Loop 2
5	TP-433A, C1-441	Wide Range T <sub>HOT</sub> Loop 3
6	TP-430A, C2-441	Wide Range T <sub>COLD</sub> Loop 3

The above installation has been completed and check-out is satisfactory.

Completed by: \_\_\_\_\_ / \_\_\_\_\_  
Signature Date

Test Supervisor \_\_\_\_\_ / \_\_\_\_\_  
Signature Date

The above installation has been removed.

Completed by: \_\_\_\_\_ / \_\_\_\_\_  
Signature Date

Test Supervisor \_\_\_\_\_ / \_\_\_\_\_  
Signature Date



APPENDIX C

PROCESS COMPUTER TREND BLOCK A

<u>COLUMNS</u>	<u>ADDRESS</u>	<u>PARAMETER</u>	<u>UNITS</u>
1	T0406A	RCL A T <sub>COLD</sub>	°F
2	T0426A	RCL B T <sub>COLD</sub>	°F
3	T0446A	RCL C T <sub>COLD</sub>	°F
4	T0419A	RCL A T <sub>HOT</sub>	°F
5	T0439A	RCL B T <sub>HOT</sub>	°F
6	T0459A	RCL C T <sub>HOT</sub>	°F
7	T0400A	T <sub>AVG</sub> LOOP A	°F
8	T0420A	T <sub>AVG</sub> LOOP B	°F
9	T0440A	T <sub>AVG</sub> LOOP C	°F
10	T0403A	ΔT LOOP A	%
11	T0423A	ΔT LOOP B	%
12	T0443A	ΔT LOOP C	%
13	F0128A	CHARGING FLOW	GPM
14	F0134A	LETDOWN FLOW	GPM
15	U1250	HIGHEST REL FUEL ASSY PWR	
16	L0480A	PRESSURIZER LEVEL	%
17	L0112A	VCT LEVEL	%
18	U1251	HIGHEST REL ASSY PWR INDENT	

PROCESS COMPUTER TREND BLOCK B

<u>COLUMNS</u>	<u>ADDRESS</u>	<u>PARAMETER</u>	<u>UNITS</u>
1	L0400A	S/G A LEVEL	%
2	L0420A	S/G B LEVEL	%
3	L0440A	S/G C LEVEL	%
4	P0400A	S/G A PRESS	PSIG
5	P0420A	S/G B PRESS	PSIG
6	P0440A	S/G C PRESS	PSIG
7	P0483A	PRESSURIZER P	PSIG
8	P0499A	RC SYSTEM P	PSIG
9	P0142A	CHARGING PRESS	PSIG
10	U0482	AVG PZR PRESS	PSIG
11	U0483	AVG PZR LEVEL	%
12	U1118	RX THERMAL POWER	MW
13	U1170	AVG T/C TEMP	°F
14	AS REQUIRED	HOTTEST T/C (QUADRANT 1)	°F
15	AS REQUIRED	HOTTEST T/C (QUADRANT 2)	°F
16	AS REQUIRED	HOTTEST T/C (QUADRANT 3)	°F
17	AS REQUIRED	HOTTEST T/C (QUADRANT 4)	°F

PROCESS COMPUTER TREND BLOCK C

<u>COLUMNS</u>	<u>ADDRESS</u>	<u>PARAMETER</u>	<u>UNITS</u>
1	T0003A	INCORE T/C	°F
2	T0006A	INCORE T/C	°F
3	T0002A	INCORE T/C	°F
4	T0005A	INCORE T/C	°F
5	T0020A	INCORE T/C	°F
6	T0024A	INCORE T/C	°F
7	T0022A	INCORE T/C	°F
8	T0023A	INCORE T/C	°F
9	T0045A	INCORE T/C	°F
10	T0033A	INCORE T/C	°F
11	T0036A	INCORE T/C	°F
12	T0029A	INCORE T/C	°F
13	T0030A	INCORE T/C	°F
14	T0046A	INCORE T/C	°F
15	T0048A	INCORE T/C	°F
16	T0044A	INCORE T/C	°F
17	P0499A	RC SYSTEM P	PSIG
18	P0484A	PRESSURIZER P	PSIG

APPENDIX D

ENGINEERED SAFETY FEATURES AND  
REACTOR PROTECTION MODIFICATIONS

During the performance of these tests, modifications will be made to the Engineered Safety Features and the Reactor Protection Systems. The systems will operate as specified below.

1. All auto Safety Injection (SI) functions, except Reactor Trip will be blocked. A Safety Injection actuation signal will result in the following:
  - a. Reactor Trip.
  - b. Control Room Trip Indication and Alarms.
2. Safety Injection actuation can be initiated by manual switch operation.
3. The High Steam Line Differential Pressure signal will be blocked.
4. Containment Spray and actuation system will not be changed.
5. Containment Phase A Isolation will not operate automatically. It can be initiated manually by Phase A manual actuation or Safety Injection manual actuation.
6. Phase B Isolation system will not be changed.
7. Steam Line Isolation will result from any one of the following:
  - a. Containment Pressure - High 2.
  - b. Steam Line Pressure Low with Manual Unblock.
  - c. High Steam Flow coincident with Low-Low  $T_{ave}$  with Manual Unblock.
8. Feedwater Isolation will result from:
  - a. High-High Steam Generator Water Level.
  - b. Manual Safety Injection.
  - c. Reactor Trip with Low  $T_{ave}$ .

9. Motor Driven Auxiliary Feedwater Pumps will start from any one of the following:
  - a. LOSP Sequencer signal.
  - b. Main Feedwater Pump Trip and NO Blackout signal present.
  - c. 2 of 3 Low-Low Level signals on one Steam Generator.

NOTE

Setpoint is changed from 17 percent NR Level to 5 percent NR Level.

- d. ESS Sequencer signal following Manual initiation of Safety Injection.
10. Turbine Driven Auxiliary Feedwater Pump will start from any one of the following:
    - a. Undervoltage on 2 of 3 Reactor Coolant Pump Buses.
    - b. 2 of 3 Low-Low Levels on 2 of 3 Steam Generators.
  11. The following Reactor Trip signals will be blocked.
    - a. Overtemperature  $\Delta T$
    - b. Overpower  $\Delta T$
  12. The following Reactor Trip signals will be blocked by the normal P-7 interlock.
    - a. Low Primary Coolant Flow.
    - b. Undervoltage
    - c. Underfrequency
    - d. Pressurizer Low Pressure
    - e. Pressurizer High Level
    - f. Turbine Trip signal

13. The following Reactor Trip signals will be operable at the setpoint specified.
  - a. Power Range, Low Range (later) percent  
Neutron Flux Reactor Power
  - b. Intermediate Range, (later) percent  
Neutron Flux Reactor Power.
  - c. Steam Generator Water Level (later) percent  
NR Level
  
14. The following Reactor Trip signals will not be changed.
  - a. Pressurizer High Pressure
  - b. Low Feedwater Flow
  - c. Safety Injection input
  - d. Manual Reactor Trip
  - e. Power Range, Neutron Flux High Positive Rate
  - f. Power Range, Neutron Flux High Negative Rate
  - g. Source Range, Neutron Flux
  - h. Power Range, High Range Neutron Flux.
  
- 1.0 Modify the Solid State Protection System for performing Natural Circulation Testing as follows:
  - 1.1 Place Train A Solid State Protection System in Test as follows:
    - 1.1.1 Place the Multiplexer Test switch for Train A in the INHIBIT position. Then, have the Operator close the BYPASS breaker which parallels the reactor trip breaker for Train A. Confirm this action by verifying the following:

NOTE

The Operator must rack-in the BYPASS breaker prior to closing.

- 1.1.1.1 The General Warning lamp for Train A illuminates.
- 1.1.1.2 The red breaker position indicator BYA (for Train A under test) is illuminated on the MCB.
- 1.1.1.3 Annunciator E24, SSPS TR A TROUBLE actuates.
- 1.1.2 On the Output Relay Test Panel, place the Mode Selector switch in the TEST position and verify that the OPERATE lamp goes off.
- 1.1.3 On the Logic Test Panel, place the Input Error Inhibit switch in the INHIBIT position.
- 1.2 Install Test Jumpers in Train A Solid State Protection Cabinet as follows:
  - 1.2.1 Using a Test Jumper, connect Universal Board A313 pin 36 to logic ground.  
A313-36 to logic ground-Train A \_\_\_\_\_
  - 1.2.2 Using a Test Jumper, connect Universal Board A213 pin 36 to logic ground.  
A213-36 to logic ground-Train A \_\_\_\_\_
  - 1.2.3 Using a Test Jumper, connect Universal Board A213 pin 42 to logic ground.  
A213-42 to logic ground-Train A \_\_\_\_\_
  - 1.2.4 Using a Test Jumper, connect Universal Board A216 pin 36 to logic ground.  
A216-36 to logic ground-Train A \_\_\_\_\_
  - 1.2.5 Using a Test Jumper, connect Universal Board A312 pin 4 to logic ground.  
A312-4 to logic ground-Train A \_\_\_\_\_
  - 1.2.6 Using a Test Jumper, connect Universal Board A313 pin 4 to logic ground.  
A313-4 to logic ground-Train A \_\_\_\_\_

- 1.3 Return Train A Solid State Protection System to service as follows:
  - 1.3.1 Place the Mode Selector switch to OPERATE.
  - 1.3.2 Have the Operator place the following manual block switches for Trains A and B in the BLOCK position.

NOTE

Blocks will not be set unless their associated permissives are present.

- 1.3.2.1 Source Range Block and Reset
    - 1.3.2.2 Intermediate Range Block
    - 1.3.2.3 Power Range Block LO S.P.
    - 1.3.2.4 LO T<sub>ave</sub> SI-A(B) Block and Reset
    - 1.3.2.5 LO PRZ SI-A(B) Block and Reset
  - 1.3.3 Place the Input Error Inhibit switch to NORMAL.
  - 1.3.4 Verify that both Reactor Trip Breakers are closed.
  - 1.3.5 Have the Operator open and rack out the BYPASS breaker which was closed in Step 1.1.1.

NOTE

The General Warning lamp should go off.

CAUTION

Prior to performing Step 1.3.6, ensure that a General Warning does not exist for the opposite Train.



- 1.3.6 Return the Multiplexer Test switch for Train A to the NORMAL position.
- 1.3.7 Verify that MCB annunciator E24 for Train A is extinguished.
- 1.4 Place Train B Solid State Protection System in Test as follows:
  - 1.4.1 Place the Multiplexer Test switch for Train B in the INHIBIT position. Then, have the Operator close the BYPASS breaker which parallels the reactor trip breaker for Train B. Confirm this action by verifying the following:

NOTE

The Operator must rack-in the BYPASS breaker prior to closing.

- 1.4.1.1 The General Warning lamp for Train B illuminates.
- 1.4.1.2 The red breaker position indicator BYB (for Train B under test) is illuminated on the MCB.
- 1.4.1.3 Annunciator E25, SSPS TR B TROUBLE actuates.
- 1.4.2 On the Output Relay Test Panel, place the Mode Selector switch in the TEST position and verify that the OPERATE lamp goes off.
- 1.4.3 On the Logic Test Panel place the Input Error Inhibit switch in the INHIBIT position.
- 1.5 Install Test Jumpers in Train B Solid State Protection Cabinet as follows:
  - 1.5.1 Using a Test Jumper, connect Universal Board A313 pin 36 to logic ground.  
  
A313-36 to logic ground-Train B \_\_\_\_\_

1.5.2 Using a Test Jumper, connect Universal Board A213 pin 36 to logic ground.

A213-36 to logic ground-Train B \_\_\_\_\_

1.5.3 Using a Test Jumper, connect Universal Board A213 pin 42 to logic ground.

A213-42 to logic ground-Train B \_\_\_\_\_

1.5.4 Using a Test Jumper, connect Universal Board A216 pin 36 to logic ground.

A216-36 to logic ground-Train B \_\_\_\_\_

1.5.5 Using a Test Jumper, connect Universal Board A312 pin 4 to logic ground.

A312-4 to logic ground-Train B \_\_\_\_\_

1.5.6 Using a Test Jumper, connect Universal Board A313 pin 4 to logic ground.

A313-4 to logic ground-Train B \_\_\_\_\_

1.6 Return Train B Solid State Protection System to service as follows:

1.6.1 Place the Mode Selector switch to OPERATE.

1.6.2 Have the Operator place the following manual block switches for Trains A and B in the BLOCK position.

NOTE

Blocks will not be set unless their associated permissives are present.

1.6.2.1 Source Range Block and Reset

1.6.2.2 Intermediate Range Block

1.6.2.3 Power Range Block LO S.P.

1.6.2.4 LO T<sub>ave</sub> SI-A(B) Block and Reset

1.6.2.5 LO PRZ SI-A(B) Block and Reset

- 1.6.3 Place the Input Error Inhibit switch to NORMAL.
- 1.6.4 Verify that both Reactor Trip Breakers are closed.
- 1.6.5 Have the Operator open and rack out the BYPASS breaker which was closed in Step 1.4.1.

NOTE

The General Warning lamp should go off.

CAUTION

Prior to performing Step 1.6.6, ensure that a General Warning does not exist for the opposite Train.

- 1.6.6 Return the Multiplexer Test switch for Train B to the NORMAL position.
- 1.6.7 Verify that MCB annunciator E25 for Train B is extinguished.

Test Supervisor \_\_\_\_\_ / \_\_\_\_\_  
Signature Date

2.0 The following Instrumentation Setpoint changes will be made for performing Natural Circulation Testing.

2.1 Change 17% Steam Generator Lo Lo trip to \_\_\_\_\_% by adjusting the signal comparator card to \_\_\_\_\_ VDC trip and \_\_\_\_\_ VDC reset per the following Procedure.

<u>Signal Comparator Card</u>	<u>Procedure No.</u>
LT 474A	FNP-2-STP-213.1
LT 475A	FNP-2-STP-213.2
LT 476A	FNP-2-STP-213.3
LT 484A	FNP-2-STP-213.4
LT 485A	FNP-2-STP-213.5
LT 486A	FNP-2-STP-213.6
LT 494A	FNP-2-STP-213.7
LT 495A	FNP-2-STP-213.8
LT 496A	FNP-2-STP-213.9

2.2 Verify Power Range Low Neutron flux trip is set at \_\_\_\_\_ percent Reactor Power per FNP-2-STP-228.5, 228.6, 228.7, and 228.8.

2.3 Verify Intermediate Range Neutron flux is set at IR Amps equivalent to \_\_\_\_\_ percent Reactor Power per FNP-2-STP-228.3 and 228.4.

Test Supervisor \_\_\_\_\_ /  
Signature Date

- 3.0 Return the Solid State Protection System to Normal, following completion of Natural Circulation Testing or when directed by the Test Supervisor, as follows:
- 3.1 Place Train A Solid State Protection System in Test in accordance with Steps 1.1.1 through 1.1.3.
- 3.2 Remove the Test Jumpers from Train A Solid State Protection Cabinet that were installed in Section 1.2.
- 3.2.1 Test Jumpers removed:
- A313-36 to logic ground-Train A \_\_\_\_\_
- A213-36 to logic ground-Train A \_\_\_\_\_
- A213-42 to logic ground-Train A \_\_\_\_\_
- A216-36 to logic ground-Train A \_\_\_\_\_
- A312-4 to logic ground-Train A \_\_\_\_\_
- A313-4 to logic ground-Train A \_\_\_\_\_
- 3.3 Return Train A Solid State Protection System to service in accordance with Section 1.3.
- 3.4 Place Train B Solid State Protection System in Test in accordance with Steps 1.4.1 through 1.4.3.
- 3.5 Remove the Test Jumpers from Train B Solid State Protection Cabinet that were installed in Section 1.5.
- 3.5.1 Test Jumpers removed:
- A313-36 to logic ground-Train B \_\_\_\_\_
- A213-36 to logic ground-Train B \_\_\_\_\_
- A213-42 to logic ground-Train B \_\_\_\_\_
- A216-36 to logic ground-Train B \_\_\_\_\_
- A312-4 to logic ground-Train B \_\_\_\_\_
- A313-4 to logic ground-Train B \_\_\_\_\_

3.6 Return Train B Solid State Protection System to service in accordance with Section 1.6.

Test Supervisor \_\_\_\_\_ / \_\_\_\_\_  
Signature Date

4.0 Return Instrumentation Setpoints to Normal, following completion of Natural Circulation Testing or when directed by the Test Supervisor, as follows:

4.1 Return Steam Generator Lo-Lo level trip from \_\_\_\_\_ percent to 17% per the following procedures.

<u>Signal Comparator Card.</u>	<u>Procedure No.</u>
LT 474A	FNP-2-STP-213.1
LT 475A	FNP-2-STP-213.2
LT 476A	FNP-2-STP-213.3
LT 484A	FNP-2-STP-213.4
LT 485A	FNP-2-STP-213.5
LT 486A	FNP-2-STP-213.6
LT 494A	FNP-2-STP-213.7
LT 495A	FNP-2-STP-213.8
LT 496A	FNP-2-STP-213.9

4.2 Return the Power Range Low Neutron flux trip Setpoint to 25% Reactor power, per FNP-2-STP-228.5, 228.6, 228.7 and 228.8.

4.3 Return the Intermediate Range Neutron flux trip Setpoint to Normal per FNP-2-STP-213.3 and 213.4.

Test Supervisor \_\_\_\_\_

Signature

/\_\_\_\_\_  
Date

APPENDIX E

CORE  $\Delta T$  WITH NATURAL CIRCULATION  
(Estimated Range)

<u>POWER LEVEL (%)</u>	<u>(2) OPERATING LOOPS</u>	<u>(3) OPERATING LOOPS</u>
1	(later)	(later)
1 $\frac{1}{2}$	(later)	(later)
3		(later)

NOTE

These values of  $\Delta T$  reflect an uncertainty of 0.5% core power.



NOTE

The Training Attendance Sheet will be provided in the Control Room by the Training Department, prior to the performance of this procedure.