

Georgia Power Company  
333 Piedmont Avenue  
Atlanta, Georgia 30308  
Telephone 404 526-3195

Mailing Address:  
40 Liverness Center Parkway  
Post Office Box 1295  
Birmingham, Alabama 35201  
Telephone 205 868-5581

*the southern electric system*

W. G. Hairston, III  
Senior Vice President  
Nuclear Operations

November 14, 1989

ELV-01054  
0109

Docket No. 50-425

U. S. Nuclear Regulatory Commission  
ATTN: Document Control Desk  
Washington, D. C. 20555

Gentlemen:

VOGTLE ELECTRIC GENERATING PLANT - UNIT 2  
FIRST SUPPLEMENT TO SUMMARY REPORT  
OF STARTUP TEST PROGRAM

In accordance with Technical Specification 6.8.1.1, attached is the first supplement to the initial startup report which was submitted by letter ELV-00789 dated August 21, 1989.

If you have any questions, please contact this office.

Sincerely,

  
W. G. Hairston, III

WGH, III/NJS/gm

Attachment

xc: Georgia Power Company  
Mr. C. K. McCoy  
Mr. G. Bockhold, Jr.  
Mr. P. D. Rushton  
Mr. R. M. Odom  
NORMS

U. S. Nuclear Regulatory Commission  
Mr. S. D. Ebnetter, Regional Administrator  
Mr. J. B. Hopkins, Licensing Project Manager, NRR  
Mr. J. F. Rogge, Senior Resident Inspector, Vogtle

8911270042 891114  
PDR ADOCK 05000425  
PDC

*FE26*  
11

## WOGTLE ELECTRIC GENERATING PLANT - UNIT 2

### FIRST SUPPLEMENT TO SUMMARY REPORT OF STARTUP TEST PROGRAM

This first supplement to the initial startup report addresses the remaining startup test that was incomplete at the time of submittal of the initial startup report.

The test is identified according to the section numbering scheme used in the initial report. The test number is provided in parenthesis.

#### 7.6.10 Thermal Expansion Test (2-600-11)

The only remaining testing to be completed are cold post-test readings which require the plant to be in a cold shutdown condition. The readings will be performed during the Unit 2 refueling outage under procedure 2-600-11.