

19
MTX 24.6

FUNCTIONAL TEST
CONDENSATE POLISHER

8001200071

CONDENSATE POLISHING SYSTEM
FUNCTIONAL TEST

PREPARED: Cognizant Engineer A.D. Pullini Date 2/26/76
APPROVED: Lead Engineer D.T. Luchini Date 2/11/76
APPROVED: Technical Engineer Mac Nelson Date 1/22/76

DOT APPROVAL FOR PERFORMANCE:

GPU DOT Representative Mac Nelson Date 5/13/76
Met-Ed DOT Representative Thomas Williams Date 5/12/76
NSSS DOT Representative N.A. Date _____
or
A-E DOT Representative P.P. Brownell Date 5/13/76

TEST RESULTS: Acceptable with the following test exceptions and deficiencies-
E/D - 1 thru 13

Technical Engineer Mac Nelson Date 8/23/77

DOT APPROVAL OF TEST RESULTS:

GPU DOT Representative Mac Nelson Date 11/17/77
Met-Ed DOT Representative J.F. Truini Date 11/17/77
NSSS DOT Representative N.A. Date _____
or
A-E DOT Representative P.P. Brownell Date 11/17/77

- ENCLOSURES: 1. Test Exception and Deficiency List
2. Remote Regenerating Station - Automatic Valve Operating Sequence

OFFICIAL FIELD COPY

Duplicate Page 0

POOR ORIGINAL

TABLE OF EFFECTIVE PAGES

Page	Effective
1	0
2	0
3	0
4	0
5	0
6	0
7	0
8	0
9	0
10	0
11	0
12	0
13	0
14	0
15	0
16	0
17	0
18	0
19	0
20	0
21	0
22	0
23	0

OFFICIAL FIELD COPY

Duplicate Page 0

TMI UNIT II
TP 276/4

PCOR ORIGINAL

PURPOSE

- 1.1 Verify the Condensate Polishers will accommodate approximately 2500 gpm per unit. (Normally seven units in operation and one unit in standby)
- 1.2 Verify that resin cannot be transferred from a polishing tank to the regenerating tank while a resin bed is being regenerated.
- 1.3 Verify the following options provided with the automatic regeneration of resins:
 - 1.3.1 Any timed step may be extended or repeated if resin has not been or is not being transferred to another vessel.
 - 1.3.2 Preselected elimination of chemical treatment.
- 1.4 Verify automatic resin transfer.
- 1.5 Verify the operability of the Ammonia and Hydrazine injection system to the effluent of the Condensate Polishers.
- 1.6 During the regeneration cycle, verify the automatic valves operate properly and record sequence step timer settings.

OFFICIAL FIELD COPY

Duplicate Page 0

TMI UNIT II
IP 276/4
Effective Page 0
Page 1

POOR ORIGINAL

REFERENCES

2.1 Burns and Roe, Inc. Flow Diagrams

2.1.1 Make-Up Water Treatment and Condensate Polishing
(2006, Rev. ¹⁸15) _{12/14}

2.2 L*A Water Conditioning Company Flow Diagrams

E-5 2.2.1 Condensate Demineralizer Mixed Bed Polisher
System (D-4519, Rev. ^ED) _{12/14} (B+R # 15-00-0405)

E-3 2.2.2 Condensate Demineralizer External Regeneration
System (D-4522, Rev. ^IE) _{12/14} (B+R # 15-00-0406)

2.3 Vendor Manuals

2.3.1 L*A Water Purification System, Volume I (1500)

E-1 2.4 FSAR, Section 10.4.6, Amendment No. ⁵⁶39

2.5 2106-2.2, Condensate Polishing System, February, 1976

2.6 L*A Water Conditioning Co. Drawings

E-1 2.6.1 D-3835, Rev. ^EE) _{12/14} (15-00-0216)

2.6.2 D-3836, Rev. D (B+R # 15-00-0217)

2.6.3 D-4051, Rev. E (B+R # 15-00-0513)

E-1 2.6.4 D-4089, Rev. ^CC) _{12/14} (B+R # 15-00-0515)

E-1 2.6.5 D-4767, Rev. ^CC) _{12/14} (B+R # 15-00-0510)

OFFICIAL FIND COPY

THE UNIT II
TP 276/4
Effective Page 0
Page 2

Duplicate Page 0

POOR ORIGINAL

0.9

TIME REQUIRED

3.1 Three men, three shifts.

OFFICIAL FIELD COPY

Duplicate Page 0

TMI UNIT II
TP 276/4
Effective Page 0
Page 3

POOR ORIGINAL

PREREQUISITES

4.1 Tests

The following tests have been completed sufficiently to support performance of this test procedure.

4.1.1 TP 250/2 - Instrument Calibration - MTX 24.1

Signature [Signature] Date 5-30-77

4.1.2 TP 250/2 - Electrical Test - MTX 24.2

Signature [Signature] Date 5-30-77

4.1.3 TP 250/1 - Pressure Test - MTX 24.3

Signature [Signature] Date 5-30-77

4.1.4 TP 250/4 - Flush - MTX 24.4

Signature [Signature] Date 5-30-77

4.1.5 TP 250/2 - Preliminary Operational Test - MTX 24.5

Signature [Signature] Date 5-30-77

4.2 Construction Completion Status

4.2.1 Met-Ed has accepted the system for preoperational testing.

Signature [Signature] Date 5-30-77

OFFICIAL FIELD COPY

Duplicate Page 0

TMI UNIT II
TP 276/4
Effective Page 0
Page 4

POOR ORIGINAL

4.3 Environmental Conditions

4.3.1 No special environmental conditions are required.

Signature [Signature] Date 4/20/00

OFFICIAL FIELD COPY

Duplicate Page 0

TME UNIT II
TP 276/4
Effective Page 0
Page 5

- POOR ORIGINAL -

5.0 TEST EQUIPMENT

5.1 None

OFFICIAL FIELD COPY

Duplicate Page 0

TMI UNIT II
TP 276/4
Effective Page 0
Page 6

POOR ORIGINAL

6.0 LIMITATIONS AND PRECAUTIONS

- 6.1 Remove a polisher from service when an alarm annunciates polisher low flow or high pressure drop across the resin trap, and ensure there has been no resin loss due to under-drain screen break.

- 6.2 Adequate safety precautions for strong chemical solutions must be observed when working with caustic or acid.

OFFICIAL FIELD COPY

Duplicate Page 0

THE UNIT II
TP 276/4
Effective Page 0
Page 7

POOR ORIGINAL

7.0

PLANT STATUS

7.1 Instrument Air available for the performance of this test.

Signature [Handwritten Signature] Date 5-3-77

7.2 Service Air available for the performance of this test.

Signature [Handwritten Signature] Date 5-3-77

7.3 Demineralized Service Water available for the performance of this test.

Signature [Handwritten Signature] Date 5-3-77

E-4

7.4 Condensate System in operation to support the performance of this test.

Signature [Handwritten Signature] Date 5-3-77

7.5 Secondary Sampling System in operation to support the performance of this test.

Signature [Handwritten Signature] Date 5-3-77

OFFICIAL FIELD COPY

Duplicate Page 0

THE UNIT II
IP-276/4
Effective Page 0
Page 8

POOR ORIGINAL

10. INADEQUATE SYSTEM CONDITIONS

6-1
8.1 The Condensate Polishing System is in normal operation in accordance with 2106-2.2 with polisher number ~~one~~ ⁴¹¹² in stand-by status.

Signature *J. L. C. [unclear]* Date 5-30-77

6-3
8.2 The spare resin bed is located in the mixing and storage tank.

Signature _____ Date _____

8.3 The hydrazine and ammonium hydroxide chemical injection is in operation.

Signature *J. L. C. [unclear]* Date 5-30-77

OFFICIAL FIELD COPY

Duplicate Page 0

TME UNIT II
TP 276/4
Effective Page 0
Page 9

POOR ORIGINAL

NOTE: The sequence of testing of major sections is optional.

E-12 9.1 This section verifies that the Condensate Polishers will accommodate approximately 2500 gpm per unit.

NOTE: Depending on the plant conditions that exist at the time of this test any two polishers may be used in Sections 9.1.2 and 9.1.3.

9.1.1 Record in section 10.1.1 the flow rate through each in-service polisher, the differential pressure across each in-service polisher, and the outlet conductivity for each in-service polisher.

E-2 9.1.2 Place the standby polisher in-service and remove polisher number eight (CO-K-1A) from service per 2106-22.

9.1.3 Record in section 10.1.3 the flow rate through polisher number one (CO-K-1H), the differential pressure across polisher number one, and the outlet conductivity for polisher number one.

Section 9.1 Accomplished Sat. _____ Unsat. _____

Signature _____ Date _____

.2 This section verifies that resin cannot be transferred from a polishing tank to the regenerating tank while a resin bed is being regenerated.

Scip 9.2.1 On Panel 304, select and initiate module G (storage tank refill and final rinse).

OFFICIAL FIELD COPY

TMI UNIT II
TP 276/4
Effective Page 0
Page 10

Duplicate Page 0

POOR ORIGINAL

74

9.2.2 With module G energized, attempt to OPEN valve C-1 (resin inlet to regenerating tank) using the valve control switch. Record results in Section 10.2.2.

Section 9.2 Accomplished Sat. ✓ Unsat. _____

Signature John C. Ulrich Date 8-4-77

9.3 This section verifies the following:

- (a) Any timed step may be extended or repeated if resin has not been or is not being transferred to another vessel.
- (b) Preselected elimination of chemical treatment.
- (c) Automatic resin transfer.
- (d) Automatic valves operate properly
- (e) Sequence step timer settings are recorded.

A/D 9.3.1 Record all sequence step timer settings from Panel 304 in Section 10.3.1

Note: For all the following regeneration or transfer steps, observe that the automatic valves operate properly as per Enclosure 2.

Duplicate Page 0

E-11
E-6
E-5
E-2

9.3.2 Depress module J "Start" pushbutton. Observe that resin is automatically transferred to the regenerating tank. During regeneration record acid and caustic conductivity from panel 304. Take a grab sample ~~from sample~~ from sample valves located near the conductivity Elements to check acid and caustic specific gravity. Record data in Section 10.3.2.

ORIGINAL FIELD COPY

POOR ORIGINAL

TMI UNIT II
TP 276/4
Effective Page 0
Page 11

11/D

9.3.3 Set the module H Selector Switch to the module C position.

Depress module H "Initiate" pushbutton. During the first timed step of module H (step 25), place the TIME - EXTEND Switch in the EXTEND position. Observe that timer THI stops. Extend this step for five minutes, then return the TIME - EXTEND Switch to the TIME position. Observe that timer THI starts. Record data in Section 10.3.3.

11/D

9.3.4 Depress the module H "Repeat" pushbutton. Observe that Step 25 is repeated. Record data in Section 10.3.4.

11/D

9.3.5 After the completion of section 9.3.4 verify that the Condensate Polishing Unit continues through the remaining steps automatically.

E-11/D

9.3.6 Verify Condensate Polishing Unit and the valves listed in Enclosure 2 operate properly by recording results

in section 10.3.6.

E-11, E-6 11/D

9.3.7 after resin has been transferred to storage it. verify the operation of module J.

Section 9.3 Accomplished Sat. Unsat.

Signature Andrés Domínguez Date 8-4-77

OFFICIAL FIELD COPY

TMI UNIT II
TP 276/4
Effective Page 0
Page 12

Duplicate Page 0

POGR ORIGINAL

9.4 This section verifies the operability of the Ammonia and Hydrazine injection system to the effluent of the Condensate Polishers.

E-12-

9.4.1 Note the reading on the Panel 310 recorder (SS-CR-3152) for hydrazine concentration at the condensate booster pump discharge. Note the reading on the Panel 310 recorder (SS-CR-3151) for pH at the polisher effluent.

9.4.2 Start chemical injection system by placing the Panel 305 control switches for AM-P-1A and AM-P-2 in AUTO.

9.4.3 Operate the chemical injection system for a period of eight hours to check for proper automatic operation. Record data in Section 10.4.3.

Section 9.4 Accomplished Sat. _____ Unsat. _____

Signature _____ Date _____

9.5 Return the system to Met-Ed for normal operation per 2106-2.2.

Signature *Robert Dominguez* Date 8-4-77

OFFICIAL FIELD COPY

TME UNIT II
TP 276/4
Effective Page 0
Page 13

Duplicate Page 0

POOR ORIGINAL

NO.	DESCRIPTION OF DATA REQUIRED	DATA	ACCEPTANCE CRITERIA	INIT. ORG.	DATE
1.1 5	Polisher No. 2 flowrate	___gpm	≥ 2500 gpm <i>2500-3000</i>		
	Polisher No. 2 inlet pressure	___psig	N.A.		
	Polisher No. 2 outlet pressure	___psig	N.A.		
5	Polisher No. 2 differential press. = inlet press. - outlet press.	___psid	$35-45$ psid <i>35-45</i>		
5	Polisher No. 2 outlet conductivity	___umhos	$0.05-0.30$ $0.12-0.15$ umhos <i>0.12-0.15</i>		
5	Polisher No. 3 flowrate	___gpm	≥ 2500 gpm <i>2500-3000</i> <i>2500-3000</i>		
	Polisher No. 3 inlet pressure	___psig	N.A.		
	Polisher No. 3 outlet pressure	___psig	N.A.		
5	Polisher No. 3 differential press. = inlet press. - outlet press.	___psid	$35-45$ psid <i>35-45</i>		
5	Polisher No. 3 outlet conductivity	___umhos	$0.05-0.30$ $0.12-0.15$ umhos <i>0.12-0.15</i>		

OFFICIAL FIELD COPY

TMI UNIT II
 TP 276/4
 EFFECTIVE PAGE 0
 PAGE 14

Duplicate Page 0

POOR ORIGINAL

REF. NO.	DESCRIPTION OF DATA REQUIRED	DATA	ACCEPTANCE CRITERIA	INIT. ORG.	DATE
0.1.1 E 5	Polisher No. 4 flowrate	___ spm	≥ 2500 -spm <i>1000-1500-2500</i>		
	Polisher No. 4 inlet press.	___ psig	N.A.		
	Polisher No. 4 outlet press.	___ psig	N.A.		
	Polisher No. 4 differential Press = inlet press. - outlet press.	___ psid	²⁰ 35-45 psid <i>20-4</i>		
	Polisher No. 4 outlet conductivity	___ umhos	0.05-0.30 0.12-0.15 umhos		
2.6	Polisher No. 5 flowrate	___ gpm	<i>1000-1500-2500 gpm</i> ≥ 2500 -spm		
	Polisher No. 5 inlet press.	___ psig	N.A.		
	Polisher No. 5 outlet press.	___ psig	N.A.		
	Polisher No. 5 differential press = inlet press. - outlet press.	___ psid	²⁰ 35-45 psid <i>20-4</i>		
E 5	Polisher No. 5 outlet conductivity	___ umhos	0.05-0.30 0.12-0.15 umhos <i>20-4</i>		

OFFICIAL FIELD COPY

TMI UNIT II
 TP 276/4
 EFFECTIVE PAGE 0
 PAGE 15.

Duplicate Page 0

POOR ORIGINAL

NO.	DESCRIPTION OF DATA REQUIRED	DATA	ACCEPTANCE CRITERIA	INIT.	
				OPG.	DATE
1.1	Polisher No. 6 flowrate	___ gpm	≥ 2500 gpm <i>2500-3000</i>		
	Polisher No. 6 inlet press.	___ psig	N.A.		
	Polisher No. 6 outlet press.	___ psig	N.A.		
	Polisher No. 6 differential press. = inlet press. - outlet press.	___ psid	35-45 psid <i>30</i>		
	Polisher No. 6 outlet conductivity	___ umhos	0.05-0.30 0.12-0.15 umhos		
	Polisher No. 7 flowrate	___ gpm	≥ 2500 gpm <i>1000-2500</i>		
	Polisher No. 7 inlet press.	___ psig	N.A.		
	Polisher No. 7 outlet press.	___ psig	N.A.		
	Polisher No. 7 differential press. = inlet press. - outlet press.	___ psid	35-45 psid <i>20</i>		
	Polisher No. 7 outlet conductivity	___ umhos	0.05-0.30 0.12-0.15 umhos		

OFFICIAL FIELD COPY

TMI UNIT II
 TP 276/4
 EFFECTIVE PAGE 0
 PAGE 16

Duplicate Page 0

POOR ORIGINAL

NO.	DESCRIPTION OF DATA REQUIRED	DATA	ACCEPTANCE CRITERIA	INITIALS	
				ORG.	DATE
1.1.1 5	Polisher No. 8 flowrate	___ gpm	≥ 2500 gpm <i>(Flow = 2750) //</i>		
	Polisher No. 8 inlet press.	___ psig	N.A.		
	Polisher No. 8 outlet press.	___ psig	N.A.		
5	Polisher No. 8 differential press. = inlet press. - outlet press.	___ psid	⁷⁰ 35-45 psid <i>71</i>		
5	Polisher No. 8 outlet conductivity	___ umhos	<i>0.05-0.30</i> 0.12-0.15 umhos		
1.3 5	Polisher No. 1 flowrate	___ gpm	≥ 2500 gpm <i>(Flow = 2500) //</i>		
	Polisher No. 1 inlet press.	___ psig	N.A.		
	Polisher No. 1 outlet press.	___ psig	N.A.		
5	Polisher No. 1 differential press. = inlet press. - outlet press.	___ psid	⁷⁰ 35-45 psid <i>71</i>		
5	Polisher No. 1 outlet conductivity	___ umhos	<i>0.05-0.30</i> 0.12-0.15 umhos <i>71</i>		

OFFICIAL FIELD COPY

TMI UNIT II
 TP 276/4
 EFFECTIVE PAGE 0
 PAGE 17

Duplicate Page 0

POOR ORIGINAL

DESCRIPTION OF DATA REQUIRED	DATA	ACCEPTANCE CRITERIA	INIT	
			CPG.	DATE
2.2 Basin transfer to the regenerated tank is prevented with module G energized.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No.	Yes	Full CPU	8-2-77
3.1 Step 16 timer setting	145 min. 0	N.A.	Full CPU	8-2-77 7-8-77
Step 16A timer setting	145 min. 0	N.A.	Full SPU	8-2-77 7-8-77
Step 17 timer setting	145 min. 0	N.A.	Full CPU	8-2-77 7-8-77
Step 18 timer setting	145 min. 0	N.A.	Full CPU	8-2-77 7-8-77
Step 19 timer setting	100 min.	N.A.	P/D CPU	7-8-77
Step 20 timer setting	60 min.	N.A.	A/D CPU	7-8-77
Step 21 timer setting	20 min.	N.A.	P/D CPU	7-8-77
Step 10 timer setting	2 min.	N.A.	P/D CPU	7-8-77
Step 11 timer setting	0 min.	N.A.	P/D CPU	7-8-77

OFFICIAL FIELD COPY

TMI UNIT II
 TP 276/4
 EFFECTIVE PAGE 0
 PAGE 13

Duplicate Page 0

POOR ORIGINAL

STEP	DESCRIPTION OF DATA REQUIRED	DATA	ACCEPTANCE CRITERIA	INIT. OPS.	DATE
3.1	Step 12 timer setting	<u>0</u> min.	N.A.	R/D GPU	7-8-77
	Step 13 timer setting	<u>0</u> min.	N.A.	R/D GPU	7-8-77
	Step 14 timer setting	<u>30</u> min.	N.A.	R/D GPU	7-8-77
	Step 15 timer setting	<u>20</u> min.	N.A.	R/D GPU	7-8-77
	Step 25 timer setting	<u>30</u> min.	N.A.	R/D GPU	7-8-77
	Step 26 timer setting	<u>10</u> min.	N.A.	R/D GPU	7-8-77
	Step 27 timer setting	<u>25</u> min.	N.A.	R/D GPU	7-8-77
13	Step 28 timer setting	<u>120</u> min.	N.A.	R/D GPU	7-8-77
	Step 29 timer setting	<u>30</u> min.	N.A.	R/D GPU	7-8-77
	Step 21 timer setting	<u>20</u> min.	N.A.	R/D GPU	7-8-77

OFFICIAL FIELD COPY

TMI UNIT II
 TP 276/4
 EFFECTIVE PAGE 0
 PAGE 19

Duplicate Page 0

POOR ORIGINAL

NO.	DESCRIPTION OF DATA REQUIRED	DATA	ACCEPTANCE CRITERIA	INIT.	
				CRS.	DATE
.3.1	Step 21A timer setting	5 min. 0	N.A.	R/D CPU	8-2-77 7-8-77
	Step 21B timer setting	10 min.	N.A.	R/D GPU	7-8-77
	Step 22 timer setting	10 min.	N.A.	R/D GPU	7-8-77
	Step 23 timer setting	5 min.	N.A.	R/D GPU	7-8-77
	Step 24 timer setting	20 min.	N.A.	R/D GPU	7-8-77
	Step 34 timer setting	0 min.	N.A.	R/D GPU	7-8-77
E-11 .3.2	Resin transfer to regenerating tank completed satisfactorily (Resin visible in upper sight glass)	Yes <u> </u> No <u> </u>	Yes		
C-5	Acid Conductivity	5.5 6.25	5.5 to 6.5 7.5 to 8.5 on scale	R/D GPU	8-3-77
	Caustic Conductivity	5.5 4.5	4.5 to 5.5 on scale	R/D GPU	8-2-77 7-8-77

OFFICIAL FIELD COPY

TMI UNIT II
 TP 276/4
 EFFECTIVE PAGE 0
 PAGE 20

Duplicate Page 0

POOR ORIGINAL

Step No.	Description of Data Required	Data	Acceptance Criteria	Initials / Org.	Date
0.3.2 (cont'd) 65	Acid Specific Gravity	$\frac{1.048}{1.059}$ 65	1.048 to 1.059	A/D GPU	8-3-77
0-9	Caustic Specific Gravity	$\frac{1.049}{1.056}$	1.049 to 1.056	A/D GPU	8-2-77 7-8-77
0.3.3	Step 25 timer stops when in EXTEND mode	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Yes	A/D GPU	7-8-77
	Step 25 timer starts when in TIME mode	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Yes	A/D GPU	7-8-77
0.3.4	Step 25 is repeated	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Yes	A/D GPU	7-8-77
0.3.6	Condensate Polishing Unit and auto. valves operate properly	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Yes	A/D GPU	8-4-77
4.3 12	pH valve maintained by injection system (SS-CR-3151)	<input type="checkbox"/> pH Section 11.2			

OFFICIAL FIELD COPY

TMI UNIT II
TP 276/4
Effective Page 0
Page 21

Duplicate Page 0

POOR ORIGINAL

Step No.	Description of Data Required	Data	Acceptance Criteria	Initials		Date
				Org.		
0.4.3 cont'd)	N ₂ H ₄ conc. maintained by injection system (SS-CR-3152)	_____ppb	Section 11.2			

OFFICIAL FIELD COPY

TMI UNIT II
 TP 276/4
 Effective Page 0
 Page 22

Duplicate Page 0

11.0 ACCEPTANCE CRITERIA

- 11.1 With the exception of 11.2 all acceptance criteria is included in Section 10.0.
- 11.2 The chemical injection system should maintain the pH at the Condensate Polisher effluent in the range 9.3 - 9.5. The chemical injection system should maintain the hydrazine concentration at the Condensate Booster Pumps discharge in the range 40 - 60 ppb.

OFFICIAL FIELD COPY

THE UNIT II
TP 276/4
Effective Page 0
Page 23

Duplicate Page 0

POOR ORIGINAL

COVER PAGE

The exception and deficiency consists of the following pages: 1, 2, 3

E/D	Par.	Description/Initial/Date	Justification/Resolution	Signoff	Date
E	2.1.1 2.1 2.3	Corrected references within the manual regarding immunities to July 5-7-77	Doesn't change the intent of TP	H. Williams	5-7-77
E	2.1.2 9.3.2	Correct typing errors to make procedure read correctly. July 5-20-77	Doesn't change the intent of the TP	H. Williams	5-7-77
E	5.2	The space bid sheet used to be graded as long as operations can display with the responsibility the one did not on line. The space bid is not required at all just for regeneration navigation H.C. Dickson	Doesn't change the intent of the TP	H. Williams	5-7-77
E	7.4 9.1 8.1	The system is in operation at the present time but the assignment of positions on line is 3. The system not all during this cycle will be checked at a later date. There is no need for 9 pages to be on at one time to check per section 9.1, the required data for 3 positions is sufficient H.C. Dickson	Doesn't change the intent of the TP See E-12 for ANDL closure for E-4 TMT.	H. Williams	5-7-77

OFFICIAL FIELD COPY

Pat.	Description/Initial/Date	Justification/Resolution	Signoff
5	9.3.2 Cover	Changes made to the system... The following have been analyzed and have been shown to work...	Polisher Differential Pressure: 20-25, psi Polisher Outlet Conductivity: 105-130 umhos Acid Specific Gravity: 5.5-6.5 on scale Acid Specific Gravity: 1.029-1.035
6	E 4.3.2	Module J was not used and resin transfer was not performed. A/D / 7-8-77	Resin was manually transferred from polisher to receiving TR for this test since the spare bed has not been loaded. Module J will be used after 4.3.6 in added step 4.3.7.
7	E 8.3.2 PS 1	Steps 10 thru 13 were not performed. A/D / 7-8-77	Sulfate injection is no longer performed due to B&W recommendation.
8	E 8.3.2 172	Step 16a not performed. A/D / 7-8-77	Step 16a is no longer used due to change in operating procedure and philosophy during course addition.

OFFICIAL FIELD COPY

POOR ORIGINAL

Item	Ref.	Description/Initial/Date	Justification/Resolution	Signoff	Date
1	E	10.3.2 Conduct specific gravity antifreeze. Recorder will be calibrated and caustic SG recorded during subsequent caustic injection N/D/7-8-77	Based on specific gravity observed also conductivity measurement of S.G. 1.05 is equal to S.G. = 1.056 which is acceptable. Initial SG was not temp. corrected.	R J. Boungay	7/8/77
10	E	Encl 2 193 Step Sequence No 30 and 31 not verified July 7/8/77	Steps 30 & 31 are not used due to change in operating procedures and philosophy during ammonia addition	J. L. Garrison	7/8/77
11	E	Encl 2 10.3.2 MEC 2106-2.2 has a PCX ^{mit} which has made the changes reflected in the TP. JCL 7-31-77	Changed Encl 2 to reflect latest PCX ^{R PIA}	J. C. Clithick	7-31-77
12	E	9.1 9.4 Paragraphs 9.1 & 9.4 will not be done pro-actively & will not be performed CED E/E/77 Conditions required can not be obtained from PET CED 9/1/77	Performance of the facilities will be monitored during PET and operations by met-lic Chemistry Control & operating procedures. Data taken will will be of no use in assessing unit performance.	C. V. Britton	8/1/77
13	E	10.3.1 Maximum time setting is 120 minutes but encl 2 requires 150 minutes. JCL 8-17-77	Per MEC's OP the timer is set on time extend for 30 minutes or the timer is reset for 30 extra minutes to accomplish this step	J. C. Clithick	8-17-77

OFFICIAL FIELD COPY

MODULE

C	Step 10	0 Min	<i>Full</i>
C	Step 11	0 Min	<i>Full</i>
C	Step 12	0 Min	<i>Full</i>
C	Step 13	0 Min	<i>Full</i>
C	Step 14	20 Min	<i>Full</i>
C	Step 15	20 Min	<i>Full</i>
D	Step 16	0 Min	<i>Full</i>
D	Step 16A	0 Min	<i>Full</i>
D	Step 17	0 Min	<i>Full</i>
D	Step 18	0 Min	<i>Full</i>
D	Step 19	100 Min	<i>Full</i>
D	Step 20	60 Min	<i>Full</i>
F	Step 21	20 Min	<i>Full</i>
F	Step 21A	00 Min	<i>Full</i>
F	Step 21B	10 Min	<i>Full</i>
F	Step 22	10 Min	<i>Full</i>
G	Step 23	5 Min	<i>Full</i>
G	Step 24	20 Min	<i>Full</i>
H	Step 25	33 Min	<i>Full</i>
H	Step 26	10 Min	<i>Full</i>
H	Step 27	25 Min	<i>Full</i>
E	Step 28	120 Min	<i>Full</i>
E	Step 29	30 Min	<i>Full</i>

E1

IMI II
TP 276/4
Enclosure 2
Page 1 of 4

4.3 Place Logic Module Selector Switches in the following positions:

POOR ORIGINAL

POOR ORIGINAL

TABLE 2B Duplicate Page 0

2106-2.2
Revision 0
03/21/77

TAI Unit II
TP 2/16/74
Enclosure 2
Page 2 of 4

STEP	FUNCTION	TIME (MINS)	OPEN	CLOSE	FLOW (GPM)	REMARKS
14	Slow Backwash (Remove Fines)	20	C5 ✓ C13 ✓ X1 ✓	X2 ✓	100	If fines are not removed within 20 minutes, place extend cycle step control switch in "Extend" and allow backwash to continue until fines are removed. Then place switch back to "TIME" position and allow timer to Time Out. <u>NOTE:</u> Be carefull not to exceed 100 GPM in order to prevent resin loss as Outlet for this backwash is un-screened.
15	Fast Backwash	20	C5 ✓ C12 ✓ X1 ✓	X2 ✓	140	Resin separation takes place during this step. Interface can be seen in lower sight-glass. It should be approximately "2" from top of glass. Anion on top, cation on bottom. Vibrator energized to prevent resin from blocking flow at screened outlet.
16	Inject Caustic <u>NOTE:</u> This Step in Manual. Follow 4.1.8 4.1.9	45	C5 ✓ C9 ✓ R5 ✓ R6 ✓ R8 ✓ X2 ✓ WT-V-320G ✓	R7 ✓ X1 ✓	Dilution 31.2 Blocking 15	Caustic concentration: 4% - 5%. Use dilute caustic conductivity recorder (Red Pen). Reading should be 4.5 - 5.5. Dilution Temp - 120°F ± 5
17	Displace Caustic <u>NOTE:</u> This Step is manual. Follow 4.1.8 4.1.9	40	C5 ✓ C9 ✓ R8 ✓ R7 ✓ X2 ✓ WT-V-320G ✓	R5 ✓ R6 ✓ X1 ✓	Dilution 31.2 Blocking 15	Dilution Temperature 120°F. X1 and X2 will cycle when waste outlet conductivity reaches 500 umho (Green Pen on conductivity recorder) If cycling is excessive place control switch for X1 and X2 in the middle position. This will keep X2 open and X1 Closed. Leave this way until conductivity is below 500 umho and then return switch to "AUTO" X1 should stay open now and X2 should stay Closed.

POOR ORIGINAL

2106-2.2
Revision 0
03/21/77

11
TP 276/1
Enclosure
Page 3.54

TABLE 20

Duplicate Page 0

STEP	FUNCTION	TIME (MINS)	OPEN	CLOSE	FLOW (GPM)	REMARKS
18	Rinse Caustic NOTE: This Step is manual. If Follow 4-2-7	25	C14 ✓ X1 ✓ WT-V-320G ✓	X2 ✓	120	Normal rinse time is 25 minutes. If conductivity is not 10 umho, continue rinse until it is. Use Green Pen on Conductivity Recorder.
19	Inject Acid	100	R1 ✓ R2 ✓ R4 ✓ C3 ✓ C4 ✓ X2 ✓	R3 ✓ WT-V-320G ✓ X1 ✓	42.5 5-1	Dilution Acid Concentration: 6%, Use Dilute acid conductivity recorder (Blue Pen). Reading should be 3-10. Adjust WT-P-14 stroke as necessary to obtain correct concentration. Throttle WT-V-318B to obtain 42.5 GPM dilution flow as read on dilution flow recorder (Red Pen). WT-P-14 will automatically start at beginning and stop at end. <i>IF RECORDER NOT WORKING HAVE TECH SV. GP.</i>
20	Displace Acid	60	R3 ✓ R4 ✓ C3 ✓ C4 ✓ X2 ✓	R1 ✓ R2 ✓ WT-V-320G ✓ X1 ✓	42.5 5-1 125-150	If Cation regeneration is good, the waste conductivity recorder (Green Pen) will remain on the upper peg. (> 1000 umho) <i>INSURE FULL BED IS SECTORED</i>
28	Inject Ammonia	120	R1 ✓ R2 ✓ R7 ✓	X1 ✓	45	ENTER
29	Displace Ammonia	30	R1 ✓ C-17 ✓ C-4 ✓	R1 ✓ X1 ✓	45	ENTER
25	Air Lance Receiving Tank	30 10	C6 ✓ C12 ✓		145 SCFM	Mechanical Cleaning (Scrubbing).
26	Backwash Vibrate Screen	10	C5 ✓ C12 ✓		140	Backwash Impurities removed from Air Lance

27-0
78.

67

POOR ORIGINAL

TABLE 2B

Duplicate Page

2106-2.2
Revision 0
03/21/77

Unit II
TP 276/4
Enclosure 2
D. ...

STEP	FUNCTION	TIME (MINS)	OPEN	CLOSE	FLOW (GPM)	REMARKS
27	Backwash Screen	5	C16 ✓ C4 ✓ X1 ✓	X2 ✓	70-140	Unit will automatically shift from backwash to backwash after 5 minutes.
	Unscreened Backwash	20	C5 ✓ C13 ✓ X1 ✓	X2 ✓	100	Be carefull not to exceed 100 GPM during unscreened backwash in order to prevent loss of resin
21	Transfer Resin to Storage Tank	20	S2 ✓ S6 ✓ C11 ✓ C8 ✓ C7 ✓ X1 ✓	X2 ✓	Sluice 75 Air 56 SCFM	See Note 2 - Unit and C11
21A	Partial Refill Storage Tank	80	S11 S2		75	May not be used. - See note regarding
21B	Air Mix	10	S2 ✓ S7 ✓		145 SCFM	Mix anion and cation resins
22	Air Mix Drain Storage Tank	10	S2 ✓ S4 ✓ S7 ✓ X1 ✓	X2 ✓	145 SCFM	See Note 2 - Unit and C11
23	Refill Storage Tank	5	S2 ✓ S5 ✓		200	Fill for 5 minutes or until water issues from vent.
24	Final Rinse	20	S5 ✓ S6 ✓ X1 ✓	X2 ✓	200	Final conductivity rinse to remove trace chemicals

20-0
77

VALVE OPERATING SEQUENCE

~~DELETE~~

STEP SEQUENCE NO.	UNIT & STEP FUNCTION	VALVES OPENED	INITIALS/DATE	TIME MIN.
E-7 10.	Inject Sulfite, Receiving Tank	R9 R10 C10 C13	_____	40
E-7 11.	Sulfite Soak Period, Receiving Tank	_____	_____	30
E-7 12.	Displace Sulfite, Receiving Tank	R10 C10, C13 C5	_____	50
E-7 13.	Fast Rinse, Receiving Tank	C14 C4	_____	5
14.	Backwash No. 1, Receiving Tank	C5 C13	<u>AA / 1-8-71</u> <u>20</u>	20
15.	Screened Backwash, Receiving Tank	C5 C12	<u>AA / 7-8-71</u> <u>20</u>	20

NOTE: The following options are available in this series of steps.

1. Pushbutton: Repeat Steps 10 through 15.
 2. Pushbutton: Repeat Steps 13, 14, 15.
 3. Pushbutton: Repeat Steps 14, 15.
 4. Pushbutton: Repeat Step 15.
- Step 15 may be selected to precede Step 14.

16.	Inject Caustic, Receiving Tank	R8 R5, R6 R7 closed C9, C4	<u>AA / 7-8-71</u> <u>45</u>	45
----------------	---	---	---	---------------

~~OFFICIAL FIELD COPY~~

THE UNIT II
TP 276/4
Enclosure 2
Page 1 of 4

Duplicate Page 0

POOR ORIGINAL

Delete

<u>STEP SEQUENCE NO.</u>	<u>UNIT & STEP FUNCTION</u>	<u>VALVES OPENED</u>	<u>INITIALS/DATE</u>	<u>TIME MIN.</u>
E-E 16a.	Backwash, Receiving Tank	C5 C13		20
17.	Displace Caustic, Receiving Tank	R8 C9, C4	AK 7-8-77	40
18.	Rinse Caustic, Receiving Tank	C14 C4	AK 7-8-77	25
19.	Inject Acid, Receiving Tank	R4 R1, R2 C3, C4	AK 7-8-77	80
20.	Displace Acid, Receiving Tank	R4 C3, C4	AK 7-8-77	50
21.	Transfer Resin, Receiving to Storage Tank	S2, S6, X1, C11, C8 C7		20
21a.	Partial Refill, Storage Tank	S11 S2		8
21b.	Air Mix	S7 S2		10
22.	Air Mix & Drain, Storage Tank	S2, S4, S7		10
23.	Refill. Storage Tank	S2 S5		5
24.	Final Rinse, Storage Tank	S5 S6, X1		20

OFFICIAL FIELD COPY

E-5

Duplicate Page 0

THE UNIT II
TP 276/4
Enclosure 2
Page 2 of 4

POOR ORIGINAL

ELETE

ACTION & STEP	VALVES OPENED	INITIALS/DATE	TIME MIN.
Discharge, Receiving Tank	C12, C6	<i>[Signature]</i> 7/10/77	10
Wash & Vibrate Screen, Receiving Tank	C12, C5	<i>[Signature]</i> 7/10/77	10
Flush Screen, Receiving Tank	C16, C4, X1	<i>[Signature]</i> 7/10/77	5
Wash Unscreened, Receiving Tank	C5, C13, X1	<i>[Signature]</i> 7/10/77	20
Inject Ammonia through Full Bed, Receiving Tank	R12, C17, C4, R11	<i>[Signature]</i> 7/10/77	30
Displace Ammonia through Full Bed, Receiving Tank	R12, C17, C4	<i>[Signature]</i> 7/10/77	20
Inject Ammonia through Cation Bed, Receiving Tank	R12, R11, C2, C4	<i>[Signature]</i> 7/10/77	33
Displace Ammonia through Cation Bed, Receiving Tank	R12, C2, C4	<i>[Signature]</i> 7/10/77	10

E-5

OFFICIAL FIELD COPY

TIME UNIT II
 TP 276/4
 Enclosure 2
 Page 3 of 4

Enclosure Page 0

POOR ORIGINAL

~~DELETE~~

<u>STEP SEQUENCE NO.</u>	<u>UNIT & STEP FUNCTION</u>	<u>VALVES OPENED</u>	<u>INITIALS/DATE</u>	<u>TIME MIN.</u>
32. (Optional) (Manual)	Backwash, Storage Tank	S9, S10	_____	10
33. (Optional) (Manual)	Air Mix and Drain, Storage Tank	S2, S4, X1, S7	_____	10
34. (Optional) (Manual)	Resin Return to Receiving Tank	S11, C15, C4, C12, S1	_____	20

E-5

OFFICIAL FIELD COPY

Duplicate Page 0

THE UNIT II
TP 276/4
Enclosure 2
Page 4 of 4

POOR ORIGINAL