

**PRETEST PREDICTIONS OF THE THERMAL AND HYDRAULIC  
RESPONSES OF THE FUELED OPEN TEST ASSEMBLIES  
TO THE 5 PERCENT POWER NATURAL CIRCULATION  
FFTF PLANT STARTUP TEST**

---

**Hanford Engineering Development Laboratory**

HANFORD ENGINEERING DEVELOPMENT LABORATORY  
Operated by Westinghouse Hanford Company  
P.O. Box 1970 Richland, WA 99352  
A Subsidiary of Westinghouse Electric Corporation  
Prepared for the U.S. Department of Energy  
under Contract No. DE-AC14-76FF02170.

801117056\*

Operated by  
Westinghouse  
Hanford Company  
for the U.S. DOE

A Subsidiary of  
Westinghouse Electric  
Corporation

Contract No.  
DE-AC14-76FF02170

P.O. Box 1970  
Richland, WA 99352

---

## Hanford Engineering Development Laboratory

### INFORMATION CONCERNING USE OF THIS DOCUMENT

#### CONTROLLED DISTRIBUTION DOCUMENT

This is a working document required for internal Hanford Engineering Development Laboratory (HEDL) use and program distribution in order to perform, direct or integrate the work of the U.S. Department of Energy (DOE) programs. Distribution is limited to HEDL, DOE and DOE contractors who require the document in order to perform work under Contract DE-AC14-76FF02170 for HEDL or DOE. Its contents shall not be published, further disseminated or used for other purposes until approval for such release or use has been secured from the Supervisor, HEDL Central Files.

#### PATENT STATUS

This document copy, since it is transmitted in advance of patent clearance, is made available in confidence solely for use in performance of work under contracts with the U.S. Department of Energy. This document is not to be published nor its contents otherwise disseminated or used for purposes other than specified above before patent approval for such release or use has been secured, upon request, from the RL Patent Attorney, Richland Operations Office, U.S. DOE, Richland, Washington 99352.

#### NOTICE

This document was prepared as an account of work sponsored by the United States Government. Neither the United States nor the U.S. DOE, nor any of its employees, nor any of its contractors, subcontractors or their employees, makes any warranty, expressed or implied, or assumes any legal liability or responsibility for any third party's use or the results of such use of any information, apparatus, product or process disclosed in this report, or represents that its use by such third party would not infringe privately owned rights.

#### PRELIMINARY DOCUMENT

This document contains information of a preliminary nature prepared in the course of work under U.S. DOE Contract DE-AC14-76FF02170. This information is subject to corrections or modification upon the collection and evaluation of additional data.

PRETEST PREDICTIONS OF THE THERMAL AND HYDRAULIC  
RESPONSES OF THE FUELED OPEN TEST ASSEMBLIES  
TO THE 5 PERCENT POWER NATURAL CIRCULATION  
FFTF PLANT STARTUP TEST

ABSTRACT

Reported are the expected thermal and hydraulic responses of the specially instrumented fueled open test assemblies (FOTA's) to the FFTF's 5 percent power natural circulation plant startup test. This test is the first in the series of 4 natural circulation transient tests.

The FOTA responses are representative of all the driver assemblies in the core.

These calculations, which are made using the Westinghouse Hanford Company's CORA computer program, indicate that the transient is very mild, yet of sufficient magnitude to be of limited benefit for computer program verification and possible calibration.

## TABLE OF CONTENTS

	<u>Page</u>
LIST OF FIGURES	iii
1.0 INTRODUCTION	1
2.0 SUMMARY	1
3.0 CORA COMPUTER PROGRAM FOR ANALYSIS	3
3.1 Process Measurement Responses	3
3.2 Definition of Calculated Data	11
3.3 Uncertainties in the Predictions	13
4.0 PRETEST PREDICTIONS	14
5.0 REFERENCES	14



LIST OF FIGURES  
(Continued)

	<u>Page</u>	
4.9	Calculated Row 2 FOTA Top of Pins Coolant Temperatures for T/C TX1031 on Pin 7,1	23
4.10	Calculated Row 2 FOTA Top of Pins Coolant Temperatures for T/C TX1035 on Pin 9,3	24
4.11	Calculated Row 2 FOTA Top of Pins Coolant Temperatures for T/C TX1039 on Pin 9,5	25
4.12	Calculated Row 2 FOTA Top of Pins Coolant Temperatures for T/C TX1041 on Pin 10,8	26
4.13	Calculated Row 2 FOTA Top of Pins Coolant Temperatures for T/C TX1010 on Pin 9,13	27
4.14	Calculated Row 2 FOTA Instrument Stalk Coolant Temperatures at T/C Location	28
4.15	Calculated Row 2 FOTA Average Coolant Temperatures at Top of Fuel	29
4.16	Calculated Row 2 FOTA Average Coolant Temperature at Top of Pins	30
4.17	Calculated Row 2 FOTA Normalized Assembly Coolant Flow Rates	31
4.18	Calculated Row 6 FOTA Core Midplane Coolant Temperatures for T/C TX9002 on Pin 16,10	32
4.19	Calculated Row 6 FOTA Core Midplane Coolant Temperatures for T/C TX9039 on Pin 8,8	33
4.20	Calculated Row 6 FOTA Core Midplane Coolant Temperatures for T/C TX9022 on Pin 2,1	34
4.21	Calculated Row 6 FOTA Top of Fuel Coolant Temperatures for T/C TX9025 on Pin 1,1	35
4.22	Calculated Row 6 FOTA Top of Fuel Coolant Temperatures for T/C TX9026 on Pin 2,2	36
4.23	Calculated Row 6 FOTA Top of Fuel Coolant Temperatures for T/C TX9018 on Pin 4,4	37
4.24	Calculated Row 6 FOTA Top of Fuel Coolant Temperatures for T/C TX9009 on Pin 9,9	38

## LIST OF FIGURES

	<u>Page</u>	
1.1	Locations of FOTA Assemblies Within the Core	2
3.1	Row 2 FOTA Thermocouple Radial Positions for Core Midplane Axial Locations	4
3.2	Row 2 FOTA Thermocouple Radial Position for Top of Fuel Axial Locations	5
3.3	Row 2 FOTA Thermocouple Radial Position for Top of Pins Axial Locations	6
3.4	Row 6 FOTA Thermocouple Radial Positions for Core Midplane Axial Locations	7
3.5	Row 6 FOTA Thermocouple Radial Positions for Top of Fuel Axial Locations	8
3.6	Row 6 FOTA Thermocouple Radial Positions for Top of Pins Axial Locations	9
3.7	CORA Modeling for the Rows 2 and 6 FOTA Assemblies	10
4.1	Calculated Row 2 FOTA Core Midplane Coolant Temperatures for T/C TX1034 on Pin 10,1	15
4.2	Calculated Row 2 FOTA Core Midplane Coolant Temperatures for T/C TX1009 on Pin 9,10	16
4.3	Calculated Row 2 FOTA Core Midplane Coolant Temperatures for T/C TX1011 on Pin 9,16	17
4.4	Calculated Row 2 FOTA Top of Fuel Coolant Temperatures for T/C TX1032 on Pin 9,1	18
4.5	Calculated Row 2 FOTA Top of Fuel Coolant Temperatures for T/C TX1036 on Pin 9,4	19
4.6	Calculated Row 2 FOTA Top of Fuel Coolant Temperatures for T/C TX1016 on Pin 8,8	20
4.7	Calculated Row 2 FOTA Top of Fuel Coolant Temperatures for T/C TX1012 on Pin 9,14	21
4.8	Calculated Row 2 FOTA Top of Fuel Coolant Temperatures for T/C TX1008 on Pin 9,17	22

LIST OF FIGURES  
(Continued)

	<u>Page</u>
4.25 Calculated Row 6 FOTA Top of Fuel Coolant Temperatures for T/C TX9004 on Pin 14,9	39
4.26 Calculated Row 6 FOTA Top of Fuel Coolant Temperatures for T/C TX9003 on Pin 16,9	40
4.27 Calculated Row 6 FOTA Top of Fuel Coolant Temperatures for T/C TX9001 on Pin 17,9	41
4.28 Calculated Row 6 FOTA Top of Pins Coolant Temperatures for T/C TX9024 on Pin 1,2	42
4.29 Calculated Row 6 FOTA Top of Pins Coolant Temperatures for T/C TX9019 on Pin 3,3	43
4.30 Calculated Row 6 FOTA Top of Pins Coolant Temperatures for T/C TX9017 on Pin 5,5	44
4.31 Calculated Row 6 FOTA Top of Pins Coolant Temperatures for T/C TX9012 on Pin 10,9	45
4.32 Calculated Row 6 FOTA Top of Pins Coolant Temperatures for T/C TX9044 on Pin 17,8	46
4.33 Calculated Row 6 FOTA Top of Pins Coolant Temperatures for T/C TX9041 on Pin 13,9	47
4.34 Calculated Row 6 FOTA Instrument Stalk Coolant Temperatures at T/C Locations	48
4.35 Calculated Row 6 FOTA Average Coolant Temperatures at Top of Fuel	49
4.36 Calculated Row 6 FOTA Average Coolant Temperature at Top of Pins	50
4.37 Calculated Row 6 FOTA Normalized Assembly Flow Rates	51

### Acknowledgment

Thanks are due W. T. Nutt of the Systems Dynamics and Thermal Analysis section for his considerable contribution in automating CORA's problem forcing boundary condition inputs, for identifying the uncertainties in these inputs, for specifying the process measurement time responses, and for his many hours of consultation.

## 1.0 INTRODUCTION

Best estimate pretest predictions of core performance for the 5 percent power natural circulation FFTF plant startup test are provided in accordance with the NRC recommendation included in Reference (1). Core performance in this case is considered to be typified by the thermal and hydraulic transient responses of the rows 2 and 6 fueled open test assemblies (FOTA's), which are highly instrumented with thermocouples for radial and axial coolant temperature data and flowmeters for assembly coolant flow data.

Each FOTA is a 40 foot long core assembly, consisting of a lower 12 foot in-core fueled section and an upper 28 foot instrument stalk section. The lower section is essentially the same as a regular core driver except for the addition of pin bundle thermocouples in the FOTA. Details of the test articles are given in Reference (2).


The locations of the two FOTA's within the core are shown in Figure 1.1. The row 2 FOTA, assembly number 1202, is surrounded by 6 drivers of similar characteristics. On the other hand, the row 6 FOTA, assembly number 3610, has reflector assemblies at 2 of its faces. Interassembly heat transfer should be significant for the row 6 FOTA, but of small importance for the row 2 FOTA.

The 5 percent power natural circulation plant startup test procedure is described in detail in Reference (3).

## 2.0 SUMMARY

Pretest predictions of the thermal and hydraulic responses of the FFTF core to the plant startup 5 percent power natural circulation test are made using the Westinghouse Hanford Company's CORA Computer Program. Detailed temperature and flow data are presented for the rows 2 and 6 FOTA's as being representative of the core response.

Figure 1.1 Locations of FOTA Assemblies Within the Core



D driver  
CR control  
ICS in-core shim  
R reflector  
PSR peripheral shim  
SR safety

The transient is very mild as shown by the data plots. The peak transient active zone  $\Delta T$ 's are only about 47-59°F as compared to the initial steady state values of about 22-25°F. The peak temperatures occur at about 4 minutes into the transient, with very gradual rises to the peaks and very gradual decays after the peaks.

Even though the transient is mild, the experimental data obtained will show enough variations to be of significant value in checking, and perhaps calibrating, core computer programs.

### 3.0 CORA COMPUTER PROGRAM FOR ANALYSIS

The predictions were made using the Westinghouse Hanford Company's CORA Computer Program, a preliminary version of which is described in Reference (4). Each FOTA was analyzed as the center assembly in a cluster of 19 assemblies arranged in a hexagonal array. Forcing boundary conditions were obtained from the output of the IANUS System Computer Program (Reference 5) for the nominal test conditions of core irradiation at 2 percent power for 5 hours and 5 percent power for 1 hour before the scram which initiates the test.

The nominal locations of the pin bundle thermocouples are shown in Figures 3.1 through 3.6, and the subdivision of the FOTA assemblies into CORA code parallel flow channels is shown in Figure 3.7.

### 3.1 PROCESS MEASUREMENT RESPONSES

The time responses for all process measurements are outlined below.

The response of pin bundle thermocouples is given as:

$$T = \alpha T_1 + (1-\alpha) T_2$$

where

T = as measured coolant temperature

T<sub>1</sub> = indicated temperature for structural tip of the thermocouple

T<sub>2</sub> = indicated temperature for structural sheathing, etc.

$\alpha$  = curve fit constant.



Figure 3.1 Row 2 FOTA Thermocouple Radial Positions for Core Midplane Axial Locations









Figure 3.2 Row 2 FOTA Thermocouple Radial Positions for Top of Fuel Axial Locations




37 - T/C Axial Location, In. Above Bottom of Fuel

Figure 3.3 Row 2 FOTA Thermocouple Radial Positions for Top of Pins Axial Locations




82.76 T/C Axial Location, In. Above Bottom of Fuel

Figure 3.4 Row 6 FOTA Thermocouple Radial Positions for Core Midplane Axial Locations





① Pin Numbers




19.07 T/C Axial Locations, In. Above Bottom of Fuel


Figure 3.5 Row 6 FOTA Thermocouple Radial Positions for Top of Fuel Axial Locations




37 T/C Axial Location, In. Above Bottom of Fuel

Figure 3.6 Row 6 FOTA Thermocouple Radial Positions for Top of Pins Axial Locations




 Pin Numbers



82.76 T/C Axial Location, In. Above Bottom of Fuel

Figure 3.7 CORA Modeling for the Rows 2 and 6 FOTA Assemblies





The individual indicated temperatures are given by first order equations,

$$\tau_1 \dot{T}_1 = T_{Na} - T_1$$

$$\tau_2 \dot{T}_2 = T_{Na} - T_2$$

where,

$\tau_1$  = time constant for thermocouple tip

$\tau_2$  = time constant for sheathing, etc.

$T_{Na}$  = actual coolant temperature

A good fit of experimental time response test data is obtained with,

$$\alpha = 0.7$$

$$\tau_1 = 0.4 \text{ seconds}$$

$$\tau_2 = 3.0 \text{ seconds}$$

Flow meter response is determined using a first order time constant of 3 seconds.

The response time for the thermocouples in the instrument stalks of all assemblies is about 3 minutes.

All time constants include signal conditioning and read out lags.

### 3.2 DEFINITION OF CALCULATED DATA

Predictions of coolant temperatures at all of the thermocouple locations shown in Figures 3.1-3.6 were made by interpolation of CORA's axial and radial nodal point data, but not all of the predictions are included in this report. Representative results are given for the thermocouples tabulated in Table 3.1. Computed results are saved on tape for the FOTA's and the 12 assemblies adjacent to the 2 FOTA's. Data for the other 24 assemblies are available on microfiche, but in much less detail. Fuel, cladding, duct wall, interstitial coolant, orifice assembly and instrument stalk temperatures are

TABLE 3.1  
LIST OF THERMOCOUPLE DATA PLOTTED<sup>(1)(2)</sup>

<u>ROW 2 FOTA</u>		<u>ROW 6 FOTA</u>	
<u>Pin No.</u>	<u>TX No.</u>	<u>Pin No.</u>	<u>TX No.</u>
<u>Core Midplane</u>			
10, 1	1034	16, 10	9002
9, 10	1009	8, 8	9039
9, 16	1011	2, 1	9022
<u>Top of Fuel</u>			
9, 1	1032	1, 1	9025
9, 4	1036	2, 2	9026
8, 8	1016	4, 4	9018
9, 14	1012	9, 9	9009
9, 17	1008	14, 9	9004
		16, 9	9003
		17, 9	9001
<u>Top of Pins</u>			
7, 1	1031	1, 2	9024
9, 3	1035	3, 3	9019
9, 5	1039	5, 5	9017
10, 8	1041	10, 9	9012
9, 13	1010	17, 8	9044
		13, 9	9041

(1) Refer to Figures 3.1 - 3.6 for location of these T/C's within the assemblies.

(2) Data are provided for the instrument stalk T/C's.



available in addition to the pin bundle coolant temperature data. Overall assembly and subchannel flow rate data are also available.

### 3.3 UNCERTAINTIES IN THE PREDICTIONS

The uncertainties in the predictions are due to:

1. CORA Program modeling and calculational uncertainties,
2. System program modeling and calculational uncertainties,
3. Test performance uncertainties.

The CORA uncertainties include such things as tolerances on heat transfer and fluid flow correlations, uncertainties in pin power deposition data and the like. System code uncertainties are similar. Test performance uncertainties include deviations from the nominal initial steady state power and flow rates. An uncertainty is not included for changes in the makeup of the core from the nominal so-called startup core.

The uncertainties of 2 and 3, above, enter CORA as boundary condition uncertainties.

The CORA calculational uncertainty on coolant temperature predictions is estimated as  $\pm 10$  percent of the coolant temperature rise to any given axial height, and the flow rate uncertainty is estimated as  $\pm 10$  percent. These are the uncertainties expected if boundary conditions were specified exactly.

The system program calculational uncertainty is estimated to be  $\pm 19$  percent of the coolant temperature rise to any given axial height. The test performance uncertainty contribution is estimated to be  $\pm 12$  percent of the coolant temperature rise.

The combined uncertainty for the coolant temperature rise is  $\pm 25$  percent, and the combined assembly flow rate uncertainty is about  $\pm 18$  percent of the indicated transient rates.

#### 4.0 PRETEST PREDICTIONS

Temperature data are provided herein for the thermocouple locations listed in Table 3.1. Data are also given for the FOTA assembly flow rates. Calculated data are based on a core inlet coolant temperature of 594.6°F, as defined by the system computer program.

Each plot includes a curve for the calculated coolant temperature or flow and a second curve of the calculated temperature or flow as adjusted for measurement delays. The latter curves are based on the time responses given in Section 3.1. The uncertainty of these plots is discussed in Section 3.3.

Additional data points are included for the "real" calculated averages at the given core elevations in Figures 4.15, 4.16, 4.35 and 4.36. "Real", in this case, denotes the CORA calculated thermal average of all the pin bundle flow channels and takes into account the flow rates and temperatures of each of these channels. The calculated coolant and adjusted curves are simple averages of all T/C data at the given elevation.

Row 2 FOTA temperature and flow data are plotted in Figures 4.1 through 4.16 and 4.17, respectively. Row 6 FOTA temperature and flow data are plotted in Figures 4.18 through 4.36 and 4.37, respectively.

#### 5.0 REFERENCES

- (1) NUREG-0358, "Safety Evaluation Report Related to Operation of Fast Flux Test Facility," U. S. Department of Energy, Project No. 448, August, 1978.
- (2) "Detailed Irradiation Plan for FOTA Test Articles (HF011 and HF012)," J. R. Staines, July 7, 1979.
- (3) TP-51-5A008, Part I, "FFTF Reactor Plant Acceptance Test Program Transient Natural Circulation Test," R. D. Redekopp, April, 1980.
- (4) TC-1505, "CORA - A Computer Code for Thermal and Hydraulic Coupling of Reactor Core Assemblies," H. G. Johnson, September, 1979.
- (5) HEDL-TC-556, "Simulation of the Overall FFTF Plant Performance," S. L. Additon, T. B. McCall, C. F. Wolfe, March, 1976.

Figure 4.1 Calculated Row 2 FOFA Core Midplane Coolant Temperatures for T/C TX1034 on Pin 10,1




Figure 4.2 Calculated Row 2 FOFA Core Midplane Coolant Temperatures for T/C TX1009 on Pin 9, 10




Figure 4.3 Calculated Row 2 FO1A Core Midplane Coolant Temperatures for T/C TX1011 on Pin 9,16




Figure 4.4 Calculated Row 2 FOIA Top of Fuel Coolant Temperatures for T/C TX1032 on Pin 9,1




Figure 4.5 Calculated Row 2 FOIA Top of Fuel Coolant Temperatures for T/C TX1036 on Pin 9,4




Figure 4.6 Calculated Row 2 FOITA Top of Fuel Coolant Temperatures for T/C TX1016 on Pin 8,8






Figure 4.7 Calculated Row 2 FOIA Top of Fuel Coolant Temperatures for T/C TX1012 on Pin 9,14




Figure 4.8 Calculated Row 2 FOIA Top of Fuel Coolant Temperatures for T/C TX1008 on Pin 9,17




Figure 4.9 Calculated Row 2 FOTA Top of Pins Coolant Temperatures for T/C TX1031 or Pin 7,1




Figure 4.10 Calculated Row 2 FOIA Top of Pins Coolant Temperatures for T/C TX1035 on Pin 9,3




Figure 4.11 Calculated Row 2 FOITA Top of Pins Coolant Temperatures for T/C TX1039 on Pin 9,5




Figure 4.12 Calculated Row 2 FOIA Top of Pins Coolant Temperatures for T/C TX1041 on Pin 10,8




Figure 4.13 Calculated Row 2 FOIA Top of Pins Coolant Temperatures for T/C TX1010 on Pin 9,13




Figure 4.14 Calculated Row 2 FOTA Instrument Stalk Coolant Temperatures at T/C Location






Figure 4.15 Calculated Row 2 FOTA Average Coolant Temperatures at Top of Fuel




Figure 4.16 Calculated Row 2 FOTA Average Coolant Temperatures at  $T_{up}$  of Pins




Figure 4.17 Calculated Row 2 FOTA Normalized Assembly Coolant Flow Rates

INITIAL FLOW RATE IS 43.99 LB/SEC.




Figure 4.18 Calculated Row 6 FOFA Core Midplane Coolant Temperatures for T/C TX5002 on Pin 16,10




Figure 4.19 Calculated Row 6 FOIA Core Midplant Coolant Temperatures for T/C TX9039 on Pin 8,8




Figure 4.20 Calculated Row 6 FOFA Core Midplane Coolant Temperatures for T/C TX9022 on Pin 2,1




Figure 4.21 Calculated Row 6 FOIA Top of Fuel Coolant Temperatures for T/C TX9025 on Pin 1,1






Figure 4.22 Calculated Row 6 FOTA Top of Fuel Coolant Temperatures for T/C TX9026 on Pin 2,2




Figure 4.23 Calculated Row 6 FOIA Top of Fuel Coolant Temperatures for T/C TX9018 on Pin 4,4




Figure 4.24 Calculated Row 6 FOTA Top of Fuel Coolant Temperatures for T/C TX9009 on Pin 9,9




Figure 4.25 Calculated Row 6 F0TA Top of Fuel Coolant Temperatures for T/C TX9004 on Pin 14,9




Figure 4.26 Calculated Row 6 FOIA Top of Fuel Coolant Temperatures for T/C TX9003 on Pin 16,9




Figure 4.27 Calculated Row 6 FOITA Top of Fuel Coolant Temperatures for T/C TX9001 on Pin 17,9




Figure 4.28 Calculated Row 6 FOFA Top of Pins Coolant Temperatures for T/C TX9024 on Pin 1,2






Figure 4.29 Calculated Row 6 FOITA Top of Pins Coolant Temperatures for T/C TX9019 on Pin 3,3




Figure 4.30 Calculated Row 6 FOIA Top of Pins Coolant Temperatures for T/C TX9017 on Pin 5,5




Figure 4.31 Calculated Row 6 FOITA Top of Pins Coolant Temperatures for T/C TX9012 on Pin 10,9




Figure 4.32 Calculated Row 6 FOIA Top of Pins Coolant Temperatures for T/C TX9044 on Pin 17,8




Figure 4.33 Calculated Row 6 FOITA Top of Pins Coolant Temperatures for T/C TX9041 on Pin 13,9




Figure 4.34 Calculated Row 6 FOTA Instrument Stalk Coolant Temperatures at T/C Location




Figure 4.35 Calculated Row 6 FOTA Average Coolant Temperatures at Top of Fuel






Figure 4.36 Calculated Row 6 FOTA Average Coolant Temperatures at Top of Pins





Figure 4.37 Calculated Row 6 FOTA Normalized Assembly Coolant Flow Rates

INITIAL FLOW RATE IS 35.85 LB/SEC.



DISTRIBUTION

Department of Energy/FFTFPO

Director (5)  
S. M. Baker  
G. D. Bouchey  
D. A. Herbst  
J. R. Hunter

Pacific Northwest Laboratory

D. S. Trent

Brookhaven National Laboratory

A. Agrawal  
L. Epel  
G. Van Tuyl

Advanced Reactors Division - Westinghouse

R. A. Markley

HEDL

S. L. Additon	W/B-18	H. G. Johnson (2)	W/B-43
R. A. Bennett (2)	W/B-43	W. L. Knecht	W/D-66
K. R. Birney	W/A-59	R. D. Leggett	W/E-5
W. F. Brehm	W/C-51	W. J. McShane	W/B-12
W. L. Bunch	W/B-47	W. T. Nutt	W/B-18
L. R. Campbell	W/D-41	R. E. Peterson	W/C-80
C. M. Cox	W/E-2	D. R. Rector	W/D-66
J. W. Daughtry	W/B-45	D. P. Schively	W/B-48
J. S. Dukelow	W/C-75	D. D. Stepnewski	W/C-75
D. S. Dutt	W/E-11	J. B. Waldo	W/D-15
J. W. Hagan	W/C-78	E. T. Weber	W/E-4
C. W. Hoth	W/E-3	Central Files (6)	
		Publication Services (2)	