



Carolina Power & Light Company

April 22, 1981

File: NG-3514(B)

Serial No.: NO-81-715

Mr. Darrell G. Eisenhut, Director
Division of Licensing
United States Nuclear Regulatory Commission
Washington, D. C. 20555



BRUNSWICK STEAM ELECTRIC PLANT UNIT NOS. 1 AND 2
DOCKET NOS. 50-325 AND 50-324
LICENSE NOS. DPR-71 AND DPR-62
SAFETY/RELIEF VALVE POSITION INDICATION EQUIPMENT

Dear Mr. Eisenhut:

In its letter of December 31, 1979, Carolina Power & Light Company (CP&L) provided a schedule for completing the equipment qualification testing for the installed Safety/Relief Valve position indication equipment at the Brunswick Steam Electric Plant. Due to slippage in the schedule, the qualification testing will not be completed by May, 1981 as previously scheduled. This slippage was caused by vendor delay in completing the program plan, and several review and comment cycles on the program plan and qualification specifications. CP&L's current schedule projects completion of testing by September, 1981. Based on this projection, CP&L will submit the final test report to the NRC by December, 1981.

If you would like further information on this matter, please contact our staff.

Yours very truly,

E. E. Utley
Executive Vice President
Power Supply and
Engineering & Construction

JHE/jc (1679)

P

Asst
Silo

117 Fayetteville Street • P. O. Box 1551 • Raleigh, N. C. 27602

8104280252